

Project	Former A&A Brake Service Site	Report No.	1
BCP Site	NYSDEC BCP SITE C224372	Date	6/24/2024
Location	558 Sackett Street	File No. 0206384	
Client	Sackett Heights LLC	Temperature	H: 82 L: 70
Contractor	AWT Environmental Services (AWT), Quiver, WSP Global Inc. (WSP)	Wind Direction	WNW to ESE, 12 mph
Weather	Clear	Personnel on Site	H. Russell, N. Manzione
Humidity	73%	Time on Site	7:00am to 3:30 pm

Haley & Aldrich of New York (Haley & Aldrich) was present to document implementation of the NYSDEC-Approved Remedial Action Work Plan (RAWP) and Decision Document dated May 2024. Site observations are summarized below.

Daily Observations:

- Contractor (AWT) completed mobilization and setup of their equipment and supplies for *in situ* chemical oxidation (ISCO) injections.
- Contractor (AWT) performed pressure and leak testing at IP-1, IP-2, and IP-3 to prepare for ISCO injections.
- Contractor (AWT) began ISCO injections at IP-1, IP-2, and IP-3.
 - The sodium persulfate and sodium hydroxide were mixed with potable water prior to being injected via a double-diaphragm pump, surface piping connections, and an injection wellhead.
- Contractor (Quiver) installed the vibration monitoring system.
- Chris DiSclafani from WSP, arrived on-Site to document field activities on behalf of the NYSDEC. No complaints were noted.

Waste Disposal/Backfill Import Tracking:

Material Export:

o None.

Material Import:

o None.

ISCO Injection Tracking for June 24, 2024:

Injection Point	Injection Depth (ft)	Sodium Persulfate (lbs)	25% Sodium Hydroxide Solution	Potable Water (gal)	Combined Mixture (gal)
IP-1	13-18	69	(gal) 17	139	170
IP-2	13-18	61	15	122	150
IP-3	13-18 39		10	77	95
	Inia dia a Tabala.	4.60	42	220	41 F

Injection Totals: 169 42 338 415



Samples Collected:
None.
CAMP Activities:
 Air monitoring during ground-intrusive activities was performed at one upwind and one downwind location during ground intrusive work from 7:45 am to 3:15 pm. No 15-minute average concentration of volatiles organic compounds (VOCs) or particulate matter smaller than 10 microns in diameter (PM10) exceeded the action levels of 0.1 ppm and 150 mcg/m³, respectively, as specified in the "Special Requirements of Work Within 20 Feet of Potentially Exposed Individuals or Structures." No visible dust was observed leaving the site perimeter.
Activities Planned for Coming Week:
 Contractor (AWT) will continue ISCO injections. Contractor (Blue Sky) will commence removal of concrete slab.



Site Photographs:




Photo 1: View of injection staging area, facing Northwest.



Photo 2: View of AWT installing ISCO injections in the southern portion of the Site, facing Southeast.





558 Sackett Street, Brooklyn NY

Air Monitoring Log

Date: 2024-06-24

Personnel: H. Russell & N. Manzione

Weather: Clear
Humidity: 73%

Wind Direction : WNW to ESE, 12 mph

Particulate Background (ug/m3): 0.021

PID Background (ppm) : 2.0

Action Levels : <u>Downwind perimeter of work area above background levels</u>

PID (ppm): > 5 ppm for the 15-min average Dust (ug/m3): > 150 for the 15-min average

Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. VOC(Station1)	Avg. VOC(Station2)	Odors	Notes Activities/Additional Monitoring
07:45	0.021	0.053	2.0	0.0		
08:00	0.010	0.033	2.5	0.0		
08:15	0.006	0.026	2.6	0.0		
08:30	0.007	0.019	2.7	0.0		
08:45	0.003	0.022	2.8	0.1		
09:00	0.002	0.019	2.9	0.0		
09:15	0.002	0.013	2.9	0.0		
09:30	0.003	0.020	2.9	0.0		
09:45	0.003	0.016	2.9	0.0		
10:00	0.005	0.018	2.9	0.0		
10:15	0.003	0.020	2.8	0.0		
10:30	0.003	0.016	2.8	0.0		
10:45	0.002	0.021	2.8	0.0		

558 Sackett Street, Brooklyn NY

Air Monitoring Log

						Notes
Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. VOC(Station1)	Avg. VOC(Station2)	Odors	Activities/Additional
						Monitoring
11:00	0.002	0.036	2.8	0.0		
11:15	0.002	0.023	2.7	0.0		
11:30	0.002	0.023	2.7	0.0		
11:45	0.003	0.032	2.7	0.0		
12:00	0.002	0.030	2.6	0.0		
12:15	0.002	0.030	2.6	0.0		
12:30	0.002	0.032	2.6	0.0		
12:45	0.003	0.045	2.6	0.0		
13:00	0.003	0.028	2.5	0.0		
13:15	0.003	0.073	2.5	0.0		
13:30	0.003	0.084	2.5	0.0		
13:45	0.005	0.091	2.4	0.0		
14:00	0.003	0.116	2.4	0.0		
14:15	0.003	0.077	2.3	0.0		
14:30	0.003	0.055	2.3	0.0		
14:45	0.004	0.054	2.2	0.0		
15:00	0.004	0.080	2.2	0.0		
15:15	0.005	0.086	2.3	0.0		