

Appendix H

Photograph Log



Photo 1: General view of the site prior to soil-intrusive activities, facing south (5/7/2018)



Photo 2: Moncon excavating along northwest site boundary, facing northwest (5/8/2018)



Photo 3: Moncon loading soil from Grid 1 (0-5) material for offsite disposal, facing south (5/18/2018)



Photo 4: Moncon installing soldier pile S7 casing, facing northwest (5/31/2018)



Photo 5: View of stockpiled soil cuttings from soldier piles, facing west (6/7/2018)



Photo 6: View of uncovered underground storage tank (UST), facing west (6/8/2018)



Photo 7: View of Moncon spraying water to prevent offsite dust migration, facing northwest (6/15/2018)




Photo 8: View of 550-gallon steel UST uncovered in Grid 1 during excavation activities, facing south (6/20/2018)



Photo 9: View of Moncon drilling soldier pile S0 in Grid 4, facing south (6/25/2018)



Photo 10: View of a 50-gallon and a 550-gallon steel USTs uncovered during excavation and staged on polyethylene sheeting, facing west (7/11/2018)



Photo 11: View of Moncon excavating Grid 2 (5-10) for timber lagging installation, facing west (7/19/2018)




Photo 12: View of Moncon drilling soldier pile S24, facing north (8/7/2018)



Photo 13: View of Moncon excavating in Grid 4 (7-13) for underpinning installation, facing east (8/17/2018)



Photo 14: View of polyethylene-lined trench and retention pond, facing southwest (8/24/2018)



Photo 15: View of PAL Environmental Services Corp. pumping drilling water from frac tank into vacuum truck for offsite disposal, facing northwest (9/14/2018)



Photo 16: View of Moncon drilling production pile 22 in Grid 3, facing north (10/4/2018)



Photo 17: View of ABC Tank Repair and Lining, Inc. (ABC) pumping contents of UST11, facing southwest (10/9/2018)



Photo 18: Moncon backfilling behind timber lagging with approved reuse material from Grid 3 (17-20), facing northwest (11/8/2018)



Photo 19: View of stockpiled Grid 3 (17-20) approved reuse material, facing southwest (11/9/2018)



Photo 20: Moncon excavating soil in Grid 4 (14-18) for heel block installation, facing southwest (11/20/2019)



Photo 21: View of Moncon loading truck with soil from Grids 1, 2, 3, and 4 (16-25), facing west (2/6/2019)




Photo 22: View of Moncon installing lagging along eastern site boundary in Grid 2, facing southeast (2/18/2019)



Photo 23: View of Rise excavating in Grid 3 (15-20), facing southwest (4/5/2019)



Photo 24: View of Rise importing ¾-inch virgin stone from RockTech of New Jersey, facing southeast (4/11/2019)




Photo 25: View of Rise backfilling excavation with $\frac{3}{4}$ -inch virgin stone in Grids 3 and 4 between 19 and 20 feet bgs, facing southeast (4/30/2019)



Photo 26: View of Rise pouring concrete for 36-inch reinforced slab in the southern portion of Grid 3, facing west (5/14/2019)



Photo 27: View of DripDrop installing Grace Preprufe® 160R waterproofing membrane on western wall of Grid 3, facing west (5/17/2019)



Photo 28: View of Rise loading concrete into dumpster for off-site disposal, facing northwest (5/22/2019)



Photo 29: View of Hydrotech installing well points for dewatering system in Grid 4, facing south (6/3/2019)



Photo 30: View of Rise loading trucks with material from Grid 4, facing west (6/6/2019)



Photo 31: View of Hydrotech spreading 3/4-inch virgin stone from Tilcon – West Nyack Quarry on geotextile fabric for SMD system installation in Grid 3, facing south (6/7/2019)



Photo 32: View of UST18 after being uncovered in Grid 1, facing south (6/14/2019)



Photo 33: View of tubing in well point used to collect groundwater sample, facing northwest (6/24/2019)



Photo 34: View of groundwater sampling equipment in use (6/24/2019)



Photo 35: View of Rise applying ORC Advanced® pellets in Area #1 (6/27/2019)



Photo 36: View of dewatering system in Grid 2, facing north (7/5/2019)



Photo 37: View of elevator pit excavation in Grid 4 and surrounding dewatering system, facing southeast (7/8/2019)



Photo 38: View of Rise excavating in Grid 4 to 25 feet bgs, facing northwest (7/10/2019)



Photo 39: View of Rise mixing ORC Advanced® pellets with ½-inch minus virgin stone, facing northeast (7/10/2019)



Photo 40: View of Men of Steel installing rebar in Grid 4, facing southeast (7/11/2019)




Photo 41: View of DripDrop installing Grace Preprufe® 300R Plus in Grid 4, facing west (8/6/2019)




Photo 42: View of DripDrop installing Grace Preprufe® 160R Plus and 300R Plus waterproofing membrane in Grid 4, facing southwest (8/19/2019)



Photo 43: General view of site, facing north (8/21/2019)



Photo 44: View of Rise importing screened fill from NY Recycling, facing northwest (8/29/2019)



Photo 45: View of Grids 3 and 4 after SMD gravel has been backfilled, facing northwest (9/16/2019)



Photo 46: View of Hydrotech installing monitoring point, facing southeast (9/23/2019)



Photo 47: View of SMD system piping before surrounding with stone in Grid 3, facing west (9/26/2019)




Photo 48: View of DripDrop installing Grace Preprufe® 300R Plus waterproofing membrane in Grid 3, facing southwest (9/29/2019)



Photo 49: View of SMD system monitoring point installed in Grid 1, facing west (10/01/2019)



Photo 50: View of Hydrotech installing a sampling port in the riser pipe, facing southeast (10/02/2019)