

New York State Department of Environmental Conservation Brownfield Cleanup Program (BCP) 207th Street/9th Avenue BCP Site Number C231102 Monthly Site Status Report January 2024

GEI Consultants, Inc., P. C., has prepared this Monthly Site Status Report (Monthly Report) on behalf of J.207 ST LLC and MFC Realty Corp. On February 23, 2017, a Brownfields Cleanup Agreement (BCA) was signed by the New York State Department of Environmental Conservation (NYSDEC) for the applicant J.207 ST LLC and MFC Realty Corp. to participate in the NYS Brownfields Cleanup Program (BCP) as a volunteer. BCA Index No. 231101-11-16 and NYSDEC Site Number C231102 were assigned to the Site. This Monthly Report summarizes Site progress within the BCP pursuant to the reporting requirements set forth in Section XI of the BCA.

1.0 Actions Completed at the Site during the Reporting Period (Oct- Dec 2023)

- Ongoing: GEI notified and coordinated with NYSDEC during the reporting period.
- Deliveries of construction materials, office supplies, and equipment were ongoing during the reporting period. The site was maintained, the construction fence was inspected and repaired where needed, and supplies were staged.
- The construction team continued super structure construction including the pouring Tower A and Tower B.
- The construction team began interior installations.
- GEI continued to prepare the site management plan and final engineering report.

2.0 Anticipated Site Activities for the Next Reporting Period (January 2024)

- The construction team will continue to pour Tower A and Tower B.
- The construction team will continue with interior installations.
- The construction team will continue to prepare the site for ongoing construction activities for the super structure.
- GEI will complete the draft site management plan and final engineering report.

3.0 Sample Data Generated During the Reporting Period

No sample data was generated during the reporting period.

4.0 Percentage of Work Complete

Remedial Action Field work is 100% complete. The remedial action began on July 31, 2019 with the removal of asphalt in preparation for remedial excavation activities. The localized remedial excavations outlined in the NYSDEC-approved RAWP took place from August 1 to August 13, 2019. Additional soil excavation to complete the Remedial Action is required. Pile installation was completed on January 24, 2020. Pile cap work was begun on February 6, 2020 in the stormwater detention tank area and this work remains to be completed. The Environmental Easement (EE) was prepared and submitted in November 2021. The final EE was recorded on December 2, 2021. Based on current circumstances and in discussion with NYSDEC, the project intends to obtain the Certification of Completion (COC) by the end of first quarter March 31, 2024, or date to be determined.

Updated waterfront design plans were submitted to the New York City Public Design Commission (PDC) in January 2022. The PDC approval was received on February 14, 2022. GEI notes a significant portion of this work is to take place on the adjacent parcel (not part of the BCP but will be remediated under NYC OER E-Designation program); however, the planting beds and permeable paver walkways proposed in the NYSDEC-approved RAWP have not been changed. Natural stone tree rings have been added to the design along the top of bank area to address soil remediation requirements (i.e., minimum 2' clean soil cover) in conjunction with the desire to preserve the existing trees to the extent possible. GEI notes that the NYSDEC Wetlands group and the DER were involved in the discussion of these elements, and no objections were raised. A permit modification request for the NYSDEC Wetlands permit was submitted to the NYSDEC Wetlands group on February 17, 2022. The NYSDEC Wetlands permit modification was granted on February 24, 2022.

5.0 Changes to Work Scope or Schedule

The anticipated schedule is provided below:

SCHEDULE	
Conduct RI	April 30 – May 23, 2018
Submit RIR	July 2, 2018
NYSDEC and New NYSDOH Review of RIR; Preparation of Fact Sheet	July-September 2018
Submission of Draft RAWP	October 2018
NYSDEC and NYSDOH Review of RAWP	October – February 2019
Conduct SRI	November 2018
Submission of revised Draft RAWP	December 2018
Submission of SRI Report	January 2019

SCHEDULE	
Submission of revised Draft RAWP	February 2019
Submission of revised SRI Report	February 8, 2019
NYSDEC acceptance of Draft RAWP and begin 45-day Public Comment Period	February 20, 2019- April 6, 2019
NYSDEC approval of the RAWP and issuance of the Decision Document	May 15, 2019
Demolition/Site Preparation	May-July 2019
Implement RAWP	Started July 2019
Prepare and submit Environmental Easement	November 2021
Final Easement Recorded	December 2, 2021
Construction Restart	February 6, 2023
Submit Site Management Plan	February, 2024
Submit Final Engineering Report (FER)	February, 2024
Certificate of Completion	March 31, 2024, or date TBD

6.0 Project Delays and Resolution Efforts

None.

7.0 Citizen Participation Activities Conducted During the Reporting Period (Oct-Dec 2023)

None.

8.0 Citizen Participation Activities Planned for the Upcoming Reporting Period (January 2024)

No Citizen Participation Activities relative to the BCP are anticipated for the upcoming reporting period.