



## Daily Report for September 4, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Plumbing and PVC electrical conduit installation in C4 and D4.
- S.O.E. wall installation in A2.
- Transport of soil from grids A2, A3, B2, and B3 (7'-15') to Blue Water Environmental in Island Park, NY.

**2. Locations of work and quantities of material imported and exported from the Site.**

- 32 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A2, A3, B2, and B3 (7'-15'). Rebar was imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building C footings.
- Continue installation of PVC pipe and plumbing in Building B.
- Export approved soil from Building C to Blue Water Environmental in Island Park.

## Photo Log

Photo 1- View of Building C footprint



Photo 2- View of Building B plumbing and electrical conduit installation





## Daily Report for September 5, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Plumbing and PVC electrical conduit installation in C2, C3, and C4.  
-Rebar installation in D3 and D4.  
-Transport of soil from grids A2, A3, B2, and B3 (7'-15') to Blue Water Environmental in Island Park, NY and to Posillico in Farmingdale. H & M Environmental Inc. delivered soil to Blue Water Environmental, while NIE trucking and ALMAR delivered soil to Posillico in Farmingdale.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 8 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY, and 10 loads of non-hazardous soil were exported to Posillico in Farmingdale, NY. Soil was removed from grids A2, A3, B2, and B3 (7'-15'). Rebar was imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

-Continue formwork and waterproofing for Building C footings.  
- Continue installation of PVC pipe and plumbing in Building B.  
-Export approved soil from Building C to Blue Water Environmental in Island Park.



## Photo Log

Photo 1- View  
of Building C  
footprint



Photo 2- View  
of preparation  
for footing  
framework  
underneath  
Building C  
footprint



Photo 3- View  
of Building B  
footprint



Photo 4- View  
of Building B  
footings





## Daily Report for September 6, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Plumbing and PVC electrical conduit installation in C2 and C3.
- Pouring concrete into Building B mat footing located in D4/E4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- Concrete was imported to the site today in mixing trucks.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building C footings.
- Continue installation of PVC pipe and plumbing in Building B.
- Export approved soil from Building C to Blue Water Environmental in Island Park.



## Photo Log

Photo 1- View of Building B footprint. Concrete is being poured into a mat footing using a pump truck.



Photo 2- View of pouring concrete into Building B mat footing



Photo 3- View of Building C footprint. No excavation was performed today.







## Daily Report for September 9, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Plumbing and PVC electrical conduit installation in C4  
-Rebar installation in A3/A4  
-Transport of soil from grids A2, A3, B2, and B3 (7' -15') to Blue Water Environmental in Island Park, NY and to Posillico in Farmingdale. H & M Environmental Inc. delivered soil to Blue Water Environmental, while all other companies delivered soil to Posillico in Farmingdale..

**2. Locations of work and quantities of material imported and exported from the Site.**

- Gravel was imported to the site today in a trailer.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building C footings.  
-Continue installation of PVC pipe and plumbing in Building B.  
-Export approved soil from Building C to Blue Water Environmental in Island Park.

**Photo Log**

Photo 1- View of Building B footprint.



Photo 2- View of Building B footprint. The tunnel connecting Building B and Building C is being excavated.



Photo 3- View of tunnel excavation from Building C footprint.







## Daily Report for September 10, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Preprufe 200 and PVC electrical conduit installation in C2 and C3  
-Transport of soil from grids A2, A3, B2, and B3 (7'-15') to Blue Water Environmental in Island Park, NY and to Posillico in Farmingdale, NY. H & M Environmental Inc. and Stony Creek Services delivered soil to Blue Water Environmental, while all other companies delivered soil to Posillico in Farmingdale.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were imported to the site today. 20 loads of non-hazardous fill were exported from the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building B and C footings.  
-Export approved soil from Building C to Blue Water Environmental in Island Park.

## Photo Log

Photo 1- View of Building B footprint.



Photo 2- View of Building C footprint facing South.



Photo 3- View of the tunnel between Building B and Building C (facing Building B).







## Daily Report for September 11, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Transport of soil from grids A1-A3 and B1-B3 (7'-15') to Blue Water Environmental in Island Park, NY and to Posillico in Farmingdale, NY.
- Excavation of soil from A1 and B1 into a pile for export.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were imported to the site today. 15 loads of non-hazardous fill were exported from the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.

**Photo Log**

Photo 1- View of Building B footprint.



Photo 2- View of Building C footprint facing South. Soil from A1 and B1 is being excavated into a pile for export.



Photo 3-  
Another view  
of the  
excavation in  
A1 and B1  
(taken later  
than Photo 2).







## **Daily Report for September 12, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alphanumeric map for Site activities.**

-Transport of soil from grids A1-A3 and B1-B3 (7'-15') to Blue Water Environmental in Island Park, NY and to Posillico in Farmingdale, NY.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were imported to the site today. 11 loads of non-hazardous fill were exported from the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building B and C footings.

-Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.

## Photo Log

Photo 1- View of Building B footprint.



Photo 2- View of Building C footprint. A well has been dug to the groundwater table.



Photo 3-  
Another view  
of Building C  
footprint  
showing  
footings with  
Preprufe 200  
membrane  
and rebar  
installed.





## Daily Report for September 13, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Pouring of concrete in footings located in both Building B and Building C's footprints. No excavations were performed today.  
-PVC electrical conduit installation in D4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- Concrete was imported to the site today. No materials were exported from the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building B and C footings.  
-Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.



## Photo Log

Photo 1- View of Building B footprint.



Photo 2- View of concrete being transferred into a pump truck for pouring into D2.



Photo 3- View of Building C footprint.





## Daily Report for September 16, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Transport of soil from grids A1, A2, A3, B1, B2, and B3 (7'-15') to Posillico in Farmingdale, NY.
- PVC electrical conduit installation in D4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- 45 loads of soil were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.
- Demolition of former Capitol One Bank.



**Photo Log**

Photo 1- View of Building C footprint. No work was performed in Building C today.



Photo 2- View of soil from Building C footprint being loaded into trucks for export.





Photo 3- View of Building B footprint. Concrete has now been poured into the two large mat footings.





## **Daily Report for September 17, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Rebar was installed in C4/D4.

-Excavation of a trench in D2/E2 which will be used for electrical conduit.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. Rebar was imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building B and C footings.

-Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.

-Demolition of former Capitol One Bank.

## Photo Log

Photo 1- View of Building C footprint. No excavation was performed in Building C today



Photo 2- View of trench excavated in D2/E2 with electrical conduit laid out.



Photo 3- View of Building B footprint.







## Daily Report for September 18, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Interior demolition of former Capitol One Bank.
- Rebar and PVC electrical conduit installation in C3/C4.
- Footing forms in C4 were backfilled with soil using an excavator.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.
- Demolition of former Capitol One Bank.

## Photo Log

Photo 1- View of Building C footprint. The S.O.E. wall in A1 was backfilled.



Photo 2- View of footing forms in C4 being backfilled using an excavator



Photo 3- View of Building B footprint.



Photo 4- View of stockpile in Building H footprint.







## Daily Report for September 19, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Interior demolition of former Capitol One Bank.
- Trench excavation in D2/D3 for electrical conduit installation.
- Mat footing in C4/D4 was backfilled along northern edge using an excavator.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.
- Demolition of former Capitol One Bank.



**Photo Log**

Photo 1- View of trench excavation in D2/D3



Photo 2- View of Building B footprint



Photo 3- View of Building C footprint.



Photo 4- View of Building C footprint.





## **Daily Report for September 20, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alphanumeric map for Site activities.**

-Pouring concrete into footing forms in C3, C4, D3, and D4 using a pump truck.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. Concrete was imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and waterproofing for Building B and C footings.

-Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.



## Photo Log

Photo 1- View of pump truck pouring concrete into Building B footings



Photo 2- View of Building B footprint





Photo 3- View of Building C footprint.





## **Daily Report for September 23, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Excavation of a trench in E2 and E3 for electrical conduit
- Excavation on the walkway between Building B and Building C in C1, C2, B1, and B2

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.

## Photo Log

Photo 1-  
Excavation on  
walkway in-  
between  
Building B  
and Building  
C



Photo 2-  
Trench  
excavated in  
E2/E3



Photo 3- View  
of Building B  
footprint.







## **Daily Report for September 24, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Excavation of soil in B1 and B2, and construction of footing forms.
- Electrical conduit installation in D4 and C4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soil from Building C to Posillico in Farmingdale and to Blue Water Environmental in Island Park.

## Photo Log

Photo 1-  
Excavated  
area and  
footing forms  
constructed in  
B1 and B2,  
on eastern  
side of  
Building C.



Photo 2- View  
of Building C  
footprint.



Photo 3- View of Building B footprint.





## **Daily Report for September 25, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Excavation of tunnel between Building B and Building C in B3/C3.
- Footing formwork construction in B1/B2.
- Pouring concrete into foundation wall located in F2/F3.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by Scott Ganz of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.
- Export approved soils to Posillico facilities in Farmingdale, NY and Island Park, NY.



## Photo Log

Photo 1-  
Excavation of  
tunnel in-  
between  
Building B  
and Building  
C.



Photo 2- View  
of Building B  
footprint.



Photo 3- View of footing formwork in Building C footprint. (Grids B1/B2)





## **Daily Report for September 26, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Excavation of soil in B1 and B2, and construction of footing forms.
- Electrical conduit installation in D4 and C4.
- Formwork in F3.
- Pouring concrete in A1.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.



## Photo Log

Photo 1- View of formwork in Building B.



Photo 2- View of pouring concrete in Building C.





Photo 3- View  
of Building B  
footprint.





## Daily Report for September 27, 2019

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Grading soil in A1.
- Preprufe 200 waterproofing membrane and rebar installation in A1 and B1.
- Electrical line installation in A1 and A2.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.

## Photo Log

Photo 1- View of waterproofing membrane Preprufe 200 installation in Building C.



Photo 2- View of utility installation in Building C.



Photo 3- View of Building B footprint.







## **Daily Report for September 30, 2019**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Grading soil in A1.
- Preprufe 200 waterproofing membrane and rebar installation in A1 and B1.
- Removed formwork in F2 and F3.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today. No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

No complaints.

**4. A summary of CAMP findings (air and dust readings).**

No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and waterproofing for Building B and C footings.

## Photo Log

Photo 1- View of waterproofing membrane Preprufe 200 installation in Building C.



Photo 2- View of rebar installation in Building C.



Photo 3- View  
of removing  
formwork in  
Building B.

