



Daily Report for November 1, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B1, B2, F2, and F3.
- Rebar installation in D3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of formwork in F2 and F3.



Photo 2- View of rebar installation in D3.



Photo 3- View of Building B footprint.





Daily Report for November 4, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3 and A4.
- Rebar installation in D3.
- Waterproof membrane Bituthene installation in B1 and B2.
- Soil excavation and grading in A3 and A4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of soil grading in A3 and A4.



Photo 2- View of spreading stone in C1.



Photo 3- View of waterproofing in B1 and B2.





Daily Report for November 5, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3, A4, F2 and F3.
- Rebar installation in A2 and D3.
- Waterproof membrane Bituthene installation in B1 and B2.
- Pouring concrete in D3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of formwork in A3 and A4.



Photo 2- View of rebar installation in A2.



Photo 3- View of pouring concrete in D3.





Daily Report for November 6, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B1, B2, D2, D3, F2 and F3.
- Rebar installation in A3 and A4.
- Waterproof membrane Bituthene installation in B1 and B2.
- Backfilling soil in B1 and B2.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of rebar installation in A3 and A4.



Photo 2- View of backfilling in B1 and B2.



Photo 3- View of Building B footprint.





Daily Report for November 7, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1 and B1.
- Rebar installation in A3 and A4.
- Waterproof membrane Bituthene installation in D2 and D3.
- Grading soil in C2 and D2.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of Bituthene installation in D2 and D3.



Photo 2- View of grading soil in C2 and D2.



Photo 3- View of formwork in A1.





Daily Report for November 8, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in C2, D2, F2, and F3.
- Rebar installation in F2 and F3.
- Waterproof membrane Bituthene installation in D2 and D3.
- Grading and backfilling soil in D2 and D3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of backfilling soil in D2 and D3.



Photo 2- View of rebar installation and formwork in F2 and F3.



Photo 3- View of formwork in D2.





Daily Report for November 11, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, B1, F2, and F3.
- Rebar installation in C2 and D2.
- Graded and backfilled soil in B3, B4, C3, D2, and D3.
- Poured concrete in F2 and F3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of graded soil in A3, A4, B3, and B4.



Photo 2- View of rebar installation and formwork in F2 and F3.



Photo 3- View of rebar installation in D2.





Daily Report for November 12, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, B1, E2, and E3.
- Waterproof membrane Preprufe 200 installation in E2 and E3.
- Graded soil in E2 and E3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of graded soil in E2 and E3.



Photo 2- View of formwork in E2 and E3.



Photo 3- View of Preprufe 200 installation in E2.





Daily Report for November 13, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, A2, E2, and E3.
- Waterproof membrane Preprufe 200 and rebar installation in E2 and E3.
- Graded soil in E2 and E3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of form work in A1 and A2.



Photo 2- View of formwork, rebar, and Preprufe 200 installation in E2 and E3.



Photo 3- View of Preprufe 200 and rebar installation in E2.





Daily Report for November 14, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, A2, E2, and E3.
- Soil excavation and electrical conduit installation in A3.
- Rebar installation in A1, A2 and A3.
- Bituthene and hydrduct installation in B1 and B2.
- Graded soil in E2 and E3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of pouring concrete in A1 and B1.



Photo 2- View of excavating soil in A3 for electrical conduit installation.



Photo 3- View of Bituthene and Hydroduct installation in B1 and B2.





Daily Report for November 15, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, A2, E2, and E3.
- Backfilling soil in B1 and B2.
- Rebar installation in A3.
- Bituthene and hydrduct installation in B1 and B2.
- Preprufe 200 installation in D2, D3, E2, and E3.
- Graded soil in E2 and E3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and ceolumns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of backfilling soil in B1 and B2.



Photo 2- View of Preprufe 200 installation in E2 and E3.



Photo 3- View of rebar installation in A3.





Daily Report for November 18, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, A2, E2, and E3.
- Rebar installation in A3.
- Poured concrete in A3 and A4.
- Preprufe 200 installation in E3, E4, and F3.
- Graded soil in E2 and E3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of pouring concrete in A3 and A4.



Photo 2- View of Preprufe 200 installation in E3, E4, and F3.



Photo 3- View of formwork in A1.





Daily Report for November 19, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A2, A3, A4, E2, and E3.
- Rebar installation in A3, E2, and E3.
- Poured concrete in A1 and A2.
- Preprufe 200 installation in E3, E4, and F3.
- Graded soil in E2, E3, and E4 for utilities.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of pouring concrete in A1 and A2.



Photo 2- View of rebar installation in E3, E4, and F3.



Photo 3- View of formwork in A3 and A4.





Daily Report for November 20, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A2, A3, A4, E2, E3, and F3.
- Rebar installation in A3 and A4.
- Graded soil in A3 and B3.
- Installed utilities in E2 and E3

2. Locations of work and quantities of material imported and exported from the Site.

- 18 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of loading out soil.



Photo 2- View of utility installation in E2 and E3



Photo 3- View of formwork in E3 and F3.





Daily Report for November 21, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A2, A3, A4, E2, E3, and F3.
- Rebar installation in D3 and E3.
- Graded and backfilled soil in E2 and E3.
- Installed utilities in E2 and E3
- Poured concrete in C2, C3, D2, and D3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of pouring concrete in C2, C3, D2, and D3.



Photo 2- View of backfilling soil in E2 and E3



Photo 3- View of formwork in A2 and A3.





Daily Report for November 22, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A2, A3, A4, E2, E3, and F3.
- Rebar installation in D3 and E3.
- Installed waterproofing membrane bituthene and hydroduct in A1 and B1
- Spread ¾ inch bluestone in E2, E3, F2, and F3.
- Graded soil in A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of grading soil in B3 and B4.



Photo 2- View of spread stone in E2, E3, F2, and F3.



Photo 3- View of installed waterproofing membrane bituthene and hydroduct in A1 and B1.





Daily Report for November 25, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3 and A4.
- Installed waterproofing membrane bituthene and hydroduct in B1, B2, D4, and E4.
- Graded soil in A4, B3, and B4.
- Backfilled soil in E4 and F4.

2. Locations of work and quantities of material imported and exported from the Site.

- 12 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- 3 loads of ASTM #67 stone were imported to the site today from Tilcon New York Inc in West Nyack, NY.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of backfilled soil in E4 and F4.



Photo 2- View of formwork in A3 and A4.



Photo 3- View of installed waterproofing membrane bituthene and hydroduct in D4 and E4.





Daily Report for November 26, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3 and A4.
- Rebar installation in A4.
- Laid down ASTM #67 stone in E2, E3, E4, F2, F3, and F4.
- Installed waterproofing membrane bituthene and hydroduct in B1 and B2.
- Poured concrete in D3, D4, E3, and E4.
- Backfilled soil in B1 and B2.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue electrical conduit work, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of backfilled soil in B1 and B2.



Photo 2- View of pouring concrete in D3, D4, E3, and E4.



Photo 3- View of installed waterproofing membrane bituthene and hydroduct in B1 and B2.





Daily Report for November 27, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A4 and B4.
- Rebar installation in A4.
- Installed waterproofing Preprufe 200 in D2, D3, E2, E3, F2, and F3.
- Backfilled soil in E4 and F4.
- Graded soil in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- 11 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of soil being exported offsite.



Photo 2- View of Preprufe 200 installation in D2, D3, E2, E3, F2, and F3.



Photo 3- View of formwork in A4 and B4.

