



Daily Report for December 2, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3, A4, B3, and B4.
- Rebar installation in D2, D3,D4, E2, and E3.
- Graded soil in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- 7 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of formwork and in A4 and B4.



Photo 2- View of rebar installation in D2, D3, E2, and E3.



Photo 3- View of rebar installation in D4.





Daily Report for December 3, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3, A4, B3, and B4.
- Rebar installation in D2, D3,D4, E2, E3, E4, F2, F4, and F4.
- Excavated for sump pit in A4 and B4.
- Graded soil in A3, A4, B3, and B4.
- Excavated for utilities in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of sump pit installation in A4 and B4.



Photo 2- View of rebar installation in E2, E3, E4, F2, F4, and F4.



Photo 3- View of excavating for utilities in A1 and B1.





Daily Report for December 4, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D2, D3, and D4.
- Rebar installation in D2, D3,D4, E2, E3, E4, F2, F4, and F4.
- Excavated for sump pit in A4 and B4.
- Graded soil in A3, A4, B3, and B4.
- Poured concrete in D2, D3, D4, E2, E3, and E4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of sump pit installation in A4 and B4.



Photo 2- View of rebar installation in E2, E3, E4, F2, F4, and F4.



Photo 3- View of formwork for first floor in D2, D3, and D4.





Daily Report for December 5, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D2, D3, and D4.
- Utility installation in A1, A2, B1, and B2.
- Rebar installation in D2, D3,D4, E2, E3, E4, F2, F4, and F4.
- Graded soil in A1, A2, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- 15 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of sump pit installation in A4 and B4, and soil grading in B3 and B4.



Photo 2- View of trenching and grading soil in A2 for utility installation.



Photo 3- View of formwork for first floor in D2, D3, and D4.





Daily Report for December 6, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3, A4, B3, B4, D2, D3, and D4.
- Preprufe 200 waterproofing membrane installation in A4 and B4.
- Utility installation in A1, A2, B1, and B2.
- Rebar installation in D2, D3,D4, E2, E3, E4, F2, F4, and F4.
- Graded soil in A1, A2, B3, and B4.
- Poured concrete in A4, B4, E2, E3, E4, F2, F3, and F4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of waterproofing and grading in A3, A4, B3, and B4.



Photo 2- View of pouring concrete in E2, E3, E4, F2, F3, and F4.



Photo 3- View of pouring concrete in A4 and B4.





Daily Report for December 9, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A3, A4, B3, B4, D2, D3, and D4.
- Preprufe 200 waterproofing membrane installation in A4 and B4.
- Bituthene and Hydroduct installation in A1, A2, and A3.
- Utility installation in A1, A2, B1, and B2.
- Rebar installation in A3, A4, B3, B4, D2, D3,D4, E2, E3, and E4.
- Excavated soil for utility installation in A1 and A2.
- Backfilled soil behind sidewalls in A1, A2, A3, and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and waterproofing for Building B sidewalls and columns.

Photo Log

Photo 1- View of waterproofing and grading in A3, A4, B3, and B4.



Photo 2- View of rebar installation in A3, A4, B3, and B4.




Photo 3- View of excavating soil for utility installation in A1 and A2.





Daily Report for December 10, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D2, D3, and D4.
- Bituthene and Hydroduct installation in A1, A2, A3, and A4.
- Utility installation in A1, A2, B1, and B2.
- Rebar installation in A3, A4, B3, B4, D2, D3,D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A1, A2, A3, and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor..

Photo Log

Photo 1- View of backfilling soil in A1 and B1.



Photo 2- View of Bituthene installation in A4.



Photo 3- View of backfilling soil in A2 and A3.





Daily Report for December 11, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D2, D3, and D4.
- Bituthene and Hydroduct installation in A3, and A4.
- Rebar installation in A3, A4, B3, B4, D2, D3,D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A1, A2, A3, and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor..

Photo Log

Photo 1- View of backfilling soil in A1 and B1.



Photo 2- View of backfilling soil in A1 and B1.



Photo 3- View of formwork in for Building B in D2, D3, and D4.





Daily Report for December 12, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D2, D3, and D4.
- Bituthene and Hydroduct installation in A3, and A4.
- Rebar installation in A3, A4, B3, B4, D2, D3,D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A1, A2, A3, and B1.
- Excavated soil in B3 and B4.
- Spread stone in A1, A2, B1, and B2.
- Utility installation in A3 and A4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor..

Photo Log

Photo 1- View of excavating soil in B3 and B4.



Photo 2- View of spread stone in A1, A2, B1, and B2.



Photo 3- View of utility installation in A3 and A4.





Daily Report for December 13, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Bituthene and Hydroduct installation in A3, and A4.
- Rebar installation in D2, D3, D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A2, A3, A4, and B1.
- Utility installation in A3 and A4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor..

Photo Log

Photo 1- View of formwork soil in B3 and B4.



Photo 2- View of backfilling soil and installation of Bituthene and Hydroduct in A4.



Photo 3- View of utility installation in A3 and A4.





Daily Report for December 16, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Rebar installation in A3, A4, B3, B4, D2, D3, D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A2, A3, A4, and B1.
- Excavated Building C 7-15 feet material in B4 for formwork.
- Utility installation in A4 and B4.
- Poured concrete in D2, D3, and D4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor..

Photo Log

Photo 1- View of Building C looking southwest.



Photo 2- View of pouring concrete in D2, D3, and D4.



Photo 3- View of utility installation in A4 and B4.





Daily Report for December 17, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Rebar installation in D2, D3, D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in A3, A4, D4, and E4 with material from Building C 7-15 feet.
- Utility installation in A4 and B4.
- Poured concrete in B3 and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of backfilling soil in D4 and E4.



Photo 2- View of pouring concrete in B3 and B4.



Photo 3- View of backfilled soil in A3 and A4.





Daily Report for December 18, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Rebar installation in D2, D3, D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in D4 and E4 with material from Building C 7-15 feet.
- Utility installation in A4 and B4.
- Installed waterproofing membrane Preprufe 200 in A1, A2, A3, B1, B2, and B3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of backfilling soil in D4 and E4.



Photo 2- View of installed Preprufe 200 in B2 and B3.



Photo 3- View of backfilled soil in D3 and D4.





Daily Report for December 19, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Rebar installation in A1, A2, B1, B2, D2, D3, D4, E2, E3, and E4.
- Backfilled soil behind sidewalls in D4 with material from Building C 7-15 feet.
- Utility installation in A4 and B4.
- Poured concrete in E2, E3, E4, F2, F3, and F4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of backfilled soil in D4.



Photo 2- View of concrete being poured in E2, E3, E4, F2, F3, and F4.



Photo 3- View of formwork in B3 and B4.





Daily Report for December 20, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, B4, D2, D3, D4, E2, E3, and E4.
- Rebar installation in A1, A2, B1, and B2.
- Backfilled soil behind sidewalls in D2 and E4 with material from Building C 7-15 feet.
- Utility installation in A4 and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of backfilling soil in E4.



Photo 2- View of rebar installation in A1, A2, B1, and B2.



Photo 3- View of formwork in B3 and B4.





Daily Report for December 23, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in C3, C4, D3, D4, E3, and E4.
- Rebar installation in A2, B2, C3, C4, D3, D4, E3, and E4.
- Poured concrete in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of formwork and rebar installation in D4 and E4.



Photo 2- View of rebar installation in A1, A2, B1, and B2.



Photo 3- View of pouring concrete in A3, A4, B3 and B4.





Daily Report for December 24, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, and E4.
- Rebar installation in A2, B2, C3, C4, D3, D4, E3, and E4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of formwork and rebar installation in D4 and E4.



Photo 2- View of Building C.



Photo 3- View of formwork B3 and B4.





Daily Report for December 26, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, and E4.
- Rebar installation in A2, B2, C3, C4, D3, D4, E3, and E4.
- Poured concrete in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- 31 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of loading out of soil for export offsite.



Photo 2- View of pouring concrete in A1 and B1.



Photo 3- View of formwork and rebar installation in D4 and E4.





Daily Report for December 27, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, and E4.
- Rebar installation in A4, B4, C3, C4, D3, D4, E3, and E4.
- Poured concrete in A2 and B2.

2. Locations of work and quantities of material imported and exported from the Site.

- 30 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of loading out of soil for export offsite.



Photo 2- View of pouring concrete in A2 and B2.



Photo 3- View of formwork and rebar installation in A4 and B4.





Daily Report for December 30, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in A4, B4, C3, C4, D3, D4, E3, E4, F3, and F4.
- Waterproofing installation in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- 31 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, A3, B1, B2, and B3 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of loading out of soil for export offsite.



Photo 2- View of waterproofing installation in A1 and B1.



Photo 3- View of formwork and rebar installation and formwork in E3, E4, F3, and F4.





Daily Report for December 31, 2019

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in C3, C4, D3, D4, E3, E4, F3, and F4.
- Waterproofing installation in B3 and C3.
- Excavation for footings in B3 and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of excavation in C3 for footings.



Photo 2- View of formwork and waterproofing installation in B3 and C3.



Photo 3- View of formwork and Preprufe 200 installation in B3.

