



Daily Report for January 2, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Waterproofing installation in B3 and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- 24 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View
of exporting
soil offsite.



Photo 2- View
of formwork,
rebar and
waterproofing
installation in
B3 and C3.



Photo 3- View of formwork and rebar installation in D2, D3, D4, E2, E3, and E4.





Daily Report for January 3, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Poured concrete in A4, B3, B4, and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- 24 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View
of exporting
soil offsite.



Photo 2- View
of pouring
concrete in
A4 and B4.



Photo 3- View
of poured
concrete in
B3 and C3.





Daily Report for January 6, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in B3, C3, C4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in B3, C3, C4, D3, D4, E3, E4, F3, and F4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View of rebar installation and formwork in C3.



Photo 2- View of formwork in C3.



Photo 3- View
of formwork in
D2, D3, E2
and E3.





Daily Report for January 7, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in D3, D4, E3, E4, F3, and F4.
- Rebar installation in D3, D4, E3, E4, F3, and F4.
- Poured concrete in B3 and C3.
- Installed Bituthene waterproofing material in A4 and B4.
- Excavated for footings in C3.
- Laid stone down in A4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for footings, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first floor.

Photo Log

Photo 1- View
of footing
excavation in
C3.



Photo 2- View
of laid stone
in A4.



Photo 3- View
of Bituthene
installation in
A4 and B4.





Daily Report for January 8, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in A4, D3, D4, E3, E4, F3, and F4.
- Installed Bituthene and Hydroduct waterproofing material in A4 and B4.
- Installed Preprufe 200 in A4, B3, and C3.
- Laid stone down in B3 and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- 25 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids A1, A2, B1, and B2 (7'-15').
- 11 loads of non-hazardous soil were exported from the Site today to Posillico in Farmingdale, NY from grids A1, A2, B1, and B2 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of Preprufe 200 and rebar installation in B3 and C3.



Photo 2- View of Bituthene and Hydroduct installation in A4 and B4.



Photo 3- View
of Preprufe
200 and rebar
installation in
A4.





Daily Report for January 9, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A4, D3, D4, E3, E4, F3, and F4.
- Rebar installation in A4, B3, C3, D3, D4, E3, E4, F3, and F4.
- Installed Bituthene and Hydroduct waterproofing material in B3 and B4.
- Installed Preprufe 200 in A4, B3, and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- 25 loads of non-hazardous soil were exported from the Site today to Posillico in Farmingdale, NY from grids A1, A2, B1, and B2 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of Preprufe 200 and rebar installation in B3 and C3.



Photo 2- View of Bituthene installation in B3 and B4.



Photo 3- View of excavating soil for export to the Posillico facility in Farmingale, NY.





Daily Report for January 10, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork in A1, A2, B1, B2, D3, D4, E3, E4, F3, and F4.
- Rebar installation in A1, A2, B1, B2, C3, D3, D4, E3, E4, F3, and F4.
- Installed Bituthene and Hydroduct waterproofing material in B3, B4, and C3.
- Poured concrete in A4, B3, and C3.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View
of poured
concrete in
B3 and C3.



Photo 2- View
of Bituthene
installation in
B3 and C3.



Photo 3- View
of pouring
concrete in
A4.





Daily Report for January 13, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Backfilled with soil in A4, B3, B4, and C3.
- Utility installation in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of backfilling soil in A4 and B4.



Photo 2- View of formwork in B3 and C3.



Photo 3- View of formwork and rebar installation in A1, A2, B1, and B2.





Daily Report for January 14, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Bituthene and Hydroduct installation in A4, B3, and B4.
- Utility installation in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of Bituthene and Hydroduct installation in B3 and B4.



Photo 2- View of utility installation in A3 and B3.



Photo 3- View of formwork and rebar installation in D3, D4, E3, E4, F3, and F4.





Daily Report for January 15, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Backfilling soil in B3 and C3.
- Utility installation in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and waterproofing for sidewalls and columns for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of backfilling soil in B3 and C3.



Photo 2- View of utility installation in A3, A4, B3 and B4.



Photo 3- View of formwork and rebar installation in D3, D4, E3, E4, F3, and F4.





Daily Report for January 16, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Utility installation in A3, A4, B3, and B4.
- Poured concrete in D2, D3, D4, E2, E3, and E4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of rebar installation in B3 and C3.



Photo 2- View of utility installation in A3, A4, B3 and B4.



Photo 3- View
of pouring
concrete in
D3, D4, E3,
and E4





Daily Report for January 17, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Utility installation in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- 34 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of formwork and rebar installation in A1, A2, B1, and B2.



Photo 2- View of loading out truck with soil for export offsite.



Photo 3- View
of utility
installation in
A3, A4, B3,
and B4.





Daily Report for January 20, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, B3, C3, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Laid stone down in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- 26 loads of non-hazardous soil were exported from the Site today to Blue Water Environmental in Island Park, NY from grids D3, D4, E3, E4 (7'-15').
- 15 loads of non-hazardous soil were exported from the Site today under the Clean Soil Bank transfer #20CCSB151 to 97-01 Northern Boulevard in Queens, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of laying stone in B3.



Photo 2- View of loading out truck with soil for export offsite to 97-01 Northern Boulevard under the Clean Soil Bank transfer #20CCSB151.



Photo 3- View of formwork and rebar installation in D3, D4, E3, and E4.





Daily Report for January 21, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Laid stone down in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of laying stone in A3, A4, B3, and B4.



Photo 2- View of rebar and formwork in A1, A2, B1, and B2.



Photo 3- View of formwork and rebar installation in D3, D4, E3, and E4.





Daily Report for January 22, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Installed Preprufe 200 in A3, A4, B3, and B4.

2. Locations of work and quantities of material imported and exported from the Site.

- Exported 9 loads of concrete and debris to the Russo facility in Rosedale, NY.
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of Preprufe 200 in A3, A4, B3, and B4.



Photo 2- View of loading out concrete and debris for export offsite.



Photo 3- View of formwork and rebar installation in D3, D4, E3, and E4.





Daily Report for January 23, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Installed Preprufe 200 in A3, A4, B3, and B4.
- Utility installation in A3, A4, B3, and B4.
- Poured concrete in A1, A2, B1, and B2.

2. Locations of work and quantities of material imported and exported from the Site.

- 21 loads of non-hazardous soil were exported from the Site today to the Posillico facility in Farmingdale, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of Preprufe 200 installation in A3, A4, B3, and B4.



Photo 2- View of loading out soil for export offsite.



Photo 3- View
of pouring
concrete in A1,
A2, B1, and
B2.





Daily Report for January 24, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, B1, B2, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Installed rebar in A3, A4, B3, and B4.
- Poured concrete in D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Backfilled soil in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- 27 loads of non-hazardous soil were exported from the Site today to the Posillico facility in Farmingdale, NY from grids D3, D4, E3, E4 (7'-15').
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of rebar installation in A3, A4, B3, and B4.



Photo 2- View of loading out soil for export offsite.



Photo 3- View
of pouring
concrete in D3,
D4, E3, and
E4.





Daily Report for January 27, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, A4, B1, B2, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Poured concrete in A3 and B3.
- Backfilled soil in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- No materials were exported from the site today. No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of pouring concrete in A3 B3.



Photo 2- View of backfilling in A1 and B1.



Photo 3- View
of rebar
installation in
A4.





Daily Report for January 28, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1, A2, A4, B1, B2, D2, D3, D4, E2, E3, E4, F2, F3, and F4.
- Poured concrete in A4 and B4.
- Backfilled soil in A1 and B1.
- Broke up concrete and asphalt in D5 and D6.
- Installed Bituthene and Hydroduct waterproofing material in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- 5 loads of concrete and debris exported to the Russo facility in Rosedale, NY.
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue excavation for utilities, formwork and first floor construction for Building C.
- Continue formwork and rebar installation for Building B first and second floor.

Photo Log

Photo 1- View of breaking up concrete and asphalt in D5 and D6.



Photo 2- View of backfilling soil in A1 and B1.



Photo 3- View of rebar installation and formwork in D3, D4, E3, E4, F3, and F4.





Daily Report for January 29, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1-A4, B1-B4, D2- D4, E2- E4, and F2-F4.
- Backfilled soil in A1 and B1.

2. Locations of work and quantities of material imported and exported from the Site.

- 45 loads of non-hazardous soil were exported from the Site today to Clean Earth of Bethlehem in Bethlehem, PA from grid D5 (0-7) and D6 (0-7).
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue formwork and rebar installation for Building B first through third floors.
- Continue formwork and rebar installation for Building C first floor.
- Continue excavating soil for Building H.

Photo Log

Photo 1- View of loading out soil in D6 for export offsite.



Photo 2- View of rebar installation in A4 and B4.



Photo 3- View of rebar installation and formwork in D3, D4, E3, E4, F3, and F4.





Daily Report for January 30, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

-Formwork and rebar installation in A1, A2, B1, B2, D2- D4, E2- E4, and F2-F4.

2. Locations of work and quantities of material imported and exported from the Site.

-48 loads of non-hazardous soil were exported from the Site today to Clean Earth of Bethlehem in Bethlehem, PA from grid D5 (0-7) and D6 (0-7).

-1 load of concrete and debris was exported to the Russo facility in Rosedale, NY.

-4 loads of asphalt were exported were exported to the Tilcon facility in West Nyack, NY.

-No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

-No complaints.

4. A summary of CAMP findings (air and dust readings).

-No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

-Continue formwork and rebar installation for Building B first through third floors.

-Continue formwork and rebar installation for Building C first floor.

-Continue excavating soil for Building H.

Photo Log

Photo 1- View of loading out soil in D6 for export offsite.



Photo 2- View of backfilled area in A1 and B1.



Photo 3- View of rebar installation and formwork in D3, D4, E3, E4, F3, and F4.





Daily Report for January 31, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

- Formwork and rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Poured concrete in D2- D4, E2- E4, and F2- F4.
- Stripped asphalt in C5 and C6.

2. Locations of work and quantities of material imported and exported from the Site.

- 49 loads of non-hazardous soil were exported from the Site today to Clean Earth of Bethlehem in Bethlehem, PA from grid C5 (0-7) and D5 (0-7).
- 4 loads of asphalt were exported were exported to the Tilcon facility in West Nyack, NY.
- No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

- No complaints.

4. A summary of CAMP findings (air and dust readings).

- No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

- Continue formwork and rebar installation for Building B first through third floors.
- Continue formwork and rebar installation for Building C first floor.
- Continue excavating soil for Building H.

Photo Log

Photo 1- View of loading out soil in C5 for export offsite.



Photo 2- View of formwork and rebar installation in A3, A4, B3, and B4.



Photo 3- View of pouring concrete in D3, D4, E3, E4, F3, and F4.

