



## **Daily Report for April 1, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Formwork and rebar installation in A1- A4, B1- B4, C5, C6, D1- D6, E2- E4, and F2- F4.
- Backfilled soil in C6, C7, C8, D7, and D8.
- Installed waterproofing membrane Preprufe 200 in C6, C7, C8, D7, and D8.
- Utility installation in C5 and C6.
- Poured concrete for Building B- 8<sup>th</sup> Floor

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of Preprufe 200 installation.



Photo 3- View of pouring concrete in Building B.





## **Daily Report for April 2, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Formwork and rebar installation in A1- A4, B1- B4, C5, C6, D1- D6, E2- E4, and F2- F4.
- Backfilled soil in C6, C7, C8, D7, and D8.
- Installed waterproofing membrane Preprufe 200 in C7 and C8.
- Utility installation in C5 and C6.
- Excavated backfilled area in A5 to install utilities.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of waterproofing and rebar installation in C6, C7, and C8.



Photo 2- View of excavating backfill for utility installation.



Photo 3- View of excavated backfill in A5.





## **Daily Report for April 3, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Formwork and rebar installation in A1- A4, B1- B4, C5, C6, D1- D6, E2- E4, and F2- F4.
- Excavated backfilled soil in C5 and C6 for utilities.
- Utility installation in C5 and C6.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of excavating backfill for utility installation.





Photo 3- View of rebar and formwork installation in D3, D4, E3, and E4.





## Daily Report for April 6, 2020

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5, C6, D1- D6, E2- E4, and F2- F4.
- Excavated backfilled soil in C5 and C6 for utilities.
- Utility installation in C5 and C6.
- Excavated backfilled soil in A5 to for utility installation.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of excavating backfill for utility installation in A5.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## Daily Report for April 7, 2020

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A5, B1- B4, C5, C6, D1- D4, E2- E4, and F2- F4.
- Excavated backfilled soil in C5 and C6 for utilities.
- Graded soil in C5.
- Backfilled in A5.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of installing utilities in A5.



Photo 3- View of grading soil in C5.





## Daily Report for April 8, 2020

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A5, B1- B4, C5, C6, D1- D4, E2- E4, and F2- F4.
- Excavated backfilled soil in C5 and C6 for utilities.
- Excavated soil in B5 for utility installation.
- Backfilled in B5 with approved clean fill.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.



## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of installing utilities in B5.



Photo 3- View of backfilling soil in B5.





## **Daily Report for April 9, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, B6, C5, C6, D1- D4, E2- E4, and F2- F4.
- Excavated soil in B6 and C5 for utility installation.
- Backfilled in B5 and C5 with approved clean fill.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of backfilling in C5.



Photo 3- View  
of backfilling  
soil in B6.





## **Daily Report for April 10, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility installation in A1- A4, B1- B4, B6, C5, C6, D1- D4, E2- E4, and F2- F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

-No materials were exported from the site today.

-No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and rebar installation for Building B sixth through eighth floors.

-Continue formwork and rebar installation for Building C second floor.

-Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.







## **Daily Report for April 13, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

-No materials were exported from the site today.

-No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and rebar installation for Building B sixth through eighth floors.

-Continue formwork and rebar installation for Building C second floor.

-Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of grids C6-C8, D7, and D8.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 14, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Excavated backfill in C5 and C6 for utility installation.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of excavation and utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 15, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5, C6, D2- D4, E2- E4, and F2- F4.
- Waterproofing membrane installation in C5 and C6 for utility penetrations.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of Preprufe 200 installation in C5 and C6.





Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 16, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5, C6, D2- D4, E2- E4, and F2- F4.
- Excavated clean fill for utility installation in C5 and C6.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of excavating clean fill for utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 17, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5-C7, D2- D4, E2- E4, and F2- F4.
- Backfilled with clean fill for utility installation in C5 and C6.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of backfilling with clean fill for utility installation in C5 and C6.



Photo 2- View of utility installation in C6 and C7.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 20, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5-C7, D2- D4, E2- E4, and F2- F4.
- Rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.



## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 21, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5-C7, D2- D4, E2- E4, and F2- F4.
- Rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 22, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Preprufe 200 installation in C5 and C6.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of Preprufe 200 installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.







## **Daily Report for April 23, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Preprufe 200 installation in C5 and C6.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B sixth through eighth floors.
- Continue formwork and rebar installation for Building C second floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of Preprufe 200 installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation in D3, D4, E3, and E4.





## **Daily Report for April 24, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility installation in A1- A4, B1- B4, C5, C6, D2- D4, E2- E4, and F2- F4.
- Rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
- Poured concrete in D2-D4, and E2-E4.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B tenth through twelfth floors.
- Continue formwork and rebar installation for Building C third floor.
- Continue excavating and installing formwork for footings in Building H.

**Photo Log**

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of utility installation in A3, A4, B3, and B4.



Photo 3- View of utility installation and pouring concrete in D3, D4, E3, and E4.





## **Daily Report for April 27, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C7, D1- D4, E2- E4, and F2-F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

-No materials were exported from the site today.

-No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and rebar installation for Building B tenth through twelfth floors.

-Continue formwork and rebar installation for Building C third floor.

-Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of utility installation in C5 and C6.



Photo 2- View of rebar, formwork, utility installation in A3, A4, B3, and B4.





Photo 3- View of rebar, formwork, and utility installation in D3, D4, E3, and E4.





## **Daily Report for April 28, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C7, D1- D4, E2- E4, and F2-F4.
- Poured concrete in C5, C6, D5, and D6.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B tenth through twelfth floors.
- Continue formwork and rebar installation for Building C third floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of pouring concrete in C5, C6, D5, and D6.



Photo 2- View of rebar, formwork, utility installation in A3, A4, B3, and B4.



Photo 3- View of rebar, formwork, and utility installation in D3, D4, E3, and E4.





## **Daily Report for April 29, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C6-C8, D1- D4, E2- E4, and F2-F4.
- Poured concrete in A1-A4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

**4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B tenth through twelfth floors.
- Continue formwork and rebar installation for Building C third floor.
- Continue excavating and installing formwork for footings in Building H.

## Photo Log

Photo 1- View of rebar and utility installation in C6 and C7.



Photo 2- View of rebar installation in C6-C8.



Photo 3- View of formwork and rebar installation in D1.





## **Daily Report for April 30, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility, rebar, and formwork installation in A1- A4, B1- B4, D1- D4, E2- E4, and F2- F4.  
-Poured concrete in C6-C8, and D6-D8.

**2. Locations of work and quantities of material imported and exported from the Site.**

-No materials were exported from the site today.  
-No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

-Continue formwork and rebar installation for Building B tenth through twelfth floors.  
-Continue formwork and rebar installation for Building C third floor.  
-Continue excavating and installing formwork for footings in Building H.



## Photo Log

Photo 1- View of pouring concrete in C6-C8.



Photo 2- View of rebar and formwork installation in D1.



Photo 3- View of formwork, utility, and rebar installation in D3, D4, E3, and E4.

