



## **Daily Report for October 1, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavation of soil in A5, B4, B5, and C1.
- Utility installation in A5, B4, B5, and C1.
- Graded soil in B5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 2 loads of nonhazardous soil from grid F4(0-7) were exported to the Posillico Facility in Farmingdale, NY.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of rebar, formwork, and utility installation in C6-C8.



Photo 2- View of excavating soil and utility installation in A5 and B5.



Photo 3- View  
of grading soil  
in B5.





## **Daily Report for October 2, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavation of soil in A5, B4, B5, and C1.
- Utility installation in A5, B4, B5, and C1.
- Graded and compacted soil in A5 and B5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 1 load of nonhazardous soil from grid F4(0-7) were exported to the Posillico Facility in Farmingdale, NY.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of rebar, formwork, and utility installation in D4, D5, E4, and E5.



Photo 2- View of excavating soil and utility installation in A5 and B5.



Photo 3- View  
of grading soil  
in B5.





## **Daily Report for October 5, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavation of soil in A5, B4, B5, and C1.
- Utility installation in A5, B4, B5, and C1.
- Backfilled and compacted soil in A5, B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 13 loads of nonhazardous soil from grids B5 and B6 (0-7) were exported to the Posillico Facility in Farmingdale, NY.
- 4 loads (~100 tons) of approved clean fill were imported to the site today from the P Park facility in Prospect Park, NJ.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of rebar, formwork, and utility installation in C6-C8.



Photo 2- View of excavating soil and utility installation in B5 and C5.





Photo 3- View  
of loading out  
soil.





## **Daily Report for October 7, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B4, C5-C8, D1- D7, E2- E4, and F2-F4.
- Utility installation in B6 and B7.
- Backfilled and compacted soil in B6 and B7.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- 10 loads (~250 tons) of approved clean fill were imported to the site today from the P Park facility in Prospect Park, NJ.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of rebar, formwork, and utility installation in D3, D4, E3, and E4.



Photo 2- View of backfilling clean fill in B7.



Photo 3- View  
of compacting  
clean fill in B6.







## **Daily Report for October 13, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Utility installation in B5 and C5.
- Excavated clean fill and backfilled in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View  
of utility  
installation in  
B5 and C5.



Photo 2- View  
of utility  
installation in  
B5 and C5.



Photo 3- View of rebar, formwork, and utility installation in C6-C8.





## **Daily Report for October 14, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Utility installation in B5 and C5.
- Excavated clean fill and in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of utility installation in B5 and C5.



Photo 2- View of rebar, formwork, and utility installation in D4, D5, E4, and E5.



Photo 3- View of rebar, formwork, and utility installation in C6-C8.





## **Daily Report for October 15, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Utility installation in B5 and C5.
- Excavated soil C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 6 loads of nonhazardous soil from grids B5 and C5 (0-7) were exported to the Posillico Facility in Farmingdale, NY.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of excavation and utility installation in B5 and C5.



Photo 2- View of utility installation in C5.





Photo 3- View of rebar, formwork, and utility installation in C6-C8.





## **Daily Report for October 16, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavation of clean fill in D5 and E5.
- Utility installation in D5 and E5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of excavation and utility installation in D5 and E5.



Photo 2- View of excavation and utility installation in D5 and E5.



Photo 3- View of rebar, formwork, and utility installation in C6-C8.







## **Daily Report for October 19, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Backfilling with clean fill in B5 and C5.
- Utility installation in B5, C5, D5 and E5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of utility installation and backfilling in B5 and C5.



Photo 2- View of backfill compaction in B5 and C5.



Photo 3- View of rebar, formwork, and utility installation in C6-C8.





## **Daily Report for October 20, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5.
- Utility installation in B5 and C5.
- Collected Endpoint samples EP- 84(7) and EP- 85(7), along with MS, MSD, and Duplicate samples.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of excavation of soil in C5 for utility installation.



Photo 2- View of utility installation in C5.



Photo 3- View of formwork, and utility installation in C6-C8.





## **Daily Report for October 21, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5.
- Utility installation in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of excavation of soil in C5 for utility installation.



Photo 2- View of utility installation in C5.





Photo 3- View of formwork, and utility installation in D4, D5, E4, and E5.





## **Daily Report for October 22, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5.
- Utility installation in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of utility installation in C5.



Photo 2- View of formwork, and utility installation in C6-C8.



Photo 3- View of formwork, and utility installation in D4, D5, E4, and E5.







## **Daily Report for October 23, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5.
- Utility installation in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- 6 loads of nonhazardous soil from grids C5 (0-7) were exported to the Posillico Facility in Farmingdale, NY
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of utility installation in C5.



Photo 2- View of soil being loaded out for export offsite.



Photo 3- View  
of excavating  
soil in C5 for  
utility  
installation.





## **Daily Report for October 26, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5.
- Backfilled with clean fill in C5.
- Utility installation in B5 and C5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of utility installation in C5.



Photo 2- View of utility installation in C5.



Photo 3- View  
of formwork  
and utility  
installation in  
C6-C8.





## **Daily Report for October 27, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5 and D5.
- Backfilled with clean fill in B5 and C5.
- Utility installation in B5, C5, and D5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of utility installation in C5.



Photo 2- View of excavation of soil in D5 for utility installation.





Photo 3- View of excavation of soil in D5 for utility installation.





## **Daily Report for October 28, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

### **1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

- Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.
- Excavated soil in C5 and D5.
- Backfilled with clean fill in B5 and C5.
- Utility installation in B5, C5, and D5.

### **2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

### **3. A summary of any and all complaints with relevant details (names, phone numbers).**

- No complaints.

### **4. A summary of CAMP findings (air and dust readings).**

- No elevated PID or dust readings were identified.

### **5. An explanation of notable Site conditions.**

- Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

### **6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of utility installation in D5.



Photo 2- View of excavation of soil in D5 for utility installation.



Photo 3- View of utility and formwork installation in A3, A4, B3, and B4.







## **Daily Report for October 29, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.

## Photo Log

Photo 1- View of utility and formwork installation in C6-C8.



Photo 2- View of utility and formwork installation in D3, D4, E3, and E4.



Photo 3- View of utility and formwork installation in A3, A4, B3, and B4.





## **Daily Report for October 30, 2020**

**Far Rockaway Project  
20-02 Mott Avenue  
Far Rockaway, NY  
BCP #C241224**

**1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.**

-Utility, rebar, and formwork installation in A1- A4, B1- B5, C5-C8, D1- D7, E2- E4, and F2-F4.

**2. Locations of work and quantities of material imported and exported from the Site.**

- No materials were exported from the site today.
- No materials were imported to the site today.

**3. A summary of any and all complaints with relevant details (names, phone numbers).**

-No complaints.

**4. A summary of CAMP findings (air and dust readings).**

-No elevated PID or dust readings were identified.

**5. An explanation of notable Site conditions.**

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

**6. Planned Activities**

- Continue formwork and rebar installation for Building B.
- Continue formwork and rebar installation for Building C.
- Continue formwork and rebar installation for Building H.



## Photo Log

Photo 1- View of utility and formwork installation in C6-C8.



Photo 2- View of utility and formwork installation in D3, D4, E3, and E4.



Photo 3- View of utility and formwork installation in A3, A4, B3, and B4.

