



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/20/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 21-33° F, RH:43%, P: 30.21" Hg, Wind: NE @ 4-11mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf – Excavation Contractor</u> 2 Operators and 3 Laborers	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager
<u>Equipment</u> 1 Hyundai Excavator 2 CAT Payloaders	<u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pre-trenching activities in preparation for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf begins removing curb and trenching for SOE preclearing purposes in WCF-C1, WCF-C2, and WCF-C3. Trenches were dug to approximately 5 ft bls to daylight any potential obstructions that may be encountered during SOE drilling (i.e. boulders). Soil was backfilled in place following trenching.

Other work onsite:

- None.

CAMP Performed:

- CAMP was conducted from 12:30 to 16:00 when intrusive work begun. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Site mobilization activities will continue. Drilling for the support of excavation for the Site to begin the week of January 20 or January 27, 2020 pending DOB permit approvals. Roux will continue to oversee intrusive work and will supply NYSDEC with disposal facility information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

BCP Site:	C241225	DATE:	1/20/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 21-33° F, RH:43%, P: 30.21" Hg, Wind: NE @ 4-11mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

PHOTOS:



Photo 1: Looking south, New Leaf using excavator to grade RCA northeast in WCF-C3 in preparation for curb removal and trenching.



Photo 2: Looking southeast, New Leaf laborers using circular saw (with water for dust suppression) in preparation for curb removal.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/20/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 21-33° F, RH:43%, P: 30.21" Hg, Wind: NE @ 4-11mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

PHOTOS:



Photo 1: Looking northwest, New Leaf using excavator to trench in WCF-C3.




Photo 2: Looking southeast, New Leaf using excavator to trench in WCF-C3, identify any potential obstructions, and backfill in place.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(NE @ 4 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/21/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 24-34° F, RH:46%, P: 30.36" Hg, Wind: W @ 4mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf – Excavation Contractor</u> 2 Operators and 3 Laborers	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager
<u>Equipment</u> 1 Hyundai Excavator 2 CAT Payloaders	<u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pre-trenching activities in preparation for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf begins removing curb and trenching for SOE preclearing purposes in WCF-B3, WCF-A2, and continues in WCF-C3. Trenches were dug to approximately 5 ft bls to daylight any potential obstructions that may be encountered during SOE drilling (i.e. boulders). Soil was backfilled in place following trenching.

Other work onsite:

- None.

CAMP Performed:

- CAMP was conducted from 7:00 to 16:00. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Site mobilization activities will continue. Drilling for the support of excavation for the Site to begin the week of January 20 or January 27, 2020 pending DOB permit approvals. Roux will continue to oversee intrusive work and will supply NYSDEC with disposal facility information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/21/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 24-34° F, RH:46%, P: 30.36" Hg, Wind: W @ 4mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

PHOTOS:



Photo 1: Looking southeast, New Leaf using excavator for pre-trenching activities in WCF-C3.



Photo 2: C&D was stockpiled onsite in grid WCF-C2/-C3, as necessary.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/21/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 24-34° F, RH:46%, P: 30.36" Hg, Wind: W @ 4mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 4:30 pm

PHOTOS:

Photo 3: Looking northeast, New Leaf using excavator for pre-trenching activities in WCF-C3.





Photo 4: Looking north, New Leaf using excavator for pre-trenching activities in WCF-B3.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(W @ 4 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/22/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 27-39° F, RH:87%, P: 30.36" Hg, Wind: SW @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 5:15 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf – Excavation Contractor</u> 2 Operators and 3 Laborers <u>Equipment</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent

GENERAL COMMENTS:
Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pre-trenching activities in preparation for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf continues removing curb and trenching for SOE preclearing purposes in WCF-A1 and WCF-A2. Trenches were dug to approximately 5 ft bls to daylight any potential obstructions that may be encountered during SOE drilling (i.e. boulders). Soil was backfilled in place following trenching.

Other work onsite:

- New Leaf marks out pile locations in preparation of SOE drilling.

CAMP Performed:

- CAMP was conducted from 7:00 to 16:00. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Site mobilization activities will continue. New Leaf is scheduled to begin SOE drilling starting in WCF-C1 tomorrow 1/23/2019. Roux will continue to oversee intrusive work and will supply NYSDEC with disposal facility information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

BCP Site:	C241225	DATE:	1/22/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 27-39° F, RH:87%, P: 30.36" Hg, Wind: SW @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 5:15 pm

PHOTOS:

Photo 1: Looking northwest, site status of the northwest portion of site including drill rig and payload.




Photo 2: Looking east, New Leaf using excavator to trench in WCF-A2.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/22/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 27-39° F, RH:87%, P: 30.36" Hg, Wind: SW @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	7:00 am – 5:15 pm

PHOTOS:



Photo 3: Looking southeast New Leaf using excavator to trench in WCF-A2.




Photo 4: Looking north, site status of northern portion of site and gated entrance.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(SW @ 2 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/23/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-44° F, RH:57%, P: 30.36" Hg, Wind: S @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 5:15 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Equipment</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Charles Chen – Geotechnical Engineer

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pre-trenching activities in preparation for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf continues removing curb and trenching for SOE preclearing purposes in WCF-A1, WCF-A2 and WCF-A3. Trenches were dug to approximately 5 ft bls to daylight any potential obstructions that may be encountered during SOE drilling (i.e. boulders). Soil was backfilled in place following trenching.
- New Leaf begins cutting curb in WCF-C3 and WCF-B3 in preparation for SOE drilling.

Other work onsite:

- American Pile and Foundation LLC begins driving piles in WCF-C1, WCF-C2, WCF-C3, WCF-A1 and WCF-A2.

CAMP Performed:

- CAMP was conducted from 7:00 to 16:15. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- SOE drilling will continue. Roux will continue to oversee intrusive work and will supply NYSDEC with disposal facility information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/23/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-44° F, RH:57%, P: 30.36" Hg, Wind: S @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 5:15 pm

PHOTOS:



Photo 1: Looking southeast, New Leaf removing curb and trenching for SOE preclearing purposes in WCF-A2.




Photo 2: Looking northwest, site status of northwest portion of site including SOE piles.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

BCP Site:	C241225	DATE:	1/23/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-44° F, RH:57%, P: 30.36" Hg, Wind: S @ 2 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 5:15 pm

PHOTOS:




Photo 3: Looking southeast, American Pile and Foundation LLC driving piles in WCF-A1.



Photo 4: Looking southeast, site status of southeast portion of site including SOE piles in WCF-A2.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

Site Grid Map



Wind Direction
(S @ 2 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/24/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 40-50° F, RH:52%, P: 30.36" Hg, Wind: ENE @ 1-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 4:45 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Equipment</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent

<p>GENERAL COMMENTS:</p> <p>Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pre-trenching activities in preparation for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.</p> <p>Sampling performed:</p> <ul style="list-style-type: none"> • None. <p>Trucking and soil disposal:</p> <ul style="list-style-type: none"> • None. <p>Soil movement activities onsite:</p> <ul style="list-style-type: none"> • None. <p>Other work onsite:</p> <ul style="list-style-type: none"> • New Leaf receives deliveries of piles and casings in preparation of SOE pile driving. • New Leaf loads C&D from WCF-C2 into dump trucks for export. <p>CAMP Performed:</p> <ul style="list-style-type: none"> • CAMP was conducted from 7:30 to 15:45. There was one exceedance (0.135 mg/m³) of particulate action levels at 9:09 am which could be attributed to a trailer delivery. There were no exceedances of VOC action levels. <p>Other Relevant Comments or Issues:</p> <ul style="list-style-type: none"> • None. <p>Upcoming work activities:</p> <ul style="list-style-type: none"> • SOE driving will continue. Roux will continue to oversee intrusive work and will supply NYSDEC with disposal facility information prior to any planned soil disposal.
--

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/24/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 40-50° F, RH:52%, P: 30.36" Hg, Wind: ENE @ 1-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 4:45 pm

PHOTOS:



Photo 1: Looking north, New Leaf loading C&D from WCF-C2 into a dump truck for export.



Photo 2: Looking north, site status of north portion of site including delivery of SOE piles.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/24/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 40-50° F, RH:52%, P: 30.36" Hg, Wind: ENE @ 1-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:45 am – 4:45 pm

PHOTOS:

Photo 3: Looking east, site status of east portion of site after C&D exports.




Photo 4: Looking north, site status of north portion of site at the end of the day.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(ENE @ 2 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/27/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast/Rain, 34-45° F, RH:74%, P: 30.36" Hg, Wind: NW @ 2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf & American Pile & Foundation LLC</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan PM 25 Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>New Leaf – Excavation Contractor</u> 2 Operators and 5 Laborers <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Teresa Sandiford – Geotechnical Engineer

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pile driving for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- None.

Other work onsite:

- American Pile and Foundation LLC drives nine (9) piles total in WCF-C1, WCF-C3, WCF-B1, WCF-B2, WCF-B3, and WCF-A1.
- New Leaf receives lumber delivery and performs site maintenance.

CAMP Performed:

- CAMP was conducted from 7:00 am to 14:00 pm. CAMP ended early due to precipitation. There were no exceedances of particulate or VOC action levels and no fugitive dust was observed traveling offsite.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Pile driving for SOE will continue and excavation for pre-trenching will continue, as necessary.
- Soil disposal facility approval letters are being collected and Roux will review information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/27/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast/Rain, 34-45° F, RH:74%, P: 30.36" Hg, Wind: NW @ 2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:



Photo 1: Looking northeast, pile driving in grid WCF-B3.




Photo 2: Looking east, American Pile and Foundation LLC driving pile in WCF-C1.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/27/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast/Rain, 34-45° F, RH:74%, P: 30.36" Hg, Wind: NW @ 2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:

Photo 3 : Looking northeast, site status of northeast portion of site including American Pile and Foundation LLC driving pile in WCF-B3.




Photo 4: Looking east, site status of east portion of site towards the end of the day.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(NW @ 2 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/28/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 31-42° F, RH:72%, P: 30.36" Hg, Wind: NW @ 4 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf & American Pile & Foundation LLC</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan PM 25 Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Teresa Sandiford – Geotechnical Engineer

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee pile driving for support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf begins excavating in WCF-A1 and installing wood lagging between SOE piles. All soil movement was contained within grids and backfilled in place after lagging installation was complete.

Other work onsite:

- American Pile and Foundation LLC continues driving index piles in WCF-C1, WCF-C2, WCF-C3, and WCF-B2.

CAMP Performed:

- CAMP was conducted from 7:30 am to 4:25 pm. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Pile driving for SOE will continue and excavation for pre-trenching will continue, as necessary.
- Soil disposal facility approval letters are being collected and Roux will review information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/28/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 31-42° F, RH:72%, P: 30.36" Hg, Wind: NW @ 4 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:



Photo 1: Looking southeast, American Pile and Foundation LLC driving index piles in WCF-C1.



Photo 2: Looking north, drilling continues on the southwest portion of the site (grid WCF-C1).

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

BCP Site:	C241225	DATE:	1/28/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 31-42° F, RH:72%, P: 30.36" Hg, Wind: NW @ 4 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:

Photo 3: Looking east, New Leaf installing wood lagging between SOE piles.




Photo 4: Looking southeast, drilling progress along the west perimeter at the end of the day.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(NW @ 4 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/29/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 26-30° F, RH:51%, P: 30.26" Hg, Wind: NW @ 8 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf & American Pile & Foundation LLC</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan PM 25 Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Teresa Sandiford – Geotechnical Engineer

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf continues installing wood lagging between SOE piles in WCF-A1, WCF-C3 and WCF-B3. Soil was excavated as needed and all soil movement was contained within grids and backfilled in place after lagging installation was complete.

Other work onsite:

- American Pile and Foundation LLC driving SOE piles in WCF-A2 and WCF-B3.
- American Pile and Foundation LLC cutting index piles in WCG-C1, WCG-C2, and WCF-C3 to proper height.

CAMP Performed:

- CAMP was conducted from 7:00 am to 3:55 pm. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Pile driving for SOE will continue and excavation for pre-trenching/lagging activities will continue, as necessary.
- Soil disposal facility approval letters are being obtained and Roux will review information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/29/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 26-30° F, RH:51%, P: 30.26" Hg, Wind: NW @ 8 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

PHOTOS:

Photo 1: Looking southeast, grids WCF-C2 and WCF-C3 pile driving progress.



Photo 2: Looking north, American Pile and Foundation LLC cutting index piles in WCF-C3.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/29/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 26-30° F, RH:51%, P: 30.26" Hg, Wind: NW @ 8 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

PHOTOS:

Photo 3: Looking east, New Leaf installing wood lagging between SOE piles in WCF-C3.




Photo 4: Looking north, site status of north portion of site at the end of the day.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(N @ 8 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/30/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-38° F, RH:38%, P: 30.36" Hg, Wind: NE @11-15 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf & American Pile & Foundation LLC</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan PM 25 Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager <u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Teresa Sandiford – Geotechnical Engineer

GENERAL COMMENTS:
 Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf installing wood lagging between SOE piles in WCF-C1 and WCF-B3. Soil was excavated as needed and all soil movement was contained within grids and backfilled in place after lagging installation was complete.

Other work onsite:

- New Leaf exports three (3) loads of C&D to Stony Creek Services in Oceanside, NY
- New Leaf constructing fall protection guard rail in WCF-C3 and WCF-C2.
- American Pile and Foundation LLC receives deliveries of concrete blocks for load tests.

CAMP Performed:

- CAMP was conducted from 6:45 am to 5:00 pm. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Pile driving for SOE will continue and excavation for pre-trenching/lagging activities will continue, as necessary.
- Soil disposal facility approval letters are being obtained and Roux will review information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux	Approved By: Levi Curnutte, Roux
---------------------------------------	----------------------------------

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/30/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-38° F, RH:38%, P: 30.36" Hg, Wind: NE @11-15 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

PHOTOS:



Photo 1: Looking northeast, New Leaf loading out C&D for export.




Photo 2: Looking north, site status fo north portion of site after grading.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/30/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Clear, 32-38° F, RH:38%, P: 30.36" Hg, Wind: NE @11-15 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:30 am – 4:45 pm

PHOTOS:

Photo 3: Looking south, New Leaf excavating in WCF-B3 prior to installing wood lagging.




Photo 4: Northwest corner of site at the end of the work day.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(NE @ 11 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux



DAILY SITE FIELD ACTIVITY REPORT

BCP Site:	C241225	DATE:	1/31/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 37-44° F, RH:67%, P: 30.36" Hg, Wind: E @2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

CONTRACTOR AND EQUIPMENT:	PERSONNEL PRESENT AT SITE AND AFFILIATION:
<u>New Leaf & American Pile & Foundation LLC</u> 1 Hyundai HX 520L Excavator 2 CAT Payloaders 1 Junttan PM 25 Drill Rig	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand, Field Manager Jessica Taylor, Project Principal Levi Curnutte, Project Manager <u>New Leaf – Excavation Contractor</u> 2 Operators and 4 Laborers <u>Gilbane Building Company – Construction Management</u> Steve Boyd – Superintendent Rob Howell – Superintendent <u>Meuser Rutledge</u> Charles Chen – Geotechnical Engineer

GENERAL COMMENTS:

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019.

Sampling performed:

- None.

Trucking and soil disposal:

- None.

Soil movement activities onsite:

- New Leaf installing wood lagging between SOE piles in WCF-C2, WCF-C3 and WCF-B3. Soil was excavated as needed and all soil movement was contained within grids and backfilled in place after lagging installation was complete.
- New Leaf grading soil for leveling purposes in WCF-C1 and WCF-C2.

Other work onsite:

- None.

CAMP Performed:

- CAMP was conducted from 7:00 am to 4:00 pm. There were no exceedances of particulate or VOC action levels.

Other Relevant Comments or Issues:

- None.

Upcoming work activities:

- Load tests for SOE piles will begin and excavation for pre-trenching/lagging activities will continue, as necessary.
- Soil disposal facility approval letters are being obtained and Roux will review information prior to any planned soil disposal.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/31/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 37-44° F, RH:67%, P: 30.36" Hg, Wind: E @2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:



Photo 1: New Leaf installing wood lagging between SOE piles in WCF-C2.



Photo 2: New Leaf installing wood lagging between SOE piles in WCF-B3.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

BCP Site:	C241225	DATE:	1/31/2020
PROJECT:	HPS Parcel F Long Island City, NY	WEATHER:	Overcast, 37-44° F, RH:67%, P: 30.36" Hg, Wind: E @2-5 mph
VOLUNTEER:	GO HPS LLC	TIME:	6:40 am – 5:15 pm

PHOTOS:

Photo 3: Looking southeast, New Leaf grading soil in WCF-C1.




Photo 4: Looking northwest, site status of the northwest portion of the site.

Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux

Site Grid Map



Wind Direction
(E @ 2 mph)



Submitted By: Brooke Hildebrand, Roux

Approved By: Levi Curnutte, Roux