



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/01/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Cloudy, 70-77° F, RH: 91%, P: 30.12" Hg, Wind: E @ 2 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Vanessa Ricigliano - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported 3 loads of non-haz soil from WCF-C2/C3B (17-25) to Kingsland Landfill in Lyndhurst, NY.
- New Leaf exported 3 loads of non-haz soil from WCF-A1 (11-15) to Clean Earth of Carteret in Carteret, NJ.

**Soil movement activities onsite:**

- New Leaf continued excavating, stockpiling and grading soil in the southwest perimeter of the Site i.e., grids WCF-C2 and WCF-C3.
- New Leaf continued regrading and stockpiling activities in WCF-A1.
- Grading performed in grid WCF-A1, WCF-C2 and WCF-C3 as necessary. Soil movement was contained within each respective grid.

**Other work onsite:**

- New Leaf poured concrete over mat slab in WCF-A1, WCF-B1, and WCF-B2.
- Concrete mixing/preparation continued throughout the day.
- New Leaf continued installing waterproofing over the SOE in WCF-B1.
- New Leaf continued installing waterproofing on the back of the foundation wall (facing SOE) along the northwest perimeter of the Site in WCF-C3 and WCF-B3.
- New Leaf installed SOE in WCF-C2 and WCF-C3.
- New Leaf continued formwork on the foundation wall located in the south portion of the Site in WCF-B1 and WCF-C1.
- New Leaf performed housekeeping activities across the Site including sweeping, removing debris and using poly-sheeting as necessary.
- TT Mechanical performed plumbing work onsite, predominantly in WCF-A2 and WCF-B2.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 4:30 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Vanessa Ricigliano, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/01/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Cloudy, 70-77° F, RH: 91%, P: 30.12" Hg, Wind: E @ 2 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	3	1002
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	3	13

Prepared By: Vanessa Ricigliano, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/01/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Cloudy, 70-77° F, RH: 91%, P: 30.12" Hg, Wind: E @ 2 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**



**Photo 1:** Looking northeast, view of New Leaf loading truck with soil from grid WCF-C3B and WCF-C2 for export to Kingsland landfill.



**Photo 2:** Looking northwest, view of New Leaf placing poly-sheeting in preparation for concrete mixing activities.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/01/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Cloudy, 70-77° F, RH: 91%, P: 30.12" Hg, Wind: E @ 2 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm


**PHOTOS:**

**Photo 3:** Looking southeast, view of New Leaf pouring concrete in WCF-A2 portion of rebar and waterproofing layout.



**Photo 4:** View of the southwest portion of the Site including foundation wall and soil excavation/exportation progress.

# Site Grid Map



Wind Direction  
(E @ 2 mph)



Approximate location and designation of confirmation soil sample

Prepared By: Vanessa Ricigliano, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/02/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 76-83° F, RH: 95%, P: 29.97" Hg, Wind: ENE @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported 3 loads of non-haz soil from WCF-A1 (11-15) to Clean Earth of Carteret in Carteret, NJ.

**Soil movement activities onsite:**

- New Leaf excavated and graded soil in WCF-A1 and WCF-C2 for pile cap construction and a mud slab pour. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.
- New Leaf excavated soil in WCF-A1 for soil disposal purposes.

**Other work onsite:**

- New Leaf began installing waterproofing along the SOE in WCF-A2.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf poured concrete to create a mud slab in WCF-A1.
- New Leaf continued installing waterproofing and rebar over a mud slab and pile cap in WCF-A1.
- New Leaf continued installing waterproofing over the SOE in WCF-B1.
- New Leaf continued pile cap construction in WCF-A1 and WCF-C3.
- New Leaf continued installing lagging in WCF-C2.
- New Leaf removed wood forms from around the newly poured foundation slab in WCF-B2 and WCF-A2.
- New Leaf removed formwork from the foundation wall located in the south portion of the Site in WCF-B1 and WCF-C1.
- New Leaf performed rebar work along the foundation wall in WCF-B3 and WCF-C3.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.

**CAMP Performed:**

- CAMP was not conducted due to inclement weather (rain). There was no visible dust traveling offsite.

**Other Relevant Comments or Issues:**

- Metropolitan Sewer performed sewer connection work in the northwest portion of the Site.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/02/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 76-83° F, RH: 95%, P: 29.97" Hg, Wind: ENE @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	0	1002
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	3	16


Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/02/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 76-83° F, RH: 95%, P: 29.97" Hg, Wind: ENE @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**

**Photo 1:** Looking east, view of Site status.




**Photo 2:** Looking southeast, New Leaf waterproofing SOE and pouring concrete onto the ground in WCF-A1 to create a mud slab.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/02/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 76-83° F, RH: 95%, P: 29.97" Hg, Wind: ENE @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm


**PHOTOS:**

**Photo 3:** Looking southeast, view of general site conditions and foundation wall status in WCF-C1 and WCF-B1.



**Photo 4:** View of the west corner of the Site including soil exportation progress and New Leaf lagging.

# Site Grid Map



Wind Direction  
(ENE @ 7 mph)



Approximate location and designation of confirmation soil sample

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/03/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 86-72° F, RH: 63%, P: 29.81" Hg, Wind: N 6 @ mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:30 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Vanessa Ricigliano - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported 2 loads of non-haz soil from WCF-A1 (11-15) to Clean Earth of Carteret in Carteret, NJ.

**Soil movement activities onsite:**

- New Leaf continued excavating and grading activities WCF-C2 and WAC-C3 for pile cap construction and a mud slab pour. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.
- New Leaf excavated soil in WCF-A1 for soil disposal purposes.

**Other work onsite:**

- New Leaf continues installing waterproofing along the SOE in WCF-A2.
- New Leaf continued dewatering activities in the western portion of the Site.
- New Leaf continued concrete pouring activities in WCF-A1.
- New Leaf continued installing waterproofing and rebar over a mud slab and pile cap in WCF-A1.
- New Leaf continued installing waterproofing over the SOE in WCF-B1.
- New Leaf continued lagging installation and pile cap construction in WCF-C3 and WCF-C2.
- New Leaf continued pouring activities in the west wall of grids WCF-C1 and WCF-B1
- New Leaf continued rebar work along the foundation wall in WCF-B3 and WCF-C3.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.

**CAMP Performed:**

- CAMP was conducted from 7:00 am to 4:00pm. There were no action level exceedances during this time.

**Other Relevant Comments or Issues:**

- Metropolitan Sewer continued sewer connection work in the northwest portion of the Site.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the Site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Vanessa Ricigliano, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/03/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 86-72° F, RH: 63%, P: 29.81" Hg, Wind: N 6 @ mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:30 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	0	1002
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	2	18

Prepared By: Vanessa Ricigliano, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/03/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 86-72° F, RH: 63%, P: 29.81" Hg, Wind: N 6 @ mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:30 pm

**PHOTOS:**



**Photo 1:** Looking north, view of New Leaf prefabricating wooden shoring structures to be installed during pile cap construction.



**Photo 2:** Looking southeast, a view of New Leaf loading soils from WCF-A1 for export to Clean Earth waste facility.

DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/03/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 86-72° F, RH: 63%, P: 29.81" Hg, Wind: N 6 @ mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:30 pm


**PHOTOS:**

	<p><b>Photo 3:</b> Looking north, a view of New Leaf pouring concrete in west wall of WCF-B1.</p>
--	---

	<p><b>Photo 4:</b> Looking North, a view of general activities and progress status of Site.</p>
--	---

Prepared By: Vanessa Ricigliano, Roux	Approved By: Emily Butler, Roux
---------------------------------------	---------------------------------

# Site Grid Map



Wind Direction  
(N @ 6 mph)



Approximate location and designation of confirmation soil sample



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/04/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Fair, 66-87° F, RH: 84%, P: 29.83" Hg, Wind: NW @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**  
Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported 2 loads of non-haz soil from WCF-C2/C2B (17-25) to Kingsland Landfill in Lyndhurst, NJ.

**Soil movement activities onsite:**

- New Leaf excavated around piles in WCF-C2 and WCF-C3 for pile cap construction. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.

**Other work onsite:**

- New Leaf continued installing rebar along the SOE in WCF-A2.
- New Leaf began installing waterproofing along the SOE and mud slab in WCF-A1.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf installed rebar over and wood forms around the mud slab in WCF-A1/A2/B1/B2 in preparation of a concrete pour.
- New Leaf poured concrete into foundation wall forms in WCF-C3 and WCF-B3.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.
- TT Mechanical performed plumbing work in the East portion of the Site.
- Metropolitan Sewer performed sewer connection work in WCF-A1.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 3:10 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux	Approved By: Emily Butler, Roux
--------------------------------------	---------------------------------



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/04/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Fair, 66-87° F, RH: 84%, P: 29.83" Hg, Wind: NW @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	2	1004
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux


## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/04/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Fair, 66-87° F, RH: 84%, P: 29.83" Hg, Wind: NW @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### PHOTOS:



**Photo 1:** Looking northeast, view of New Leaf and TT Mechanical performing work along the northeast perimeter of the Site.




**Photo 2:** Looking southeast, New Leaf installing waterproofing along the SOE in WCF-A1.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/04/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Fair, 66-87° F, RH: 84%, P: 29.83" Hg, Wind: NW @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm


**PHOTOS:**

**Photo 3:** Looking east, view of foundation wall status in WCF-C1 and WCF-B1.



**Photo 4:** View of the west corner of the Site including soil exportation and pile cap progress.

# Site Grid Map



Wind Direction  
(Nw @ 7 mph)



Approximate location and designation of confirmation soil sample

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/08/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 70-85° F, RH: 82%, P: 30.12" Hg, Wind: E @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- None.

**Soil movement activities onsite:**

- New Leaf excavated around piles in WCF-C2 and WCF-C3 for pile cap construction. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.

**Other work onsite:**

- New Leaf began installing foundation wall forms along the SOE and rebar in WCF-A2.
- New Leaf began waterproofing a pile cap located in WCF-C2.
- New Leaf continued installing waterproofing and rebar over the mud slab in WCF-A1.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf installed rebar over the mud slab in WCF-A1/A2/B1/B2 in preparation of a concrete pour.
- New Leaf poured concrete to create a foundation slab over the mud slab in B1/B2/A2 and a portion of WCF-A1.
- New Leaf removed foundation wall forms in WCF-C3 and WCF-B3.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.
- TT Mechanical performed plumbing work in WCF-A1.
- S&J began electrical work in the east portion of the Site.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 3:40 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/08/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 70-85° F, RH: 82%, P: 30.12" Hg, Wind: E @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	0	1004
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16


Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/08/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 70-85° F, RH: 82%, P: 30.12" Hg, Wind: E @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**

**Photo 1:** Looking east, view of Site status.




**Photo 2:** Looking southeast, New Leaf pumping concrete into mat slab in the east portion of the Site.

**DAILY SITE FIELD ACTIVITY REPORT**

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/08/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 70-85° F, RH: 82%, P: 30.12" Hg, Wind: E @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm


**PHOTOS:**

**Photo 3:** View of WCF-A1 status including New Leaf installing rebar.



**Photo 4:** View of New Leaf installing waterproofing within a pile cap located in WCF-C2.

# Site Grid Map



Wind Direction  
(E @ 5 mph)



Approximate location and designation of confirmation soil sample

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/09/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 74-82° F, RH: 84%, P: 30.25" Hg, Wind: ENE @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 2 Hyundai HX 520L Excavator 1 Hyundai HX235 LCR Excavator 1 Komatsu PC 238US LC Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported one load of non-haz soil from WCF-C2/C3B (17-25) to Kingsland Landfill in Lyndhurst, NJ.

**Soil movement activities onsite:**

- New Leaf excavated around piles in WCF-C3 for pile cap construction. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.

**Other work onsite:**

- New Leaf continued installing foundation wall forms along the SOE and rebar in WCF-A2.
- New Leaf continued waterproofing a pile cap located in WCF-C2.
- New Leaf continued installing rebar over the mud slab in WCF-A1.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf removed wood forms around the new foundation slab in B1/B2/A2/A1.
- New Leaf began waterproofing the outer side of the foundation wall in WCF-C3 and WCF-B3 and the foundation wall in WCF-C1.
- New Leaf continued waterproofing the SOE in WCF-B1.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 3:25 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/09/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 74-82° F, RH: 84%, P: 30.25" Hg, Wind: ENE @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2


<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	1	1005
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/09/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 74-82° F, RH: 84%, P: 30.25" Hg, Wind: ENE @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**




**Photo 1:** Looking southeast, view of Site status.



**Photo 2:** New Leaf loading dump truck with soil from WCF-C2/C3B (17-25).

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/09/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 74-82° F, RH: 84%, P: 30.25" Hg, Wind: ENE @ 5 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm


**PHOTOS:**

**Photo 3:** Looking east, pile cap progress in WCF-C3.



**Photo 4:** View of waterproofing progress along the outer side of the foundation wall in WCF-C3/B3.

# Site Grid Map



Wind Direction  
(ENE @ 5 mph)



Approximate location and designation of confirmation soil sample

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/10/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 71-80° F, RH: 93%, P: 30.26" Hg, Wind: E @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 1 Hyundai HX 520L Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported one load of non-haz soil from WCF-C2/C3B (17-25) to Kingsland Landfill in Lyndhurst, NJ.

**Soil movement activities onsite:**

- New Leaf excavated around piles in WCF-C3 for pile cap construction. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.

**Other work onsite:**

- New Leaf poured mud slabs in WCF-C2/C3.
- New Leaf continued installing foundation wall forms along the SOE and rebar in WCF-A2.
- New Leaf continued waterproofing a pile cap located in WCF-C2.
- New Leaf continued installing rebar over the mud slab in WCF-A1.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf continued waterproofing the outer side of the foundation wall in WCF-C3 and WCF-B3 and the foundation wall in WCF-C1.
- New Leaf continued installing rebar and waterproofing the SOE in WCF-B1 and WCF-A1.
- New Leaf installed orange mesh fencing around the excavation perimeter.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.

**CAMP Performed:**

- CAMP was not conducted due to inclement weather (rain). There was no fugitive dust observed to be traveling offsite.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/10/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 71-80° F, RH: 93%, P: 30.26" Hg, Wind: E @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	1	1006
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16


Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux


DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/10/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 71-80° F, RH: 93%, P: 30.26" Hg, Wind: E @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**




**Photo 1:** Looking northeast, view of Site status.



**Photo 2:** View of freshly poured mud slabs in WCF-C2 and WCF-C3.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/10/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Rain, 71-80° F, RH: 93%, P: 30.26" Hg, Wind: E @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**




**Photo 3:** Looking east, New Leaf installing rebar over the mud slab in WCF-A1.



**Photo 4:** New Leaf loading dump truck with soil from WCF-C2/C3B (17-25).

# Site Grid Map



Wind Direction  
(E @ 7 mph)



 Approximate location and designation of confirmation soil sample

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/11/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Mostly Cloudy, 62-77° F, RH: 85%, P: 30.12" Hg, Wind: N @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 1 Hyundai HX 520L Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand - Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf exported one load of non-haz soil from WCF-C2/C3B (17-25) to Kingsland Landfill in Lyndhurst, NJ.

**Soil movement activities onsite:**

- New Leaf excavated and graded soil around piles in WCF-C3 for pile cap construction. All soil movement was contained within the respective grids and soil was stockpiled in preparation of soil exportation.

**Other work onsite:**

- New Leaf pumped concrete over rebar and waterproofing in WCF-A1 to create a foundation slab.
- New Leaf began waterproofing the mat slab in WCF-C2.
- New Leaf continued installing foundation wall forms along the rebar and SOE in WCF-A2.
- New Leaf continued waterproofing a pile cap located in WCF-C2 and began installing rebar.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf continued waterproofing the outer side of the foundation wall in WCF-C3 and WCF-B3 and the foundation wall in WCF-C1.
- New Leaf continued installing rebar and waterproofing the SOE in WCF-B1 and WCF-A1.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.
- MRCE conducted a waterproofing inspection in WCF-A1 prior to the foundation slab pour.
- TT Mechanical installed plumbing pipe in WCF-C3.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 3:40 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/11/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Mostly Cloudy, 62-77° F, RH: 85%, P: 30.12" Hg, Wind: N @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	1	1006
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/11/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Mostly Cloudy, 62-77° F, RH: 85%, P: 30.12" Hg, Wind: N @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**

**Photo 1:** Looking north, view of Site status.



**Photo 2:** View of TT Mechanical installing plumbing pipe in WCF-C3.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/11/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Mostly Cloudy, 62-77° F, RH: 85%, P: 30.12" Hg, Wind: N @ 7 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 5:00 pm

**PHOTOS:**




**Photo 3:** Looking southeast, New Leaf removing foundation wall forms in WCF-B1.



**Photo 4:** Looking south, New Leaf pumping concrete into WCF-A1 for foundation slab.

# Site Grid Map



Wind Direction  
(N @ 7 mph)



Approximate location and designation of confirmation soil sample



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/12/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Sunny, 63-71° F, RH: 67%, P: 30.31" Hg, Wind: NE @ 10 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 2:30 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 1 Hyundai HX 520L Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brandon Vella – Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- None.

**Soil movement activities onsite:**

- None.

**Other work onsite:**

- New Leaf continued waterproofing the mat slab in WCF-C2.
- New Leaf continued installing foundation wall forms along the rebar and SOE in WCF-A2.
- New Leaf continued waterproofing a pile cap located in WCF-C2 and began installing rebar.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf continued waterproofing the outer side of the foundation wall in WCF-C3 and WCF-B3 and the foundation wall in WCF-C1.
- New Leaf continued installing rebar and waterproofing the SOE in WCF-B1 and WCF-A1.
- New Leaf performed housekeeping activities across the Site and equipment maintenance.

**CAMP Performed:**

- CAMP was conducted from 7:00 AM to 1:45 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New Leaf will continue soil disposal, as necessary.

Prepared By: Brandon Vella, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/12/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Sunny, 63-71° F, RH: 67%, P: 30.31" Hg, Wind: NE @ 10 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 2:30 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2


<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	0	1006
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16

Prepared By: Brandon Vella, Roux


Approved By: Emily Butler, Roux

**DAILY SITE FIELD ACTIVITY REPORT**

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/12/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Sunny, 63-71° F, RH: 67%, P: 30.31" Hg, Wind: NE @ 10 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 2:30 pm

**PHOTOS:**

**Photo 1:** Looking northeast, view of general Site conditions.



**Photo 2:** Looking southeast, view of New Leaf applying waterproofing membrane to mud slab.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/12/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Sunny, 63-71° F, RH: 67%, P: 30.31" Hg, Wind: NE @ 10 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 2:30 pm

**PHOTOS:**




**Photo 3:** Looking South, view of New Leaf bending/latching rebar, laying/removing formwork, and installing waterproofing/insulation for cellar foundation walls.



**Photo 4:** Looking south, additional view of New Leaf bending/latching rebar, laying/removing formwork, and installing waterproofing/insulation for cellar foundation walls.

# Site Grid Map



Wind Direction  
(NE @ 10 mph)



Approximate location and designation of confirmation soil sample



### DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/14/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 56-79° F, RH: 72%, P: 30.05" Hg, Wind: NW @ 8 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:00 pm

<b>CONTRACTOR AND EQUIPMENT:</b>	<b>PERSONNEL PRESENT AT SITE AND AFFILIATION:</b>
<u>New Leaf</u> 1 Hyundai HX 520L Excavator 1 Komatsu BC 88 Mini Excavator 1 Magni Fork truck	<u>Roux Environmental Engineering and Geology, D.P.C.</u> Brooke Hildebrand – Field Manager <u>New Leaf – Excavation Contractor</u> 3 Operators and 33 Laborers <u>Gilbane Building Company – Construction Management</u> Rob Howell – Superintendent

**GENERAL COMMENTS:**

Roux Environmental Engineering and Geology, D.P.C. (Roux) was onsite to oversee support of excavation (SOE) and foundation installation. This included implementing the Community Air Monitoring Plan (CAMP) and all work was completed in accordance with the NYSDEC-approved Remedial Action Work Plan, dated November 22, 2019. SOE and foundation work continues onsite.

**Sampling performed:**

- None.

**Trucking and soil disposal:**

- New Leaf imported three loads of ¾" RCA from Russo Development Enterprises located in Lawrence, NY. RCA will be used as backfill in the North corner of the Site.

**Soil movement activities onsite:**

- None.

**Other work onsite:**

- New Leaf installed forms for the foundation wall in WCF-B1.
- New Leaf installed waterproofing and rebar on the SOE in WCF-A1.
- New Leaf began installing foundation wall formwork in WCF-A1.
- New Leaf continued dewatering activities in the west portion of the Site.
- New Leaf continued waterproofing the mud slab in WCF-C2.
- New Leaf began removing foundation wall forms in WCF-A2.
- New Leaf continued pile cap construction in WCF-C2 and WCF-C3.
- New Leaf performed housekeeping activities across the Site including sweeping.
- TT Mechanical continued installed plumbing pipe in WCF-C3.
- Pinnacle began the crane installation in WCF-C1.

**CAMP Performed:**

- CAMP was conducted from 6:45 AM to 4:00 PM. There were no exceedances of VOC or particulate action levels.

**Other Relevant Comments or Issues:**

- None.

**Upcoming work activities:**

- New Leaf will continue pouring mat slabs and constructing wood frames across the site before installing waterproofing and rebar. New Leaf will continue soil disposal, as necessary.

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux



## DAILY SITE FIELD ACTIVITY REPORT

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/14/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 56-79° F, RH: 72%, P: 30.05" Hg, Wind: NW @ 8 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:00 pm

### Material Import and Export

<b>Import Facility</b>	<b>Loads Imported Today</b>	<b>Cumulative Loads Imported</b>
Liotta Brothers, Oceanside, NY (1" RCA)	0	8
Eastern Concrete Materials, NY (3/4" Virgin Stone)	0	5
Liotta Brothers, Oceanside, NY (#2 Specialty Graded Sand)	0	2
Russo Development Enterprises, Lawrence, NY (3/4" RCA)	3	3

<b>Soil Disposal Facility</b>	<b>Loads Exported Today</b>	<b>Cumulative Loads Exported</b>
Envirite of Pennsylvania, York, PA	0	8
Kingsland Landfill, Lyndhurst, NJ	0	1006
Bayshore Soil Management, Keasbey, NJ	0	45
Sunny Farms Landfill, Fostoria, Ohio	0	42
Clean Earth of Philadelphia, Philadelphia, PA	0	52
Clean Earth of Carteret, Carteret, NY	0	16

Prepared By: Brooke Hildebrand, Roux

Approved By: Emily Butler, Roux

**DAILY SITE FIELD ACTIVITY REPORT**

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/14/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 56-79° F, RH: 72%, P: 30.05" Hg, Wind: NW @ 8 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:00 pm

**PHOTOS:**

**Photo 1:** Looking east, view of general Site conditions.




**Photo 2:** View of waterproofing and liquid membrane around protrusions.

<b>BCP Site:</b>	C241225	<b>DATE:</b>	09/14/2020
<b>PROJECT:</b>	HPS Parcel F Long Island City, NY	<b>WEATHER:</b>	Partly Cloudy, 56-79° F, RH: 72%, P: 30.05" Hg, Wind: NW @ 8 mph
<b>VOLUNTEER:</b>	GO HPS LLC	<b>TIME:</b>	6:30 am – 4:00 pm


**PHOTOS:**

**Photo 3:** View of waterproofing progress on the foundation wall along the northwest perimeter of the Site.



**Photo 4:** Looking south, New Leaf installing waterproofing and working on pile caps.

# Site Grid Map



Wind Direction  
(NW @ 8 mph)



Approximate location and designation of confirmation soil sample

