



Daily Report for February 3, 2020

**Far Rockaway Project
20-02 Mott Avenue
Far Rockaway, NY
BCP #C241224**

1. An update of progress made during the reporting day including references to alpha-numeric map for Site activities.

-Formwork and rebar installation in A1- A4, B1- B4, D2- D4, E2- E4, and F2- F4.
-Stripped asphalt in C5 and C6.

2. Locations of work and quantities of material imported and exported from the Site.

-32 loads of non-hazardous soil were exported from the Site today to Clean Earth of Bethlehem in Bethlehem, PA from grid C5 (0-7) and D5 (0-7).
-4 loads of asphalt were exported were exported to the Tilcon facility in West Nyack, NY.
-No materials were imported to the site today.

3. A summary of any and all complaints with relevant details (names, phone numbers).

-No complaints.

4. A summary of CAMP findings (air and dust readings).

-No elevated PID or dust readings were identified.

5. An explanation of notable Site conditions.

-Today's work was overseen by David Klein of CA RICH. No conditions of note were observed.

6. Planned Activities

-Continue formwork and rebar installation for Building B first through third floors.
-Continue formwork and rebar installation for Building C first floor.
-Continue excavating soil for Building H.

Photo Log

Photo 1- View of loading out soil in C5 for export offsite.



Photo 2- View of formwork and rebar installation in A3, A4, B3, and B4.



Photo 3- View of excavating soil in C5 and C6.

