CAK RF	Daily Activity Report Magnolia Gardens 39-03 College Point Boulevard, Queens, NY BCP Site No. C241273						
		General Site Ir	formation				
Date:				Friday, Apr	il 26, 2024		
Weather:	38-55°F, Partly Cloudy						
Wind Direction/Speed (towards):	N/NW @ 2-4 mph						
AKRF Personnel on Site:	C. Johnston						
AKRF Equipment on Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)						
Visitors:	None						
		Contractor In	formation				
Subcontract	or						
Archstone Builders LLC				General Contractor (GC)			
Capstone Contracting Corp.					Foundation Contractor		
Description and Location of Work Activities Performed							
Contractor drilled and grouted SOE piles in Grid WC-3 an	d WC-7.						
Contractor exported approximately 200 CY of soil/fill from	m Grid WC-3 (0-8) for off-site dis	posal at the B	Bayshore Soil N	Aanagement facility.		
	Mate	rial Disposal Tra	cking Informa	ation			
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards	
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140	- 113	2,260	
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)	10	87	200	1,740			
River Front Recycling (C&D)	0	13	0	260			
	Impo	rt Material Trac	king Informa	tion			
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry	0	5	0.00	112.09	5	112.09	
	C	AMP Air Monite	oring Results				
CAMP Station	UPWIND DOWNWIND						
Odors:	None				None		
VOC Action Level Exceedance(s):	None				None		
Particulate Action Level Exceedance(s):	None				None		
Maximum VOC Level (ppm) 15-min avg:	0.2981				0.0152		
Maximum Particulate Level (mg/m³) 15-min avg:	0.1277				0.1219		
Camp Response Actions: None							
		Additional Inf	formation				
Planned Work Activity for Next Day/Week: Continue SOE installation in grids V	VC-3 & WC-7.						
Comments:							





