<b>PAK</b> RF	Daily Activity Report  Magnolia Gardens  39-03 College Point Boulevard, Queens, NY					
BCP Site No. C241273						
General Site Information						
Date:	Wednesday, May 1, 2024					
Weather:	51-73°F, Partly Cloudy					
Wind Direction/Speed (towards):  AKRF Personnel on Site:	SE @ 6-16 mph  D. Kawalek					
AKRF Equipment on Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)					
Visitors:	None					
Contractor Information						
Subcontracto	or			I		
Archstone Builders LLC			General Contractor (GC)			
Capstone Contracting Corp.					Foundation Contractor	
Description and Location of Work Activities Performed						
Contractor drilled and grouted SOE piles in Grids WC-3, WC-4, WC-5, WC-7, and WC-8.						
Excavation work and grading was performed in WC-3, WC-5, and WC-7.						
Approximately 220 cubic yards of non-hazardous soil was excavated from Grids WC-3, WC-5, and WC-7 and exported to the Bayshore facility located in NJ.						
Continued to Install lagging for SOE in Grid WC-5.						
Material Disposal Tracking Information						
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140		
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120	124	2,480
Bayshore Soil Management, LLC (Bayshore)	11	98	220	1,960		
River Front Recycling (C&D)	0	13	0	260		
Import Material Tracking Information						
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)
Vulcan, Wantage or Hamburg Quarry	0	5	0.00	112.09	5	112.09
CAMP Air Monitoring Results						
CAMP Station	UPWIND DOWNWIND					
Odors:	None				None	
VOC Action Level Exceedance(s):	None				None	
Particulate Action Level Exceedance(s):	None				None	
Maximum VOC Level (ppm) 15-min avg:	0.2184				0.0000	
Maximum Particulate Level (mg/m³) 15-min avg:	0.1389 0.0729					0.0729
Camp Response Actions: None.						
Additional Information						
Planned Work Activity for Next Day/Week: Continue SOE installation in Grids WC-3 & WC-7.						
Comments:						





