CAK RF	Daily Activity Report Magnolia Gardens 39-03 College Point Boulevard, Queens, NY BCP Site No. C241273					
		General Site Ir	formation	BCP SILE INC	. C241275	
Date: Weather: Wind Direction/Speed (towards): AKRF Personnel on Site: AKRF Equipment on Site:	Thursday, May 2, 2024 51-73°F, Cloudy AM/Clear PM SW @ 8-16 mph D. Kawalek Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)					
Visitors:	None					
		Contractor In	formation	_		
Subcontracto	or					
Archstone Builders LLC			General Contractor (GC)			
Capstone Contracting Corp.					Foundation Contractor	
Description and Location of Work Activities Performed						
Contractor drilled and grouted SOE piles in Grids WC-4, WO						
Excavation work and grading was performed in WC-3, WC-						
Approximately 280 cubic yards of non-hazardous soil was e Approximately 40 yards of C&D was exported off site to th				nd exported to	the Bayshore facility	located in NJ.
Approximately 40 yards of C&D was exported on site to th				tion		
	iviate	rial Disposal Tra	cking informa	tion		
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140	127	2,540
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120		
Bayshore Soil Management, LLC (Bayshore)	14	101	280	2,020		
River Front Recycling (C&D)	2	13	40	260		
	Impo	rt Material Trac	king Informat	ion		
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)
Vulcan, Wantage or Hamburg Quarry	0	5	0.00	112.09	5	112.09
	C	AMP Air Monit	oring Results			
CAMP Station	UPWIND				DOWNWIND	
Odors:	None				None	
VOC Action Level Exceedance(s):	None				None	
Particulate Action Level Exceedance(s): Maximum VOC Level (ppm) 15-min avg:	None 2.0800				None	
Maximum VOC Level (ppm) 15-min avg: Maximum Particulate Level (mg/m ³) 15-min avg:	0.6160				0.0017 0.1201	
Camp Response Actions: None.		0.020	<u> </u>			0.1201
		Additional In	ormation			
Planned Work Activity for Next Day/Week:	C-3 & WC-7.					
Comments:						





