<b>PAK</b> RF		Daily Activity Report					
CANKE	Magnolia Gardens 39-03 College Point Boulevard, Queens, NY						
BCF 5/te No. C2412/3							
General Site Information							
Date: Weather:	Wednesday, May 8, 2024 62-85°F, Sunny						
Wind Direction/Speed (towards):	N @ 2-11 mph						
AKRF Personnel on Site:	C. Johnston						
AKRF Equipment on Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)						
Visitors: None							
Contractor Information							
Subcontractor							
Archstone Builders LLC			General Contractor (GC)				
Capstone Contracting Corp. Foundation Contractor							
Description and Location of Work Activities Performed							
Approximately 400 cubic yards of non-hazardous soil was excavated from Grid WC-4 and exported to Bayshore Soil Management located in NJ.							
Excavation/grading and lagging installation occurred in Grid WC-4.							
A total of approximately 22 tons of crushed stone was imported from Vulcan Materials and used for the truck tracking pad.							
Material Disposal Tracking Information							
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards	
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140			
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)	20	141	400	2,820	183	3,660	
River Front Recycling (C&D)	0	13	0	260			
Clean Earth of Carteret (CEC)	0	16	0	320			
Import Material Tracking Information							
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry	1	7	22	156.15	7	156.15	
CAMP Air Monitoring Results							
CAMP Station	UPWIND				DOWNWIND		
Odors:	None				None		
VOC Action Level Exceedance(s):	None				None		
Particulate Action Level Exceedance(s):	None 6.7572				None		
Maximum VOC Level (ppm) 15-min avg:	6.7573				0.0000		
Maximum Particulate Level (mg/m³) 15-min avg:	0.0538 0.0648						
CAMP Response Actions: None							
Additional Information							
Planned Work Activity for Next Day/Week: Soil removal from WC-4.							
Comments: None.							





