			Da	ilv Activ	ity Report	
	Daily Activity Report Magnolia Gardens 39-03 College Point Boulevard, Queens, NY					
BCP Site No. C241273						
		General Site In	nformation			
Date:	Thursday, May 9, 2024					
Weather: Wind Direction/Speed (towards):	56-72°F, Cloudy S @ 2-10 mph					
AKRF Personnel on Site:	C. Johnston					
AKRF Equipment on Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)					
Visitors:	None					
	•	Contractor In	formation			
Subcontract	or					
Archstone Builders LLC				General Contractor (GC)		
Capstone Contracting Corp.					Foundation Contractor	
Description and Location of Work Activities Performed						
Approximately 900 cubic yards of non-hazardous soil was		irid WC-4 and ex	ported to Bay	shore Soil Mar	nagement located in N	IJ.
Excavation/grading and lagging installation occurred in Gr	id WC-4.					
SOE drilling (tiebacks) was conducted in Grid WC-4.	Mate	rial Disposal Tra	cking Informa	tion		
	1		I			
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140		
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120		
Bayshore Soil Management, LLC (Bayshore)	45	186	900	3,720	228	4,560
River Front Recycling (C&D)	0	13	0	260		
Clean Earth of Carteret (CEC)	0	16	0	320		
	Impo	rt Material Trac	king Informat	tion		
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)
Vulcan, Wantage or Hamburg Quarry	0	7	0.00	156.15	7	156.15
	-	AMP Air Monit	oring Results			
CAMP Station UPWIND					DOWNWIND	
Odors:	None				None	
VOC Action Level Exceedance(s):	None				None	
Particulate Action Level Exceedance(s):	None				None	
Maximum VOC Level (ppm) 15-min avg:	0.2423				0.0121	
Maximum Particulate Level (mg/m³) 15-min avg:	0.3509 0.0255					
CAMP Response Actions: The Upwind CAMP recorded an was moved away and particulate levels subsided. The exce		_		-		
		Additional In	formation			
Planned Work Activity for Next Day/Week: Soil removal from WC-4. Continue l	agging installatior	n and SOE drilling	g in WC-4.			





