	Daily Activity Report						
<b>PAK</b> RF		Magnolia Gardens					
MAINTH.			39-03 C		oulevard, Queens, NY		
)		0 160 1		BCP Site No	o. C241273		
Date:		General Site I	nformation	Monday M	av 12 2024		
Weather:		Monday, May 13, 2024 46-67°F, Sunny					
Weather: Wind Direction/Speed (towards):		40-67 F, Sunny SW @ 5 mph					
AKRF Personnel on Site:		Madelyn Fleming					
AKRF Equipment on Site:		Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)					
Visitors:		None					
		Contractor In	formation				
Subcontra	ictor						
Archstone Bu	lders LLC	s LLC			General Contractor (GC)		
Capstone Contra		ng Corp.			Foundation Contractor		
Description and Location of Work Activities Performed							
Excavation and grading occurred in Grids WC-3, WC-4,	and WC-5. As part o	f the SOE, install	ed lagging and	l worked on u	nderpinning in Grids W	C-3, WC-4 and WC-5.	
Poured concrete for SOE heel blocks in Grid WC-5.							
	Mate	erial Disposal Tra	cking Informa	ition			
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards	
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140			
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)	0	190	0	3,800	232	4,640	
River Front Recycling (C&D)	0	13	0	260			
Clean Earth of Carteret (CEC)	0	16	0	320			
	Impo	ort Material Tra	cking Informat	tion			
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry	0	7	0.00	156.15	7	156.15	
	(	CAMP Air Monit					
CAMP Station UPWIND			ND		DOWNWIND		
dors: None				None			
/OC Action Level Exceedance(s):		None			None		
Particulate Action Level Exceedance(s):	None			None			
Maximum VOC Level (ppm) 15-min avg:	0.1705 0.0801				0.0910		
Maximum Particulate Level (mg/m³) 15-min avg:					0.0580		
CAMP Response Actions: None							
		Additional In	formation				
Planned Work Activity for Next Day/Week: Continued export of soil offsite f	or disposal.						





