

				Da	ily Activ	ity Report		
DAK	$(\mathbf{K}\mathbf{F})$				Magnolia	Gardens		
	HH.	39-03 College Point Boulevard, Queens, NY BCP Site No. C241273						
			General Site In	nformation	BCP Site No). C2412/3		
Pate:		Wednesday, May 29, 2024						
Veather: Vind Direction/Spee	ud (towards):	60-71°F, Sunny						
AKRF Personnel on Si		NW @ 6 mph Isabella Legovich						
AKRF Equipment on S		Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)						
/isitors:					No	ne		
	Subcontract	tor	Contractor In	formation	I			
	Archstone Builde					General Co	ntractor (GC)	
	Al clistoffe Bullui					General Contractor (GC)		
	Capstone Contract	<u> </u>				Foundation Contractor		
		Description a	nd Location of V	Nork Activities	s Performed			
xcavation and gradi	ng occurred in Grids WC-1, WC-3, W	C-5. As part of the	SOE, installed la	agging and tiek	oacks in Grids \	WC-1 and WC-5. No so	oil stockpiles were generated.	
Contractor installed r	rebar in the southwestern portion of	the Site as part of	the foundation	construction.				
	ubic yards of soil/fill were excavated ng pad gravel and truck tires did not r			the Clean Ear	th of Carteret ((CEC) facility located in	n Carteret, NJ. The trucks were	
		Mate	rial Disposal Tra	cking Informa	ition			
Destination Facility/Material Type		Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yard	
Clean Earth of N	North Jersey (CENJ)/(haz lead soil)	0	7	0	140			
Clean Earth of North Jersey (CENJ)/(haz TCE soil)		0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)		0	277	0	5,540	327	6,540	
River Front Recycling (C&D)		0	13	0	260			
Clean Earth of Carteret (CEC)		8	24	160	480			
	<u> </u>	Impo	I ort Material Trac	king Informat	tion			
Origin Facility		Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry		0	9	0.00	203.07	9	203.07	
			CAMP Air Monito	oring Results			l	
	CAMP Station		UPWIN	ND			DOWNWIND	
Odors:		None				None		
VOC Action Level Exceedance(s):		None				None		
Particulate Action Lev		None 0.3747				None 0.0000		
Maximum VOC Level	e Level (mg/m³) 15-min avg:	 	0.1741				0.0000 0.0398	
	, , ,		0.174	-			0.0356	
CAMP Response Action	ions: None.		A 1 15:5					
	_		Additional Inf	Tormation				
Planned Work Activity for Next Day/Week:	Continued SOE work and begin SSD	S installation.						







Photograph 1 -SOE related excavation in WC-1/5.

Photograph 2 -Contractor installed rebar in the southwestern portion of the Site as part of the foundation construction.



Photograph 3 -Loading soil on to trucks for off-site disposal.

