|  |   | Daily Activity Report                     |                      |                            |                            |                        |  |  |
|--|---|---|----------------------|----------------------------|----------------------------|------------------------|--|--|
| DAK  | $\mathbf{D}\mathbf{\Gamma}$                                       | Magnolia Gardens                          |                      |                            |                            |                        |  |  |
| ECHN   | $\Delta \mathbf{D} \mathbf{\Gamma}$                               | 39-03 College Point Boulevard, Queens, NY |                      |                            |                            |                        |  |  |
|  |   |   | BCP Site No. C241273 |                            |                            |                        |  |  |
|  |   |   | General Site In      | nformation                 |                            |                        |  |  |
| Date:  |   | Thursday, May 30, 2024                    |                      |                            |                            |                        |  |  |
| Weather:<br>Wind Direction/Speed   | <u>' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' </u>                     |   |                      |                            |                            |                        |  |  |
| Wind Direction/Speed (towards):  AKRF Personnel on Site:   |   |   |                      |                            |                            | Isabella Legovich      |  |  |
| INCRETE SAUCH ACTION INCREMENTAL IN THE ACTION IN THE ACTI |   |   |                      |                            |                            |                        | Aerosol Monitors (x3)                      |  |
| Visitors:  |   | None                                      |                      |                            |                            |                        |  |  |
|  |   |   | Contractor In        | formation                  |                            |                        |  |  |
|  | Subcontract   | or  |                      |                            |                            |                        |  |  |
|  | Archstone Builde  | rs LLC                                    |                      |                            | General Contractor (GC)    |                        |  |  |
|  | Capstone Contracti  | ng Corp.                                  |                      |                            | Foundation Contractor      |                        |  |  |
|  |   | Description a                             | nd Location of V     | Vork Activities            | Performed                  |                        |  |  |
| Excavation and gradin  | ng occurred in Grids WC-3 and WC-5.                               | . As part of the SO                       | E, installed laggi   | ing and tiebac             | ks in Grids WC             | -1 and WC-5. No soil s | tockpiles were generated.                  |  |
| Contractor installed re  | ebar in the southwestern portion of                               | the Site as part of                       | the foundation       | construction.              |                            |                        |  |  |
|  |   | Mate                                      | rial Disposal Tra    | cking Informa              | tion                       |                        |  |  |
| Destination Facility/Material Type   |   | Daily Trucks                              | Total Trucks         | Daily Approx.<br>Cubic Yds | Total Approx.<br>Cubic Yds | Total Site Loads       | Total Approximate Cubic Yard               |  |
| Clean Earth of North Jersey (CENJ)/(haz lead soil)   |   | 0   | 7                    | 0                          | 140                        |                        |  |  |
| Clean Earth of North Jersey (CENJ)/(haz TCE soil)  |   | 0   | 6                    | 0                          | 120                        |                        |  |  |
| Bayshore Soil Management, LLC (Bayshore)   |   | 0   | 277                  | 0                          | 5,540                      | 327                    | 6,540                                      |  |
| River Front Recycling (C&D)  |   | 0   | 13                   | 0                          | 260                        |                        |  |  |
| Clean Earth of Carteret (CEC)  |   | 0   | 24                   | 0                          | 480                        |                        |  |  |
|  |   | Impo                                      | ort Material Trac    | king Informat              | ion                        |                        |  |  |
| Origin Facility  |   | Daily Trucks                              | Total Trucks         | Daily Tonnage              | Total Tonnage              | Total Site Loads       | Total Quantity (tons)                      |  |
| Vulcan, W  | antage or Hamburg Quarry  | 0   | 9                    | 0.00                       | 203.07                     | 9                      | 203.07                                     |  |
|  |   |   | CAMP Air Monito      | oring Results              | -                          |                        |  |  |
|  | CAMP Station  | UPWIND                                    |                      |                            |                            | DOWNWIND               |  |  |
| Odors:   |   | None                                      |                      |                            |                            | None                   |  |  |
| VOC Action Level Exce  |   | None                                      |                      |                            |                            | None                   |  |  |
| Particulate Action Lev   | · · ·   | None<br>0.14FF                            |                      |                            |                            | None<br>0.0000         |  |  |
| Maximum VOC Level  |   | 0.1455<br>0.7434                          |                      |                            |                            | 0.0000                 |  |  |
|  | e Level (mg/m³) 15-min avg:  ons: An elevated particulate reading | was recorded at t                         |                      |                            | n a site worke             | relocated the equipn   | 0.0660<br>nent. The elevated reading was n |  |
| Terributed to the rem  | Culai Work.   |   | Additional In        | formation                  |                            |                        |  |  |
|  | 1   |   |                      |                            |                            |                        |  |  |
| Planned Work Activity for<br>Next Day/Week:  | Continued SOE work and begin SSD:                                 | S installation.                           |                      |                            |                            |                        |  |  |
|  | None.   |   |                      |                            |                            |                        |  |  |





