

Memorandum

- To: Oliver Wolfe, Assistant Geologist From: Division of Environmental Remediation New York State Department of Environmental Conservation | Bureau C
- cc: Kiera Thompson, NYSDEC Sarah Saucier, NYSDEC Renata Ockerby, NYSDOH Brett Owings, Ridgewood Elmwood Owner, L.L.C. Chris Voci, Carson Voci

Nick Krasnecky, PE Carson Voci Engineering and Geology, D.P.C.

Date: May 14, 2025

Subject: April 2025 - Monthly Progress Report Elmwood Preserve (NYSDEC BCP Site No. C360239), 850 Dobbs Ferry Road, White Plains, NY

This April 2025 monthly progress report summarizes the work performed from April 1 through May 1, 2025, at the New York State (NYS) Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Program (BCP) Site No. C360239 identified as Elmwood Preserve at 850 Dobbs Ferry Road, White Plains, New York (the "Site"). This monthly progress report was prepared in accordance with Appendix A, Article XI of the NYSDEC Brownfield Cleanup Agreement (BCA), executed on October 20, 2023, for the Site.

Supplemental Remedial Investigation

Carson Voci Engineering and Geology, D.P.C. (Carson Voci) on behalf of Ridgewood Elmwood Owner, L.L.C. ((the "Applicant" and "Participant") is conducting a Supplemental Remedial Investigation (SRI) at to define the nature and extent of contamination at the Site. The NYSDEC approved *Supplemental Remedial Investigation Work Plan – Groundwater* (SRIWP-G [Carson Voci 2025b]) was implemented from April 14 through April 21, 2025 and April 30 through May 1, 2025. Carson Voci implemented the Community Air Monitoring Plan (CAMP) during all ground intrusive activities and monitoring data was included with the daily reports. No CAMP exceedances were observed during this reporting period.

Bedrock Monitoring Well Installation

Carson Voci mobilized to the Site with Coastal Environmental Solutions, Inc. from April 14 through 17, and April 21, 2025, to drill and install the bedrock monitoring wells proposed in the SRIWP-G. Three of the four wells proposed in the SRIWP-G, MW-01D, MW-09D, and MW-11D were installed, while MW-

07D was not installed due to the presence of water in the co-located overburden monitoring well, MW-07. The bedrock wells were installed 5 feet into competent bedrock in accordance with the SRIWP-G, with the construction summarized in the following table:

Bedrock Well ID	Competent Bedrock Depth (ft bgs)	Total Depth (ft bgs)	Screen Interval (ft bgs)
MW-01D	15.5	22	19 - 22
MW-09D	13	18	14 - 18
MW-11D	23	28	25 - 28

Water was observed in each bedrock well upon installation and the wells were developed with development water containerized in 55-gallon drums.

Carson Voci gauged and purged the existing overburden monitoring wells installed by Roux Environmental Engineering and Geology, D.P.C., to evaluate the ability to sample these wells. Three of the five existing overburden monitoring wells, RMW-03, RMW-07, and RMW-10, were determined to contain sufficient water table and recharge to be sampled.

Groundwater and Shallow Surface Soil Sampling

Carson Voci mobilized to the Site on April 30 and May 1, 2025, to conduct groundwater sampling at the bedrock and overburden monitoring wells and collect shallow surface soil samples, in accordance with the SRIWP-G as detailed below:

- The groundwater samples were collected at the locations shown on Figure 1 for the laboratory parameters detailed in Table 1.
 - MW-01D was not sampled due to being dry during the synoptic gauging.
- The shallow surface soil samples were collected at the locations shown on Figure 2 at the depths and laboratory analysis detailed in Table 2.

All samples were collected in laboratory provided containers and transported to Pace Analytical Services, LLC, an Environmental Laboratory Approval Program-certified laboratory for the parameters being analyzed. Laboratory analytical reports will be provided with NYS Analytical Services Protocol Category B deliverables and will be reviewed and validated by a third-party data validator who will prepare a data-usability summary report (DUSR) before data is incorporated into the final RI Report (RIR) for the Site.

Groundwater and shallow surface soil analytical data tables, figures, and laboratory analytical reports will be provided in the RIR, upon receipt of third-party data validation. Preliminary groundwater and soil analytical data tables and figures will be prepared and provided to NYSDEC and NYSDOH under separate cover, upon receipt and review of all analytical data.

carsonvoci

Investigation Results

Preliminary sampling results from the SRIWP-Soil Investigation implementation were received and provided to NYSDEC and NYSDOH for review under separate cover.

Deliverables and Submittals

The DRAFT *SRIWP* – *Surface Water and Sediment* was prepared and submitted this reporting period and is currently under review by NYSDEC.

The following deliverables and submittals are expected to be provided to NYSDEC and NYSDOH in the next reporting period:

• Additional Soil Sampling SRIWP – Provides a proposed scope of work to conduct limited soil sampling at select locations based on the preliminary results from the *SRIWP-Soil Investigation* (Carson Voci 2025a) implemented in the prior reporting period.

Upcoming Anticipated Field Activities

The following field activities are anticipated to be conducted in the next reporting period:

- Implementation of a SRIWP-Surface Water and Sediment to sample surface water and sediment of the pond and small stream at the Site.
- Implementation of an Additional Soil Sampling SRIWP, including limited surface and sub-surface soil sampling based on the preliminary RI/SRI soil sampling results

SRI Percentage of Completion

The SRI is estimated to be to be 80% complete.

Schedule

The estimated remedial schedule is presented below and in Gannt Chart format as Attachment A.

Remedial Task	Estimated Implementation Timeframe
Submit Revised SRIWP-Surface Water and Sediment and SRIWP – Additional Soil Delineation	May 7, 2025
NYSDEC/NYSDOH Review of SRIWPs	May 2025
Approval and Implementation of SRIWPs	May 2025
Submit Remedial Investigation Report (RIR)	June 13, 2025
NYSDEC/NYSDOH Review of RIR	June – July 2025
Submit Remedial Action Work Plan (RAWP)	July 30, 2025

carsonvoci

Remedial Task	Estimated Implementation Timeframe
NYSDEC RAWP Review, Public Comment, and Issuance of Decision Document (DD)	August – October 2025
Remedial Contractor Procurement and Permitting	September – November 2025
RAWP Implementation	December 2025 – May 2026
Submit Final Engineering Report (FER) / Site Management Plan (SMP [if needed])	August 31, 2026
NYSDEC FER/SMP Review	September – December 2026
NYSDEC Issuance of Certificate of Completion (CoC)	December 2026

Citizen Participation Plan

No activities were undertaken in support of the Citizen Participation Plan during this reporting period, and none are anticipated for the next reporting period.

References

Carson Voci Engineering and Geology D.P.C. (Carson Voci). 2025a. *Supplemental Remedial Investigation Work Plan* – *Soil Investigation*. January 31.

----. 2025b. Supplemental Remedial Investigation Work Plan – Groundwater. March 26.

Attachments (5)

- Table 1 SRIWP-G Groundwater Sample Summary
- Table 2 SRIWP-G Shallow Surface Soil Sampling Summary
- Figure 1 SRIWP-G Groundwater Sample Locations
- Figure 2 SRIWP-G Shallow Surface Soil Sample Locations
- A Estimated Remedial Schedule

carsonvoci

Table 1

SRIWP-G - Groundwater Sample Summary

Elmwood Preserve Site - NYSDEC Site No. C360239 850 Dobbs Ferry Road, White Plains, New York

Area	Groundwater Well	Groundwater Sample IDs		TCL SVOCs ¹ + 20 TICs	TAL Metals	Chromium (VI)	Mercury	TCL PCBs	TCL Pest	TCL Herb	PFAS	Total Cyanide
	RMW-03 ²	RMW-03-yymmdd	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х
	RMW-05 ²	RMW-05-yymmdd	No Recharge									
Western Parcel	RMW-07 ²	RMW-07-yymmdd X X X X X X X X						Х	Х	Х	Х	
	RMW-08 ²	RMW-08-yymmdd	Dry									
	RMW-10	RMW-10-yymmdd			Х			X3	Х		Х	
	RMW-01D	RMW-01D-yymmdd	Dry									
	RMW-07D	RMW-07D-yymmdd	Not Installed									
	RMW-09D	RMW-09D-yymmdd	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х
Eastern Parcel	RMW-11 ²	RMW-11-yymmdd				Ν	lo Re	charg	ge			
Lastern Parter	RMW-11D	RMW-11D-yymmdd	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х

X = Sample collected for proposed analysis

1. SVOCs analysis to include 1,4-Dioxane

2. Only to be sampled if sufficient groundwater is present.

3. Analyzed for PCBs for Total and Filtered.

* See QAPP for additional details on laboratory methods, sampling containers, and associated sampling requirements

** Quality Assurance and Quality Control samples to be collected in accordance with the SRIWP and QAPP

<u>Acronyms</u>	
Herb =	herbicides
PCBs =	polychlorinated biphenyls
Pest =	pesticides
PFAS =	per- and polyfluoroalkyl substances
SVOCs =	semi-volatile organic compounds
TAL =	target analyte list
TCL =	target compound list
TICs =	tentatively identified compounds
VOCs =	volatile organic compounds
yymmdd =	year/month/day

Table 2

SRIWP-G Shallow Surface Soil Sampling Summary

Elmwood Preserve Site - NYSDEC Site No. C360239 850 Dobbs Ferry Road, White Plains, New York


				Soil Analyses	
Area	Location ID	Sample ID	Sample Depth (ft bgs)	PFAS	Sampling Rationale
	A04/RMW-01	A04-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	A09/RMW-02	A09-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	A13/RMW-03	A13-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	C05/RMW-04	C05-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
Western Parcel	C13/RMW-05	C13-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
western Farter	E08/RMW-06	E08-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	G05/RMW-07	G05-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	G12/RMW-08	G12-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	101/RMW-09	101-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
	108/RMW-10	108-0-0.2	0-0.2	Х	Shallow soil PFAS investigation
Eastern Parcel	I15/RMW-11	115-0-0.2	0-0.2	Х	Shallow soil PFAS investigation


Abbreviations:

X - Sample Collected and Analzyed

ft bgs - feet below ground surface

PFAS - per- and polyfluoroalkyl substances





1Supp Inves2Remo Prep3RIR -4Remo Prep5RAW Com	plemental Remedial estigation Implementation nedial Investigation Report (RIR) - paration	NYSDEC		1SS+20 days	Start Mon 2/17/25 Mon 3/3/25	Fri	an '25 Feb '24 Mar '	25 Apr '25 May '25	Jun '25 Jul '25 Carson Vo	oci	'25 Oct '25 No	v '29 Dec '25	Jan '26 Feb '26
2 Remo Prep 3 RIR - 4 Remo Prep 5 RAW Com	plemental Remedial estigation Implementation nedial Investigation Report (RIR) - paration - NYSDEC Review nedial Action Work Plan (RAWP) -	Carson Voci Carson Voci NYSDEC	75 days		2/17/25 Mon	Fri 5/30/25 Fri			Carson Vo	oci			<u>Jun 20 100 20</u>
 Prep 3 RIR - 4 Remo Prep 5 RAW Com 	paration - NYSDEC Review nedial Action Work Plan (RAWP) -	NYSDEC							Carson	Voci			
4 Remo Prep 5 RAW Com	nedial Action Work Plan (RAWP) -		45 edays	2									
5 RAW Com		Carson Voci			Fri 6/13/25	Mon 7/28/25			•	NYSDEC			
Com			63 days	1FS-20 days,3FF+1 day	Mon 5/5/25	Wed 7/30/25		•		Carson V	Voci		
	WP - NYSDEC Review, Public nment, and Issuance of Decision cument	NYSDEC	90 edays	4	Wed 7/30/25	Tue 10/28/25				-	N	(SDEC	
	nedial Contractor Procurement Permitting	Carson Voci	60 days	5SS+27 days	Mon 9/8/25	Fri 11/28/25						Carso	on Voci
7 Rem	nedial Action Implementation	Carson Voci	130 days	6,5	Mon 12/1/25	Fri 5/29/26						•	
Man	al Engineer Report (FER) / Site nagement Plan (SMP [if needed]) eparation and Submittal	Carson Voci	91 edays	7FS+1 day	Mon 6/1/26	Mon 8/31/26							
Issua	/SMP - NYSDEC Review and ance of Certificate of npletion (CoC)	NYSDEC	111 edays	8FS+1 day	Tue 9/1/26	Mon 12/21/26							
	nwood Preserve - Estimated Reme	edial Schedule	2	NYSDEC Task			Milestone	- Remediation Star	t ♦	Car	rson Voci Task		
Date: 5/14/2	125												

