

## **South Island Apartments RAWP Monthly Update late November 2018 through December 2018**

Work completed during November and December 2018 (photos in the attached photo log):

### *East Bank Wall Construction*

1. The area along the eastern bank was excavated to elevation 11' in preparation for wall construction.
2. A staging area was built for soils from the southern tip of the island, which is outside the BCP site boundary, during the week of 12/3/18. These soils will be returned to the southern tip of the island after wall construction is completed.
3. Pile driving started along the eastern bank in preparation for wall construction. As of 12/31/18, only the northeastern section of the bank remains to be completed.
4. Installation of rip-rap along the eastern bank started on 12/27/18.

### *Building 15*

1. Wall forming started during the week of 11/26/18 and was completed during the week of 12/3/2018.
2. Installation of the mitigation system for Building 15 was completed during the week of 12/24/18, and the foundation was poured.

### *Other Updates*

1. DEC visited the site to observe the progress of the RAWP on 12/27/18.

Date: 11/26/18

Time: 10:52 AM

Comments:  
Building 15  
facing south



Date: 11/26/18

Time: 11:13 AM

Comments:  
Building 15  
facing west



Date: 11/26/18

Time: 10:58 AM

Comments:  
East bank  
facing south



Date: 11/26/18

Time: 10:59 AM

Comments:  
East bank  
facing south





Date: 11/28/18

Time: 7:49 AM

Comments:  
East bank silt  
fencing facing  
south



Date: 11/30/18

Time: 7:38 AM

Comments:  
Building 15 facing  
west



Date: 11/30/18

Time: 7:42 AM

Comments:  
East bank  
facing south



Date: 11/30/18

Time: 7:54 AM

Comments:  
Southeast bank  
facing south





Date: 12/7/18

Time: 7:50 AM

Comments:  
Building 15 facing  
southwest



Date: 12/7/18

Time: 7:58 AM

Comments:  
Staging area for  
southern tip  
soils facing west



Date: 12/13/18

Time: 7:50 AM

Comments:  
East bank facing  
southeast



Date: 12/21/18

Time: 7:50 AM

Comments:  
East bank facing  
northeast





Date: 12/26/18

Time: 8:15 AM

Comments:

Photo of East  
Bank wall – facing  
south



Date: 12/26/18

Time: 8:16 AM

Comments:

Photo of East  
Bank wall – facing  
south





Date: 12/26/18

Time: 2:00 PM

Comments:

Mitigation system  
Installation for  
Building 15



Date: 12/26/18

Time: 2:00 PM

Comments:

Mitigation system  
Installation for  
Building 15





Date: 12/26/18

Time: 2:00 PM

Comments:

Mitigation system  
Installation for  
Building 15



Date: 12/28/18

Time: 7:52 AM

Comments:

Building 15 facing  
south





Date: 12/28/18

Time: 8:00 AM

Comments:

East Bank pile  
driving progress  
facing northeast



Date: 12/28/18

Time: 2:09 PM

Comments:

Rip-rap installation



Date: 12/31/18

Time: 7:30 AM

Comments:

Building 15  
Facing north



Date: 1/2/19

Time: 8:15 AM

Comments:  
Progress of rip-rap  
installation,  
facing northeast

