



Periodic Review Report

**110 Luther Avenue BCP Site (#C734118)
March 17, 2020 to March 17, 2021
Reporting Period**

Syracuse Label Company Inc.

April 15, 2021

GHD 337

5788 Widewaters Parkway

Syracuse, New York 13214, United States

T 315.802.0240 | **F** 315.802.0405 | **E** [Office email] | **ghd.com**

Printed date	4/28/2021 9:51:00 AM
Last saved date	April 28, 2021
File name	G:\Projects\564\11222535\Tech\PRRs\PRR - March 17, 2020 to March 17, 2021\Rev1 PRR - March 17 2020 to March 17 2021.docx
Author	Renee Stanke
Project manager	Ian McNamara
Client name	Syracuse Label Company Inc.
Project name	110 Luther Avenue BCP Site
Document title	Periodic Review Report 110 Luther Avenue BCP Site (#C734118) March 17, 2020 to March 17, 2021 Reporting Period
Revision version	Rev 0
Project number	11222535

Document status

Status Code	Revision	Author	Reviewer		Approved for issue		
			Name	Signature	Name	Signature	Date

© GHD 2021

This document is and shall remain the property of GHD. The document may only be used for the purpose for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorized use of this document in any form whatsoever is prohibited.

Executive summary

This report is subject to, and must be read in conjunction with, the limitations set out in section 1.2 and the assumptions and qualifications contained throughout the Report.

The 110 Luther Avenue Brownfield Cleanup Program (BCP) Site (BCP Site #C734118) consists of approximately 1.40 acres of land located at 110 Luther Avenue, Town of Salina, Onondaga County, NY. The Site owner is Box Capital, LLC (Box Capital) and the Site Remedial Party is Syracuse Label Company, Inc. (Syracuse Label). The Site groundwater was historically found to be contaminated with volatile organic compounds (VOCs), primarily tetrachloroethene (PCE) and its degradation byproducts, trichloroethene (TCE), cis-1,2-dichloroethene (DCE) and vinyl chloride (VC). The Site was remediated to commercial use cleanup standards and received a Certificate of Completion (COC) from the New York State Department of Environmental Conservation (NYSDEC) on December 22, 2011. The COC was transferred to Box Capital on April 8, 2019.

The Site is currently in the site management stage in accordance with the Site Management Plan (SMP, S&W Redevelopment of NA, LLC, August 2011, Revised November 2011; Revised February 2017, May 2019, and October 2020 by GHD Consulting Services Inc.). The SMP requires the maintenance and monitoring of Site institutional controls (ICs) and engineering controls (ECs) and annual submittal of a Periodic Review Report (PRR).

The ICs and ECs for the Site remain in place and effective for protecting human health and the environment. Groundwater monitoring has been completed in accordance with the SMP on a semi-annual basis. Based on the groundwater monitoring data, concentrations of target compounds in groundwater have shown a notable decrease over time as a result of the remedial actions and corrective measures performed at the Site. The groundwater analytical data indicates that groundwater standards for the contaminants of concern have been achieved for a majority of the monitoring locations.

The soil cover EC remains in place and continues to effectively mitigate potential exposure to remaining contamination via direct contact with subsurface soils. During this PRR certification period, there were no reported activities at the Site that penetrated the soil cover. The sub-slab depressurization system (SSDS) EC is inspected monthly by Syracuse Label personnel. The SSDS was operating as intended for this PRR's certification period.

The ICs for the Site include: (1) the designated use of the property for commercial or industrial uses only; (2) confirmation that the ownership of the adjacent property located at 116 Luther Avenue remains unchanged from previous uses and ownership; and (3) the prohibition of groundwater use at the Site. Syracuse Label sold the Site to Box Capital, who continue to use the Site for commercial purposes and are also leasing a portion of the building to UniFirst for their commercial operations. The ownership of the adjacent property located at 116 Luther Avenue remains unchanged as evidenced by information obtained from the Onondaga County Real Property Tax Services website records. The groundwater use prohibition remains in place and groundwater is not used for any purpose at the Site.

Groundwater monitoring frequency has been reduced to semi-annually at the remaining Site groundwater monitoring wells, MW-1, MW-7, MW-8, MW-10, and MW-18. Groundwater samples are analyzed for chlorinated VOCs only, in accordance with the current NYSDEC-approved revised SMP (GHD Consulting Services Inc., October 2020).

The requirements necessary to discontinue Site maintenance and/or monitoring have not been met at this time and should continue as identified in the SMP. There is no need to propose a change to the frequency of the PRR at this time.

Based on the March 17, 2021 PRR Site inspection, there were three recommended maintenance items identified:

1. Protection (i.e., bollards or cones) should be added around SSDS suction risers S-14 and S-11.
2. The trees in the alleyway between building sections along Luther Avenue should be removed.
3. The surface cracks in the concrete slab located in the main warehouse section of the building should be repaired and/or sealed.

Contents

1.	Introduction	1
1.1	Purpose of this report	1
1.2	Scope and limitations	1
2.	Site overview	2
3.	Institutional and engineering controls	4
3.1	Institutional controls	4
3.1.1	Environmental easement	5
3.1.2	Groundwater	5
3.1.3	Excavations	5
3.1.4	Site use	5
3.1.5	Ownership of adjacent property	5
3.2	Engineering controls	5
3.2.1	Sub-slab depressurization system	5
3.2.2	Soil cover engineering control	6
4.	Operations and monitoring	6
4.1	Groundwater monitoring results	7
4.2	Monitoring well decommissioning	8
5.	Recommendations	9

Table index

Table 1	Groundwater Elevation Data
Table 2	Summary of Groundwater Sample Analytical Results

Figure index

Figure 1	Site Location Map
Figure 2	Site Layout
Figure 3	Groundwater Monitoring Results and Flow Direction
Figure 4	Sub-Slab Depressurization System Layout
Figure 5	Soil Cover Engineering Controls

Appendices

Appendix A	Institutional and Engineering Controls Certification Form
Appendix B	Property Ownership Information for Adjoining Property
Appendix C	Sub-Slab Depressurization System Inspection Checklists / Annual Inspection Form and Representative Photographs
Appendix D	Approval Notifications for NYSDEC EQulS Database Submittals
Appendix E	Time Series Plots

1. Introduction

1.1 Purpose of this report

This Periodic Review Report (PRR) is being submitted on behalf of Syracuse Label Company, Inc. (Syracuse Label), the Remedial Party, for the 110 Luther Avenue Brownfield Cleanup Program (BCP) Site (BCP Site No. C734118) located at 110 Luther Avenue, Town of Salina, Onondaga County, NY (Figure 1). The purpose of the PRR and attached documentation is to document that institutional controls (ICs) and engineering controls (ECs), as described in the New York State Department of Environmental Conservation (NYSDEC)-approved Site Management Plan (SMP) and subsequent revisions, and the Environmental Easement, are in place and functioning as intended in accordance with 6NYCRR Part 375-3. The following elements are included in this report:

1. A complete description of all ICs and ECs employed at the Site.
2. An evaluation of the plans developed for implementation of the ECs and ICs regarding the continued effectiveness of any ICs and/or ECs required by the decision document for the Site.
3. A certification prepared by a professional engineer or qualified environmental professional that the ICs and/or ECs employed at the Site during the period are:
 - Unchanged from the previous certification, unless approved by the Department, consistent with the current NYSDEC-approved SMP.
 - In place and effective.
 - Performing as designed, and that there has been no occurrence that would: (1) impair the ability of the controls to protect public health and environment, or (2) constitute a violation or failure to comply with any operation and maintenance plan for such controls.
4. The Institutional and Engineering Controls Certification Form as issued by the Department has been completed and included as Appendix A.
5. Data tables and figures depicting results of semi-annual groundwater monitoring activities conducted on the Site.

1.2 Scope and limitations

This report: has been prepared by GHD for Syracuse Label Company Inc. and may only be used and relied on by Syracuse Label Company Inc. for the purpose agreed between GHD and Syracuse Label Company Inc. as set out in section 1.1 of this report.

GHD otherwise disclaims responsibility to any person other than Syracuse Label Company Inc. arising in connection with this report. GHD also excludes implied warranties and conditions, to the extent legally permissible.

The services undertaken by GHD in connection with preparing this report were limited to those specifically detailed in the report and are subject to the scope limitations set out in the report.

The opinions, conclusions, and any recommendations in this report are based on conditions encountered and information reviewed at the date of preparation of the report. GHD has no responsibility or obligation to update this report to account for events or changes occurring subsequent to the date that the report was prepared.

The opinions, conclusions, and any recommendations in this report are based on assumptions made by GHD throughout this report. GHD disclaims liability arising from any of the assumptions being incorrect.

The opinions, conclusions, and any recommendations in this report are based on information obtained from, and testing undertaken at or in connection with, specific sample points. Site conditions at other parts of the Site may be different from the Site conditions found at the specific sample points.

Investigations undertaken in respect of this report are constrained by the particular Site conditions, such as the location of buildings, services and vegetation. As a result, not all relevant Site features and conditions may have been identified in this report.

Site conditions (including the presence of hazardous substances and/or Site contamination) may change after the date of this Report. GHD does not accept responsibility arising from, or in connection with, any change to the Site conditions. GHD is also not responsible for updating this report if the Site conditions change.

GHD has prepared this report on the basis of information provided by Syracuse Label Company Inc. and others who provided information to GHD (including Government authorities), which GHD has not independently verified or checked beyond the agreed scope of work. GHD does not accept liability in connection with such unverified information, including errors and omissions in the report which were caused by errors or omissions in that information.

2. Site overview

The Site is located in the Town of Salina, Onondaga County, NY and is identified as Block 12 and Lots 04.1, 05.0, 06.1, 08.0, and 09.0 on the Onondaga County Tax Map (Tax Map No. 85-12). The Site consists of approximately 1.40 acres of land bound by Albion Avenue to the northwest; Knapp Street to the northeast; Luther Avenue and a parcel operated by Brannock Devices Company, Inc. to the southeast; and an unpaved parking area operated by Bush Electronics to the southwest (see Figure 2).

The Site is currently developed with a two-story building that was historically used for Syracuse Label's office space, light manufacturing, and warehouse operations. The property was transferred from Syracuse Label to Box Capital in April 2019; and the COC was subsequently transferred on April 8, 2019. Currently, the property and building are owned by Box Capital, LLC who utilizes a portion of the building for a commercial lighting showroom and warehouse operations and leases a portion of the building to UniFirst for their commercial operations. The portion of the Site not occupied by the building consists of paved parking and delivery areas, with minor grass-covered landscaping areas.

The Remedial Investigation (RI) conducted under Brownfield Cleanup Agreement (BCA) Index #B7-0811-09-08 between December 2009 and November 2010 characterized the nature and extent of contamination at the Site. The results of the RI, as reported in the RI Report (S&W Redevelopment of North America, LLC [SWRNA], January 2011, Revised June 2011) determined that groundwater contamination consisting of chlorinated volatile organic solvents (primarily tetrachloroethene, trichloroethene, and their degradation products) existed in a discrete area in the eastern/central portion of the Site (Figure 3).

A Remedial Action Work Plan (RAWP) was prepared by SWRNA (June 2011, Revised September 2011) which:

1. Identified the remedial goals and remedial action objectives
2. Discussed the remedy selection
3. Summarized remedial action pilot test findings
4. Summarized the sub-slab communication testing findings
5. Outlined the remedial design for the proposed remedial approach.

The proposed remedial approach was to remediate the Site to a Track 4 Restricted Use by meeting the Commercial Use Soil Cleanup Objectives (SCOs). This approach included implementation of a groundwater remedy and engineering/institutional controls. The groundwater remedy included in-situ chemical reduction (ISCR), which consisted of injection of approximately 11,100 lbs. of a granular carbon and zero valent iron powder mixed into a slurry with potable water and approximately 12 liters of a bacterial consortium (Dehalococcoides). The groundwater remedy was completed in a discrete area of the Site between February 2011 (pilot test) and July 2011 (full scale). The ECs consist of maintaining the soil cover system and installing a sub-slab depressurization system (SSDS) in the existing on-Site building. The ICs include a Site groundwater use restriction, a Site use restriction limiting the use to

commercial or industrial uses, and a requirement to maintain the current SSDS and install a SSDS in any future buildings constructed on the Site.

An Environmental Easement (EE) for the Site was filed with the Onondaga County Clerk's Office on October 21, 2011. A Site Management Plan, which outlines Site restrictions and requirements of future maintenance and monitoring, was completed in November 2011, revised in February 2017, and approved by the NYSDEC and New York State Department of Health (NYSDOH). A Certificate of Completion (COC) allowing for commercial or industrial uses of the Site was received from the NYSDEC on December 22, 2011.

Based on a review of quarterly groundwater monitoring results compiled after the issuance of the COC and discussions with the NYSDEC, Syracuse Label implemented corrective measures to address the elevated concentrations of degradation byproducts identified in samples taken from specific Site groundwater monitoring wells. Corrective measure activities were implemented in accordance with the *December 2012 Groundwater Monitoring Results and Corrective Measures Injection Work Plan* letter report (GHD Consulting Engineers, LLC, April 2013), which was submitted to and approved by the NYSDEC. The corrective measures included ISCR, which consisted of injection of a total of approximately 25,500 lbs. of a granular carbon and zero valent iron powder mixed into a slurry with potable water and a total of approximately 58.5 liters of a concentrated bacterial consortium (*Dehalococcoides*). The corrective measures were completed in four discrete areas of the Site between December 8, 2012 and February 2, 2014. Groundwater monitoring data collected since implementation of corrective measures indicate that these activities have been effective at further reducing the concentrations of target compounds in Site groundwater, and the ongoing groundwater monitoring further evaluates the effectiveness of the corrective measures. Implementation procedures and findings of the supplemental injections were reported in a separate Construction Completion Report (GHD, March 2015).

The reader of this PRR may refer to previous reports for more detail, as needed. These reports include:

- *Remedial Investigation*, Brownfield Cleanup Program, 110 Luther Avenue Site, 110 Luther Avenue, Liverpool, Onondaga County, New York, BCP Site #C734118, S&W Redevelopment of North America, LLC, January 2011, Revised: June 2011.
- *Remedial Action Work Plan*, Brownfield Cleanup Program, 110 Luther Avenue Brownfield Site, 110 Luther Avenue, Liverpool, Onondaga County, New York, S&W Redevelopment of North America, LLC, June 2011, Revised: September 2011.
- *Site Management Plan*, 110 Luther Avenue Site, Onondaga County, New York, NYSDEC Site Number: C734118, S&W Redevelopment of North America, LLC, August 2011, Revised: November 2011.
- *Final Engineering Report*, 110 Luther Avenue Site, Onondaga County, New York, NYSDEC Site Number: C734118, S&W Redevelopment of North America, LLC, September 2011, Revised: November 2011.
- *December 2012 Groundwater Monitoring Results and Corrective Measures Injection Work Plan*, 110 Luther Avenue BCP Site, Liverpool, New York, NYSDEC BCP Site #C734118, GHD Consulting Engineers, LLC, April 1, 2013.
- *Periodic Review Report – July 1, 2013 – March 17, 2014*, 110 Luther Avenue BCP Site (BCP Site #C734118), GHD Consulting Services Inc., May 2014.
- *Construction Completion Report*, 110 Luther Avenue BCP Site (Site #C734118), GHD Consulting Services Inc., March 2015.
- *Periodic Review Report – March 17, 2014 – March 17, 2015*, 110 Luther Avenue BCP Site (BCP Site #C734118), GHD Consulting Services Inc., April 13, 2015.
- *3rd and 4th Quarter 2015 Off-Site Soil Vapor Sampling Results*, 110 Luther Avenue BCP Site, GHD Consulting Services Inc., February 10, 2016.
- *Periodic Review Report – March 17, 2015 – March 17, 2016*, 110 Luther Avenue BCP Site (BCP Site #C734118), GHD Consulting Services Inc., April 13, 2016.
- *Off-Site Soil Vapor Well Sampling*, 110 Luther Avenue BCP Site, GHD Consulting Services Inc., August 23, 2016.

- *3rd Quarter 2016 Groundwater Monitoring Results and Request to Modify the Site Monitoring Plan*, 110 Luther Avenue BCP Site, GHD Consulting Services Inc., October 12, 2016.
- *3rd Quarter 2016 Groundwater Monitoring Results and Request to Modify the Site Monitoring Plan Response Letter*, NYSDEC, November 30, 2016.
- *Site Management Plan*, Revised by: GHD Consulting Services Inc., February 2017.
- *Monitoring Well Decommissioning – 110 Luther Avenue BCP Site*, GHD Consulting Services Inc., March 7, 2017.
- *Periodic Review Report – March 17, 2016 – March 17, 2017, 110 Luther Avenue BCP Site (BCP Site #C734118)*, GHD Consulting Services Inc., April 12, 2017.
- *Periodic Review Report – March 17, 2017 – March 17, 2018, 110 Luther Avenue BCP Site (BCP Site #C734118)*, GHD Consulting Services Inc., March 30, 2018.
- *Request for Site Monitoring Reductions*, 110 Luther Avenue BCP Site, GHD Consulting Services Inc., February 26, 2019.
- *Periodic Review Report – March 17, 2018 – March 17, 2019, 110 Luther Avenue BCP Site (BCP Site #C734118)*, GHD Consulting Services Inc., April 2019.
- *2019 Monitoring Well Decommissioning*, GHD Consulting Services Inc., April 26, 2019.
- *Site Management Plan*, Revised by: GHD Consulting Services Inc., May 2019.
- *Periodic Review Report – March 17, 2019 – March 17, 2020, 110 Luther Avenue BCP Site (BCP Site #C734118)*, GHD Consulting Services Inc., April 2020.
- *Monitoring Well Decommissioning Request 2020*, GHD Consulting Services Inc., July 29, 2020.
- *2020 Monitoring Well Decommissioning*, GHD Consulting Services Inc., October 2, 2020.
- *Site Management Plan*, Revised by: GHD Consulting Services Inc., October 2020.
- *Fall 2020 Groundwater Monitoring Results*, GHD Consulting Services Inc., December 17, 2020.

3. Institutional and engineering controls

Based on identified groundwater contamination, potential soil vapor contamination, and the Site's past and present use, ICs and ECs are utilized at the Site to limit exposure risks. An annual Site inspection was completed on March 17, 2021 (Appendix C) to observe the condition of the ICs and ECs. The ICs and ECS and their status at the time of the Site inspection are described below.

3.1 Institutional controls

The ICs for this Site are outlined in the NYSDEC-approved SMP (SWRNA, August 2011; Revised November 2011 by SWRNA; Revised February 2017 by GHD; Revised May 2019 by GHD; Revised October 2020 by GHD), and include the following:

1. An EE filed with the Onondaga County Clerk's Office.
2. A restriction on the use of groundwater underlying the Site without treatment, rendering it safe for its intended purpose and prior written approval from the NYSDEC and NYSDOH.
3. An Excavation Work Plan providing guidance for future excavations conducted on Site.
4. A use restriction limiting future Site use to commercial or industrial without prior approval of the NYSDEC.
5. Monitoring for ownership changes of the adjacent property, 116 Luther Avenue - Tax Identification 085.-12-10.0.

3.1.1 Environmental easement

The EE was filed with the Onondaga County Clerk's Office and remains unchanged.

3.1.2 Groundwater

Groundwater is not being used at the Site for any purposes.

3.1.3 Excavations

No excavation of soil has occurred on Site during this certification period.

3.1.4 Site use

The Site use and ownership has changed since issuance of the COC by the NYSDEC on December 22, 2011. Syracuse Label prepared a 60-Day Advance Notification of Site Change of Use, Transfer of Certificate of Completion, and/or Ownership form and submitted it to the NYSDEC on November 8, 2018. Receipt was acknowledged by NYSDEC on February 13, 2019. Syracuse Label transferred the property to the new owner, Box Capital during April 2019. The COC was transferred to Box Capital on April 8, 2019.

The Site is currently used by Box Capital and UniFirst for commercial purposes, in accordance with the current NYSDEC-approved SMP.

3.1.5 Ownership of adjacent property

Based on information from the Onondaga County Real Property Tax Services website (<https://ocfintax.ongov.net/lmate/search.aspx>) on March 17, 2021, the adjacent property located to the south of Syracuse Label has been owned by Salvatore A. Leonardi, Jr. since 1995. Based on field observations of the building signage, the property continues to be operated as Brannock Devices Company, Inc. (Appendix B).

3.2 Engineering controls

The ECs for the Site are outlined in the NYSDEC-approved SMP (SWRNA, August 2011; Revised November 2011 by SWRNA; Revised February 2017 by GHD; Revised May 2019 by GHD; Revised October 2020 by GHD) and are discussed in greater detail below.

3.2.1 Sub-slab depressurization system

A SSDS was installed in the existing Site building in July 2011 by Radon Home Services, Inc., a certified radon mitigation contractor. The SSDS is a high vacuum system utilizing 14 suction points positioned at locations throughout the building (Figure 4) and 2 blower fans mounted on the roof of the building. The system is designed to operate continuously to create a negative pressure differential between the sub-slab and the indoor building atmosphere in order to mitigate potential soil vapor intrusion issues. The extracted soil vapor is vented from the blower fan exhaust to the atmosphere.

System inspection forms were completed monthly by Syracuse Label personnel during the certification period (Appendix C). GHD personnel also completed a system inspection form during the annual PRR certification Site inspection performed on March 17, 2021 (Appendix C). As indicated on the inspection forms, the system was operating as intended during this PRR's certification period, with the exception of two necessary repairs to the SSDS identified during the March 2020 system inspections. The March 2020 inspections indicated that the ball valve in the SSDS piping leading to the southern-most blower fan, Fan 2, was dislodged and the PVC "T" fitting was cracked and needed repair. In addition, the supports for the PVC pipe leading to Fan 1 were in need of repair. The necessary repairs were performed by Box Capital personnel during April 2020 and the subsequent monthly inspection indicated

that the system was operating as intended. No other temporary shutdowns or repairs were reported during this PRR's certification period.

Based on observations made by GHD during the March 17, 2021 Site inspection, pallet and material storage is occurring in the vicinity of suction risers S-11 and S-14.

Additional information can be found on the Institutional and Engineering Controls Certification Form (Appendix A) and in the SSDS Inspection Checklists and documentation included in Appendix C.

3.2.2 Soil cover engineering control

Direct contact with soil/fill at the Site is mitigated by a soil cover system in place at the Site. This soil cover system is comprised of existing asphalt pavement, existing concrete building slabs, and grassed areas. The layout of the soil cover system is depicted in Figure 5. Additional information can be found on the Institutional and Engineering Controls Certification Form (Appendix A).

During the Site visit on March 17, 2021, those areas that could be observed (accessible portions of building slab, asphalt pavement, and landscaped areas) appeared to be intact and functioning as intended. Isolated portions of the landscaped areas adjacent to Albion Avenue, which is outside the BCP Site boundary, had some rutting apparently due to snow removal activities. Observations during the inspection also identified small trees growing in the alleyway between building sections along Luther Avenue. In addition, some minor surface cracks were observed in the concrete slab in the main warehouse portion of the Site building, none of which exposed subsurface soils.

There was no reported removal or breach of the soil cover system during this PRR's certification period.

Additional information can be found on the Institutional and Engineering Controls Certification Form (Appendix A) and in the Inspection Checklists and documentation included in Appendix C.

4. Operations and monitoring

During this PRR certification period, the current NYSDEC-approved SMP (GHD, October 2020 Revision) required semi-annual groundwater monitoring of the five remaining Site groundwater monitoring wells, MW-1, MW-7, MW-8, MW-10, and MW-18, and reporting to demonstrate groundwater remedy effectiveness and the overall reduction in contamination levels on the Site. Semi-annual groundwater field conditions monitoring is no longer required for one groundwater monitoring well, MW-19, as it was decommissioned during 2020 (see section 4.2 below for additional details). The groundwater monitoring events occurred on May 29, 2020 and November 19, 2020. No additional monitoring was required or occurred during this PRR certification period.

Groundwater monitoring well purge water collected during monitoring events is containerized and staged on Site. The containerized water is characterized by Syracuse Label and disposed of off Site once containers are full. During this PRR certification period, no purge water was disposed of off-site.

The groundwater monitoring events were completed in accordance with the current NYSDEC-approved SMP (Figure 2 and Tables 1 and 2). The laboratory sample results obtained during this PRR certification period were transmitted to the NYSDEC and NYSDOH on:

- July 29, 2020 (spring 2020 sampling)
- December 17, 2020 (fall 2020 sampling)

Groundwater sampling results for each quarterly sampling event were also uploaded into the NYSDEC EQulS Database, approved by the EQulS Team, and are ready for use (Appendix D).

4.1 Groundwater monitoring results

Based on the data, concentrations of target compounds in groundwater have shown decreases over time as a result of the remedial action and corrective measures. The most current groundwater sample analytical results (November 2020 monitoring event) indicate non-detect (ND) concentrations for PCE, TCE, and trans-DCE (Table 2 and Appendix E) for all groundwater samples. MW-7 also had ND concentrations of degradation byproducts cis-DCE and VC. The samples taken from MW-1, MW-8, MW-10, and MW-18, identified concentrations of the degradation byproducts cis-DCE and VC, each of which were above groundwater standards, with the exception of cis-DCE in the sample from MW-10, as shown in the following summary tables.

MW-1		
Target Compounds	Baseline Concentrations (February 2010)	Current Concentration (November 2020)
PCE	60 µg/L	ND
TCE	39 µg/L	ND
cis-DCE	150 µg/L	140 µg/L
trans-DCE	0.91 µg/L	ND
VC	33 µg/L	210 µg/L

MW-7		
Target Compounds	Baseline Concentrations (February 2010)	Current Concentration (November 2020)
PCE	27,000 µg/L	ND
TCE	4,300 µg/L	ND
cis-DCE	2,600 µg/L	ND
trans-DCE	ND	ND
VC	260 µg/L	ND

MW-8		
Target Compounds	Baseline Concentrations (February 2010)	Current Concentration (November 2020)
PCE	3,900 µg/L	ND
TCE	860 µg/L	ND
cis-DCE	2,500 µg/L	9.6 µg/L
trans-DCE	ND	ND
VC	250 µg/L	22 µg/L

MW-10		
Target Compounds	Baseline Concentrations (September 2011)	Current Concentration (November 2020)
PCE	ND	ND
TCE	ND	ND
cis-DCE	93 µg/L	2.8 µg/L
trans-DCE	ND	ND
VC	13 µg/L	4.6 µg/L

MW-18		
Target Compounds	Baseline Concentrations (October 2010)	Current Concentration (November 2020)
PCE	ND	ND
TCE	ND	ND
cis-DCE	ND	440 µg/L
trans-DCE	ND	ND
VC	2.7 µg/L	120 µg/L

Concentrations of cis-DCE and VC showed an increase in most wells sampled following implementation of the pre-COC groundwater remedy (Table 2). The increases observed were expected as a result of the sequential degradation resulting from groundwater remediation efforts, which degraded PCE and TCE to cis-DCE and VC. The concentrations of cis-DCE and VC have generally shown a decreasing trend following implementation of the corrective measures as these compounds undergo further degradation (Table 2 and Appendix E). Concentrations of cis-DCE and VC in samples taken from MW-1 and MW-18 are also indicating decreasing trends after the initial increasing trends. The concentrations of PCE and TCE in samples taken from these wells continue to generally be ND, with the exception of sporadic detections at relatively low concentrations in samples taken from MW-1.

Based on the groundwater data received to date, the qualitative exposure assessment assumptions regarding on-Site and off-site contamination have not changed and are still valid.

4.2 Monitoring well decommissioning

Based on the on-going redevelopment activities on the adjacent properties and observed damage to the environmental monitoring points from those activities, Syracuse Label requested that NYSDEC allow for the decommissioning of one off-site groundwater monitoring well (MW-19) and two off-site soil vapor monitoring wells (SVW-3 and SVW-4). NYSDEC approved the decommissioning request, which was to be completed in accordance with *NYSDEC CP-43 – Groundwater Monitoring Well Decommissioning Policy* (NYSDEC, August 2009). The decommissioning occurred on September 18 and 28, 2020 and a monitoring well decommissioning report documenting these activities was prepared by GHD and submitted to NYSDEC on October 2, 2020. In addition, the SMP for the Site was revised to reflect changes to the monitoring network and submitted to NYSDEC in October 2020 and subsequently approved by NYSDEC on November 4, 2020.

Currently, five groundwater monitoring wells remain, MW-1, MW-7, MW-8, and MW-10 on-Site between the building and Luther Avenue and MW-18 off-site across Luther Avenue.

5. Recommendations

Based on a review of the groundwater data, it is recommended that groundwater monitoring continue semi-annually at the five remaining Site monitoring wells (MW-1, MW-7, MW-8, MW-10, and MW-18). The groundwater monitoring program can be reviewed and modified as appropriate in the future, with the approval of the NYSDEC and NYSDOH.

Based on the March 17, 2021 Site inspection, the current ICs and ECs for the Site should remain in place to ensure the continued effectiveness and protectiveness of the remedy. Based on observations during the Site inspection, GHD identified the following maintenance recommendations:

1. Protection (i.e., bollards or cones) should be added around SSDS suction risers S-14 and S-11 to provide a level of protection against material storage and moving equipment.
2. The trees in the alleyway between building sections along Luther Avenue should be removed to ensure long-term integrity of the soil cover system in that portion of the Site.
3. The surface cracks in the concrete slab located in the main warehouse portion of the building should be repaired and/or sealed to ensure long-term effectiveness of the engineering control and to prevent potential short-circuiting of the SSDS installed in this portion of the building.

Documentation of corrective measures associated with each of these identified maintenance items should be maintained and included in next year's PRR. Monthly Site inspections should be continued to assess the proper functioning of the SSDS and that the soil cover ECs are in place and are functioning as intended. The ICs should continue to be evaluated in accordance with the current NYSDEC-approved SMP, and at a minimum prior to the end of the next PRR certification period in March 2022.

Tables



Table 1
Groundwater Elevations

Syracuse Label Co. Inc.
110 Luther Avenue BCP Site
BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-1	9/22/2011	Top of PVC	97.75	2.10	11.11	95.65	0.36
	3/29/2012			2.32	11.11	95.43	0.35
	12/20/2012			2.41	11.11	95.34	0.35
	3/28/2013			2.45	11.11	95.30	0.35
	12/18/2013			2.55	11.11	95.20	0.34
	6/18/2014			2.31	11.20	95.44	0.36
	6/24/2015			2.01	11.20	95.74	0.37
	9/28/2015			2.35	11.20	95.40	0.35
	7/6/2016			2.65	11.25	95.10	0.34
	9/22/2016			1.66	11.25	96.09	0.38
	5/31/2017			1.64	11.48	96.11	0.39
	11/29/2017			1.55	11.50	96.20	0.40
	5/31/2018			1.75	11.45	96.00	0.39
	12/18/2018			1.70	11.48	96.05	0.39
	3/8/2019			1.62	11.48	96.13	0.39
	11/25/2019			2.66	11.30	95.09	0.35
	5/29/2020			2.23	11.42	95.52	0.37
	11/19/2020			2.24	11.38	95.51	0.37
MW-7	6/23/2011	Top of PVC	97.28	2.73	15.80	94.55	2.09
	8/30/2011			2.31	15.71	94.97	2.14
	9/22/2011			3.35	15.71	93.93	1.98
	3/29/2012			3.04	15.79	94.24	2.04
	6/28/2012			2.95	15.79	94.33	2.05
	9/13/2012			4.89	15.79	92.39	1.74
	12/21/2012			2.92	15.79	94.36	2.06
	3/28/2013			3.35	16.29	93.93	2.07
	6/27/2013			2.17	15.36	95.11	2.11
	9/26/2013			7.11	15.36	90.17	1.32
	12/18/2013			8.00	15.36	89.28	1.18
	3/26/2014			2.83	15.36	94.45	2.00
	6/18/2014			7.81	15.36	89.47	1.21
	9/29/2014			5.85	16.45	91.43	1.70
	12/29/2014			4.37	16.40	92.91	1.92
	3/30/2015			1.85	16.45	95.43	2.34
	6/24/2015			2.51	16.39	94.77	2.22
	9/28/2015			7.77	16.49	89.51	1.40
	12/28/2015			2.98	16.40	94.30	2.15
	3/30/2016			2.45	16.40	94.83	2.23
	7/6/2016			4.25	16.40	93.03	1.94
	9/22/2016			3.77	16.40	93.51	2.02
	12/20/2016			3.73	16.47	93.55	2.04
	5/31/2017			2.12	16.72	95.16	2.34
	11/29/2017			2.69	16.68	94.59	2.24
	5/31/2018			2.09	16.69	95.19	2.34
	12/18/2018			2.26	16.65	95.02	2.30
	3/8/2019			2.00	16.69	95.28	2.35
	11/25/2019			2.42	16.59	94.86	2.27
	5/29/2020			2.37	16.72	94.91	2.30
	11/19/2020			2.58	16.65	94.70	2.25



Table 1
Groundwater Elevations

Syracuse Label Co. Inc.
110 Luther Avenue BCP Site
BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-8	6/23/2011	Top of PVC	97.38	2.50	17.05	94.88	2.33
	8/30/2011			2.50	17.05	94.88	2.33
	9/22/2011			2.46	17.05	94.92	2.33
	3/30/2012			2.51	17.06	94.87	2.33
	6/28/2012			2.76	17.06	94.62	2.29
	9/13/2012			2.90	17.06	94.48	2.27
	12/21/2012			2.41	17.06	94.97	2.34
	3/28/2013			2.37	17.26	95.01	2.38
	6/27/2013			2.42	16.55	94.96	2.26
	9/26/2013			2.95	16.55	94.43	2.18
	12/18/2013			2.95	16.55	94.43	2.18
	3/26/2014			2.86	16.55	94.52	2.19
	6/18/2014			2.61	16.55	94.77	2.23
	9/29/2014			2.86	16.50	94.52	2.18
	12/29/2014			2.59	16.27	94.79	2.19
	3/30/2015			2.35	16.51	95.03	2.27
	6/24/2015			2.78	16.50	94.60	2.20
	9/29/2015			3.42	16.49	93.96	2.09
	12/29/2015			NM	NM		
	3/30/2016			2.14	16.70	95.24	2.33
	7/6/2016			3.62	16.75	93.76	2.10
	9/22/2016			6.04	16.75	91.34	1.71
	12/20/2016			2.25	16.81	95.13	2.33
	5/31/2017			2.34	17.00	95.04	2.35
	11/29/2017			3.25	17.02	94.13	2.20
	5/31/2018			2.20	17.00	95.18	2.37
	12/18/2018			2.26	17.00	95.12	2.36
	3/8/2019			2.11	17.04	95.27	2.39
	11/25/2019			2.39	16.95	94.99	2.33
	5/29/2020			1.88	17.08	95.50	2.43
	11/19/2020			2.49	17.05	94.89	2.33
MW-10	9/22/2011	Top of PVC	97.34	2.60	11.82	94.74	1.48
	3/29/2012			2.64	11.82	94.70	1.47
	12/21/2012			2.63	11.82	94.71	1.47
	3/28/2013			2.49	11.82	94.85	1.49
	12/18/2013			2.62	12.95	94.72	1.65
	6/18/2014			2.42	13.11	94.92	1.71
	6/24/2015			2.28	13.25	95.06	1.76
	7/6/2016			2.85	13.55	94.49	1.71
	11/29/2017			2.44	14.00	94.90	1.85
	5/31/2018			2.28	14.00	95.06	1.88
	12/18/2018			NM	NM		
	3/8/2019			2.13	14.21	95.21	1.93
	11/25/2019			2.31	14.09	95.03	1.88
	5/29/2020			2.08	14.18	95.26	1.94
	11/19/2020			2.64	14.20	94.70	1.85

DTW - Depth to water
DOW - Depth of well
NM - Not measured



Table 1
Groundwater Elevations

Syracuse Label Co. Inc.
110 Luther Avenue BCP Site
BCP Site #C734118

Monitoring Well I.D.	Date	Reference Point	Reference Elevation (feet)	DTW (feet)	DOW (feet)	Water Elevation (feet)	Volume (gal)
MW-18	9/22/2011	Top of PVC	96.86	4.19	12.61	92.67	1.35
	3/29/2012			2.44	12.61	94.42	1.63
	12/20/2012			2.36	12.58	94.50	1.64
	6/19/2014			2.57	12.64	94.29	1.61
	12/29/2014			2.99	12.59	93.87	1.54
	6/24/2015			2.46	12.55	94.40	1.61
	12/30/2015			2.25	12.58	94.61	1.65
	7/7/2016			2.78	12.60	94.08	1.57
	9/22/2016			2.48	12.60	94.38	1.62
	5/31/2017			2.05	12.80	94.81	1.72
	11/29/2017			2.42	12.80	94.44	1.66
	5/31/2018			2.26	12.78	94.60	1.68
	12/18/2018			2.21	12.78	94.65	1.69
	3/8/2019			2.20	12.79	94.66	1.69
	11/25/2019			2.24	12.70	94.62	1.67
	5/29/2020			2.12	12.83	94.74	1.71
	11/19/2020			2.53	12.78	94.33	1.64



Table 2
Summary of Groundwater Sample Analytical Results

Syracuse Label Company, Inc.
10 Luther Avenue
BCP Site #C734118

		VOCs by Method 8260				
		Tetrachloroethene	Trichloroethene	cis-1,2-dichloroethene	trans-1,2-dichloroethene	Vinyl chloride
		µg/L	µg/L	µg/L	µg/L	µg/L
Regulatory Standard		5	5	5	5	2
Sample ID	Date Sampled					
MW-01	2/10/2010	60	39	150	0.91J	33
	9/11/2011	72	34	110	<0.76U	12
	3/30/2012	45	19	100	<1U	29
	12/20/2012	25	21	78	<1U	25
	6/19/2014	0.92J	1.9	59	<1U	17
	6/25/2015	<1U	0.59J	130	<1U	42
	9/29/2015	1.3J	2.4	220	<2U	94
	7/7/2016	1.1J	7.2	2,500	3.4	1,100
	9/23/2016	<0.36U	1.7	410	1.3	160
	5/31/2017	<3.6U	6.4J	910	<9U	250
	11/29/2017	<3.6U	<4.6U	440	<9U	290
	5/31/2018	<3.6U	<4.6U	1,000	<9U	580
	12/18/2018	<3.6U	<4.6U	550	<9U	380
	3/8/2019	1.7J	11	560	2	200
	11/25/2019	<3.6U	<4.6U	430	<9U	550
	5/29/2020	<3.6U	<4.6U	470	<9U	570
	11/19/2020	<3.6U	<4.6U	140	<9U	210

1. Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).
2. U - Analyzed for but not detected above laboratory detection limit indicated
3. J - Indicates an estimated value
4. (-) - Not analyzed for
5. Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively
6. Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively
7. Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Sample Analytical Results

Syracuse Label Company, Inc.
10 Luther Avenue
BCP Site #C734118

		VOCs by Method 8260				
		Tetrachloroethene	Trichloroethene	cis-1,2-dichloroethene	trans-1,2-dichloroethene	Vinyl chloride
		µg/L	µg/L	µg/L	µg/L	µg/L
Regulatory Standard		5	5	5	5	2
Sample ID	Date Sampled					
MW-07	1/1/2008	14,000	1,700	2,600	<200U	560
	2/11/2010	27,000	4,300	2,600	<150U	260J
	2/11/2011	17,000	2,600	2,600	<150U	620J
	3/11/2011	6,900	3,600	14,000	<76U	460J
	4/11/2011	370J	150J	17,000	<150U	690J
	6/11/2011	1,600	3,300	19,000	<190U	1,100J
	8/11/2011	240J	520J	24,000	<190U	8,500
	9/11/2011	240J	380	7,400	<38U	4,300
	3/29/2012	34	170J	11,000	36	4,300
	6/28/2012	<200U	140J	26,000	<200U	8,400
	9/13/2012	<400U	<400U	27,000	<400U	8,900
	12/21/2012	<400U	<400U	16,000	<400U	8,100
	3/28/2013	<400U	<400U	18,000	<400U	7,900
	6/27/2013	<80U	<80U	4,300	<80U	3,300
	9/26/2013	<80U	<80U	6,300	<80U	3,000
	12/18/2013	<40U	<40U	2,300	<40U	2,400
	3/26/2014	<20U	<20U	1,400	<20U	1,500
	6/18/2014	<20U	<20U	510	<20U	720
	9/29/2014	<4U	<4U	32	<4U	88
	12/29/2014	<1.8U	<2.3U	39	<4.5U	31
	3/30/2015	<5U	<5U	22	<5U	38
	6/25/2015	<5U	<5U	6.5	<5U	24
	9/28/2015	<5U	<5U	21	<5U	46
	12/28/2015	<5U	<5U	<5U	<5U	9.9
	3/30/2016	<5U	<5U	4.9J	<5U	18
	7/6/2016	<0.36U	<0.46U	1.6	<0.9U	6.3
	9/22/2016	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U
	12/20/2016	<0.36U	<0.46U	<0.81U	<0.9U	<0.9U
	5/31/2017	<0.36U	<0.46U	<0.81U	<0.9U	<0.9U
	11/29/2017	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U
	5/31/2018	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U
	12/18/2018	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U
	3/8/2019	<0.72U	<0.92U	<1.6U	<1.8U	<1.8U
	11/25/2019	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U
	5/29/2020	<1.4U	<1.8U	26	<3.6U	67
	11/19/2020	<1.4U	<1.8U	<3.2U	<3.6U	<3.6U

1. Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).
2. U - Analyzed for but not detected above laboratory detection limit indicated
3. J - Indicates an estimated value
4. (-) - Not analyzed for
5. Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively
6. Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively
7. Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Sample Analytical Results

Syracuse Label Company, Inc.
10 Luther Avenue
BCP Site #C734118

		VOCs by Method 8260				
		Tetrachloroethene	Trichloroethene	cis-1,2-dichloroethene	trans-1,2-dichloroethene	Vinyl chloride
		µg/L	µg/L	µg/L	µg/L	µg/L
Regulatory Standard		5	5	5	5	2
Sample ID	Date Sampled					
MW-08	1/2/2008	6,200	920	1,600	<200U	290
	2/1/2010	3,900	860	2,500	<15U	250
	6/11/2011	1,500	540	1,700	<19U	200
	8/11/2011	380J	140J	5,100	100J	4,000
	9/11/2011	1,100J	420J	7,900	83J	2,800
	3/30/2012	82	22	140	1.1	66
	6/28/2012	1,000	460	4,000	21	1,300
	9/13/2012	9,500	1,900	8,000	34	2,100
	12/21/2012	1,800	470	6,600	<100U	2,700
	3/28/2013	800	380	9,400	<200U	4,300
	6/27/2013	17J	<40U	2,100	<40U	2,000
	9/26/2013	<40U	<40U	160	<40U	67
	12/18/2013	<40U	<40U	<40U	<40U	110
	3/26/2014	<5U	<5U	330	<5U	380
	6/18/2014	<5U	<5U	110	<5U	67
	9/29/2014	<1U	<1U	0.46J	<1U	<1U
	12/29/2014	<1.8U	<2.3U	<4.1U	<4.5U	<4.5U
	3/30/2015	<40U	<40U	2,100	<40U	1,300
	6/25/2015	<40U	<40U	1,500	<40U	430
	9/29/2015	<10U	<10U	310	<10U	160
	3/30/2016	<10U	<10U	610	<10U	310
	7/6/2016	<3.6U	<4.6U	810	<9U	460
	9/22/2016	<3.6U	<4.6U	430	<9U	760
	12/20/2016	<0.72U	<0.92U	96	<1.8U	63
	5/31/2017	<3.6U	<4.6U	490	<9U	310
	11/29/2017	<0.36U	<0.46U	1	<0.9U	<0.9U
	5/31/2018	<3.6U	<4.6U	620	<9U	740
	12/18/2018	<1.4U	<1.8U	120	<3.6U	110
	3/8/2019	<0.72U	<0.92U	5.5	<1.8U	12U
	11/25/2019	<0.36U	<0.46U	21	<0.9U	28
	5/29/2020	<0.36U	<0.46U	48	<0.9U	130
	11/19/2020	<0.36U	<0.46U	9.6	<0.9U	22

1. Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).
2. U - Analyzed for but not detected above laboratory detection limit indicated
3. J - Indicates an estimated value
4. (-) - Not analyzed for
5. Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively
6. Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively
7. Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Sample Analytical Results

Syracuse Label Company, Inc.
10 Luther Avenue
BCP Site #C734118

		VOCs by Method 8260				
		Tetrachloroethene	Trichloroethene	cis-1,2-dichloroethene	trans-1,2-dichloroethene	Vinyl chloride
		µg/L	µg/L	µg/L	µg/L	µg/L
Regulatory Standard		5	5	5	5	2
Sample ID	Date Sampled					
MW-10	9/11/2011	<0.81U	<0.62U	93	<0.76U	13
	3/30/2012	<1U	<1U	56	<1U	13
	12/20/2012	<1U	<1U	90	<1U	13
	6/19/2014	<5U	<5U	<5U	<5U	<5U
	6/25/2015	<5U	<5U	<5U	<5U	<5U
	7/7/2016	<0.36U	<0.46U	<0.81U	<0.9U	0.98J
	11/29/2017	<0.36U	<0.46U	<0.81U	<0.9U	<0.9U
	12/18/2018	0	-	-	-	-
	3/8/2019	<0.72U	<0.92U	<1.6U	<1.8U	<1.8U
	11/25/2019	<0.36U	<0.46U	1.8	<0.9U	<0.9U
	5/29/2020	<0.36U	<0.46U	3.6	<0.9U	2.7
	11/19/2020	<0.36U	<0.46U	2.8	<0.9U	4.6

1. Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).
2. U - Analyzed for but not detected above laboratory detection limit indicated
3. J - Indicates an estimated value
4. (-) - Not analyzed for
5. Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively
6. Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively
7. Bold and highlighted result indicates an exceedance of applicable Regulatory Standard



Table 2
Summary of Groundwater Sample Analytical Results

Syracuse Label Company, Inc.
10 Luther Avenue
BCP Site #C734118

		VOCs by Method 8260				
		Tetrachloroethene	Trichloroethene	cis-1,2-dichloroethene	trans-1,2-dichloroethene	Vinyl chloride
		µg/L	µg/L	µg/L	µg/L	µg/L
Regulatory Standard		5	5	5	5	2
Sample ID	Date Sampled					
MW-18	10/2/2010	<0.81U	<0.62U	<0.99U	<0.76U	2.7J
	9/11/2011	<0.81U	<0.62U	13	<0.76U	17
	3/30/2012	<1U	<1U	29	<1U	9.2
	12/20/2012	<1U	<1U	5.5	<1U	<1U
	6/19/2014	<1U	<1U	230	<1U	30
	12/29/2014	<1.8U	<2.3U	75	<4.5U	9
	6/25/2015	<5U	<5U	350	<5U	31
	12/30/2015	<5U	<5U	160	<5U	15
	7/7/2016	<1.8U	<2.3U	460	<4.5U	58
	9/22/2016	<1.8U	<2.3U	65	<4.5U	<4.5U
	5/31/2017	<1.8U	<2.3U	610	<4.5U	86
	11/29/2017	<1.8U	<2.3U	470	<4.5U	92
	5/31/2018	<1.8U	<2.3U	670	<4.5U	96
	12/18/2018	<1.8U	<2.3U	940	<4.5U	140
	3/8/2019	<0.72U	<0.92U	970	<1.8U	130U
	11/25/2019	<7.2U	<9.2U	1,700	<18U	280
	5/29/2020	<1.8U	<2.3U	1,700	<4.5U	270
	11/19/2020	<3.6U	<4.6U	440	<9U	120



1. Regulatory Standard - Class GA Groundwater Quality Standard or Guidance Value from New York State Department of Environmental Conservation (NYSDEC) Division of Water Technical and Operational Guidance Series (June 1998).
2. U - Analyzed for but not detected above laboratory detection limit indicated
3. J - Indicates an estimated value
4. (-) - Not analyzed for
5. Feb-11, Mar-11, and Apr-11 data represents pilot test baseline, 1st post-pilot test sampling event, and 2nd post-pilot test sampling event, respectively
6. Jun-11, Aug-11, and Sep-11 data represents full scale ISCR injection baseline, 1st post-ISCR sampling event, and 2nd post-ISCR sampling event, respectively
7. Bold and highlighted result indicates an exceedance of applicable Regulatory Standard

Figures



Contour Interval: 10 Feet


Map Taken From: USGS 7.5 Minute Series
 Topographic Quadrangle;
 Syracuse West, NY (2019)
 (U.S. Geological Survey)



Syracuse Label Company, Inc.
 Periodic Review Report for BCP Site #C734118
 March 17, 2020 to March 17, 2021
 Site Location Map

Job Number 11222535
 Revision A
 Date 03.31.2021



Figure 1



LEGEND:

-  **MW-1** GROUNDWATER MONITORING WELL LOCATION AND ID
-  **SVW-1** SOIL VAPOR MONITORING WELL LOCATION AND ID
-  **MW-2** GROUNDWATER MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016, MARCH 2019, OR SEPTEMBER 2020 (SURVEYED)
-  **SVW-1** SOIL VAPOR MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016 OR SEPTEMBER 2020 (SURVEYED)
-  BCP SITE BOUNDARY (APPROXIMATE)
-  PROPERTY BOUNDARY (APPROXIMATE)

NOTES:
1. GROUNDWATER MONITORING WELLS CURRENTLY SAMPLED SEMI-ANNUALLY FOR POINT OF COMPLIANCE MONITORING FOR CHLORINATED VOCs OF CONCERN INCLUDE MW-1, MW-7, MW-8, MW-10, AND MW-18.




NOTES:
1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
Periodic Review Report for BCP Site #C734118
March 17, 2020 to March 17, 2021
Site Layout

Job Number 11222535
Revision A
Date 03.31.2021

Figure 2



LEGEND:

- GROUNDWATER MONITORING WELL LOCATION AND ID
- SOIL VAPOR MONITORING WELL LOCATION AND ID
- GROUNDWATER MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016, MARCH 2019, OR SEPTEMBER 2020 (SURVEYED)
- SOIL VAPOR MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016 OR SEPTEMBER 2020 (SURVEYED)
- BCP SITE BOUNDARY (APPROXIMATE)
- PROPERTY BOUNDARY (APPROXIMATE)
- 94.83' GROUNDWATER ELEVATION (NOVEMBER 2020)

WELL ID	DATE OF SAMPLING
ANALYTE	CONCENTRATION (ug/L)



NOTES:

1. DATA TABLES:
Baseline data is from either the remedial investigation (February 2010 and October 2010) or the remedial action pilot test baseline event (February 2011).
Most recent data is from the fall 2020 event (November 2020).
PCE - Tetrachloroethene
TCE - Trichloroethene
cis-DCE - cis-1,2-Dichloroethene
trans-DCE - trans-1,2-Dichloroethene
VC - Vinyl Chloride
TOTAL - Total of PCE, TCE, cis-DCE, trans-DCE, and VC
ND - Not Detected
NM - Not Measured
Bold results indicate an exceedance of applicable groundwater standard

2. REFER TO DATA TABLES IN PERIODIC REVIEW REPORT FOR COMPLETE SUMMARY OF GROUNDWATER SAMPLING RESULTS

3. GROUNDWATER ELEVATIONS AND CONTOURS BASED ON November 2020 MEASUREMENTS, WHICH IS THE LAST TIME ALL SITE MONITORING WELLS WERE MEASURED.

4. GROUNDWATER MONITORING WELLS CURRENTLY SAMPLED SEMI-ANNUALLY FOR POINT OF COMPLIANCE MONITORING FOR CHLORINATED VOCs OF CONCERN INCLUDE MW-1, MW-7, MW-8, MW-10, AND MW-18.




NOTES:
1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
Periodic Review Report for BCP Site #C734118
March 17, 2020 to March 17, 2021
Groundwater Monitoring Results and Elevations



Job Number | 11222535
Revision | A
Date | 03.31.2021
Figure 3



LEGEND:

- GROUNDWATER MONITORING WELL LOCATION AND ID
- SOIL VAPOR MONITORING WELL LOCATION AND ID
- GROUNDWATER MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016, MARCH 2019, OR SEPTEMBER 2020 (SURVEYED)
- SOIL VAPOR MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016 OR SEPTEMBER 2020 (SURVEYED)
- BCP SITE BOUNDARY (APPROXIMATE)
- PROPERTY BOUNDARY (APPROXIMATE)
- SSDS SUCTION POINT RISER LOCATION AND ID (14 LOCATIONS - APPROXIMATE)
- SSDS FAN LOCATION (2 LOCATIONS - APPROXIMATE)
- SSDS CONDENSATE CLEANOUT LOCATION (2 LOCATIONS - APPROXIMATE)
- SSDS SUCTION PIPE RUN (APPROXIMATE)
- SSDS SUB-SLAB PIPING (APPROXIMATE)

NOTE:
ALL SSDS LOCATIONS ARE APPROXIMATE BASED ON FIELD OBSERVATIONS AND ARE NOT SURVEYED.




NOTES:
1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
Periodic Review Report for BCP Site #C734118
March 17, 2020 to March 17, 2021
Sub-Slab Depressurization
System Layout



Job Number 11222535
Revision A
Date 03.31.2021

Figure 4



LEGEND:

-  GROUNDWATER MONITORING WELL LOCATION AND ID
-  SOIL VAPOR MONITORING WELL LOCATION AND ID
-  GROUNDWATER MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016, MARCH 2019, OR SEPTEMBER 2020 (SURVEYED)
-  SOIL VAPOR MONITORING WELL LOCATION AND ID DECOMMISSIONED DECEMBER 2016 OR SEPTEMBER 2020 (SURVEYED)
-  BCP SITE BOUNDARY (APPROXIMATE)
-  PROPERTY BOUNDARY (APPROXIMATE)
-  EXISTING BUILDING SLAB ACTING AS ENGINEERING CONTROL
-  EXISTING ASPHALT PAVEMENT ACTING AND ENGINEERING CONTROL
-  EXISTING GRASS AREA ACTING AS ENGINEERING CONTROL



NOTES:
1. SITE FEATURES BASED ON SITE SURVEY BY IANUZI & ROMANS, P.C. MARCH 2010 AND NOVEMBER 2010.



Syracuse Label Company, Inc.
Periodic Review Report for BCP Site #C734118
March 17, 2020 to March 17, 2021
Soil Cover Engineering Controls

Job Number 11222535
Revision A
Date 03.31.2021

Figure 5

Appendices

Appendix A

Institutional and Engineering Controls Certification Form



Enclosure 2
NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
Site Management Periodic Review Report Notice
Institutional and Engineering Controls Certification Form



Site Details

Box 1

Site No. **C734118**

Site Name 110 Luther Ave. Site

Site Address: 110 Luther Avenue Zip Code: 13088
City/Town: Liverpool
County: Onondaga
Site Acreage: 1.400

Reporting Period: March 17, 2020 to March 17, 2021

YES NO

1. Is the information above correct? ☒ ☐

If NO, include handwritten above or on a separate sheet.

2. Has some or all of the site property been sold, subdivided, merged, or undergone a tax map amendment during this Reporting Period? ☐ ☒

3. Has there been any change of use at the site during this Reporting Period (see 6NYCRR 375-1.11(d))? ☐ ☒

4. Have any federal, state, and/or local permits (e.g., building, discharge) been issued for or at the property during this Reporting Period? ☐ ☒

If you answered YES to questions 2 thru 4, include documentation or evidence that documentation has been previously submitted with this certification form.

5. Is the site currently undergoing development? ☐ ☒

Box 2

YES NO

6. Is the current site use consistent with the use(s) listed below? ☒ ☐
Commercial and Industrial

7. Are all ICs in place and functioning as designed? ☒ ☐

**IF THE ANSWER TO EITHER QUESTION 6 OR 7 IS NO, sign and date below and
DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.**

A Corrective Measures Work Plan must be submitted along with this form to address these issues.

Signature of Owner, Remedial Party or Designated Representative

Date

Box 2A

YES NO

8. Has any new information revealed that assumptions made in the Qualitative Exposure Assessment regarding offsite contamination are no longer valid?

☐ ☒

If you answered YES to question 8, include documentation or evidence that documentation has been previously submitted with this certification form.

9. Are the assumptions in the Qualitative Exposure Assessment still valid?
(The Qualitative Exposure Assessment must be certified every five years)

☒ ☐

If you answered NO to question 9, the Periodic Review Report must include an updated Qualitative Exposure Assessment based on the new assumptions.

SITE NO. C734118**Box 3****Description of Institutional Controls**

Parcel**085-12-04.1**Owner

Box Capital, LLC

Institutional Control

Monitoring Plan

IC/EC Plan

Ground Water Use Restriction

Site Management Plan

Landuse Restriction

O&M Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under

penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and

- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-05.0

Box Capital, LLC

Monitoring Plan

IC/EC Plan

Landuse Restriction

O&M Plan

Ground Water Use Restriction

Site Management Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS

is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building.

Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-06.1

Box Capital, LLC

Ground Water Use Restriction

Site Management Plan
Monitoring Plan
Landuse Restriction
O&M Plan
IC/EC Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof

penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and

specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-08.0

Box Capital, LLC

IC/EC Plan

Landuse Restriction

Monitoring Plan

O&M Plan

Ground Water Use Restriction

Site Management Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the

Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

085-12-09.0

Box Capital, LLC

Ground Water Use Restriction
Monitoring Plan
Site Management Plan

Landuse Restriction
O&M Plan
IC/EC Plan

A sub-slab depressurization system (SSDS) was installed in the existing Site building in 2011. The SSDS is a high vacuum system utilizing fourteen (14) suction points positioned at location shown on Figure 9. Photographs of the system installation are included in Appendix B of this SMP. The fourteen (14) suction points are identified herein, and will be referenced in the future, as S-1, S-2, S-3, and S-4 (clockwise around warehouse starting in the southwest corner); S-5, S-6, and S-7 (south to north along office area wall); S-8 and S-9 (northeastern rooms of building), and S-10, S-11, S-12, S-13, and S-14 (southeastern rooms of building).

Each SSDS suction point consists of a 4 inch hole cored through the existing concrete slab. Each suction riser was constructed of 3 inch diameter schedule 40 polyvinyl chloride (PVC) piping. Each suction riser was connected to a single fan on the roof utilizing a trunk line network consisting of 4 inch diameter PVC piping. Each riser pipe is outfitted with a magnehelic pressure gauge, to allow for monitoring of system performance, and an interior baffle that can be adjusted to regulate airflow. All floor, wall, and roof penetrations were sealed with a VOC compliant urethane sealant. Design details are presented in the Operation and Maintenance Plan (Section 4 of this SMP).

Procedures for monitoring the system, including inspections in the event that an identified severe condition occurs, are included in the Monitoring Plan (Section 3 of this SMP). Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP).

A series of Institutional Controls is required by the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to remaining contamination by controlling disturbances of the subsurface contamination; and, (3) limit the use and development of the Site to Commercial or Industrial uses only. Adherence to these Institutional Controls on the Site is required by the Environmental Easement and will be implemented under this Site Management Plan. These Institutional Controls are:

- Compliance with the Environmental Easement and this SMP by the Grantor and the Grantor's successors and assigns;
- All Engineering Controls must be operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property must be inspected at a frequency and in a manner defined in the SMP;
- Groundwater and other environmental or public health monitoring must be performed as defined in this SMP; and
- Data and information pertinent to Site Management of the Controlled Property must be reported at the frequency and in a manner defined in this SMP.

Institutional Controls identified in the Environmental Easement may not be discontinued without an amendment to or extinguishment of the Environmental Easement.

The Site has a series of Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement. Site restrictions that apply to the Controlled Property are:

- The property may only be used for Commercial or Industrial use provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The property may not be used for a higher level of use, such as unrestricted, residential, or restricted residential use without additional remediation and amendment of the Environmental Easement, as approved by the NYSDEC;
- All future activities on the property that will disturb remaining contaminated material must be conducted in accordance with this SMP and the Excavation Work Plan (Appendix C);
- The use of the groundwater underlying the property is prohibited without treatment rendering it safe for intended use;
- The potential for vapor intrusion must be evaluated for any buildings developed onsite, and any potential impacts that are identified must be monitored or mitigated;
- Vegetable gardens and farming on the property are prohibited;
- The Site owner or remedial party will submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow and will be made by an expert that the NYSDEC finds acceptable; and
- The Site owner is required to monitor whether there is a change in ownership of the adjacent property currently owned by The Brannock Device Company, located at 116 Luther Avenue. If a change in ownership occurs the current owner will need to be notified of the environmental conditions of the 110 Luther Avenue Site and afforded the option to evaluate the potential for soil vapor intrusion into the building. Notification must also be made to the NYSDEC if the adjacent property is sold or ownership is transferred.

2.3.1 Excavation Work Plan

The Site has been remediated for commercial use. Any future intrusive work that will encounter or disturb the remaining contamination, including any modifications or repairs to the existing cover system will be performed in compliance with the Excavation Work Plan (EWP) that is attached as Appendix C to this SMP. Any work conducted pursuant to the EWP must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. A sample HASP and CAMP are attached as Appendix D to this SMP that is in current compliance with DER-10, and 29 CFR 1910, 29 CFR 1926, and all other applicable Federal, State and local regulations. Based on future changes to State and federal health and safety requirements, and specific methods employed by future contractors, the HASP and CAMP will be updated and re-submitted with the notification provided in Section C-1 of the EWP. Any intrusive construction work will be performed in compliance with the EWP, HASP and CAMP, and will be included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5).

The Site owner and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all intrusive work, the structural integrity of excavations, proper disposal of excavation de-water, control of runoff from open excavations into remaining contamination, and for structures that may be affected by excavations (such as building foundations and bridge footings). The Site owner will ensure that Site development activities will not interfere with, or otherwise impair or compromise, the engineering controls described in this SMP.

2.3.2 Soil Vapor Intrusion Evaluation

Prior to the construction of any enclosed structures at the Site, an SVI evaluation will be performed to determine whether any mitigation measures are necessary to eliminate potential exposure to vapors in the proposed structure. Alternatively, an SVI mitigation system may be installed as an element of the building foundation without first conducting an investigation. This mitigation system will include a vapor barrier and passive sub-slab depressurization system that is capable of being converted to an active system.

Prior to conducting an SVI investigation or installing a mitigation system, a work plan will be developed and submitted to the NYSDEC and NYSDOH for approval. This work plan will be developed in accordance with the most recent NYSDOH "Guidance for Evaluating Vapor Intrusion in the State of New York". Measures to be employed to mitigate potential vapor intrusion will be evaluated, selected, designed, installed, and maintained based on the SVI evaluation, the NYSDOH guidance, and construction details of the proposed

structure.

Preliminary (unvalidated) SVI sampling data will be forwarded to the NYSDEC and NYSDOH for initial review and interpretation. Upon validation, the final data will be transmitted to the agencies, along with a recommendation for follow-up action, such as mitigation. If any indoor air test results exceed NYSDOH guidelines, relevant NYSDOH fact sheets will be provided to all tenants and occupants of the property within 15 days of receipt of validated data.

SVI sampling results, evaluations, and follow-up actions will also be summarized in the next Periodic Review Report.

Box 4

Description of Engineering Controls

Parcel

Engineering Control

085-12-04.1

Vapor Mitigation
Cover System

085-12-05.0

Cover System
Vapor Mitigation

085-12-06.1

Vapor Mitigation
Cover System

085-12-08.0

Cover System
Vapor Mitigation

085-12-09.0

Vapor Mitigation
Cover System

Periodic Review Report (PRR) Certification Statements

1. I certify by checking "YES" below that:

a) the Periodic Review report and all attachments were prepared under the direction of, and reviewed by, the party making the Engineering Control certification;

b) to the best of my knowledge and belief, the work and conclusions described in this certification are in accordance with the requirements of the site remedial program, and generally accepted engineering practices; and the information presented is accurate and complete.

YES NO

☒ ☐

2. For each Engineering control listed in Box 4, I certify by checking "YES" below that all of the following statements are true:

(a) The Engineering Control(s) employed at this site is unchanged since the date that the Control was put in-place, or was last approved by the Department;

(b) nothing has occurred that would impair the ability of such Control, to protect public health and the environment;

(c) access to the site will continue to be provided to the Department, to evaluate the remedy, including access to evaluate the continued maintenance of this Control;

(d) nothing has occurred that would constitute a violation or failure to comply with the Site Management Plan for this Control; and

(e) if a financial assurance mechanism is required by the oversight document for the site, the mechanism remains valid and sufficient for its intended purpose established in the document.

YES NO

☒ ☐

**IF THE ANSWER TO QUESTION 2 IS NO, sign and date below and
DO NOT COMPLETE THE REST OF THIS FORM. Otherwise continue.**

A Corrective Measures Work Plan must be submitted along with this form to address these issues.

Signature of Owner, Remedial Party or Designated Representative

Date

IC CERTIFICATIONS
SITE NO. C734118

Box 6

SITE OWNER OR DESIGNATED REPRESENTATIVE SIGNATURE

I certify that all information and statements in Boxes 1, 2, and 3 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I Kathleen Alaimo at 200 Stewart Drive, North Syracuse,
New York 13212
print name print business address

am certifying as Owner (Owner or Remedial Party)

for the Site named in the Site Details Section of this form.

Kathleen Alaimo
Signature of Owner, Remedial Party, or Designated Representative
Rendering Certification

4/22/21
Date

EC CERTIFICATIONS

Box 7

Professional Engineer Signature

I certify that all information in Boxes 4 and 5 are true. I understand that a false statement made herein is punishable as a Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

I Damian J. Vanetti at GHD Consulting Services Inc.,
5788 Widewaters Pkwy Syracuse, NY 13214
print name print business address

am certifying as a Professional Engineer for the Owner

(Owner or Remedial Party)



Signature of Professional Engineer, for the Owner or
Remedial Party, Rendering Certification



Stamp
(Required for PE)

4-26-21

Date

Appendix B

Property Ownership Information for Adjoining Property



Property Description Report For: 116 Luther Ave, Municipality of Town of Salina

No Photo Available

		Status:	Active
		Roll Section:	Taxable
		Swis:	314889
		Tax Map ID #:	085.-12-10.0
		Property #:	
		Property Class:	710 - Manufacture
		Site:	COM 1
		In Ag. District:	No
		Site Property Class:	710 - Manufacture
		Zoning Code:	06
		Neighborhood Code:	48005
		School District:	Liverpool
		Total Assessment:	2020 - \$150,000
Total Acreage/Size:	90 x 90	Property Desc:	Buckley Gardens Lts 434 435 & 436
Land Assessment:	2020 - \$18,000	Deed Page:	42
Full Market Value:	2020 - \$150,000	Grid North:	1125115
Equalization Rate:	----		
Deed Book:	4013		
Grid East:	610957		

Owners

Leonardi Salvatore A Jr
116 Luther Ave
Liverpool NY 13088-6726

Sales

Sale Date	Price	Property Class	Sale Type	Prior Owner	Value Usable	Arms Length	Addl. Parcels	Deed Book and Page
7/12/1995	\$125,000	710 - Manufacture	Land & Building	Masterpol Nicholas J	Yes	Yes	No	4013/42
1/4/1995	\$75,000	710 - Manufacture	Land & Building	Krull Duane	Yes	Yes	No	3977/76

Utilities

Sewer Type:	Comm/public	Water Supply:	Comm/public
Utilities:	Gas & elec		

Inventory

Overall Eff Year Built:	0	Overall Condition:	Normal
Overall Grade:	Economy	Overall Desirability:	3

Buildings

AC%	Sprinkler%	Alarm%	Elevators	Basement Type	Year Built	Eff Year Built	Condition	Quality	Gross Floor Area (sqft)	Stories
67	0	0	0		1960		Normal	Average	4113	1

Improvements

Structure	Size	Grade	Condition	Year
Canpy-w/slab	24.00 sq ft	Economy	Fair	1960
Pavng-asphlt	3900 × 4	Average	Fair	1970

Special Districts for 2020

Description	Units	Percent	Type	Value
CDR50-Beartrap l c drg co	0	0%		0
CSW15-Onon co san un	1	0%		0
CWR40-County water	0	0%		0
EM003-Salina ambulance	0	0%		0
FP014-Liverpool fire prot	0	0%		0
SX208-Buckley 7th n sew om	1	0%		0
SX243-Cons Sewer 3 Galevll	1	0%		0
WT044-Salina cons wat sup	1	0%		0

Exemptions

Year	Description	Amount	Exempt %	Start Yr	End Yr	V Flag	H Code	Own %
------	-------------	--------	----------	----------	--------	--------	--------	-------

Taxes

Year	Description	Amount
------	-------------	--------

*** Taxes reflect exemptions, but may not include recent changes in assessment.**

Appendix C

**Sub-Slab Depressurization System
Inspection Checklists / Annual Inspection
Form and Representative Photographs**

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

3-30-20

Inspectors Name:

PAUL M. ETHAN J.

Company:

SYALSP

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	5.0
S-2	4.0
S-3	7.0
S-4	6.0
S-5	5.0
S-6	4.5
S-7	3.0
S-8	6.0
S-9	5.5
S-10	3.5
S-11	3.1
S-12	3.5
S-13	4.5
S-14	4.0

II. Fan Inspection

1. Operational?	Y	☒	N	☐
2. Fan/Controls Clear of obstructions?	Y	☒	N	☐
3. Repair needs?	Y	☒	N	☒

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

S-14 IS CRACKED &
VALVE WAS ON WINDOW SILL.
REPLACED VALVE W/ RUBBER
GLOVE TEMPORARLY.

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NO

Additional Comments:

NONE

Report all maintenance/repair needs immediately to building facility manager

3/31/20

RE: Monthly SSDS Walk Thru

While checking gauges this month it was observed that the drain valve was not connected to the PVC pipe. As a quick fix to get the system back up and running I used a rubber glove and part of the original valve. This entire section will have to be replaced in the near future due to a crack as seen in the picture.



Sincerely,

Paul Mumford
Process Engineer

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

4-30-20

Inspectors Name:

PAUL M / ETHAN T.

Company:

SYALSP

Inspector Initials:

PM

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.0
S-2	3.5
S-3	6.0
S-4	5.5
S-5	3.7
S-6	3.5
S-7	2.0
S-8	5.0
S-9	2.3
S-10	3.25
S-11	3.0
S-12	3.0
S-13	3.5
S-14	3.0

II. Fan Inspection

- | | | | | |
|--|---|----------|---|----------|
| 1. Operational? | Y | <u>X</u> | N | ___ |
| 2. Fan/Controls Clear of obstructions? | Y | <u>X</u> | N | ___ |
| 3. Repair needs? | Y | ___ | N | <u>X</u> |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? (Y or N)
- Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

BREAKER FOR NORTHERN FAN WAS OFF. TURNED ON BEFORE INSP.

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ___ N X

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NO

Additional Comments:

NO H₂O IN PIPES.

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

5-29-20

Inspector Name:

PAUL MUMFORD

Company:

SYRLSP

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.0
S-2	3.4
S-3	6.0
S-4	5.5
S-5	3.9
S-6	3.5
S-7	2.25
S-8	4.5
S-9	2.2
S-10	3.5
S-11	3.1
S-12	3.6
S-13	3.9
S-14	4.0

II. Fan Inspection

1. Operational?	Y	☒	N	☐
2. Fan/Controls Clear of obstructions?	Y	☒	N	☐
3. Repair needs?	Y	☐	N	☒

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

NO WATER IN PIPES.

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

6-30-20

Inspectors Name:

PAUL MURTORA

Company:

EVALSP

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>4.0</u>
S-2	<u>3.25</u>
S-3	<u>6.0</u>
S-4	<u>3.0</u>
S-5	<u>3.5</u>
S-6	<u>3.5</u>
S-7	<u>2.0</u>
S-8	<u>4.5</u>
S-9	<u>1.9</u>
S-10	<u>2.5</u>
S-11	<u>2.25</u>
S-12	<u>2.25</u>
S-13	<u>2.5</u>
S-14	<u>2.5</u>

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? ☒ (Y or N)
2. Are floor/wall penetrations sealed? ☒ (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DAY.

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

7-31-20

Inspector's Name:

PAUL MUMFORD

Company:

SYRCLSP

Inspector Initials:

pm

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>4.0</u>
S-2	<u>3.5</u>
S-3	<u>6.0</u>
S-4	<u>5.0</u>
S-5	<u>4.0</u>
S-6	<u>3.5</u>
S-7	<u>2.5</u>
S-8	<u>5.0</u>
S-9	<u>2.0</u>
S-10	<u>3.0</u>
S-11	<u>3.0</u>
S-12	<u>3.0</u>
S-13	<u>3.5</u>
S-14	<u>2.75</u>

II. Fan Inspection

- | | | | | |
|--|---|-------------|---|-------------|
| 1. Operational? | Y | <u>✓</u> | N | <u> </u> |
| 2. Fan/Controls Clear of obstructions? | Y | <u>✓</u> | N | <u> </u> |
| 3. Repair needs? | Y | <u> </u> | N | <u>✓</u> |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? (Y or N)
- Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y N ✓

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

8-31-20

Inspector Name:

PAUL MUMFORD

Company:

SYRLSP

Inspector Initials:

PM

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.0
S-2	3.5
S-3	6.0
S-4	5.0
S-5	3.75
S-6	3.5
S-7	3.0
S-8	5.0
S-9	2.0
S-10	3.0
S-11	3.0
S-12	2.75
S-13	3.25
S-14	3.0

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? (Y or N)
- Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE AT THIS TIME

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

9-30-20

Inspector Name:

PAUL MUMFORD

Company:

PM

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.0
S-2	3.5
S-3	6.0
S-4	5.0
S-5	3.5
S-6	3.5
S-7	2.5
S-8	5.0
S-9	1.75
S-10	2.5
S-11	2.5
S-12	2.5
S-13	3.0
S-14	3.0

II. Fan Inspection

1. Operational?	Y	☒	N	☐
2. Fan/Controls Clear of obstructions?	Y	☒	N	☐
3. Repair needs?	Y	☐	N	☒

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N)
2. Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

10-30-20

Inspectors Name:

PAUL MUMFORD

Company:

SYRSLP

Inspector Initials:

pm

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.5
S-2	3.5
S-3	6.5
S-4	5.5
S-5	4.0
S-6	4.0
S-7	3.0
S-8	5.0
S-9	3.0
S-10	4.0
S-11	4.0
S-12	3.5
S-13	4.0
S-14	3.5

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N) ☒ Y ☐ N
2. Are floor/wall penetrations sealed? (Y or N) ☒ Y ☐ N

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

11-30-20

Inspector Name:

PAUL MUMFORD

Company:

SYALSP

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.5
S-2	3.5
S-3	6.0
S-4	5.25
S-5	4.0
S-6	3.5
S-7	3.0
S-8	5.0
S-9	2.0
S-10	3.5
S-11	2.75
S-12	3.0
S-13	3.5
S-14	2.75

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

A. Observations/comments:

Attach photographs as appropriate

III. Piping/Penetrations

- Is piping intact? ☒ (Y) or ☐ (N)
- Are floor/wall penetrations sealed? ☒ (Y) or ☐ (N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

12-21-20

Inspector Name:

PAUL MUMFORD

Company:

SYALSP

Inspector Initials:

PM

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.5
S-2	3.5
S-3	6.0
S-4	5.0
S-5	4.0
S-6	3.5
S-7	3.0
S-8	5.0
S-9	2.0
S-10	3.0
S-11	2.5
S-12	2.5
S-13	3.0
S-14	2.5

II. Fan Inspection

1. Operational?	Y	☒	N	☐
2. Fan/Controls Clear of obstructions?	Y	☒	N	☐
3. Repair needs?	Y	☐	N	☒

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? (Y or N) ☒
2. Are floor/wall penetrations sealed? (Y or N) ☒

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

1-28-21

Inspector Name:

PAUL MUMFORD

Company:

SYRACSE

Inspector Initials:

PM

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>4.25</u>
S-2	<u>3.5</u>
S-3	<u>6.5</u>
S-4	<u>5.25</u>
S-5	<u>4.0</u>
S-6	<u>3.5</u>
S-7	<u>3.0</u>
S-8	<u>5.0</u>
S-9	<u>2.0</u>
S-10	<u>3.5</u>
S-11	<u>2.75</u>
S-12	<u>3.0</u>
S-13	<u>3.5</u>
S-14	<u>2.75</u>

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? (☒ or N)
- Are floor/wall penetrations sealed? (☒ or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

2-18-21

Inspector Name:

PAUL MUMFORD

Company:

SYRSLSP

Inspector Initials:

PM

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	<u>4.0</u>
S-2	<u>3.5</u>
S-3	<u>6.0</u>
S-4	<u>5.0</u>
S-5	<u>3.75</u>
S-6	<u>3.5</u>
S-7	<u>2.5</u>
S-8	<u>5.0</u>
S-9	<u>2.5</u>
S-10	<u>3.0</u>
S-11	<u>2.5</u>
S-12	<u>2.5</u>
S-13	<u>3.0</u>
S-14	<u>2.5</u>

II. Fan Inspection

- | | | | | |
|--|---|-------------------------------------|---|-------------------------------------|
| 1. Operational? | Y | ☒ | N | ☐ |
| 2. Fan/Controls Clear of obstructions? | Y | ☒ | N | ☐ |
| 3. Repair needs? | Y | ☐ | N | ☒ |

A. Observations/comments:

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? ☒ or N)
- Are floor/wall penetrations sealed? ☒ or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?

Y ☐ N ☒

If so, indicate locations, and actions taken:

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DRY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date:

3-31-21

Inspector Name:

PAUL MUMFORD

Company:

SYALSP

Inspector Initials:

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)
S-1	4.0
S-2	3.5
S-3	6.0
S-4	5.5
S-5	4.0
S-6	3.5
S-7	3.0
S-8	4.5
S-9	2.0
S-10	3.5
S-11	3.0
S-12	3.0
S-13	3.5
S-14	3.0

II. Fan Inspection

- Operational? Y ☒ N ☐
- Fan/Controls Clear of obstructions? Y ☒ N ☐
- Repair needs? Y ☐ N ☒

A. Observations/comments:

DRUM FULL, REMOVE SOON
488-3161
MARK OR BEN

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.

System details are included in Appendix B.

III. Piping/Penetrations

- Is piping intact? (Y or N)
- Are floor/wall penetrations sealed? (Y or N)

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

NONE

Additional Comments:

TRAPS DAY

Report all maintenance/repair needs immediately to building facility manager

Sub-Slab Depressurization System

Inspection Checklist

Syracuse Label, 110 Luther Avenue, Liverpool, NY

Date: 17-Mar-21
 Inspectors Name: DJVanetti
 Company: GHD
 Inspector Initials: DJV

I. Pressure Readings

Suction Riser Identification	Pressure Reading (inWC)	Baseline Pressure (in WC)
S-1	3.75	3.0
S-2	3.75	3.2
S-3	6.12	5.5
S-4	5.5	5.7
S-5	3.75	3.5
S-6	3.5	3.0
S-7	2.25	2.1
S-8	4.5	2.0
S-9	2.0	4.5
S-10	2.5	2.2
S-11	2.5	2.0
S-12	2.5	2.1
S-13	2.95	2.1
S-14	2.5	2.1

II. Fan Inspection

1. Operational? ☒ Y ☐ N FI/F2 FI/F2
2. Fan/Controls Clear of obstructions? ☒ Y ☐ N
3. Repair needs? ☐ Y ☒ N N/N

A. Observations/comments:

None
 Dry drain at S-14 no liquids present
 could not access dry drain adj. to S-10

Attach photographs as appropriate

Notes:

Locations of suction risers can be found on attached Figure.
 System details are included in Appendix B.

III. Piping/Penetrations

1. Is piping intact? ☒ Y ☐ N
2. Are floor/wall penetrations sealed? ☒ Y ☐ N

If 'No' to either of the above, provide observations and describe corrective actions taken

B. Actions taken:

None

C. Recommended Maintenance/Repairs:

Do any of the pressure gages require repair or replacement?
 If so, indicate locations, and actions taken:

Y ☐ N ☒

IV. Building Modifications: Have building modifications been made that could affect the operation of the SSD System? (Describe)

None identified. Area to east is leased by UniFirst for uniform warehouse

Additional Comments:

- S-14 repair of tee with plug completed and functioning.
 - Recommend protection (i.e. cones or bollards) at S-11 and S-14 where pallet storage is occurring.

Report all maintenance/repair needs immediately to building facility manager

APPENDIX H 110 LUTHER AVENUE SITE INSPECTION FORM

Inspections should be done at a minimum of once a year.

More frequent inspections may be required in accordance with approved work plans in specific areas undergoing construction, and following any construction-related work that may expose site soils or affect the operation of the SSDS.

Inspections must be completed if an incident or accident occurs that may require corrective measures (i.e. damage to the SSDS or emergency actions that require soil removal).

Inspection Data

Annually ☒

Construction ☐

Post-Construction ☐

Location: 110 Luther Avenue, Liverpool NY

Inspection Date: March 17, 2021

Inspected By: DJVanetti - GHD

		Y or N	Comments or Problem Identified/Action Taken
1.	Condition of pavement: Are there areas of pavement where sub-soil is exposed?	N	None observed
2.	Conditions of concrete slab: Is the concrete slab of the manufacturing facility intact? Are there cracks or gaps through which underlying soil is exposed?	Y	None Yes. No cracks where underlying soil exposed. Eastern portion of interior warehouse structure and final all areas could be observed. Some surface cracks in main warehouse portion of building.
3.	Sediment/Erosion Control: Are erosion/storm water control devices in place in accordance with Stormwater Pollution Prevention Plan?		NA
4.	Excavation/Backfill: Has Excavation been completed in accordance with the site Excavation Work Plan?		NA
5.	Stockpiled Materials: Are temporary soil stockpiles or construction materials protected from erosion?		NA
6.	Dust Control: Have dust control measures been implemented as needed during the conduct of construction work?		NA
7.	CAMP: Has Community Air Monitoring been conducted in accordance with the CAMP?		NA
8.	SSDS: Has an inspection of the SSDS been completed?	Y	

Recommend:

1. Trees in alley way along Luther Ave be removed
2. Regrade rut from snow removal on west side of building.
3. Repair/seal surface cracks in slab in main warehouse portion of building.

If current inspection is construction or post-construction, describe the nature of the construction project:
Has a Work Plan been prepared and approved by NYSDEC? Y____ N____

NA

Attach photographs as appropriate

If the current inspection is due to an incident or accident, describe the nature of the incident/accident and the corrective measures being taken.

Note: A Corrective Measure Report will need to be submitted to the NYSDEC.

NA

Attach photographs as appropriate



Photo 1 - View of minor soil rutting near western corner of building along Albion Avenue (not on the BCP Site). Recommended to be repaired when weather conditions allow.



Photo 2 - View of minor soil rutting along Albion Avenue (not on the BCP Site). Recommended to be repaired when weather conditions allow.



Site Photographs



Photo 3 - View of northern portion of Site from Knapp Street and Albion Avenue intersection.



Photo 4 - View of southern portion of Site from Luther Avenue.



Site Photographs



Photo 5 - View of southern portion of Site.



Photo 6 - View of eastern portion of Site along Luther Avenue.



Site Photographs



Photo 7 - View of on-going construction by others on adjoining property across Luther Avenue.



Photo 8 - View of northern portion of Site along Knapp Street.



Site Photographs



Photo 9 - View of Fan 1 and pipe supports. Recommended repairs were made by Box Capital in April 2020.



Photo 10 - View of repaired "T" fitting on SSDS suction riser S-14, leading to Fan 2. Recommended repairs were completed by Box Capital in April 2020.



Site Photographs



Photo 11 - Typical view of building interior space currently leased by UniFirst.



Photo 12 - View of SSDS main trunk line piping through main warehouse portion of Site building.



Site Photographs



Photo 13 - View of typical SSDS suction point riser and magnehelic gauge.



Photo 14 - Photo of SSDS Fan 2 on southern roof of building near Luther Avenue.



Photo 15 - View of repaired MW-18, off-site in the Luther Avenue right-of-way.



Photo 16 - View of trees in alleyway between building sections along Luther Avenue.
Recommend trees be removed for integrity of soil cover engineering control.



Site Photographs



Photo 17 - View of surface cracks in interior concrete floor slab located in main warehouse portion of building. Recommended to be repaired or sealed for integrity of soil cover engineering control and/or to prevent potential short-circuiting of the SSDS in this portion of the building.

Appendix D

Approval Notifications for NYSDEC EQuIS Database Submittals

Renee Stanke

From: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Sent: Friday, September 4, 2020 10:28 AM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for the 110 Luther Avenue BCP Site #C734118 - Spring 2020 GW Monitoring Event

CompleteRepository: 8614941
Description: Syracuse Label Monitoring 2012
JobNo: 14941
OperatingCentre: 86
RepoEmail: 8614941@ghd.com
RepoType: Job

Ian,

Thank you for your EDD submission. NYSDEC has successfully uploaded the data from the EDDs "20200729 1431.C734118.NYSDEC_MERGE" and "20200729 1432.C734118.NYSDEC_MERGE" to 110 Luther Ave. Site in the NYSDEC database and the data is available for use within the system.

Aaron
NYSDEC EIMS Team



From: Ian McNamara <Ian.McNamara@ghd.com>
Sent: Wednesday, July 29, 2020 2:35 PM
To: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Cc: Mannes, Christopher (DEC) <christopher.mannes@dec.ny.gov>
Subject: EDDs for the 110 Luther Avenue BCP Site #C734118 - Spring 2020 GW Monitoring Event

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Hello,

Attached are 2 EDDs related to spring 2020 groundwater monitoring that was conducted at the above referenced site in May 2020. One contains field results and groundwater elevations from the wells and the other contains laboratory analytical results from the wells. Please let me know if these need any edits to be acceptable.

Thank you,
Ian

Ian McNamara
Geologist
Environment

GHD
Proudly employee owned

T: +315 802 0312 | M: +315 368 8432 | E: ian.mcnamara@ghd.com
5788 Widewaters Pkwy Syracuse NY 13214 USA | www.ghd.com

Connect



[WATER](#) | [ENERGY & RESOURCES](#) | [ENVIRONMENT](#) | [PROPERTY & BUILDINGS](#) | [TRANSPORTATION](#)

Please consider our environment before printing this email

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.

This e-mail has been scanned for viruses

Renee Stanke

From: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Sent: Thursday, December 24, 2020 2:53 PM
To: Ian McNamara
Cc: Mannes, Christopher (DEC)
Subject: RE: EDDs for the 110 Luther Avenue BCP Site #C734118 - Fall 2020 GW Monitoring Event

OperatingCentre: 86
JobNo: 14941
CompleteRepository: 8614941
RepoEmail: 8614941@ghd.com
Description: Syracuse Label Monitoring 2012
RepoType: Job

Ian,

Thank you for your EDD submission. NYSDEC has successfully uploaded the data from the EDDs "20201217 1251.C734118.NYSDEC_MERGE" and "20201217 1254.C734118.NYSDEC_MERGE" to 110 Luther Ave. Site in the NYSDEC database and the data is available for use within the system.

Aaron
NYSDEC EIMS Team



From: Ian McNamara <Ian.McNamara@ghd.com>
Sent: Thursday, December 17, 2020 12:57 PM
To: dec.sm.NYENVDATA <NYENVDATA@dec.ny.gov>
Cc: Mannes, Christopher (DEC) <christopher.mannes@dec.ny.gov>
Subject: EDDs for the 110 Luther Avenue BCP Site #C734118 - Fall 2020 GW Monitoring Event

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Hello,

Attached are 2 EDDs related to fall 2020 groundwater monitoring that was conducted at the above referenced site in November 2020. One contains field results and groundwater elevations from the wells and the other contains laboratory analytical results from the wells. Please let me know if these need any edits to be acceptable.

Thank you,
Ian

IAN MCNAMARA
Geologist - Environment

GHD

Proudly employee owned | ghd.com

5788 Widewaters Pkwy Syracuse New York 13214 USA

D 315 802 0312 **M** 315 368 8432 **E** ian.mcnamara@ghd.com

→ The Power of Commitment

Connect



Please consider the environment before printing this email

CONFIDENTIALITY NOTICE: This email, including any attachments, is confidential and may be privileged. If you are not the intended recipient please notify the sender immediately, and please delete it; you should not copy it or use it for any purpose or disclose its contents to any other person. GHD and its affiliates reserve the right to monitor and modify all email communications through their networks.


Appendix E

Time Series Plots



Appendix E
Time Series Plots
Chlorinated VOCs of Concern


Syracuse Label Company, Inc.
110 Luther Avenue BCP Site
Site #C734118





Appendix F
Time Series Plots
Chlorinated VOCs of Concern


Syracuse Label Company, Inc.
110 Luther Avenue BCP Site
Site #C734118





Appendix F
Time Series Plots
Chlorinated VOCs of Concern


Syracuse Label Company, Inc.
110 Luther Avenue BCP Site
Site #C734118





Appendix F
Time Series Plots
Chlorinated VOCs of Concern


Syracuse Label Company, Inc.
110 Luther Avenue BCP Site
Site #C734118





Appendix F
Time Series Plots
Chlorinated VOCs of Concern

Syracuse Label Company, Inc.
110 Luther Avenue BCP Site
Site #C734118





ghd.com

→ The Power of Commitment