

From: [Matt Walker](#)
To: [Mannes, Christopher \(DEC\)](#); [Lawrence, Stephen \(HEALTH\)](#)
Subject: FW: South Salina BCP -- Weekly Progress Mtg Notes 11-21-22
Date: Monday, November 21, 2022 10:09:13 AM
Attachments: [image001.png](#)

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI



[Build your career at C&S!](#)

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, November 21, 2022 8:56 AM
To: Dan Warner <dwarner@paragonec.net>; Gail Montplaisir <gail@taurusdev.com>; nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Nevin Bradford <NBradford@cscos.com>; Angel Alejo <AAlejo@cscos.com>
Subject: South Salina BCP -- Weekly Progress Mtg Notes 11-21-22

Good Morning All,

Below are notes from the meeting.

Last Week:

- Subbase stone placed over retention basin for the parking lot. About 75% complete.
- 6" of stone laid on building pads and surrounding areas.
- Contaminated soil removed from the stockpile. Manifests forthcoming.

-

This Week

- No work. Hopeful to start removing soil from stockpile again next week.

-

Commitments:

- C&S to prepare draft SMP by 11-30-22.

General Discussion:

- Salina coordinating with the specialty contractor for deep foundations. No date set.

LMK if you have questions.

Matt



[Build your career at C&S!](#)

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office