

From: [Matt Walker](#)
To: [Mannes, Christopher \(DEC\)](#); [Lawrence, Stephen \(HEALTH\)](#)
Subject: FW: South Salina BCP -- Weekly Progress Mtg Notes 12-12-22
Date: Monday, December 12, 2022 9:46:46 AM
Attachments: [image001.png](#)

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI



[Build your career at C&S!](#)

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, December 12, 2022 8:46 AM
To: Dan Warner <dwarner@paragonet.net>; Gail Montplaisir <gail@taurusdev.com>;
nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Nevin Bradford <NBradford@cscos.com>; Angel Alejo <AAlejo@cscos.com>
Subject: South Salina BCP -- Weekly Progress Mtg Notes 12-12-22

Good Morning All,

Below are notes from the meeting.

Last Week:

- Soil was hauled from the stockpile to the landfill.
- Placed final subbase over stormwater retention area.
- Placed more stone around the building pads.

-

This Week

- Will continue to remove soil from stockpile. Not hauling today, will start back up Wednesday or Thursday. Hopeful to remove the entire pile before Christmas.

-

Commitments:

- None at this time.

General Discussion:

- Deep foundations to be started in the spring.

- C&S reminded PEC that they will need to maintain fence all winter.
- C&S reminded the team that we will need to ensure coverage of fill dirt over the winter.

LMK if you have questions.

Matt



[*Build your career at C&S!*](#)

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office