

8-26-21

Joshua P. Cook, P.E. NYS Department of Environmental Conservation 615 Erie Blvd West, Syracuse, NY 13204-2400

RE: Harbor View Square, Site ID No. C738040 Building No. 1 Vapor Intrusion Investigation & Active SSDS Commissioning Workplan

Mr. Cook;

The modifications to the Harbor View Building 1 Vapor Intrusion Investigation & Active SSDS Commissioning Workplan presented in your letter dated August 26, 2021 have been reviewed by the brownfield consultant team and found acceptable.

Additionally, one of the brownfield consultants for this project will notify you at least seven days in advance of the field work.

Please let me know if you have any questions or need anything further.

Sincerely,

Kelly M. Sweet

Kelly M. Sweet Senior Project Manager



NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Environmental Remediation, Region 7 615 Erie Boulevard West, Syracuse, NY 13204-2400 P: (315) 426-7519, (315) 426-7551 | F: (315) 426-2653 www.dec.ny.gov

August 26, 2021

Kelly Sweet Harbor View Square, LLC c/o Housing Visions 1201 East Fayette Street, Suite 26 Syracuse, NY 13210

> Re: Harbor View Square, Site ID No. C738040 City of Oswego, Oswego County Building No. 1 Vapor Intrusion Investigation & Active SSDS Commissioning Workplan

Dear Kelly Sweet:

The New York State Department of Environmental Conservation (Department) and the New York State Department of Health (NYSDOH) have reviewed the Building No. 1 Vapor Intrusion Investigation & Active SSDS Commissioning Workplan (work plan) for Harbor View Square (site), dated August 3, 2021, which was prepared by Synapse Risk Management (Synapse) on behalf of Harbor View Square, LLC (Volunteer). With the modifications set forth below, the work plan is approved.

- 1. The sub-slab depressurization system (SSDS) should be activated and demonstrated to be effective through pressure field testing and post mitigation indoor-air analytical sampling should be conducted no sooner than 30 days after installation and operation of the SSDS.
- 2. An additional indoor air sampling point should be included near the elevator and any back-drafting conditions of the heating, ventilation, and air conditioning (HVAC) system should be evaluated and corrected.
- 3. Indoor air samples must be co-located with sub-slab vapor sampling locations and must be collected from a height of 3 to 5 feet above the floor.
- 4. One outdoor air sample must be collected concurrently with the sub-slab vapor and indoor air samples and collected at a height of 3 to 5 feet above grade.
- 5. One blind duplicate air/vapor sample must be collected. It is recommended the duplicate be collected for an indoor air sample.



- 6. Integrity testing using helium must be conducted at each sub-slab vapor sampling location.
- 7. Helium testing will be conducted by placing a shroud over the sample location and filling the shroud with helium to a minimum concentration of 50% helium. The sub-slab sample tubing will be purged at a rate not to exceed 0.2 liters per minute (L/min). Helium in the purged sub-slab vapor must not exceed 10% of the shroud concentration before proceeding with sampling. Note, many helium detectors and photoionization detectors (PIDs) purge at a rate greater than 0.2 L/min, and so should not be connected directly to the sample tubing.
- 8. The Structure Sampling Questionnaire and Building Inventory form, available at https://www.dec.ny.gov/docs/remediation_hudson_pdf/nydecsvifm.pdf, will be completed. A PID capable of reading in the parts per billion (ppb) range, such as a ppbRAE, will be used to complete the survey. The survey forms must include adequate information to assist in identifying potential preferential pathways for soil vapor intrusion into the building.
- 9. Communication test points must be located away from the SSDS piping and near the end of each leg of the SSDS piping furthest from the extraction fan. Based on plan Sheet P-100 Foundation Plan, dated August 1, 2018 and last updated January 21, 2019, which was submitted with the work plan, the changes listed below are necessary. If any modifications to the SSDS were made after January 21, 2019, then that plan must be submitted, and the locations may require further revision. Ensure all sampling locations are several feet from any building footers.
 - a. A test point must be installed west of TP-3, near the northwestern corner of the building.
 - b. A test point must be installed south of the stairwell at the western end of the building.
 - c. A test point must be installed east of the stairwell near the southeastern end of the building.
 - d. A test point must be installed south of TP-5, near the southwestern end of the southern extension of the building.
 - e. A test point must be installed north of B1-SSV-1, near the north wall of the building, to characterize slab conditions away from the SSDS piping.
 - f. A test point must be installed south of B1-SSV-2, near the south wall of the building, to characterize slab conditions away from the SSDS piping. It would be acceptable to simply move TP-6 to this location.

Pursuant to 6 NYCRR 375-1.6(d)(3), the Volunteer must respond in writing within 15 days as to whether the modifications will be accepted. If accepted, the Volunteer's acceptance letter and this letter must be attached to the front of all copies of the work plan and must be provided to all field staff who will be implementing the work.

Harbor View Square August 26, 2021 Page 3 of 3

The Volunteer must obtain and comply with any necessary State, local or federal permits.

The Department requires notification at least seven days in advance of field work.

If you have any questions, please do not hesitate to contact me at 315-426-7411 or joshua.cook@dec.ny.gov.

Sincerely,

Joshua P. Cook, P.E. Professional Engineer 1

ec: Gary Priscott (NYSDEC) Joshua Cook (NYSDEC) Scarlett McLaughlin (NYSDOH) Stephanie Selmer (NYSDOH) Sarita Wagh (NYSDOH) Heather Spitzberg (NYS HCR) Kelly Sweet (Harbor View Square) Jon Fitzsimmons (Spoleta) Roger Creighton (Synapse) Jeff Holt (Holt Consulting) Matt Hoskins (D&B)



August 3, 2021

Mr. Joshua Cook, P.E. Environmental Engineer I New York State Department of Environmental Conservation Division of Environmental Remediation 615 Erie Boulevard West Syracuse, New York 13204

Re: Building No. 1 Vapor Intrusion Investigation & Active SSDS Design Workplan Harbor View Square, LLC 68 West First Street, Oswego, New York BCP #C738040

Dear Mr. Cook:

On behalf of Harbor View Square, LLC, Synapse Risk Management (Synapse) has prepared this submittal to retransmit the previously approved above referenced Workplan at the request of New York State Department of Environmental Conservation (NYSDEC). Additionally, this submittal provides guidance for evaluating soil vapor and commissioning procedures associated with the high density polyethylene (HDPE) vapor barrier installed the commercial space of Building No. 1.

Sub-membrane Vapor Investigation

One temporary sub-slab sampling point B1-SSV-1 will be installed by cutting a 1-inch hole through the HDPE membrane. The sub-slab sampling point will be constructed of 1/4 -inch diameter polyethylene tubing connected to a stainless steel vapor implant extending a minimum of 3-inches into the sub-slab aggregate. The hole and probe will be sealed at the surface membrane with manufacture supplied tape. The approximate locations of sub-membrane vapor point, sub-slab vapor, indoor air and vacuum measurement points are include herein as Exhibit 1.

Sub-membrane Sample Collection

Sub-slab vapor samples shall be collected as follows:

- Verify the integrity of the probe seal by using a tracer gas, such as helium or similar inert gas, as a quality control check. At a minimum at least 10% of the sample locations should be supported by tracer gas analysis.
- Prior to sampling, purge three volumes of air from the tubing and probe not exceeding 0.2 liters per minute (I/min).
- Connect a 2.7-liter certified as clean Summa® canister equipped with a flow regulator calibrated to collect sub-slab vapor sample over a 24-hour sampling interval; and
- Following the completion of sampling activities, the vapor point will be removed and the membrane penetration will be sealed with manufacture suppled tape..

Ms. Joshua Cook, P.E. August 3, 2021 Page 2



All other procedures are include in the previously included Workplan and supplemented with the Mitigation Tech Workplan dated July 5, 2021 and included herein as Exhibit 2.

Please do not hesitate to contact me should you have any further questions or comments related to the above information.

Best regards,

SYNAPSE RISK MANAGEMENT

Koger Creift

Roger R. Creighton Senior Risk Manager

Enclosures

cc: Harry Warner, P.E., NYSDEC Kelly Loveland, Harbor View Square, LLC Diana Jakimoski, Harbor View Square, LLC Jon Fitzsimmons, Spoleta Construction Matt Hoskins, D&B Engineers Jeff Holt, Holt Consulting Brian Macrae, Synapse

Y:\Shared\020 - Property Resources\Clients\Housing Visions\24 68 West First Street - Oswego, NY\Cor\Building No 1 SSDS Supplemental Workplan.doc


EXHIBIT 1

Building No. 1 Vapor Intrusion Investigation & Active SSDS Design Workplan

Harbor View Square Oswego, New York

August 2021

Figure 1 – Indoor Air / Sub-slab Vapor Sampling Locations.



BI-IDA-1 O INDOOR AIR SAMPLE OUTDOOR

SECTIONS. RECESS TOP OF WALL [-8"] AT DOORS.

VAPOR BARRIER

SOG POURED INCL VAPOR

2' COVER INCL VAPOR BARRIER

APPROXIMATELY 1' COVER INCL

ARCHITECTURAL DRAWINGS FOR LOCATION AND EXTENT OF SLAB DEPRESSIONS.

LOCATIONS THAT ARE MOVED WILL BE UPDATED ON A FINAL AS-BUILT FIGURE.

DEPRESSURIZATION FILL). SEE TYPICAL SLAB ON GRADE DETAILS ON DRAWING S-200.

ON BOLSTERS OR CONCRETE BRICKS, ON 15 MIL. VAPOR BARRIER, ON 6" POROUS STONE FILL (ACTIVE SOIL

SECTIONS. STEP TOP OF FOOTINGS BELOW UNDERGROUND UTILITIES. VERIFY INVERT ELEVATIONS AND

5. TOP OF FOUNDATION WALL ELEVATION IS AT DATUM UNLESS NOTED [+] OR [-] THEREFROM ON PLANS OR

6. VACUUM MEASUREMENT POINTS MAY BE ADJUSTED IN THE FIELD BASED ON CONDITIONS ENCOUNTERED AND

LOCATIONS WITH OTHER CONTRACTORS. INSTALL SLEEVES PROVIDED BY OTHER CONTRACTORS.


OA−1 AIR SAMPLE VACUUM

LEGEND

BARRIER

TP-1 ● MEASUREMENT POINT

FOUNDATION / FIRST FLOOR PLAN



synapse

onnect. odvise. insura

SYNAPSE PROPERTY RESOURCES 360 ERIE BLVD. EAST

SYRACUSE, NEW YORK 13202

HARBOR VIEW SQUARE	INDOOR AIR/SUB-SLAB VAPOR	PROJECT NO.: HSGVIS-24-16-05 DATE: AUGUST 1, 2018
68 WEST FIRST STREET OSWEGO, NEW YORK	SAMPLING LOCATIONS	FIGURE NO.:



EXHIBIT 2

Building No. 1 Vapor Intrusion Investigation & Active SSDS Design Workplan

Harbor View Square Oswego, New York

August 2021

Mitigation Tech Workplan

mitigation tech vapor intrusion specialists

WORK PLAN PROPOSAL

July 5, 2021

Mr. Roger Creighton Senior Risk Manager Synapse Risk Management, LLC 360 Erie Blvd. East Syracuse, NY 13202 *Mobile: 315-254-8547 Via email: Roger Creighton RCreighton@synapsellc.com*>

Re: Harbor View Square, 68 West First St., Oswego NY – Building 1
 Site No. C738040, NYS DEC Region 6
 Work Plan for Inspection and Commissioning of Existing Sub-slab Depressurization System (SSDS) and Sub-membrane Depressurization System (SMDS)

Work Plan Steps;

- 1. **Objective:** To determine that the SSDS and SMDS are in proper operating condition and are meeting objectives as defined
- 2. Preparation:
- 3. Review available statements of required system objectives
- 4. Arrange with site contact person for access to site; verify unrestricted availability of all locations where components are located, including electrical panels
- 5. Determine parties to be notified of pending inspection, including Government Agencies; coordinate as needed
- 6. Obtain insurance certificates as needed
- 7. Determine list of documents required to be on site and verify that they will be available for inspection
- Procure test equipment, including a) calibrated Fluke Model 922 digital manometer (or equivalent), b) smoke sticks, c) slab drilling equipment, d) urethane caulk to repair test holes, e) clean up equipment, f) safety cones, g) PPE as needed

9. On Site:

- 10. Verify presence of required documents and review
- 11. Interview an appropriate occupant seeking comments and observations regarding the construction and operation of the Systems and whether the building has undergone changes that may reduce the effectiveness of the Systems.
- 12. Conduct a visual inspection of the accessible components of the SSDS and SMDS (e.g., vent fans, vapor barriers, piping, warning devices, labeling on systems, etc.) Confirm that all devices requiring power are in the on position, that all piping is securely mounted according

July 5, 2021 Page 2

to plumbing codes, that labels cautioning against disconnection are present, that labels identifying function appear on all components.

- 13. Inspect audible warning devices by removing the sensing tube from the air stream and listening for an audible indicator
- 14. Inspect the integrity of all visual of vacuum indicators and record vacuum measurements.
- 15. Ensure that at least one set of visual and audible indicators are present on each individual SSDS and SMDS
- 16. Conduct an inspection of all surfaces to which vacuum is applied. For exposed vapor barriers, inspect vapor barrier seams, joints and taped penetrations for downdraft of air using a smoke source. Use a smoke stick to evaluate any suspicious floor cracks, control joints, sumps or other openings to the sub-slab.
- 17. Inspect the exhaust or discharge points to verify that no air intakes are located nearby
- 18. Conduct an airstream velocity measurement for each fan system by drilling a hole the into the fan riser the and inserting a pitot tube connected to the Fluke 922
- 19. Conduct pressure field extension testing (to ensure that the systems are maintaining a vacuum beneath the entire slab and vapor barrier). Check for the presence of existing vacuum monitoring points. If none are present, drill 1/2" diameter holes (2 per system) into the slab or membrane to correspond with individual fan systems. Locate holes away from the air gathering embedded piping as indicated in SSDS documentation, and to be reasonably located so as to verify pressure field extension of a minimum .004 negative water column inch for the entire subject area. Measurement is by digital manometer by temporarily sealing a probe into the drilled hole. After use, repair holes with urethane caulk or appropriate materials and mark position on SSDS diagram. Locate the new holes in consultation with building occupant to minimize disruption of operations and to avoid future access difficulty.
- 20. Document all measurements and findings.
- 21. Off Site:
- 22. Prepare and submit a written Commissioning Report certifying that the systems are 1) in compliance with NYS DOH Guidance for SVI and 2) is effectively maintaining sub-slab depressurization for the entire subject area. Itemize any incomplete elements or shortcomings and state measures needed to correct.

End of Work Plan

Nicholas E. Mouganis EPA listing # 15415-I; NEHA ID# 100722 ***mitigationtech.com



VAPOR INTRUSION INVESTIGATION AND ACTIVE SSDS DESIGN WORKPLAN

HARBOR VIEW SQUARE SYRACUSE, NEW YORK

Prepared for:

Housing Visions Consultants, Inc 1201 East Fayette Street Syracuse, New York 13210

Prepared by:

Synapse Risk Management 360 Erie Boulevard East Syracuse, NY 13202 (315) 475-3700

And

Holt Consulting

January 2019

TABLE OF CONTENTS

Section

Page

1.0	INTR 1.1	ODUCTION OBJECTIVE	
2.0	HEAL	TH AND SAFETY PROGRAM	3
3.0	SCOI 3.1 3.2 3.3	PE OF WORK SUB-SLAB VAPOR AND INDOOR AIR SAMPLING ANALYTICAL METHODS ACTIVE SSDS DESIGN	4 5
4.0	REPO	DRT	8
5.0	REFE	RENCES	9

Figures – Transmitted Under Separate Cover

ENGINEERING CERTIFICATION

I, Jeffrey R. Holt, P.E., certify that I am currently a NYS registered professional engineer as defined in 6 NYCRR Part 375 and that this Vapor Intrusion Investigation & Active SSDS Design Workplan was prepared in accordance with all applicable statutes and regulations and in substantial conformance with the DER Technical Guidance for Site Investigations and Remediation (DER-10).

HOLT CONSULTING

JEFFREY R. HOLT, P.E.



1.0 INTRODUCTION

This Vapor Intrusion Investigation and Active SSDS Design Workplan has been prepared on behalf of Housing Visions Consultants, Inc (Housing Visions) by Synapse Risk Management, LLC and Holt Consulting (Synapse) to evaluate the potential for soil vapor intrusion into buildings that are part of the Harbor View Square redevelopment project located in Oswego, New York (the Property).

Synapse developed this Workplan on behalf of Harbor View Square (Site), Site ID C738040, under the Brownfield Cleanup Program (BCP). The remedy for the Site was selected by a Record of Decision (ROD), which was issued in November 2013 under the Environmental Restoration Program (ERP), Site ID E738040, Operable Unit 01.

For all Site buildings which will be occupied by people, engineering controls will be placed beneath the concrete that will include vapor barriers and sub-slab depressurization systems (SSDS). All proposed buildings have been designed with active SSDS in accordance United States Environmental Protection Agency (USEPA) Techniques of Controlling Radon in New Residential Construction (March 1994). Details regarding the SSDS construction, commissioning, operation, maintenance and monitoring are discussed in further detail in forthcoming section of this Workplan. The cover systems will be required to be maintained to satisfy the requirements of the ROD.

The structure of this Workplan is consistent with requirements set forth in the New York State Department of Health (NYSDOH) Final, *Guidance for Evaluating Soil Vapor Intrusion in the State of New York*, October 2006 (supplemented May 2017).

1.1 Objective

The overall objective of this Workplan is to evaluate the potential for soil vapor intrusion from subsurface soil or groundwater into the indoor air of buildings at Site and to design active SSDS's for the Site buildings and confirm certain performance criterial (i.e. sub-slab vacuum, fan flow and SSDS monitoring failsafe's).

2.0 HEALTH AND SAFETY PROGRAM

A site-specific Health and Safety Plan (HASP) will be prepared under separate cover to address the field work set forth in this Vapor Intrusion Workplan. The HASP will be written in conformance with Occupational Safety and Health Administration (OSHA) and applicable USEPA regulations.

The objective of the HASP will be to provide a mechanism for establishing safe working conditions and procedures specific to the forgoing investigation. The safety organization, procedures, and protective equipment will be established based upon an analysis of potential physical, chemical, and biological hazards onsite. Specific hazard control methodologies will be identified to minimize the potential of accident or injury for all proposed activities.

3.0 SCOPE OF WORK

Overall Workplan objective is to evaluate soil vapor intrusion and to design active SSDS's in the Site buildings by implementing the following investigation activities:

- Evaluate potential for soil vapor intrusion from subsurface soil or groundwater into the indoor air of the Site buildings to include indoor air and sub-slab vapor sampling;
- Design an active SSDS in the Site buildings including sizing and connecting a Radon fan to the passive new construction Radon systems;
- Conduct diagnostic testing of the active SDSS's in the Site buildings to confirm vacuum levels below the sub-slab, fan flow rates, leak testing and testing for back-drafting of natural gas appliances.
- Prepare and submit a summary report to document the vapor intrusion investigation and the SSDS design activities, findings, conclusions and potential corrective actions, as required.

This Workplan has been prepared for use by Synapse personnel and approved sub-contractors, and details the procedures to be followed while performing the activities described within. A detailed description of the field activities to be performed at the Site and rationale are provided below. All sampling locations are subject to change based on field conditions.

3.1 Sub-Slab Vapor and Indoor Air Sampling

Sub-slab soil vapor and indoor air sampling will be conducted in order to document potential vapor intrusion pathways into the buildings that will be constructed as part of this redevelopment project. Given that the buildings will be constructed at different timeframes, the sampling will not occur concurrently with all of the Properties. All locations will be field verified and selected to be representative of conditions in and around slab penetrations (i.e., sumps or floor drains) and based on general NYSDEC and NYSDOH guidance.

Synapse proposes to install one sub-slab sampling points at select buildings, as follows:

 Install one sub-slab vapor sampling point in the basement of the building following the completion of construction and prior to occupancy.

Sub-Slab Sampling Point Installation

The temporary sub-slab sampling points will be installed by first drilling a 1-inch diameter hole through the concrete floor and into the sub-slab aggregate. The sub-slab sampling points will be constructed of 1/4 -inch diameter polyethylene tubing connected to a stainless steel vapor implant extending a minimum of 3-inches into the sub-slab aggregate. The hole and probe will be sealed at the surface with grout and allowed to cure for 4-hours prior to sample collection to prevent infiltration of indoor air into the sub-slab media.

Sub-Slab Sample Collection

Sub-slab vapor samples shall be collected as follows:

- Verify the integrity of the probe seal by using a tracer gas, such as helium or similar inert gas, as a quality control check. At a minimum at least 10% of the sample locations should be supported by tracer gas analysis.
- Prior to sampling, purge three volumes of air from the tubing and probe not exceeding 0.2 liters per minute (I/min).
- Connect a 2.7-liter certified as clean Summa® canister equipped with a flow regulator calibrated to collect sub-slab vapor sample over a 24-hour sampling interval; and
- Following the completion of sampling activities, vapor implants will be removed and the slab penetration will be sealed with non-VOC urethane or similar caulk.

Indoor Air Sampling

 One (1) indoor air sample will be collected concurrently with the sub-slab vapor sample utilizing 2.7-liter SUMA canister for analysis of volatile organic compounds (VOCs) by USEPA Method TO-15 (NYSDOH List). The SUMA canisters will be supplied under vacuum, and calibrated to draw a measured volume of air over a 24-hour period.

3.2 Analytical Methods

The vapor and indoor air samples will be collected over a 24-hour duration to be representative of potential typical occupant exposure. The vapor and indoor air samples will be submitted to Alpha Analytical of Westborough, Massachusetts a New York State certified Environmental Laboratory Approval Program (ELAP) laboratory. The vapor and indoor samples will be analyzed by United States Environmental Protection Agency (USEPA) Method TO-15 (NYSDOH Compound Lists). The minimum method reporting limits for comparison and evaluation purposes will be 0.25 micrograms per cubic meter (ug/m³) or less.

Synapse will notify Alpha Analytical in advance of the requirement to provide Category B laboratory data deliverables. Additionally, a data usability summary report will be provided for NYSDEC and NYSDOH review and determination of completeness. The completed chain of custody and samples will be delivered to the laboratory and scheduled for standard turn-around.

Quality Assurance/Quality Control

During the implementation of the investigation extreme care and attention shall be employed to ensure high quality of data and minimize sampling error. Proper Quality Assurance/Quality Control (QA/QC) protocols must be followed for sample collection and laboratory analysis, such as certified clean sample canisters, meeting holding times and temperatures.

3.3 Active SSDS Design

The SSSD systems will be installed and activated as set forth in the Soil Remedial Action Workplan. The details for the SSDS layout and construction are detailed of following drawings from Passero and Synapse:

- E-101 Power and System Plan
- E-106 Roof Plan
- P-100 Foundation Plan
- P-101 Overall Floor Plan
- P-501 Details
- Figure 2 Radon System Partial Plan Details

The SSDS as designed consists of 3-inch or 4-inch diameter perforated piping installed within the washed gravel below the floor slabs. A 10 mil vapor barrier is installed over the graded gravel material and perforated piping. The below slab 3-inch or 4-inch diameter perforated piping will be manifolded to solid 3-inch or 4-inch poly vinyl chloride (PVC) piping that will connect to inline fans mounted in the un-conditioned attic space (town homes) and a roof mounted fan (mixed use building) (See Drawing P-100).

The SSDS controls will consist of 120 volt AC feed from building electrical panels to an attic or roof mounter service disconnect switch. The fans will be individually monitored in real time with u-tube monometers mounted to the solid PVC pipe. In the event that a fan loses power or vacuum an audible alarm will be initiated, that will alert Housing Visions maintenance personnel or tenants. A contact telephone number is affixed to the pipe just below the manometer, so that the alarm condition can be reported and corrected.

An SSDS OM&M Manual will be prepared following installation and testing in accordance with the New York State Health Department (NYSDOH) *Soil Vapor Intrusion Guidance Manual (Updated 2017).*

SSDS Evaluation

In order to evaluate and confirm sub-slab vacuum fields below the Site building slabs, sub-slab diagnostic measurement points will be installed through the building slab. The vacuum beneath the sub-slab will be recorded as Inches of Water Column (In. W.C.) and measured with a Fluke Model 922 digital monometer or similar. Determine the maximum radius of influence that achieves a minimum allowable depressurization value of between -0.002 and -0.004 inches of water column (in WC).

Vacuum Testing Methodology

Approximately 30 days after the start of the SSDS, up to four (4) pressure differential test points will installed in the building basement or lowest floor. The sub-slab diagnostic measurements readings will be recorded in In. W.C. at the test locations. In addition to the sub-slab diagnostic testing, total system air flow will be measured in cubic feet per minute (CFM).

Other Sub-slab Depressurization Observations

A smoke pen was utilized to check the perimeter of the slab for leaks, no leaks were observed along the perimeter of the foundation system or at any slab joints.

Back-drafting Considerations

To confirm that the active SSDS is not causing a back-drafting conditions to atmospherically vent appliance's the following testing will be conducted:

- The hot water tanks will be operated continually for five (5) minutes prior to starting the spillage testing.
- The furnaces' will be operated in the buildings during the time of the diagnostic testing process.
- A smoke pen will be utilized to identify whether spillage of flue gasses from hot water tanks or other gas fired appliances is occurring, to be conducted 5 minutes after appliance start-up


4.0 REPORT


The findings of vapor intrusion investigation and SSDS design activities will be incorporated into the Construction Completion Report that will be prepared following the completion work activities outlined in this Soil Remedial Action Workplan and in accordance with DER-10, section 1.5. The draft SSDS Operation and Maintenance Manual will be submitted 120 days prior to occupancy or as part of the Site Management Plan, whichever is sooner.

5.0 REFERENCES

- New York State Department of Health (October 2006, Supplemented May 2017). *Guidance for Evaluation Soil Vapor Intrusion in the State of New York.*
- United States Environmental Protection Agency. Radon Mitigation Standards (EPA 402-R-93-078, Revised April 1994)

Y:\Shared\020 - Property Resources\Clients\Housing Visions\24 68 West First Street - Oswego, NY\BCP\Plans\SSDS\Soil Vapor WP Harbor View Square 013119.doc








- LARGER.

DRAWING NOTES:

- CENTER.
- INSTALLATION.





A. REFER TO ARCHITECTURAL PLANS FOR FINAL LOCATIONS OF LIGHTS, SWITCHES AND OUTLETS PRIOR TO ROUGH-INS, REFER TO ELEVATIONS AND REFLECTED CEILING PLANS.

B. FIRESTOP ALL PENETRATIONS THROUGH FIRE AND SMOKE WALLS.

C. ALL WIRING SHALL BE PLENUM RATED.

D. DO NOT INSTALL SWITCHES, RECEPTACLES, OR OTHER MISC. WALL BOXES IN THE SAME STUD CAVITY WITH SWITCHES, RECEPTACLES, OR OTHER MISC. WALL BOXES FOR AN ADJACENT RESIDENTIAL UNIT. BOXES SERVING DIFFERENT RESIDENTIAL SPACES SHALL BE SEPARATED BY AT LEAST 16" O.C. AND ONE WALL STUD.

E. PROVIDE TYPE WRITTEN PANELBOARD SCHEDULES FOR ALL PANELS.

F. ALL 120V, SINGLE PHASE, 15 AND 20 AMPERE BRANCH CIRCUITS SUPPLYING OUTLETS OR DEVICES INSTALLED IN DWELLING UNITS SHALL BE ARC FAULT PROTECTED BY ANY OF THE MEANS DESCRIBED IN NEC 210.12 (A)(1) THROUGH (6).

G. ALL 120V, 15A AND 20A, RECEPTACLES LOCATED INSIDE A DWELLING UNIT SHALL BE TAMPER RESISTANT.

H. ALL KITCHEN RECEPTACLES SHALL BE GFI PROTECTED. COORDINATE WITH MILLWORK PRIOR TO ROUGH-IN.

I. ALL BRANCH CIRCUIT WIRING SHALL BE A MINIMUM OF #12AWG OR

J. MOUNT ALL UNIT LOAD CENTERS, IN DWELLING UNITS, SUCH THAT THE TOP MOST OPERABLE DEVICE IS LESS THAN 48".

K. WIRING AND ANY HOLES INTO ANY OUTLET BOXES ON DEMISING WALLS AND EXTERIOR WALLS SHALL BE SEALED WITH CAULK OR FOAM AND OUTLET BOX CAULKED TO DRYWALL.

(1) PROVIDE (1) 120V POWER CONNECTION TO RANGE HOOD AND CIRCUIT TO LOAD CENTER UTILIZING 2-#12 & 1-#12E.G. VERIFY MOUNTING HEIGHT WITH MANUFACTURERS RECOMMENDATIONS.

(2) PROVIDE (1) 240V, 50A/2P POWER CONNECTION FOR ELECTRIC RANGE AND CIRCUIT TO LOAD CENTER UTILIZING 3-#6 & 1-#10E.G IN 3/4"C. VERIFY MOUNTING HEIGHT WITH MANUFACTURERS RECOMMENDATIONS.

(3) PROVIDE 120V CONVENTIONAL COMBINATION SMOKE/CO DETECTOR WITH AUDIBLE BASE. DETECTOR SHALL BE LISTED IN ACCORDANCE WITH UL2075 AND UL268.

(4) PROVIDE 2-#12 & 1-#12E.G. TO GARBAGE DISPOSAL BY P.C. PROVIDE SWITCH IN CABINET TO CONTROL DISPOSAL. CIRCUIT TO LOAD

5 PROVIDE (1) 240V, 30A/2P POWER CONNECTION FOR ELECTRIC DRYER AND CIRCUIT TO LOAD CENTER UTILIZING 3-#10 & 1-#10E.G IN 1/2"C. VERIFY MOUNTING HEIGHT WITH MANUFACTURERS RECOMMENDATIONS.

6 PROVIDE (1) SWITCH TO CONTROL THE RANGE HOOD LIGHT AND (1) SWITCH TO CONTROL THE RANGE HOOD FAN. MOUNT SWITCHES AT 46" AFF TO TOP OF COVERPLATE.

PROVIDE 3-#12 & 1-#12E.G. TO BATHROOM EXHAUST BY M.C. PROVIDE
 (2) SWITCHES, (1) FOR FAN AND (1) FOR LIGHT. COORDINATE SWITCH
 LOCATION PRIOR TO ROUGH-IN. CIRCUIT TO LOAD CENTER.

(8) PROVIDE 120V CONVENTIONAL HEAT DETECTOR WITH AUDIBLE BASE.

(9) PROVIDE 120V CONVENTIONAL SMOKE DETECTOR WITH AUDIBLE BASE.

10 EXTEND NEAREST RECEPTACLE CIRCUIT AND MAKE CONNECTION TO A 16 VOLT UL LISTED TRANSFORMER INCLUDED WITH DOOR ENTRY CHIME KIT. COORDINATE CHIME LOCATION WITH ARCHITECT PRIOR TO

(11) PROVIDE 120V POWER CONNECTION TO FURNACE FROM APARTMENT LOAD CENTER. FEED UTILIZING 2-#12 & 1-#12E.G. IN 1/2"C. COORDINATE CONNECTION WITH MECHANICAL CONTRACTOR.

(12) PROVIDE 120V POWER CONNECTION TO HOT WATER HEATER FROM APARTMENT LOAD CENTER. FEED UTILIZING 2-#12 & 1-#12E.G. IN 1/2"C. COORDINATE CONNECTION WITH MECHANICAL CONTRACTOR.

(13) PROVIDE 120V CONVENTIONAL SMOKE OR HEAT DETECTOR(AS SHOWN) WITH AUDIBLE BASE AND VISUAL STROBE.

(14) PROVIDE 120V CONVENTIONAL COMBINATION SMOKE/CO DETECTOR WITH AUDIBLE BASE AND VISUAL STROBE. DETECTOR SHALL BE LISTED IN ACCORDANCE WITH UL2075 AND UL268.

(15) PROVIDE REMOTE STROBE IN BATHROOMS OF H/V IMPARIED UNITS. DEVICES TO BE POWERED VIA DETECTION DEVICE.


(16) PROVIDE (1)120V RECEPTACLE FOR DISHWASHER FROM APARTMENT LOAD CENTER. FEED UTILIZING 2-#12 & 1-#12E.G.. VERIFY MOUNTING


2 17 PROVIDE POWER TO RADON FAN. PROVIDE 20A/1P CIRCUIT BREAKER IN HOUSE PANEL. PROVIDE MOTOR RATED SWITCH AT UNIT. FEED UTILIZING 2-#12 & 1-#12E.G. IN 1/2"C. COORDINATE FINAL VENT PIPE RISER LOCATIONS PRIOR TO ROUGH-IN. PROVIDE UTILITY LIGHT WITHIN 10' OF VENT RISER. PROVIDE PULL STRING IN CONDUITS. UTILITY LIGHT TO BE PORCELAIN SOCKET WITH SCREW-IN LED BULB. PROVIDE SWITCH FOR LIGHT.

CONSTRUCTION SET


PASSERO ASSOCIATES engineering architecture	S
IS Schoen Place Suite 300 Pittsford, NY 14534 Pittsford, NY 14534 Pittsford, NY 14534	1
Stamp:	
Client: HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE ENTERPRISES, LLC	C
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE	C
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. FAYETTE ST.	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Passero Associates 242 West Main Street, Suite 100 Rochester, NY 14614 Principal-In-Charge Project Manager Project Manager	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LL 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Dassero Associates 242 West Main Street, Suite 100 Rochester, NY 14614 Peter Wehner, AIA Mira Mejibovsky, AIA Designed By Description 1 10/25/18 REVISED PER HCR	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LL 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Dassero Associates 242 West Main Street, Suite 100 Rochester, NY 14614 Peter Wehner, AIA Mira Mejibovsky, AIA Designed By Description 1 10/25/18 REVISED PER HCR	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE, LLC 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Dassero Associates 242 West Main Street, Suite 100 Rochester, NY 14614 (585) 325-1000 Principal-In-Charge Peter Wehner, AIA Mira Mejibovsky, AIA Timothy D. Geier, AIA No. Date By Description 1 10/25/18 REVISED PER HCR COMMENTS 2 1/21/19 Radon Changes Imothy D. Geier, AIA UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWIN INVIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE HARBOR VIEW SQUARE LABOR VIEW SQUARE Project Manager Designed By Peter Wehner, AIA Mira Mejibovsky, AIA Imothy D. Geler, AIA No Date No Date Abor Description 1 10/25/18 REVISED PER HCR </td <td></td>	
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Mar Mejbovsky, AM Tick 1997 Project Manager Pesigned By Mar Mejbovsky, AM Tick 10/25/18 10/	G
HARBOR VIEW SQUARE, LL HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Passeco Associates 242 West Main Street, Sulte 100 Rochester, NY 14614 Principal-In-Charge Project Manager Designed By Rev Description 1 10/25/18 REVISED PER HCR COMMENTS 2 1/21/19 Radon Changes 1 1/21/19 Radon Chan	G

AUGUST 1, 2018












PA
PASSERO ASSOCIATES engineering architecture
ECOB engineering, p.c. 15 Schoen Place Suite 300 Pittsford, NY 14534 Prittsford, NY 14534
Pittsford, NY 14534 www.ec4b.com
Stamp:
Client: HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. Fayette Street
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. Fayette Street Syracuse, NY 13210 Passero Associates Rochester, NY 14614 Principal-In-Charge Project Manager Mark D. Passero, P.E. Mira Mejibovsky, AIA
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE, LLC 1201 E. Fayette Street Syracuse, NY 13210 Dassero Associates 242 West Main Street, Suite 100 (585) 325-1000 Rochester, NY 14614 Fax: (585) 325-1000 Principal-In-Charge Mark D. Passero, P.E. Mira Mejibovsky, AIA Jim Boughtin, AIA Assoc. No. Date By 1 8/22/18 Addendum 1 2 10/25/18 REVISED PER HCR COMMENTS COMMENTS
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE, LLC I201 E. Fayette Street Syracuse, NY 13210 Dassero Associates (585) 325-1000 Rochester, NY 14614 Principal-In-Charge Project Manager Designed By Mark D. Passero, P.E. Mira Mejibovsky, AIA Jim Boughtin, AIA Assoc. No. Date By Description 1 8/22/18 Addendum 1 2 2 10/25/18 REVISED PER HCR COMMENTS 0 3 1/21/19 Radon System Changes 0 4 4 4 1 1 4 4 4 4 4 4 4 4 4 4 5 1/21/19 Radon System Changes 6 4 4 4 6 6 6 4 4 4 6 6 6 5 10/25/18 REVISED PER HCR COMMENTS 6 6 4 4 4 6 6 6 4 4 6
HARBOR VIEW SQUARE, LLC ARBOR VIEW SQUARE, LLC L201 E. Fayette Street Syracuse, NY 13210 DESENCE ASSOCIATES AV West Main Street, Suite 100 (585) 325-1000 Received Street Mark D. Passero, P.E. Principal-In-Charge Mark D. Passero, P.E. Principal-In-Charge Mark D. Passero, P.E. Mira Mejibovsky, AIA Jim Boughtin, AIA Assoc No Date By Addendum 1 2 10/25/18 2 10/25/18 REVISED PER HCR COMMENTS 3 1/21/19 Radon System Changes Image Image UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING SIN VIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS ARE COPYRIGHT PROTECTED. ©
HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC I201 E. Fayette Street Syracuse, NY 13210 Descrete Associates Mark D. Passero, P.E. Mark D.
HARBOR VIEW SQUARE, LLC L201 E. Fayette Street Syracuse, NY 13210 Passeco Associates At West Main Street, Suite 100 Receister, NY 14014 Project Manager Designed By Mark D. Passero, P.E. Mira Mejbovsky, AA Jim Boughtin, AIA Assoc. No. Date By Description 1 8/22/18 Addendum 1 2 10/25/18 REVISED PER HCR COMMENTS 3 1/21/19 Radon System Changes 4 JONE COMMENTS 3 1/21/19 Radon System Changes 4 JONE Street Performed Attreations or Additions to this Drawing Street Ory Addition 1 2 JONE FOUNDATIONS TO THIS DRAWING Street Project Name FOUNDATION PLAN BUILDING #1 DUILDING #1
HARBOR VIEW SQUARE, LLC L201 E. Fayette Street Syracuse, NY 13210 Passecose, NY 13210 Passecose, NY 13210 Passecose, NY 13210 Passecose Associates Mark D. Passeco, PE Mark D. Passeco, PE Ma









2 FIRST FLOOR PLAN






 DERAWING NOTES: 4" COMBINED WATER SERVICE UP. SLEEVE AND SEAL. CONNECT 4" COMBINED WATER SERVICE TO 4" COLD BY SITE CONTRACT. CONNECT 4" SANITARY TO 4" BY SITE CONTRACT AT INVERT -3.00'. CONNECT 2-1/2" GAS TO 2-1/2" BY SITE CONTRACT. 4" RADON VENT STACK THROUGH ROOF. CONNECT 3/4" GAS TO HVAC UNIT (BY MECHANICAL CONTRACTOR). HOT WATER HEATER, REFER TO DETAIL ON DRAWING P-501. CONNECT 3/4" GAS TO WATER HEATER. RUN 3/4" COLD (BUILDING MAINFOLD. 2-1/2" GAS UP. 4" COMBINED WATER SERVICE DOWN. CONNECT INLET AND OUTLET RADON PIPING TO FAN. RADONAWAY RP145 RADON FAN PROVIDED BY PLUMBING CONTRACTOR. TERMINATE OUTLET PIPING STRAIGHT UP TO ROOF BOOT AND OUT TO ATMOSPHERE. 	E 15 Sui			Regineering, p.c. Phone: (585) 641-7121 Fax: (585) 362-4175 www.ec4b.com
	H E 1: S	ient: ARBOI ARBOI NTERF 201 E. YRACU	R VIE PRISE FAYE ⁻ SE, N	W SQUARE, LLC W SQUARE S, LLC TTE ST. Y 13210 Associates
	242 Roc Princ Proje	2 West Main St chester, NY 14 cipal-In-Charg ect Manager	treet, Suite 614	100 (585) 325-1000 Fax: (585) 325-1691 Peter Wehner, AIA Mira Mejibovsky, AIA
	No.	Date 10/25/18		Timothy D. Geier, AIA Description VISED PER HCR DMMENTS
		1/21/19 1/21/19	RE	idon Changes VISIONS PER DENDUM 6
	IS IN	VIOLATION OF	F STATE ED	OR ADDITIONS TO THIS DRAWING UCATION LAW ARTICLE 145 47 SECTION 7307, THESE PLANS
	ARE C	OPYRIGHT PR	RAL	
		ounty: OS ect No.:	SQU BUILE Town/Cit WEGO	DR VIEW JARE DING #2 ty: OSWEGO State: NEW YORK
	Drav	201 wing No.:		101.0001
CONSTRUCTION SET	Date			T 1, 2018














	PASSERO ASSOCIATES engineering architecture
DRAWING NOTES:	ECHB engineering, p.c.
 2" DOMESTIC WATER SERVICE UP. SLEEVE AND SEAL. CONNECT 4" COMBINED WATER SERVICE TO 4" COLD BY SITE 	15 Schoen Place Phone: (585) 641-7121 Suite 300 Fax: (585) 362-4175 Pittsford, NY 14534 www.ec4b.com
 CONNECT 4" SANITARY TO 4" BY SITE CONTRACT AT INVERT -3.00'. 	
 4" RADON VENT PIPING THROUGH ROOF. 	
6 CONNECT 2-1/2" GAS TO 2-1/2" BY SITE CONTRACT.	
7 CONNECT 3/4" GAS TO HVAC UNIT (BY MECHANICAL CONTRACTOR).	
(8) HOT WATER HEATER, REFER TO DETAIL ON DRAWING P-501. CONNECT 3/4" GAS TO WATER HEATER. RUN 3/4" COLD (BUILDING MAIN) TO WATER HEATER, RUN 3/4" HOT FROM WATER HEATER TO	
WATER DISTRIBUTION MANIFOLD. (9) 4" SANITARY/WASTE UP.	
10 UP TO EXTERIOR WALL PLATE CLEANOUT.	
(1) WATER DISTRIBUTION MANIFOLD	
(12) 2" COLD DOWN (13) CONNECT INLET AND OUTLET RADON PIPING TO FAN. RADONAWAY	
RP145 RADON FAN PROVIDED BY PLUMBING CONTRACTOR. TERMINATE OUTLET PIPING STRAIGHT UP TO ROOF BOOT AND OUT TO ATMOSPHERE.	
	Stamp:
	Client:
	HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE
	ENTERPRISES, LLC
	1201 E. FAYETTE ST. SYRACUSE, NY 13210
	Passero Associates
	Rochester, NY 14614 Fax: (585) 325-1691 Principal-In-Charge Peter Wehner, AIA Project Manager Mira Mejibovsky, AIA
	Designed By Timothy D. Geier, AIA No. Date By Description
	110/25/18REVISED PER HCR COMMENTS21/21/19Radon Changes
	UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS IN VIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS ARE COPYRIGHT PROTECTED. ©
	OVERALL PLANS
	BUILDING #3 & #4
	Town/City: OSWEGO County: OSWEGO State: NEW YORK
	Project No.: 20160101.0001
	Drawing No.: P-101
CONSTRUCTION SET	Date: AUGUST 1, 2018





PROVIDE STENCILS @ ALL FLOOR LEVEL PENETRATIONS 3" OR 4" VERTICAL NON- PERFORATED PVC RADON PIPE CONCRETE SLAB ON GRADE - REFER TO STRUCT. DRWG'S. FOR ADDITIONAL DESIGN INFO. INSECT/RODENT SCREEN AT ENDS	Passesero associates engineering architectureIs Scheen Place Suite 300 Pittsford, NY 14534Phone: (585) 641-7121 Cax: (585) 362-4175 www.ec4b.com
TERMINATE 12" ABOVE ROOF PLANE OUTLET	Stamp:
AIN PIPE INSIDE THE INTERIOR NS ACROSS THE MIDDLE AS IENT SQUARE FOOTAGE IS RE FEET. 3" OR 4" PVC) IN LOCATION E TO RUN THROUGH AN DOF. THE EFFICIENCY OF THE HE PIPE CAN BE RUN STRAIGHT RIZONTAL RUNS.	ENTERPRISES, LLC 1201 E. FAYETTE ST. SYRACUSE, NY 13210 Description Rochester, NY 14614 242 West Main Street, Suite 100 Rochester, NY 14614 Principal-In-Charge Project Manager Designed By Peter Wehner, AIA Mira Mejibovsky, AIA Timothy D. Geler, AIA No. Date By Description 1 10/25/18 REVISED PER HCR COMMENTS 2 1/21/19 Radon Changes 0 0 UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS IN VIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS
THANE CAULK ALL CRACKS, RACKS DUE TO SETTLEMENT.	
THE ROOF MUST BE AT LEAST ERABLE WINDOW. PIPE LEAST 1'-0" ABOVE THE PLANE	DETAILS
ATTIC LESS THAN 6'-0" FROM ATION OF A FAN IS NOT I TEST RESULTS INDICATED HIS WILL INSURE NECESSARY D A SYSTEM BE REQUIRED AND TS WITH A POST CONTRUCTION UFACTURER'S INSTALLATION MMENDATIONS. REFERENCE DDITIONAL GUIDANCE. SEE ESIGN.	BUILDING #3 & #4 Town/City: OSWEGO County: OSWEGO State: NEW YORK Project No.: 20160101.00001
	Drawing No.: P-501
CONSTRUCTION SET	AUGUST 1, 2018




1 DROP 1-1/2" GAS TO HVAC UNIT (BY MECHANICAL CONTRACTOR). REFER TO GAS CONNECTION DETAIL ON DRAWING P-501.


2 2" GAS DOWN. 3 4" RADON PIPING DOWN.


CONNECT INLET AND OUTLET RADON PIPING TO FAN MOUNTED ON SHAFT WALL. RADONAWAY RP145 RADON FAN PROVIDED BY PLUMBING CONTRACTOR. TERMINATE OUTLET PIPING STRAIGHT UP TO ATMOSPHERE. hunnun


 Λ


	Passero associates engineering architectureImage: state of the systemImage: state of the system
	Stamp: Client:
	HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC 1201 E. Fayette Street Syracuse, NY 13210
	Passero Associates242 West Main Street, Suite 100 Rochester, NY 14614(585) 325-1000 Fax: (585) 325-1691Principal-In-Charge Project Manager Designed ByMark D. Passero, P.E. Mira Mejibovsky, AIA Jim Boughtin, AIA Assoc.No.DateByDescription Radon System Changes
	UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING
	IS IN VIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS ARE COPYRIGHT PROTECTED. ©
	HARBOR VIEW SQUARE BUILDING #1
	Town/City: Oswego County: Oswego State: New York Project No.: 20160101.0001
	Drawing No.: P-106
CONSTRUCTION SET	Date: AUGUST 1, 2018




















2 FIRST FLOOR PLAN






		RO ASSOCIATES eering architecture
		engineering, p.c.
(1) 4" COMBINED WATER SERVICE UP.	15 Schoen Pla	
2 SLEEVE AND SEAL.	Suite 300 Pittsford, NY 14	Fax: (585) 362-4175 4534 www.ec4b.com
(3) CONNECT 4" COMBINED WATER SERVICE TO 4" COLD BY SITE CONTRACT.		
(4) CONNECT 4" SANITARY TO 4" BY SITE CONTRACT AT INVERT -3.00'.		
5 CONNECT 2-1/2" GAS TO 2-1/2" BY SITE CONTRACT.		
(6) 4" RADON VENT PIPING UP TO SIDEWALL MOUNTED RADON FAN.		
COORDINATE WITH ELECTRICAL CONTRACTOR FOR POWER		
CONNECT'S 4" GAS FOLHWACKUMIT (BY MEOMANICAL CONTRACTOR)		
8 HOT WATER HEATER, REFER TO DETAIL ON DRAWING P-501. CONNECT 3/4" GAS TO WATER HEATER. RUN 3/4" COLD (BUILDING		
MAIN) TO WATER HEATER. RUN 3/4" HOT TO WATER DISTRIBUTION MANIFOLD.		
9 2-1/2" GAS UP.		
(10) 4" COMBINED WATER SERVICE DOWN.		
(11) CONNECT INLET AND OUTLET RADON PIPING TO FAN. RADONAWAY		
RP145 RADON FAN PROVIDED BY PLUMBING CONTRACTOR. TERMINATE OUTLET PIPING STRAIGHT UP TO DOWNTURNED ELBOW		
	Stamp:	
	Stamp.	
	Client:	
		R VIEW SQUARE, LLC R VIEW SQUARE
		PRISES, LLC
	-	FAYETTE ST.
		SE, NY 13210
		ero Associates
	242 West Main St Rochester, NY 14	614 Fax: (585) 325-1691
	Principal-In-Charge Project Manager Designed By	e Peter Wehner, AIA Mira Mejibovsky, AIA Timothy D. Geier, AIA
	No. Date	By Description
	1 10/25/18	REVISED PER HCR COMMENTS
	2 1/21/19 3 1/21/19	Radon Changes REVISIONS PER
		ADDENDUM 6
	4 5/21/19	Radon Changes
	IS IN VIOLATION OF	TERATIONS OR ADDITIONS TO THIS DRAWING ⁵ STATE EDUCATION LAW ARTICLE 145 ARTICLE 147 SECTION 7307, THESE PLANS OTECTED. ©
	OVE	RALL FLOOR
		PLANS
	HAI	RBOR VIEW
		SQUARE
		BUILDING #2 Town/City: OSWEGO
	County: OS	
	201 Drawing No.:	60101.0001
CONSTRUCTION SET	Date:	P-101
	AUG	GUST 1, 2018













	PASSERO ASSOCIATES engineering architecture
DRAWING NOTES:	E C D engineering, p.c.
1 2" DOMESTIC WATER SERVICE UP.	15 Schoen Place Phone: (585) 641-7121
2 SLEEVE AND SEAL.	Suite 300 Fax: (585) 362-4175 Pittsford, NY 14534 www.ec4b.com
(3) CONNECT 4" COMBINED WATER SERVICE TO 4" COLD BY SITE CONTRACT.	
A CONNECT 4" SANUTARY TO 4" BX SITE CONTRACT AT INVERT-3.00'	
5 4" RADON VENT PIPING UP TO SIDEWALL MOUNTED RADON FAN. COORDINATE WITH ELECTRICAL CONTRACTOR FOR POWER	
REQUIREMENTS	
(7) CONNECT 3/4" GAS TO HVAC UNIT (BY MECHANICAL CONTRACTOR).	
8 HOT WATER HEATER, REFER TO DETAIL ON DRAWING P-501.	
 CONNECT 3/4" GAS TO WATER HEATER. RUN 3/4" COLD (BUILDING MAIN) TO WATER HEATER, RUN 3/4" HOT FROM WATER HEATER TO WATER DISTRIBUTION MANIFOLD. (9) 4" SANITARY/WASTE UP. 	
(10) UP TO EXTERIOR WALL PLATE CLEANOUT.	
(11) WATER DISTRIBUTION MANIFOLD	
(12) 2'' COLD DOWN	
(13) CONNECT INLET AND OUTLET RADON PIPING TO FAN. RADONAWAY RP145 RADON FAN PROVIDED BY PLUMBING CONTRACTOR. TERMINATE OUTLET PIPING STRAIGHT UP TO DOWNTURNED ELBOW AND OUT TO ATMOSPHERE.	
	Stamp:
	Client:
	HARBOR VIEW SQUARE, LLC HARBOR VIEW SQUARE ENTERPRISES, LLC
	1201 E. FAYETTE ST. SYRACUSE, NY 13210
	Passero Associates
	242 West Main Street, Suite 100 (585) 325-1000 Rochester, NY 14614 Fax: (585) 325-1691
	Principal-In-Charge Peter Wehner, AIA Project Manager Mira Mejibovsky, AIA Designed By Timothy D. Geier, AIA
	No. Date By Description 1 10/25/18 REVISED PER HCR
	110/23/16REVISED FER HOR COMMENTS21/21/19Radon Changes
	3 5/21/19 Radon Changes
	UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS IN VIOLATION OF STATE EDUCATION LAW ARTICLE 145 SECTION 7209 AND ARTICLE 147 SECTION 7307, THESE PLANS ARE COPYRIGHT PROTECTED. ©
	OVERALL PLANS
	BUILDING #3 & #4
	Town/City: OSWEGO County: OSWEGO State: NEW YORK
	Project No.: 20160101.0001
	Drawing No.: P-101
CONSTRUCTION SET	Date: AUGUST 1, 2018

