

DRAFT

Appendix I

Inline Camera Sewer Inspections

Appendix I
Inline Camera Sewer Inspection
Summary Sheet

Camera Survey	Company
December 2019 and January 2020	Rettew
June 2021	Rettew

DRAFT

SUBSURFACE UTILITY ENGINEERING PROJECT COMPLETION REPORT

RETTEWSM

TO: Ron Arcuri, Geosyntec

FROM: Bill Steinhart, RETTEW Field Services, Inc.

CC: John B. Stipe III, RETTEW Associates, Inc.

DATE: 1/24/2020, **Revised 1/31/2020**

CLIENT: Geosyntec

PROJECT NO: 089962007, Addendum 3

PROJECT NAME: Football Field Complex, Elmira, NY

TECHNICIANS: Chris Lash, Keith Frost

PROJECT LOCATION:

Football Field Complex

777 S. Main Street

Elmira, NY

UTILITIES LOCATED:

- **Electrical Lines**
- **Gas Lines**
- **Water Lines**
- **Sewer Lines**
- **Storm Lines**
- **Unknown Lines**

EQUIPMENT:

- ☒ EM Locator (RD8000)
- ☒ Ground Penetrating Radar (GPR)
- ☒ TW-6 (metal detector)
- ☒ C.A.T. Passive Locator
- ☐ Acoustic Leak Detector
- ☐ Magnetometer
- ☒ CCTV Inspection Camera
- ☐ Traceable Rodder

SCOPE OF WORK

Between December 19 and 29, 2019, RETTEW completed a multi-phase task for Geosyntec at the Elmira High School site which included:

- A subsurface utility survey to mark-out utilities near Test Pit locations 2, 3, 7, 8, and 9 prior to excavation of test pits. The test pit utility clearance was a follow-up survey to remark utilities located during the April 2019 site wide utility survey (RETTEW project number 089962007).
- Excavation/Open Pipe/Repair Pipe/Restore Excavation of Test Pits 2, 3, 7, 8, and 9.
- Limited tree/brush clearing to facilitate test pit access.
- Perform a video inspection of approximately 444 feet of client designated storm sewer pipes (see **Figure 1**) utilizing robotic CCTV technology.

METHODOLOGIES

RETTEW performed the subsurface utility survey utilizing industry standard equipment including: GPR, an EM locator, a TW-6 metal detector, and a passive locator. At the beginning of the survey, the areas around each test pit were inspected for utilities with visible surface features (i.e. manhole covers, valves, utility poles, etc.). These utilities were traced with the EM locator. The test pit locations were then searched for unknown utilities with the GPR, TW-6 and the passive locator.

RETTEW performed the storm sewer CCTV inspection by utilizing an Envirosight Rover Robotic Inspection camera. Video footage was collected, and features of note were catalogued for output to a WinCan report for each manhole to manhole segment.

RESULTS/CONCLUSIONS

The test pit locations are depicted in **Figure 1** along with the utilities mapped during the April 2019 field work. As mentioned above, the area around each proposed test pit was scanned for utilities utilizing a

GPR, an EM locator, a TW-6 metal detector, and a passive locator. Utilities found near the test pit locations were remarked (from previous April 2019 survey).

RESULTS/CONCLUSIONS (Cont'd)

ATTACHMENTS: The line segments of the storm sewer inspected with the Rovver Robotic CCTV system are also depicted in **Figure 1**). The WinCan inspection reports for each storm sewer pipe segment are included in **Attachment A**.

RETTEW strives to provide quality and accurate locating services to all of its clients, but due to the nature of underground facilities, RETTEW will not be held liable for any damaged facilities. All clients are advised that they are required to follow their state's One-Call-Law before beginning excavation. The marks placed during this investigation are temporary markings for utility mapping purposes. The marks are not intended, nor should they be used, for construction; legal and/or recommended construction tolerance zones associated with the identified utilities were not marked by RETTEW. Prior to construction activities, RETTEW should be contacted for re-marking of the utilities and construction tolerance zones.

RETTEW will not guarantee the longevity of utility markings, due to activities on site that may destroy, or otherwise alter, the markings that were placed on the ground by RETTEW. If the marks have been altered or destroyed, the client is advised to contact RETTEW for re-markings. Any electronically determined depths provided to the client are estimates only, and due to equipment limitations, cannot be guaranteed. The client acknowledges that due to the limitations of the equipment used, safe exposure and measurements are the only methods which can precisely determine location and depth of structures marked.

PREPARED BY:
William E. Steinhart III, PG – Senior Geophysicist



RECEIVED BY:

(Name and Title)




Figure 1: CCTV Inspection Locations

Football Field Complex
777 S. Main Street
Elmira, NY

RETTEWSM
RETTEW Associates, Inc.
3020 Columbia Avenue, Lancaster, PA 17603
Phone (717) 394-3721 Fax (717) 395-1063

CHEMUNG COUNTY, NY

Figure 1: CCTV Inspection Locations

SURVEY DATE:	12/23/2019
PROJECT NO:	089962007
REVIEWED BY:	JBS
DRAWN BY:	WES
DATE:	01/31/2020
FIGURE NO:	1 OF 1

ATTACHMENT A-
WINCAN STORM PIPE INSPECTION REPORTS

DRAFT




Inspection report

Date: 12/23/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: CB-15 to North
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 45.3 '	Length Surveyed: 45.3 '

City: Elmira	Drainage Area:	Upstream MH: north
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB 15
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 36 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Clay Tile (not vitrified clay)	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:342	Distance	Code	Observation	Counter	Photo	Grade	
	0.00	MWL	Water Level, 0% of the vertical dimension	00:00:00	CB-15 to Unkonwn_5d9536ee-		
	0.00	AMH	Manhole / CB-15	00:00:00	CB-15 to Unkonwn_3cf30b0b-		
	0.00	MGO	General Observation / Pipe to the west from CB15 main line in the large vault like manhole	00:00:59	CB-15 to Unkonwn_8b18f192-		
	0.00 S01	DSF	Deposits Settled Fine, 20% of cross sectional area from 4 o'clock to 8 o'clock, Start / Mud	00:08:28			
	45.00 F01	DSF	Deposits Settled Fine, 20% of cross sectional area from 4 o'clock to 8 o'clock, Finish / Mud	00:08:28		M3	
	45.26	OBZ	Obstacles Other, 20% of cross sectional area from 4 o'clock to 8 o'clock / mud	00:21:54		M3	
	45.26	MSA	Survey Abandoned / obz	00:21:56			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	3A00	0.0	30.0	30.0	0.0	3.0	3.0



Section Pictures - 12/23/2019 - CB-15 to Unkonwn

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/23/2019	CB-15 to North	1



CB-15 to
Unkonwn_5d9536ee-0086-4a96-8d9d-b047ccc76eb3_201912
23_092042_185.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



CB-15 to
Unkonwn_3cf30b0b-8d8b-452e-a24c-83e6d7f293b5_2019122
3_092006_603.jpg, 00:00:00, 0.00ft
Manhole / CB-15



CB-15 to
Unkonwn_8b18f192-5f82-4cb8-abec-494fe7f9c17e_20200116
_202616_483.jpg, 00:00:59, 0.00ft
General Observation / Pipe to the west from CB15 main line in
the large vault like manhole



CB-15 to
Unkonwn_66e81865-30aa-450d-9b37-f8c4fd69e433_2020011
6_202753_009.jpg, 00:00:59, 0.00ft
General Observation / Pipe to the west from CB15 main line in
the large vault like manhole



Date: 12/23/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: Test Pit 3B to CB39
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 39.0 '	Length Surveyed: 36.0 '

City:	Elmira	Drainage Area:	Upstream MH:	CB39
Street:	Main	Media Label:	Up Rim to Invert:	0.0
Location Code:		Flow Control:	Downstream MH:	Test Pit 3B
Location Details:		Sheet Number:	Down Rim to Invert:	0.0
Pipe shape:	Circular	Sewer Use:	Total gallons used:	0.0
Pipe size:	24 "	Sewer Category: SEC	Joints passed:	0
Pipe material:	Vitrified Clay Pipe	Purpose:	Joints failed:	0
Lining Method:		Owner:		

1:295	Distance	Code	Observation	Counter	Photo	Grade
Test Pit 3B 100 ft N CB24_4ae 89dc0-c8e 100 ft N CB24_fd7 bd9d1-089 100 ft N CB24_210 13073-395 Test Pit 3 to CB24_e04 Test Pit 3 to CB24_429 Test Pit 3 to CB24_438 Test Pit 3 to CB24_193						
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI
0000	5337	0.0	36.0	36.0	0.0	3.6



Section Pictures - 12/23/2019 - Test Pit 3B to CB39

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/23/2019	Test Pit 3B to CB39	2



100 ft N
CB24_4ae89dc0-c8e6-4947-9cb7-28c155c0de88_20191223_125451_040.jpg, , 0.00ft
Special Chamber



100 ft N
CB24_fd7bd9d1-089b-447f-b169-1101e55f2961_20191223_125549_819.jpg, 00:00:00, 0.00ft
Deposits Ingress Fine, 20% of cross sectional area from 4 o'clock to 8 o'clock



100 ft N
CB24_21013073-395e-4a9f-9653-138f15685da1_20191223_125521_654.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



Test Pit 3 to
CB24_e0451d6a-9a20-41c9-807d-15aefa77ebb6_20200116_203414_514.jpg, 00:00:08, 0.00ft
Roots Tap Barrell from 4 o'clock to 8 o'clock, 10% of cross sectional area, within 8 inch, Start / Restricted Robot Movement



Section Pictures - 12/23/2019 - Test Pit 3B to CB39

City Elmira	Street Main	Date 12/23/2019	Pipe Segment Reference Test Pit 3B to CB39	Nr. 2
----------------	----------------	--------------------	---	----------



Test Pit 3 to
CB24_429c2098-c040-43cc-9dd2-596e8ab088cc_20200116_203628_049.jpg, 00:15:10, 26.00ft
Deposits Ingress Gravel, 40% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Start



Test Pit 3 to
CB24_4385de2d-c372-4285-972d-a1a498ae8a72_20200116_203933_753.jpg, 00:00:08, 30.00ft
Roots Tap Barrell from 4 o'clock to 8 o'clock, 10% of cross sectional area, within 8 inch, Finish / Restricted Robot Movement



Test Pit 3 to
CB24_193ac897-ba82-42a1-8636-2d8ac1facbb_20200116_203846_891.jpg, 00:15:21, 35.00ft
Deposits Ingress Gravel, 100% of cross sectional area from 12 o'clock to 12 o'clock, within 8 inch



Date: 12/23/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: Test Pit 8 to CB-01
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 25.0 '	Length Surveyed: 4.4 '

City:	Elmira	Drainage Area:	Upstream MH:	Test Pit 8
Street:	Main	Media Label:	Up Rim to Invert:	0.0
Location Code:		Flow Control:	Downstream MH:	CB-01
Location Details:		Sheet Number:	Down Rim to Invert:	0.0
Pipe shape:	Circular	Sewer Use:	Total gallons used:	0.0
Pipe size:	12 "	Sewer Category: SEC	Joints passed:	0
Pipe material:	Vitrified Clay Pipe	Purpose:	Joints failed:	0
Lining Method:		Owner:		

1:189	Distance	Code	Observation	Counter	Photo	Grade	
Test Pit 8	0.00	MWL	Water Level, 20% of the vertical dimension	00:00:00	Test Pit 8 to Catch B 8_fe27b7a		
	0.00	AOC	Special Chamber	00:00:00	Test Pit 8 to Catch B 8_97436dc		
	4.36	DSC	Deposits Settled Compacted, 100% of cross sectional area from 12 o'clock to 12 o'clock	00:05:12	Test Pit 8 to CB-01_7d	M5	
	4.37	MSA	Survey Abandoned / DPS	00:05:12			
	25.00		End of pipe				
CB-01							
QSR 0000	QMR 5100	SPR 0.0	MPR 5.0	OPR 5.0	SPRI 0.0	MPRI 5.0	OPRI 5.0




Section Pictures - 12/23/2019 - Test Pit 8 to CB-01

City Elmira	Street Main	Date 12/23/2019	Pipe Segment Reference Test Pit 8 to CB-01	Nr. 4
----------------	----------------	--------------------	---	----------



Test Pit 8 to Catch B
8_fe27b7a9-ccba-4e3f-817b-9bb497179d35_20191223_1748
29_312.jpg, 00:00:00, 0.00ft
Water Level, 20% of the vertical dimension



Test Pit 8 to Catch B
8_97436dce-b60c-4207-9c86-0629217439ef_20191223_1748
21_468.jpg, 00:00:00, 0.00ft
Special Chamber



Test Pit 8 to
CB-01_7d301137-cea9-4fa1-915d-9399ddef5823_20200116_
204617_618.jpg, 00:05:12, 4.36ft
Deposits Settled Compacted, 100% of cross sectional area
from 12 o'clock to 12 o'clock



Inspection report

Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: CB-08 to CB-05
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 9.0 '	Length Surveyed: 9.0 '

City: Elmira	Drainage Area:	Upstream MH: CB-08
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-05
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 12 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Concrete Pipe (non-reinforced)	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:69	Distance	Code	Observation	Counter	Photo	Grade
	0.00	MWL	Water Level, 0% of the vertical dimension	00:00:00	CB8 to North_97e addb5-a8e	
	0.00	ACB	Catch Basin / cb 8 start	00:00:00	CB8 to North_739 25a0c-fac7	
	9.03	ATC	Tee Connection at 12 o'clock, 12"inch vertical	00:07:22	CB-08 to CB-05_79 18116b-a8	
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI
0000	0000	0.0	0.0	0.0	0.0	0.0



Section Pictures - 12/27/2019 - CB-08 to CB-05

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	CB-08 to CB-05	6



CB8 to
North_97eaddb5-a8ee-4576-afc3-a85df4c91e90_20191227_0
94618_343.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



CB8 to
North_73925a0c-fac7-4bcd-82be-e19d1bf6d005_20191227_0
94538_327.jpg, 00:00:00, 0.00ft
Catch Basin / cb 8 start



CB-08 to
CB-05_7918116b-a89f-4947-a85a-91bfc2f12073_20200116_2
05255_403.jpg, 00:07:22, 9.03ft
Tee Connection at 12 o'clock, 12"inch vertical



CB-08 to
CB-05_82122a3b-94c4-4f3d-9f4d-24c45f0c4c50_20200116_2
05336_185.jpg, 00:07:22, 9.03ft
Tee Connection at 12 o'clock, 12"inch vertical



Section Pictures - 12/27/2019 - CB-02 to West

City Elmira	Street Main	Date 12/27/2019	Pipe Segment Reference CB-02 to West	Nr. 7
----------------	----------------	--------------------	---	----------



cb02 to
west_9c39916d-6ed8-40d5-9995-6fac183440fa_20191227_11
2643_378.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



cb02 to
west_8bacb4ef-3d2a-4fad-97fb-8a5a6a0566c6_20200116_20
5609_951.jpg, 00:02:31, 14.20ft
Tee Connection at 3 o'clock, 36"inch vertical



Inspection report

Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: Tee W of CB-02 to CB-01
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 35.3 '	Length Surveyed: 35.3 '

City: Elmira	Drainage Area:	Upstream MH: CB-01
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: Tee Connection West of CB-02
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 36 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Concrete Pipe (non-reinforced)	Purpose:	Joints failed: 0
Lining Method:	Owner:	


Additional Info:

1:267	Distance	Code	Observation	Counter	Photo	Grade
Tee Connection West of CB-02						
	0.00	MWL	Water Level, 5% of the vertical dimension	00:00:00	west cb2 to cb1_f7ce3	
	0.00	AOC	Special Chamber / wcb2	00:02:40		
	35.28	OBR	Obstacles Rocks, 100% of cross sectional area from 12 o'clock to 12 o'clock	00:04:44	west cb2 to cb1_fb858	M5
	35.30	MSA	Survey Abandoned / obr	00:06:30		
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI
0000	5100	0.0	5.0	5.0	0.0	5.0



Section Pictures - 12/27/2019 - Tee W of CB-02 to CB-01

City Elmira	Street Main	Date 12/27/2019	Pipe Segment Reference Tee W of CB-02 to CB-01	Nr. 8
----------------	----------------	--------------------	---	----------



west cb2 to
cb1_f7ce337f-f154-43fd-a087-a22b2d15d98a_20191227_134
906_867.jpg, 00:00:00, 0.00ft
Water Level, 5% of the vertical dimension



west cb2 to
cb1_fb858116-5823-40e8-acb8-ec4b7ca6f54a_20191227_135
422_327.jpg, 00:04:44, 35.28ft
Obstacles Rocks, 100% of cross sectional area from 12 o'clock
to 12 o'clock



Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: TP-9 to TP-10
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 180.0 '	Length Surveyed: 39.2 '

City:	Elmira	Drainage Area:	Upstream MH:	TP9
Street:	Main	Media Label:	Up Rim to Invert:	0.0
Location Code:		Flow Control:	Downstream MH:	TP 10
Location Details:		Sheet Number:	Down Rim to Invert:	0.0
Pipe shape:	Circular	Sewer Use:	Total gallons used:	0.0
Pipe size:	36 "	Sewer Category: SEC	Joints passed:	0
Pipe material:	Concrete Pipe (non-reinforced)	Purpose:	Joints failed:	0
Lining Method:		Owner:		

TP9

0.00 AOC Special Chamber / TP 9 Start 00:00:00 tp-9 to tp 10_cf9eda b0-2398-4

0.00 MWL Water Level, 25% of the vertical dimension 00:18:41 tp-9 to tp 10_5c10c6 8d-30a1-4

39.11 OBP Obstacles External Pipe or Cable, 20% of cross sectional area at 12 o'clock 00:18:41 tp-9 to tp 10_dc7e1b 52-471d-4 M3

39.20 MSA Survey Abandoned / OBP 00:01:30

180.00 End of pipe

TP 10

QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	3100	0.0	3.0	3.0	0.0	3.0	3.0



Section Pictures - 12/27/2019 - TP-9 to TP-10


City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	TP-9 to TP-10	9



tp-9 to tp
10_cf9edab0-2398-4055-a935-c0f083a3e737_20191227_142
226_619.jpg, 00:00:00, 0.00ft
Special Chamber / TP 9 Start



tp-9 to tp
10_5c10c68d-30a1-43ad-b99c-d2807a1d5dfd_20191227_142
244_690.jpg, 00:18:41, 0.00ft
Water Level, 25% of the vertical dimension



tp-9 to tp
10_dc7e1b52-471d-4d07-ae9e-686ce495abdf_20191227_142
541_658.jpg, 00:18:41, 39.11ft
Obstacles External Pipe or Cable, 20% of cross sectional area
at 12 o'clock



Inspection report

Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: TP-07 to CB-01
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 30.0'	Length Surveyed: 4.3'

City: Elmira	Drainage Area:	Upstream MH: TP-07
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-01
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 24"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:227	Distance	Code	Observation	Counter	Photo	Grade
	0.00	MWL	Water Level, 5% of the vertical dimension	00:00:00	tp7 cb1_56d95 7b5-ba58-	
	0.00	AOC	Special Chamber / tp7 start	00:03:39	tp7 cb1_3b4f6 6bb-bb3a-	
	4.00	DSGV	Deposits Settled Gravel, 80% of cross sectional area from 4 o'clock to 12 o'clock, within 8 inch	00:02:19	tp7 cb1_0b6ff bc7-a5dd-	M5
	4.28	MSA	Survey Abandoned / DSGV	00:00:00		
	30.00		End of pipe			
QSR 0000 QMR 5100 SPR 0.0 MPR 5.0 OPR 5.0 SPRI 0.0 MPRI 5.0 OPRI 5.0						



Section Pictures - 12/27/2019 - TP-07 to CB-01


City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	TP-07 to CB-01	10



tp7
cb1_56d957b5-ba58-48d2-b845-136309cccee3_20191227_16
1128_719.jpg, 00:00:00, 0.00ft
Water Level, 5% of the vertical dimension



tp7
cb1_3b4f66bb-bb3a-4d0d-bd4b-1f04a4bb593b_20191227_16
1101_483.jpg, 00:03:39, 0.00ft
Special Chamber / tp7 start



tp7
cb1_0b6ffbc7-a5dd-4884-b536-bdfcb22f2ae9_20191227_161
419_952.jpg, 00:02:19, 4.00ft
Deposits Settled Gravel, 80% of cross sectional area from 4 o'clock to 12 o'clock, within 8 inch



Section Pictures - 12/27/2019 - TP-07 to CB-24

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	TP-07 to CB-24	11



tp7 to
cb24_a07c943c-e1e1-4788-af60-040d92f24c70_20191227_16
1620_470.jpg, 00:00:02, 0.00ft
Water Level, 0% of the vertical dimension



TP-07 to
CB-24_272ee1b9-0713-4031-a3c3-a601bffe9576_20200116_211526_222.jpg, 00:00:39, 0.00ft
Deposits Settled Gravel, 15% of cross sectional area from 4 o'clock to 8 o'clock, Start



tp7 to
cb24_6fc84e18-5cff-42e2-a8e7-d1007cb0572a_20191227_16
2307_412.jpg, 00:03:05, 12.90ft
Broken Soil Visible from 12 o'clock to 6 o'clock, within 8 inch



TP-07 to
CB-24_6736e719-2d5b-4ac1-88c1-db9eb574c72d_20200116_211026_467.jpg, 00:02:50, 13.00ft
Deposits Ingress Gravel, 65% of cross sectional area from 1 o'clock to 7 o'clock, within 8 inch



Section Pictures - 12/27/2019 - TP-07 to CB-24

City Elmira	Street Main	Date 12/27/2019	Pipe Segment Reference TP-07 to CB-24	Nr. 11
----------------	----------------	--------------------	--	-----------



TP-07 to
CB-24_c6aafb36-5c98-4da9-9872-3f6ba9546c9b_20200116_
211328_968.jpg, 00:09:27, 198.32ft
Manhole / CB24 End



Inspection report

Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: CB-01 to TP-07
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 37.5 '	Length Surveyed: 37.5 '

City: Elmira	Drainage Area:	Upstream MH: TP-07
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-01
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 24 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:284	Distance	Code	Observation	Counter	Photo	Grade	
CB-01							
	0.00	MWL	Water Level, 0% of the vertical dimension	00:00:00	CB1 to North_754 a49ee-e30		
	0.00	ACB	Catch Basin / CB1 Start	00:10:55	CB1 to North_345 adc86-a8b		
	37.52	DNGV	Deposits Ingress Gravel, 85% of cross sectional area from 11 o'clock to 7 o'clock, within 8 inch	00:01:25	CB1 to North_34b 2221a-9bc	M5	
	37.52	HSV	Hole Soil Visible at 12 o'clock, within 8 inch, 3inch defective	00:01:22	CB1 to North_f745 a7d9-1f96-	S5	
	37.53	MSA	Survey Abandoned / DNGV	00:01:33			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
5100	5100	5.0	5.0	10.0	5.0	5.0	5.0



Section Pictures - 12/27/2019 - CB-01 to TP-07

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	CB-01 to TP-07	12



CB1 to
North_754a49ee-e302-4f03-8986-7e39a3b71a7d_20191227_170751_718.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



CB1 to
North_345adc86-a8bd-4351-ae98-2526a00ef8ff_20191227_170727_418.jpg, 00:10:55, 0.00ft
Catch Basin / CB1 Start



CB1 to
North_34b2221a-9bc8-45a6-be9f-adab65d65e17_20191227_171006_857.jpg, 00:01:25, 37.52ft
Deposits Ingress Gravel, 85% of cross sectional area from 11 o'clock to 7 o'clock, within 8 inch



CB1 to
North_f745a7d9-1f96-485b-b468-2b0fa75d1210_20191227_171005_621.jpg, 00:01:22, 37.52ft
Hole Soil Visible at 12 o'clock, within 8 inch, 3inch defective



Date: 12/27/2019	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: CB-01 to TP-09
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 110.0 '	Length Surveyed: 57.9 '

City:	Elmira	Drainage Area:	Upstream MH:	CB-01
Street:	Main	Media Label:	Up Rim to Invert:	0.0
Location Code:		Flow Control:	Downstream MH:	TP-09
Location Details:		Sheet Number:	Down Rim to Invert:	0.0
Pipe shape:	Circular	Sewer Use:	Total gallons used:	0.0
Pipe size:	24 "	Sewer Category: SEC	Joints passed:	0
Pipe material:	Vitrified Clay Pipe	Purpose:	Joints failed:	0
Lining Method:		Owner:		

Counter	Photo	Grade
00:00:00	cb1 to tp9_9712d94e-9adf-4	
00:00:36	CB-01 to TP-09_e1a0b801-41b	
00:01:37	cb1 to tp9_647c9d1f-2173-4	



Section Pictures - 12/27/2019 - CB-01 to TP-09

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	CB-01 to TP-09	13



cb1 to
tp9_9712d94e-9adf-486d-9be5-b40a8b7d2ddf_20191227_171
723_142.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



cb1 to
tp9_1c9dcd35-9d4f-4961-a27c-5daca9d986c6_20191227_171
729_631.jpg, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



CB-01 to
TP-09_e1a0b801-41b1-4691-b8b6-3c378fd5efef_20200116_2
12138_866.jpg, 00:00:36, 0.00ft
Deposits Settled Fine, 15% of cross sectional area from 4
o'clock to 8 o'clock, within 8 inch, Start / MUD



cb1 to
tp9_647c9d1f-2173-492c-83b0-9b538801edf7_20191227_171
701_818.jpg, 00:01:37, 0.00ft
Catch Basin / CB-01 Start



Section Pictures - 12/27/2019 - CB-01 to TP-09

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	12/27/2019	CB-01 to TP-09	13



cb1 to
tp9_0b14f4d2-d1c7-4454-a854-ed68ed522aaa_20191227_17
2057_095.jpg, 00:02:56, 51.12ft
Tap Break-In at 3 o'clock, 8inch dim



cb1 to
tp9_1195476c-1920-4552-8019-c3f8c9076436_20191227_17
2641_971.jpg, 00:07:53, 57.93ft
Survey Abandoned / DSF



cb1 to
tp9_c13cbdee-9df2-43af-9046-c2f05aa83cf0_20191227_1726
49_644.jpg, 00:07:53, 57.93ft
Survey Abandoned / DSF



Inspection report

Date: 1/30/2020	Work Order:	Weather:	Surveyed By: Christopher Lash	Certificate Number: 70306028	Pipe Segment Ref.: Test Pit 8 to the West
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 5.0'	Length Surveyed: 2.3'

City: Elmira	Drainage Area:	Upstream MH: west
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: Test Pit 8
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 12"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Counter	Photo	Grade
	0.00	AOC	Special Chamber	00:00:00		
	0.00	MWL	Water Level, 50% of the vertical dimension	00:00:48	Test Pit 8 to the West_426	
	0.00	MCU	Camera Underwater	00:00:48	Test Pit 8 to the West_7d7	M4
	2.27	OBZ	Obstacles Other, 50% of cross sectional area from 3 o'clock to 9 o'clock / Mud	00:01:04	Test Pit 8 to the West_8c2	M5
	2.28	MSA	Survey Abandoned / OBZ	00:01:04		
	5.00		End of pipe			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI
0000	5141	0.0	9.0	9.0	0.0	4.5



Section Pictures - 1/30/2020 - Test Pit 8 to the West

City Elmira	Street Main	Date 1/30/2020	Pipe Segment Reference Test Pit 8 to the West	Nr. 14
----------------	----------------	-------------------	--	-----------



Test Pit 8 to the
West_426ba309-086e-4cd1-b89a-700ba22faee4_20200130_1
91909_602.jpg, 00:00:48, 0.00ft
Water Level, 50% of the vertical dimension



Test Pit 8 to the
West_7d70c36b-4150-487f-8128-9fa1bbfb39f8_20200130_19
1925_954.jpg, 00:00:48, 0.00ft
Camera Underwater



Test Pit 8 to the
West_8c26fefb-8314-4832-b1af-1d2df3c1615e_20200130_19
2036_857.jpg, 00:01:04, 2.27ft
Obstacles Other, 50% of cross sectional area from 3 o'clock to
9 o'clock / Mud

SUBSURFACE UTILITY ENGINEERING PROJECT SUMMART REPORT

RETTEWSM

TO: Aron Krasnopoler, PhD, PE, Geosyntec Consultants

FROM: Christopher Lash, RETTEW Field Services, Inc.

CC: John B. Stipe, III, RETTEW Associates, Inc.

DATE: April 29, 2021

CLIENT: Geosyntec Consultants

PROJECT NO: 089962026

PROJECT NAME: Elmira High School, Elmira, NY

TECHNICIANS: Christopher Lash

PROJECT LOCATION:

Elmira High School

777 S. Main Street

Elmira, NY

UTILITIES LOCATED AND INSPECTED:

- **Sewer Lines**
- **Storm Lines**

EQUIPMENT:

- ☒ EM Locator (RD8000)
- ☐ Ground Penetrating Radar (GPR)
- ☐ TW-6 (metal detector)
- ☐ C.A.T. Passive Locator
- ☐ Acoustic Leak Detector
- ☐ Magnetometer
- ☒ CCTV Inspection Camera
- ☐ Traceable Rodder

SCOPE OF WORK

Between April 7 and April 16, 2021 RETTEW completed a CCTV video inspection of storm and sanitary sewer facilities for Geosyntec Consultants at the Elmira High School in Elmira, NY. The objectives included:

- CCTV video inspection and location of client designated portions of storm and sanitary sewers that totaled approximately 632 lineal feet (LF) (refer to **Figure 1**).
- Identify any locate any lateral connections to the sewer mains.

METHODOLOGIES

RETTEW performed the storm/sanitary sewer CCTV video inspection by utilizing an Envirosight RoverX Robotic Inspection camera. Video footage was collected, and features of note were catalogued for output to a WinCan report for each pipe segment inspected. In addition, the location and extent of each CCTV pipe inspection was marked on the ground with flagging or marking paint and surveyed with GNSS technology.

RESULTS/CONCLUSIONS

Manholes on-site were utilized to gain access to the sewer facilities and the conditions within the pipe were unfavorable due to the soil and root content. Several Test Pits (TP) were excavated by others to inspect as much as the pipe as possible. The test pit locations are depicted in **Figure 1** along with the storm/sanitary sewer facilities that were located and inspected for this survey.

Enclosures: Site photos are included in **Attachment A**. The pipe inspection reports for each section are included in **Attachment B**. **Table 1** highlights key information for each pipe section inspected. **Figure 1** shows test pit locations and storm/sanitary sewer facilities.

RETTEW strives to provide quality and accurate locating services to all of its clients, but due to the nature of underground facilities, RETTEW will not be held liable for any damaged facilities. All clients are advised that they are required to follow their state's One-Call-Law before beginning excavation. The marks placed during this investigation are temporary markings for utility mapping purposes. The marks are not intended, nor should they be used, for construction; legal and/or recommended construction tolerance zones associated with the identified utilities were not marked by RETTEW. Prior to construction activities, RETTEW should be contacted for re-marking of the utilities and construction tolerance zones.

RETTEW will not guarantee the longevity of utility markings, due to activities on site that may destroy, or otherwise alter, the markings that were placed on the ground by RETTEW. If the marks have been altered or destroyed, the client is advised to contact RETTEW for re-markings. Any electronically determined depths provided to the client are estimates only, and due to equipment limitations, cannot be guaranteed. The client acknowledges that due to the limitations of the equipment used, safe exposure and measurements are the only methods which can precisely determine location and depth of structures marked.

PREPARED BY:
Christopher Lash – Senior Geophysicist



(Name and Title)

RECEIVED BY:

(Name and Title)

ENCLOSURES

DRAFT

ATTACHMENT A
SITE PHOTOGRAPHS



Test Pit A (TP-A)



Test Pit C (TP-C)



Test Pit D (TP-D)



Test Pit D West Vault Structure



Test Pit E (TP-E)



Test Pit F (TP-F)



CB-28



CB-28

SURVEY DATE:	04/13/2020—04/19/2020
PROJECT No.:	089962026
REVIEWED BY:	JBS
DRAWN BY:	CLL
DATE:	4/29/2021
SCALE:	—
FIGURE No.:	1 OF 1

RETTEWSM
RETTEW Associates, Inc.
3020 Columbia Avenue, Lancaster, PA 17603
Phone (717) 394-3721 Fax (717) 394-1063

Attachment A: Site Photos
Elmira High School
777 S. Main Street
Elmira, NY

ATTACHMENT B
PIPE INSPECTION REPORTS

Section Profile

Project
Elmira

4/8/2021

Nr.	Upstream MH	Downstream MH	Date	Street	Media Label	Material	Total Length	Length Surveyed
4	CB-28	West	4/12/2021	Main		Vitrified Clay Pipe	4.12	4.12

1 x Circular 8 = 4.12 Total Length (4.12 Length Surveyed)

Nr.	Upstream MH	Downstream MH	Date	Street	Media Label	Material	Total Length	Length Surveyed
3	North	CB-28	4/12/2021	Main		Vitrified Clay Pipe	30.00	30.00
5	CB-2	South	4/12/2021	Main		Vitrified Clay Pipe	7.02	7.02

2 x Circular 10 = 37.02 Total Length (37.02 Length Surveyed)

Nr.	Upstream MH	Downstream MH	Date	Street	Media Label	Material	Total Length	Length Surveyed
10	TP-C	South	4/15/2021	Main		Vitrified Clay Pipe	1.82	1.82
11	TP-D	TP-C	4/15/2021	Main		Vitrified Clay Pipe	21.55	21.55
14	West	TP-D2	4/16/2021	Main		Vitrified Clay Pipe	6.00	5.51
15	TP-C	TP-F	4/16/2021	Main		Vitrified Clay Pipe	22.00	22.00
16	TP-F	TP-B	4/16/2021	Main		Vitrified Clay Pipe	0.50	0.50

5 x Circular 18 = 51.87 Total Length (51.38 Length Surveyed)

Nr.	Upstream MH	Downstream MH	Date	Street	Media Label	Material	Total Length	Length Surveyed
1	North	CB-24	4/12/2021	Main		Vitrified Clay Pipe	4.35	4.35
2	CB-24	South	4/12/2021	Main		Vitrified Clay Pipe	0.30	0.30
6	CB-24	North	4/13/2021	Main		Vitrified Clay Pipe	36.50	34.96
7	TP-F	TP-B	4/13/2021	Main		Vitrified Clay Pipe	4.98	4.98

4 x Circular 24 = 46.13 Total Length (44.59 Length Surveyed)

Nr.	Upstream MH	Downstream MH	Date	Street	Media Label	Material	Total Length	Length Surveyed
8	West	CB-39	4/15/2021	Main		Clay Tile (not vitrified clay)	24.93	24.93
9	CB-39	MH-40	4/15/2021	Main		Clay Tile (not vitrified clay)	449.47	449.47
13	North	TP-E	4/16/2021	Main		Clay Tile (not vitrified clay)	30.00	21.00

3 x Circular 50 = 504.40 Total Length (495.40 Length Surveyed)

Total: 15 = 643.54 Total Length (632.51 Length Surveyed)

Section Summary

Project
Elmira

4/8/2021

Number of sections	15
Total length of sewer network	643.54 ft
Inspected length of sewer network	632.51 ft
Not inspected length of sewer network	11.03 ft
Total abandoned inspections	14
Number of section inspection photos	77
Number of section inspection videos	15
Number of section inspection scans	0
Number of section inclination measurements	3

Pipe Segment Reference
CB-24 to North

City
Elmira

Street
Main

Total Length
4.4

Upstream MH
North

Downstream MH
CB-24

Shape
Circular 24inch

Material
Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AMH	Manhole / CB-24
3	0.30	RTB	Roots Tap Barrell at 6 o'clock, 15% of cross sectional area, Start
4	0.30	DNGV	Deposits Ingress Gravel, 40% of cross sectional area from 5 o'clock to 9 o'clock
5	0.30	OBZ	Obstacles Other, 40% of cross sectional area from 5 o'clock to 8 o'clock / DNGV
6	4.30	RTB	Roots Tap Barrell at 6 o'clock, 15% of cross sectional area, Finish
7	4.35	MSA	Survey Abandoned / OBZ

Pipe Segment Reference
CB-24 TO South

City
Elmira

Street
Main

Total Length
0.3

Upstream MH
CB-24

Downstream MH
South

Shape
Circular 24inch

Material
Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AMH	Manhole / CB-24
3	0.30	DNGV	Deposits Ingress Gravel, 50% of cross sectional area from 3 o'clock to 9 o'clock
4	0.30	MSA	Survey Abandoned / DNGZ

Section Summary

Project Elmira	4/8/2021
--------------------------	----------

Pipe Segment Reference	CB-28 TO North	Upstream MH	North
City	Elmira	Downstream MH	CB-28
Street	Main	Shape	Circular 10inch
Total Length	30.0	Material	Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AMH	Manhole / CB-28
3	8.75	RTJ	Roots Tap Joint at 3 o'clock, 5% of cross sectional area, within 8 inch
4	10.00	DNF	Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Start
5	18.00	DNF	Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Finish
6	30.00	DNF	Deposits Ingress Fine, 90% of cross sectional area from 12 o'clock to 12 o'clock
7	30.00	OBZ	Obstacles Other, 90% of cross sectional area from 12 o'clock to 12 o'clock / DNGZ
8	30.00	MSA	Survey Abandoned / OBZ

Pipe Segment Reference	CB-28 to West	Upstream MH	CB-28
City	Elmira	Downstream MH	West
Street	Main	Shape	Circular 8inch
Total Length	4.1	Material	Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 10% of the vertical dimension
2	0.00	AMH	Manhole / CB-28
3	0.00	RTB	Roots Tap Barrell at 12 o'clock, 10% of cross sectional area
4	4.12	DNF	Deposits Ingress Fine, 100% of cross sectional area from 12 o'clock to 12 o'clock
5	4.12	RMB	Roots Medium Barrell from 12 o'clock to 12 o'clock, 20% lost
6	4.12	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Roots and Soil
7	4.12	MSA	Survey Abandoned / OBZ

Pipe Segment Reference	CB-2 to South	Upstream MH	CB-2
City	Elmira	Downstream MH	South
Street	Main	Shape	Circular 10inch
Total Length	7.0	Material	Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AMH	Manhole / CB-2
3	3.00	JOM	Joint Offset Medium
4	7.00	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Soil and Roots
5	7.02	MSA	Survey Abandoned / OBZ

Pipe Segment Reference	TP-A to North (CB-24)	Upstream MH	CB-24
City	Elmira	Downstream MH	North
Street	Main	Shape	Circular 24 inch
Total Length	36.5	Material	Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-A
3	1.00	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Start

Section Summary

Project Elmira	4/8/2021
--------------------------	----------

	Distance	PACP Code	Observation
4	34.00	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Finish
5	34.96	MSA	Survey Abandoned / DSF
Pipe Segment Reference	TP-B to TP-F		Upstream MH TP-F
City	Elmira		Downstream MH TP-B
Street	Main		Shape Circular 24inch
Total Length	5.0		Material Vitrified Clay Pipe

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 5% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-B
3	0.00	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Start
4	4.98	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Finish
5	4.98	MSA	Survey Abandoned / DNSF

Pipe Segment Reference	CB-39 to West		Upstream MH West
City	Elmira		Downstream MH CB-39
Street	Main		Shape Circular 50inch
Total Length	24.9		Material Clay Tile (not vitrified clay)

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AMH	Manhole / CB-39
3	0.00	MGO	General Observation / Cross Bore in Manhole Chamber
4	0.00	RMB	Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost, Start
5	24.00	RMB	Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost, Finish
6	24.93	AJB	Junction Box / Vault

Pipe Segment Reference	CB-39 to MH-40 (South)		Upstream MH CB-39
City	Elmira		Downstream MH MH-40
Street	Main		Shape Circular 50inch
Total Length	449.5		Material Clay Tile (not vitrified clay)

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AMH	Manhole / CB-39
3	0.00	RMB	Roots Medium Barrell from 3 o'clock to 9 o'clock, 5% lost, Start
4	253.00	H	Hole at 10 o'clock
5	295.00	B	Broken at 12 o'clock
6	344.00	DSF	Deposits Settled Fine, 25% of cross sectional area from 4 o'clock to 8 o'clock, Start
7	364.00	MGO	General Observation / MH-40 (Buried)
8	449.00	RMB	Roots Medium Barrell from 3 o'clock to 9 o'clock, 5% lost, Finish
9	449.47	DSF	Deposits Settled Fine, 25% of cross sectional area from 4 o'clock to 8 o'clock, Finish
10	449.47	MSA	Survey Abandoned / DSF

Pipe Segment Reference	TP-C to South		Upstream MH TP-C
City	Elmira		Downstream MH South
Street	Main		Shape Circular 18 inch
Total Length	1.8		Material Vitrified Clay Pipe

Section Summary

Project Elmira	4/8/2021
--------------------------	----------

	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-C
3	1.81	DNGV	Deposits Ingress Gravel, 80% of cross sectional area from 12 o'clock to 12 o'clock
4	1.82	MSA	Survey Abandoned / DNGV
Pipe Segment Reference	TP-C to TP-D		Upstream MH TP-D
City	Elmira		Downstream MH TP-C
Street	Main		Shape Circular 18inch
Total Length	21.6		Material Vitrified Clay Pipe
	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-C
3	0.00	RTB	Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Start
4	21.00	RTB	Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Finish
5	21.50	OBZ	Obstacles Other, 15% of cross sectional area from 4 o'clock to 8 o'clock / RTB
6	21.55	MSA	Survey Abandoned / OBZ
Pipe Segment Reference	TP-E to North		Upstream MH North
City	Elmira		Downstream MH TP-E
Street	Main		Shape Circular 50inch
Total Length	30.0		Material Clay Tile (not vitrified clay)
	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-E
3	21.00	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock / Grout, Bentonite Clay
4	21.00	MSA	Survey Abandoned / DSF
Pipe Segment Reference	TP-D2 to West		Upstream MH West
City	Elmira		Downstream MH TP-D2
Street	Main		Shape Circular 18inch
Total Length	6.0		Material Vitrified Clay Pipe
	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-D2
3	5.50	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / RBB
4	5.50	RBB	Roots Ball Barrell from 12 o'clock to 12 o'clock, 100% lost
5	5.51	MSA	Survey Abandoned / RBB
Pipe Segment Reference	TP-F to TP-C		Upstream MH TP-C
City	Elmira		Downstream MH TP-F
Street	Main		Shape Circular 18inch
Total Length	22.0		Material Vitrified Clay Pipe
	Distance	PACP Code	Observation
1 	 0.00	MWL	Water Level, 0% of the vertical dimension
2	0.00	AOC	Special Chamber / TP-C

Section Summary

Project Elmira	4/8/2021
--------------------------	-----------------

	Distance	PACP Code	Observation
3	0.00	DSF	Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Start
4	5.00	RTJ	Roots Tap Joint at 9 o'clock, 25% of cross sectional area, within 8 inch
5	21.00	DSF	Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Finish
6	21.00	OBZ	Obstacles Other, 30% of cross sectional area from 4 o'clock to 8 o'clock / DSF
7	22.00	MSA	Survey Abandoned / DSF

Pipe Segment Reference	TP-F to TP-B	Upstream MH	TP-F
City	Elmira	Downstream MH	TP-B
Street	Main	Shape	Circular 18inch
Total Length	0.5	Material	Vitrified Clay Pipe


	Distance	PACP Code	Observation
1 	0.00	MWL	Water Level, 0% of the vertical dimension
2 	0.00	AOC	Special Chamber / TP-F
3	0.50	DSF	Deposits Settled Fine, 40% of cross sectional area from 4 o'clock to 8 o'clock
4	0.50	MSA	Survey Abandoned / DSF

Inspection report

Date: 4/12/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-24 to North
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 4.4'	Length Surveyed: 4.4'

City: Elmira	Drainage Area:	Upstream MH: North
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-24
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 24"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 5% of the vertical dimension				
	0.00	AMH	Manhole / CB-24				
	0.30	S01	RTB	Roots Tap Barrell at 6 o'clock, 15% of cross sectional area, Start			
	0.30	DNGV	Deposits Ingress Gravel, 40% of cross sectional area from 5 o'clock to 9 o'clock	M5			
	0.30	OBZ	Obstacles Other, 40% of cross sectional area from 5 o'clock to 8 o'clock / DNGV	M5			
	4.30	F01	RTB	Roots Tap Barrell at 6 o'clock, 15% of cross sectional area, Finish	M3		
	4.35	MSA	Survey Abandoned / OBZ				
							
0.00ft //							
0.00ft // 00:00:00							
0.30ft // 00:00:30.05							
0.30ft // 00:00:30.05							
4.30ft // 00:00:30.05							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5231	0.0	13.0	13.0	0.0	4.3	4.3

Section Pictures - 4/12/2021 - CB-24 to North

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-24 to North	Nr. 1
----------------	----------------	-------------------	--	----------



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:00, 0.00ft
Manhole / CB-24



3, 00:00:30, 0.30ft
Roots Tap Barrell at 6 o'clock, 15% of cross sectional area, Start



4, 00:00:30, 0.30ft
Deposits Ingress Gravel, 40% of cross sectional area from 5 o'clock to 9 o'clock

Section Pictures - 4/12/2021 - CB-24 to North

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-24 to North	Nr. 1
-----------------------	-----------------------	--------------------------	---	-----------------




5, 00:00:30, 4.30ft
 Roots Tap Barrell at 6 o'clock, 15% of cross sectional area,
 Finish

Inspection report

Date: 4/12/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-24 TO South
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 0.3'	Length Surveyed: 0.3'

City: Elmira	Drainage Area:	Upstream MH: CB-24
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: South
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 24"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Grade	
	0.00	MWL	Water Level, 5% of the vertical dimension	 0.00ft //  0.00ft // 00:00:00  0.30ft // 00:00:35.30  0.30ft // 00:00:38.05	
	0.00	AMH	Manhole / CB-24		
	0.30	DNGV	Deposits Ingress Gravel, 50% of cross sectional area from 3 o'clock to 9 o'clock		M5
	0.30	MSA	Survey Abandoned / DNGZ		

QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5100	0.0	5.0	5.0	0.0	5.0	5.0

Section Pictures - 4/12/2021 - CB-24 TO South

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-24 TO South	Nr. 2
----------------	----------------	-------------------	--	----------



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:00, 0.00ft
Manhole / CB-24



3, 00:00:35, 0.30ft
Deposits Ingress Gravel, 50% of cross sectional area from 3 o'clock to 9 o'clock



4, 00:00:38, 0.30ft
Survey Abandoned / DNGZ

Inspection report

Date: 4/12/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-28 TO North
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 30.0 '	Length Surveyed: 30.0 '


City: Elmira	Drainage Area:	Upstream MH: North
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-28
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 10 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:263	Distance	Code	Observation	Grade	
	0.00	MWL	Water Level, 5% of the vertical dimension		
	0.00	AMH	Manhole / CB-28		
	8.75	RTJ	Roots Tap Joint at 3 o'clock, 5% of cross sectional area, within 8 inch	M2	
	10.00	S01	DNF	Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Start	
	18.00	F01	DNF	Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Finish	M4
	30.00	DNF	Deposits Ingress Fine, 90% of cross sectional area from 12 o'clock to 12 o'clock	M5	
	30.00	OBZ	Obstacles Other, 90% of cross sectional area from 12 o'clock to 12 o'clock / DNGZ	M5	
	30.00	MSA	Survey Abandoned / OBZ		
	</				

Section Pictures - 4/12/2021 - CB-28 TO North

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	4/12/2021	CB-28 TO North	3



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:23, 8.75ft
Roots Tap Joint at 3 o'clock, 5% of cross sectional area, within 8 inch



3, 00:00:47, 10.00ft
Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Start



4, 00:00:47, 18.00ft
Deposits Ingress Fine, 25% of cross sectional area from 6 o'clock to 9 o'clock, Finish

Section Pictures - 4/12/2021 - CB-28 TO North

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-28 TO North	Nr. 3
-----------------------	-----------------------	--------------------------	---	-----------------



5, 00:01:08, 30.00ft
 Deposits Ingress Fine, 90% of cross sectional area from 12 o'clock to 12 o'clock




6, 00:01:08, 30.00ft
 Survey Abandoned / OBZ

Inspection report

Date: 4/12/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-28 to West
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 4.1'	Length Surveyed: 4.1'

City: Elmira	Drainage Area:	Upstream MH: CB-28
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: West
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 8"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 10% of the vertical dimension				
	0.00	AMH	Manhole / CB-28				
	0.00	RTB	Roots Tap Barrell at 12 o'clock, 10% of cross sectional area	M3			
	4.12	DNF	Deposits Ingress Fine, 100% of cross sectional area from 12 o'clock to 12 o'clock	M5			
	4.12	RMB	Roots Medium Barrell from 12 o'clock to 12 o'clock, 20% lost	M4			
	4.12	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Roots and Soil	M5			
	4.12	MSA	Survey Abandoned / OBZ				
							
0.00ft // 00:00:00							
0.00ft // 00:00:18.68							
4.12ft // 00:03:32.91							
4.12ft // 00:03:32.91							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5241	0.0	17.0	17.0	0.0	4.2	4.2

Section Pictures - 4/12/2021 - CB-28 to West

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-28 to West	Nr. 4
----------------	----------------	-------------------	---	----------



1, , 0.00ft
Water Level, 10% of the vertical dimension



2, 00:00:00, 0.00ft
Manhole / CB-28



3, 00:00:18, 0.00ft
Roots Tap Barrell at 12 o'clock, 10% of cross sectional area



4, 00:03:32, 4.12ft
Deposits Ingress Fine, 100% of cross sectional area from 12 o'clock to 12 o'clock

Section Pictures - 4/12/2021 - CB-28 to West

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-28 to West	Nr. 4
----------------	----------------	-------------------	---	----------



5, 00:03:32, 4.12ft
Roots Medium Barrell from 12 o'clock to 12 o'clock, 20% lost



6, 00:03:32, 4.12ft
Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Roots and Soil



7, 00:03:32, 4.12ft
Survey Abandoned / OBZ

Inspection report

Date: 4/12/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-2 to South
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 7.0'	Length Surveyed: 7.0'

City: Elmira	Drainage Area:	Upstream MH: CB-2
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: South
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 10"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:62	Distance	Code	Observation	Grade
	0.00	MWL	Water Level, 5% of the vertical dimension	
	0.00	AMH	Manhole / CB-2	0.00ft //
	3.00	JOM	Joint Offset Medium	
				3.00ft // 00:00:11.89
				7.00ft // 00:00:34.42
				7.02ft // 00:00:20.37
	7.00	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Soil and Roots	M5
	7.02	MSA	Survey Abandoned / OBZ	

QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
1100	5100	1.0	5.0	6.0	1.0	5.0	3.0

Section Pictures - 4/12/2021 - CB-2 to South

City Elmira	Street Main	Date 4/12/2021	Pipe Segment Reference CB-2 to South	Nr. 5
----------------	----------------	-------------------	---	----------



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:11, 3.00ft
Joint Offset Medium



3, 00:00:34, 7.00ft
Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / Soil and Roots



4, 00:00:20, 7.02ft
Survey Abandoned / OBZ

Inspection report

Date: 4/13/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-A to North (CB-24)
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 36.5'	Length Surveyed: 35.0'

City: Elmira	Drainage Area:	Upstream MH: CB-24
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: North
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 24"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:319	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 5% of the vertical dimension				
	0.00	AOC	Special Chamber / TP-A	0.00ft //			
	1.00	S01	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Start			
					0.00ft // 00:00:00		
				1.00ft // 00:00:18.30			
				34.00ft // 00:00:18.30			
	34.00	F01	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Finish			
	34.96	MSA	Survey Abandoned / DSF	M5			
	36.50		End of pipe				
CB-24							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5700	0.0	35.0	35.0	0.0	5.0	5.0

Section Pictures - 4/13/2021 - TP-A to North (CB-24)

City Elmira	Street Main	Date 4/13/2021	Pipe Segment Reference TP-A to North (CB-24)	Nr. 6
----------------	----------------	-------------------	---	----------



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-A



3, 00:00:18, 1.00ft
Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Start




4, 00:00:18, 34.00ft
Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, within 8 inch, Finish

Inspection report

Date: 4/13/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-B to TP-F
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 5.0'	Length Surveyed: 5.0'

City: Elmira	Drainage Area:	Upstream MH: TP-F
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: TP-B
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 24"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 5% of the vertical dimension				
	0.00	AOC	Special Chamber / TP-B	0.00ft //			
	0.00 S01	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Start				
				0.00ft // 00:00:00			
							
				0.00ft // 00:00:12.79			
	4.98 F01	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Finish	M5			
	4.98	MSA	Survey Abandoned / DNSF				
				4.98ft // 00:12:58.06			
				4.98ft // 00:12:58.06			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5100	0.0	5.0	5.0	0.0	5.0	5.0

Section Pictures - 4/13/2021 - TP-B to TP-F

City Elmira	Street Main	Date 4/13/2021	Pipe Segment Reference TP-B to TP-F	Nr. 7
----------------	----------------	-------------------	--	----------



1, , 0.00ft
Water Level, 5% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-B



3, 00:00:12, 0.00ft
Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Start



4, 00:12:58, 4.98ft
Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock, Finish

Section Pictures - 4/13/2021 - TP-B to TP-F

City Elmira	Street Main	Date 4/13/2021	Pipe Segment Reference TP-B to TP-F	Nr. 7
-----------------------	-----------------------	--------------------------	---	-----------------



5, 00:12:58, 4.98ft
 Survey Abandoned / DNSF

Inspection report

Date: 4/15/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-39 to West
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 24.9'	Length Surveyed: 24.9'

City: Elmira	Drainage Area:	Upstream MH: West
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: CB-39
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 50"	Sewer Category: SEC	Joints passed: 0
Pipe material: Clay Tile (not vitrified clay)	Purpose:	Joints failed: 0
Lining Method:	Owner:	
Additional Info:		

1:218	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension				
	0.00	AMH	Manhole / CB-39	0.00ft // 00:00:00			
	0.00	MGO	General Observation / Cross Bore in Manhole Chamber				
	0.00 S01	RMB	Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost, Start	0.00ft // 00:00:00			
	24.00 F01	RMB	Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost, Finish				
	24.93	AJB	Junction Box / Vault	0.00ft // 00:01:31.80			
West							
				24.00ft // 00:02:57.00			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	4500	0.0	20.0	20.0	0.0	4.0	4.0

Section Pictures - 4/15/2021 - CB-39 to West

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference CB-39 to West	Nr. 8
----------------	----------------	-------------------	---	----------



1, 00:00:00, 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Manhole / CB-39



3, 00:00:00, 0.00ft
General Observation / Cross Bore in Manhole Chamber



4, 00:01:31, 0.00ft
Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost, Start

Section Pictures - 4/15/2021 - CB-39 to West

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference CB-39 to West	Nr. 8
----------------	----------------	-------------------	---	----------



5, 00:02:57, 24.00ft
Roots Medium Barrell from 4 o'clock to 10 o'clock, 5% lost,
Finish



6, 00:01:35, 24.93ft
Junction Box / Vault

Inspection report

Date: 4/15/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: CB-39 to MH-40 (South)
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 449.5'	Length Surveyed: 449.5'


City: Elmira	Drainage Area:	Upstream MH: CB-39
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: MH-40
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 50"	Sewer Category: SEC	Joints passed: 0
Pipe material: Clay Tile (not vitrified clay)	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:3926	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension				
	0.00	AMH	Manhole / CB-39				
	0.00	S01	RMB	Roots Medium Barrell from 3 o'clock to 9 o'clock, 5% lost, Start			
	253.00	H	Hole at 10 o'clock	S3			
	295.00	B	Broken at 12 o'clock	S3			
	344.00	S02	DSF	Deposits Settled Fine, 25% of cross sectional area from 4 o'clock to 8 o'clock, Start			
	364.00	MGO	General Observation / MH-40 (Buried)				
	449.00	F01	RMB	Roots Medium Barrell from 3 o'clock to 9 o'clock, 5% lost, Finish	M4		
	449.47	F02	DSF	Deposits Settled Fine, 25% of cross sectional area from 4 o'clock to 8 o'clock, Finish	M4		
	449.47	MSA	Survey Abandoned / DSF				
0.00ft //							
0.00ft // 00:00:00							
0.00ft // 00:00:13.09							
253.00ft // 00:07:21.58							
295.00ft // 00:08:02.36							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
3200	4T00	6.0	420.0	426.0	3.0	4.0	4.0



0.00ft //



0.00ft // 00:00:00



0.00ft // 00:00:13.09



253.00ft // 00:07:21.58



295.00ft // 00:08:02.36

Section Pictures - 4/15/2021 - CB-39 to MH-40 (South)

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference CB-39 to MH-40 (South)	Nr. 9
----------------	----------------	-------------------	--	----------



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Manhole / CB-39



3, 00:00:13, 0.00ft
Roots Medium Barrell from 3 o'clock to 9 o'clock, 5% lost, Start



4, 00:07:21, 253.00ft
Hole at 10 o'clock

Section Pictures - 4/15/2021 - CB-39 to MH-40 (South)

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference CB-39 to MH-40 (South)	Nr. 9
----------------	----------------	-------------------	--	----------



5, 00:08:02, 295.00ft
Broken at 12 o'clock



6, 00:09:23, 344.00ft
Deposits Settled Fine, 25% of cross sectional area from 4 o'clock to 8 o'clock, Start



7, 00:00:13, 364.00ft
General Observation / MH-40 (Buried)



8, 00:01:06, 449.47ft
Survey Abandoned / DSF

Inspection report

Date: 4/15/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-C to South
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 1.8'	Length Surveyed: 1.8'

City: Elmira	Drainage Area:	Upstream MH: TP-C
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: South
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 18"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:50	Distance	Code	Observation	Grade
	0.00	MWL	Water Level, 0% of the vertical dimension	
	0.00	AOC	Special Chamber / TP-C	
	1.81	DNGV	Deposits Ingress Gravel, 80% of cross sectional area from 12 o'clock to 12 o'clock	
	1.82	MSA	Survey Abandoned / DNGV	

QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5100	0.0	5.0	5.0	0.0	5.0	5.0

Section Pictures - 4/15/2021 - TP-C to South

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference TP-C to South	Nr. 10
----------------	----------------	-------------------	---	-----------



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-C



3, 00:00:26, 1.81ft
Deposits Ingress Gravel, 80% of cross sectional area from 12 o'clock to 12 o'clock



4, 00:00:11, 1.82ft
Survey Abandoned / DNGV

Inspection report

Date: 4/15/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-C to TP-D
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 21.6'	Length Surveyed: 21.6'

City: Elmira	Drainage Area:	Upstream MH: TP-D
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: TP-C
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use: Stormwater	Total gallons used: 0.0
Pipe size: 18"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:189	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension	 0.00ft //			
	0.00	AOC	Special Chamber / TP-C	 0.00ft // 00:00:00			
	0.00 S01	RTB	Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Start	 0.00ft // 00:00:21.40			
				 21.00ft // 00:01:44.41			
	21.00 F01	RTB	Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Finish	M3			
	21.50	OBZ	Obstacles Other, 15% of cross sectional area from 4 o'clock to 8 o'clock / RTB	M3			
	21.55	MSA	Survey Abandoned / OBZ				
				 21.50ft // 00:01:44.41			
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	3500	0.0	15.0	15.0	0.0	3.0	3.0

Section Pictures - 4/15/2021 - TP-C to TP-D

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference TP-C to TP-D	Nr. 11
----------------	----------------	-------------------	--	-----------



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-C



3, 00:00:21, 0.00ft
Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Start



4, 00:01:44, 21.00ft
Roots Tap Barrell from 4 o'clock to 8 o'clock, 15% of cross sectional area, Finish

Section Pictures - 4/15/2021 - TP-C to TP-D

City Elmira	Street Main	Date 4/15/2021	Pipe Segment Reference TP-C to TP-D	Nr. 11
-----------------------	-----------------------	--------------------------	---	------------------



5, 00:01:44, 21.50ft
Obstacles Other, 15% of cross sectional area from 4 o'clock to 8 o'clock / RTB




6, 00:01:44, 21.55ft
Survey Abandoned / OBZ

Inspection report

Date: 4/16/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-E to North
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 30.0 '	Length Surveyed: 21.0 '

City: Elmira	Drainage Area:	Upstream MH: North
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: TP-E
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 50 "	Sewer Category: SEC	Joints passed: 0
Pipe material: Clay Tile (not vitrified clay)	Purpose:	Joints failed: 0
Lining Method:	Owner:	
Additional Info:		

1:263	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension				
	0.00	AOC	Special Chamber / TP-E				
	21.00	DSF	Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock / Grout, Bentonite Clay	M5			
	21.00	MSA	Survey Abandoned / DSF				
	30.00		End of pipe				
							
QSR 0000	QMR 5100	SPR 0.0	MPR 5.0	OPR 5.0	SPRI 0.0	MPRI 5.0	OPRI 5.0

Section Pictures - 4/16/2021 - TP-E to North

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	4/16/2021	TP-E to North	13



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-E



3, 00:00:55, 21.00ft
Deposits Settled Fine, 50% of cross sectional area from 3 o'clock to 9 o'clock / Grout, Bentonite Clay



4, 00:00:55, 21.00ft
Survey Abandoned / DSF

Inspection report

Date: 4/16/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-D2 to West
Year laid:	Pre-cleaning:	Direction: Upstream	Pipe Joint Length:	Total Length: 6.0'	Length Surveyed: 5.5'

City: Elmira	Drainage Area:	Upstream MH: West
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: TP-D2
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 18"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:53	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension	 0.00ft //			
	0.00	AOC	Special Chamber / TP-D2	 0.00ft // 00:00:00			
	5.50	OBZ	Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / RBB	 5.50ft // 00:00:12.35			
	5.50	RBB	Roots Ball Barrell from 12 o'clock to 12 o'clock, 100% lost	 5.50ft // 00:00:30.46			
	5.51	MSA	Survey Abandoned / RBB				
6.00			End of pipe				
West							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	5200	0.0	10.0	10.0	0.0	5.0	5.0

Section Pictures - 4/16/2021 - TP-D2 to West

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	4/16/2021	TP-D2 to West	14



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:00, 0.00ft
Special Chamber / TP-D2



3, 00:00:12, 5.50ft
Obstacles Other, 100% of cross sectional area from 12 o'clock to 12 o'clock / RBB



4, 00:00:30, 5.50ft
Roots Ball Barrell from 12 o'clock to 12 o'clock, 100% lost

Inspection report

Date: 4/16/2021	Work Order:	Weather:	Surveyed By: Chris Lash	Certificate Number: 070306028	Pipe Segment Ref.: TP-F to TP-C
Year laid:	Pre-cleaning:	Direction: Downstream	Pipe Joint Length:	Total Length: 22.0'	Length Surveyed: 22.0'

City: Elmira	Drainage Area:	Upstream MH: TP-C
Street: Main	Media Label:	Up Rim to Invert: 0.0
Location Code:	Flow Control:	Downstream MH: TP-F
Location Details:	Sheet Number:	Down Rim to Invert: 0.0
Pipe shape: Circular	Sewer Use:	Total gallons used: 0.0
Pipe size: 18"	Sewer Category: SEC	Joints passed: 0
Pipe material: Vitrified Clay Pipe	Purpose:	Joints failed: 0
Lining Method:	Owner:	

Additional Info:

1:193	Distance	Code	Observation	Grade			
	0.00	MWL	Water Level, 0% of the vertical dimension				
	0.00	AOC	Special Chamber / TP-C				
	0.00	S01	DSF	Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Start			
	5.00	RTJ	Roots Tap Joint at 9 o'clock, 25% of cross sectional area, within 8 inch	M2			
	21.00	F01	DSF	Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Finish	M4		
	21.00	OBZ	Obstacles Other, 30% of cross sectional area from 4 o'clock to 8 o'clock / DSF	M4			
	22.00	MSA	Survey Abandoned / DSF				
0.00ft // 00:00:22.52							
5.00ft // 00:00:22.52							
5.00ft // 00:00:22.52							
21.00ft // 00:05:15.01							
QSR	QMR	SPR	MPR	OPR	SPRI	MPRI	OPRI
0000	4521	0.0	22.0	22.0	0.0	3.7	3.7

Section Pictures - 4/16/2021 - TP-F to TP-C

City Elmira	Street Main	Date 4/16/2021	Pipe Segment Reference TP-F to TP-C	Nr. 15
----------------	----------------	-------------------	--	-----------



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:22, 0.00ft
Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Start



3, 00:00:22, 5.00ft
Roots Tap Joint at 9 o'clock, 25% of cross sectional area, within 8 inch



4, 00:00:22, 5.00ft
Roots Tap Joint at 9 o'clock, 25% of cross sectional area, within 8 inch

Section Pictures - 4/16/2021 - TP-F to TP-C

City Elmira	Street Main	Date 4/16/2021	Pipe Segment Reference TP-F to TP-C	Nr. 15
-----------------------	-----------------------	--------------------------	---	------------------



5, 00:05:15, 21.00ft
Deposits Settled Fine, 30% of cross sectional area from 3 o'clock to 9 o'clock, Finish



6, 00:05:15, 21.00ft
Obstacles Other, 30% of cross sectional area from 4 o'clock to 8 o'clock / DSF

Section Pictures - 4/16/2021 - TP-F to TP-B

City	Street	Date	Pipe Segment Reference	Nr.
Elmira	Main	4/16/2021	TP-F to TP-B	16



1, , 0.00ft
Water Level, 0% of the vertical dimension



2, 00:00:31, 0.50ft
Deposits Settled Fine, 40% of cross sectional area from 4 o'clock to 8 o'clock



3, 00:00:31, 0.50ft
Survey Abandoned / DSF




4, 00:00:31, 0.50ft
Survey Abandoned / DSF

TABLE 1
ELMIRA SEWER INSPECTION SUMMARY

Table 1 Elmira Sewer Inspection Summary									
Section Name	Upstream Feature	Downstream Feature	Direction of Survey	Date	Pipe Diameter (in)	Total Length of Survey (LF)	Material	Pre-Cleaning (Y/N)	Laterals Observed
CB-2 to South	CB-2	South	South	4/12/2021	10	7	Vitrified Clay	Y	N
CB-24 to North	North	CB-24	North	4/12/2021	24	1	Vitrified Clay	Y	Y
CB-24 to South	CB-24	South	South	4/12/2021	24	0.3	Vitrified Clay	N	N
CB-28 to North	North	CB-28	North	4/12/2021	10	30	Vitrified Clay	Y	N
CB-28 to West	CB-28	West	West	4/12/2021	8	4.12	Vitrified Clay	Y	N
TP-A to TP-B	TP-B	TP-A	North	4/13/2021	24	34.96	Vitrified Clay	N	N
TP-B to TP-F	TP-F	TP-B	North	4/13/2021	24	4.98	Vitrified Clay	N	N
TP-C to South	TP-C	TP-F	South	4/15/2021	18	1.82	Vitrified Clay	N	N
TP-C to TP-D	TP-D	TP-C	North	4/15/2021	18	21.55	Vitrified Clay	N	N
CB-39 to West	West	CB-39	West	4/15/2021	50	24.93	Clay Tile	N	N
CB-39 to MH-40(South)	CB-39	MH-40	South	4/15/2021	50	364.96	Clay Tile	N	N
TP-E to North	North	TP-E	North	4/16/2021	50	30	Clay Tile	N	N
TP-D2 to West	West	TP-D2	West	4/16/2021	18	5.5	Vitrified Clay	N	N
TP-F to TP-C	TP-C	TP-F	North	4/16/2021	18	22	Vitrified Clay	N	N
TP-F to TP-B	TP-F	TP-B	South	4/16/2021	18	0.5	Vitrified Clay	N	N

FIGURE 1
CCTV INSPECTION LOCATIONS



1 inch = 40 feet

Legend

End of Trace

Storm Inlet

Storm Manhole


Test Pit

Sanitary Main

Storm

Figure 1: CCTV Inspection Locations

Football Field Complex
777 S. Main Street
Elmira, NY



RETTEW Associates, Inc.
3020 Columbia Avenue, Lancaster, PA 17603
Phone (717) 394-3721 Fax (717) 395-1063

SURVEY DATE:	04-16-2021
PROJECT No:	089962026
REVIEWED BY:	JBS
DRAWN BY:	CLL
REVISION DATE:	04/28/2021
FIGURE No:	1 of 1