

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #9
March 5-9, 2007

Work completed in the previous week:

- Contractor continued to backfill footer excavation W wall and around large concrete pad on the W end of the building.
- Contractor formed and braced N walls to prepare for concrete pour.
- No subsurface intrusive work was completed.
- Community air monitoring during backfill activities.

Work anticipated next week:

- Pour the concrete walls on the N wall of the structure.
- Begin interior pier excavation.
- Complete GW discharge when weather permits/water melts.
- Community Air monitoring during intrusive activities.

Other:

- None.

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #10
March 12-16, 2007

Work completed in the previous week:

- Contractor excavated approximately 8 interior footing piers. Some potentially petroleum impacted soil exhibiting elevated PID readings (~10 ppm) was segregated and stockpiled on-site.
- Contractor continued to backfill around N end of the building.
- Contractor poured concrete walls of the structure.
- Additional water from the holding tank was discharged (~200 G).
- Community air monitoring during intrusive activities.

Work anticipated next week:

- Continue interior pier excavation.
- Complete GW discharge when weather permits/water melts.
- Community Air monitoring during intrusive activities.

Other:

- Erosion control measures (i.e., silt fence) were noted by DEC to be in need of maintenance/repair. The silt fence was repaired by the contractor within one day of DEC comments.

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #11
March 19-23, 2007

Work completed in the previous week:

- Contractor excavated 3 additional interior footing piers.
- Contractor backfilled around the previous 8 interior piers excavated.
- Contractor continued to backfill around the building.
- Community air monitoring during intrusive activities.

Work anticipated this week:

- Continue interior pier excavation and backfilling.
- Excavate and pour footers on new addition (NW area of the building).
- Backfill around new addition footers.
- Complete GW discharge when weather permits/water melts.
- Community Air monitoring during intrusive activities.

Other:

No impacted materials encountered.

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #12
March 26-30, 2007

Work completed in the previous week:

- Contractor excavated three interior footing piers.
- Contractor continued to backfill previously excavated interior piers.
- Contractor completed rough grading around W end of the building.
- Contractor pumped, treated and discharged construction related GW as necessary.
- Community air monitoring during intrusive activities.

Work anticipated this week:

- Excavate two exterior piers, pour and backfill.
- Excavate additional interior piers.
- Backfill around new addition footers.
- Pump and discharge construction related GW as necessary.
- Community Air monitoring during intrusive activities.

Other:

No impacted materials encountered.

Seneca Market BCP Site
Watkins Glen, NY

Weekly Progress Meeting #13
April 2-6, 2007

Work completed in the previous week:

- Contractor excavated, poured and backfilled additional interior and exterior footing piers.
- Contractor backfilled around the building addition/pool area.
- Contractor pumped, treated and discharged construction related GW as necessary.
- Community air monitoring during intrusive activities.

Work anticipated this week:

- Excavate final two interior piers, pour and backfill.
- Excavate two elevator pits.
- Pump, treat and discharge construction related GW as necessary.
- Community Air monitoring during intrusive activities.

Other:

None