

MONTHLY PROGRESS REPORT

PERIOD COVERED: July 2007

SITE NO.: C849004

SITE NAME: Seneca Market I, LLC Site

SITE ADDRESS: 20 North Franklin Street

CITY/VILLAGE/TOWN: Watkins Glen

COUNTY: Schuyler

ALL ACTIONS PERFORMED:

- Site construction continues; structural steel is in place;
- Sub-grade plumbing work began last week of July;
- Oversight of utility work has not identified any concerns and no impacted materials have been encountered;

ACTIONS ANTICIPATED (Next Reporting Period):

- Provide response to comments on the ASD system;
- Continue construction and utility work, including CAMP;
- Begin ASD construction end of August or early September

APPROVED ACTIVITY MODIFICATIONS (Change of Work Scope and/or Schedule):

- N/A

RESULTS OF SAMPLING OR DATA RECEIVED:

- No data or sampling results received this period.

% OF COMPLETION:

- 90%

UNRESOLVED DELAYS (Encountered or Anticipated):

- Construction of building anticipated to be complete Spring 2008

EFFORTS MADE TO MITIGATE DELAYS:

- N/A

CITIZEN PARTICIPATION ACTIVITIES (Completed and Anticipated):

- Transmission of approved Remedial Construction Community Fact Sheet to the public and private mailing lists was completed on April 18, 2006.