

# Notification Addendum to Excavation Work Plan:

# New Warehouse Construction

132 Dingens St. Site Site No. C915263 Buffalo New York

March 2024

Prepared for:

132 Dingens St., LLC Buffalo, New York

Prepared by:

Roux Environmental Engineering and Geology, D.P.C. 2558 Hamburg Turnpike Suite 300 Buffalo, New York 14218

Environmental Consulting & Management +1.800.322.ROUX rouxinc.com

### **Table of Contents**

1.	Introduction	1 1
2.	Site Description         2.1 General         2.2 Site History         2.3 Summary of Remedial Actions         2.3.1 Remaining Contamination	3 3 3
3.	Redevelopment Activities         3.1 Site Preparation         3.1.1 Utility Clearance         3.1.2 City of Buffalo Permits         3.2 Waste Characterization         3.3 Excavation Activities         3.3.1 Water Management         3.4 Backfill Materials         3.4.1 On-Site Reuse         3.4.2 Imported Backfill         3.5 Non-Reusable Material         3.6 Site Restoration	5 5 5 5 5 5 6 6 6 6
4.	<ul><li>Excavation Work Plan Support Documents</li><li>4.1 Health and Safety Protocols</li><li>4.2 Community Air Monitoring Plan</li></ul>	7
	Reporting 5.1 Construction Monitoring 5.2 Construction Closeout Report 5.3 Site Management Plan Update	8 8 8
6.	References	9

### **Figures**

- 1. Site Location and Vicinity Map
- 2. Current Site Conditions

### **Appendices**

- A. SMP Appendix C Excavation Work Plan
- B. Approvals
- C. Design Drawings

### 1. Introduction

This document presents the proposed scope of work and implementation procedures for intrusive activities in accordance with the New York State Department of Environmental Conservation (NYSDEC or Department) October 2016 Site Management Plan (SMP), updated in December 2020 (currently in draft form), for the 132 Dingens St. Site Brownfield Cleanup Program (BCP) Site No. C915263 (Ref. 1) located at 132-136 Dingens Street, Buffalo, New York (see Figure 1).

This excavation notification is being submitted in accordance with the Department-approved SMP. Appendix A includes the SMP Excavation Work Plan (EWP) prepared by Iyer Environmental Group, PLLC. The 60-Day Advance Notification of Site Change of Use was submitted to NYSDEC on December 14, 2023.

#### **1.1 Background**

The completed environmental remediation of the Site was undertaken by 132 Dingens St, LLC as a nonresponsible party (Volunteer) under the NYSDEC's BCP. Environmental investigations found that the Site had been contaminated by semi-volatile organic compounds (SVOCs), polychlorinated biphenyls (PCBs), and select Resource Conservation and Recovery Act (RCRA) metals (arsenic, lead, and mercury) and cleanup efforts were completed at the Site in 2015-2016. After review and approval of the Final Engineering Report (FER; Ref. 2) and implementation of the SMP, NYSDEC issued a Certificate of Completion (COC) on December 20, 2016 to 132 Dingens St, LLC. Following construction of a new garage in 2020, 132 Dingens St., LLC submitted a draft update to the SMP in December 2020. 132 Dingens St., LLC is in the process of updating the SMP Errata to cover construction of Tenant Warehouses #1 and #2 and will submit an update to the SMP Errata upon completion of Construction Warehouse #2 described below.

#### **1.2 Purpose**

The purpose of this Notification Addendum to Excavation Work Plan (EWP) is to notify the Department of planned intrusive activities related to the new warehouse construction that may result in exposure to remaining contamination on-site. This EWP has been prepared in accordance with the May 2010 NYSDEC DER-10 (Ref. 3), October 2016 SMP, and December 22, 2020 SMP update. Intrusive activities will comply with the EWP included with the SMP and Occupational Safety and Health Standards contained at 29CFR 1910.120. An SMP Errata to address construction of Tenant Warehouses #1 and #2 and Construction Warehouse #2 will be submitted upon completion of Construction Warehouse #2.

#### **1.3 Project Schedule**

The following is a tentative project schedule:

- December 2023: Geotechnical Investigation and waste characterization sampling.
- March-April 2024: Excavation and backfill for utilities (water and sewer lines) and building foundations.
- April-May 2024: Building foundation construction and cast in place concrete floor slab.
- May-July 2024: Erection of structure.
- July-September 2024: Completion of exterior asphalt and concrete, cover system restoration, and interior building construction.

• **October-November 2024:** Preparation of the Construction Closeout Report (CCR) and SMP Errata Update.

### 2. Site Description

#### 2.1 General

The Site is located at 132-136 Dingens Street in the City of Buffalo, Erie County, New York and identified as Section 112.19, Block 1, and Lot 14.11 on the City of Buffalo Tax Map. The irregular shaped approximate 13.22-acre Site is bordered by UPS ground terminal and Feedmore WNY to the north; Dingens Street to the south; Niagara Tying Service, 97 Rock radio broadcaster, and Otis Bed Manufacturing to the east; and warehouses owned by Buffalo News, Family Help Center, Bison Scaffold/Mason's Supply Company, and FPPF Chemical Company to the west. The Site is zoned commercial/light industrial and consists of an 80,000 square-foot (SF) commercial building (Tenant Warehouse #1), an 81,000 SF commercial building (Tenant Warehouse #2), a two-story office building, a 12,000 SF storage garage, and a 1,600 SF fabric structure. Most of the remaining land area is covered with asphalt/concrete/stone with small areas of vegetation (see Figure 2). 132 Dingens St, LLC leases the office building to Pinto Construction Services (Pinto CS) and a large portion of the paved area to Unicell for temporarily parking of new vehicles. The northwestern portion of the property is leased to First Student Bus Services for employee parking.

This project will include the construction of a new 10,000 SF construction warehouse (Construction Warehouse #2) on the western end of the property (see Figure 2).

#### 2.2 Site History

Historically, the Site and its surrounding areas contained numerous rail lines and yards dating back to 1917. 132 Dingens St, LLC entered into a Brownfield Cleanup Agreement (BCA) with the NYSDEC on June 12, 2012 to investigate and remediate the Site. 132 Dingens St, LLC entered the BCP in June 2012 and subsequently investigated and remediated the Site under the oversight of NYSDEC in 2015. The SMP was approved by the NYSDEC, and the COC was issued in December 2016. A draft update to the SMP was submitted to NYSDEC on December 22, 2020 associated with the construction of the 12,000 SF storage garage and 1,600 SF fabric structure. An SMP Errata will be prepared upon completion of Construction Warehouse #2.

#### 2.3 Summary of Remedial Actions

Previous environmental investigations identified the presence of SVOCs, PCBs and select heavy metals typically associated with industrial fill material. Remedial activities completed by 132 Dingens St. LLC commenced in 2015 and were completed in 2016. The Site was remediated in accordance with the July 2015 RAWP (Ref. 4). A total of 2,033 cubic yards of contaminated soil/industrial fill was excavated and disposed off-site at a permitted solid waste facility. Some of this excavated soil was treated on-site with cement to stabilize its lead content before disposal as non-hazardous waste. A total of 11,782 cubic yards of clean off-site fill meeting the requirements of 6NYCRR Part 375-6.7(d) was imported for use as backfill for the excavations. A cover system was required to allow for commercial use of the Site, preventing human exposure to remaining contamination. The cover system consists of asphalt, concrete, gravel, floor slab, building foundation, and one foot of soil cover in areas where the upper one foot of exposed surface soil exceeded the applicable soil cleanup objectives (SCOs). The cover system was placed over a demarcation layer of Geotextile fabric to distinguish it from the industrial/urban fill or clean fill used to establish the required grade. An Environmental Easement was granted May 2, 2016 and recorded with the Erie County

Clerk to restrict land use to commercial operations and prevent future exposure to any contamination remaining on-site.

#### **2.3.1 Remaining Contamination**

The Site was remediated to address SVOCs, PCBs, arsenic, lead, and mercury, and achieved a Track 4 Commercial Use Cleanup, which is consistent with the intended use of the Site. Residual contamination remaining at the Site includes soil/fill located beneath the cover system site-wide, though potential exposure is mitigated due to the depth of the contaminant, completion of the remedial activities, and placement of a Site cover system. Based on the planned location, depth of building foundations and utilities excavations, it is likely that redevelopment activities will encounter remaining contamination beneath the cover system during these shallow excavation activities. The 2016 SMP and 2020 draft SMP update will be followed during these intrusive redevelopment activities.

### 3. Redevelopment Activities

A portion of the BCP Site will be redeveloped to include construction of an approximately 10,000 square foot Construction Warehouse #2 on the western portion of the property. Roux Environmental Engineering and Geology, D.P.C. (Roux) will provide construction oversight and monitoring. Pinto CS will be the Site contractor performing the intrusive work and repairing the cover system.

#### **3.1 Site Preparation**

#### **3.1.1 Utility Clearance**

Pinto CS will contact Dig Safely New York (Call 811) a minimum of three business days in advance of the excavation work at the Site.

#### 3.1.2 City of Buffalo Permits

Pinto CS will acquire the necessary City of Buffalo building permits prior to initiating the work.

#### **3.2 Waste Characterization**

Soil/fill waste characterization samples were collected December 28, 2023 and analyzed by Paradigm Environmental Services, Inc. for the full list of waste characterization parameters. Pinto CS submitted the data to Republic Services, Inc. on January 22, 2024 with a request to extend the approval date of Waste Profile #42151911668 and increase the total quantity by 2,000 tons. On January 24, 2024, Pinto CS received approval from Republic Services to dispose an additional 2,000 tons of soil at the Allied Waste Niagara Falls sanitary landfill for use of the material as alternate daily cover through the end of 2024. Appendix B includes the application, analytical data, and approvals.

#### **3.3 Excavation Activities**

Planned excavations related to building foundations are expected to reach a depth of approximately 4 feet below ground surface (fbgs). The planned utility installation method is via directional boring with a bentonitebased drilling mud. The cuttings will be drummed and disposed with any excavated material generated during construction. Additionally, the abandoned railroad spur shown on Drawing C-101 in Appendix C will be removed and disposed off-site. Roux will perform soil/fill screening via visual, olfactory and photoionization detector (PID) and perform the air monitoring described in Section 4.2. Soil/fill that is geotechnically suitable with no impacts observed using the screening methods above will be used on top of the existing asphalt. Appendix B includes the NYSDEC approval email to re-use non-impacted soil/fill on-site. Soil/fill that is not geotechnically suitable and/or exhibits evidence of impact will be directly loaded to dump trucks or roll off containers for transportation to the landfill. Appendix C includes the design drawings showing Construction Warehouse #2 where subsurface excavation will be completed and utility layout.

#### 3.3.1 Water Management

Should non-impacted groundwater be encountered during intrusive activities, it will be discharged directly to grade (grassed or stone areas), away from property lines as approved by the NYSDEC on October 5, 2022 (see Appendix B). Should impacted groundwater be encountered, it will be pumped from the excavation, placed in 55-gallon drums, and characterized for off-site disposal.

#### **3.4 Backfill Materials**

In addition to the soil/fill and groundwater samples described above, field-specific quality assurance/quality control (QA/QC) samples will be collected and analyzed to ensure the reliability of the generated data as described in the QAPP (see Section 5.0) and to support the required third-party data usability assessment effort. Site-specific QA/QC samples will include matrix spikes, matrix spike duplicates, blind duplicates, and trip blanks.

#### 3.4.1 On-Site Reuse

"Reuse on-site" means reuse on-site of material that originates at the Site and does not leave the Site during excavation. The criteria under which soil/fill originating on-site may be reused on-site are presented below.

- **Clean Cover Material:** Approved cover material above the demarcation layer will be removed and stockpiled on-site. Cover material will be reused, as needed, for backfill and/or cover system restoration above demarcation layer.
- **Non-Impacted Soil/Fill:** Soil/fill that is geotechnically suitable with no observed impacts will be removed and stockpiled on-site. Soil/fill will be placed beneath a demarcation layer and cover system.

#### 3.4.2 Imported Backfill

Imported soil backfill from an off-site source must meet the commercial use criteria as presented in Appendix 5-Allowable Constituent Levels for Imported Fill or Soil in DER-10 and the November 2022 NYSDEC Part 375 Remedial Programs Sampling, Analysis, and Assessment of per- and polyfluoroalkyl substances (PFAS). Imported material will also meet the following criteria:

- Off-site soil/fill will originate from known sources having no evidence of disposal or releases of hazardous substances, hazardous, toxic, or radioactive wastes, or petroleum.
- No off-site materials meeting the definition of a solid waste as defined in 6NYCRR, Part 360-1.2(a) shall be used as backfill.

All materials proposed for import onto the Site will be approved by a Qualified Environmental Professional and in compliance with provisions in the SMP prior to receipt at the Site. Request to Import/Reuse Fill or Soil forms will be prepared and submitted to the NYSDEC Project Manager allowing a minimum of five business days for review.

#### **3.5 Non-Reusable Material**

Excavated material from beneath the demarcation layer that exhibits evidence of impact or is not geotechnically suitable will be used as alternate daily cover at the Allied Waste Niagara Falls Landfill located in Niagara Falls, New York under Waste Profile #42151911668. Existing concrete removed during the work will be sent to Swift River Associates for recycling after ensuring underlying soil/fill is not comingled. Asphalt millings will be sent to Swift River or an approved commercial property for reuse. Landfill disposal and recycling documents will be provided to the Department in the CCR.

#### **3.6 Site Restoration**

The cover system will be restored by Pinto CS to pre-construction conditions once the building and utilities have been installed. Figure 2 provides current cover system details.

### **4. Excavation Work Plan Support Documents**

A copy of this EWP will be located on-site during intrusive activities.

#### 4.1 Health and Safety Protocols

The Health and Safety Plan (HASP), Appendix H of the SMP, includes the following site-specific information:

- Hazard assessment and risk analysis.
- Training requirements.
- Definition of exclusion, decontamination, and other work zones.
- Monitoring procedures for site operations.
- Safety procedures.
- Personal protective clothing and equipment requirements for various field operations.
- Disposal and decontamination procedures.
- Emergency response and contingency planning.

#### 4.2 Community Air Monitoring Plan

A Community Air Monitoring Plan (CAMP) was prepared as part of the approved SMP for the Site. The CAMP describes the required particulate and vapor monitoring to protect the neighboring community and environment during intrusive activities (see Appendix H-2 of the HASP). Roux will perform the required monitoring during intrusive activities.

### 5. Reporting

During and upon completion of the redevelopment activities, Roux will prepare the following reports.

#### **5.1 Construction Monitoring**

Standard daily reporting procedures will include preparation of a daily report and, when appropriate, problem identification and corrective measures reports. Information that may be included on the daily report includes:

- Processes and locations of construction under way.
- Equipment and personnel working in the area, including subcontractors.
- Number and type of truckloads of soil/fill removed from the Site.
- A description of off-site materials imported to the Site.

The completed reports will be included as part of the CCR. The NYSDEC will be promptly notified of problems requiring modifications to this Work Plan prior to proceeding or completing the construction item. Photo documentation of the intrusive activities will be prepared by Roux throughout the duration of the project as necessary to convey typical work activities and whenever changed conditions or special circumstances arise.

#### **5.2 Construction Closeout Report**

A summary of construction activities subject to the EWP will be detailed in the CCR submitted to the NYSDEC. The CCR will include:

- A Site or area planimetric map showing the parcel.
- A figure showing construction activities.
- Summaries of unit quantities including volume of soil/fill excavated, disposition of excavated soil/fill, and volume/type/source of backfill.
- New as-built drawings showing hardscapes (building, pavement, sidewalks, etc.) and documentation showing at least one foot of clean soil cover in non-hardscaped areas, if any.
- Text describing that construction activities were performed in accordance with this Work Plan.

#### **5.3 Site Management Plan Update**

A summary of Tenant Warehouses #1 and #2 and Construction Warehouse #2 details will be incorporated into the SMP Errata upon completion of construction activities. The SMP Errata update will include:

- A summary of all construction details and new cover systems related to the three new warehouses.
- New as-built drawings showing hardscapes (building, pavement, sidewalks, etc.) and documentation showing at least one foot of clean soil cover in non-hardscaped areas, if any.


### 6. References


- 1. Iyer Environmental Group, PLLC. Site Management Plan, 132 Dingens St. Site, Erie County, Buffalo, NY, NYSDEC Site Number C915263. July 2016 (Revised October 2016); draft update December 2020.
- 2. Iyer Environmental Group, PLLC. *Final Engineering Report, 132 Dingens St. Site, Erie County, Buffalo, NY, NYSDEC Site Number C915263.* October 2016.
- 3. New York State Department of Environmental Conservation. *DER-10; Technical Guidance for Site Investigation and Remediation*. May 2010.
- 4. Iyer Environmental Group, PLLC. *Remedial Action Work Plan, 132 Dingens St., Buffalo, NY, Site* #C915263. July 2015.

### Notification Addendum to Excavation Work Plan 132 Dingens St. Site, Buffalo New York

### FIGURES

- 1. Site Location and Vicinity Map
- 2. Current Site Conditions





### APPENDICES

- A. SMP Appendix C Excavation Work Plan
- B. Approvals
- C. Design Drawings

### **APPENDIX A**

SMP Appendix C – Excavation Work Plan

SMP 132 DINGENS ST. SITE

# APPENDIX C EXCAVATION WORK PLAN

### Appendix C 132 DINGENS ST. BCP SITE EXCAVATION PLAN

#### 1. NOTIFICATION

At least 15 days prior to the start of any activity that is anticipated to encounter remaining contamination, the site owner or their representative will notify the NYSDEC. Table 1 includes contact information for the above notification. The information on this table will be updated as necessary to provide accurate contact information. A full listing of site-related contact information is provided in Appendix A.

#### TABLE 1: NOTIFICATIONS\*

NAME	PHONE/EMAIL ADDRESS
Central Office NYSDEC Representative	TBD
Regional Office NYSDEC Representative	Jaspal Walia (716)851-7220 jaspal.walia@dec.ny.gov
NYSDEC Site Control	TBD

\* Note: Notifications are subject to change and will be updated as necessary.

This notification will include:

- A detailed description of the work to be performed, including the location and areal extent of excavation, plans/drawings for site re-grading, intrusive elements or utilities to be installed below the soil cover, estimated volumes of contaminated soil to be excavated and any work that may impact an engineering control;
- A summary of environmental conditions anticipated to be encountered in the work areas, including the nature and concentration levels of contaminants of concern, potential presence of grossly contaminated media, and plans for any pre-construction sampling;
- A schedule for the work, detailing the start and completion of all intrusive work;
- A summary of the applicable components of this EWP;
- A statement that the work will be performed in compliance with this EWP and 29 CFR 1910.120;
- A copy of the contractor's health and safety plan (HASP), in electronic format, if it differs from the HASP provided in Appendix F of this SMP;
- Identification of disposal facilities for potential waste streams; and
- Identification of sources of any anticipated backfill, along with all required chemical testing results.

During development of the site, the Department will be provided with monthly reports. The monthly reports will address handling of any excavated fill and maintenance of the cover system.

#### 2. SOIL SCREENING METHODS

Visual, olfactory and instrument-based (e.g. photoionization detector) soil screening will be performed by a qualified environmental professional during all excavations into known or potentially contaminated material (remaining contamination). Soil screening will be performed when invasive work is done and will include all excavation and invasive work performed during development, such as excavations for foundations and utility work, after issuance of the COC.

Soils will be segregated based on previous environmental data and screening results into material that requires off-site disposal (all industrial/urban fill) and material (underlying native clay, silt, sand) that requires testing to determine if the material can be reused on-site as soil beneath a cover or if the material can be used as cover soil. All excavated industrial/urban fill will be properly tested and disposed off-site. Further discussion of off-site disposal of materials and on-site reuse is provided in Sections 6 and 7 of this Appendix.

#### 3. SOIL STAGING METHODS

Soil stockpiles will be continuously encircled with a berm and/or silt fence. Hay bales will be used as needed near catch basins, surface waters and other discharge points. Stockpiles will be kept covered at all times with appropriately anchored tarps. Stockpiles will be routinely inspected and damaged tarp covers will be promptly replaced.

Stockpiles will be inspected at a minimum once each week and after every storm event. Results of inspections will be recorded in a logbook and maintained at the site and available for inspection by the NYSDEC.

#### 4. MATERIALS EXCAVATION AND LOAD-OUT

A qualified environmental professional or person under their supervision will oversee all invasive work and the excavation and load-out of all excavated material.

Excavated materials may require testing for confirmation and off-site disposal. Precharacterization of soil in the target excavation areas for landfill parameters may minimize material handling. The sampling frequency and analytical will be as required by the landfill for acceptance. Appendix I provides a field sampling plan and Appendix J provides analytical QA/QC requirements.

The owner of the property and remedial party (if applicable) and its contractors are responsible for safe execution of all invasive and other work performed under this Plan.

The presence of utilities and easements on the site will be investigated by the qualified environmental professional. It will be determined whether a risk or impediment to the planned work under this SMP is posed by utilities or easements on the site.

Loaded vehicles leaving the site will be appropriately lined, tarped, securely covered, manifested, and placarded in accordance with appropriate Federal, State, local, and NYSDOT requirements (and all other applicable transportation requirements).

A truck wash will be operated on-site, as appropriate. The qualified environmental professional will be responsible for ensuring that all outbound trucks will be washed at the truck wash before leaving the site until the activities performed under this section are complete Truck wash waters will be collected and disposed of off-site in an appropriate manner.

Locations where vehicles enter or exit the site shall be inspected daily for evidence of off-site soil tracking.

The qualified environmental professional will be responsible for ensuring that all egress points for truck and equipment transport from the site are clean of dirt and other materials derived from the site during intrusive excavation activities. Cleaning of the adjacent streets will be performed as needed to maintain a clean condition with respect to site-derived materials.

#### 5. MATERIALS TRANSPORT OFF-SITE

All transport of materials will be performed by licensed haulers in accordance with appropriate local, State, and Federal regulations, including 6 NYCRR Part 364. Haulers will be appropriately licensed and trucks properly placarded.

Truck transport route will depend on the landfill accepting the waste material. All trucks loaded with site materials will exit the vicinity of the site using only approved truck routes. The most appropriate route will be used taking into account: (a) limiting transport through residential areas and past sensitive sites; (b) use of city mapped truck routes; (c) prohibiting off-site queuing of trucks entering the facility; (d) limiting total distance to major highways; (e) promoting safety in access to highways; and (f) overall safety in transport.

Material transported by trucks exiting the site will be secured with tight-fitting covers. Loose-fitting canvas-type truck covers will be prohibited. If loads contain wet material capable of producing free liquid, truck liners will be used.

Trucks will be prohibited from stopping and idling in the neighborhood outside the project site. Egress points for truck and equipment transport from the site will be kept clean of dirt and other materials during site remediation and development.

Queuing of trucks will be performed on-site in order to minimize off-site disturbance. Off-site queuing will be prohibited.

#### 6. MATERIALS DISPOSAL OFF-SITE

All material excavated and removed from the site will be treated as contaminated and regulated material and will be transported and disposed in accordance with all local, State (including 6NYCRR Part 360) and Federal regulations. If disposal of material from this site is proposed for unregulated off-site disposal (i.e. clean soil removed for development purposes), a formal request with an associated plan will be made to the NYSDEC. Unregulated off-site management of materials from this site will not occur without formal NYSDEC approval.

Industrial/fill, soil and other contaminated materials excavated at this site will be disposed off-site and are not expected to be reused at the site.

Off-site disposal locations for excavated soils will be identified in the pre-excavation notification. This will include estimated quantities and a breakdown by class of disposal facility if appropriate, i.e. hazardous waste disposal facility, solid waste landfill, petroleum treatment facility, C/D recycling facility, etc. Actual disposal quantities and associated documentation will be reported to the NYSDEC in the Periodic Review Report. This documentation will include: waste profiles, test results, facility acceptance letters, manifests, bills of lading and facility receipts.

Non-hazardous historic fill and contaminated soils taken off-site will be handled, at minimum, as a Municipal Solid Waste per 6NYCRR Part 360-1.2. Material that does not meet Unrestricted SCOs is prohibited from being taken to a New York State recycling facility (6NYCRR Part 360-16 Registration Facility).

#### 7. MATERIALS REUSE ON-SITE

The qualified environmental professional will ensure that procedures defined for materials reuse in this SMP are followed and that unacceptable material does not remain on-site. Reuse of contaminated on-site material, including historic fill and contaminated soil, is not anticipated at this site. If acceptable for reuse on-site, such material will be placed below the demarcation layer or impervious surface, and will not be reused within a cover soil layer, within landscaping berms, or as backfill for subsurface utility lines.

Any demolition material proposed for reuse on-site will be sampled for asbestos and the results will be reported to the NYSDEC for acceptance. Concrete crushing or processing on-site will not be performed without prior NYSDEC approval. Organic matter (wood, roots, stumps, etc.) or other solid waste derived from clearing and grubbing of the site will not be reused on-site.

#### 8. FLUIDS MANAGEMENT

All liquids to be removed from the site, including but not limited to, excavation dewatering, decontamination waters and groundwater monitoring well purge and development waters, will be handled, transported and disposed in accordance with applicable local, State, and Federal regulations. Dewatering, purge and development fluids will not be recharged back to the land surface or subsurface of the site, and will be managed off-site, unless prior approval is obtained from NYSDEC.

Discharge of water generated during large-scale construction activities to surface waters (i.e. a local pond, stream or river) will be performed under a SPDES permit.

#### 9. COVER SYSTEM RESTORATION

After the completion of soil removal and any other invasive activities the excavation will be backfilled with clean off-site fill meeting DER-10 requirements. The cover system will then be restored in a manner that complies with the Decision Document and the SMP. The new cover system may be crushed stone, asphalt or concrete pavement, clean soil covered sidewalk or concrete. These cover systems are illustrated on Figure 6A of the SMP.

The demarcation layer, consisting of geotextile fabric, will be replaced to provide a visual reference to the top of the remaining contamination zone, the zone that requires adherence to special conditions for disturbance of remaining contaminated soils defined in this SMP. If the type of cover system changes from that which exists prior to the excavation, this will constitute a modification of the cover element of the remedy and the upper surface of the remaining contamination. A figure showing the modified surface and an updated site layout drawing will be included in the subsequent Periodic Review Report and in an updated SMP.

#### **10. BACKFILL FROM OFF-SITE SOURCES**

Only pre-tested clean material (e.g. clean soil, crushed stone) from known sources will be imported for use as backfill at this site. A background check will be performed on the source area and the source facility's DOT certificate will be obtained where available. The sampling frequency and analytical parameters for source area materials will follow the NYSDEC's DER-10 guidance document. Imported soil will meet DER-10 requirements for acceptance at a BCP site.

All materials proposed for import onto the site will be approved by the qualified environmental professional and will be in compliance with provisions in this SMP prior to receipt at the site. A Request to Import/Reuse Fill or Soil form, which can be found at http://www.dec.ny.gov/regulations/67386.html, will be prepared and submitted to the NYSDEC

project manager allowing a minimum of 5 business days for review. Material from industrial sites, spill sites, or other environmental remediation sites or potentially contaminated sites will not be imported to the site.

Imported material will be stockpiled, if necessary, at the site only over a clean ground surface free of potential contamination. An HDPE liner will first be placed over the ground surface before soil placement. The stockpile will be covered with HDPE liner and secured around the perimeter with erosion control to prevent runoff through the stockpile.

All imported soils will meet the backfill and cover soil quality standards established in 6NYCRR 375-6.7(d). Soils that meet 'exempt' fill requirements under 6 NYCRR Part 360, but do not meet backfill or cover soil objectives for this site, will not be imported onto the site without prior approval by NYSDEC. Solid waste will not be imported onto the site.

Trucks entering the site with imported soils will be securely covered with tight fitting covers. Imported soils will be stockpiled separately from excavated materials and covered to prevent dust releases.

#### 11. STORMWATER POLLUTION PREVENTION

Barriers and hay bale checks will be installed and inspected once a week and after every storm event. Results of inspections will be recorded in a logbook and maintained at the site and available for inspection by the NYSDEC. All necessary repairs shall be made immediately. Accumulated sediments will be removed as required to keep the barrier and hay bale check functional.

Accumulated sediments will be removed as required to keep the barrier and hay bale check functional.

Silt fencing or hay bales will be installed around the entire perimeter of the construction area. All undercutting or erosion of the silt fence toe anchor will be repaired immediately with appropriate backfill materials. Manufacturer's recommendations will be followed for replacing silt fencing damaged due to weathering.

Erosion and sediment control measures identified in the SMP shall be observed to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters.

#### 12. EXCAVATION CONTINGENCY PLAN

If previously unidentified contaminant sources are found during post-remedial subsurface excavations or development related construction, excavation activities will be suspended until sufficient equipment is mobilized to address the condition.

Sampling will be performed as necessary to determine the nature of the material and proper disposal method. Chemical analysis will be performed for a full list of analytes (TAL metals; TCL volatiles and semi-volatiles, TCL pesticides and PCBs), unless the site history and previous sampling results provide a sufficient justification to limit the list of analytes. In this case, a reduced list of analytes will be proposed to the NYSDEC for approval prior to sampling.

Identification of unknown or unexpected contaminated media identified by screening during invasive site work will be promptly communicated by phone to NYSDEC's Project Manager. Reportable quantities of petroleum product will also be reported to the NYSDEC spills hotline. These findings will be also included in the Periodic Review Report.

#### 13. COMMUNITY AIR MONITORING PLAN

Ambient air quality monitoring will follow the NYSDOH's Community Air Monitoring Plan., This will include real time air monitoring for particulates during intrusive activities, and contingency measures for addressing situations during excavation activities where dust levels exceed background levels. The locations of air sampling stations will be specific to the type of excavation activity (utilities, foundation, etc.) and based on generally prevailing wind conditions. The locations will be adjusted on a daily or more frequent basis based on actual wind directions to provide an upwind and at least two downwind monitoring stations. No sensitive receptors have been identified in the immediate vicinity of the site.

Exceedances of action levels listed in the CAMP will be reported to NYSDEC and NYSDOH Project Managers.

#### 14. ODOR CONTROL PLAN

No nuisance odors were observed or reported during intrusive remediation work at this site, and no significant odors are associated with the industrial/urban fill. Regardless, if nuisance odors are identified at the site boundary, or if odor complaints are received, work will be halted and the source of odors will be identified and corrected. Work will not resume until all nuisance odors have been abated. NYSDEC and NYSDOH will be notified of all odor events and of any other complaints about the project. Implementation of all odor controls, including the halt of work, is the responsibility of the remedial party's Remediation Engineer, and any measures that are implemented will be discussed in the Periodic Review Report.

All necessary means will be employed to prevent on- and off-site nuisances. At a minimum, these measures will include: (a) limiting the area of open excavations and size of soil stockpiles; (b) shrouding open excavations with tarps and other covers; and (c) using foams to cover exposed odorous soils; [add other elements as appropriate]. If odors develop and cannot be otherwise controlled, additional means to eliminate odor nuisances will include: (d) direct load-out of soils to trucks for off-site disposal; (e) use of chemical odorants in spray or misting systems; and, (f) use of staff to monitor odors in surrounding neighborhoods [add others as necessary].

If nuisance odors develop during intrusive work that cannot be corrected, or where the control of nuisance odors cannot otherwise be achieved due to on-site conditions or close proximity to sensitive receptors, odor control will be achieved by sheltering the excavation and handling areas in a temporary containment structure equipped with appropriate air venting/filtering systems.

#### 15. DUST CONTROL PLAN

A dust suppression plan that addresses dust management during invasive on-site work will include, at a minimum, the items listed below:

- Dust suppression will be achieved through the use of a dedicated on-site water truck for road wetting. The truck will be equipped with a water cannon capable of spraying water directly onto off-road areas including excavations and stockpiles.
- Clearing and grubbing of larger sites will be done in stages to limit the area of exposed, unvegetated soils vulnerable to dust production.
- Gravel will be used on roadways to provide a clean and dust-free road surface.

• On-site roads will be limited in total area to minimize the area required for water truck sprinkling.

#### **16. OTHER NUISANCES**

A plan for rodent control, if warranted, will be developed and utilized by the contractor prior to and during site clearing and site grubbing, and during all remedial work. A plan will be developed and utilized by the contractor for all remedial work to ensure compliance with local noise control ordinances.

#### 17. REPORTING

All intrusive work performed during site development and pursuant to this Excavation Plan will be reported with the following information:

- Date of event or reporting period;
- Name, company, and position of person(s) conducting activities;
- Detailed description of work performed, including location and areal extent of excavation, site re-grading, intrusive elements or utilities installed below the soil cover, estimated volumes of contaminated soil excavated and any work that may impact the engineering control;
- A summary of environmental conditions encountered in work areas, including the nature and concentration levels of contaminants of concern, and any pre-construction sampling;
- Description of the cover system replaced/repaired.
- Disposal facilities for generated waste streams, along with all test results for landfill parameters and landfill approval letter;
- Sources of any backfill, along with all chemical testing results.
- Where appropriate, color photographs or sketches showing the approximate location of any problems or incidents noted (included either on the checklist/form or on an attached sheet);

### Notification Addendum to Excavation Work Plan 132 Dingens St. Site, Buffalo New York

### **APPENDIX B**

Approvals

From:	Lori E. Riker	
To:	Jim Panepinto	
Cc:	rbroomfield@pintocs.com	
Subject:	FW: 132 Dingens Street Site	
Date:	Wednesday, October 05, 2022 9:11:00 AM	
Attachments:	image001.png image002.png image003.png image004.png	

Good Morning Jim,

See below for DEC's approval of the items listed in your 9/29/2022 email. We will include these in the Notification Addendum to Excavation Work Plan which will be required for this construction.

Thanks, Lori

#### Lori E. Riker, P.E.

Sr. Project Manager lriker@bm-tk.com

#### Benchmark Civil/Environmental Engineering & Geology, PLLC TurnKey Environmental Restoration, LLC

www.benchmarkturnkey.com 2558 Hamburg Turnpike, Suite 300, Buffalo, NY 14218 Phone: (716) 856-0599, Mobile: (716) 474-7510, Facsimile: (716) 856-0583

Strong Advocates | Effective Solutions | Integrated Implementation

From: Kuczka, Megan E (DEC) <Megan.Kuczka@dec.ny.gov>
Sent: Wednesday, October 05, 2022 8:04 AM
To: Lori E. Riker <lriker@bm-tk.com>
Subject: RE: 132 Dingens Street Site

Lori –

Thank you for the clarifications. Please proceed as noted below.

Sincerely,

**Megan Kuczka** she/her/hers Environmental Program Specialist 1, Division of Environmental Remediation

New York State Department of Environmental Conservation 700 Delaware Avenue, Buffalo, NY 14209 P: (716) 851-7220 | F: (716) 851-7226 | <u>Megan.Kuczka@dec.ny.gov</u> www.dec.ny.gov | f | y | @



From: Lori E. Riker lriker@bm-tk.com>
Sent: Tuesday, October 4, 2022 4:44 PM
To: Kuczka, Megan E (DEC) <<u>Megan.Kuczka@dec.ny.gov</u>>
Subject: RE: 132 Dingens Street Site

Hi Megan,

No additional sampling beyond what the landfill would require (if they need to extend their approval). This is the same as our July 13, 2021 request to reuse non-impacted soil/fill, which you approved on July 13 once we clarified that they won't use the soil to backfill utility trenches.

They would like to discharge to the ground (grass or stone area) not the sewer.

Thanks, Lori

Lori E. Riker, P.E. Sr. Project Manager Iriker@bm-tk.com

#### Benchmark Civil/Environmental Engineering & Geology, PLLC TurnKey Environmental Restoration, LLC

www.benchmarkturnkey.com 2558 Hamburg Turnpike, Suite 300, Buffalo, NY 14218 *Phone:* (716) 856-0599, *Mobile:* (716) 474-7510, *Facsimile:* (716) 856-0583

Strong Advocates | Effective Solutions | Integrated Implementation

From: Kuczka, Megan E (DEC) <<u>Megan.Kuczka@dec.ny.gov</u>>
Sent: Tuesday, October 04, 2022 8:15 AM
To: Lori E. Riker <<u>lriker@bm-tk.com</u>>
Subject: RE: 132 Dingens Street Site

Lori –

I have two follow-up questions. First, is the soil/fill going to be sampled prior to reuse? And is the water going to only discharged to the ground or will it be pumped into a sewer?

Thanks in advance,

#### Megan Kuczka

*she/her/hers* Environmental Program Specialist 1, Division of Environmental Remediation

New York State Department of Environmental Conservation

700 Delaware Avenue, Buffalo, NY 14209 P: (716) 851-7220 | F: (716) 851-7226 | <u>Megan.Kuczka@dec.ny.gov</u>



From: Lori E. Riker <<u>lriker@bm-tk.com</u>>
Sent: Monday, October 3, 2022 4:25 PM
To: Kuczka, Megan E (DEC) <<u>Megan.Kuczka@dec.ny.gov</u>>
Subject: 132 Dingens Street Site

Hi Megan,

We will be preparing a Notification Addendum to EWP for the second warehouse to be constructed next year. However, the client would like to know up front if the Department would allow the following:

- 1. Use geotechnically suitable, non-impacted on-site soil/fill excavated during construction to fill beneath the new floor slab. The new slab will be 2-4 feet above the current grade. They would use this fill on top of the existing asphalt followed by a demarcation layer, 12 inches of imported select fill, and an 8" thick concrete slab. This would reduce the amount of soil/fill to be disposed off-site and the amount of select fill being imported.
- 2. Can non-impacted (no odor or visual impacts) water encountered during utility installation (either groundwater or precipitation collected in trench) be discharged directly to grade away from property lines? Per the SMP, dewatering, purge and development fluids will not be recharged back to the land surface or subsurface of the site, and will be managed off-site, <u>unless prior approval is obtained from NYSDEC</u>. No groundwater remediation was required for this Site.

Thank you, Lori

Lori E. Riker, P.E. Sr. Project Manager Iriker@bm-tk.com

Benchmark Civil/Environmental Engineering & Geology, PLLC

From:Kuczka, Megan E (DEC)To:Lori RikerSubject:RE: 132 Dingens St - Question on Utility Installation MethodDate:Wednesday, February 7, 2024 7:42:28 AMAttachments:image002.png<br/>image004.png<br/>image005.png<br/>image005.png<br/>image005.png<br/>image006.png<br/>image007.png

This message originated outside your organization. Please use caution!



I see no issue with this installation method.

Thanks for checking,

#### Megan Kuczka

*she/her/hers* Environmental Program Specialist 1, Division of Environmental Remediation

#### New York State Department of Environmental Conservation

700 Delaware Avenue, Buffalo, NY 14209 P: (716) 851-7220 | F: (716) 851-7226 | <u>Megan.Kuczka@dec.ny.gov</u>

www.dec.ny.gov | 🗗 | 💟 | 🞯



From: Lori Riker <lriker@rouxinc.com>
Sent: Tuesday, February 6, 2024 11:47 AM
To: Kuczka, Megan E (DEC) <Megan.Kuczka@dec.ny.gov>
Subject: 132 Dingens St - Question on Utility Installation Method

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown

Hi Megan,

Pinto plans to install the utilities for this new building using directional boring with a bentonite-based drilling mud. They plan to drum the cuttings and dispose with any excavated material generated during construction.

We will incorporate this into the EWP, but I wanted to run it by you first.

#### Thanks,

Lori

#### Lori Riker, P.E. - NY | Principal Engineer

2558 Hamburg Turnpike, Suite 300, Buffalo, NY 14218 Main: (716) 856-0599 | Direct: (716) 725-6963 | Mobile: (716) 474-7510 Email: <u>lriker@rouxinc.com</u> | Website: <u>www.rouxinc.com</u>



#### in f 🗵 🔊

#### A Please consider the environment before printing this email.

NOTICE: This electronic communication, including any authorized attachments, contains information that may be legally privileged, protected, confidential and/or exempt from disclosure or certain types of use under applicable law. This information is for the sole use of the intended recipient(s). If you are not the intended recipient(s) or the employee or agent responsible for delivery of this message to the intended recipient(s), you are hereby notified that any review, use, disclosure, copying, distribution or the taking of any action in reliance on the contents of this e-mail or any attachments is strictly prohibited. You are further advised that review by an individual other than the intended recipient(s) shall not constitute a waiver of any attorney-client privilege which may apply to this communication. If you have received this communication in error, please notify the sender immediately by return e-mail, permanently delete this e-mail and any attachments.

	Repu	ublic Services		
Services	18500 N. Allied Way, Phoenix, AZ 85054			
	SPECIAL WASTE	DEPARTMENT DECISION		
	Waste Profile # 42151911668	Expiration Date 12/31/2024		
I. Decision Request:	🗀 Initial 🛛 🗹 Recertif	fication 🛛 🗹 Change		
Disposal Facility: 4215 - Pine Avenue	LF			
Generator Name: 132 Dingens St LLC				
Generator Site Address: 132 Dingens	s Street			
City: Buffalo	County:	State: NY	Zip:	
Name of Waste: soil fill from brownfiel	ds cleanup program			
Estimated Annual Volume: 10000 Tor	าร			
II. Special Waste Department Decision:				
Management Method(s): 🗹 Landfill 🗍 Solidification 📄 Bioremediation 📄 Deep Well 📄 Transfer Facility				
Problematic Special Waste according to Republic?				
If yes, which one?				
Approved by Special Waste Review Committee?				

#### Precautions, Conditions or Limitations on Approval

The New York State Department of Environmental Conservation, Division of Materials Management, has approved application # 4467C on January 23, 2024, for the disposal of SOIL/FILL generated by 132 DINGENS STREET, LLC.

Per the Special Waste Profile Change Form dated 1/22/2024, the generator has increased the ESTIMATED VOLUME for disposal by 2,000 TONS.

Maul Special Waste Analyst Signature: Date: 1/24/2024

Name (Printed): Jennifer Maul

**III. Facility Decision:** 

Approved O Rejected
 Precautions, Conditions or Limitations on Approval

By signing below, the General Manager or Designee agrees that a fully executed Special Waste Service Agreement is on file for this profile and that the special waste file is complete.

WSSCH Capizzi Name (Printed): Russell Capizzi / Ops Mgr General Manager or Designee: Date: 1/24/2024

# Special Waste Profile – Recertification



Disposal Facility: 4215 Pine Avenue Landfill NY

Waste Profile #:: 42151911668

Sales Rep #:

I. Generator Information					
Generator Name: 132 Dingens St. LL	Generator Name: 132 Dingens St. LLC				
Generator Site Address: 132 Dingens	Generator Site Address: 132 Dingens St.				
City: Buffalo	County: Erie		State: New York	ZIP: 14206	
State ID/Reg. No:	State Approval/	Waste Code:		NAICS:	
Generator Mailing Address 🔲 (if diffe	erent)				
City:	County:		State:Select State	ZIP:	
Generator Contact Name: Robert Broomfield Email: rbroomfield@pintocs.com					
Phone Number: 716 622-8412		Ext:	Fax Number:		
<ul> <li>II. Waste Stream Information</li> <li>Name of Waste: Soil from Brownfield cleanup program</li> <li>Check Section 1 or 2 below</li> <li>1. ☐ There has been a change in the characteristics of the waste stream due to the following: <ul> <li>a. Change of a raw material used in the waste generating process.</li> <li>b. Change in the waste generating process itself.</li> <li>c. Change in a physical characteristic of the waste.</li> <li>d. New information has been documented concerning the human health effects of exposure to the waste.</li> <li><i>if any of these changes have occurred, a new profile sheet must be completed, and new analysis and/or SDS must be provided as appropriate.</i></li> </ul> </li> <li>2. ✓ There have been no changes that would alter the physical characteristics of the special waste stream. Updated analytical results may be required.</li> </ul>					
III. Representative Sample Certification  No Sample Taken  Sample Taken  Sample Taken  Type of Sample Grab Sample Is the representative sample collected to prepare this profile and laboratory analysis collected in accordance with U.S. EPA 40 CFR 261.20(c) guidelines or equivalent?  Yes No					
Sample 12/28/2023 Date:	Sample ID Numbers:	NW - 2C & M 240025-01 -2			

Initial



#### **IV. Certification**

I hereby certify that I have knowledge about the waste material being offered for disposal ("Waste") and have the requisite authority to bind the Generator to the information contained in this Special Waste Profile ("Profile"). I further certify that to the best of my knowledge and belief, the information contained herein is a true, complete and accurate description of the Waste and all known or suspected hazards have been disclosed. All Analytical Results/Safety Data Sheets submitted are truthful and complete and are representative of the Waste.

I further certify that by utilizing this Profile, neither myself nor any other employee or representative of the company identified below ("Company") will deliver for disposal or attempt to deliver for disposal any Waste that: (i) is classified as toxic waste, hazardous waste or infectious waste; (ii) that does not conform to this Profile; or (iii) that this Disposal Facility is prohibiting from accepting by law. I shall immediately give written notice of any change or condition pertaining to the Waste not provided herein. Our Company hereby agrees to fully indemnify this Disposal Facility against any damages resulting from this Profile or Certification being inaccurate or untrue.

I understand that by attaching an electronic signature, I am signing this document and Company consents to complete this transaction and receive all related communications electronically, and agrees this document will be binding as though it had been physically signed. A printout of this Profile may be accepted with the same authority as the original.

Robert Broomfield	Environmental Services Manager	Pinto Construction Services, Inc.	
Authorized Representative Name (Printed)	Title (Printed)	Company Name	
RE		1-22-24	
Authorized Repres	V entative Signature	Date	

# Special Waste Profile – Change



I. Generator Information This form may be used to request changes to	an existing Special Waste Profile.	
Generator Name: 132 Dingens St. LLC		
Name of Waste: Soil from Brownfield clea	anup program	Waste Profile #: 42151911668
II. Purpose of Change Description of change requested and reason (provide detailed explanation of why the cha Another phase of this Brownfield	ange is requested following the appropri	
<ul> <li>Volume Increase By: 2000 tons <i>is the analysis originally submitted with the Pi</i></li> <li>Extend Expiration Date: match recertien Change or Add Landfill</li> <li>Add Additional Laboratory Reports: Cont</li> <li>Add MSDS:</li> <li>Generator Name Change:</li> <li>Other:</li> </ul>	ification date of 12/31/2024	
261.20(c) guidelines or equivalent? Z Y	o prepare this profile and laboratory a les No	nalysis collected in accordance with U.S. EPA 40 CF
Sample 12/28/2023 Date: 12/28/2023	Sample NW-2C & MW-1C ID Numbers: 240025-01- 2400	



# Special Waste Profile – Change



#### **IV. Certification**

I hereby certify that I have knowledge about the waste material being offered for disposal ("Waste") and have the requisite authority to bind the Generator to the information contained in this Special Waste Profile – Change form ("Change Form"). I further certify that to the best of my knowledge and belief, the information contained herein is a true, complete and accurate description of all changes to the Waste since its last approved Profile and all known or suspected hazards have been disclosed. All Analytical Results/Safety Data Sheets submitted are truthful and complete and are representative of the Waste.

Our Company hereby agrees to fully indemnify this Disposal Facility against any damages resulting from this Change Form or Certification being inaccurate or untrue. I understand that by attaching an electronic signature, I am signing this document and Company consents to complete this transaction and receive all related communications electronically, and agrees this document will be binding as though it had been physically signed. A printout of this Change Form may be accepted with the same authority as the original.

Robert Broomfield	Environmental Services Manager	Pinto Construction Services, Inc.
Authorized Representative Name (Printed)	Title (Printed)	Company Name
(F.B.)	L	1-22-24 Date
Representative	Signature	Date

#### NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Materials Management, Region 9 700 Delaware Avenue, Buffalo, NY 14209 P: (716) 851-7220 | F: (716) 851-7226 www.dec.ny.gov

January 23, 2024

Bernadette Wilson Special Waste Coordinator Republic Services 11 Boggs Road P.O. Box 47 Imperial, PA 15126

Dear Ms. Wilson:

Generator: 132 Dingens St, LLC Address: 132 Dingens Street, Buffalo, NY 14206 Waste Description: Soil, Fill Application # 4467C

The Department has reviewed the above referenced application for treatment or Disposal of an Industrial Waste Stream (Form 47-17-7). Based on the information provided, this waste stream is **approved for an increase in volume of 2000 tons for a total of 10000 tons for disposal at the Allied Waste Niagara Falls Landfill** in Niagara Falls, New York. This approval expires January 22, 2027.

You have also requested that this material be approved for alternate daily cover (ADC). Based on the analytical data submitted with this application, this material appears to be acceptable for this purpose. This letter shall serve notice that the above referenced material has been approved for use as an ADC at your facility. Please note; material shall not contain free liquids.

As with all daily covers, these materials must be spread in six-inch layers unless otherwise pre-approved and they must control vectors, fires, blowing litter, odors and scavenging. Furthermore, the use of ADCs must not in itself produce nuisances (e.g. dusting and odors). In the event that nuisances do develop, this approval will be rescinded. In addition, runoff from the ADCs must be collected by the landfill's leachate collection system and tracking of the material out of the landfill footprint must be prevented. It is also understood that ADCs are not to be reused after initial placement. Finally, the ADC shall be used where it will be covered by the next day's waste or by clean soil.

Temporary storage of the ADC material is acceptable, provided that the following conditions are met. The storage area must be on an active portion of the landfill that allows run-off from the stockpile to be collected in the leachate collection system. The



storage area should be located away from truck and equipment traffic to prevent tracking of the stockpiled material. Stockpiles should not be created next to slopes which may promote the dispersion of the ADC material due to erosion of the stockpile. Also, stockpiled material must not produce any nuisances (e.g. dusting or odors). If nuisances do develop, the stockpiled material must be promptly disposed in the landfill. Stockpiles of ADC should, in no way, interfere with the normal daily operation of the landfill. Finally, the amount and length of storage for ADCs should be minimized.

Should you have any questions, please contact this office at 716-851-7220.

Sincerely,

Matthew Slominski

Matthew Slominski Assistant Engineer

ec. Peter Grasso, P.E., NYSDEC Beverly Lewinski, P.E., NYSDEC



January 22, 2024

Mr. Matthew R Slominski New York State Department of Environmental Conservation 700 Delaware Avenue Buffalo, New York 14209-2202

#### RE: NYDEC#4467C -project: 132 Dingens Street a Brownfields Cleanup Project (BCP)

Dear Mr. Slominski:

Attached is Application NYDEC #4467C along with the analytical for a brownfields cleanup program located at 132 Dingens Street, Buffalo NY 14206. This is to increase the volume by 2000 tons for a total of 10,000 tons.

Please review at your convenience for continued use as ADC here at the Niagara Falls Landfill facility.

Respectfully,

Bernadette Wilson

Bernadette Wilson Special Waste Coordinator

Cc: Peter Grasso Beverly Lewinski

4467C Bernadette Wilson 1/22/2024 additional 2000 tons for a total of 10,000 tons Received: 1/22/2024 M.C.S Approved: 1/23/2024

4467B additional 2000 tons for a Total of 8000 tons

ويعدد المتحدومين والعصور تبي

 $\hat{\mathbf{x}}$ 

#### 2019/07/31 13:02:07 3 /52

47-19-7 (19485) - Teal 17 (1949 (2000) 194)				-
NEW YORK STATE DEPARTMENT OF F	NVROHMENTAL CONSERVATION	SITE NO. APP	STATE USE ONLY LICATION NO.   DATE RECEIVED	-
DIVISION OF SOLID AND HAZARDOUS WASTE . BL 50 WOLF ROAD, ALBANY, N	OCALL OF UNTADRALID WASTE ONCOASIONE	32511	Illa Jahr	1.1.1170
APPLICATION FOR TREA		DEPARTMENTACTION	1401 1/31/201	2144017
OF AN INDUSTRIAL	WASTE STREAM		Disapproves 8/1/201	1 imil
SEE APPLICATION INSTRUCT		- and -		Indumin
1. NAME OF PROJECTIFACILITY	2.COUNTY		3. SITE NUMBER	4,000 tons regulated
Allied Niagara Falls Landfil 4. NAVE OF OWNER	l Niagara	1	32S11	4,000
Allied Waste Systems	5. ADDRESS (Stret, CH, Shite, 20 C	ode)	a TELEPHONE HO,	- Lugar
Thined Waster Oyatemis	5600 Niagara Falls Bl Falls, New York 1430	vol., Niagara	(716) 285-3344	reguin
7. MAME OF OPERATOR	.8. ADDRESS (Street, City, State, Tip C	-U034	A TOLETHONE NO.	
Allied Waste Systems	Same as Section 5 ab	ove	2. TELEPHONE NO. (716) 285-3344	totaling
IO, METHOD OF TREATMENT OR DISPOSAL				
	Sanitary Landfill		÷.	10-100
	Disposal Code D90			MITTINS
I, COMPANY GENERATING WASTE		West Long to a construction of the constructio		1 1000
132 Dingens St, LLC	12 ADDRESS OF FACILITY GET 132 Dingens St., B	uffalo NV 1420	City, States, Zo Code)	4
ID. REPRESENTATIVE OF WASTE GENERATOR	14. MAILING ADDRESS OF REPRESENT	ATTUE	TELEPHONE NO.	- VAHU
Robert Broomfield	132 Dingens St., Buffal		16-622-8412	1 minuta
Soll/fill excavated at BCP Site I	or new building construction	in the second	/	1 Jour
2		46		1101
7 FXPECTED ANNUAL WASTE PRODUCTION				41120
	JEORIYO21		Other	1 1/2021
10. WASTE COMPOSITION 197.	PHYSICAL STATE	1.00	3. pH Range	Rece 411
Avadge Parcent Sclids 83%	Liquid Shurry Skudge Sould	Contained Cas	8.8 10 9.1	411/2021 Rece 4/1/2021 April 4/1/2021
D. COMPONENTS				Mo db
	CONCEIN	HATION (Dry Sweight) Lower Typica	UNIT (Check One)	, ″r
Soil/Fill		100		1
0				111170 1001
)				199 0 0/12 11
			_ 0 0	1 n. cl 81, 17
YES NAMALALYSIS OF WASTEATTACHED? 21. V	YAS A TOLP TEST CONDUCTED ON THE WAST			141675 8/12 200 Recid 8/12/2017 April 8/12/201
3. DETAIL ALL MAZARD AND NUISANCE PROBLEMS		Hazardo	un 🔀 Non-Necerclas	Acad of MAP
	NUSCOULES WHAT THE WASTES. UNINCERS	y salely, bandling, broabsed	and disposel preceditions.	1 15 14
Soil/fill: suppress dust, avoid d	ermal contact			
				1
A VHERE WAS MATERIAL DISPOSED OF PREVIOUS	R.Y7		(	4
N/A 5. RAME OF WASTE TRAMSPORTER 20. A				1
Varied Trucking 364	DDRESS (Stort, City, State, Zip Code) 9 River Rand, Tanawanda, NY 14150	9A-035		1
D. CERTIFICATION			7168756168	4
I hereby allimu under penalty of perjory that infor heticf. Folse statements made herein are puolshalt	mation provided on this form and attacked statem	onta and exhibits is true to	the best of my knowledge and	
0. SIDECTOREAND THE OPHERICESTAT	NE OFWASTE CENERATIO	A 1967 OF LES PERMI LAW,		
St. Porter Maurice Baller	ME OF WASTE GENERATOR NI & Rikor, P.C. as Agent for 132 Dingens St, 1.1 mental Engineering & Reienor, PLLC	c	T/2-110	1
A SIGNATURE AND TITLE OF REPRESENTAT	ME OF TREATMENT OR DISPOSAL FACILITY		1/20/19	1
Kattles lodice -		alme	7/a, Inin	
	partine marine aper	and the	11212019	1

and the second second

244

141 111

\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*



### Analytical Report For

### **Pinto Construction**

For Lab Project ID

### 240025

Referencing

## 132 Dingens St New Warehouse

### Prepared

Friday, January 12, 2024

Any noncompliant QC parameters or other notes impacting data interpretation are flagged or documented on the final report or are noted below.

20

Certifies that this report has been approved by the Technical Director or Designee 179 Lake Avenue • Rochester, NY 14608 • (585) 647-2530 • Fax (585) 647-3311 • ELAP ID# 10958

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.

Report Prepared Friday, January 12, 2024

ł



Client:	Pinto Construction	
Project Reference:	132 Dingens St New Warehouse	
Sample Identifier:	NW-2C & MW-1C	
Lab Sample ID:	240025-01	Date Sampled: 12/28/2023 11:00
Matrix:	Soil	Date Received 1/2/2024

#### Ignitability

Analyte	Result	<u>Units</u>		<u>Qualifier</u>	Date Analyzed
Ignitability	No Burn	mm / sec			1/3/2024
Method Reference(s):	EPA 1030				
<u>PCBs</u>					
Analyte	<u>Result</u>	<u>Units</u>		Qualifier	Date Analyzed
PCB-1016	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1221	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1232	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1242	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1248	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1254	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1260	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1262	< 0.163	mg/Kg			1/5/2024 22:09
PCB-1268	< 0.163	mg/Kg			1/5/2024 22:09
<u>Surrogate</u>	Percent ]	Recovery	<u>Limits</u>	<u>Outliers</u>	<b>Date Analyzed</b>
Tetrachloro-m-xylene	63	.6	10 - 110		1/5/2024 22:09
Method Reference(s):	EPA 8082A				
Preparation Date:	EPA 3546 1/5/2024				
рН					
Analyte	Result	<u>Units</u>		<u>Qualifier</u>	Date Analyzed
рН	8.90 @ 19.2 C	S.U.			1/3/2024 11:16
Method Reference(s):	EPA 9045D				
<b>Reactive Cyanide</b>					
Analyte	Result	<u>Units</u>		<u>Qualifier</u>	<b>Date Analyzed</b>
Reactivity, Cyanide	<1.0	mg/Kg			1/4/2024

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.



Client:	Pinto Construction	
Project Reference:	132 Dingens St New Warehouse	
Sample Identifier:	NW-2C & MW-1C	
Lab Sample ID:	240025-01	Date Sampled: 12/28/2023 11:00
Matrix:	Soil	Date Received 1/2/2024

Method Reference(s):EPA 7.3.3.2Subcontractor ELAP ID:10709ELAP does not offer this test for approval as part of their laboratory certification program.This sample has been reported as received.

#### **Reactive Sulfide**

Analyte	Result	<u>Units</u>	Qualifier	<u>Date Analyzed</u>
Reactivity, Sulfide	<10	mg/Kg		1/4/2024
Method Reference(s):	EPA 7.3.4.2			
Subcontractor ELAP ID:	10709			
ELAP does not offer this	s test for approval as par	t of their laborato	ry certification program.	
This sample has been re	ported as received.			

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.



Client:	Pinto Construction	
<b>Project Reference:</b>	132 Dingens St New Warehouse	
Sample Identifier:	NW-2C & MW-1C	
Lab Sample ID:	240025-01A	Date Sampled: 12/28/2023 11:00
Matrix:	TCLP Extract	Date Received 1/2/2024

#### **TCLP Pesticides**

Analyte	<u>Result</u>	<u>Units</u>	<b>Regulatory Limit Qualifier</b>	Date Analyzed
Chlordane	<10	ug/L	30	1/8/2024
Endrin	<2.0	ug/L	20	1/8/2024
gamma-BHC (Lindane)	<2.0	ug/L	400	1/8/2024
Heptachlor	<2.0	ug/L	8	1/8/2024
Heptachlor Epoxide	<2.0	ug/L	8	1/8/2024
Methoxychlor	<10	ug/L	10000	1/8/2024
Toxaphene	<20	ug/L	500	1/8/2024

Surrogate outliers indicate probable matrix interference Method Reference(s): EPA 8081B EPA 1311 Subcontractor EL

LAP ID:	10709

#### **TCLP Semi-Volatile Organics**

Analyte	<u>Result</u>	<u>Units</u>	<b>Regulatory Limit Qualifier</b>	Date Analyzed
1,4-Dichlorobenzene	< 40.0	ug/L	7500	1/10/2024 09:44
2,4,5-Trichlorophenol	< 40.0	ug/L	400000	1/10/2024 09:44
2,4,6-Trichlorophenol	< 40.0	ug/L	2000	1/10/2024 09:44
2,4-Dinitrotoluene	< 40.0	ug/L	130	1/10/2024 09:44
Cresols (as m,p,o-Cresol)	< 80.0	ug/L	200000	1/10/2024 09:44
Hexachlorobenzene	< 40.0	ug/L	130	1/10/2024 09:44
Hexachlorobutadiene	< 40.0	ug/L	500	1/10/2024 09:44
Hexachloroethane	< 40.0	ug/L	3000	1/10/2024 09:44
Nitrobenzene	< 40.0	ug/L	2000	1/10/2024 09:44
Pentachlorophenol	< 80.0	ug/L	100000	1/10/2024 09:44
Pyridine	< 40.0	ug/L	5000	1/10/2024 09:44

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.



ient: <u>Pin</u>	to Construction	1					
roject Reference: 132	2 Dingens St New	v Wareh	ouse				
Sample Identifier: N	W-2C & MW-1C						
-	0025-01A			Date Sa	mpled: 12/	28/2023 11	:00
-	CLP Extract			Date Re	ceived 1/2	/2024	
				and an an an an an an an an an			
<u>Surrogate</u>		Percent	Recovery	Limits	<u>Outliers</u>	Date An	alyzed
2,4,6-Tribromophenol		6	1.7	49 - 127		1/10/2024	09:44
2-Fluorobiphenyl		7	5.7	10 - 107		1/10/2024	09:44
2-Fluorophenol		4	8.2	10.6 - 109		1/10/2024	09:44
Nitrobenzene-d5		7	6.1	41 - 106		1/10/2024	09:44
Phenol-d5		4	7.9	10 - 109		1/10/2024	09:44
Terphenyl-d14		8	7.9	49.6 - 120		1/10/2024	09:44
Method Reference(s): Preparation Date: Data File:	EPA 8270D EPA 1311 / 351 1/9/2024 B69040.D	0C					
<u>TCLP Herbicides</u>							
Analyte	Re	sult	<u>Units</u>	Regulatory Lin	nit Qualifier	Date A	<u>nalyzed</u>
2,4,5-TP (Silvex)	<0.0	50	mg/L	1		1/8/20	)24
2,4-D	<0.0	50	mg/L	10		1/8/20	)24
Method Reference(s):	EPA 1311						
Subcontractor ELAP II	<b>D:</b> 10709						
<u>TCLP Mercury</u>							
Analyte	R	esult	<u>Units</u>	Regulatory Lin	nit Qualifier	Date A	nalyzed
Mercury	< 0.0	00200	mg/L	0.2		1/4/2	024 12:2
Method Reference(s): Preparation Date: Data File:	EPA 7470A EPA 1311 1/4/2024 Hg240104A						
<u>TCLP RCRA Metals (IC</u>	<u>(P)</u>						
Analyte		esult	<u>Units</u>	Regulatory Li	nit Qualifier	Date A	Inalyzed
Arsenic	< 0.	500	mg/L	5		1/4/2	024 09:
Barium	< 0.	500	mg/L	100		1/4/2	024 09:
Cadmium	< 0.	0250	mg/L	1		1/4/2	024 09

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.

Report Prepared Friday, January 12, 2024



lient:	<u>Pinto (</u>	Construction					
roject Reference:	132 Dir	igens St New War	rehouse				
Sample Identifier:	NW-2	C & MW-1C					
Lab Sample ID:	24002	240025-01A Date Sampled: 12/28/2023 11:00					:00
Matrix:	TCLP	Extract		Date Rece	eived 1/2	/2024	
Lead		< 0.500	mg/L	5		1/4/202	24 09:53
Selenium		< 0.200	mg/L	1			24 09:53
Silver		< 0.500	mg/L	5		1/4/202	24 09:53
Method Reference Preparation Date Data File:		EPA 6010C EPA 1311 / 3005A 1/3/2024 240104A	_				
<u>TCLP Volatile Orga</u>	<u>inics</u>						
<u>Analyte</u>		Result	<u>Units</u>	<b>Regulatory Limit</b>	<u>Qualifier</u>		nalyzed
1,1-Dichloroethene		< 20.0	ug/L	700			24 13:52
1,2-Dichloroethane		< 20.0	ug/L	500			24 13:52
2-Butanone		< 100	ug/L	200000			24 13:52
Benzene		< 20.0	ug/L	500		1/3/20	24 13:52
Carbon Tetrachloride		< 20.0	ug/L	500		1/3/20	24 13:52
Chlorobenzene		< 20.0	ug/L	100000			24 13:52
Chloroform		< 20.0	ug/L	6000			24 13:52
Tetrachloroethene		< 20.0	ug/L	700			24 13:52
Trichloroethene		< 20.0	ug/L	500			24 13:52
Vinyl chloride		< 20.0	ug/L	200		1/3/20	24 13:52
<u>Surrogate</u>		Perc	<u>ent Recovery</u>	<u>Limits</u>	<u>Outliers</u>	Date Ar	
1,2-Dichloroethane-d4			109	79.7 - 118		1/3/2024	13:52
4-Bromofluorobenzene	2		94.6	80.1 - 112		1/3/2024	13:52
Pentafluorobenzene			101	88 - 115		1/3/2024	13:52
Toluene-D8			101	88.2 - 113		1/3/2024	13:52
Method Referenc Data File:	ce(s):	EPA 8260C EPA 1311 / 5030C z21764.D					

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.

Report Prepared Friday, January 12, 2024



## **Analytical Report Appendix**

The reported results relate only to the samples as they have been received by the laboratory.

Each page of this document is part of a multipage report. This document may not be reproduced except in its entirety, without the prior consent of Paradigm Environmental Services, Inc.

All soil/sludge samples have been reported on a dry weight basis, unless qualified "reported as received". Other solids are reported as received.

Low level Volatiles blank reports for soil/solid matrix are based on a nominal 5 gram weight. Sample results and reporting limits are based on actual weight, which may be more or less than 5 grams.

The Chain of Custody provides additional information, including compliance with sample condition requirements upon receipt. Sample condition requirements are defined under the 2003 NELAC Standard, sections 5.5.8.3.1 and 5.5.8.3.2.

NYSDOH ELAP does not certify for all parameters. Paradigm Environmental Services or the indicated subcontracted laboratory does hold certification for all analytes where certification is offered by ELAP unless otherwise specified. Aliquots separated for certain tests, such as TCLP, are indicated on the Chain of Custody and final reports with an "A" suffix.

Data qualifiers are used, when necessary, to provide additional information about the data. This information may be communicated as a flag or as text at the bottom of the report. Please refer to the following list of analyte-specific, frequently used data flags and their meaning:

"<" = Analyzed for but not detected at or above the quantitation limit.

"E" = Result has been estimated, calibration limit exceeded.

"H" = Denotes a parameter analyzed outside of holding time.

"Z" = See case narrative.

"D" = Sample, Laboratory Control Sample, or Matrix Spike Duplicate results above Relative Percent Difference limit.

"M" = Matrix spike recoveries outside QC limits. Matrix bias indicated.

"B" = Method blank contained trace levels of analyte. Refer to included method blank report.

"J" = Result estimated between the quantitation limit and half the quantitation limit.

"L" = Laboratory Control Sample recovery outside accepted QC limits.

"P" = Concentration differs by more than 40% between the primary and secondary analytical columns. "NC" = Not calculable. Applicable to RPD if sample or duplicate result is non-detect or estimated (see primary report for data flags). Applicable to MS if sample is greater or equal to ten times the spike added. Applicable to sample surrogates or MS if sample dilution is 10x or higher.

"\*" = Indicates any recoveries outside associated acceptance windows. Surrogate outliers in samples are presumed matrix effects. LCS demonstrates method compliance unless otherwise noted.

"(1)" = Indicates data from primary column used for QC calculation.

"A" = denotes a parameter for which ELAP does not offer approval as part of their laboratory certification program.

"F" = denotes a parameter for which Paradigm does not carry certification, the results for which should therefore only be used where ELAP certification is not required, such as personal exposure assessment.

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.


Report Prepared Friday, January 12, 2024

#### GENERAL TERMS AND CONDITIONS LABORATORY SERVICES

These Terms and Conditions embody the whole agreement of the parties in the absence of a signed and executed contract between the Laboratory (LAB) and Client. They shall supersede all previous communications, representations, or agreements, either verbal or written, between the parties. The LAB specifically rejects all additional, inconsistent, or conflicting terms, whether printed or otherwise set forth in any purchase order or other communication from the Client to the LAB. The invalidity or unenforceability in whole or in part of any provision, term or condition hereof shall not affect in any way the validity or enforceability of the remainder of the Terms and Conditions. No waiver by LAB of any provision, term, or condition hereof or of any breach by or obligation of the Client hereunder shall constitute a waiver of such provision, term, or condition on any other occasion or a waiver of any other breach by or obligation of the Client. This agreement shall be administered and interpreted under the laws of the state which services are procured.

Warranty.	Recognizing that the nature of many samples is unknown and that some may contain potentially hazardous components, LAB warrants only that it will perform testing services, obtain findings, and prepare reports in accordance with generally accepted analytical laboratory principles and practices at the time of performance of services. LAB makes no other warranty, express or implied.
Scope and	LAB agrees to perform the services described in the chain of custody to which these terms and conditions are attached. Unless the
Compensation.	parties agree in writing to the contrary, the duties of LAB shall not be construed to exceed the services specifically described. LAB wi
•	use LAB default method for all tests unless specified otherwise on the Work Order. Payment terms are net 30 days from the date of invoice. All overdue payments are subject to an interest charge of one and one-half
	percent (1-1/2%) per month or a portion thereof. Client shall also be responsible for costs of collection, including payment of
	reasonable attorney fees if such expense is incurred. The prices, unless stated, do not include any sale, use or other taxes. Such taxes
	will be added to invoice prices when required.
Prices.	Compensation for services performed will be based on the current Lab Analytical Fee Schedule or on quotations agreed to in writing by the parties. Turnaround time based charges are determined from the time of resolution of all work order questions. Testimony,
	court appearances or data compilation for legal action will be charged separately. Evaluation and reporting of initial screening runs
	may incur additional fees.
Limitations of	In the event of any error, omission, or other professional negligence, the sole and exclusive responsibility of LAB shall be to re-
Liability.	perform the deficient work at its own expense and LAB shall have no other liability whatsoever. All claims shall be deemed waived unless made in writing and received by LAB within ninety (90) days following completion of services.
	LAB shall have no liability, obligation, or responsibility of any kind for losses, costs, expenses, or other damages (including but not
	limited to any special direct, incidental or consequential damages) with respect to LAB's services or results.
	All results provided by LAB are strictly for the use of its clients and LAB is in no way responsible for the use of such results by clients or third parties. All reports should be considered in their entirety, and LAB is not responsible for the separation, detachment, or
	other use of any portion of these reports. Client may not assign the lab report without the written consent of the LAB.
	Client covenants and agrees, at its/his/her sole expense, to indemnify, protect, defend, and save harmless the LAB from and against
	any and all damages, losses, liabilities, obligations, penalties, claims, litigation, demands, defenses, judgments, suits, actions, proceedings, costs, disbursements and/or expenses (including, without limitation attorneys' and experts' fees and disbursements) of
	any kind whatsoever which may at any time be imposed upon, incurred by or asserted or awarded against client relating to, resulting
	from or arising out of (a) the breach of this agreement by this client. (b) the negligence of the client in handling, delivering or
	disclosing any hazardous substance, (c) the violation of the Client of any applicable law, (d) non-compliance by the Client with any environmental permit or (e) a material misrepresentation in disclosing the materials to be tested.
Hazard Disclosure.	Client represents and warrants that any sample delivered to LAB will be preceded or accompanied by complete written disclosure of
	the presence of any hazardous substances known or suspected by Client. Client further warrants that any sample containing any hazardous substance that is to be delivered to LAB will be packaged, labeled, transported, and delivered properly and in accordance
	hazardous substance that is to be delivered to LAB will be packaged, labeled, in ansported, and delivered is openly and in decordance with applicable laws.
Sample Handling.	Prior to LAB's acceptance of any sample (or after any revocation of acceptance), the entire risk of loss or of damage to such sample
ormbio menonia.	remains with Client. Samples are accepted when receipt is acknowledged on chain of custody documentation. In no event will LAB
	have any responsibility for the action or inaction of any carrier shipping or delivering any sample to or from LAB premises. Client authorizes LAB to proceed with the analysis of samples as received by the laboratory, recognizing that any samples not in
	compliance with all current DOH-ELAP-NELAP requirements for containers, preservation or holding time will be noted as such on the
	final report. Disposal of hazardous waste samples is the responsibility of the Client. If the Client does not wish such samples returned, LAB may
	add storage and disposal fees to the final invoice. Maximum storage time for samples is 30 days after completion of analysis unless
	modified by applicable state or federal laws. Client will be required to give the LAB written instructions concerning disposal of these
	samples
	LAB reserves the absolute right, exercisable at any time, to refuse to receive delivery of, refuse to accept, or revoke acceptance of any sample, which, in the sole judgment of LAB (a) is of unsuitable volume, (b) may be or become unsuitable for or may pose a risk in
	handling, transport, or processing for any health, safety, environmental or other reason whether or not due to the presence in the
	sample of any hazardous substance, and whether or not such presence has been disclosed to LAB by Client or [c] if the condition or
I and Dama a shifting	sample date make the sample unsuitable for analysis. LAB is solely responsible for performance of this contract, and no affiliated company, director, officer, employee, or agent shall have
Legal Responsibility	any legal responsibility hereunder, whether in contract or tort including negative.
Assignment.	LAB may assign its performance obligations under this contract to other parties, as it deems necessary. LAB shall disclose to Client any assignee (subcontractor) by ELAP ID # on the submitted final report.
Force Majeure.	LAB shall have no responsibility or liability to the Client for any failure or delay in performance by LAB, which results in whole or in
	part from any cause or circumstance beyond the reasonable control of LAB. Such causes and circumstances shall include, but not limited to, acts of God, acts or orders of any government authority, strikes or other labor disputes, natural disasters, accidents, wars,
	civil disturbances, difficulties or delays in transportation, mail or delivery services, inability to obtain sufficient services or supplies
	from LAB's usual suppliers, or any other cause beyond LAB's reasonable control.
Law.	This contract shall be continued under the laws of the State of New York without regard to its conflicts of laws provision.

This report is part of a multipage document and should only be evaluated in its entirety. The Chain of Custody provides additional sample information, including compliance with the sample condition requirements upon receipt.




Page 9 of 12

			2 ° F =	)
PARADIGM	<u>Chain</u>	<u>of Custody Su</u>	<u>oplement</u>	
Client:	nto Construction 240025	Completed by:	leften lidof	6 5
Lab Project ID: C	Sample Conditio	Date: <b>n Requirements</b> 0/241/242/243/244	_1/2/2027	1
Condition	NELAC compliance with the sample of Yes		s upon receipt N/A	
Container Type				
Comments Transferred to method- compliant container	293-71-9-39 TCLP VOA	(lastic.ty)		
Headspace (<1 mL) Comments	X TCLP VOA			
Preservation				
Chlorine Absent (<0.10 ppm per test strip) Comments				
Holding Time	- A			
Temperature	2°C I (-d		metal s	(geryi Hg)
Compliant Sample Quantity/T Comments				

179 Lake Avenue + Rochester, NY 14608 + (585) 647-2530 + Fax (585) 647-3311 + ELAP 104 10958


	Comments:	Comments:	Comments:	7	Sample Condition: Per NELAC/ELAP 210/241/242/243/244	TLAB USE ONLY BELOW THIS LINE	9	8	7	σ	CTI	4 0	set sy en		DATE			PROJECT NAME/SITE NAME:	1	1		ГАЛА			
Temperature	Holding Time	Preservation:	Container Type:	Receipt Parameter	Per NELA	LY BELO							11 0 e		TIME			AME		A STATE OF TAXABLE			כ		
	me:	on:	ype:	ameter	C/ELAP 210/2	DW THIS LI		1					×	m →	- 0 O Z Z O O							MAL N			•
~					41/242/24	NET									פע≪ם	-	COMMENTS:	ATTN:	PHONE:	CITY:	ADDRESS:	COMPANY:			
× v l				NELAC Compliance	3/244	いたいないないであったので							NW-36 + MW-1		SAMPLE LOCATION/FIELD ID			Reporting	FAX:	STATE		Parad	REPORT TO:	CHA	179 Lake Avenue,
	Trent Varbulu.	Relinquished By	Client Sampled By,										C Se.1   X	; 73 m	x - x + > z x = x + z = z z - > + z = 0 x x x x x x x x x x x x x x x x x x x		Please email results to reporting@paradigmenv.com	ATTN: ACCOU	PHONE:	ZIP: CITY:		COMPARY:		CHAIN OF CUSTODY	179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530
13124	1/3/24 / Date/Time		Date/Time													REQUESTED ANALYSIS		Accounts Payable	FAX:	STATE:		Same	INVOICE TO:	×	647-2530 Fax (585) 647-3311
125	1435 P.I.F.	08:30	Total Cost:										10 - Seoo HC	N.	REMARKS		Date Due: \/lo	1 2 3	     	ZIP: TURNAROUND TIME: (WORNING UNT S)					TI
			ſ												PARAD, SAMPLE NUMBER		10/23	3 × 5	STD				CLIENT PROJE	ELAP ID:	





### Notification Addendum to Excavation Work Plan 132 Dingens St. Site, Buffalo New York


### **APPENDIX C**


**Design Drawings** 












	1		
	EROSION CONTROL NOTES:		
	THE FOLLOWING EROSION CONTROL PROCEDURE SHALL BE ADHERED TO BY THE CONTRACTOR:		
	1. INSTALL TEMPORARY SILT FENCE BARRIERS AS SHOWN ON THE PLAN AND AT ALL EXISTING STORMWATER CATCH BASINS WITHIN THE WORK AREA TO PREVENT SEDIMENT MIGRATION. ALL SILT FENCE/SOCK BARRIERS SHALL BE INSTALLED IN ACCORDANCE WITH THE DETAILS SHOWN ON THE PLANS.		
_	2. THE TOPSOIL SHALL BE STRIPPED & STOCKPILED ON SITE FOR RE-USE AS DIRECTED BY THE OWNER. ALL LOCAL ORDINANCES REGARDING THE SALE AND/OR REMOVAL OF TOPSOIL FROM THE SITE MUST BE FOLLOWED.		STORM SEWER GRATE
D	3. ALL SILT FENCES/SOCKS SHALL BE REPLACED WHENEVER THEY BECOME CLOGGED OR INOPERABLE.		
	4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTENNACE & REMOVAL OF TEMPORARY SEDIMENTATION CONTROLS.		REINFORCED CORNERS
	5. THE CONTRACTOR MUST CONTROL DUST DURING CONSTRUCTION. DURING EARTHWORK OPERATIONS, WATER SPREADING EQUIPMENT SHALL BE PROVIDED BY THE CONTRACTOR AND WATER APPLIED AS NECESSARY AND AS DIRECTED BY THE OWNER IN ORDER TO CONTROL DUST.		MANAGEABLE 2 FOOT CONTAINMENT AREA
	6. DIRT OR DEBRIS LEFT ON LOCAL PUBLIC ROADS AS A RESULT OF THIS CONSTRUCTION PROJECT SHALL BE REMOVED & ROAD SURFACES CLEANED BY THE CONTRACTOR ON A DAILY BASIS.		
	7. ALL DISTURBED AREAS (EXCEPT AREAS TO BE PAVED OR BUILT UPON) SHALL BE TOPSOILED TO A MINIMUM 4" DEPTH & SEEDED IMMEDIATELY AFTER FINE GRADING TAKES PLACE & AS SOON AS PHYSICALLY POSSIBLE.		ſ
	8. THE CONTRACTOR IS RESPONSIBLE FOR THE MAINTENANCE OF DOWNSTREAM STORM SEWERS, DITCHES & CULVERTS. SILT BUILD-UP FOUND TO BE A RESULT OF THIS SITE CONSTRUCTION WORK SHALL BE REMOVED FROM DOWNSTREAM CULVERTS BY THE CONTRACTOR AT NO ADDITIONAL EXPENSE TO THE OWNER OR THE TOWN.		
	9. IN ADDITION TO STORM WATER DISCHARGES, THE FOLLOWING NON-STORM WATER DISCHARGES MAY CONTRIBUTE TO THE RUN-OFF FROM THE SITE:		
	- WATER FROM WATER SERVICE FLUSHINGS - WATER USED TO WASH DOWN CONSTRUCTION VEHICLES (NO DETERGENTS) - WATER USED FOR DUST CONTROL - UNCONTAMINATED GROUNDWATER		
	10. THE ABOVE NON-STORM WATER FLOWS SHALL BE TREATED IN THE SAME MANNER AS STORM WATER FLOWS INDICATED HERIN.		
С			
	C1 GENERAL NOTES	C2	FILTER SACK INLET PRO
	SCALE: N.T.S.	62	SCALE: N.T.S.
В			
U			
	B1 NOT USED SCALE: N.T.S.	B2	NOT USED SCALE: N.T.S.
	SUALE: N.1.S.		SUALE: N.T.S.
Α			
	A1 NOT USED SCALE: N.T.S.	A2	NOT USED SCALE: N.T.S.
	1 1		

D4 -

## DANDY SACK<sup>TM</sup> SPECIFICATIONS

# NOTE: THE DANDY SACK $^{TM}$ WILL BE MANUFACTURED IN THE U.S.A. FROM A WOVEN MONOFILAMENT FABRIC THAT MEETS OR EXCEEDS THE FOLLOWING SPECIFICATIONS:



	REGULAR FLOW DANDY SACK <sup>TM</sup>	(BLACK)
--	---------------------------------------	---------

MECHANICAL PROPERTIES	TEST METHOD	UNITS	MARV
GRAB TENSILE STRENGTH	ASTM D 4632	kN (lbs)	1.78 (400) x 1.40 (315)
GRAB TENSILE ELONGATION	ASTM D 4632	%	15 x 15
PUNCTURE STRENGTH	ASTM D 4833	kN (lbs)	0.67 (150)
MULLEN BURST STRENGTH	ASTM D 3786	kPa (psi)	5506 (800)
TRAPEZOID TEAR STRENGTH	ASTM D 4533	kN (lbs)	0.67 (150) x 0.73 (165)
UV RESISTANCE	ASTM D 4355	%	90
APPARENT OPENING SIZE	ASTM D 4751	Mm (US Std Sieve)	0.425 (40)
FLOW RATE	ASTM D 4491	1/min/m <sup>2</sup> (gal/min/ft <sup>2</sup> )	2852 (70)
		01	0.90
PERMITTIVITY	ASTM D 4491	Sec <sup>-1</sup>	0.90
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C	DRANGE) TEST METHOD	UNITS	MARV
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH	DRANGE) TEST METHOD ASTM D 4632	UNITS kN (lbs)	MARV 1.62 (365) X 0.89 (200)
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632	UNITS kN (lbs) %	MARV 1.62 (365) X 0.89 (200) 24 X 10
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632 ASTM D 4632 ASTM D 4833	UNITS kN (lbs) % kN (lbs)	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90)
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH MULLEN BURST STRENGTH	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632 ASTM D 4833 ASTM D 3786	UNITS kN (lbs) % kN (lbs) kPa (psi)	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90) 3097 (450)
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH MULLEN BURST STRENGTH TRAPEZOID TEAR STRENGTH	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632 ASTM D 4833 ASTM D 3786 ASTM D 4533	UNITS kN (lbs) % kN (lbs) kPa (psi) kN (lbs)	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90) 3097 (450) 0.51 (115) X 0.33 (75)
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH MULLEN BURST STRENGTH TRAPEZOID TEAR STRENGTH UV RESISTANCE	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632 ASTM D 4833 ASTM D 3786 ASTM D 4533 ASTM D 4533	UNITS kN (lbs) % kN (lbs) kPa (psi) kN (lbs) %	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90) 3097 (450) 0.51 (115) X 0.33 (75) 90
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH MULLEN BURST STRENGTH TRAPEZOID TEAR STRENGTH UV RESISTANCE APPARENT OPENING SIZE	DRANGE)           TEST METHOD           ASTM D 4632           ASTM D 4533           ASTM D 4533           ASTM D 4533           ASTM D 4555           ASTM D 4751	UNITS kN (lbs) % kN (lbs) kPa (psi) kN (lbs) % Mm (US Std Sieve)	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90) 3097 (450) 0.51 (115) X 0.33 (75) 90 0.425 (40)
HI-FLOW DANDY SACK <sup>TM</sup> (SAFETY C MECHANICAL PROPERTIES GRAB TENSILE STRENGTH GRAB TENSILE ELONGATION PUNCTURE STRENGTH MULLEN BURST STRENGTH TRAPEZOID TEAR STRENGTH UV RESISTANCE	DRANGE) TEST METHOD ASTM D 4632 ASTM D 4632 ASTM D 4833 ASTM D 3786 ASTM D 4533 ASTM D 4533	UNITS kN (lbs) % kN (lbs) kPa (psi) kN (lbs) %	MARV 1.62 (365) X 0.89 (200) 24 X 10 0.40 (90) 3097 (450) 0.51 (115) X 0.33 (75) 90

\*NOTE: DANDY SACKS<sup>TM</sup> CAN BE ORDERED WITH OUR OPTIONAL OIL ABSORBENT PILLOWS.

			_
DTECTION		<b>C4</b>	N
			SCAI
	B3 NOT USED	D/	NC SCAL
	DJ SCALE: N.T.S.	<b>B4</b>	SCAL
	A3 NOT USED		NI/
	A3 NOT USED SCALE: N.T.S.	<b>A4</b>	NC SCAI
2	30ALE. N.1.3. 3		JUA
۲	· J I		

4		
NOT USED SCALE: N.T.S.	D	<section-header><section-header><text><text><text><text></text></text></text></text></section-header></section-header>
NOT USED SGALE: N.T.S.	C	NGENS STREET NLO, NEW YORK CONSTRUCTION
NOT USED SCALE: NT.S.	B	Image: Second
NOT USED SCALE: N.T.S.	<b>A</b>	EROSION & SEDIMENT CONTROL DETAILS C-502