

**MALCOLM
PIRNIE**

REMEDIAL REPORT FOR THE TRUSCON PROPERTY

THE CITY OF BUFFALO

DECEMBER 1996

MALCOLM PIRNIE, INC.

**40 Centre Drive
P. O. Box 1938
Buffalo, New York 14219**

0848-261-100/RR

**MALCOLM
PIRNIE**

RECEIVED

LETTER OF TRANSMITTAL

To: NYSDEC - BUFFALO

FEB 11 1997

Date: 2/10/97

Attention: PETER BUECHI

Re: TRUSCON SITE
SOILS REMEDIATION

NYSDEC-REQ. 9
FOIL
X REL UNREL

We are sending you ☒ Enclosed ☐ Under separate cover via ☐ Mail ☐ Messenger, the following items:

- | | | | |
|---|-----------------------------------|--------------------------------------|--------------------------------|
| <input type="checkbox"/> shop drawings | <input type="checkbox"/> prints | <input type="checkbox"/> data sheets | <input type="checkbox"/> _____ |
| <input type="checkbox"/> specifications | <input type="checkbox"/> sketches | <input type="checkbox"/> brochures | <input type="checkbox"/> _____ |

Our action relative to items submitted for approval has been noted on the drawings.

COPIES	PREPARED BY	REFERENCE NO.	DESCRIPTION
2	MPI		REMEDIAL REPORT FOR THE TRUSCON PROPERTY

THESE ARE TRANSMITTED AS CHECKED BELOW:

- | | | |
|--|--|---|
| <input type="checkbox"/> As requested | <input type="checkbox"/> Approved | <input type="checkbox"/> Resubmit _____ copies for approval |
| <input type="checkbox"/> For your use | <input type="checkbox"/> Approved as Corrected | <input type="checkbox"/> Submit _____ copies for distribution |
| <input type="checkbox"/> For review & comment | <input type="checkbox"/> Revise and Resubmit | <input type="checkbox"/> Return _____ corrected Prints |
| <input checked="" type="checkbox"/> For your information | <input type="checkbox"/> Not Approved | <input type="checkbox"/> _____ |

Remarks: COPIES OF THE REPORT HAVE ALSO BEEN SENT TO
LTV STEEL & THE CITY OF BUFFALO. CALL EITHER
ME OR KENT McMANUS IF YOU HAVE ANY QUESTIONS.

Copies to: _____

Very truly yours,

MALCOLM PIRNIE, INC.

Terry Reed

**MALCOLM
PIRNIE**

REMEDIAL REPORT FOR THE TRUSCON PROPERTY

THE CITY OF BUFFALO

DECEMBER 1996

MALCOLM PIRNIE, INC.

**40 Centre Drive
P. O. Box 1938
Buffalo, New York 14219**

0848-261-100/RR

REMEDIAL REPORT FOR THE TRUSCON PROPERTY

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION	1
1.1 Background	1
1.2 Previous Investigations	2
 3.0 REMEDIAL RESULTS	 3
3.1 Remedial Plan	3
3.2 Soil Excavation	3
3.2.1 Area of Former 5.5 Million Gallon Tank	3
3.2.2 Perimeter of Tank Area and River Bank	5
3.3.3 Tank Removals	5
3.3.4 Oil Pipeline	6
3.3 Backfilling	7
3.4 Bioremediation Location	7
3.5 Disposal of Treated Soil	8

LIST OF TABLES

Table	Description	Follows
No.		Page
3-1	Comparison of Soil Sampling to STARS Memo Guidance Values	4

LIST OF FIGURES

Figure	Description	Follows
No.		Page
1	Area of 5.5 Million Gallon Tank	3
2	Area of 5.5 Million Gallong Tank, Limits of Excavation	3
3	River Bank Area: Excavation Limits and Sample Location Map	5
4	4,000 Gallon Tank Area: Limits of Excavation	6
5	Biopad Stockpile Area	7

TABLE OF CONTENTS (Continued)

LIST OF APPENDICES

Appendix	Description
A	Related Project Correspondence
B	Inspector's Daily Reports
C	Laboratory Analytical Reports
D	Waste Oil Invoice Forms
E	Stockpile Liner Quality Assurance Test Data
F	Posi-Shell Manufacturer's Data
G	Construction Photographs

1.0 INTRODUCTION

1.1 Background

The City of Buffalo purchased an approximately 50-acre parcel of property, located at 1176-1184 South Park Avenue, from LTV Steel Company approximately five years ago. Prior to the purchase, the City contracted for a Phase 1 Assessment of the site which uncovered NYSDEC-documented evidence of an approximately 20 year old spill of No. 6 fuel oil on the site. Subsequently the City, as part of the City's Brownfields redevelopment efforts, worked closely with a Developer to put together a proposed \$22 million development package for purchase and use of the site for hydroponics tomato manufacturing. During the development discussions, the spill history led to a site investigation by the City and discussions with the NYSDEC regarding site remedial requirements.

A proposed remedial plan was submitted to the NYSDEC by Foit-Albert on behalf of the City of Buffalo on June 19, 1996. That plan was revised by Foit-Albert on July 25, 1996.

At the request of the City of Buffalo and LTV, Malcolm Pirnie subsequently reviewed the July 25, 1996 Foit-Albert Remedial Plan in addition to the following four studies:

- Enasco, Inc. (November 1984) Limited Environmental Investigation.
- Enasco, Inc. (January 1995) Continuing Environmental Investigation Report.
- Foit-Albert Assoc. (February 1996) Groundwater Investigation.
- Foit-Albert Assoc. (May 1996) Subsurface Investigation.

Following discussions with the City, NYSDEC and LTV Steel it was concluded that the proposed remedial approach by Foit-Albert was too conservative and costly to implement.

A supplemental soil sampling program was completed in August 1996 to better define the vertical and horizontal limits of soil contamination and serve as the basis for development of a revised remedial plan. The sampling results and a revised remedial approach are discussed in the September 1996 Sampling Report and Remedial Plan prepared by Malcolm Pirnie.

LTV Steel and the City subsequently agreed to share the cost and responsibility for implementing the remedial plan. Copies of the Agreement between the City and LTV Steel are included in Appendix E of the September 1996 Sampling Report and Remedial Plan.

1.2 Previous Investigations

The previous studies performed by Enasco, Inc., Foit-Albert & Associates, and Malcolm Pirnie are described in the Sampling Report and Remedial Plan prepared by Malcolm Pirnie.

That report describes the methods used to investigate the site, summarizes the analytical data, compares the results to NYSDEC spill clean-up guidance values and delineates the anticipated extent of contamination in each area of the site.

3.0 REMEDIAL RESULTS

3.1 Remedial Plan

The remedial plan prepared by Malcolm Pirnie was submitted to the NYSDEC for review on September 24, 1996. Various discussions and items of clarification followed regarding the proposed remedial approach. Related correspondence is included in Appendix A.

Generally, remediation activities conducted to date include the excavation of contaminated soil, backfilling and compaction of the excavated areas, transportation of the contaminated soil to an off-site bioremediation storage area on nearby LTV Steel property, and conducting an investigation to determine whether three underground storage tanks remained on-site.

Malcolm Pirnie provided construction oversight of the remediation activities. The inspector's daily reports of the work are included in Appendix B and construction photographs are included in Appendix G. NYSDEC personnel were routinely informed of the test results and progress of the work during construction and provided periodic inspections of the work as it proceeded. Each element of the completed remediation efforts is summarized below.

3.2 Soil Excavation


3.2.1 Area of Former 5.5 Million Gallon Tank

The upper portion of clean surficial fill material (1538 cubic yards), within the limits of soil excavation shown on Figure 1 was stripped off and stockpiled on-site (actual depth varied from 1.0 to 1.5-feet from existing ground surface).

Contaminated soil was then excavated vertically until residual oil was not observed or to a maximum depth of approximately 9 to 10 feet, which is equivalent to the elevation of the Buffalo River (573.0-573.5). Actual elevations in the bottom of the excavation varied from 573.0 to 576.2 depending on conditions encountered.

Soil was excavated laterally to the limits of the excavation illustrated on Figure 2. Field modifications to the originally proposed limits of excavation occurred based on

FIGURE 1



LTV STEEL

AREA OF 5.5 MILLION GALLON TANK


BUFFALO, NY

DECEMBER 1996

**MALCOLM
PIRNIE**

0848F04

FIGURE 2



observed field conditions where residual oil (as defined in Section 2.3 of the Sampling Report and Remedial Plan) was observed along the perimeter of the excavation. The excavating was continued beyond the limits shown on Figure 1 until residual oil was not observed. Approximately 12,100 cubic yards of contaminated soil was excavated from the area of the former 5.5 million gallon tank.

Verification soil samples were collected at a minimum frequency of one sample per 100 linear feet of excavation as composite samples where nuisance characteristics were evident along the sidewall of the excavation. Verification samples were also collected in side wall areas without visual or olfactory indications at a minimum frequency of one sample per 200 linear feet. These samples were intended to document any residual petroleum contamination which might remain.

The bottom of the excavation was sampled at an interval of one composite sample per 5,000 square feet. All samples were collected no less than six inches below the exposed surface being sampled. Random samples were used for compositing. All sampling equipment was decontaminated between sample locations. Soil samples were placed in precleaned sample containers, placed on ice, and transported to a NYSDOH ELAP certified analytical laboratory (Waste Stream Technology, Inc.) for testing.

Sample locations are shown on Figure 2. Table 3-1 summarizes the laboratory analytical results and compares the results to the NYSDEC STARS memo guidance policy values for petroleum contaminated soils. Copies of the laboratory reports are included in Appendix C.

All side wall samples results were less than STARS guidance values. Of the ten base of excavation samples collected, eight had some exceedances of STARS values indicating that some petroleum contamination remained in-place below the level of the River. The remaining contamination not considered significant, however since the oil has been shown to be very hydrophobic and tends to adhere to the soil particles as long as the soil remains undisturbed

**TABLE 3-1
LTV/TRUSCON REMEDIAL EXCAVATION**

**COMPARISON OF SOIL SAMPLING
TO STARS MEMO GUIDANCE VALUES**

Sample Location ⁽¹⁾ Sample Elevation (FMSL)	S-2 (574)	S-5A	S-5B (574)	S-6 (574)	S-8 A/B (575)	S-8A	Stars Memo Guidance Value ⁽²⁾
Compound	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg
VOLATILES:							
Methyl-t-butyl ether							1000.0
Benzene		20.0	10.1		104.0	107.0	14.0
Toluene							100.0
Ethylbenzene		80.0	38.7		94.5	96.0	100.0
m,p-Xylene		229.0	116.0		160.0	178.0	100.0
o-Xylene		164.0	79.6		71.5	73.7	100.0
Isopropyl benzene							100.0
n-Propylbenzene		16.0					100.0
1,3,5-Trimethylbenzene		63.0	21.2		22.1		100.0
tert-Butylbenzene							100.0
1,2,4-Trimethylbenzene		245.0	93.1		102.0	60.7	100.0
sec-Butylbenzene							100.0
p-Isopropyltoluene							100.0
n-Butylbenzene		97.0	20.2				100.0
Napthalene			188.0		209.0	53.6	200.0
Notes: (1) S-designates sample collected from base of excavation. SW-designates sample collected from sidewall of excavation. (2) TCLP Alternatives Guidance Value for petroleum contaminated soil. Shaded concentration values indicate guidance value exceedence. Blank indicates compound not detected above laboratory detection limit.							

**TABLE 3-1
LTV/TRUSCON REMEDIAL EXCAVATION**

**COMPARISON OF SOIL SAMPLING
TO STARS MEMO GUIDANCE VALUES**

Sample Location⁽¹⁾ Sample Elevation (FMSL)	S-8B	S-10 A/B (573)	S-11 A/B (573)	S-12 A/B (573)	S-16 A/B (573)	Stars Memo Guidance Value⁽²⁾
Compound	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg
VOLATILES:						
Methyl-t-butyl ether						1000.0
Benzene	273.0	198.0	34.7			14.0
Toluene	12.6		4.6			100.0
Ethylbenzene	289.0	406.0	40.9			100.0
m,p-Xylene	496.0	70.3	120.0			100.0
o-Xylene	199.0	38.3	66.1			100.0
Isopropyl benzene		27.1	2.3			100.0
n-Propylbenzene			11.4			100.0
1,3,5-Trimethylbenzene	99.1	53.6	39.3			100.0
tert-Butylbenzene						100.0
1,2,4-Trimethylbenzene	399.0	1260.0	158.0	145.0		100.0
sec-Butylbenzene						100.0
p-Isopropyltoluene						100.0
n-Butylbenzene		351.0	50.7	15.2		100.0
Napthalene	772.0	3270.0	707.0	147.0		200.0
Notes: (1) S-designates sample collected from base of excavation. SW-designates sample collected from sidewall of excavation. (2) TCLP Alternatives Guidance Value for petroleum contaminated soil. Shaded concentration values indicate guidance value exceedence. Blank indicates compound not detected above laboratory detection limit.						

**TABLE 3-1
LTV/TRUSCON REMEDIAL EXCAVATION**

**COMPARISON OF SOIL SAMPLING
TO STARS MEMO GUIDANCE VALUES**

Sample Location ⁽¹⁾ Sample Elevation (FMSL)	S-18 A/B (571)	S-20 A/B (570)	S-21 A/B (572)	SW-3	SW-4	Stars Memo Guidance Value ⁽²⁾
Compound	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg
VOLATILES:						
Methyl-t-butyl ether						1000.0
Benzene				1.4		14.0
Toluene						100.0
Ethylbenzene						100.0
m,p-Xylene						100.0
o-Xylene						100.0
Isopropyl benzene	739.0		2.0			100.0
n-Propylbenzene	4340.0	3.8	5.4			100.0
1,3,5-Trimethylbenzene			1.9			100.0
tert-Butylbenzene						100.0
1,2,4-Trimethylbenzene		6.3	23.0			100.0
sec-Butylbenzene	1610.0					100.0
p-Isopropyltoluene						100.0
n-Butylbenzene	5310.0	13.7				100.0
Napthalene			4.9			200.0
Notes: (1) S-designates sample collected from base of excavation. SW-designates sample collected from sidewall of excavation. (2) TCLP Alternatives Guidance Value for petroleum contaminated soil. Shaded concentration values indicate guidance value exceedence. Blank indicates compound not detected above laboratory detection limit.						

**TABLE 3-1
LTV/TRUSCON REMEDIAL EXCAVATION**

**COMPARISON OF SOIL SAMPLING
TO STARS MEMO GUIDANCE VALUES**

Sample Location ⁽¹⁾ Sample Elevation (FMSL)	SW-7 A/B	SW-9 A/B	SW-13 A/B	SW-14 A/B	SW-15 A/B	Stars Memo Guidance Value ⁽²⁾
Compound	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg
VOLATILES:						
Methyl-t-butyl ether						1000.0
Benzene						14.0
Toluene				2.4		100.0
Ethylbenzene						100.0
m,p-Xylene						100.0
o-Xylene				29.0		100.0
Isopropyl benzene						100.0
n-Propylbenzene				65.3		100.0
1,3,5-Trimethylbenzene						100.0
tert-Butylbenzene						100.0
1,2,4-Trimethylbenzene		2.1				100.0
sec-Butylbenzene						100.0
p-Isopropyltoluene						100.0
n-Butylbenzene						100.0
Napthalene		4.0	3.2	2.3		200.0

Notes: (1) S-designates sample collected from base of excavation.
SW-designates sample collected from sidewall of excavation.
(2) TCLP Alternatives Guidance Value for petroleum contaminated soil.

Shaded concentration values indicate guidance value exceedence.
Blank indicates compound not detected above laboratory detection limit.

**TABLE 3-1
LTV/TRUSCON REMEDIAL EXCAVATION**

**COMPARISON OF SOIL SAMPLING
TO STARS MEMO GUIDANCE VALUES**

Sample Location ⁽¹⁾ Sample Elevation (FMSL)	SW-17 A/B	SW-19 A/B	SW-22 A/B	SW-23 A/B	SW-24 A/B	Stars Memo Guidance Value ⁽²⁾
Compound	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg	ug/kg
VOLATILES:						
Methyl-t-butyl ether						1000.0
Benzene						14.0
Toluene						100.0
Ethylbenzene						100.0
m,p-Xylene						100.0
o-Xylene						100.0
Isopropyl benzene			3.7		10.2	100.0
n-Propylbenzene			12.7		23.3	100.0
1,3,5-Trimethylbenzene			6.9			100.0
tert-Butylbenzene						100.0
1,2,4-Trimethylbenzene			39.6			100.0
sec-Butylbenzene			5.2		7.5	100.0
p-Isopropyltoluene			4.2			100.0
n-Butylbenzene			42.1		16.8	100.0
Napthalene			40.0			200.0
Notes: (1) S-designates sample collected from base of excavation. SW-designates sample collected from sidewall of excavation. (2) TCLP Alternatives Guidance Value for petroleum contaminated soil. Shaded concentration values indicate guidance value exceedence. Blank indicates compound not detected above laboratory detection limit.						

3.2.2 Perimeter of Tank Area and River Bank

Soil was excavated to the water table (the same elevation as the Buffalo River) in the vicinity of SB-1, SB-3, SB-5, SB-17, and SB-18 within the limits shown on Figure 3. Soil that did not have visual staining or detectable odors was stockpiled and used as backfill. The actual quantity of contaminated soil excavated from these five areas was 1660 cubic yards.

The proposed excavation areas were modified as follows:

- The lateral limits of excavation above the water table were modified using the same logic presented in Section 3.2.1 for the 5.5 million gallon tank area.
- The proposed excavation plan was to excavate approximately four to five feet below the water table at SB-1, approximately seven feet below the water table at SB-18 and nine feet below the water table at SB-17, and to continue excavating below the water table in a lateral direction until gross contamination was not observed, or the river was encountered. Water entering the excavation was to be removed by pumping and will be discharged to the Buffalo Sewer Authority collection system on South Park Avenue.


As discussed with the on-site NYSDEC representative, the anticipated depths of excavation below the water table could not be achieved due to the proximity of the River and the porous nature of the bank materials. Water entered the excavations much faster than it could be pumped out. To avoid the possibility of the river bank collapsing into the hole and the potential for release of petroleum contaminated soil to the river, the excavation depth was terminated at 4.5-feet below the River elevation in SB-1, 1-foot below the water in SB-18, and 4-feet below the water in SB-17.

Sample locations are shown on Figure 3 and analytical results are summarized in Table 3-1. All side wall results were less than STARS guidance values, as were two of the three base of excavation samples.

3.3.3 Tank Removals

A total of three underground storage tanks (USTs) were assumed to still exist at the site; two 4,000-gallon diesel fuel USTs in the center of the site and one 1,000-gallon fuel oil tank near the Truscon Building Office. The tanks, if present, were planned to be removed,

FIGURE 3



decommissioned and disposal of. Any contaminated soil in the vicinity of the tanks was to be excavated and remediated.

After excavating with a backhoe, no tanks could be found. In the area of the suspected 1,000-gallon tank, the tank tie-down straps and clean sand backfill were observed; however, no tank was discovered. No contaminated soil was observed.

Although no tanks were discovered in the anticipated location of the 4,000-gallon tanks, contaminated soil was observed. Approximately 1,820 cubic yards of contaminated material were excavated at a depth of 3 to 5 feet and hauled off-site. The excavation area and location of the side wall and base of excavation samples that were collected are shown on Figure 4. Laboratory analytical results are summarized in Table 3-1. All test results were less than the STARS guidance values for petroleum contaminated soils


3.3.4 Oil Pipeline

During excavation activities in the area of the former 5.5 million gallon tank, an eight-inch diameter abandoned steel pipeline filled with oil was unexpectedly discovered. The oil was detected when the backhoe broke the line. The ends of the pipeline were crimped so that the oil could not leak out. The pipeline ran in an east-west direction in the vicinity of boring SB-12.

Elmwood Tank and Piping Corporation was employed to drain the line and clean out the pipe. The oil from inside the pipe was drained into a sump hole where it was then suctioned out and hauled off-site for disposal. Waste oil invoice forms are included in Appendix D. Eight hundred ninety gallons of oil were removed and disposed of at Bison Waste Oil Company, Inc. The inside of the line (225 linear feet) was cleaned with a pig to free the line of any remaining product. The pipeline was then excavated and set next to the trench.

After removing the pipe, visually contaminated soil or soils with a detectable petroleum odor from the trench and sump area were excavated. The soil was removed to an approximate depth of six feet. The trench width varied from 12 to 50 feet. A total of 1,340 cubic yards of contaminated soil were removed from the pipeline trench. Upon completion

FIGURE 4



of the excavation activities, the previously cleaned pipeline was placed back into the bottom of the trench and the entire area backfilled.

3.3 Backfilling

All excavated soil lacking a detectable petroleum odor or visual evidence of petroleum contamination, blocks of concrete, slag that is not tillable, excavated broken pipelines or other nonputrescible materials which could not be bioremediated were stockpiled on-site for use as backfill. Fill material from other portions of the Truscon site was also stripped and used for backfill in the excavated areas. Railroad ties which were uncovered were stockpiled on the west end of the property for disposal by the City. A total of 9,980 cubic yards of on-site backfill were utilized. In addition, 11,360 cubic yards of off-site fill material were utilized to backfill the excavation areas. No characterization of backfill material was performed.

All backfill was compacted with a dozer and a vibratory pad-foot roller. A uniform grade was achieved on the site upon completion of site activities.


3.4 Bioremediation Location

As agreed with the City of Buffalo, LTV Steel will perform all work associated with the bioremediation operations on LTV Steel's Abbey Street property. Contaminated soil removed from the Truscon site (a total of 16,920 cubic yards) has been stockpiled on a low permeability soil lined pad and covered for the winter season.

An approximate 3-acre stockpile liner consisting of 6-inches of low permeability soil (average permeability of 2.97×10^{-8} cm/s) was constructed prior to stockpiling activities. The liner was placed on the highest elevation of the site and graded to promote proper drainage. Quality assurance test results for the liner are included in Appendix E. The approximate location of the stockpile is shown on Figure 5.

Due to the extremely wet nature of the excavated soils, a special wide track, low pressure dozer was required to grade the stockpile prior to covering. Landfill Service Corporation was then employed to apply a Posi-Shell intermediate cover over the material. Posi-Shell is a slurry mixture of water, mineral binder and Posi-Pak fibers which hardens to

FIGURE 5



**MALCOLM
PIRNIE**

REVISIONS		DATE	BY	CHKD	APP'D

LTV STEEL COMPANY
BUFFALO, NEW YORK
ABBY STREET PLANT SITE

**BIOPAD
STOCKPILE
AREA**
SCALE: 1" = 200'

MALCOLM PIRNIE, INC.
DATE JUNE 1983
SHEET 1 OF 1
DWG. NO.

a non-flammable, water resistant coating approximately 1/4"-1/2" thick (see Appendix F for information).

Representative soil samples of the stockpiled material have been collected for bench scale testing. A bench scale soil bioremediation study will be conducted by Malcolm Pirnie over the winter months to determine the appropriate mixture of soil amendments and water, and to determine whether an additional bio-cell or bio-cells are necessary as well as to establish procedures and time frames for bioremediation. A work plan for the soil bioremediation study is presented in Appendix C of the September 1996 Sampling Report and Remedial Plan.

Once the bench-scale study is complete, Malcolm Pirnie will prepare and submit a bioremediation plan to the NYSDEC for review which will detail:

- Results of the bench-scale study.
- Bioremediation goals.
- Major design elements (need for additional bio-cells).
- Storm water management plans.
- pH, moisture and nutrient additive requirements.
- Sampling and analysis plans.
- Reporting requirements.
- Schedule (startup Spring 1997).

3.5 Disposal of Treated Soil

Remediated soil is expected to be reused as fill material on LTV Steel properties.

APPENDIX A
RELATED PROJECT CORRESPONDENCE

**MALCOLM
PIRNIE**

FACSIMILE TRANSMITTAL

10/24 Received call from Peter.
Said OK to this. Leave tank
holes open til DEC inspectors
it.

MALCOLM PIRNIE, INC.
40 Centre Drive
P.O. Box 1938
Buffalo, New York 14219
TEL: 716/667-0900
FAX: 716/667-0279

TO: PETER BUECHI

OF: NYSDEC

FAX NO.: 851-7008

RE: TRUSCON REMEDIATION

FROM: TERRY RIED / KENT McMANUS

DATE: 10/22/96 TIME: _____

PROJECT NUMBER: 0304277

NUMBER OF PAGES: (including this sheet) 3

RETURN ORIGINALS TO SENDER: (circle one) Yes ☐ No ☐

MESSAGE: PETER

WE SPOKE WITH JOHN HILTON CONCERNING
YOUR DESIRE FOR HIM TO DIG DEEPER THAN
THE MEASURED WATER TABLE AT THE TRUSCON
SITE. AS JOHN INDICATED, THE WATER TABLE
HAS BEEN MEASURED AT APPROXIMATELY 7.5
FEET FROM THE SURFACE.

IT HAS BEEN OUR INTENT, & THE INTENT OF
THE APPROVED REMEDIAL PLAN, TO EXCAVATE
ONLY TO THE WATER TABLE. IT IS UNDERSTOOD
THAT ALL CONTAMINATION MAY NOT BE
REMOVED, HENCE THE REASON FOR THE

PRIVILEGE AND CONFIDENTIALITY NOTICE

The information in this telecopy is intended for the named recipients only. It may contain privileged and confidential matter. If you have received this telecopy in error, please notify us immediately by a collect call to (716) 667-0900 and return original to the sender by mail. We will reimburse you for postage. Do not disclose the contents to anyone.

THANK YOU.


**If you do not receive all pages or if portions are illegible
please call (716) 667-0900 for retransmission**

VERIFICATION SAMPLING IN THE BOTTOM OF THE EXCAVATION. DEC'S ACKNOWLEDGEMENT OF EXCAVATION TO THE WATER TABLE IS DESCRIBED IN YOUR 9/24/96 LETTER (COPY ATTACHED).

IN THE ABSENCE OF THE WATER TABLE RUSHING INTO THE EXCAVATION OR SATURATED CONDITIONS MAKING EXCAVATION IMPRACTICAL, WE WILL EXCAVATE TO A MAXIMUM DEPTH EQUIVALENT TO THE RIVER ELEVATION (APPROXIMATELY 9-10 FEET). SHOULD NO VISUAL EVIDENCE OR ODORS BE DETECTED, THE EXCAVATION WILL CEASE ABOVE THAT LEVEL. THE WATER TABLE CAN NOT BE BELOW THE LEVEL OF THE RIVER.

PLEASE CONTACT US IF YOU HAVE ANY QUESTIONS.

New York State Department of Environmental Conservation
270 Michigan Avenue, Buffalo, New York 14203-2999
(716) 851-7220



Michael D. Zagata
Commissioner

September 24, 1996

Mr. Kent Mcmanus
Malcolm Pirnie, Inc.
P.O. Box 1938
Buffalo, NY 14219

Dear Mr. Mcmanus:

RE: Spill # 951284
1205 South Park Avenue

This is in response to your request of this date for clarification of one comment in my letter of September 17, 1996 regarding the Remedial Plan Outline submitted for the subject site.

The sampling to be conducted along the bottom of the excavations is intended to provide documentation of the conditions in the excavations at the conclusion of the remedial action. The Department has concurred with the conceptual approach to remediation of the petroleum contamination at the site, i.e. excavation to the water table, based on the data provided by the City of Buffalo and Malcolm Pirnie.

I trust that the above clarifies the Department's request. Feel free to contact me at (716) 851-7220 if you have further questions.

Sincerely,

Peter J. Buechi, P.E.
Regional Environmental Remediation Engineer

PJB:pw

cc: Mr. J. Ryan
Mr. T. Dieffenbach
Mr. J. Smith, City of Buffalo
Mr. D. Sengbush, City of Buffalo

New York State Department of Environmental Conservation
270 Michigan Avenue, Buffalo, New York 14203-2999
(716) 851-7220



Michael D. Zagata
Commissioner

October 9, 1996

Mr. Kent McManus
Malcolm Pirnie, Inc.
P.O. Box 1938
Buffalo, NY 14219-0138

Dear Mr. McManus:

Spill# 9513284
1176-1184 South Park Avenue

This is in response to the Remedial Plan for the subject site submitted to this office on September 24, 1996 and your follow up letter of October 4, 1996 transmitting revisions to the Remedial Plan.

The Remedial Plan and revisions have been reviewed by this office and found to be acceptable in light of the following agreements reached during a telephone conversation on October 8, 1996:

- ♦ The soil excavation procedure for the River Bank area as specified in the Remedial Plan calls for excavation in a lateral direction below the water table until gross contamination is not observed or the river is encountered. Since it is likely, based on soil borings and visual observations, that the excavation will proceed until the river is encountered, an oil boom and silt fence will be installed in the Buffalo River to control the release of oil and soil into the river during the excavation and backfilling operations.
- ♦ The bank of the Buffalo River disturbed during excavation will be restored to prevent erosion of the bank material. Bank restoration will consist of regrading the bank to a 1 vertical to 3 horizontal slope, seeding and mulching. In addition, existing stone larger than 6" in diameter on the bank will be saved during excavation and replaced on the bank from one foot below to one foot above the mean water level of the River.

Mr. Kent McManus

October 9, 1996

Page 2

- ◆ The Department will accept the use of a spray on cover system on the excavated soil stockpile. Details on the thickness and composition of the cover material must be provided.
- ◆ The Remedial Plan indicates that the lateral limits of excavation above the water table in the tank perimeter and river bank area will be determined using the same logic that will be used for the 5.5 million gallon tank area. The type and amount of verification sampling to be performed in the tank perimeter and river bank area will be the same type and amount of sampling as specified for the 5.5 million gallon tank area.
- ◆ The October 4, 1996 revisions to the Remedial Plan indicate that verification samples on the side walls will be based on visual and olfactory indications and collected every 100 linear feet. Verification samples will also be collected in side wall areas without such evidence, at a frequency of one sample per 200 linear feet. These samples are intended to provide documentation that the soil excavation is complete. However, the sample results may necessitate further excavation. All side wall samples shall be composite samples.

Feel free to contact me should you have any questions regarding the above items.

Sincerely,



Peter J. Buechi, P.E.

Regional Environmental Remediation Engineer

PJB:pw

cc: J. Ryan
T. Dieffenbach
D. Sengbush
S. Nasca

October 4, 1996

Mr. Peter Buechi, P.E.
NYS Dept. of Environmental Conservation
270 Michigan Avenue
Buffalo, New York 14203-2999

Re: Revised Remedial Plan
Truscon Site
1176-1184 South Park Avenue

Dear Mr. Buechi:

We have prepared this letter in response to your verbal comments on the Sampling Report and Revised Remedial Plan dated September 1996 received by telephone on October 1, 1996. Each of your comments are summarized below in italics followed by our responses:

Comment 1: *The wrong sample letter is attached to the letter agreement between the City of Buffalo and LTV Steel included as Appendix E. The actual letter will document that some residual contamination remains in place and that the site is classified as inactive.*

Response: Acknowledged.

Comment 2: *Separate stipulation letters will be required with the City of Buffalo and LTV Steel consistent with the letter agreement between the City and LTV Steel.*

Response: Acknowledged.

Comment 3: *How will the thickness and permeability of the stockpile liner be assured? Is the liner thickness sufficient and how will the integrity of the liner be maintained during tilling operations if it is used as a bioremediation cell?*

Mr. Peter Buechi
NYSDEC-Buffalo

October 4, 1996
Page 2

Response: We will precharacterize the soil material, establish a moisture/density relationship and monitor compaction with a nuclear densitometer (minimum of 9 per acre). We will also collect and analyze three undisturbed Shelby tubes (1 per acre) to verify the permeability of the liner. The thickness will be controlled through on-site surveys. Malcolm Pirnie will provide documentation of the thickness and permeability signed and sealed by a professional engineer licensed in New York State. It is our intent to place restrictions on the method/approach for tilling so as to provide for adequate protection of the liner integrity. We will also place survey tape on top of the liner prior to placement of the contaminated soil to serve as a warning indicator if tilling operations exceed the maximum depth. The details of the bioremediation method (e.g., tilling operation, nutrient additives, moisture control, etc.) will be submitted to the NYSDEC for review/approval upon completion of the bench-scale bioremediation study.

Comment 4: *What will be the frequency of verification sampling?*

Response: If a determination is made to sample the side walls based on visual or olfactory indications, one sample per 100 linear feet of excavation will be collected. The bottom of excavations will be sampled on an interval of one composite sample per 5,000 square feet to determine the level of residual petroleum contamination to remain in place.

Comment 5: *The excavation discussion on Pages 10 and 11 of the remedial plan is not consistent with the NYSDEC-approved concept plan.*

Response: Pages 10 and 11 have been revised (copies attached) to reflect the concept plan.

Comment 6: *Page 12 states that the City of Buffalo **plans** to use LTV's Abby Street site for ex-situ bioremediation and the City plans to enter into an agreement with LTV Steel for use of the property.*

Response: Page 12 has been revised (copy attached) to state that the City has entered into an agreement for bioremediation of the soil on LTV property.

**MALCOLM
PIRNIE**


Mr. Peter Buechi
NYSDEC-Buffalo

October 4, 1996
Page 3

I trust that these responses are acceptable and that the NYSDEC will now issue an approval letter. Please contact us if you have any further questions or comments.

Very truly yours,

MALCOLM PIRNIE, INC.



Kent R. McManus, P.E.
Senior Associate

Attachments

c: D. Sengbusch, C-Buffalo
J. Smith, C-Buffalo
W. Gould, LTV Steel
D. Papajcik, LTV Steel
J. Etchison, LTV Steel
T. Ried, MPI
File: CC

0848-260
plb/260100ts.res

Verification soil samples will be collected as composite samples where nuisance characteristics are evident along the sidewall of the excavation. If a determination is made to sample the side walls based on visual or olfactory indications, one sample per 100 linear feet of excavation will be collected. The bottom of excavations will be sampled on an interval of one composite sample per 5,000 square feet to determine the level of residual petroleum contamination to remain in place. All samples shall be taken no less than six inches below the exposed surface being sampled. Random samples will be used for compositing. All sampling equipment must be decontaminated between sample locations. Soil samples will be placed in precleaned sample containers, placed on ice, and transported to a NYSDOH ELAP certified analytical laboratory for testing.

Perimeter of Tank Area and River Bank

Soil will be excavated to the water table in the vicinity of SB-1, SB-3, SB-5, SB-17, and SB-18 within the limits shown on Figure 2. Soil that does not have visual staining or detectable odors will be stockpiled and used as backfill. The estimated quantity of soil that will need to be remediated from these five areas is 1550 cubic yards. These excavations will be modified as follows:

- Determine the lateral limits of excavation above the water table in the field using the logic presented above for the 5.5 million gallon tank area.
- Excavate approximately four to five feet below the water table at SB-1, approximately seven feet below the water table at SB-18 and nine feet below the water table at SB-17. Continue excavating below the water table in a lateral direction until gross contamination is not observed, or the river is encountered. Water entering the excavation will be removed by pumping and will be discharged to the Buffalo Sewer Authority.

Engineering Controls

Dewatering of excavations during excavation of the petroleum-contaminated soil and UST removals may be required. No discharge of water to the Buffalo River or on the project site is anticipated.

Groundwater removed from the excavation areas (including the tank areas) will be discharged to the nearest sanitary sewer manhole. Permission to do so has been granted by the Buffalo Sewer Authority. The water will be either hauled by tank truck or pumped across the site through the pump discharge lines.

No sheet piling as originally proposed by Foit-Albert will be installed.

5.2 Tank Removal

The Contractor shall remove the USTs at the site. A total of three underground storage tanks (USTs) are assumed to still exist at the site; two 4,000-gallon diesel fuel USTs in the center of the site and one 1,000-gallon fuel oil UST near the Truscon Building office. (It is assumed that the 1000-gallon tank is located outside of the building foundation.)

The Subsurface Investigation performed by Foit-Albert revealed an area of fill material, evident of a tank pit, in the probable location of the two 4,000-gallon USTs in the center of the site. Due to field conditions, it was impossible for Foit-Albert to positively determine existence of the two USTs.

An area of petroleum-contaminated soil was delineated in the area of the two USTs. Lateral extent of the contamination in this area is approximately 21,685 square feet with vertical extent of contamination at 2.5 feet. Total estimated volume of petroleum-contaminated soil in this area is 2,125 cubic yards.

For all UST removals, excavation soil sampling will be completed in accordance with the previously described protocols (except for the bottom of the tank pit excavations where only one composite sample will be collected). The Contractor shall not backfill the tank pit excavations until analytical results are reported to, and approved by, the NYSDEC. If excavation verification analysis reveals levels of constituents above guidance values, additional excavation and sample analysis will be required.

Contaminated soil encountered during tank removal will be transported to the designated off-site location and bioremediated with the petroleum-contaminated soil. Shallow groundwater which may be encountered in the tank excavation areas will be

pumped and disposed of in the Buffalo Sewer Authority (BSA) sanitary sewer system. Proper closure will include tank removal, residual tank liquid removal and proper disposal, tank cleaning, tank bottoms removal and proper disposal, tank decommissioning, and backfilling of the tank pits. The contractor shall file all proper waste manifests when disposing of residual tank liquids and tank bottoms. When transporting all petroleum-contaminated tank materials, the Contractor must comply with 6NYCRR Part 364 regulations.

The Engineer will document all UST removals with the NYSDEC on behalf of the City of Buffalo.

5.3 Backfilling

All excavated soil that does not have a detectable petroleum odor or visual evidence of petroleum contamination, and blocks of concrete or slag that are not tillable will be stockpiled on-site. This material will be reused as backfill and has an estimated quantity of 6,400 cubic yards (including soil from the vicinity of the large tank, SB-1, SB-3, SB-5, SB-17, and SB-18).

Existing fill material (0.5 to 1-foot) will be stripped off the remainder of the Truscon site for use as backfill (refer to Appendix D for a copy of the approved letter from the site Developer). Any putrescible materials, such as railroad ties will be segregated and not used as backfill. Any railroad ties or other materials that will not be biotreated or used as backfill will be stockpiled on-site for disposal by the City. No backfill characterization will be performed on the stripped material.

All backfill materials will be compacted in the excavation.

5.4 Transportation/Bioremediation Location

The City of Buffalo has entered into an agreement (see Appendix E) with LTV Steel for bioremediation of the petroleum contaminated soil. The Contractor will be responsible for maintaining and protecting traffic during all transportation operations. The total estimated volume of soil to be removed and bioremediated is 23,000 cubic yards.

APPENDIX B
INSPECTOR'S DAILY REPORTS

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION LTV / Transcon Site FROM TO

WEATHER TEMP A.M. P.M. DATE 10/11/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Proposed Area of Excavation stripped of surficial clean material. Average depth of clean material stripped from proposed area 1-1 1/2 feet.
- Site to be excavated approx 52,344 ft²
- Approx 1538 yd³ cover material stripped, later to be used as backfill material
- Established site grid, surficial elevations before/after backfill material had been removed
- Site map and grid completed

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE P. Hartman

VISITORS: P. Werthman, T. Reid, K. Frappa

REPORT NO. 1

SHEET 1 of 1

MEETINGS HELD & RESULTS:


- Met w/ Tina of Tomato development, who requested that no asphalt or concrete greater than 8" diameter be backfilled into excavation.

Assumed developer that backfill materials (asphalt) will be broken up into small pieces and used at depths > 4' bgs

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUSCON

FROM

TO

WEATHER

TEMP

A.M.

P.M.

DATE

10/14/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Installed 1" PVC piezometer to approx 11.5' bgs @ location due south of excavation area
- Perched water conditions @ base of slag backfill 2.5' bgs
- Dug test pits to investigate / confirm location of on-site fuel oil tanks
 - Found (2) 1/2" dia copper lines adjacent to SW corner of Truscon office addition, tank presumably under existing sidewalk.
 - Unable to uncover (2) 4000 gal tank in central portion of site

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

VISITORS:

QA PERSONNEL

SIGNATURE

P. Hilton

REPORT NO.

2

SHEET

1

of


1

MEETINGS HELD & RESULTS: _____

REMARKS: _____

REFERENCES TO OTHER FORMS: _____

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: _____

APPROXIMATE LOCATION OF STOCKPILE: _____

NUMBER OF STOCKPILE: _____

DATE OF COLLECTION: _____

CLIMATOLOGIC CONDITIONS: _____

FIELD OBSERVATION: _____

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRANSCON

FROM

TO

WEATHER

TEMP

A.M.

P.M.

DATE

10/15/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

• Obtained elevation data to calculate stripped soil volume 1538 yd³

• Notified Peter Buerchi of site developments

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
	2			Unclassified Stockpile	1538 yd ³	w/in proposed site
	7			Stockpile liner construction	1	

TEST PERFORMED:

PICTURES TAKEN:

VISITORS:

QA PERSONNEL

SIGNATURE

J. P. Hilton

REPORT NO.

3

SHEET

of


1

MEETINGS HELD & RESULTS:

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUSCON

FROM

TO

WEATHER

TEMP

A.M.

P.M.

DATE

10/16/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

• Contractor to define top of CLAY PAD / bottom of Stockpile material w/ Plastic tape / ribbon per DEC request

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE

J.P. H. H. H.

VISITORS:

REPORT NO.

4

SHEET


1 of 1

MEETINGS HELD & RESULTS:

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

SHEETS

OF

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Transcon

FROM

TO

WEATHER

TEMP

A.M.

P.M.

DATE

10/17/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Excavated to approx depth 7.5' bgs. max (574' Elev)
along southern perimeter of excavation
- Obtained elevation data at bottom of excavation
- Sampled base of excavation for STARS parameters
1st Method 8021, Waste Strength Analytical Lab
on site to pickup sample(s) under COC
- Backfilled portion of open excavation

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

X along southern perimeter
of excavation

VISITORS:

QA PERSONNEL

SIGNATURE

J.P. Hutton

REPORT NO.

5

SHEET

1 of 1


MEETINGS HELD & RESULTS:

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES

approx. only



SAMPLE LOG

SAMPLE NUMBER: *S-2 (574' elevation) estimated elevation*

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION: *10/17/96*

CLIMATOLOGIC CONDITIONS: *Sunny Day 70°*

FIELD OBSERVATION: *base of excavation below contaminated overburden*

SHEETS *1* OF *1*

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION LTV / Transcon

WEATHER

TEMP

FROM

TO

A.M.

P.M.

DATE

10/18/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued excavation toward SW corner of proposed Transcon site perimeter

- Lithology became sandy w/ coarse gravel lenses, oil saturated, stopped excavation advancement toward west and moved to eastern perimeter. Second swath/cut started

- Oil soaked silty-sand noted to depths greater than 9' bgs per work plan overburden material was removed to maximum depth of 7.5-8' bgs representative of water table conditions

- Surveyed bottom of new excavation

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump		

TEST PERFORMED:

PICTURES TAKEN:

X Photos of Sand/Gravel
Lithology

VISITORS:

Tim Dichterbach, Bob Leary

QA PERSONNEL

SIGNATURE

P. P. Hilton

REPORT NO.

SHEET

6

of

1


MEETINGS HELD & RESULTS:

- Met w/ Tim Dittenbach & Bob Leary to address progress and anticipated schedule of events
- Toured excavation and stockpile pad
- Discussed sampling procedures and frequency
- DEC personnel request removal of soil contaminated with oil to depth greater than 9' bgs. Subject was not pursued when told that water table conditions approximate 7.5' AS MEASURED IN ADJACENT PIEZOMETER.

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

SW-3 sidewall samples at Southern perimeter

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Truscan

FROM

TO

WEATHER

Cloudy, showers

TEMP 40-50° A.M.

P.M.

DATE

10/21/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- BDR contractors to pump water from excavation - will not haul contaminated material today
- Contractors to prepare bio-pads and haul roads for inclement weather conditions

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump	1	
				2" pump	1	

TEST PERFORMED:

PICTURES TAKEN:

X Water w/ial excavation on Southern perimeter

QA PERSONNEL

SIGNATURE

P. Hilton

VISITORS:

REPORT NO.

7

SHEET

1 of 1

MEETINGS HELD & RESULTS:


Met w/ Peter Buechi of NYSDEC

- Tour'd excavation site and bio-PAD area
discussed progress to date and findings as
seen in sidewalls of excavation

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

WEATHER

FROM

TO

TEMP 50-60° A.M.

✓ P.M.

X DATE 10/22/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued w/excavation along Eastern perimeter of site - excavation hindered by excessive volume of perched water @ 3-4 hrs interval
- Site excavation backfilled to lessen volume of ponded water that recharges to open hole excavation
- Contractors dig lateral E-W trench to facilitate pumping of perched water

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump	2	
				2" pump	1	

TEST PERFORMED:

PICTURES TAKEN:

X perched H₂O flow to open excavation

VISITORS:

P. Buechi, P. Werhmann, K. McManis, T. Reid, Wayne Arnold, LTV counsel

QA PERSONNEL

SIGNATURE

John P. Hiltner

REPORT NO.

SHEET

1 of 1

MEETINGS HELD & RESULTS:


• Met w/ P. Buehli 10⁰⁰ - 12⁰⁰ (NYSDEC) insisted that excavation be taken to depths below water table conditions 7.6 - 8.0' bgs to remove oil contaminated soil

• Called MPI to define and resolve depth of excavation issue - P. Werthman, K. Williams & T. Reid resolve that excavation will not be taken to depths greater than Balo River elevation currently 7.6' bgs 573.4'

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: _____

APPROXIMATE LOCATION OF STOCKPILE: _____

NUMBER OF STOCKPILE: _____

DATE OF COLLECTION: _____

CLIMATOLOGIC CONDITIONS: _____

FIELD OBSERVATION: _____

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

ITV / Transcon

FROM

TO

WEATHER

Cloudy w/ Showers

TEMP 40-45° A.M.

X P.M. X

DATE 10/23/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Excavated second swath in East → West direction along southern perimeter
- Used pneumatic hammer to break dense slag material to facilitate the excavation of shallow trench laterals
- Base of excavation held in "clean" material at approx 573.2 - 573.7
- Sampled sidewalls @ SW-4a/4b shown on reverse
- Sampled base of excavation S-5A/5b on reverse side

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump	2	
				2" pump	1	

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE

John P. Hilton

VISITORS:

Nelson Ranch (developer), Peter Baechli (DEC)

REPORT NO.

SHEET

of

MEETINGS HELD & RESULTS:


- Nelson Ranch (developer for Kenato factory)
out for site visit & observation
- no developments

- Peter Buechi (DEC) here for site visit, discussed progress and approach to contain perched water conditions

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: SW-4A/46, S-3A/5b Sampled sidewall and base
 APPROXIMATE LOCATION OF STOCKPILE:
 NUMBER OF STOCKPILE:
 DATE OF COLLECTION:
 CLIMATOLOGIC CONDITIONS:
 FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Truscum

FROM

TO

WEATHER

Rain

TEMP 40-45 A.M. x

P.M. x

DATE 10/24/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued w/excavation Along approximate grid base line 1+75N in westerly direction, excavated to clean soil (SAND) material @ Approx Elevation of 573.5 - 574.5'

- Sampled base of excavation @ S-6A/CB

- Pumped from trench laterals to reduce perched water flow into trench

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pumps	2	
				2" pump		

TEST PERFORMED:

PICTURES TAKEN:

VISITORS:

QA PERSONNEL

SIGNATURE John P. Hilton

REPORT NO.

SHEET 1 of 1


MEETINGS HELD & RESULTS:

REMARKS:

Buffalo Sewer Authority asked if material from city excavation could be stockpiled, when checked the overburden material appeared to be a sandy silt w/ NO contamination
 0.2 HNU reading — OK'd material & stockpile & backfill

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

S-6A/6B

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV/ATRUSCO

FROM

TO

WEATHER

Partly Sunny Light winds <10mph

TEMP 40-50 A.M.

P.M.

DATE 10/25/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Digging ops initiated @ Eastern perimeter at approx 200 N grid line - excavated westward to approx 50' West grid line
- base of excavation @ approx 574. - 574.8' in clean dark gray silty overburden, little black organic plant debris

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pipe	1	
				2" pipe	1	

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE

P. Hiller

VISITORS:

T. Reid, P. Buechi, T. Dittmerbach

REPORT NO.

SHEET

1 of 1

MEETINGS HELD & RESULTS:

- Met w/ T. Reis, P. Buechi & T. Dittenbach here on site inspection visit


- DEC requests notification of scheduled work along northern perimeter

REMARKS:

- Oil stained/soaked soils & gravel lens developing on eastern perimeter @ approx 175' N grid base line will require excavation toward easterly direction (towards River)

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUSCON

FROM

TO

WEATHER

SUNNY / CLEAR

TEMP

45°

A.M.

55°

P.M.

DATE

10/26/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued w/ digging ops in westerly direction along East-West grid line or approx 20' N
- backfilled to working face of excavation w/ on-site material
- off-site backfill material brought on site for temporary stockpile via J. Antmyer

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump	1	Not used
				2" pump	1	Not used

TEST PERFORMED:

PICTURES TAKEN:

X site view / central

w/ oil phase separation w/ depth

VISITORS:

QA PERSONNEL

SIGNATURE

John P. Hutton

REPORT NO.

SHEET

1 of

1

MEETINGS HELD & RESULTS:


R. Frappa on site to observe progress and discuss anticipated schedule / developments

REMARKS:

Excavation will be extended in easterly direction @ or between grid points 200 - 225 N @ base line

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: None

APPROXIMATE LOCATION OF STOCKPILE: _____

NUMBER OF STOCKPILE: _____

DATE OF COLLECTION: _____

CLIMATOLOGIC CONDITIONS: _____

FIELD OBSERVATION: _____

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Truslon

FROM

TO

WEATHER

Partly Cloudy, showers

TEMP 45-51 A.M.

P.M.

DATE 10/28/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Excavator south between grid points 200-225 N moved in westerly direction @ elevation of 575-576 Overburden material becomes increasingly more sandy with / as excavation moves toward west ie depth of contamination increases
- Started excavation 25' east of original base line
- Dug new drainage lateral along northern perimeter
- Sampled sidewalls @ SW-7A/7B, base @ S-8A/8A

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump	1	
				2" pump	1	

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE

John P. Hilton

VISITORS:

P. Battaglia

REPORT NO.

SHEET

1 of 1

MEETINGS HELD & RESULTS:


- Met w/ Peter Battaglin of Battaglin concrete, asked if he could dump 200-300 yds of overburden excavated from concrete construction job. Stated that he should bring representative load so that I could inspect material for approval or denial

REMARKS:

Slag & ballast pinches out as does oil contamination on Eastern perimeter

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: Samples SW-7A/7B, S-8A/8B

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Truscon Site

FROM

TO

WEATHER

Clear

TEMP 35-50° A.M.

P.M.

DATE 10/29/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Started NE corner excavation, moved westward along northern perimeter
- Overburden material silty grading to sandy silt in proximity of boring SB-9, depth of excavation increased as swath moved toward west
- Initial depth @ approx 576' deepened to 573' (water table conditions @ SB-9, maintained deeper elevation along northern perimeter to accommodate approx H₂O table conditions and minimal contamination

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

QA PERSONNEL

SIGNATURE

John P. Hiltner

VISITORS:

DAVE Sengbusch, Bfio Commissioner, LTV
perspective (Wayne Spradell et al), Nelson Ranch
P. Burchi, T. Diefenbach (NYSDEC)

REPORT NO.

SHEET

1 of 1

MEETINGS HELD & RESULTS: 9¹⁵-10⁰⁰ Nelson Rauch here for site visit expressed concern on compaction of backfill material and subsequent testing. Assured that contractors are compacting backfill material however testing is not within scope of workplan

10⁵⁰ - 11³⁰ Wayne Gould, John Eichenow and other LTV personnel here for site visit. Gave the group a brief overview of progress to date and anticipated schedule of work developments


11⁴⁵-12⁰⁰ Dave Sengbusch and PIO Commissioner here for site visit, gave superficial progress update. Councilman & Commissioner indicate that the City Mayor will come for site visit & press conference within 2 weeks

REMARKS: 13:00 - 14:00 (WYSEC) P. Baecht and T. Dittchenbach on site to observe NE corner and northern perimeter sidewall exposures esp in vicinity of SB-9

Overburden increasingly more sandy w/ movement of excavated toward the west. Contamination observed to water table

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

SHEETS OF

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION LTV / Truscott FROM _____ TO _____

WEATHER Cloudy, showers Wind to 50 mph TEMP 50-40 A.M. _____ P.M. _____ DATE _____

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED: - Excavation moved westward along northwest / west perimeter, advanced to SB-10 location

- Squared off excavation to intercept end points of excavated cells → working face to depth / elevation of 573-573.5

- Pumps not used as excavation was held above / at water table then backfilled

- Sampled sidewalk @ SW-9 A/B

- Sampled base @ S-10 A/B

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN: X Oil @ depth along NW perimeter
4 pipelines w/in NW face

VISITORS:

QA PERSONNEL
SIGNATURE John P. Hilton
REPORT NO. _____
SHEET 1 of 1


MEETINGS HELD & RESULTS:

T. Reis on site to discuss results of
Base sample S-8 A/B, Per P. Werthman & K. McGinnis
excavation will be taken to elevation of river i.e. water table

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: Sidewall sample SW-9A/B Base S-10 A/B

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION RTV / Truscon

FROM

TO

WEATHER Partly Sunny

TEMP 30-40°

A.M.

P.M.

DATE

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☒ YES ☐ NO

WORK PERFORMED: - Advanced excavation southward from SB-10 east Alank toward SB-12 east Alank. Intercepted into terminus of cell's excavated in central portion of site

- Backfilled to working face

- Excavation terminated at approx SB-12

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN: X Oil pipelines & pump station, perched on

VISITORS: Peter Buechi, Marty Doster (NYSDEC)

QA PERSONNEL

SIGNATURE

John P. Hutter

REPORT NO.

SHEET

1 of 1

13:45-14:00

MEETINGS HELD & RESULTS:


- Peter Buechi & Marty Doster of NYSDEC
out for site visit. Outlined progress for today, discussed
perimeter in SW corner and along western border

REMARKS:

Spoke w/ Paul Moraw of WasteStream Analytical Labs regarding
sample S-11 A/B analyses, lab equipment down until Mon or Tue of
next week. Samples S-10 A/B, S-11 A/B @ base excavation at
573-573.5' elevation

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: S-11 A/B base of excavation @ 573.0-573.6

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

SHEETS

OF

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION LTV / Truslow site FROM TO

WEATHER Partly Cloudy TEMP 38-40° A.M. P.M. DATE 11/1/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Completed N-S swath to southern perimeter east of
SB-12

- Moved equipment & working face of excavation to
westernmost perimeter swath between SB-11 &
SB-12

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				2" pump	1	
				3" pump	1	

TEST PERFORMED:

PICTURES TAKEN: X "Action Photos" SW corner
slag filled trench

VISITORS:

QA PERSONNEL
SIGNATURE John P. Hilton
REPORT NO.
SHEET 1 of 1


MEETINGS HELD & RESULTS:

- Called P. Buechi of NYSDEC to inform of site progress
discussed extending excavation south of SB-12
and slightly west of SB-10

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

S-126 sampled @ base of excavation 573.2'

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

SHEETS

OF

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Trussco

FROM

TO

WEATHER

Partly Sunny

TEMP 35 1/2 A.M.

P.M.

DATE Mon 11/4/86

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED: - Continued excavation along western perimeter in SW corner mixed working face eastward to start 25' south of trench A.

- Following 8" oil filled pipeline w/ adjacent slag/oil filled trench

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN: X Pipeline

VISITORS:

QA PERSONNEL

SIGNATURE

John P. Hutton

REPORT NO.

SHEET

1 of 2

MEETINGS HELD & RESULTS:


13:00 P. Buechi (NYSDEC) on site
to observe pipeline and saturated oil material.

- When asked at DEC position on pipeline, stated that
UST guideline would apply

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRULSCOW

FROM

TO

WEATHER

cloudy

TEMP 40-50°

A.M.

P.M.

DATE

11/5/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Stopped work along southern perimeter (100' east of SB-12)
until LTV is advised of 8" oil filled pipeline situation

- Moved to western perimeter to remove soil in area
between SB-8/SB-7 towards SB-12

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				2" pump	1	
				3" pump	1	

TEST PERFORMED:

PICTURES TAKEN:

x piping w/ trench

QA PERSONNEL

SIGNATURE

John P. Hiltner

VISITORS:

REPORT NO.

SHEET

of

1

MEETINGS HELD & RESULTS:


Met w/ Elmwood Tank rep (Peter Hitchcock)
to discuss pumping and removal of 8" oil pipeline

- Met w/ Paul Morrow of Waste Stream Technology to
transfer SW-14 A/B

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: Samples sidewall SW-14 A/B

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUSCON

FROM

TO

WEATHER

Cloudy

45-55°

TEMP

A.M.

P.M.

DATE

11/6/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Started excavation @ SB-3 location, adjacent to Brio River
- Established elevation data for on site material backfilled into tank excavation area
- Dug / Removed oil saturated material from River bank to approx 85' south of River
- Established Eastern and Southern perimeter for oil saturated material

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			
				3" pump		

TEST PERFORMED:

PICTURES TAKEN: X SB-3 excavation

VISITORS: Tim Dittewbach, Jack Krawski (MYSDEC)

QA PERSONNEL

SIGNATURE

John P. Hilton

REPORT NO.

SHEET

1 of 1

MEETINGS HELD & RESULTS:


Met w/ T. D. Hefenbach who was on site to observe excavation from 10³⁰ - 3³⁰ PM

- Defined criteria to establish Eastern and southern perimeters in vicinity of SB-3

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: 5

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION LTV / Truscov

FROM

TO

WEATHER Partly Cloudy 60-70°

TEMP

A.M.

P.M.

DATE 11/7/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued excavation in SB-17 / SB-3 AREA to delineate limits of shallow (6-7') bgs ~~perched~~ oil condition

- Attempted to pump water from excavations adjacent to Bflo River, SAND and backfilled crushed stone Allow high flow to excavation. Timed water flow to 2 1/2 yd³ hole @ river elevation. Water filled hole in 1.5 min

- CEASED pumping ops, instructed operator to dig to water table conditions then backfill excavation.

- Sampled sidewalls and base @ SW-15 A/B, S-16 A/B, SW-17 A/B, S-18 A/B

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN: X River excavations @ SB-17, SB-1

VISITORS:

QA PERSONNEL

SIGNATURE John P. Hilton

REPORT NO.

SHEET 1 of 1

MEETINGS HELD & RESULTS:

Met w/ T Reis re: water conditions w/in excavations @ SB-1, SB-17

- Determined that slope adjacent to BHo River will remain since it is fill material "clean". Contamination at water table and below > 6'
- slope failure
- unable to pump water from hole


Met w/ T DiRienbach (NYSDEC) given update on progress along river embankment

REMARKS:

Maximum depth attained as measured @ SB-17 location (570.9) excavation slope continued to fail thereby filling pit

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: Samples S-(SW) - 15, 16, 17, 18 @ River proximity

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / Truscon

FROM

TO

WEATHER

Partly Cloudy, Snow

TEMP 30-35°

A.M.

P.M.

DATE

11/11/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Completed excavation & backfilling at Balo River boreholes SB-1 & SB-18

- Stripped material to approx 8-9' bgs, removed material 9-12' bgs, hindered by water infiltration from river

- Sampled SW-19 A/B AND S-20 A/B

- Opened excavation over 8" oil pipeline

- Dug sump in vicinity of 4000 gal tanks

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

XX River excavation

QA PERSONNEL

SIGNATURE

John P. Hillman

VISITORS:

REPORT NO.

SHEET

of

MEETINGS HELD & RESULTS:

Met w/ Peter Hitchcock at Elmwood tank, delineated 8" pipeline from West tank to East.


Scope of work to be completed will require pigging out oil (250') in western section of pipeline, Eastern portion will be drained.

Western portion of pipeline will be removed w/ soil and placed back into excavation

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

SB-19 A/B, S-20 AB Along river edge

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUSLOW

FROM

TO

WEATHER

Partly Cloudy, Snow 25-35°

TEMP

A.M.

P.M.

DATE

11/12/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Begin excavations in AREA(S) reported to contain (1) 1,000 gal, (2) 4000 UST's.
- 1000 gal tank in SW corner of Truslow bldg previously excavated sand backfill material and straps found as evidence
- (2) 4000 gal tanks not found after excavating 50'x50' Area
- West (250') section of 8" pipeline piggied out approx 1300 gal of water and oil collected
- Sampled S-21 A/B, SW-22 A/B

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

XX pipeline, piggings oil

VISITORS:

Elmwood Tank personnel

QA PERSONNEL

SIGNATURE

John P. Hutton

REPORT NO.

SHEET

1 of 1


MEETINGS HELD & RESULTS:

- Called P. Buechi of NYSDEC to advise on site/work progress

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: S-21 A/B, SW-22 A/B @ 4000 gal tank area

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

LTV / TRUS LOW

FROM

TO

WEATHER

Partly Sunny 30-40°

TEMP

A.M.

P.M.

DATE

11/13/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Completed excavation @ 4000 gal tank Area
Approx AREA excavated 80' x 50' benches @ approx 5' & 12' bgs
- Sampled sidewalls at dug pit @ SW-23 A/B
SW-24 A/B
- Backfilled excavation

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

X 4000 gal pit AREA

QA PERSONNEL

SIGNATURE

John P. Hilton

VISITORS:

REPORT NO.

SHEET


1 of 1

MEETINGS HELD & RESULTS: _____

REMARKS: _____

REFERENCES TO OTHER FORMS: _____

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: _____

APPROXIMATE LOCATION OF STOCKPILE: _____

NUMBER OF STOCKPILE: _____

DATE OF COLLECTION: _____

CLIMATOLOGIC CONDITIONS: _____

FIELD OBSERVATION: _____

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

KTY / TRANSCON

FROM

TO

WEATHER

Partly Cloudy 25-35°

TEMP

A.M.

P.M.

DATE 11/14/96

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Excavated 8" pipeline (225') from Tank location east to Tank location west.

Approx trench 12' x 6' x 225', dimensions of trench increase as width expanded to 50' depth held at 6' adjacent to pipeline, bermed to approx 3-4' on sides

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN:

XX Slag Filled trench

QA PERSONNEL

SIGNATURE

John P. Hilton

VISITORS:

REPORT NO.

SHEET


1 of 1

MEETINGS HELD & RESULTS:

REMARKS:

REFERENCES TO OTHER FORMS:

SKETCHES



SAMPLE LOG

SAMPLE NUMBER:

APPROXIMATE LOCATION OF STOCKPILE:

NUMBER OF STOCKPILE:

DATE OF COLLECTION:

CLIMATOLOGIC CONDITIONS:

FIELD OBSERVATION:

SHEETS

OF

MALCOLM PIRNIE

Inspector's Daily Report

CONTRACTOR:
ADDRESS:

TELEPHONE:

LOCATION

RTV / TRUSCON

FROM

TO

WEATHER

Sunny 25-35°

TEMP

A.M.

P.M.

DATE 11/15

CONTRACTOR'S WORK FORCE AND EQUIPMENT

DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#	DESCRIPTION	H	#
Field Engineer						Equipment			Front Loader Ton		
Superintendent			Ironworker			Generators			Bulldozer		
						Welding Equip.					
Laborer-Foreman			Carpenter								
Laborer									Backhoe		
Operating Engineer			Concrete Finisher								
Carpenter						Paving Equip. & Roller					
						Air Compressor					

SEE REVERSE SIDE FOR SKETCH ☐ YES ☐ NO

WORK PERFORMED:

- Continued excavation of 8" dia pipeline
- Excavation completed & backfilled
- Excavated Sump AREA

PAY ITEMS:

CONTRACT		STA		DESCRIPTION	QUANTITY	REMARKS
NO.	ITEM	FROM	TO			

TEST PERFORMED:

PICTURES TAKEN: XX Trench & pipeline proximity

VISITORS: City of Buffalo, MPI personnel

QA PERSONNEL

SIGNATURE John P. Halton

REPORT NO.

SHEET 1 of 1


MEETINGS HELD & RESULTS: _____

Mayor's T.V. spotlight

REMARKS: _____

REFERENCES TO OTHER FORMS: _____

SKETCHES



SAMPLE LOG

SAMPLE NUMBER: _____

APPROXIMATE LOCATION OF STOCKPILE: _____

NUMBER OF STOCKPILE: _____

DATE OF COLLECTION: _____

CLIMATOLOGIC CONDITIONS: _____

FIELD OBSERVATION: _____

APPENDIX C
LABORATORY ANALYTICAL REPORTS

ORGANIC DATA QUALIFIERS

- U - Indicates compound was analyzed for but not detected.
- J - Indicates an estimated value. This flag is used either when estimating a concentration for tentatively identified compounds where a 1:1 response is assumed, or when the mass spectral data indicates the presence of a compound that meets identification criteria, but the result is less than the sample quantitation limit but greater than zero.
- C - This flag applies to pesticide results where the identification has been confirmed by GC/MS.
- B - This flag is used when the analyte is found in the associated blank as well as the sample.
- E - This flag identifies all compounds whose concentrations exceed the calibration range of the GC/MS instrument or that specific analysis.
- D - This flag identifies all compounds identified in an analysis at a secondary dilution factor.
- G - Matrix spike recovery is greater than the expected upper limit of analytical performance.
- L - Matrix spike recovery is less than the expected lower limit of analytical performance.
- # - Indicates that a surrogate recovery was found to be outside the expected limits of analytical performance.
- \$ - Indicates that the surrogate compound was diluted out because the sample had to be diluted to obtain analytical results and a recovery could not be calculated.
- (%) Indicates that the compound is a surrogate and the values reported for these compounds are in percent recovery. The quality control recovery limits (QC Limits) are indicated in the detection limit column.

METHODOLOGIES

The specific methodologies employed in obtaining the analytical data reported are indicated on each of the result forms. The method numbers shown refer to the following analytical method references:

Methods for Chemical Analysis of Water and Wastes. EPA 600/4-79-020, March 1979, Revised 1983, U.S. Environmental Monitoring and Support Laboratory, Cincinnati, Ohio 45268.

Federal Register, 40 CFR Part 136: Guidelines Establishing Test Procedures for the Analysis of Pollutants Under the Clean Water Act. Revised July 1992.

Test Methods for Evaluating Solid Waste: Physical/Chemical Methods. Third Edition, Revised September 1994, United States EPA SW-846.

Annual Book of ASTM Standards, Volume II. ASTM, 1916 Race Street, Philadelphia, Pennsylvania 19103.

Standard Methods for the Examination of Water and Wastewater. (18th Edition). American Public Health Association, 1105 18th Street, NW, Washington, D.C. 20036.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/17/96
Date Received: 10/17/96

Group Number: 9601-534
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30672 S-2 574' BASE NA 10/21/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	108.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/18/96
Date Received: 10/18/96

Group Number: 9601-535
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30677 SW-3 SO PERIMETER NA 10/21/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.4	
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	107.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON
Date Sampled: 10/23/96
Date Received: 10/23/96

Group Number: 9601-544
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30725 SW-4 NA 10/24/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	110.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/23/96
Date Received: 10/23/96

Group Number: 9601-544
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30726 S-5 A NA 10/24/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25	25	U
Benzene	5	20	
Toluene	5	5	U
Ethylbenzene	7	80	
m,p-Xylene	14	229	
o-xylene	9	164	
Isopropylbenzene	8	8	U
n-Propylbenzene	9	16	
1,3,5-Trimethylbenzene	9	63	
tert-Butylbenzene	18	18	U
1,2,4-Trimethylbenzene	7	245	E
sec-Butylbenzene	11	11	U
p-Isopropyltoluene	9	9	U
n-Butylbenzene	14	97	
Naphthalene	8	642	E
a,a,a-Trifluorotoluene (%)	72-117	105	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/23/96
Date Received: 10/23/96

Group Number: 9601-544
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30757 S-5b NA 10/28/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	10.1	
Toluene	5.0	5.0	U
Ethylbenzene	6.5	38.7	
m,p-Xylene	14.0	116.0	
o-xylene	8.5	79.6	
Isopropylbenzene	8.0	8.0	U
n-Propylbenzene	8.5	8.5	U
1,3,5-Trimethylbenzene	8.5	21.2	
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	93.1	
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	20.2	
Naphthalene	8.0	188.0	
a,a,a-Trifluorotoluene (%)	72-117	108.0	

Dilution Factor 5
NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/24/96
Date Received: 10/25/96

Group Number: 9601-549
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30761 S-6 NA 10/28/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	112.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/28/96
Date Received: 10/28/96

Group Number: 9601-552
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30769 SW-7A/B NA 10/28/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	84.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/28/96
Date Received: 10/28/96

Group Number: 9601-552
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30770 S-8A/B NA 10/29/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	104.0	
Toluene	5.0	5.0	U
Ethylbenzene	6.5	94.5	
m,p-Xylene	14.0	160.0	
o-xylene	8.5	71.5	
Isopropylbenzene	8.0	8.0	U
n-Propylbenzene	8.5	8.5	U
1,3,5-Trimethylbenzene	8.5	22.1	
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	102.0	
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	14.0	U
Naphthalene	8.0	209.0	
a,a,a-Trifluorotoluene (%)	72-117	102.0	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/28/96
Date Received: 10/28/96

Group Number: 9601-552
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30799 S-8A NA 10/30/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	107.0	
Toluene	5.0	5.0	U
Ethylbenzene	6.5	96.0	
m,p-Xylene	14.0	178.0	
o-xylene	8.5	73.7	
Isopropylbenzene	8.0	8.0	U
n-Propylbenzene	8.5	8.5	U
1,3,5-Trimethylbenzene	8.5	8.5	U
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	60.7	
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	14.0	U
Naphthalene	8.0	53.6	
a,a,a-Trifluorotoluene (%)	72-117	92.0	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON
Date Sampled: 10/28/96
Date Received: 10/28/96

Group Number: 9601-552
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30800 S-8B NA 10/30/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	273.0	E
Toluene	5.0	12.6	
Ethylbenzene	6.5	289.0	E
m,p-Xylene	14.0	496.0	E
o-xylene	8.5	199.0	E
Isopropylbenzene	8.0	8.0	U
n-Propylbenzene	8.5	8.5	U
1,3,5-Trimethylbenzene	8.5	99.1	
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	399.0	E
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	14.0	U
Naphthalene	8.0	772.0	E
a,a,a-Trifluorotoluene (%)	72-117	107.0	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Vaste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/30/96
Date Received: 10/30/96

Group Number: 9601-563
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30802 SW-9 A/B NA 10/30/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	2.1	
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	4.0	
a,a,a-Trifluorotoluene (%)	72-117	86.0	

Dilution Factor 1
NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 10/30/96
Date Received: 10/30/96

Group Number: 9601-563
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30803 S-10 A/B NA 10/30/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	198.0	E
Toluene	5.0	5.0	U
Ethylbenzene	6.5	406.0	E
m,p-Xylene	14.0	70.3	
o-xylene	8.5	38.3	
Isopropylbenzene	8.0	27.1	
n-Propylbenzene	8.5	8.5	U
1,3,5-Trimethylbenzene	8.5	53.6	
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	1260.0	E
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	351.0	E
Naphthalene	8.0	3270.0	E
a,a,a-Trifluorotoluene (%)	72-117	76.0	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON

Date Sampled: 10/31/96

Date Received: 10/31/96

Group Number: 9601-566

Report Units: ug/kg

Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30817 S-11 A/B NA 11/05/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	34.7	
Toluene	1.0	4.6	
Ethylbenzene	1.3	40.9	
m,p-Xylene	2.8	120.0	E
o-xylene	1.7	66.1	E
Isopropylbenzene	1.6	2.3	
n-Propylbenzene	1.7	11.4	
1,3,5-Trimethylbenzene	1.7	39.3	
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	158.0	E
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	50.7	E
Naphthalene	1.6	707.0	E
a,a,a-Trifluorotoluene (%)	72-117	79.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/01/96
Date Received: 11/01/96

Group Number: 9601-568
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30830 S-12 A/B NA 11/05/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	25.0	25.0	U
Benzene	5.0	5.0	U
Toluene	5.0	5.0	U
Ethylbenzene	6.5	4.3	J
m,p-Xylene	14.0	14.0	U
o-xylene	8.5	8.5	U
Isopropylbenzene	8.0	8.0	U
n-Propylbenzene	8.5	6.1	J
1,3,5-Trimethylbenzene	8.5	8.5	U
tert-Butylbenzene	18.0	18.0	U
1,2,4-Trimethylbenzene	7.0	145.0	
sec-Butylbenzene	11.0	11.0	U
p-Isopropyltoluene	9.0	9.0	U
n-Butylbenzene	14.0	15.2	
Naphthalene	8.0	147.0	
a,a,a-Trifluorotoluene (%)	72-117	104.0	

Dilution Factor 5

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON
Date Sampled: 11/04/96
Date Received: 11/04/96

Group Number: 9601-571
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30840 SW-13 A/B NA 11/05/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	3.2	
a,a,a-Trifluorotoluene (%)	72-117	97.3	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
 Date Sampled: 11/05/96
 Date Received: 11/05/96

Group Number: 9601-575
 Report Units: ug/kg
 Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30880 SW-14 A/B NA 11/05/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	2.4	
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	29.0	
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	65.3	E
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	2.3	
a,a,a-Trifluorotoluene (%)	72-117	107.0	

Dilution Factor 1
 NYSDC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON

Date Sampled: 11/07/96

Date Received: 11/07/96

Group Number: 9601-580

Report Units: ug/kg

Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30925 SW-15 A/B NA 11/08/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	115.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.**8021 Soil Analysis-NYSDEC List****5030/8021**

Site: LTV/TRUSCON

Date Sampled: 11/07/96

Date Received: 11/07/96

Group Number: 9601-580

Report Units: ug/kg

Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30926 S-16 A/B NA 11/08/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	117.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/07/96
Date Received: 11/07/96

Group Number: 9601-580
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30927 SW-17 A/B NA 11/08/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	110.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/07/96
Date Received: 11/11/96

Group Number: 9601-584
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30982 S-18 A/B 11/11/96 11/11/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	625	625	U
Benzene	125	125	U
Toluene	125	125	U
Ethylbenzene	163	163	U
m,p-Xylene	350	350	U
o-xylene	213	213	U
Isopropylbenzene	200	739	
n-Propylbenzene	213	4340	
1,3,5-Trimethylbenzene	213	213	U
tert-Butylbenzene	450	450	U
1,2,4-Trimethylbenzene	175	175	U
sec-Butylbenzene	275	1610	
p-Isopropyltoluene	225	225	U
n-Butylbenzene	350	5310	
Naphthalene	200	200	U
a,a,a-Trifluorotoluene (%)	72-117	129	#

Dilution Factor 125

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/11/96
Date Received: 11/11/96

Group Number: 9601-586
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30993 SW-19 A/B NA 11/12/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	100.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/11/96
Date Received: 11/11/96

Group Number: 9601-586
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS30994 S-20 A/B NA 11/12/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	3.8	
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	6.3	
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	13.7	
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	104.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/12/96
Date Received: 11/13/96

Group Number: 9601-590
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS31029 S-21 A/B NA 11/15/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	2.0	
n-Propylbenzene	1.7	5.4	
1,3,5-Trimethylbenzene	1.7	1.9	
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	23.0	
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	4.9	
a,a,a-Trifluorotoluene (%)	72-117	117.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/12/96
Date Received: 11/13/96

Group Number: 9601-590
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS31030 SW-22 A/B NA 11/15/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	3.7	
n-Propylbenzene	1.7	12.7	
1,3,5-Trimethylbenzene	1.7	6.9	
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	39.6	
sec-Butylbenzene	2.2	5.2	
p-Isopropyltoluene	1.8	4.2	
n-Butylbenzene	2.8	42.1	
Naphthalene	1.6	40.0	
a,a,a-Trifluorotoluene (%)	72-117	125.0	#

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/13/96
Date Received: 11/13/96

Group Number: 9601-590
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS31031 SW-23 A/B NA 11/13/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	1.6	U
n-Propylbenzene	1.7	1.7	U
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	2.2	U
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	2.8	U
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	108.0	

Dilution Factor 1
NYSDEC Petroleum contaminated Water/Soil compound list.

Waste Stream Technology, Inc.
8021 Soil Analysis-NYSDEC List
5030/8021

Site: LTV/TRUSCON
Date Sampled: 11/13/96
Date Received: 11/13/96

Group Number: 9601-590
Report Units: ug/kg
Matrix: Soil

	Lab ID Number Client ID Date Extracted Date Analyzed	WS31032 SW-24 A/B NA 11/13/96	
Compound	Detection Limit/ QC Limits (%)	Result	Q
Methyl-t-butylether	5.0	5.0	U
Benzene	1.0	1.0	U
Toluene	1.0	1.0	U
Ethylbenzene	1.3	1.3	U
m,p-Xylene	2.8	2.8	U
o-xylene	1.7	1.7	U
Isopropylbenzene	1.6	10.2	
n-Propylbenzene	1.7	23.3	
1,3,5-Trimethylbenzene	1.7	1.7	U
tert-Butylbenzene	3.6	3.6	U
1,2,4-Trimethylbenzene	1.4	1.4	U
sec-Butylbenzene	2.2	7.5	
p-Isopropyltoluene	1.8	1.8	U
n-Butylbenzene	2.8	16.8	
Naphthalene	1.6	1.6	U
a,a,a-Trifluorotoluene (%)	72-117	101.0	

Dilution Factor 1

NYSDEC Petroleum contaminated Water/Soil compound list.

CHAIN OF CUSTODY RECORD

9601-530

LAB USE: REFRIGERATOR # _____
SHELF # _____
GROUP # _____
DUE DATE _____

CHAIN OF CUSTODY RECORD

9601-535

TURNAROUND TIME 48 hrs / cont'd

LAB USE: REFRIGERATOR # _____
SHELF # _____
GROUP # _____
DUE DATE _____

CHAIN OF CUSTODY RECORD

91001-544

LAB USE: REFRIGERATOR # _____ SHELF # _____ GROUP # _____ DUE DATE _____

丁巳

ABUSE DEEDICATOR # _____ SHELE # _____ GROUP # _____ DUE DATE _____

CHAIN OF CUSTODY RECORD

9161-549

[illegible]

LAB USE: REFRIGERATOR # _____

GROUP #

DUE DATE

CHAIN OF CUSTODY RECORD

9601-552

LAB USE: REFRIGERATOR # _____
SHELF # _____
GROUP # _____
DUE DATE _____

9601-552

LAB USE: REFRIGERATOR # _____

GROUP #

DUE DATE

9601-563

[illegible]



96601-566-ae

TURNAROUND TIME: 48 hrs

DUE DATE

CHAIN OF CUSTODY RECORD

9601-568

AB USE: REFRIGERATOR # _____
SHELF # _____
GROUP # _____
DUE DATE _____

CHAIN OF CUSTODY RECORD

9001-571

[illegible]

9601-575

48 hrs

CHAIN OF CUSTODY RECORD

9601-580

TURNAROUND TIME $4/8$ hrs

LAB USE: REFRIGERATOR # _____

SHELF #.

GROUP #

DUE DATE

CHAIN OF CUSTODY RECORD

9601-524

[illegible]

LAB USE: REFRIGERATOR # -

SHELF #

GROUP #.

DUE DATE:

9601-586

LAB USE: REFRIGERATOR # _____
SHELF # _____
GROUP # _____
DUE DATE _____

CHAIN OF CUSTODY RECORD

9601-590

LAB USE: REFRIGERATOR # _____ SHELF # _____ GROUP # _____ DUE DATE _____

APPENDIX D
WASTE OIL INVOICE FORMS

INVOICE

96-7515

BISON WASTE OIL COMPANY INC.

P.O. Box 147
240 Main St.
Cowlesville, NY 14037

DEC 19A050

716-937-7730 Fax 716-937-3254 1-800-542-5699

OFFICE:
11881 Broadway
Alden, NY 14004OFFICIAL USED OIL RECEIPT / INVOICE / CERTIFICATION
OF USED OIL COMPOSITION

Company Name Elmwood Tank
 Company Street Address Firetower Dr.
 City Tonawanda State ny Zip _____
 Phone No. _____

A. COMPANY CERTIFICATION:

1. Company is a used oil _____ Generator ✓ Collector _____
2. That the used oil released 11-14-96 Date _____
3. ✓ Sample has been taken
✓ Has not been mixed with any hazardous materials
 _____ Contains chlorinated paraffinic compounds
 (attach specifications)
4. ✓ Waste water
5. That this company generates _____ less than _____ more than
 300 gallons per month

RB. Stevens
 Company Certification Signature
 Driver Signature _____
 P.O. # 17780

B. Charge per _____ x _____ = \$ _____ Chg. for Oil
 Container Container
 Charge per _____ x 890 = \$ _____ Chg. for Water/Anti Freeze
 Container Container
 Environmental Fee _____ \$ _____
 Chg. _____ x _____ = \$ _____ Sales Tax Due
 % Sales Tax

Total due — Pay this amount to Bison Waste Oil Co. \$ _____

THIS IS YOUR INVOICE

County Fair Charge ☒ Cash ☐ Check ☐ # _____

APPENDIX E
STOCKPILE LINER QUALITY ASSURANCE TEST DATA

MALCOLM PIRNIE, INC.

Project..... LTV - 6" PAD
Project Number.. 0304-27-7

Sample Number	Undisturbed Permeability cm/sec
ST-1	1.9 E-8
ST-2	2.1 E-8
ST-3	4.9 E-8

MALCOLM PIRNIE, INC.

Project..... LTV - 6" PAD
Project Number.. 0304-27-7
Location..... ST-1

PERMEABILITY TEST RESULTS

SAMPLE PARAMETERS	INITIAL	FINAL	TEST PARAMETERS
Height.....	3.08	3.04	Test Type.....
Diameter.....	2.84	2.83	UNDISTURBED
Wet Density.....	133.9	136.9	FALLING HEAD
Moisture Content.....	15.0	15.5	Head Pressure.....(psi) 84.1
Optimum Moisture Content..	9.7	9.7	Back Pressure.....(psi) 80.0
Dry Density.....	116.4	118.6	Chamber Pressure..(psi) 88.0
Percent Compaction.....	94		Fluid.....
			Permeation Time..(days) 3

TEST RESULTS

Coefficient of Permeability, K..(cm/sec) 1.9 E-8

MALCOLM PIRNIE, INC.

Project..... LTV - 6" PAD
Project Number.. 0304-27-7
Location..... ST-2

PERMEABILITY TEST RESULTS

SAMPLE PARAMETERS	INITIAL	FINAL	TEST PARAMETERS
Height.....(in)	1.81	1.77	Test Type..... UNDISTURBED
Diameter.....(in)	2.84	2.84	FALLING HEAD
Wet Density.....(pcf)	136.9	140.6	Head Pressure.....(psi) 84.9
Moisture Content.....(%)	11.8	12.8	Back Pressure.....(psi) 80.0
Optimum Moisture Content..(%)	9.7	9.7	Chamber Pressure..(psi) 88.0
Dry Density.....(pcf)	122.5	124.7	Fluid..... DEAIRED WATER
Percent Compaction.....(%)	98		Permeation Time..(days) 2

TEST RESULTS

Coefficient of Permeability, K..(cm/sec) 2.1 E-8

MALCOLM PIRNIE, INC.

Project..... LTV - 6" PAD
Project Number.. 0304-27-7
Location..... ST-3

PERMEABILITY TEST RESULTS

SAMPLE PARAMETERS	INITIAL	FINAL	TEST PARAMETERS
Height.....	1.93	1.92	Test Type.....
Diameter..... (in)	2.83	2.83	UNDISTURBED
Wet Density..... (pcf)	128.6	131.6	FALLING HEAD
Moisture Content..... (%)	13.5	15.5	85.0
Optimum Moisture Content.. (%)	9.7	9.7	79.5
Dry Density..... (pcf)	113.3	113.9	88.0
Percent Compaction..... (%)	91		DEAIED WATER
			2

TEST RESULTS

Coefficient of Permeability, K.. (cm/sec) 4.9 E-8

NUCLEAR DENSITOMETER DATA SHEET

Project: LTV-6" PD Date: 10/15/96
 Client: LTV Job No. 0304-27-7
 Contractor: BDR Type of Material: Clay
 Proctor Test Data - Maximum Density: 1244 Optimum Moisture Content: 9.7

NUCLEAR GAGE STANDARD COUNTS Density: <u>2693</u> Moisture: <u>19.0</u>											
TEST NUMBER	1	2	3	4	5	6	7	8	9		
DEPTH OR ELEVATION	4"	4"	4"	4"	4"	4"	4"	4"	4"		
DENSITY COUNT	2588	2822	2486	2449	2716	2678	2730	2735	2413		
WET DENSITY (pcf)	132.0	127.7	134.1	134.9	129.6	130.2	129.3	129.1	135.7		
MOISTURE CONTENT Count	200	174	189	173	189	200	181	211	194		
MOISTURE (pcf)	15.2	12.9	14.2	14.6	14.2	15.2	13.5	16.1	14.7		
DRY DENSITY (pcf)	116.8	114.8	119.9	120.3	115.3	115.1	115.8	113.0	121.0		
PERCENT MOISTURE	13.0	11.3	11.9	12.1	12.3	13.2	11.7	14.3	12.1		
PERCENT COMPACTION	93.9	92.2	96.4	96.7	92.7	92.5	93.1	90.8	97.3		
PASS (P) OR FAIL (F)	P	P	P	P	P	P	P	P	P		

TEST NO.	LOCATION OR REMARKS

INSPECTION TIME: 13:30
 INSPECTOR: J. Boyles
 DATA CHECKED BY: _____
 TROXLER SERIAL NUMBER: 17112

Project: LTV - 6" PAV Date: 10/16/12
Client: LTV Job No. 0304-27-7
Contractor: BDR Type of Material: Clay
Proctor Test Data - Maximum Density: 124.0 Optimum Moisture Content: 9.7

INSPECTION TIME: 14:00
INSPECTOR: J. MOLNAR
DATA CHECKED BY: _____
TROXLER SERIAL NUMBER: 1712


Project: LTV-6" PAD Date: 10/12/92
 Client: LTV Job No. 0304-277
 Contractor: BDR Type of Material: Clay
 Proctor Test Data - Maximum Density: 124.4 Optimum Moisture Content: 7.7

INSPECTION TIME: 13:00
INSPECTOR: J. Boyles
DATA CHECKED BY: _____
TROXLER SERIAL NUMBER: 1712

Project: LTV - 6" PAD Date: 10/17/96
 Client: LTV Job No. 0304-27-7
 Contractor: BOR Type of Material: Clay
 Proctor Test Data - Maximum Density: 124.4 Optimum Moisture Content: 9.7

INSPECTION TIME: 13:00
INSPECTOR: J. Boyle
DATA CHECKED BY: _____
TROXLER SERIAL NUMBER: 17112

MOISTURE-DENSITY RELATIONSHIP TEST




Test specification: ASTM D 1557-91 Method B, Modified

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in	% < No.200
	USCS	AASHTO						

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 124.4 pcf Optimum moisture = 9.7 %	
Project No.: 0304-27-7 Project: LTV Location: BULK SAMPLE NO. 1 / BDR Date: 10-7-96	Remarks:
MOISTURE-DENSITY RELATIONSHIP TEST MALCOLM PIRNIE, INC.	

10/15-
10/17/96



J. Boyles

LTV-6" PAD / DENSITY TESTING

APPENDIX F
POSI-SHELL MANUFACTURER'S DATA

traditional.
ards
or

Posi-Shell™ Cover System



LANDFILL SERVICE
CORPORATION


Posi-Shell™ Makes Room for Profit

The most valuable element of a landfill is disposal airspace. Efficient use of airspace today can directly translate into longer landfill life, decreased operating costs and increased profits.

Using Posi-Shell synthetic cover instead of natural soil for daily landfill cover is your ticket to achieving maximum airspace utilization. Developed by Landfill Service Corporation as an innovative, zero-volume cover for today's challenged landfill sites, Posi-Shell is the one total application system that gives you easy access to every cubic yard of airspace formerly consumed by thick soil covers.

In most cases, the application cost of Posi-Shell is no more than soil, making Posi-Shell daily cover affordable within your existing landfill budget. You gain additional usable airspace at little or no additional cost.





Composition


Posi-Shell™ is a 100% recycled alternative to traditional, costly soil layering. It has met the rigorous standards required for approval by New York State's tough Department of Environmental Conservation (DEC) for use in the state's landfills.

Made entirely of non-flammable, non-toxic recycled materials, Posi-Shell is an environmentally-compatible combination of: **Liquid (Water or Leachate) + Posi-Pak with Fibers + Mineral Binder = Posi-Shell**

Liquid: Posi-Shell has been formulated to use either water or landfill leachate as its liquid base. For landfill owners, this means that you can now use leachate as part of your daily cover process rather than transporting it offsite for treating.

Posi-Pak™: Lightweight, easy-to-handle and ready-to-use Posi-Paks contain a mixture of materials including recycled plastic and cellulose fibers.

Mineral Binder: Posi-Shell's mineral binder component acts to neutralize odors and contaminants present in leachate. It is comprised of recycled by-products now put to good use in the Posi-Shell formula.



After application, the Posi-Shell slurry hardens to a non-flammable coating that easily conforms to the irregular contours of your landfill. Its color and texture provide a uniform appearance that is aesthetically appealing to nearby residents.

Application

Applying Posi-Shell cover is an uncomplicated, one-man operation. Once the ten-minute process of mixing the dry components with a liquid is completed, Posi-Shell's mobile applicator is moved to the working face. The specially-designed applicator provides exceptional ability to access difficult, steep or muddy areas. High pressure slurry pumping capability allows rapid coverage from a single station.

Versatile Posi-Shell is equally effective as cover for conventional landfills, composting piles, hazardous waste piles, and for preventing side slope erosion.


EQUIPMENT

Posi-Shell™ Cover System


Landfill Service Corporation provides all specialized equipment and training for the Posi-Shell application process. Mixing and application equipment are available on a lease basis. In almost every case, our total application system will cost you less to maintain and operate than traditional soil moving equipment such as dump trucks, backhoes and bulldozers.

Stage I: Mixing

- Horizontal Silo — Used to store and dispense mineral binder used in the Posi-Shell mix.



- Posi-Shell Applicator — Mixes Posi-Shell ingredients in five to ten minutes; maintains constant agitation of slurry until ready for application.




Customized Set-Ups

Landfill Service Corporation determines your application equipment needs depending on the configuration of your site. Multiple set-ups can be arranged for larger landfills.

Maintenance and warranty are supplied by Landfill Service Corporation. Our technicians and engineers are available 24-hours-a-day for troubleshooting assistance.

Stage II: Application

- Mobile, self-contained Posi-Shell applicator can be towed to any point in your landfill adjacent to working faces.
- Deck-mounted spray tower applies non-flammable Posi-Shell mixture up to 200 feet, with the ability to cover 2,000 – 3,000 square feet per load.



- From the five to ten-minute mixing process through application and clean-up, using Posi-Shell takes only about one hour per load with a one-man crew.



LANDFILL SERVICE
CORPORATION

2183 Pennsylvania Avenue
Apalachin, NY 13732 (USA)
Tele (607) 625-3050
FAX (607) 625-2689

ADDITIONAL USES

Posi-Shell™ Cover System

Posi-Shell has proven to be an effective daily cover for these typical landfill challenges:

- **Litter Control**

The tacky consistency of Posi-Shell's fresh slurry adheres particles to fresh waste piles, preventing airborne debris.

- **Odor Control**

Posi-Shell's alkaline formulation neutralizes waste odors.

- **Bird Abatement**

Posi-Shell is an effective deterrent. After application to a landfill near one busy regional airport, bird populations dropped dramatically, reducing danger to passing aircraft. In fact, birds could be seen feeding on newly dumped garbage while completely avoiding garbage coated with Posi-Shell just a few feet away.

- **Erosion Control**

Posi-Shell can be used to cover erodible soils on protective berms or other landfill structures.

- **Stabilized Waste Placement**

- **Compost Pile Cover**

- **Contaminated Soil Pile Cover**

Posi-Shell forms a protective, fireproof seal around contaminated soils, eliminating wind and rainfall dispersion.

Posi-Pak™: Environmentally Safe

Lightweight, easy-to-handle Posi-Paks are packaged for easy stacking, storage and protection against the elements. They contain 100% recycled materials for blending with the Posi-Shell mixture. Three Posi-Paks are required for each full load of cover.



LANDFILL SERVICE CORPORATION

2183 Pennsylvania Avenue
Apalachin, NY 13732 (USA)
Tele (607) 625 3050
FAX (607) 625 2689


PERFORMANCE

Posi-Shell™ Cover System

C.Y. OF
AIRSPACE

Airspace Consumed by Daily Landfill Coverings


(assume 5,000 S.F. of coverage daily)



VALUE OF
AIRSPACE

Annual Value of Conserved Airspace

(assume landfill density of 1,200 lb. per cubic yard)



EXAMPLE:

A landfill with a **\$50.00** tipping fee would realize **\$690,000** in additional airspace value over a one-year period.



LANDFILL SERVICE CORPORATION

2183 Pennsylvania Avenue
Apalachin, NY 13732 (U.S.A.)
Tele (607) 625-3050
FAX (607) 625-2689




**LANDFILL SERVICE
CORPORATION**

2183 Pennsylvania Avenue

Apalachin, NY 13732 (USA)


Phone (607) 625-3050 Fax (607) 625-2689

**Specially designed portable
equipment blending
Posi-Shell® ingredients**



**Applying Posi-Shell®
through deck-mounted
spray tower**

**Applying Posi-Shell® to a
remote location via several
hundred feet of hose**



LSC
LANDFILL SERVICE
CORPORATION

*2183 Pennsylvania Avenue
Apalachin, NY 13732 (USA)
Phone (607) 625-3050 Fax (607) 625-2689*

**Lead contaminated
fugitive dust control
(South Carolina)**



**Odor and V.O.C.
emissions control
(New York)**

**Fugitive dust control
on Superfund Site
(Western U.S.)**



APPENDIX G
CONSTRUCTION PHOTOGRAPHS



PHOTO #1:

Checking grades in the area of the former 5.5 million gallon tank.



PHOTO #2:

Excavating contaminated soil in area of former 5.5 million gallon tank.



PHOTO #3:

Groundwater in main excavation.




PHOTO #4:

Oil contamination on side of excavation area.



PHOTO #5:

Dumping contaminated
soil on biopad.



PHOTO #6:

Grading soil on biopad.



PHOTO #7:

Oil contaminated ground-water in area of former 5.5 million gallon tank.



PHOTO #8:

Side wall of main excavation area showing layer of hard slag above oil contaminated groundwater.



PHOTO #9:

Abandoned pipe lines in
side of main excavation
area.



PHOTO #10:

Compacting backfill.



PHOTO #11:

Excavating soil adjacent to Buffalo River.



PHOTO #12:

Pumping contaminated groundwater from excavation to BSA collection system.




PHOTO #13

Excavation adjacent to
River.



PHOTO #14:

Excavation adjacent to River showing granular backfill in bottom of excavation from previous site operations.



PHOTO #15:

Closeup of granular backfill showing oil contamination.



PHOTO #16

Oil filled pipeline crimped
on one end.



PHOTO #17

Draining oil from pipeline
and vacuuming oil from
bottom of excavation into
tank truck.



PHOTO #18

Placing pig into oil pipeline to clean the inside.



PHOTO #19

Reassembling pipeline after pig has been placed inside.



PHOTO #20

Applying Posi-Shell cover
to biopad stockpile.



PHOTO #21

Stockpile being covered.