

INTERIM REMEDIAL MEASURES WORK PLAN ADDENDUM

SOIL REMEDIATION
TRACT I SITE
3123 HIGHLAND AVENUE
NIAGARA FALLS, NIAGARA COUNTY, NEW YORK
SITE NO. C932157

SUBMITTED TO:

THE NEW YORK STATE DEPARTMENT
OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION

Prepared for:



BRIGHTFIELDS, Inc.
333 Ganson Street
Buffalo, New York 14203

Prepared by:



Amec Environment & Infrastructure, Inc.
800 North Bell Avenue, Suite 200
Carnegie, PA 15106

Project 3410130921

August 2013

INTERIM REMEDIAL MEASURES WORK PLAN ADDENDUM

SOIL REMEDIATION
TRACT I SITE
3123 HIGHLAND AVENUE
NIAGARA FALLS, NIAGARA COUNTY, NEW YORK
SITE NO. C932157

Prepared for:
BRIGHTFIELDS, Inc.
333 Ganson Street
Buffalo, New York 14203



Robert E. Crowley
Senior Principal Scientist

I certify that I am currently a New York State registered professional engineer and that this Interim Remedial Measure Work Plan, where applicable, was prepared in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10).



Stuart C. Pearson, P.E.
Principal Engineer (Mactec Engineering and Consulting, P.C.)
August 07, 2013

TABLE OF CONTENTS

1.0	INTRODUCTION	1
1.1	Summary of Proposed Remediation	1
1.2	Work Plan Organization	2
1.3	Limitations	2
2.0	BACKGROUND	3
2.1	Site Description	3
2.2	Site Geology and Hydrogeology	3
2.3	Summary of Remedial Investigations	4
2.3.1	Site Investigation/Remediation History	5
2.3.2	Comprehensive Remedial Investigation Findings	6
2.4	Removal Action	8
2.5	Summary of Tract II Bench-Scale Testing	9
3.0	REMEDIAL DESIGN SCOPE	11
3.1	Remedial Action Objectives	11
3.2	Identification of Impacted Areas and Soil Volumes	12
3.2.1	Soils Containing Elevated Lead	12
3.2.2	Other Compounds Detected Above SCOs	14
3.2.3	Chromium Target Excavation Area	15
3.3	Summary of Areas Requiring Remedial Action	15
3.4	Remedial Approach	16
3.4.1	Concrete Foundation Demolition	16
3.4.2	Underground Storage Tank Removal	16
3.4.3	Soil Remediation Quantities and Locations	17
3.4.4	Soil Excavation and Staging	17
3.4.5	Performance Criteria and Monitoring	19
3.4.6	Backfill Methods and Final Grading	24
4.0	PERMITS AND OTHER AUTHORIZATIONS	25
4.1	Soil Erosion and Sedimentation Control Plan	25
4.2	Local Permits	25
4.2.1	Storm Water Management Design Plans	25
4.3	Health and Safety	25
4.4	Community Air Monitoring Plan	25
4.5	Site Management Plan	26
5.0	SCHEDULE	27
6.0	POST-CONSTRUCTION PLANS	28
6.1	Engineering and Institutional Controls	28

TABLE OF CONTENTS

6.2	Post-Remedial Monitoring	28
7.0	REFERENCES	29

TABLES

Table 1:	Summary of Analyses: Tract I Confirmatory Samples
----------	---

FIGURES

Figure 1:	Site Location Map
Figure 2:	Plan View Map of Site
Figure 3:	August 8, 2012 Groundwater Contour Map and Concentrations Exceeding Reference NYWQS Values
Figure 4:	EA, E&E, and Amec Surface, Subslab, and Shallow Subsurface Soil Sample Results Detected Above Commercial SCOs and TCLP Standards
Figure 5:	EA and Amec Subsurface Soil Sample Results Detected Above Commercial SCOs and TCLP Standards
Figure 6:	Brick Bedding Material Sample Locations and Results Detected Above Commercial SCOs
Figure 7:	Surface (0 to 2 Feet) Lead Concentration and Excavation Areas
Figure 8:	Subsurface (2 to 8 Feet) Lead Concentration and Excavation Areas
Figure 9:	Other Compounds Detected Above Respective Commercial SCOs
Figure 10:	Summary of Surface (0 to 2 Feet) Excavation Areas
Figure 11:	Approximate Location of Proposed Confirmatory Samples 0-2 Feet
Figure 12:	Approximate Location of Proposed Confirmatory Samples 2-8 Feet
Figure 13:	Tract I IRM Project Schedule

APPENDICES

Appendix A:	Tracts I and II Remedial Design Drawings
-------------	--

TABLE OF CONTENTS

ACRONYMS

AAR	Alternatives Analysis Report
ACM	Asbestos Containing Material
Amec	Amec Environment & Infrastructure, Inc.
BCP	Brownfield Cleanup Program
BMP	Best Management Practices
bgs	below ground surface
Brightfields	Brightfields, Inc.
CAMP	Community Air Monitoring Plan
City	City of Niagara Falls, New York
CRIR	Consolidated Remedial Investigation Report
CY	cubic yards
EA	EA Engineering, P.C.
E&E	Ecology & Environment, Inc.
ERP	Environmental Restoration Program
FER	Final Engineering Report
ft-bgs	Feet below ground surface
ft-msl	Feet above mean sea level
ft/sec	Feet per Second
HASP	Health and Safety Plan
IRM	Interim Remedial Measure
JHA	Job Hazard Analysis
mg/kg	milligrams per kilogram
mg/L	milligrams per liter
NYCRR	New York Code of Rules and Regulations
NYSDEC	New York State Department of Environmental Conservation
NYWQS	New York Water Quality Standard
Orin	Orin Remediation Technologies
OSC	Ontario Specialty Contracting, Inc.
OSHA	Occupational Safety and Health Administration
PAHs	polycyclic aromatic hydrocarbons
PCBs	polychlorinated biphenyls
PCW	Power City Warehouse
PID	Photo Ionization Detector
PPE	Personal Protective Equipment
ROD	Record of Decision
SCGs	Standards, Criteria, and Guidance
SCOs	Soil Cleanup Objectives

TABLE OF CONTENTS

SI	Site Investigation
Site	Tract I Site
SMP	Site Management Plan
SPLP	Synthetic Precipitate Leaching Procedure
SRI	Supplemental Remedial Investigation
SRIR	Supplemental Remedial Investigation Report
SRIWP	Supplemental Remedial Investigation Work Plan
S.U.	Standard Units of pH
SVOCs	Semivolatile Organic Compounds
TAL	Target Analyte List
TCE	Trichloroethene
TCL	Target Compound List
TCLP	Toxicity Characteristic Leaching Procedure
USEPA	United States Environmental Protection Agency
USGS	United States Geological Survey
UST	Underground Storage Tank
VOCs	Volatile Organic Compounds
WP	Work Plan

1.0 INTRODUCTION

Amec Environment & Infrastructure, Inc. (Amec) has prepared this Addendum to the June 2012 Interim Remedial Measures (IRM) Work Plan (WP) on behalf of Brightfields, Inc. (Brightfields) for the Tract I Site (Site) located at 3123 Highland Avenue, in the City of Niagara Falls (City), Niagara County, New York. This IRM WP Addendum addresses soil remediation on the Site based on the findings of the Supplemental Remedial Investigation (SRI) conducted between July 2012 and April 2013. **Figure 1** shows the location of the Site on a United States Geological Survey (USGS) topographic map and **Figure 2** shows the existing layout of the Site in plan view.

The IRM WP addressed the demolition of portions of the Site buildings and the cleanup of remaining debris and other hazardous materials within the buildings. The purpose of this IRM WP Addendum is to address the remedial approach of impacted soils at the Site as well the removal of two underground storage tanks (USTs) discovered in 2012. Additional details regarding the location and history of the Site, the Site redevelopment plan, the applicable Soil Cleanup Objectives (SCOs), and project organization can be found in the IRM WP (Amec, June 2012).

The Site was the location of a former lead/acid battery remolding and manufacturing plant from approximately 1910 through the early 1970s and has been the subject of four characterization efforts by the New York State Department of Environmental Conservation (NYSDEC), Amec, and a Removal Action by the United States Environmental Protection Agency (USEPA) between 1999 and 2013. Adjacent to the Site, to the south and east, is the Tract II property, which is being addressed under the State of New York Inactive Hazardous Waste Site program.

The City has endeavored to redevelop both the Site and Tract II property since closure of the industrial facilities in the early 1970's. In order to support a viable redevelopment on the Tract II property, Brightfields has elected to also remediate and redevelop the Site under the New York State Brownfield Cleanup Program (BCP; Site No. C932157).

1.1 SUMMARY OF PROPOSED REMEDIATION

Soils that do not meet the TCLP lead delineation criteria that are defined in **Section 3.2.1.1** will either be excavated for ex-situ treatment or treated in-situ, sampled and subsequently disposed offsite as non-hazardous waste (pending analytical results). Soils that are above the Commercial SCO for lead will be sampled in place, excavated, and direct loaded for offsite disposal or will be excavated, segregated into stockpiles, and loaded for offsite disposal as non-hazardous waste (pending analytical results). Other compounds detected above their respective SCOs (polynuclear aromatic hydrocarbons [PAHs], polychlorinated biphenyls [PCBs], and metals) are colocated with

INTRODUCTION

lead, and will be addressed by the excavation of the lead remediation areas. Of the proposed excavation areas, a single area does not contain lead above the SCO or TCLP delineation criteria; this area was found to contain only chromium above the SCO and will be excavated and disposed offsite as non-hazardous waste (pending analytical results). In addition to the soil remediation, two USTs are present at the southeast corner of the former Power City Warehouse (PCW) building. The USTs will be removed, and the nearby soil excavated, as may be necessary.

1.2 WORK PLAN ORGANIZATION

The following sections of this IRM WP Addendum provide the information necessary to identify and evaluate the IRM for the Site. The sections include: Background (Section 2.0), Remedial Design Scope (Section 3.0), Permits and Other Authorizations (Section 4.0), Schedule (Section 5.0), Post-Construction Plans (Section 6.0), and References (Section 7.0).

1.3 LIMITATIONS

This WP presents a summary of information known to Amec concerning the Site that Amec considered applicable to the scope of work and stated project objectives. Amec has performed this work with the care and skill ordinarily used by members of the profession practicing under similar conditions. The conclusions presented herein are those that are deemed pertinent by Amec based upon the implicit accuracy of the available information. No other warranty, expressed or implied, is made as to the professional advice included in this report. The information present in this report is not intended for any use other than the stated objectives of the project. This document was prepared for the sole use of Brightfields, Inc. and the NYSDEC, who are the only intended beneficiaries of our work.

2.0 BACKGROUND

This section provides a summary of the characterization of the Site and incorporates the available data collected in the various phases of the Site investigation. A summary of the data used in the development of this IRM WP Addendum were provided in the Supplemental Remedial Investigation Report (SRIR; Amec, May 2013). Pertinent information from the SRIR is provided below.

2.1 SITE DESCRIPTION

The Site consists of approximately 5.9 acres and was mainly covered by the former PCW building. The building has recently been demolished, and demolition activities at the Site have removed all wooded and grass covered areas. The western portion of the Site consists of an open, former grassy area and a gravel drive to the loading dock area; the southern boundary of the Site consists of a now open, former wooded area that at one time was a rail spur. A segment of a retaining wall is still present on the south side of the former rail spur. The eastern portion of the Site consists of an open, former grassy area, intermixed with broken asphalt and sections of concrete pavement.

The former PCW building was a three-story masonry structure with a small basement area beneath one portion of the building with a total building footprint that once covered approximately 3.3 acres of the Site. In the buildings history, there were numerous additions made to the original structure. Previous investigations of the PCW building have reported that the majority of the structure was constructed on concrete floors approximately six-inches thick. The concrete floors were noted to be in good condition with no major cracking or deterioration (EA, 2009). Several areas of the warehouse concrete floor were overlain with brick, with drains and sumps identified throughout the building.

A second, considerably smaller, one-story building (approximately 462 square feet) is located in the northeast corner of the Site. The smaller building is constructed of brick with a concrete floor. Past investigations have suggested that this building may have been used for chemical storage (E&E, 2000).

2.2 SITE GEOLOGY AND HYDROGEOLOGY

The Geologic Map of New York, Niagara Sheet published by the University of the State of New York, indicates that the Site lies within the Silurian-aged Lockport Group. The Lockport Group consists of Geulph, Oak Orchard, Eramosa, and Goat Island Dolostones and the Gasport Limestone. As a reference, the adjacent site (Tract II) investigation observed that bedrock is between 12.5 and 24.5 feet below ground surface (ft-bgs) in the vicinity of the Site. The

BACKGROUND

unconsolidated material at the Site consists of various fill materials at the surface, underlain by silty clay that grades into a till unit. Dolostone bedrock is present below the till.

A groundwater characterization study conducted by Amec in 2012 through 2013 indicated that a water bearing zone was present at the Site. Monitoring wells installed at the Site in the overburden soils and fill above the bedrock indicate that groundwater is at an elevation of approximately 575 to 580 feet above mean sea level (ft-msl). This groundwater is likely perched and does not represent a true surficial aquifer. Groundwater flow at the Site appears to be towards the southwest at a hydraulic gradient of 0.01 ft/ft; however, groundwater in the area appears to flow in the southeastern direction. Slug testing of the monitoring wells indicated that the hydraulic conductivity of the silty clay at the Site ranged from 8.8×10^{-6} feet per second (ft/sec) to 8.5×10^{-5} ft/sec.

Analytical results from samples collected during the 2013 characterization study indicated concentrations of the following compounds above their respective reference New York Water Quality Standards (NYWQS) values for Surface Waters and Groundwater - Class GA:

- Total metals: antimony, sodium, iron and manganese, and lead;
- Dissolved metals: antimony, sodium and manganese;
- Pesticides: endrin, gamma chlordane, beta hexachlorocyclohexane; and
- Volatile organic compound: trichloroethene (TCE).

As a reference, in the adjacent site (Tract II) Ecology and Environment Engineering, P.C. (E&E) site characterization report (E&E, 2000) and in the 2003 Tract II Record of Decision (ROD), NYSDEC concluded that groundwater in the vicinity of Tract II is not a source of potable water, nor is it likely to become one in the future. The report and ROD cited that there is no significant groundwater aquifer in the overburden soils and fill above the bedrock, and the fact that a public drinking water supply system is available throughout the area as justification for this conclusion. Furthermore, a local ordinance prohibits the use of groundwater as a potable water supply in the City and the hydraulic conductivity is such that extracting groundwater for use would be infeasible. For these reasons, it is unlikely that the identified impacts to Site groundwater pose any risk to human health.

2.3 SUMMARY OF REMEDIAL INVESTIGATIONS

The Site was investigated in four efforts between 1999 and 2013. These included the 1999 E&E site investigation, the 2007 - 2008 EA Engineering, P.C. and its affiliate EA Science and Technology (EA) site characterization, the July 2011 Amec predesign study, and the 2012-2013 Amec SRI. Field activities and results from the initial three investigations are detailed in the

BACKGROUND

Consolidated Remedial Investigation Report (CRIR; Amec, May 2012) and results from the SRI are detailed within the SRIR (Amec, May 2013). A brief summary of each event is provided in the following section.

2.3.1 Site Investigation/Remediation History

In May 1999, an initial investigation was conducted on the Site by E&E for the City under a grant from the NYSDEC. Results from this investigation were presented in a May 2000 Site investigation report (E&E, 2000). In late 2007, the NYSDEC contracted EA to perform an additional Site characterization. Results of that investigation were presented in a May 2009 Site characterization report (EA, 2009).

In late 2009 and in 2010, the USEPA conducted a removal action at the Site. These activities included fencing the Site, removal/cleanup and disposal of lead-contaminated debris including sediments and sludge from within the PCW building, and removal and disposal of some asbestos containing building materials from the Site. Additionally, paint-related materials, PCB light ballasts, batteries, mercury switches, piping and other miscellaneous debris located on the Site were removed and disposed of by the USEPA.

In July 2011, Amec implemented a NYSDEC-approved pre-design study work plan (Mactec, 2011) on the Site. This study was performed to refine the extent of lead identified in surface soil at the Site and to obtain additional data to support anticipated Site remediation. Results of that investigation were presented in the CRIR (Amec, May 2012).

In July and August 2012 and February 2013, Amec implemented a NYSDEC-approved Supplemental Remedial Investigation Work Plan (SRIWP) to fulfill data gaps identified within the above-mentioned CRIR. These data gaps were identified as:

- The collection of waste characterization samples of the remaining debris/sediment in the eastern portion of the building during demolition;
- Characterization of on-site groundwater;
- Delineation of the horizontal extent of PAHs and PCBs within surface soil contained in the eastern end of the property; and
- Delineation of the extent of lead beneath the building slab.

Results of the SRI are presented in the SRIR (Amec, May 2013).

BACKGROUND

2.3.2 Comprehensive Remedial Investigation Findings

A comprehensive review of the four investigations conducted at the Site yields the following findings. **Figures 3 through 6** display the referenced sample locations and results.

2.3.2.1 Groundwater

Three groundwater samples (one from each of the monitoring wells) were collected on-site. Total sodium, combined total iron and manganese, dissolved sodium, and dissolved manganese were detected above their respective reference NYWQS values in samples collected at each of the wells. In addition, total lead was detected above the NYWQS value in samples collected at T1-MW-02 and T1-MW-03. The sample collected at T1-MW-01 also contained concentrations of endrin and gamma chlordane above the respective NYWQS values. The sample collected at T1-MW-03 contained concentrations of TCE, beta hexachlorocyclohexane, and total antimony above their respective NYWQS values (**Figure 3**). Based on the reasons presented in **Section 2.2**, it is unlikely that these identified impacts to Site groundwater pose any risk to human health.

Groundwater on the Site generally flows towards the southwest (towards the Tract II site) at a gradient of 0.01 ft/ft; the average hydraulic conductivity is approximately 3.3×10^{-5} ft/sec.

2.3.2.2 Surface Soil

A total of 27 surface soil (0 to 0.5 ft-bgs) and 10 shallow subsurface soil (0 to 2 ft-bgs) samples have been collected at the Site; shallow subsurface samples (which were only analyzed for total metals) have been included in discussions with surface soil samples due to overlap of intervals. Sample results yielded four metals (arsenic, barium, copper, and lead), TCLP lead, five PAHs (benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, dibenzo(a,h)anthracene, indeno(1,2,3-cd)pyrene), and Aroclor 1260 (PCB-1260) above their respective Commercial SCOs and the TCLP lead standard (**Figure 4**).

Elevated concentrations (above the SCO) of total lead were detected in surface soil and shallow subsurface samples throughout the entire Site, aside from the southwestern corner. TCLP lead concentrations above the TCLP standard of 5 milligrams per liter (mg/L) were detected in samples collected in the northeastern and southern portions of the Site, as well as outside of the southeastern corner of the former PCW. Arsenic and copper were only detected above their respective SCOs colocated with lead above the SCO; these areas are confined to the southern portion of the Site, outside the southeastern corner of the former PCW, and at boring B-22 located on the north side of the Site. Barium was detected above the SCO colocated with each of the metals mentioned above at T1-MW-03; however, barium was detected independently at B-25 located in the southeastern portion of the Site.

BACKGROUND

Elevated surface soil concentrations (above SCOs) for PAHs were detected colocated with elevated total lead, with the exception of borings B-24 and B-25 located on the eastern side of the Site. Surface soil PAH concentrations above the SCOs were distributed throughout the eastern and southern portions of the Site. Benzo(a)pyrene was the most frequently PAH detected above the SCO; none of the other PAHs were detected above their respective Commercial SCO independently of benzo(a)pyrene.

Only one of the surface soil samples analyzed for PCBs contained concentrations above its respective Commercial SCO. Aroclor 1260 (PCB-1260) was detected above the SCO in the sample collected at SS-PCW-11 (northeastern corner of Site) at an estimated (J) concentration of 3.8 J milligrams per kilogram (mg/kg). This location also detected lead above the SCO.

2.3.2.3 Subslab Soil

Nine subslab soil samples (0 to 0.5 ft interval directly underlying the concrete slab), two composite samples, and 13 shallow subsurface samples (0 to 2 ft-bgs) were collected underlying the former PCW concrete slab (**Figure 4**); the shallow subsurface samples have been included in this discussion due to overlap of intervals. Elevated total lead and total chromium concentrations were detected in samples underlying the slab. Elevated total lead concentrations were detected in the area along the north-central and northeastern portion of the slab (B-27, SB-08, SB-12, B-33, SS-PCW-07, and aliquots 9b and 9c of SS-PCW-09) as well as the south-central portion of the slab (aliquot 9a of SS-PCW-09). Chromium was only detected at a concentration above its respective Commercial SCO in the sample collected at SB-11.

All subslab lead samples that were analyzed for TCLP were below the TCLP standard. The sample collected at B-33 and composite samples SS-PCW-07 and SS-PCW-09 were not analyzed for TCLP lead; however, these samples will be categorized for IRM purposes as if the results are above the 5 mg/L TCLP standard due to the elevated concentrations of total lead (25,000 mg/kg, 178,000 mg/kg, and 31,800 mg/kg, respectively).

PAHs and PCBs (where analyzed) were only detected at concentrations above their respective Commercial SCOs in the composite sample collected at SS-PCW-09. Concentrations of benzo(a)anthracene, benzo(b)fluoranthene, benzo(a)pyrene, indeno(1,2,3-cd)pyrene, and dibenzo(a,h)anthracene, and PCB Aroclor 1254 were detected at concentrations above their respective Commercial SCOs.

It should be noted that one of the aliquots of composite sample SS-PCW-09 (aliquot 9b) contained debris from a 2-inch floor drain. Although the debris at aliquot 9b was likely removed

BACKGROUND

during the Removal Action conducted by the USEPA, all aliquot locations of SS-PCW-09 have been considered and included in this IRM WP Addendum to remain conservative.

2.3.2.4 Subsurface Soil

A total of 30 subsurface soil (defined as being collected from an interval greater than 0.5 ft-bgs) samples were collected on the Site. Samples containing lead above the Commercial SCO were collected in the southern and northeastern portions of the Site and outside the southeastern corner of the former PCW building. In addition, samples collected from the northeastern portion of the Site also contained TCLP lead above the 5 mg/L standard. Lead concentrations above the SCO in the southern portion of the Site and outside the southeastern corner of the former PCW building were detected in samples from depths ranging from 1.0 to 2.0 ft-bgs. Concentrations of lead above the SCO as well as the TCLP standard in the northeastern portion of the Site were detected at depths of 5.5 to 6.0 ft-bgs at boring B-23 and 6.5 to 7.0 ft-bgs at boring B-22 (**Figure 5**).

2.3.2.5 Brick Bedding Material

A total of five brick bedding material samples were collected during the supplemental investigation. Two of the analyzed sample locations contained detections of PCBs and/or lead above their respective Commercial SCOs. PCB-1254 (Aroclor 1254) was detected at concentrations above its respective Commercial SCO in the samples collected at BB-4 and BB-7 and PCB-1260 (Aroclor 1260) was detected at a concentration above its respective Commercial SCO in the sample collected at BB-4. Lead and TCLP lead were detected at concentrations above the Commercial SCO and the 5 mg/L TCLP standard in the sample collected at BB-4 (**Figure 6**).

2.3.2.6 Underground Storage Tanks

During installation of monitoring well T1-MW-02 outside the southeast corner of the former PCW building, two USTs were observed. Two USTs are shown on a 1914 Sandborn Map and presumably, had since been partially covered by the building slab. The approximate location of the USTs is shown on **Figure 2**. Field investigations identified the southeast end of the tanks outside the southeast corner of the former PCW building, extending away from T1-MW-02 towards the northeast. Neither of the tanks was observed to currently contain petroleum-based products; water was observed within one of the tanks.

2.4 REMOVAL ACTION

Debris located throughout the PCW building was found to contain four metals (arsenic, copper, lead, and mercury), semivolatile organic compounds (SVOCs) (mainly PAHs), and PCBs (Aroclor 1254 and Aroclor 1260) above Commercial SCOs. Additionally, all TCLP metals samples collected within the eastern portion of the building were above the TCLP standard for

BACKGROUND

lead. The USEPA removal action performed in 2010 removed a significant amount of debris and other hazardous material from the PCW building, but did not address the eastern portion of the building, due to safety concerns. Remaining debris within the eastern portion of the PCW was consolidated and appropriately sampled for disposal by Ontario Specialty Contracting, Inc. (OSC) in late 2012. Material was shipped offsite via roll off boxes following characterization.

2.5 SUMMARY OF TRACT II BENCH-SCALE TESTING

In July of 2011, Mactec Engineering and Consulting, Inc. (now Amec) completed a predesign study on the Tract II site, which included bench-scale treatability testing of lead within soils. Results of this testing were ultimately used to determine the treatment method of soils containing elevated concentrations of lead. Due to the similar concentrations of lead on the Site, the results of the adjacent Tract II bench-scale treatability testing results were also applied to the Site. The following paragraphs summarize the results of the bench-scale testing.

Samples were collected from two test pits located on the Tract II site for bench-scale treatability testing of the lead. The treatability samples were collected from test pits that represented the highest lead concentrations (140,000 mg/kg) and moderate levels of lead (32,000 mg/kg) detected in the 2009 Supplemental Investigation (EA, 2009).

Each treatability sample was split and shipped to Orin Remediation Technologies (Orin) and WRS Compass for testing. Fourteen treatment reagents were evaluated in the study. The treatability studies included analysis of the samples for total and TCLP lead, treatment with various concentrations of the reagents, and reanalysis of the treated soil for TCLP lead to determine the appropriate reagent and concentration to be used to achieve a TCLP lead result less than 5 mg/L. Orin also analyzed each sample using Synthetic Precipitate Leaching Procedure (SPLP) analysis to ensure that lead would not leach under simulated rainwater infiltration conditions. The results of the bench-scale treatability tests are discussed below and copies of the reports are located in Appendix B of the August 2012 Tract II Remedial Design Work Plan (Amec, 2012).

The results of the Orin treatability tests indicated that mixtures of 3% EnviroBlend® 90/10 Coarse, 3% EnviroMag® Coarse, 8% Free Flow® 100, and 5% Free Flow® 200 all achieved TCLP lead concentrations of below 5 mg/L in both samples tested. In addition, a mixture of 4% Free Flow® 100 containing magnesium oxide achieved a TCLP of less than 5 mg/L in sample MTP-1, which was the only sample tested with this reagent mix. The results of the SPLP analysis indicate that lead becomes more soluble at the high pH level (12.25 standard units [s.u.] of pH) produced by Free Flow® 200. The results suggest that if the mix raises the pH above 10.5 s.u.,

BACKGROUND

lead would become detectable in the SPLP analysis, and at a pH above approximately 11.5 s.u. the SPLP results began to approach 5 mg/L.

Evaluation of the results of the treatability studies conducted by Orin conclude that 3% EnviroBlend® 90/10 Coarse, 3% EnviroMag® Coarse, 8% Free Flow® 100, and 4% Free Flow® 100 combined with magnesium oxide all meet the goal of reducing the TCLP lead in soil to below regulatory levels. These doses were also effective in keeping the SPLP results either non-detectable or very low (in the range of 0.1 mg/L).

The results of the WRS Compass treatability tests indicated that mixtures of 5% Portland cement, 3% hydrated lime, 4% EnviroMag® Coarse, 2% phosphoric acid, 2% triple superphosphate, 3% EnviroBlend® 80/20, and 3% EnviroBlend® 20/80 all achieved TCLP lead concentrations of below 5 mg/L in both samples tested. WRS Compass did not conduct SPLP analysis on the samples; however, it may be inferred from the Orin testing that only hydrated lime above 4% may increase the pH to levels that could mobilize the lead under SPLP testing.

Evaluation of the results of the treatability studies conducted by WRS Compass conclude that that mixtures of 5% Portland cement, 4% EnviroMag® Coarse, 2% phosphoric acid, 2% triple superphosphate, 3% EnviroBlend® 80/20 and 3% EnviroBlend® 20/80 all meet the goal of reducing the potential leachability of the lead in soil to below regulatory levels. These doses are also likely to keep the SPLP results either non-detectable or very low (in the range of 0.1 mg/L) based upon SPLP results obtained by Orin. WRS Compass recommended treatment of the soil with either 5% Portland cement, 3% EnviroMag® Coarse, or 3% EnviroBlend® 80/20.

Based on the recommendations provided by Orin and WRS Compass, four reagents were evaluated relative to total cost to implement the treatment. These included EnviroBlend® 90/10 Coarse, EnviroMag® Coarse, Free Flow® 100 with magnesium oxide, and Portland cement. EnviroBlend® 80/20 was not evaluated because it would be added in the same quantity as EnviroBlend® 90/10 Coarse, but costs more, and is therefore less cost-effective. Based on the effectiveness of the reagents and the overall cost of treatment, the use of Portland cement at a 5% weight ratio appears to be the most cost-effective treatment technique for the soils containing TCLP lead in concentrations above 5 mg/L.

3.0 REMEDIAL DESIGN SCOPE

3.1 REMEDIAL ACTION OBJECTIVES

The majority of the soil above the Commercial SCOs is located on the exterior of the former PCW building footprint. This area contains concentrations of lead and other constituents (PAHs, PCBs, and other metals) in soil above their respective SCOs. Additional areas of soil containing concentrations of these same constituents above their respective Commercial SCOs are present under the northern portion of the former PCW slab. Approximately 42 percent of the impacted soil contains or is assumed to contain lead at concentrations that do not meet the TCLP standard of 5 mg/L. In addition, an isolated area underlying the southeastern portion of the slab contains concentrations of chromium above its respective Commercial SCO.

The goals of the NYSDEC remedial program are to meet the SCOs, and be protective of human health and the environment. At a minimum, “the remedy must eliminate or mitigate all significant threats to the public health and to the environment presented by the hazardous substance and hazardous waste disposed at the Site through the proper application of scientific and engineering principles” (NYSDEC, 2010).

The proposed future use of the Site includes educational and commercial facilities, both of which are consistent with the commercial Standards, Criteria, and Guidance (SCGs). Commercial uses are defined in the NYSDEC Technical Guidance DER-10, and are among the most restrictive site uses described in the land-use hierarchy.

Based on existing zoning, the proposed land uses and land-use controls, the following are remedial objectives that will be protective of human health and the environment, meet the SCGs, and encourage redevelopment of the Site:

- Excavation and offsite disposal of soils above the respective Commercial SCOs where feasible; and
- Treatment, excavation, and offsite disposal of soils exceeding the TCLP lead standard of 5 mg/L where feasible.

In addition to remediation of soils, two USTs will also be removed and formally closed and the floor slab and any frost walls or piping associated with the former PCW building will be removed.

3.2 IDENTIFICATION OF IMPACTED AREAS AND SOIL VOLUMES

3.2.1 *Soils Containing Elevated Lead*

Most of the Site soils that contain detections above the Commercial SCOs have elevated lead concentrations. In situations where other constituents (PAHs, PCBs, and other metals) have been detected above their respective SCOs, lead is also typically present above its respective SCO. For this reason, the remedial approach for Site soils will focus on elevated lead concentrations, which will in turn, also address the other constituents detected in Site soils at elevated levels.

3.2.1.1 *Delineation Methodology*

The potentially applicable remedial approaches were evaluated in consideration of the sample data plotted on Site plans according to depth. The data were evaluated in two-foot intervals from the ground surface to approximately eight ft-bgs. Once plotted, excavation areas were delineated using the TCLP lead samples not meeting 5 mg/L standard and total lead concentrations greater than 2,000 mg/kg. Based on the results of the large sample database, the total lead concentrations less than 2,000 mg/kg are not likely to produce TCLP results that exceed the TCLP standard. TCLP results at certain intervals for some sample locations were inferred using either TCLP results or total lead results from above and/or below the interval. Hereinafter when referring to meeting or not meeting the TCLP delineation criteria for lead, the preceding delineation methodology is applicable.

Excavation areas were also placed around samples not meeting the Commercial SCO of 1,000 mg/kg for total lead. In areas containing data gaps between intervals, the results were inferred using results from above and/or below the interval.

3.2.1.2 *Excavation Areas*

The delineation of surface soils (0-2 ft-bgs) and subsurface soils (2-8 ft-bgs) containing lead concentrations above the respective standards are shown on **Figures 7** and **8**, respectively. As can be seen on **Figure 7**, four lead excavation areas and one small chromium “target” excavation area have been identified for excavation.

3.2.1.2.1 **Lead Excavation Area 1**

The largest excavation area, hereafter referred to as Excavation Area 1, is located along the southern, eastern, and northeastern portions of the Site. The majority of Excavation Area 1 is located on the exterior of the former PCW building footprint; however, two areas extend into the northeastern portion and one area extends into the southern portion of the former building footprint.

REMEDIAL DESIGN SCOPE

Soils that meet the TCLP standard for lead but do not meet the Commercial SCO for lead are located in the eastern and northwestern portions of Excavation Area 1 to a depth of two ft-bgs.

Soils that do not meet the TCLP delineation criteria for lead are found in the following areas of Excavation Area 1:

- In the southern portion, as well as around Boring 4 (SS-PCW-04) and monitoring well T1-MW-02 to a depth of two ft-bgs, and
- In the northern portion of this area to a depth of six ft-bgs near boring B-23, and a depth of eight ft-bgs near boring B-22.

The estimated volume of soils not meeting the TCLP lead delineation criteria is 3,666 cubic yards (CY) or approximately 6,200 tons, using an assumed bulk density of 1.7 tons/CY; the estimated volume of soils not meeting the Commercial SCO for lead is 3,485 CY or approximately 5,900 tons.

3.2.1.2.2 Lead Excavation Area 2

Excavation Area 2 is located in the north-central portion of the former PCW building footprint. This excavation area extends to a depth of two ft-bgs and contains soils that do not meet the TCLP lead delineation criteria (centered at boring SB-08 and aliquot 9c) as well as soils that meet the TCLP lead standard but are above the Commercial SCO for lead (boring B-27). The estimated volume of soils not meeting the TCLP lead delineation criteria is 70 CY or approximately 120 tons; the estimated volume of soils not meeting the Commercial SCO for lead is 218 CY or approximately 370 tons.

3.2.1.2.3 Lead Excavation Area 3

Excavation Area 3 is located in the western portion of the Site. This excavation area extends to a depth of two ft-bgs and contains soil that meets the TCLP standard for lead but is above the Commercial SCO for lead. The estimated volume of soils not meeting the Commercial SCO is 725 CY or approximately 1,200 tons.

3.2.1.2.4 Lead Excavation Area 4

Excavation Area 4 is located in the north-western portion of the former PCW building footprint. This excavation area extends to a depth of two ft-bgs and contains soil above the Commercial SCO that does not meet the TCLP lead delineation criteria. The estimated volume of soils not meeting the delineation criteria is 133 CY or 226 tons.

REMEDIAL DESIGN SCOPE

3.2.2 Other Compounds Detected Above SCOs

3.2.2.1 Excavation Area 1

In addition to lead being detected above the Commercial SCO, surface soils within the eastern and southern portions of Excavation Area 1 also contain PAHs, PCBs, and other metals at concentrations above their respective Commercial SCOs. **Figure 9** illustrates the delineated areas and the excavation areas are shown on **Figure 7**. **Figure 9** indicates the following compounds were detected above their respective Commercial SCO with the maximum concentration presented for reference:

- PAHs: benzo(a)anthracene (57 mg/kg), benzo(a)pyrene (59 mg/kg), benzo(b)fluoranthene (84 mg/kg), dibenzo(a,h)anthracene (3.3 J mg/kg), and indeno(1,2,3-cd)pyrene (20 mg/kg);
- PCBs: Aroclor 1254 (17 mg/kg) and Aroclor 1260 (3.8 J mg/kg); and
- Metals: arsenic (128 mg/kg), barium (744 mg/kg), and copper (634 mg/kg).

These areas will be addressed concurrent with the lead remediation activities with no additional excavation volume anticipated.

3.2.2.2 Excavation Area 2

In addition to elevated lead, composite sample SS-PCW-09 associated with aliquot 9c also detected PAHs and PCB Aroclor 1254 above the Commercial SCOs. **Figure 9** illustrates the delineated area. The figure indicates the following compounds were detected above their respective Commercial SCOs with the maximum concentration presented for reference:

- PAHs: benzo(a)anthracene (29 mg/kg), benzo(a)pyrene (31 J mg/kg), benzo(b)fluoranthene (35 J mg/kg), dibenzo(a,h)anthracene (2.7 J mg/kg), and indeno(1,2,3-cd)pyrene (7.5 J mg/kg); and
- PCBs: Aroclor 1254 (17 mg/kg).

These areas will be addressed concurrent with the lead remediation activities with no additional excavation volume anticipated.

3.2.2.3 Excavation Area 4

In addition to elevated lead, composite sample SS-PCW-09 associated with aliquot 9b also detected PAHs and PCB Aroclor 1254 above the Commercial SCOs. **Figure 9** illustrates the delineated area. The following compounds were detected above their respective Commercial SCOs with the maximum concentration presented for reference:

REMEDIAL DESIGN SCOPE

- PAHs: benzo(a)anthracene (29 mg/kg), benzo(a)pyrene (31 J mg/kg), benzo(b)fluoranthene (35 J mg/kg), dibenzo(a,h)anthracene (2.7 J mg/kg), and indeno(1,2,3-cd)pyrene (7.5 J mg/kg); and
- PCBs: Aroclor 1254 (17 mg/kg).

These areas will be addressed concurrent with the lead remediation activities with no additional excavation volume anticipated.

3.2.3 Chromium Target Excavation Area

In addition to the lead-impacted soils on the Site, one small surface soil target area contains chromium above the Commercial SCO. The area near SB-11 (**Figure 9**) will be excavated to two ft-bgs with an estimated volume of less than 35 CY of soil or approximately 60 tons.

3.3 SUMMARY OF AREAS REQUIRING REMEDIAL ACTION

Four excavation areas have been delineated to address lead impacted soils. **Figures 7 and 8** show the excavation areas. The total estimated volume of soils that do not meet the TCLP delineation criteria for lead is 3,869 CY or approximately 6,600 tons, using a conversion factor of 1.7 tons/CY; the estimated volume of soil that does not meet the Commercial SCO for lead is 4,428 CY or approximately 7,500 tons.

In addition to lead, surface soil in the eastern and southern portions of Excavation Area 1 also contain several PAHs, PCBs, and other metals at concentrations above their respective SCOs; surface soils located at aliquots 9c and 9b of composite sample SS-PCW-09 in Excavation Areas 2 and 4, respectively, also contain concentrations of several PAHs and PCB Aroclor 1254 above their respective SCOs. These soils will be addressed during lead remediation.

In addition to the lead-impacted soils on the Site, one small surface soil target area is present that does not meet the Commercial SCO for total chromium; an estimated volume of less than 35 CY of soil or approximately 60 tons will be excavated.

As a reference, investigations on the Tract II site have identified Technologically Enhanced Naturally Occurring Radioactive Material (TENORM) Slag. The perimeter of the Tract I Site was surveyed and no evidence of TENORM slag was uncovered; however, TENORM Slag has been identified beneath the former PCW building slab. A radiological survey will be performed as the slab is removed to determine if additional TENORM Slag is present. A radiological surface survey work plan for this work was approved by the NYSDEC on April 22, 2013. TENORM Slag encountered on Tract I will be managed in accordance with the Radiological Addendum to the Remedial Design Work Plan, with the exception that if TENORM Slag is

REMEDIAL DESIGN SCOPE

encountered deeper than four feet, the TENORM excavation activities will stop, the area will be reassessed if necessary, and the NYSDEC will be consulted on further action(s).

3.4 REMEDIAL APPROACH

The data obtained from the previous four investigations, summarized in **Section 2.3**, has been used to develop the conceptual remedial approach for the Site, as presented in the following subsections. Remedial design work plan drawings depicting Site remediation areas, access roadways, proposed utility corridors, staging areas, proposed final grades, and erosion and sediment control measures are shown in **Appendix A**.

3.4.1 Concrete Foundation Demolition

Foundation slabs associated with the former PCW building will be removed prior to soil remediation. The concrete floor slab along with the associated footers will be either disposed of offsite or crushed into four inch and smaller pieces for reuse on-site. Sampling protocols have been outlined in Section 3.3.4 (Post Demolition Sampling) of the June 2012 IRM WP (Amec, June 2012). Piping associated with the foundation will be broken into manageable pieces for offsite disposal.

3.4.2 Underground Storage Tank Removal

During installation of monitoring well T1-MW-02 at the southeast corner of the former PCW, two USTs were observed. Two USTs are shown on a 1914 Sandborn Map and presumably, had since been partially covered by the building slab. The approximate location of the USTs is shown on **Figure 2**. Field investigations identified the southeast end of the tanks outside the southeast corner of the PCW building extend away from T1-MW-02 towards the northeast. Neither of the tanks was observed to currently contain petroleum-based products; water was observed within one of the tanks.

The USTs will be closed and removed in accordance with Section 5.5 of DER-10; removal and closure will occur prior to soil excavation activities. The tanks will be removed via excavation and closed by cutting holes in each and shipping offsite for disposal. Although not expected, any grossly contaminated soil or bedding material encountered (as defined by visual and photo ionization detector (PID) measurements) beneath and around the tanks will be handled, characterized, and disposed of accordingly. The water in the tanks will be pumped into holding tanks pending sample results, and, if necessary disposed of appropriately. Sampling parameters will be determined based on the selected disposal method/facility.

Following removal, the resulting excavation area will be characterized in accordance with Section 5.5 (c) 3. iii. (2) of DER-10, which outlines characterization for tank removal excavations that

REMEDIAL DESIGN SCOPE

encounter groundwater without evidence of tank discharge for tanks storing media with a density less than or equal to water (if other conditions are observed, characterization will be conducted in accordance with Section 5.5 [c] of DER-10). Confirmatory sidewall samples will be collected at a frequency of one sample per 30 linear feet of excavation perimeter (minimum of one sample per sidewall). Sidewall samples will be collected near or above the water table and will be biased based on field screening to the suspected location of greatest contamination. In addition, if groundwater is present in the excavation, a groundwater sample will be collected. Confirmatory soil samples and groundwater samples will be collected for the following parameters:

- Target Compound List (TCL) Volatile Organic Compounds (VOCs) by USEPA SW-846 Method 8260;
- TCL SVOCs by USEPA SW-846 Method 8270;
- Target Analyte List (TAL) Metals by USEPA SW-846 Method 6010;
- TCL Organochlorine Pesticides by 8081A; and
- PCBs by USEPA SW-846 Method 8082.

The final extent of the excavation will be determined based on analytical results of the confirmatory soil samples.

3.4.3 Soil Remediation Quantities and Locations

Using the results of the previous investigations, the limits of proposed excavation for soils not meeting the applicable Commercial SCOs and TCLP delineation criteria for lead have been identified throughout the Site. The proposed excavation areas are identified on **Figures 7 and 8** in two-foot intervals from the ground surface to approximately eight ft-bgs. Refer to **Section 3.2** for details regarding excavation area locations and volumes. The final excavation areas and volumes within these areas may vary based on field conditions (encountering native soils) and the analytical results of confirmation samples collected from the excavation sidewalls and bottoms.

3.4.4 Soil Excavation and Staging

Excavation activities will take place in several stages throughout the construction process. These stages include non-hazardous lead soil excavation (including soils containing elevated concentrations of PAHs, PCBs, and other metals), hazardous lead soil excavation, and a “target” chromium soil excavation. Site access roadways are shown on Drawing C-104 of **Appendix A**. Each excavation area will be completed using similar excavation guidelines:

General – Lead Soil Area Excavation

- Caution will be exercised where excavations are near property boundaries, active storm/process sewers, active electrical conduits, and fence lines.

REMEDIAL DESIGN SCOPE

- Prior to excavation, the contractor will remove surface pavements and building foundations that are present within the limits of excavation. Concrete and/or asphalt will be crushed, sampled, and reused on Site, pending analytical results (per the IRM WP [Amec, June 2012]).
- Soils will be sampled in place or following stockpiling via composite samples as detailed in **Section 3.4.5.2**. Sample results will be used to determine disposal methods.
- The excavated soil will either be direct loaded for disposal or stockpiled in approximately 1,000 CY piles in a common bermed stockpile area that is lined. Stockpiles will be covered with plastic sheeting to prevent rain infiltration and erosion.
- The Contractor will provide dust control equipment/material on-site for use as needed.
- The Contractor will provide air monitoring as necessary during excavation activities in accordance with the Contractor's Site-specific Health and Safety Plan (**Section 4.3**) and the Community Air Monitoring Plan (**Section 4.4**).
- A New York-licensed surveyor will survey the final excavation limits. The survey data will be used to prepare the record drawings.

3.4.4.1 Non-Hazardous Lead Soil Excavation

Non-hazardous soils, defined as meeting the TCLP lead standard, but not meeting respective Commercial SCOs for lead, as well as select PAHs, PCBs, and metals (within Excavation Area 1), will be excavated according to the depths outlined on **Figures 7 and 8** unless native soils are encountered, in which case a confirmatory sample will be collected as discussed in **Section 3.4.5.1**. These soils have a calculated in-place total volume of 4,428 CY. Final excavation limits will be determined based upon excavation confirmatory sample results discussed in **Section 3.4.5**.

Soil will either be sampled in place, excavated, and direct loaded for offsite disposal or excavated, placed into stockpiles in the material staging area located in the western portion of the former PCW slab, and loaded for offsite disposal (pending analytical results). Soil that meets the TCLP lead standard of 5 mg/L will be disposed of offsite as non-hazardous. Soils not meeting the TCLP lead standard will be treated/stabilized and re-sampled for offsite disposal.

3.4.4.2 Hazardous Lead Soil Excavation

Soils that do not meet the TCLP lead delineation criteria will either be excavated for treatment or treated in-situ prior to sampling and disposal offsite as non-hazardous (pending analytical results). Based on the results of previous investigations, an estimated 3,869 CY of in-place soil does not meet the TCLP lead delineation criteria. In general, these soils will be treated in place to the depths outlined on **Figures 7 and 8**. Excavation limits will be determined based upon excavation confirmatory sample results as discussed in **Section 3.4.5**.

REMEDIAL DESIGN SCOPE

In-situ treatment will be conducted through the application of Portland cement at a rate of 170 pounds per CY (5% by weight ratio, assuming 1.7 tons per CY of soil). The cement will be applied in two to four foot intervals at the appropriate rate (i.e., one 2,000 pound bag per 160 square feet) and thoroughly mixed with the corresponding soil interval utilizing an excavator bucket or similar equipment. Any oversized materials (construction debris, boulders, structural steel, etc.) encountered prior to or during treatment will be removed from the soil and disposed of appropriately.

Treated soils will be sampled for TCLP lead by SW-846 Method 1311/6010 in accordance with **Section 3.4.5.2**. Treated soil meeting the TCLP standard will be direct loaded into trucks using an excavator for offsite disposal as non-hazardous waste. Soil not meeting the 5 mg/L TCLP standard will be retreated following the procedure stated above and re-sampled. If retreatment is unsuccessful, a field decision will be made to retreat the soil again or dispose of it offsite as hazardous waste.

3.4.4.3 Target Soil Excavation (Chromium)

One target excavation is proposed on the Site; this target excavation is located at SB-11 (**Figure 7**) and will address an isolated area of subslab soils above the Commercial SCO for chromium. The excavation depth is proposed to reach a depth of two ft-bgs and a total volume of less than 35 cubic yards is anticipated. The excavated soil will be screened and placed in stockpiles located in the western portion of the former PCW slab. Excavation limits will be determined based upon excavation confirmatory sample results as discussed in **Section 3.4.5**.

3.4.5 Performance Criteria and Monitoring

The following section describes the soil staging, sample collection methods, and sampling frequency for each of the excavation areas described in this IRM WP Addendum. This section has been prepared in accordance with DER-10.

3.4.5.1 Excavation Sampling

Sampling frequencies have been developed in accordance with DER-10 Section 5.4 (b) 5. The following section summarizes the proposed sampling frequencies for each of the excavation areas. All sample locations will be biased based on field screening to the suspected location of greatest contamination. Confirmatory samples may be collected from excavation depths shallower than planned if visual cues indicate that either native material has been encountered, or the soil no longer appears impacted. Analytical results will ultimately guide the limits of the excavation. The approximate locations of the proposed samples are shown on **Figures 11 and 12**; associated analyses are shown on **Table 1**.

REMEDIAL DESIGN SCOPE

3.4.5.1.1 Excavation Area 1

Excavation Area 1 will address both surface and subsurface soils; as such, sidewall samples will be collected from within the 0-2 ft-bgs interval to address surface soils. For deeper portions of the excavation area, additional sidewall samples will be collected from within the final two foot interval to address subsurface soils. Base confirmatory samples will also be collected from the bottom of the excavation area.

3.4.5.1.1.1 Sidewall Samples

The perimeter of the 0-2 ft-bgs excavation is approximately 2,775 ft; as such, a reduction to the frequency of sampling is proposed in accordance with DER-10 Section 5.4 (b) 5 iii (2). The Site has been fully characterized during previous investigation events and the majority of the excavation sidewalls are located along the property boundaries; as such, surface sidewall samples are proposed to be collected at a frequency of one per 100 linear feet of the excavation with at least one sample collected per sidewall. Based on this frequency, approximately 36 sidewall samples are proposed to be collected from the surface of the excavation.

Samples will also be collected at the frequency proposed above from the sidewalls of areas within Excavation Area 1 that originally contained compounds other than lead at concentrations above their respective Commercial SCOs (**Figure 10**). For the sub-areas that are initially 25' x 25', the initial confirmatory samples for non-lead compounds will be collected in accordance with DER-10 Section 5.4 (b) 5 ii.

The subsurface portion of Excavation Area 1 consists of two subareas. The northeastern subarea of the excavation has a perimeter of approximately 480 ft; as such, a frequency of one subsurface sidewall sample per 100 linear feet of the subarea is proposed. Five subsurface sidewall samples are proposed to be collected in this subarea. The subarea around B-22 has a perimeter of approximately 85 ft; as such the subsurface sidewall sampling frequency contained within DER-10 Section 5.4 (b) 5 ii will be applied. One subsurface sidewall sample is proposed to be collected per 30 linear feet of excavation subarea sidewall with at least one sample collected per sidewall. Four subsurface sidewall samples are proposed to be collected within this subarea.

Since the excavation area will not be extended beyond the property boundary, sidewall samples located along the property boundary will be record samples; sidewall samples collected at locations not corresponding to the property boundary will be confirmatory samples and data from these samples will be used to determine excavation limits.

REMEDIAL DESIGN SCOPE

3.4.5.1.1.2 Base Confirmatory Samples

As discussed in the previous section, the Site has been fully characterized during previous investigation events; as such, base confirmatory samples will be collected from the bottom of the excavation area on a grid of 100 foot centers. With a grid of 100 feet, approximately 16 confirmatory base samples are proposed to be collected. Due to the varying depths of Excavation Area 1, the proposed locations of the base confirmatory samples will account for each of the subareas to ensure that the base of all subareas are characterized.

3.4.5.1.2 Excavation Area 2

Excavation Area 2 will only address soils at depths of 0-2 ft-bgs. As such, only surface sidewall samples and base confirmatory samples are proposed. The perimeter of the excavation area is approximately 230 ft; however, the area has been fully characterized through prior sampling. As such, a reduction to the frequency of sampling is proposed as stated in DER-10 Section 5.4 (b) 5 iii (2).

One surface sidewall sample is proposed to be collected per 100 linear feet of excavation area sidewall with at least one sample collected per sidewall; four surface sidewall samples are proposed to be collected within this area. Base confirmatory samples will be collected from the bottom of the excavation area on a grid of 100 foot centers; one base confirmatory sample is proposed.

Samples will also be collected at the sidewalls of areas within Excavation Area 2 that originally contained compounds other than lead detected at concentrations above respective Commercial SCOs (**Figure 10**). For the sub-area that is initially 25' x 25', the initial confirmatory samples for non-lead compounds will be collected in accordance with DER-10 Section 5.4 (b) 5 ii.

Since the excavation area will not be extended beyond the property boundary, sidewall samples located along the property boundary will be record samples; sidewall samples collected at locations not corresponding to the property boundary will be confirmatory samples and data from these samples will be used to determine excavation limits.

3.4.5.1.3 Excavation Area 3

Excavation Area 3 will only address soils at depths of 0-2 ft-bgs. As such, only surface sidewall samples and base confirmatory samples are proposed. The perimeter of the excavation area is approximately 400 ft; as such, a frequency of one surface sidewall sample per 100 linear feet of excavation area sidewall is proposed in accordance with the frequency reduction outlined in DER-10 Section 5.4 (b) 5 iii (2). As such, a total of four surface sidewall samples are proposed to

REMEDIAL DESIGN SCOPE

be collected. Base confirmatory samples will be collected from the bottom of the excavation area on a grid of 100 foot centers; one base confirmatory sample is proposed.

Since the excavation area will not be extended beyond the property boundary, sidewall samples located along the property boundary will be record samples; sidewall samples collected at locations not corresponding to the property boundary will be confirmatory samples and data from these samples will be used to determine excavation limits.

3.4.5.1.4 Excavation Area 4

Excavation Area 4 will only address soils at depths of 0-2 ft-bgs. As such, only surface sidewall samples and base confirmatory samples are proposed. The perimeter of the excavation area is approximately 220 ft; however, the area has been fully characterized through prior sampling. As such, a reduction to the frequency of sampling is proposed as stated in DER-10 Section 5.4 (b) 5 iii (2).

One surface sidewall sample is proposed to be collected per 100 linear feet of excavation area sidewall with at least one sample collected per sidewall; four surface sidewall samples are proposed to be collected within this area. Base confirmatory samples will be collected from the bottom of the excavation area on a grid of 100 foot centers; one base confirmatory sample is proposed.

Samples will also be collected at the sidewalls of areas within Excavation Area 4 that originally contained compounds other than lead detected at concentrations above respective Commercial SCOs (**Figure 10**). For the sub-area that is initially 25' x 25', the initial confirmatory samples for non-lead compounds will be collected in accordance with DER-10 Section 5.4 (b) 5 ii.

3.4.5.1.5 Chromium Target Excavation Area

The target excavation area will only address surface soils impacted with chromium. As such, only surface sidewall samples and base confirmatory samples are proposed. The perimeter of the excavation area is approximately 100 ft; as such, a frequency of one surface sidewall sample per 30 linear feet of sidewall is proposed (in accordance with the frequency outlined in DER-10 Section 5.4 [b] 5ii). As such, a total of four surface sidewall samples are proposed to be collected. Base confirmatory samples will be collected from the bottom of the excavation area on a grid of 100 foot centers; one base confirmatory sample is proposed.

3.4.5.1.6 Sample Analysis

Each of the sidewall samples (surface and subsurface) and base confirmatory samples collected from Excavation Areas 1 through 4 will be analyzed for lead (SW-846 Method 6010B).

REMEDIAL DESIGN SCOPE

Additional analyses will be conducted on select surface sidewall samples and base samples collected in Excavation Areas 1, 2, and 4 due to the presence of PAHs, PCBs, and other metals (**Figure 10**). For each respective area, only compounds previously detected at concentrations above their respective Commercial SCOs will be analyzed. Samples located within the PAH impacted areas will be analyzed for select PAHs by SW-846 Method 8270C, those located within the PCB impacted areas will be analyzed for select PCBs by SW-846 Method 8082, and those located within the area impacted with other metals (in addition to lead) will be analyzed for select metals by SW-846 Method 6010B.

All soils being shipped offsite for disposal will be sampled as described within **Section 3.4.5.2**. Since sidewall and base confirmatory samples will be analyzed for lead and compared to the Commercial SCO, no sidewall or base samples will be collected for TCLP lead analysis.

Samples collected from the chromium target excavation area will be analyzed for chromium via SW-846 Method 6010B.

3.4.5.2 Waste Characterization Sampling

All soils will be properly characterized prior to being shipped offsite. Waste characterization samples will either be collected from in place soils or from soil stockpiles. Each sample will be a composite sample from approximately 1,000 CY of in place soils or from an individual 1,000 CY stockpile. Each composite sample will consist of five aliquots collected from a minimum of five locations and will be analyzed for the following parameters:

- TCLP VOCs by USEPA SW-846 Method 1311/8260;
- TCLP SVOCs by USEPA SW-846 Method 1311/8270;
- TCLP RCRA metals by USEPA SW-846 Method 1311/6010;
- PCBs by USEPA SW-846 Method 8082;
- Ignitability;
- Corrosivity; and
- Reactivity.

Soil that meets the TCLP standards (and other acceptance criteria) will be disposed of offsite as non-hazardous waste. Soils not meeting the TCLP lead standard will be treated/stabilized and re-sampled for offsite disposal.

In general, soil that does not meet the TCLP delineation criteria for lead will be treated in place with 5% Portland cement. Following the initial treatment, it will be determined if additional treatment is necessary (does not meet the hazardous lead threshold of 5 mg/L TCLP). If the

REMEDIAL DESIGN SCOPE

laboratory results indicate that the soil meets the TCLP lead standard, the treated soil will be shipped offsite as non-hazardous waste. If the TCLP lead results are greater than 5 mg/L, the soil will be retreated as described in **Section 3.4.4.2**. Following successful treatment, the soil will be direct loaded for offsite disposal as non-hazardous waste or stockpiled in the western portion of the former PCW slab. The soil will then be shipped offsite as non-hazardous waste. If retreatment is unsuccessful, a field decision will be made to retreat the soil again or dispose of it offsite as hazardous waste.

3.4.5.3 Imported Backfill Sampling

Fill material imported to the Site will be sampled to meet all requirements located in Section 5.4(e) of DER-10. Because of the large amount of imported backfill, the sampling frequency will be reduced if a consistent trend of compliance is established. Imported backfill sources will be sampled at the frequency of one sample for the first 100 CY, then one sample for the next 1,000 CY, then one sample for every subsequent 5,000 CY of soil imported from the same source (as long as the imported material appears to be consistent based upon observations of Amec's field representative). Imported backfill samples will be collected for the following parameters:

- TCL VOCs by USEPA SW-846 Method 8260;
- TCL SVOCs by USEPA SW-846 Method 8270;
- TAL Metals by USEPA SW-846 Method 6010;
- TCL Organochlorine Pesticides by 8081A; and
- PCBs by USEPA SW-846 Method 8082.

Results will be compared to the Commercial Use Allowable Constituent Level for Imported Fill or Soil in Appendix 5 of DER-10.

3.4.6 Backfill Methods and Final Grading

Building materials and soil utilized as backfill will be placed in one-foot lifts. Compaction of building materials and soil backfill will be detailed by the Site developer based upon future Site use. Final soil grading elevations are shown on Drawings C-115 and C-116 in **Appendix A**.

Final grading of the Site must transition to meet existing pavement or property boundaries without increasing the potential for erosion. To ensure that these requirements are met, the edges and transition zones will be constructed with a 5:1 slope over a five foot wide edge. The edges that will require sloping include any soil that encounters the Site boundaries. Portions of the southern and eastern Site boundaries will be tied into the final grades of the remediation activities associated with the Tract II Site. Sections of the existing chain link fence will be removed as necessary to facilitate final grading of the Site.

4.0 PERMITS AND OTHER AUTHORIZATIONS

4.1 SOIL EROSION AND SEDIMENTATION CONTROL PLAN

Soil erosion and sedimentation control notes are included with Site drawings in **Appendix A**. Drawings show the location of the siltation fence along with details of siltation fence installation. As a means to control Site surface water, a series of infiltration swales and storm sewers will be installed on the Site. The location of the infiltration swales, and storm sewers are shown on Drawings C-115 and C-116 in **Appendix A**. Erosion and sediment control installation notes along with inspection and maintenance notes are also included in **Appendix A**. During construction activities siltation fence will be constructed and maintained around the perimeter of the work activities. A formal Storm Water Pollution Prevention Plan for the work is under review by the City.

4.2 LOCAL PERMITS

Any local permits will be obtained prior to the start of work by Brightfields or its contractor. Specific permits required will be identified prior to the start of construction.

4.2.1 Storm Water Management Design Plans

Storm water management design plans are included in **Appendix A**, which include the planned location of storm sewer lines, catch basins, manholes, and infiltration swales. Details of these components are also shown in **Appendix A**. Analysis of the storm sewer system is detailed in the August 2012 Tract II Remedial Design Work Plan (Amec, August 2012).

4.3 HEALTH AND SAFETY

Amec has prepared a Site-specific HASP for the work, a copy of which can be found in Appendix A of the June 2012 IRM WP (Amec, June 2012). The HASP will be used by Amec employees and will address the potential hazards associated with the proposed work. The HASP has been prepared in accordance with Occupational Safety and Health Administration (OSHA) standards and includes an identification of the anticipated Site hazards, requirements for PPE and air monitoring, action levels for upgrading PPE levels, and emergency procedures. Brightfields will require that visitors to the Site, including client and regulatory agency personnel, comply with the Site HASP or provide their own HASP. Any remedial activities not included within the HASP will be addressed with task specific Activity Hazard Analysis (AHA) to determine safety risks.

4.4 COMMUNITY AIR MONITORING PLAN

A Site-specific Community Air Monitoring Plan (CAMP) was prepared for the work and is included in Appendix B of the June 2012 IRM WP (Amec, June 2012). The CAMP describes

PERMITS AND OTHER AUTHORIZATIONS

measures to be taken during construction activities to monitor the Site perimeter for fugitive dust. The purpose of the CAMP is to provide a measure of protection for the downwind community (i.e., offsite receptors and on-site workers not directly involved with the subject work activities) from potential airborne contaminant releases resulting from remedial work activities to be conducted at the Site. Additionally, the CAMP provides data to confirm that remedial work activities have not spread contamination offsite via airborne emissions.

4.5 SITE MANAGEMENT PLAN

In accordance with DER-10, a Site Management Plan (SMP) will be developed following remedial Site activities to implement, document, and monitor the institutional controls on the Site. The institutional controls will include, but not limited to, deed restrictions to limit the Site use to commercial or industrial use.

5.0 SCHEDULE

The schedule for the Site includes the remedial design (RD), demolition activities, remediation activities, a SMP, and a Final Engineering Report (FER). The schedule indicates approximately 15 months are required for this work; beginning with Site mobilization and ending with the submittal of the FER. The anticipated schedule for submission of documents and field activities is listed below. Final “record” drawings will be submitted with the FER following the completion of construction activities. The actual schedule may vary and will be dependent on, among other things, contractor availability, permitting, weather conditions, and regulatory approvals. The schedule is provided in Figure 13.

6.0 POST-CONSTRUCTION PLANS

6.1 ENGINEERING AND INSTITUTIONAL CONTROLS

Environmental Easements will restrict the Site to commercial or industrial purposes.

6.2 POST-REMEDIAL MONITORING

Post-remedial care of the Site will be included in the SMP, which will be submitted to the NYSDEC following the completion of remedial activities.

7.0 REFERENCES

- Amec Environment & Infrastructure, Inc., May 2012, “Consolidated Remedial Investigation Report, Tract I Site, 3123 Highland Avenue, Niagara Falls, Niagara County, New York, Site No. 932131”.
- Amec Environment & Infrastructure, Inc., June 2012, “Supplemental Remedial Investigation Work Plan, Tract I Site, 3123 Highland Avenue, Niagara Falls, Niagara County, New York, Site No. C932157”
- Amec Environment & Infrastructure, Inc., June 2012, “Interim Remedial Measures Work Plan: Demolition and Decontamination Activities, Tract I Site, 3123 Highland Avenue, Niagara Falls, Niagara County, New York, Site No. C932157”
- Amec Environment & Infrastructure, Inc., August 2012, “Remedial Design Work Plan, Tract II Site, Niagara Falls, Niagara County, New York, Site No. C932157”
- Amec Environment & Infrastructure, Inc., May 2013, “Supplemental Remedial Investigation Report, Tract I Site, 3123 Highland Avenue, Niagara Falls, Niagara County, New York, Site No. 932131”.
- Amec Environment & Infrastructure, Inc., June 2013, Letter Report to Mr. Timothy Dieffenbach, NYSDEC, “Radiological Addendum to the Remedial Design Work Plan: Tract II Site”.
- Ecology and Environment Engineering, P.C., May 31, 2000, “Site Investigation Report for the Power City Warehouse, Niagara Falls, New York”.
- Ecology and Environment Engineering, P.C., August 2000, “Site Investigation and Remedial Alternatives Report, Tract II Site, Niagara Falls, New York”.
- EA Engineering, P.C. and its affiliate EA Science and Technology, May 2009, “Final Site Characterization Report, Power City Warehouse Site (9-32-131), Niagara Falls, Niagara County, New York”.
- New York State Department of Environmental Conservation (NYSDEC), March 2003, “*Environmental Restoration Record of Decision: Tract II Site, Niagara Falls (C), Niagara County, Site Number B-0022-9*”.

New York State Department of Environmental Conservation (NYSDEC), 2010, *DER-10
Technical Guidance for Site Investigation and Remediation*, DEC Program Policy



Mactec Engineering and Consulting, Inc., June 20, 2011, “Predesign Study Work Plan Tract I and
Tract II Sites, Niagara Falls, New York”.

TABLES

Table 1
Summary of Analyses: Tract I Confirmatory Samples
Tract I IRM WP Addendum

Number	Parameter(s)	Method(s)
1	Lead	SW-846 Method 6010B
2	Chromium	SW-846 Method 6010B
3	PCBs	SW-846 Method 8082
	Benzo(a)anthracene, Benzo(a)pyrene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Indeno(1,2,3-cd)pyrene	SW-846 Method 8270C
4	Lead	SW-846 Method 6010B
	PCBs	SW-846 Method 8082
	Benzo(a)anthracene, Benzo(a)pyrene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Indeno(1,2,3-cd)pyrene	SW-846 Method 8270C
5	PCBs	SW-846 Method 8082
6	Benzo(a)anthracene, Benzo(a)pyrene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Indeno(1,2,3-cd)pyrene	SW-846 Method 8270C
7	Arsenic, Barium, Copper	SW-846 Method 6010B
8	Lead	SW-846 Method 6010B
	Benzo(a)anthracene, Benzo(a)pyrene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Indeno(1,2,3-cd)pyrene	SW-846 Method 8270C
9	Lead	SW-846 Method 6010B
	Arsenic, Barium, Copper	SW-846 Method 6010B
	Benzo(a)anthracene, Benzo(a)pyrene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Indeno(1,2,3-cd)pyrene	SW-846 Method 6010B
10	PCBs	SW-846 Method 8082
	Arsenic, Barium, Copper	SW-846 Method 6010B

FIGURES



BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK

Project No.: 3410130921




Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106


IRM WP ADDENDUM
SITE LOCATION MAP

Figure: 1

Z:\E & E\CADD\Niagara Falls IRM WP\Fig 2 Plan View.dwg Fri, 07 Jun 2013 - 1:33pm nancy.lagattuta



- LEGEND**
- TRACT I PROPERTY BOUNDARY
 - /// FORMER POWER CITY WAREHOUSE
 - EXISTING CONCRETE SLAB
 - * FENCE



BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK

Project No.: 3410130921



Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106

IRM WP ADDENDUM
PLAN VIEW MAP OF SITE

Figure: 2

HIGHLAND AVENUE
(70' WIDE)

TENNESSEE AVENUE
(66' WIDE)

LEGEND

- - - PROPERTY BOUNDARY
- / / / EXISTING STRUCTURE
- x FENCE
- T1-MW-02
576.31 MONITORING WELL
GROUNDWATER ELEVATION
- 574 GROUNDWATER CONTOUR
(DASHED WHERE INFERRED)
- J ESTIMATED VALUE

RESULTS REPORT IN $\mu\text{g/L}$

TI-MW-03	8/9/12
TCE	8.7
Beta Hexachlorocyclohexane	0.20
Total Antimony	21
Total Sodium	58,800
Combined Total Iron and Total Manganese	1,040
Total Lead	27
Dissolved Sodium	57,600
Dissolved Manganese	840
Dissolved Antimony	20

TI-MW-01	8/9/12
Endrin	0.018 J
Gamma Chlordane	0.16
Total Sodium	42,000
Combined Total Iron and Total Manganese	550
Dissolved Sodium	42,700
Dissolved Manganese	340

TI-MW-02	8/9/12
Total Sodium	58,500
Combined Total Iron and Total Manganese	7,600
Total Lead	33
Dissolved Sodium	60,200
Dissolved Manganese	1,500

80 0 80
SCALE: 1"=80'

BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK

Project No.: 3410130921

amec

MACTEC
Engineering & Consulting Inc.

Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106


IRM WP ADDENDUM
AUGUST 8, 2012
GROUNDWATER CONTOUR MAP
AND CONCENTRATIONS EXCEEDING
REFERENCE NYWQS VALUES
Figure: 3

LEGEND


- PROPERTY BOUNDARY
- EXISTING STRUCTURE
- FENCE
- T1-MW-02 MONITORING WELL
- B-25 AMEC SOIL BORING
- B-36 AMEC TEST PIT
- 10b E&E COMPOSITE SOIL SAMPLE LOCATION
- LINE CONNECTING SUBSAMPLES OF A COMPOSITE SAMPLE
- SB-02 EA SUBSURFACE SOIL SAMPLE LOCATION
- J ESTIMATED VALUE
- B COMPOUND DETECTED IN METHOD BLANK
- D DILUTED SAMPLE ANALYSIS RESULT

RESULTS REPORTED IN mg/kg
TCLP RESULTS REPORT IN mg/L

Z:\E & E\CADD\Niagara Falls IRM WP\Figures 3-6.dwg Fri, 07 Jun 2013 - 1:35pm nancy.logottuta



Z:\E & E\CADD\Niagara Falls IRM WP\Figures 3-6.dwg Fri, 07 Jun 2013 - 1:35pm nancy.logottuta





HIGHLAND AVENUE
(70' WIDE)

TENNESSEE AVENUE
(66' WIDE)

BB3

BB2

BB5

BB7

BB4

BB7

AROCOR 1254

2/26/13

1.7 J

BB4	2/26/13
Lead	4,090 J
TCLP Lead	116 J
AROCOR 1254	1.7 J
AROCOR 1260	1.3 J

LEGEND

- - - PROPERTY BOUNDARY
- / / / EXISTING STRUCTURE
- x FENCE
- BB4 BRICK BEDDING MATERIAL SAMPLE LOCATION
- AREA REPORTED BY EA(2009) TO CONTAIN BRICK FLOOR OVER CONCRETE SUBFLOOR
- AREA OBSERVED BY AMEC(2013) TO ACTUALLY CONTAIN BRICK FLOOR OVER CONCRETE SUBFLOOR
- J ESTIMATED VALUE

RESULTS REPORTED IN mg/kg
TCLP RESULTS REPORT IN mg/L

80 0 80
SCALE: 1"=80'

BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK

Project No.: 3410130921



Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106

IRM WP ADDENDUM
BRICK BEDDING MATERIAL
SAMPLE LOCATIONS AND
RESULTS DETECTED ABOVE
COMMERCIAL SCOs

Figure: 6

LEGEND

PROPERTY BOUNDARY

EXISTING STRUCTURE

FENCE

TCLP LEAD <5 mg/L AND
TOTAL LEAD >1000 mg/kg

TCLP LEAD >5 mg/L OR ASSUMED >5 mg/L
AND TOTAL LEAD >1000 mg/kg

CHROMIUM >110 mg/kg

EXCAVATION AREA 1

EXCAVATION AREA 2

EXCAVATION AREA 3

EXCAVATION AREA 4

TARGET EXCAVATION AREA

TOTAL LEAD REPORTED IN mg/kg
TCLP LEAD REPORTED IN mg/L

T1-MW-02

MONITORING WELL LOCATION

B-25

AMEC SOIL BORING LOCATION

B-36

AMEC TEST PIT LOCATION

10b

E&E COMPOSITE SOIL SAMPLE LOCATION

SB-02

EA SUBSURFACE SOIL SAMPLE LOCATION

LINE CONNECTING SUBSAMPLES OF A
COMPOSITE SAMPLE

Legend:

- PROPERTY BOUNDARY
- EXISTING STRUCTURE
- FENCE
- TCLP LEAD <5 mg/L AND TOTAL LEAD >1000 mg/kg
- TCLP LEAD >5 mg/L OR ASSUMED >5 mg/L AND TOTAL LEAD >1000 mg/kg
- CHROMIUM >110 mg/kg
- EXCAVATION AREA 1
- EXCAVATION AREA 2
- EXCAVATION AREA 3
- EXCAVATION AREA 4
- TARGET EXCAVATION AREA
- TOTAL LEAD REPORTED IN mg/kg
TCLP LEAD REPORTED IN mg/L

Monitoring Well Locations:

- T1-MW-02
- T1-MW-01
- T1-MW-03

Soil Boring Locations:

- B-1 through B-39

Excavation Areas:

- EXCAVATION AREA 1
- EXCAVATION AREA 2
- EXCAVATION AREA 3
- EXCAVATION AREA 4
- TARGET EXCAVATION AREA

Data Tables:

Location	Sample Type	Date	Lead (mg/kg)	TCLP Lead (mg/L)
B-1	Subslab Soil	2/21/13	0.5-1.0'	9.0
B-2	Subslab Soil	2/21/13	0.5-1.0'	165
B-3	Subslab Soil	2/21/13	0.5-1.0'	180
B-4	Subslab Soil	2/21/13	0.5-1.0'	180
B-5	Subslab Soil	2/21/13	0.5-1.0'	180
B-6	Subslab Soil	2/21/13	0.5-1.0'	180
B-7	Subslab Soil	2/21/13	0.5-1.0'	180
B-8	Subslab Soil	2/21/13	0.5-1.0'	180
B-9	Subslab Soil	2/21/13	0.5-1.0'	180
B-10	Subslab Soil	2/21/13	0.5-1.0'	180
B-11	Subslab Soil	2/21/13	0.5-1.0'	180
B-12	Subslab Soil	2/21/13	0.5-1.0'	180
B-13	Subslab Soil	2/21/13	0.5-1.0'	180
B-14	Subslab Soil	2/21/13	0.5-1.0'	180
B-15	Subslab Soil	2/21/13	0.5-1.0'	180
B-16	Subslab Soil	2/21/13	0.5-1.0'	180
B-17	Subslab Soil	2/21/13	0.5-1.0'	180
B-18	Subslab Soil	2/21/13	0.5-1.0'	180
B-19	Subslab Soil	2/21/13	0.5-1.0'	180
B-20	Subslab Soil	2/21/13	0.5-1.0'	180
B-21	Subslab Soil	2/21/13	0.5-1.0'	180
B-22	Subslab Soil	2/21/13	0.5-1.0'	180
B-23	Subslab Soil	2/21/13	0.5-1.0'	180
B-24	Subslab Soil	2/21/13	0.5-1.0'	180
B-25	Subslab Soil	2/21/13	0.5-1.0'	180
B-26	Subslab Soil	2/21/13	0.5-1.0'	180
B-27	Subslab Soil	2/21/13	0.5-1.0'	180
B-28	Subslab Soil	2/21/13	0.5-1.0'	180
B-29	Subslab Soil	2/21/13	0.5-1.0'	180
B-30	Subslab Soil	2/21/13	0.5-1.0'	180
B-31	Subslab Soil	2/21/13	0.5-1.0'	180
B-32	Subslab Soil	2/21/13	0.5-1.0'	180
B-33	Subslab Soil	2/21/13	0.5-1.0'	180
B-34	Subslab Soil	2/21/13	0.5-1.0'	180
B-35	Subslab Soil	2/21/13	0.5-1.0'	180
B-36	Subslab Soil	2/21/13	0.5-1.0'	180
B-37	Subslab Soil	2/21/13	0.5-1.0'	180
B-38	Subslab Soil	2/21/13	0.5-1.0'	180
B-39	Subslab Soil	2/21/13	0.5-1.0'	180

BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK
Project No.: 3410130921

amec

Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106

MACTEC

Engineering & Consulting Inc.

IRM WP ADDENDUM
SURFACE (0-2 FEET)
LEAD CONCENTRATION
AND EXCAVATION AREAS

Figure:7

7


Z:\E & E\CADD\Niagara Falls IRM WP\Figs 7 & 11.dwg Fri, 07 Jun 2013 - 1:39pm nancy.logattuta

LEGEND

- PROPERTY BOUNDARY
- EXISTING STRUCTURE
- FENCE
- MONITORING WELL LOCATION
- AMEC SOIL BORING LOCATION
- 2-6' TCLP LEAD >5 mg/L AND
TOTAL LEAD >1000 mg/kg
- 2-8' TCLP LEAD >5 mg/L AND
TOTAL LEAD >1000 mg/kg
- EXCAVATION AREA 1

TOTAL LEAD REPORTED IN mg/kg
TCLP LEAD REPORTED IN mg/L

Z:\E & E\CADD\Niagara Falls IRM WP\Figs 7 8 11.dwg Fri, 07 Jun 2013 - 2:34pm nancy.lagattuta




LEGEND

- - - - - PROPERTY BOUNDARY
 - - - - - EXISTING STRUCTURE
 - - - - - FENCE
 T1-MW-02 MONITORING WELL
 PAHs > RESPECTIVE COMMERCIAL SCO
 OTHER (NON-LEAD) METALS AND PAHs > RESPECTIVE COMMERCIAL SCO
 PAHs AND PCBs > RESPECTIVE COMMERCIAL SCO
 CHROMIUM > 110 mg/kg
- B-25 AMEC SOIL BORING
 B-36 AMEC TEST PIT
 10b E&E COMPOSITE SOIL SAMPLE LOCATION
 SB-02 EA SUBSURFACE SOIL SAMPLE LOCATION
 J ESTIMATED VALUE
 B COMPOUND DETECTED IN METHOD BLANK
 D DILUTED SAMPLE ANALYSIS RESULT
- LINE CONNECTING SUBSAMPLES OF A COMPOSITE SAMPLE

RESULTS REPORTED IN mg/kg
 TCLP RESULTS REPORT IN mg/L

Z:\E & E\CADD\Niagara Falls IRM WP\Figs 9-10\Excavation Areas.dwg Fri, 07 Jun 2013 - 1:41pm nancy.logathula



80 0 80
 SCALE: 1"=80'

BRIGHTFIELDS, INC.
 TRACT I SITE
 NIAGARA FALLS, NEW YORK

Project No.: 3410130921



Environment & Infrastructure
 800 North Bell Avenue, Suite 200
 Pittsburgh, Pennsylvania 15106

IRM WP ADDENDUM
 OTHER COMPOUNDS DETECTED
 ABOVE RESPECTIVE
 COMMERCIAL SCO

Figure: 9

Z:\E & E\CADD\Niagara Falls IRM WP\Figs 9-10\Excavation Areas.dwg Fri, 07 Jun 2013 1:41pm nancy.logattuta

- LEGEND**
- | | | | |
|--|---|--|------------------------|
| | PROPERTY BOUNDARY | | EXCAVATION AREA 1 |
| | EXISTING STRUCTURE | | EXCAVATION AREA 2 |
| | FENCE | | EXCAVATION AREA 3 |
| | TCLP LEAD < 5 mg/L AND
TOTAL LEAD >1000 mg/kg | | EXCAVATION AREA 4 |
| | TCLP LEAD > 5 mg/L OR ASSUMED > 5mg/L
AND TOTAL LEAD >1000 mg/kg | | TARGET EXCAVATION AREA |
| | PAHs > RESPECTIVE
COMMERCIAL SCO | | |
| | OTHER (NON-LEAD) METALS
AND PAHs > RESPECTIVE
COMMERCIAL SCO | | |
| | PAHs AND PCBs > RESPECTIVE
COMMERCIAL SCO | | |
| | CHROMIUM > 110 mg/kg | | |



P:\PROJECTS\Honeywell\Niagara Falls\3410110832\CADD\FINAL\Tract I\RM WP 2013_04\Proposed Confirmatory Samples-Surface.dwg Tue, 09 Jul 2013 - 2:21pm nancy.logattuta

LEGEND

PROPERTY BOUNDARY

EXISTING STRUCTURE

FENCE

TCLP LEAD < 5 mg/L AND
TOTAL LEAD >1000 mg/Kg

TCLP LEAD > 5 mg/L OR ASSUMED > 5mg/L
AND TOTAL LEAD >1000 mg/Kg

PAHs > RESPECTIVE
COMMERCIAL SCO

METALS AND PAHs > RESPECTIVE
COMMERCIAL SCO

PAHs AND PCBs > RESPECTIVE
COMMERCIAL SCO

CHROMIUM > 110 mg/Kg

EXCAVATION AREA 1

EXCAVATION AREA 2

EXCAVATION AREA 3

EXCAVATION AREA 4

TARGET EXCAVATION AREA

PROPOSED LOCATION OF
SIDEWALL CONFIRMATORY SAMPLE

PROPOSED LOCATION OF BASE
CONFIRMATORY SAMPLE

SAMPLE LOCATION NUMBER INDICATES ANALYSIS.
REFER TO ATTACHED TABLE FOR CLARIFICATION.

NOTE
SAMPLE LOCATIONS ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS.

BRIGHTFIELDS, INC.
TRACT I SITE
NIAGARA FALLS, NEW YORK

Project No.: 3410130921

Environment & Infrastructure
800 North Bell Avenue, Suite 200
Pittsburgh, Pennsylvania 15106

APPROXIMATE
LOCATION OF PROPOSED
CONFIRMATORY SAMPLES
0-2 FEET

Figure: 11

11

P:\PROJECTS\Niagara Falls\3410110832\CADD\FINAL\Tract I\RM WP 2013_04\Proposed Confirmatory Samples-Subsurface.dwg Tue, 09 Jul 2013 - 2:31pm nancy.lagattuta

LEGEND

PROPERTY BOUNDARY

EXISTING STRUCTURE

FENCE

2-6' TCLP LEAD >5 mg/L AND
TOTAL LEAD >1000 mg/Kg

2-8' TCLP LEAD >5 mg/L AND
TOTAL LEAD >1000 mg/Kg

EXCAVATION AREA 1

PROPOSED LOCATION OF
SIDEWALL CONFIRMATORY SAMPLE


PROPOSED LOCATION OF BASE
CONFIRMATORY SAMPLE

SAMPLE LOCATION NUMBER INDICATES ANALYSIS.
REFER TO ATTACHED TABLE FOR CLARIFICATION.

NOTE
SAMPLE LOCATIONS ARE SUBJECT TO CHANGE BASED ON FIELD CONDITIONS.

<p>BRIGHTFIELDS, INC. TRACT I SITE NIAGARA FALLS, NEW YORK</p> <p>Project No.: 3410130921</p>	<p>amec MACTEC Engineering & Consulting Inc.</p> <p>Environment & Infrastructure 800 North Bell Avenue, Suite 200 Pittsburgh, Pennsylvania 15106</p>	<p>APPROXIMATE LOCATION OF PROPOSED CONFIRMATORY SAMPLES 2-8 FEET</p> <p>Figure: 12</p>	<p>12</p>
---	--	---	-----------


Figure 13
Tract I IRM Project Schedule




APPENDIX A

Tracts I and II Remedial Design Drawings

NOT FOR CONSTRUCTION



DRAWING INDEX			
INCLUDED THIS SUBMITTAL	SHEET NUMBER	DRAWING TITLE	DISCIPLINE NUMBER
●	1	COVER SHEET	G-001
●	2	GENERAL NOTES LEGEND AND ABBREVIATIONS	G-002
●	3	GENERAL PROJECT SPECIFICATIONS	G-003
●	4	GENERAL PROJECT SPECIFICATIONS	G-004
●	5	EXISTING CONDITIONS PLAN	C-101
●	6	EXISTING CONDITIONS PLAN	C-102
●	7	GENERAL REMEDY PLAN	C-103
●	8	OVERALL ACCESS AND STAGING PLAN	C-104
○	9	DEMOLITION PLAN (NOT INCLUDED TRACT II SPECIFIC)	C-105
○	10	TRACT II TENORM EXCAVATION LIMITS (NOT INCLUDED TRACT II SPECIFIC)	C-106
○	11	TRACT II ISOLATED EXCAVATION PLAN (NOT INCLUDED TRACT II SPECIFIC)	C-107
○	12	TRACT II EXCAVATION PLAN INTERVAL 1 (NOT INCLUDED TRACT II SPECIFIC)	C-108
○	13	TRACT II EXCAVATION PLAN INTERVAL 2 (NOT INCLUDED TRACT II SPECIFIC)	C-109
○	14	TRACT II BORROW PIT EXCAVATION PLAN (NOT INCLUDED TRACT II SPECIFIC)	C-110
●	15	TRACT I EXCAVATION PLAN 0 TO 2 FEET BGS	C-111
●	16	TRACT I EXCAVATION PLAN 2 TO 4 FEET BGS	C-112
●	17	TRACT I EXCAVATION PLAN 4 TO 6 FEET BGS	C-113
●	18	TRACT I EXCAVATION PLAN 6 TO 8 FEET BGS	C-114
●	19	FINAL GRADE AND EROSION AND SEDIMENT CONTROL PLAN	C-115
●	20	FINAL GRADE AND EROSION AND SEDIMENT CONTROL PLAN	C-116
●	21	FINAL SURFACING PLAN	C-117
●	22	CROSS SECTION PLAN	C-118
●	23	CROSS SECTIONS	C-119
●	24	CROSS SECTIONS	C-120
●	25	EROSION AND SEDIMENT CONTROL NOTES	C-301
●	26	EROSION AND SEDIMENT CONTROL DETAILS	C-302
●	27	CIVIL DETAILS	C-303
●	28	CIVIL DETAILS	C-304




		MACTEC Engineering and Consulting, P.C. 101 Columbia Rd., Box 2105, Morristown, NJ 07962 Portland, Maine 04101 (207) 775-5401				101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962							
COVER SHEET				100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136									
<div> <div>VERIFY SCALE</div> <div> <div>BAR IS ONE INCH ON ORIGINAL DRAWING.</div> <div>0" 1"</div> </div> </div>													
DATE		3/06/13											
PROJ		3410-11-0832											
DWG		G-001											
SHEET		1 OF 28											


THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USER'S AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.

	1	2	3	4	5	6																																																								
DUST CONTROL																																																														
A	1. THE CONTRACTOR SHALL EXECUTE THE WORK BY METHODS THAT MINIMIZE THE GENERATION OF DUST AND NUISANCE ODORS. THE CONTRACTOR SHALL EMPLOY DUST CONTROL MEASURES TO MINIMIZE THE CREATION OF AIRBORNE DUST DURING EXECUTION OF THE WORK. AT A MINIMUM, STANDARD DUST CONTROL MEASURES AND TECHNIQUES SHALL BE EMPLOYED IN AREAS OF HEAVY EQUIPMENT TRAFFIC; SOIL EXCAVATION ACTIVITIES; SOIL SCREENING AND STABILIZATION; SOIL STOCKPILE MANAGEMENT; AND SOIL BACKFILL AND COMPACTION. THE DUST CONTROL MEASURES AND PROCEDURES WILL BE SUCH THAT, AT A MINIMUM, AIR QUALITY IS IN COMPLIANCE WITH APPLICABLE OSHA REGULATIONS.																																																													
	2. FOR TRACT II THE STABILIZATION PROCESS OF TCLP LEAD IMPACTED SOIL, INCLUDING SCREENING AND CEMENT MIXING SHALL BE CONDUCTED WITHIN A TEMPORARY ENCLOSURE WITH A NEGATIVE PRESSURE AND AIR FILTERING SYSTEM THAT PROTECTS WORKERS AND CONTAINS AND PREVENTS MIGRATION OF POTENTIALLY LEAD IMPACTED DUST. DUST AND ODOR CONTROL SYSTEMS SHALL BE IMPLEMENTED AS NECESSARY TO MEET LOCAL, STATE, AND/OR FEDERAL REGULATIONS FOR AIR EMISSIONS AND DUST AND TO CONTROL NUISANCE ODORS.																																																													
B	3. THE CONTRACTOR SHALL PROVIDE AN ODOR CONTROL SYSTEM TO CONTROL ODORS AS NECESSARY TO ADDRESS COMPLAINTS THE LOCAL COMMUNITY. ODOR CONTROL AGENTS SUCH AS AN ODOR-CONTROL FOAM, MISTING SYSTEM, OR OTHER METHOD SELECTED BY THE CONTRACTOR AND APPROVED BY THE ENGINEER SHALL BE AVAILABLE ON SITE AND SHALL BE APPLIED AS NEEDED TO CONTROL NUISANCE ODORS. IF USED, ODOR CONTROL FOAM SHALL BE A BIODEGRADABLE, NON-FLAMMABLE, AND NON-TOXIC WATER-BASED MATERIAL DESIGNED FOR THE CONTROL OF VOCs, DUST, AND ODOR.																																																													
	4. PERIMETER AND WORK AREA AIR MONITORING WILL BE CONDUCTED IN ACCORDANCE WITH THE APPROVED DUST CONTROL/AIR MONITORING PLAN. MONITORING WILL CONSIST OF BOTH CONTINUOUS PARTICULATE/DUST PERIMETER AIR MONITORING AND VISUAL OBSERVATION. DURING NON-WORKING HOURS, THE SITE MUST BE LEFT IN A CONDITION THAT WILL PREVENT DUST FROM BEING GENERATED. THE CONTRACTOR WILL MONITOR WEATHER FORECASTS FOR DRY AND/OR WINDY CONDITIONS AND PREPARE THE SITE ACCORDINGLY.																																																													
C	5. PROTECTION OF TEMPORARY SOIL STOCKPILES SHALL BE CONDUCTED TO PREVENT GENERATION OF DUST OR EROSION DURING PRECIPITATION EVENTS, BOTH DURING ACTIVE WORK PERIODS AND NON-WORKING HOURS, INCLUDING THE USE OF TEMPORARY COVERINGS AND PERIMETER BARRIERS.																																																													
	6. APPLY BY WATER MIST USING APPROPRIATE METHODS AND WITH EQUIPMENT INCLUDING A TANK WITH GAUGE-EQUIPPED PRESSURE PUMP AND A NOZZLE-EQUIPPED SPRAY BAR. APPLY WATER UNTIL THE SURFACE IS WET, BUT AVOID PONDING, RUN OFF, OR MUDDY CONDITIONS.																																																													
D	7. MAINTAIN CLEAN PAVEMENT SURFACES WITHIN THE DESIGNATED WORK AREA AND SITE EGRESS ROUTE. DO NOT PERMIT CONSTRUCTION EQUIPMENT TO TRACK SOIL OUTSIDE OF THE WORK AREA OR ON PUBLIC ROADS.																																																													
EROSION CONTROL																																																														
C	1. PROVIDE AND INSTALL ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY FOR THE CONTROL OF STORM RUNOFF/SURFACE WATER AND PREVENT EROSION FROM THE SITE. PLACE, INSPECT, MAINTAIN, AND REPAIR/REPLACE EROSION AND SEDIMENTATION CONTROL MEASURES IN ACCORDANCE WITH THE APPLICABLE EROSION AND SEDIMENT CONTROL REGULATORY REQUIREMENTS AND STANDARDS, AS SHOWN ON THE CONSTRUCTION DRAWINGS AND IN ACCORDANCE WITH THE APPROVED STORMWATER POLLUTION PREVENTION PLAN (SWPPP). AT THE COMPLETION OF THE CONSTRUCTION, PROVIDE ALL MATERIALS, EQUIPMENT, AND LABOR NECESSARY FOR THE REMOVAL, TRANSPORT AND DISPOSAL OF TEMPORARY EROSION AND SEDIMENT CONTROL STRUCTURES NOT SPECIFIED TO REMAIN. DOWNGRAIENT FROM DISTURBED AREAS, REMOVE, TRANSPORT, AND DISPOSE OF SEDIMENT RESULTING FROM EROSION CONTROL MEASURES IN A MANNER CONSISTENT WITH OVERALL INTENT OF THIS SPECIFICATION AND WHICH DOES NOT RESULT IN ADDITIONAL EROSION.																																																													
	2. PROVIDE AND INSTALL ALL EROSION AND SEDIMENT CONTROL MEASURES IN ACCORDANCE WITH THE APPLICABLE EROSION AND SEDIMENT CONTROL REGULATORY REQUIREMENTS, STANDARDS AND SPECIFICATIONS AND AS REQUIRED BY FIELD CONDITIONS DURING THE EXECUTION OF THE WORK. CONDUCTING THE WORK IN ACCORDANCE WITH THE CONTROL MEASURES SHOWN ON THE CONSTRUCTION DRAWINGS AND THE SWPPP DOES NOT RELIEVE THE CONTRACTOR OF RESPONSIBILITY FOR COMPLETING THE WORK IN A MANNER THAT MINIMIZES EROSION WHEN FIELD CONDITIONS OCCUR THAT REQUIRE ADDITIONAL OR DIFFERENT MEASURES.																																																													
D	3. TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AS THE FIRST STEP IN CONSTRUCTION, SHALL BE CONTINUOUSLY MAINTAINED, AND SHALL NOT BE REMOVED UNTIL PERMANENT SURFACE STABILIZATION OF ALL DISTURBED AREAS IS TO HONEYWELL'S SATISFACTION.																																																													
	4. PROTECTION OF TEMPORARY SOIL STOCKPILES, ESPECIALLY LEADED IMPACTED SOILS SHALL BE REQUIRED AT ALL TIMES. SOIL STOCKPILES SHALL BE PROTECTED WITH POLY SHEETING PRIOR TO FORECASTED SIGNIFICANT RAIN EVENTS (0.5 INCHES OR MORE) OR AS CONDITIONS REQUIRE BASED ON OBSERVED SLOPE AND WEATHER FORECAST CONDITIONS. OVERLAP ADJACENT SHEETS BY A MINIMUM OF 12 INCHES AND SECURELY ANCHOR SHEETING WITH SAND BAGS AND/OR SOIL PEGS, STAPLES OR STAKES.																																																													
D	5. IF THE PLANNED MEASURES DO NOT RESULT IN EFFECTIVE CONTROL OF EROSION AND SEDIMENT RUNOFF TO THE SATISFACTION OF THE ENGINEER OR REGULATORY AGENCIES HAVING JURISDICTION OVER THE PROJECT, THE CONTRACTOR SHALL IMMEDIATELY ADJUST THEIR PROGRAM AND/OR INSTITUTE ADDITIONAL MEASURES SO AS TO ELIMINATE EXCESSIVE EROSION AND SEDIMENT RUNOFF. NOT ALL REQUIRED EROSION AND SEDIMENTATION CONTROL MEASURES MAY BE SHOWN OR REFERENCED ON THE CONSTRUCTION DRAWINGS AND IN THE SWPPP. OTHER MEASURES AS NECESSARY TO PREVENT EROSION MAY BE REQUIRED TO AUGMENT THE PROPOSED MEASURES REFERENCED ON THE CONSTRUCTION DRAWINGS AND IN THE SWPPP BASED ON ACTUAL FIELD CONDITIONS ENCOUNTERED.																																																													
	6. THE CONTRACTOR SHALL BE HELD RESPONSIBLE FOR THE IMPLEMENTATION AND MAINTENANCE OF ALL EROSION CONTROL MEASURES ON THE SITE. THROUGHOUT CONSTRUCTION AND UNTIL THE SITE HAS BEEN STABILIZED UPON COMPLETION OF THE WORK, ALL EROSION AND SEDIMENT CONTROL MEASURES WILL REQUIRE PERIODIC INSPECTION AND MAINTENANCE TO ENSURE THAT SUCH MEASURES ARE PROVIDING EFFECTIVE SERVICE. AT A MINIMUM, ALL EROSION AND SEDIMENT CONTROL WILL BE INSPECTED AT LEAST ONCE A WEEK AND WITHIN 24 HOURS FOLLOWING RAIN EVENTS OF 0.5 INCHES OR GREATER. CONDUCT REQUIRED REPAIRS TO INSTALLED MEASURES IMMEDIATELY TO ENSURE CONTINUED EFFECTIVE OPERATION.																																																													
PRECAST CONCRETE STORM DRAIN STRUCTURES																																																														
D	1. REINFORCED PRECAST CONCRETE IN ACCORDANCE WITH ASTM C478 WITH GASKETS IN ACCORDANCE WITH ASTM C923.																																																													
	2. REINFORCED CONCRETE RISER SECTIONS, AN ECCENTRIC OR CONCENTRIC CONE/TOP AND A MONOLITHIC BASE SECTION CONFORMING TO THE DIMENSIONS INDICATED ON THE DRAWINGS.																																																													
D	3. THE MINIMUM COMPRESSIVE STRENGTH OF CONCRETE: 4,000 PSI.																																																													
PRECAST CONCRETE STORM DRAIN STRUCTURES CONT'D																																																														
D	4. REINFORCING SHALL EXTEND INTO THE TONGUE AND GROOVE OF EACH MANHOLE SECTION WALL.																																																													
	5. CASTING METHODS MUST ASSURE EACH UNIT TO BE VERY DENSE IN STRUCTURE AND IMPERVIOUS TO WATER. PAINT THE EXTERIOR OF PRECAST MANHOLE STRUCTURES WITH TWO HEAVY COATS OF BITUMINOUS PAINT.																																																													
D	6. TONGUE AND GROOVE: FORMED OF CONCRETE SO AS TO RECEIVE THE GASKETS. SECTIONS SHALL BE SET SO AS TO BE VERTICAL AND IN TRUE ALIGNMENT. HORIZONTAL JOINTS BETWEEN SECTIONS OF PRECAST CONCRETE BARRELS SHALL BE PROVIDED WITH A BUTYL RUBBER JOINT SEALANT, WHICH MEETS ASTM C 443 OR AASHTO M198, TYPE B SPECIFICATION, FOR WATERTIGHTNESS.																																																													
	7. MORTAR AND GROUT: MORTAR: COMPOSED OF PORTLAND CEMENT, HYDRATED LIME, AND SAND, IN THE PROPORTIONS OF 1 PART CEMENT TO 1/2 PART LIME TO 4 1/2 PARTS SAND, (BY VOLUME). THE PROPORTION OF CEMENT TO LIME MAY VARY FROM 1:L/4 FOR HARD BRICK TO 1:3/4 FOR SOFTER BRICK, BUT IN NO CASE SHALL THE VOLUME OF SAND EXCEED THREE TIMES THE SUM OF THE VOLUME OF CEMENT AND LIME. CEMENT – TYPE II PORTLAND CEMENT CONFORMING TO ASTM C 150. HYDRATED LIME – TYPE M CONFORMING TO THE ASTM C 207.SAND: INERT NATURAL SAND CONFORMING TO THE ASTM C 33 FOR FINE AGGREGATES.																																																													
D	8. STORM DRAIN MANHOLE FRAMES AND COVERS: PROVIDE A MINIMUM 24 INCH DIAMETER CLEAR OPENING. PROVIDE COVERS WITH THE LETTER "D" OR THE WORD "DRAIN" CAST INTO THE TOP SURFACE FOR MANHOLES. THE FRAME AND COVER SHALL MEET ASSHTO – H20 LOADING.																																																													
	9. STORM DRAIN GRATES: PROVIDE A MINIMUM 24 INCH DIAMETER CLEAR OPENING. PROVIDE HEAVY DUTY ROUND OR SQUARE FRAMES AND GRATES WITH A MINIMUM 1.8 SQUARE FOOT FREE OPEN AREA. THE FRAME AND GRATE SHALL MEET ASSHTO – H20 LOADING.																																																													
STORM DRAIN AND UNDERDRAIN PIPING																																																														
D	1. PERFORATED PLASTIC UNDERDRAIN: PIPE FOR UNDERDRAINS SHALL BE 4-INCH HEAVY DUTY SINGLE WALL CORRUGATED HIGH-DENSITY POLYETHYLENE PIPE (HDPE) AS INDICATED ON THE DRAWINGS. PIPE AND FITTING MATERIAL SHALL BE HDPE MEETING ASTM F 405 OR AASHTO M 252. PERFORATIONS SHALL BE SLOTTED OR ROUND HOLES IN ACCORDANCE WITH AASHTO M-252 CLASS 2. MANUFACTURER'S STANDARD PERFORATED PIPE, WHICH ESSENTIALLY MEETS THESE REQUIREMENTS, MAY BE SUBSTITUTED WITH PRIOR APPROVAL OF THE ENGINEER. JOINTS SHALL BE CONDUCTED USING SPLIT COUPLERS, SNAP COUPLERS OR BELL AND SPIGOT WITH ELASTOMERIC GASKETS IN ACCORDANCE WITH ASTM D 3212 AND ASTM F 477 OR ASTM D 1056. ONLY COUPLERS, JOINTS AND GASKETS PROVIDED BY OR RECOMMENDED BY THE PIPE MANUFACTURER FOR THE PIPE SHALL BE USED.																																																													
	2. SOLID-WALL STORM DRAIN PIPING: CORRUGATED HIGH-DENSITY POLYETHYLENE PIPE (HDPE) WITH SMOOTH INTERIOR (DUAL WALL) OR CORRUGATED INTERIOR (SINGLE WALL) AS INDICATED ON THE DRAWNGS AND CONFORMING TO AASHTO M252, AASHTO M294, OR AASHTO MP7 TYPE S (SMOOTH INTERIOR) OR TYPE C (CORRUGATED INTERIOR). PIPE AND FITTING MATERIAL SHALL BE HIGH-DENSITY POLYETHYLENE MEETING ASTM D 3350 MINIMUM CELL CLASSIFICATION OF 335400C. JOINTS SHALL BE CONDUCTED USING SPLIT COUPLERS, SNAP COUPLERS OR BELL AND SPIGOT WITH ELASTOMERIC GASKETS IN ACCORDANCE WITH ASTM D 3212 AND ASTM F 477 OR ASTM D 1056. UNLESS OTHERWISE INDICATED, JOINTS SHALL BE SILT-TIGHT. ONLY COUPLERS, JOINTS AND GASKETS PROVIDED BY OR RECOMMENDED BY THE PIPE MANUFACTURER FOR THE PIPE SHALL BE USED.																																																													
D	3. ASPHALT REPAIR OR PATCHING OF CITY STREETS REMOVED DURING TRENCHING ACTIVITIES FOR INSTALLATION OF STORM DRAIN PIPING SHALL BE CONDUCTED IN ACCORDANCE WITH THE CITY OF NIAGARA FALLS DPW STANDARD SPECIFICATIONS AND DETAILS.																																																													
SEEDING																																																														
D	1. SEED MIXTURE PER SUBSECTION 610 AND 713-04 IN THE NYSDOT STANDARD SPECIFICATIONS AS SHOWN BELOW OR OTHER SUITABLE SEED MIX IS ACCEPTABLE IF APPROVED BY THE COUNTY SOIL AND WATER CONSERVATION DISTRICT AND BY HONEYWELL'S REPRESENTATIVE.																																																													
	<table><tr><th>NAME</th><th>WT. OF PURE LIVE SEED /ACRE</th></tr><tr><td>RED FESCUE (FESTIGA RUBRA)</td><td>54</td></tr><tr><td>PERENNIAL RYEGRASS (LOLIUM PERENNE)</td><td>31</td></tr><tr><td>WHITE CLOVER (TRIFOLIUM REPENS)(1)</td><td>5</td></tr><tr><td>TOTAL</td><td>90</td></tr></table>						NAME	WT. OF PURE LIVE SEED /ACRE	RED FESCUE (FESTIGA RUBRA)	54	PERENNIAL RYEGRASS (LOLIUM PERENNE)	31	WHITE CLOVER (TRIFOLIUM REPENS)(1)	5	TOTAL	90																																														
NAME	WT. OF PURE LIVE SEED /ACRE																																																													
RED FESCUE (FESTIGA RUBRA)	54																																																													
PERENNIAL RYEGRASS (LOLIUM PERENNE)	31																																																													
WHITE CLOVER (TRIFOLIUM REPENS)(1)	5																																																													
TOTAL	90																																																													
D	(1) ADD INOCULANT IMMEDIATELY PRIOR TO SEEDING.																																																													
	2. FERTILIZER – SUBSECTION 713-03 IN THE NYSDOT STANDARD SPECIFICATIONS, TYPE NO. 3: 10-6-4 GRADE CONTAINING AT LEAST 10 PERCENT AVAILABLE NITROGEN, 6 PERCENT READILY AVAILABLE PHOSPHORIC ACID AND 4 PERCENT TOTAL AVAILABLE POTASH IN CONFORMITY WITH THE STANDARDS OF THE ASSOCIATION OF OFFICIAL AGRICULTURAL CHEMISTS. FERTILIZER SHALL BE APPLIED AT THE RATE BASED ON THE RESULTS OF THE NUTRIENT ANALYSIS WHEN CONDUCTED OR AT A RATE OF 18 LBS PER 1000 SQUARE FEET.																																																													
D	3. LIME – SUBSECTION 713-02 IN THE NYSDOT STANDARD SPECIFICATIONS GROUND LIMESTONE COMPOSED OF NOT LESS THAN 88 PERCENT CALCIUM AND MAGNESIUM CARBONATE; AT LEAST 60 PERCENT SHALL PASS A NO. 100 MESH SCREEN, 90 PERCENT SHALL PASS A NO. 20 MESH SCREEN. LIME SHALL BE APPLIED AT THE RATE BASED ON THE RESULTS OF THE NUTRIENT ANALYSIS WHEN CONDUCTED OR AT A RATE OF 40 LBS PER 1000 SQUARE FEET.																																																													
	4. MULCH – FOR PROTECTION OF NEWLY SEEDED AREAS OR WHERE THERE IS EROSION POTENTIAL (SWALES).																																																													
D	a. STRAW OR HAY FREE FROM PRIMARY NOXIOUS WEED SEEDS AND ROUGH OR WOODY MATERIALS AND HAVING NOT MORE THAN 15% MOISTURE CONTENT. PROVIDE HAY OR STRAW MEETING THE REQUIREMENTS OF SUBSECTION 713-18 AND/OR 713-19 IN THE NYSDOT STANDARD SPECIFICATIONS.																																																													
	b. WOOD CHIPS USED FOR MULCH OR EROSION CONTROL SHALL NOT EXCEED 3 INCHES IN THE GREATEST DIMENSION AND SHALL MEET THE REQUIREMENTS OF SUBSECTION 713-05 IN THE NYSDOT STANDARD SPECIFICATIONS.																																																													
D	c. WOOD FIBER FOR USE AS MULCH IN CONJUNCTION WITH ESTABLISHMENT OF VEGETATION, SHALL MEET THE REQUIREMENTS OF SUBSECTION 713-11 IN THE NYSDOT STANDARD SPECIFICATIONS.																																																													
	5. PROTECT AND CARE FOR SEEDED AREAS UNTIL FINAL ACCEPTANCE OF THE WORK, AND REPAIR ANY DAMAGE TO SEEDED AREAS CAUSED BY PEDESTRIAN OR VEHICULAR TRAFFIC OR OTHER CAUSES, AT THE CONTRACTOR'S EXPENSE.																																																													
6. APPLY WATER TO MAINTAIN PROPER MOISTURE TO PROMOTE GROWTH. USE APPROVED WATER WAGONS OR TANKS OR OTHER APPROVED DEVICES TO APPLY WATER IN THE FORM OF A SPRAY OR SPRINKLE WITHOUT EROSIIVE FORCE. APPLY WATER PRIOR TO 10:00 A.M. AND AFTER 4:00 P.M. TO MINIMIZE LOSSES DUE TO EVAPORATION.																																																														
7. CUT BACK WEEDS GROWING IN SEEDED AREAS TO PREVENT THEM FROM DOMINATING THE DESIRED GRASS PLANTS.																																																														
8. TO BE ACCEPTABLE, A STAND OF GRASS SHALL SHOW A REASONABLY THICK, UNIFORM STAND, FREE FROM SIZABLE AREAS OF THIN OR BARE SPOTS, WITH A UNIFORM COVERAGE OF AT LEAST 90% OF GRASS.																																																														
9. RESEED ANY PARTS OF SEEDED AREAS WHICH FAIL TO SHOW A UNIFORM STAND UNTIL ALL AREAS ARE COVERED WITH GRASS, AT THE CONTRACTOR'S EXPENSE.																																																														
10. MAINTENANCE PERIOD: THIS PERIOD SHALL EXTEND FOR 60 DAYS OR UNTIL THE TURF HAS BEEN MOWED 3 TIMES OR UNTIL ALL WORK ON THE ENTIRE AREA HAS BEEN COMPLETED AND ACCEPTED.																																																														
WASTE REMOVAL AND OFFSITE DISPOSAL:																																																														
WASTE MANAGEMENT AND CONTAINERS:																																																														
D	1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROPER ON-SITE MANAGEMENT OF WASTES GENERATED IN COMPLIANCE WITH ALL FEDERAL, STATE AND LOCAL REGULATIONS. MANAGEMENT SHALL INCLUDE HANDLING, SEGREGATING, TESTING, AND TEMPORARY STOCKPILING OR STORING ALL WASTES GENERATED DURING THE WORK.																																																													
	2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MOVEMENT OF THE CONTAINERS, TRUCKS, ETC. INTO POSITIONS REQUIRED FOR PROPER LOADING AND MANAGEMENT OF MATERIAL.																																																													
D	3. THE CONTRACTOR SHALL SEGREGATE HAZARDOUS FROM NON-HAZARDOUS MATERIALS, AS WELL AS RADIOLOGICAL WASTES, AS REQUIRED FOR PROPER OFF-SITE DISPOSAL.																																																													
	4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOADING ALL WASTE CONTAINERS, TRUCKS, ETC. WITH ALL REMOVED SOIL, WASTE MATERIAL, AND DEBRIS.																																																													
D	5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING THE SCHEDULE FOR DELIVERY AND PICK-UP OF SUPPLIED WASTE CONTAINERS. THE CONTRACTOR SHALL ALSO BE RESPONSIBLE FOR MOVEMENT AND STORAGE OF CONTAINERS WITHIN THE SITE TO ALLOW THE PROGRESS OF THE WORK.																																																													
	6. THE CONTRACTOR SHALL PROVIDE APPROPRIATE CONTAINERS (E.G., ROLL-OFF CONTAINERS), HAUL TRUCKS FOR THE PROPER OFFSITE DIRECT LOADING OF NON-HAZARDOUS AND HAZARDOUS CONTAMINATED SOILS, RADIOLOGICAL WASTE MATERIALS, AND OTHER IMPACTED DEBRIS FOR OFF-SITE DISPOSAL.																																																													
D	7. THE CONTRACTOR SHALL PROVIDE APPROPRIATE CONTAINERS AND/OR TRUCKS FOR THE MANAGEMENT AND OFF-SITE DISPOSAL/RECYCLING OF NON-CONTAMINATED MATERIAL, TRASH, RUBBISH, AND DEBRIS GENERATED DURING THE CONSTRUCTION ACTIVITIES.																																																													
	8. THE CONTRACTOR SHALL PROVIDE PORTABLE, TEMPORARY STORAGE TANKS (FRAC TANKS, ETC.) FOR THE STORAGE/TREATMENT OF COLLECTED LIQUIDS (I.E. DECONTAMINATION FLUIDS, CONSTRUCTION DEWATERING, AND CONTAMINATED STORMWATER).																																																													
TRANSPORTATION AND DISPOSAL OF WASTE:																																																														
D	1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE TRANSPORTATION OF ALL SOLID OR LIQUID WASTES SPECIFIED OR GENERATED AS A RESULT OF THE WORK OFF SITE. THIS INCLUDES MATERIALS GENERATED BY FINAL SITE CLEANUP ACTIVITIES INCLUDING THE DISMANTLING OF THE TEMPORARY FACILITIES AND CONTROLS.																																																													
	2. THE CONTRACTOR SHALL BE RESPONSIBLE TO INSPECT THE TRANSPORTATION VEHICLES BEFORE AND AFTER LOADING TO ENSURE COMPLIANCE WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS FOR THE SAFE TRANSPORT OF WASTES FROM THE SITE TO THE RECEIVING FACILITY. THE CONTRACTOR SHALL PROVIDE THE NECESSARY LABOR AND MATERIALS TO INSURE ALL TRUCKS, CONTAINERS, ETC. ARE LINED WITH PLASTIC PRIOR TO FILLING, FOAMED OR STABILIZED WITH AN AGENT, IF NECESSARY, AND COVERED PRIOR TO DEPARTURE.																																																													
D	3. THE CONTRACTOR SHALL INSURE THAT THE TRANSPORTERS ARRIVING AT THE SITE FOR LOADING DO NOT CAUSE UNDUOE CONGESTION TO LOCAL STREETS, AND SHALL STAGE TRUCKS EITHER WITHIN THE PERIMETER OF THE SITE OR AT AN OFF-SITE STAGING AREA APPROVED BY THE ENGINEER. TRANSPORTERS SHALL NOT BE ACCEPTED AT THE SITE BEFORE 7:00 AM AND AFTER 5:00 PM.																																																													
	4. THE CONTRACTOR'S TRANSPORTERS SHALL PROCEED DIRECTLY FROM THE SITE TO THE DESIGNATED RECEIVING FACILITY. TEMPORARY STAGING OR STORAGE OF MATERIAL AT INTERMEDIATE LOCATIONS BETWEEN THE SITE AND THE RECEIVING FACILITY IS PROHIBITED WITH WRITTEN APPROVAL BY HONEYWELL.																																																													
D	5. THE CONTRACTOR SHALL ORIGINATE, MAINTAIN, AND PROVIDE HONEYWELL WITH A COPY OF EACH EXECUTED BILL OF LADING FOR ALL LOADS SHIPPED OFF-SITE. IN ADDITION, THE CONTRACTOR SHALL PROVIDE HONEYWELL, DOCUMENTATION AND RECORDS VERIFYING RECEIPT OF EACH TRUCK LOAD BY THE RECEIVING FACILITY. SUCH DOCUMENTATION SHALL INDICATE THE ACTUAL WEIGHT OF EACH LOAD SHIPPED.																																																													
	6. TRANSPORTERS SHALL PROCEED FROM THE SITE ALONG TRAFFIC ROUTES ESTABLISHED BY THE CONTRACTOR AND APPROVED BY THE LOCAL MUNICIPALITY AND HONEYWELL. THE CONTRACTOR SHALL ENSURE THAT TRUCKS LEAVING THE SITE ARE WITHIN APPROPRIATE WEIGHT LIMITATIONS FOR THE LOCAL ROADS ALONG THE DESIGNATED ROUTE.																																																													
D	7. HONEYWELL'S REPRESENTATIVE WILL CONDUCT ALL REQUIRED WASTE CHARACTERIZATION SAMPLING AND TESTING OF CONTAMINATED MATERIAL DESIGNATED FOR OFFSITE DISPOSAL IN ACCORDANCE WITH THE DISPOSAL FACILITY REQUIREMENTS.																																																													
	8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER DISPOSAL OF ALL SOLID AND LIQUID WASTES THAT ARE SPECIFIED AS A COMPONENT OF THE WORK OR THAT ARE GENERATED DURING THE EXECUTION OF THE WORK IN CONFORMANCE WITH ALL FEDERAL, STATE, AND LOCAL REGULATIONS AND REQUIREMENTS. PROPER DISPOSAL REQUIRES THAT THE FACILITY ACCEPTING THE WASTE BE A STATE LICENSED DISPOSAL/RECYCLING FACILITY THAT IS APPROVED FOR ACCEPTANCE OF THE WASTE BASED ON THE RESULTS OF THE CHARACTERIZATION TESTING AND ANALYSIS.																																																													
D	9. THE DISPOSAL FACILITIES SHALL BE AN APPROVED HONEYWELL DISPOSAL FACILITY. THE CONTRACTOR SHALL NOT CHANGE FACILITIES WITHOUT PRIOR CONSENT OF THE HONEYWELL.																																																													
<table><tr><td colspan="2">Honeywell</td><td colspan="2">101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962</td><td colspan="3">100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136</td></tr><tr><td colspan="2">MACTEC Engineering and Consulting, P.C. 511 Congress Street, Suite 101 (207) 775-5401</td><td colspan="2" rowspan="3">MACTEC</td><td colspan="3" rowspan="8">GENERAL PROJECT SPECIFICATIONS</td></tr><tr><td colspan="7">VERIFY SCALE</td></tr><tr><td colspan="7">BAR IS ONE INCH ON ORIGINAL DRAWING.</td></tr><tr><td colspan="2">DATE</td><td colspan="5">3/06/13</td></tr><tr><td colspan="2">PROJ</td><td colspan="5">3410-11-0832</td></tr><tr><td colspan="2">DWG</td><td colspan="5">G-003</td></tr><tr><td colspan="2">SHEET</td><td colspan="5" rowspan="2">3 OF 28</td></tr></table>							Honeywell		101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962		100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136			MACTEC Engineering and Consulting, P.C. 511 Congress Street, Suite 101 (207) 775-5401		MACTEC		GENERAL PROJECT SPECIFICATIONS			VERIFY SCALE							BAR IS ONE INCH ON ORIGINAL DRAWING.							DATE		3/06/13					PROJ		3410-11-0832					DWG		G-003					SHEET		3 OF 28				
Honeywell		101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962		100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136																																																										
MACTEC Engineering and Consulting, P.C. 511 Congress Street, Suite 101 (207) 775-5401		MACTEC		GENERAL PROJECT SPECIFICATIONS																																																										
VERIFY SCALE																																																														
BAR IS ONE INCH ON ORIGINAL DRAWING.																																																														
DATE		3/06/13																																																												
PROJ		3410-11-0832																																																												
DWG		G-003																																																												
SHEET		3 OF 28																																																												
THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USER'S AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.																																																														






A
B
C
D





NOTES:

- SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
- SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.
- IMPACTED SOIL SHOWN ON THIS DRAWING SHALL BE REMOVED FROM EXISTING GRADE TO 2 FEET BELOW GROUND SURFACE.

NOT FOR CONSTRUCTION




 MACTEC Engineering and Consulting, P.C. 511 Congress Street Portland, Maine 04101 (207) 775-5401		 Honeywell 101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962							
TRACT I EXCAVATION PLAN 0 TO 2 FEET BGS		100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136							
		C	8/6/13	REVISED PER NYSEDEC COMMENTS ON TRACT I IRM WP				TDD	SCP
		B	6/3/13	100% REMEDIAL DESIGN DRAWINGS				TDD	SCP
		A	4/8/13	DRAFT 100% REMEDIAL DESIGN DRAWINGS				TDD	SCP
		NO.	DATE	REVISION				BY	APVD
		DSGN	TDD		DR	CHK	MAP	SCP	
VERIFY SCALE									
BAR IS ONE INCH ON ORIGINAL DRAWING. 0 [REDACTED] 1"									
DATE		3/06/13							
PROJW		3410-11-0832							
DWG		C-111							
SHEET		15 OF 28							



0 25 50 100
SCALE IN FEET


THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USERS AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.



NOTES:

1. SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
2. SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.
3. IMPACTED SOIL SHOWN ON THIS DRAWING SHALL BE REMOVED FROM 6 TO 8 FEET BELOW GROUND SURFACE.

NOT FOR CONSTRUCTION

[illegible]

Honeywell
101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC
MACTEC Engineering and Consulting, P.C.
511 Congress Street
Portland, Maine 04101
(207) 775-5401

TRACT I
EXCAVATION PLAN
6 TO 8 FEET BGS

VERIFY SCALE

0 1

DATE	3/06/13
------	---------

PROJ	3410-11-0832
------	--------------


DWG C-114

THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USERS AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.

STORM DRAIN SCHEDULE							
Drainage Pipe Identification	Upstream Structure	Upstream Invert (ft)	Downstream Structure	Downstream Invert (ft)	Pipe Diameter (inches)	Pipe Length (ft)	Pipe Slope (ft/ft)
SD-1	CB-1	578.20	EX-MH	577.95	6	50	0.005
SD-2	CB-2	577.75	MH-1	577.45	8	120	0.002
SD-3	CB-3	577.75	MH-1	577.45	8	120	0.002
SD-4	MH-1	577.35	MH-2	576.90	18	185	0.002
SD-5	MH-2	576.80	CB-4	576.55	18	100	0.003
SD-6	CB-4	576.45	MH-7	576.05	6	160	0.003
SD-6A	MH-7	575.95	EX-MH	575.00	12	310	0.003
SD-7	MH-4	579.40	CB-4	578.90	4	50	0.010
SD-8	MH-3	578.80	EX-MH	575.90	4	140	0.021
SD-9	MH-5	580.70	MH-6	580.40	4	60	0.005
SD-10	MH-6	578.70	EX-MH	578.40	6	60	0.005
SD-11	MH-8	578.70	EX-MH	578.55	6	30	0.005

NOTE: ALL STORM DRAIN PIPE SHALL BE SINGLE WALL HDPE WITH CORRUGATED INTERIOR.


STORM STRUCTURE LAYOUT SCHEDULE					
Structure Identification	Rim Elevation (ft)	Under Drain Inv In (ft)	Storm Drain Inv In (ft)	Storm Drain Inv In (ft)	Storm Drain Inv Out (ft)
CB-1	580.30	578.30	-	-	578.20
CB-2	579.85	577.85	-	-	577.75
CB-3	579.85	576.85	-	-	577.75
CB-4	581.20	-	576.55	576.55	576.45
MH-1	583.00	-	577.45	577.45	577.35
MH-2	583.00	-	576.90	-	576.80
MH-3	584.50	578.80	-	-	578.70
MH-4	583.50	579.50	-	-	579.40
MH-5	585.10	580.80	-	-	580.70
MH-6	585.10	578.80	580.40	-	578.70
MH-7	581.80	-	576.05	-	575.95
MH-8	583.50	578.80	-	-	578.70
MH-9	583.10	578.65	-	-	578.55




NOTES:

- SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
- SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.
- UNDERDRAIN SHALL BE 4-INCH PERFORATED HDPE AND CONSTRUCTED IN ACCORDANCE WITH DETAIL N ON SHEET C-304.

NOT FOR CONSTRUCTION






- NOTES:
- SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
 - SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.
 - UNDERDRAIN SHALL BE 4-INCH PERFORATED HDPE AND CONSTRUCTED IN ACCORDANCE WITH DETAIL N ON SHEET C-304.
 - REFER TO SHEET C-115 FOR PROPOSED STORM DRAIN DESIGN SCHEDULE.

Honeywell 101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962		REVISED PER NYSEDEC COMMENTS ON TRACT I IRM WP		SCP
100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136		100% REMEDIAL DESIGN DRAWINGS		TDD
		DRAFT 100% REMEDIAL DESIGN DRAWINGS		SCP
		NO. DATE		BY
		REVISION		APVD
		DSGN		CHK
		TDD		MAP
		DR		SCP

VERIFY SCALE
BAR IS ONE INCH ON ORIGINAL DRAWING.
0 25 50 100
SCALE IN FEET

DATE 3/06/13
PROJ 3410-11-0832
DWG C-116
SHEET 20 OF 28





NOTES:

- SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
- SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.

NOT FOR CONSTRUCTION



MACTEC Engineering and Consulting, P.C.
511 Congress Street
PO Box 5401
(207) 775-5401

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

DATE3/06/13

PROJ3410-11-0832

DWGC-118

SHEET22 OF 28

VERIFY SCALE
BAR IS ONE INCH ON
ORIGINAL DRAWING.

CROSS SECTION
PLAN

REVISION

BY

DATE

NO.

DSGN

CHK

TDD

DR

TDD

MAP

APVD

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

REVISED PER NYSEDEC COMMENTS ON TRACT I IRM WP

100% REMEDIAL DESIGN DRAWINGS

DRAFT 100% REMEDIAL DESIGN DRAWINGS

SCPTDD

SCPTDD

SCPTDD


SCPTDD

SCPTDD


SCPTDD

THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USER'S AGREEMENT NOT TO REPRODUCE THE DRAWING IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.

FILE NAME: Z:\Projects\HONEYWELL\Niagara Falls\Issued for Construction\Tract I Revised IRM WP Drawings\TRACT I IRM C-118 Excavation Cross Section Plan.dwg PLOT DATE: Tue, 06 Aug 2013 PLOT TIME: 11:26 AM




SECTION D-D



SECTION E-E

- NOTES:
- SEE SHEET G-002 FOR LEGEND ABBREVIATIONS AND GENERAL NOTES.
 - SEE SHEET G-003 AND G-004 FOR GENERAL PROJECT SPECIFICATIONS.

NOT FOR CONSTRUCTION



MACTEC Engineering and Consulting, P.C. 511 Congress Street P.O. Box 14101 Morristown, NJ 07962 (207) 775-5401		Honeywell 101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962		100% REMEDIAL DESIGN DRAWINGS TRACTS I AND II HIGHLAND AVENUE NIAGARA FALLS, NEW YORK SITES C932157 AND 932136		THIS DRAWING IS THE PROPERTY OF MACTEC. INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USERS AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY PERMITTED IN WRITING BY MACTEC.	
MACTEC		CROSS SECTIONS		VERIFY SCALE BAR IS ONE INCH ON ORIGINAL DRAWING.		DATE 3/06/13 PROJ 3410-11-0832 DWG C-120 SHEET 24 OF 28	
NO.		DATE		DGN		TDD	
A		4/8/13		A		DR	
B		6/3/13		B		TDD	
C		8/6/13		C		CHK	
REVISED PER NYSEDEC COMMENTS ON TRACT I IRM WP		100% REMEDIAL DESIGN DRAWINGS		DRAFT 100% REMEDIAL DESIGN DRAWINGS		MAP	
TDD		TDD		TDD		APVD	
BY		BY		BY		SCP	
TDD		TDD		TDD		SCP	
TDD		TDD		TDD		SCP	
TDD		TDD		TDD		SCP	

1

2

3

4

5

6

GENERAL EROSION AND SEDIMENT CONTROL NOTES:

1.

ALL WORK IS TO BE DONE IN ACCORDANCE WITH THE NEW YORK STATE STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL (STATE STANDARDS) AND THE CONTRACT DOCUMENTS. IF A DISCREPANCY EXISTS BETWEEN THE STATE STANDARDS AND THE CONTRACT DOCUMENTS, THE STATE STANDARDS SHALL TAKE PRECEDENCE.

2.

ALL SOIL EROSION AND SEDIMENT CONTROL PRACTICES ARE TO BE INSTALLED PRIOR TO ANY MAJOR SOIL DISTURBANCE, OR IN THEIR PROPER SEQUENCE, AND MAINTAINED UNTIL PERMANENT PROTECTION IS ESTABLISHED.

3.

EROSION AND SEDIMENTATION CONTROLS SHALL BE AUGMENTED OR SUPPLEMENTED IF THE INSTALLED MEASURES DO NOT PROVIDE ADEQUATE PROTECTION OF DOWNSTREAM RESOURCES AS DETERMINED BY THE ENGINEER OR DEPARTMENT.

4.

ANY DISTURBED AREAS THAT WILL BE LEFT EXPOSED MORE THAN FOURTEEN (14) DAYS, AND NOT SUBJECT TO CONSTRUCTION TRAFFIC, WILL IMMEDIATELY RECEIVE A TEMPORARY SEEDING. IF THE SEASON PREVENTS THE ESTABLISHMENT OF TEMPORARY COVER, THE DISTURBED AREAS WILL BE MULCHED WITH HAY OR STRAW, OR EQUIVALENT MATERIAL, AT A RATE OF 2 TONS PER ACRE, ACCORDING TO STATE STANDARDS.

5.

IMMEDIATELY FOLLOWING INITIAL DISTURBANCE OR ROUGH GRADING, ALL CRITICAL AREAS SUBJECT TO EROSION (I.E. STEEP SLOPES AND ROADWAY EMBANKMENTS) WILL RECEIVE TEMPORARY SEEDING IN COMBINATION WITH HAY OR STRAW MULCH OR A SUITABLE EQUIVALENT, AT A RATE OF 2 TONS PER ACRE, ACCORDING TO STATE STANDARDS.

6.

ANY STEEP SLOPES (I.E. SLOPES GREATER THAN 3:1) WILL BE COMPLETELY GRADED AND STABILIZED DAILY, AS CONSTRUCTION PROGRESSES.

7.

THE STANDARD FOR STABILIZED CONSTRUCTION ENTRANCE REQUIRES THE INSTALLATION OF A PAD OF CLEAN CRUSHED STONE AT POINTS WHERE TRAFFIC WILL BE ACCESSING THE CONSTRUCTION SITE.

8.

ALL SOIL WASHED, DROPPED, SPILLED, OR TRACKED OUTSIDE THE LIMIT OF WORK OR ONTO PUBLIC RIGHT-OF-WAYS SHALL BE REMOVED IMMEDIATELY.

9.

PERMANENT VEGETATION IS TO BE SEEDED OR SODDED ON ALL EXPOSED AREAS AS SOON AS POSSIBLE AFTER FINAL GRADING. IF SEEDING IS NOT PERFORMED WITHIN 48 HOURS OF COMPLETION OF FINAL GRADING, ADDITIONAL SURFACE SCARIFICATION SHALL BE COMPLETED PRIOR TO SEEDING.

10.

AT THE TIME THAT SITE PREPARATION FOR PERMANENT VEGETATIVE STABILIZATION IS TO BE UNDERTAKEN, ANY SOIL THAT WILL NOT PROVIDE A SUITABLE ENVIRONMENT TO SUPPORT ADEQUATE VEGETATIVE GROWTH SHALL BE REMOVED OR TREATED IN SUCH A WAY THAT WILL PERMANENTLY ADJUST THE SOIL CONDITIONS AND RENDER IT SUITABLE TO SUSTAIN VEGETATIVE GROWTH. IF THE REMOVAL OR TREATMENT OF THE SOIL WILL NOT PROVIDE SUITABLE CONDITIONS, NON-VEGETATIVE MEANS OF PERMANENT STABILIZATION SHALL BE EMPLOYED.

11.

UNFILTERED DEWATERING IS NOT PERMITTED. NECESSARY PRECAUTIONS MUST BE TAKEN DURING ALL DEWATERING OPERATIONS TO MINIMIZE SEDIMENT TRANSFER. ANY DEWATERING METHODS USED MUST BE IN ACCORDANCE WITH THE STANDARD FOR DEWATERING.

12.

SHOULD THE CONTROL OF DUST AT THE SITE BE NECESSARY, THE SITE WILL BE SPRINKLED WITH WATER UNTIL THE SURFACE IS WET. TEMPORARY VEGETATIVE COVER SHALL BE ESTABLISHED OR MULCH SHALL BE APPLIED PER THE STATE STANDARDS. CALCIUM CHLORIDE SHALL ONLY BE USED FOR DUST CONTROL DURING FREEZING CONDITIONS.

13.

STOCKPILE AND STAGING LOCATIONS ESTABLISHED IN THE FIELD SHALL BE PLACED WITHIN THE LIMIT OF WORK WITH APPROPRIATE PROTECTIVE EROSION AND SEDIMENTATION CONTROLS.

14.

ALL SOIL STOCKPILES ARE TO BE TEMPORARILY STABILIZED IN ACCORDANCE WITH GENERAL EROSION AND SEDIMENT CONTROL NOTE NO. 4.

15.

CONDUIT OUTLET PROTECTION MUST BE INSTALLED AT ALL REQUIRED OUTFALLS PRIOR TO THE DRAINAGE SYSTEM BECOMING OPERATIONAL.

16.

THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY EROSION OR SEDIMENTATION THAT MAY OCCUR DOWNGRAIENT OF STORMWATER OUTFALLS/OUTLETS OR OFFSITE AS A RESULT OF CONSTRUCTION OF THE PROJECT.

SOIL EROSION AND SEDIMENT CONTROL INSPECTION AND MAINTENANCE:

1.

STABILIZED CONSTRUCTION ENTRANCE

A.

STABILIZED CONSTRUCTION ENTRANCES SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.

STABILIZED CONSTRUCTION ENTRANCES SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT TRACKING OF SEDIMENT ONTO PAVED SURFACES. CHECK FOR DAMAGE/DETERIORATION/CLOGGING AND IMMEDIATELY REPAIR OR RECONSTRUCT AS NECESSARY.

C.

THE PERFORMANCE OF STABILIZED CONSTRUCTION ENTRANCES SHALL BE MAINTAINED BY LENGTHENING, SCRAPING, OR TOP-DRESSING WITH ADDITIONAL AGGREGATE.

D.

STABILIZED CONSTRUCTION ENTRANCES SHALL HAVE A 6-INCH MINIMUM THICKNESS.

E.

INSPECT ADJACENT IMPERVIOUS SURFACES DAILY (MINIMUM). IMMEDIATELY REMOVE VISIBLE ACCUMULATED SEDIMENT DEPOSITED ON PAVED SURFACES VIA SWEEPING, VACUUMING, OR WASHING. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH AGGREGATE, WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE. PROPERLY DISPOSE OF SEDIMENT.

2.

SEDIMENT BARRIERS

A.

SILTATION FENCE

A.1.

SILTATION FENCES SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24- HOUR PERIOD.

A.2.

REMOVE THE SEDIMENT DEPOSITS OR INSTALL A SECONDARY BARRIER UPSLOPE FROM THE EXISTING BARRIER WHEN SEDIMENT DEPOSITS REACH ONE HALF THE HEIGHT OF THE FENCE. PROPERLY DISPOSE OF SEDIMENT.

A.3.

REPLACE OR REPAIR FENCES WITHIN 24 HOURS OF OBSERVED FAILURE (E.G., DAMAGE OR DECOMPOSITION; FENCE MOVED OUT OF POSITION; UNDERCUTTING, OVERTOPPING, OR FLOW CHANNELS AROUND THE END OF FENCES).

A.4.

MAINTAIN SILTATION FENCES UNTIL THE CONTRIBUTING AREA IS STABILIZED.

B.

AUGMENTED SILTATION FENCE

B.1.

AUGMENTED SILTATION FENCES SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.2.

REMOVE THE SEDIMENT DEPOSITS OR INSTALL A SECONDARY BARRIER UPSLOPE FROM THE EXISTING BARRIER WHEN SEDIMENT DEPOSITS REACH ONE HALF THE HEIGHT OF THE FENCE. PROPERLY DISPOSE OF SEDIMENT.

B.3.

REPLACE OR REPAIR FENCES WITHIN 24 HOURS OF OBSERVED FAILURE (E.G., DAMAGE OR DECOMPOSITION; FENCE MOVED OUT OF POSITION; UNDERCUTTING, OVERTOPPING, OR FLOW CHANNELS AROUND THE END OF FENCES).

B.4.

RESHAPE, ADD ADDITIONAL MATERIAL, OR REPLACE FILTER BERM WHEN DISTURBED BY CONSTRUCTION ACTIVITIES OR SIGNIFICANT STORM EVENTS.

B.5.

MAINTAIN AUGMENTED SILTATION FENCES UNTIL THE CONTRIBUTING AREA IS STABILIZED.

1.

PERIMETER DIKE/SWALE

A.

PERIMETER DIKES/SWALES SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.

ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES ONE HALF THE HEIGHT OF THE PERIMETER DIKE/SWALE. PROPERLY DISPOSE OF SEDIMENT.

C.

REGRADE SWALE AND REPAIR DIKE AS REQUIRED TO CAPTURE CONSTRUCTION RUNOFF.

D.

MAINTAIN PERIMETER DIKES/SWALES UNTIL THE AREA IS STABILIZED.

4.

TEMPORARY SWALE

A.

TEMPORARY SWALES SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.

ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES ONE HALF THE HEIGHT OF THE TEMPORARY SWALE. PROPERLY DISPOSE OF SEDIMENT.

C.

MAINTAIN TEMPORARY SWALES UNTIL THE AREA IS STABILIZED.

D.

TEMPORARY CONVEYANCES SHOULD BE COMPLETELY REMOVED OR CONVERTED TO PERMANENT CONVEYANCES AS SOON AS THE SURROUNDING DRAINAGE AREA HAS BEEN STABILIZED OR AT THE COMPLETION OF CONSTRUCTION.

5.

CHECK DAMS

A.

CHECK DAMS SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24 HOUR PERIOD.

B.

REPLACE OR REPAIR CHECK DAMS WITHIN 24 HOURS OF OBSERVED FAILURE (E.G., MOVED STONE, ERODED SOIL AROUND OR UNDER THE CHECK DAM, TRAPPED SEDIMENTS OVERTOPPING CHECK DAM).

C.

UNLESS INCORPORATED INTO A PERMANENT STORMWATER MANAGEMENT SYSTEM, CHECK DAMS SHALL BE REMOVED ONCE THE FINAL GRADING AND CHANNEL STABILIZATION IS APPLIED.

D.

SEDIMENT DEPOSITS SHALL BE REMOVED WHEN DEPOSITS REACH HALF THE HEIGHT OF THE CHECK DAM. REMOVAL OF SEDIMENT MAY REQUIRE REPLACEMENT OF STONE. PROPERLY DISPOSE OF SEDIMENT.

6.

ROCK OUTLET PROTECTION

A.

ROCK OUTLET PROTECTION SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24 HOUR PERIOD.

B.

REPAIR ROCK OUTLET PROTECTION WITHIN 24 HOURS IF DISLODGED STONES; ERODED SOIL AROUND OR UNDER THE RIPRAP OR UNDERLYING FABRIC; OR TREE GROWTH IS OBSERVED.

7.

SEDIMENTATION BASIN

A.

SEDIMENTATION BASINS SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.

REMOVE SEDIMENT DEPOSITS WHEN SEDIMENT ACCUMULATION REACHES ONE HALF OF THE WET STORAGE CAPACITY OF THE BASIN OR WHEN THE DEPTH OF THE AVAILABLE POOL IS REDUCED TO 18 INCHES, WHICHEVER IS ACHIEVED FIRST.

C.

IF THE OUTLET BECOMES CLOGGED, IT SHALL BE CLEANED TO RESTORE FLOW CAPACITY.

D.

DISPOSE OF SEDIMENT WITHIN THE NEW SOLID WASTE BOUNDARY OR OFF-SITE IN ACCORDANCE WITH LOCAL, STATE, AND FEDERAL REGULATIONS.

8.

TEMPORARY SEEDING AND MULCHING

A.

AREAS RECEIVING TEMPORARY SEEDING AND MULCHING SHALL, AT A MINIMUM, BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER EVERY PRECIPITATION EVENT THAT PRODUCES 0.5 INCHES OF RAIN OR MORE DURING A 24-HOUR PERIOD.

B.

WHERE SEED/MULCH HAS MOVED OR SOIL EROSION HAS OCCURRED, REPAIR THE AREA APPROPRIATELY AND RE-APPLY SEED AND/OR MULCH. APPLY NETTING, TACKIFIER, OR OTHER ANCHORING TECHNIQUES AS NECESSARY TO PREVENT FAILURE. ADDITIONAL TEMPORARY MEASURES MAY ALSO BE INSTALLED TO CONTROL STORMWATER RUNOFF AND SEDIMENT MOVEMENT.

C.

CONTINUE INSPECTION AND MAINTENANCE OF AREAS RECEIVING TEMPORARY SEEDING AND MULCHING UNTIL AT LEAST 90% OF THE SOIL SURFACE IS BE COVERED BY MATURE, ESTABLISHED VEGETATION CAPABLE OF CONTROLLING SOIL EROSION AND SURVIVING SEVERE WEATHER.

9.

DUST CONTROL

A.

AREAS THAT HAVE DUST CONTROL PRACTICES SHALL, AT A MINIMUM, BE INSPECTED DAILY.

B.

REPEAT APPLICATION OF DUST CONTROL MEASURES WHEN FUGITIVE DUST BECOMES EVIDENT.

GENERAL CONSTRUCTION SEQUENCE – TRACT II:

1.

INSTALL STABILIZED CONSTRUCTION ENTRANCE AND TEMPORARY FACILITIES AND CONTROLS.

2.

INSTALL PERIMETER EROSION AND SEDIMENT CONTROLS INCLUDING SILTATION FENCE, AUGMENTED SILTATION FENCE, AND STONE CHECK DAMS.

3.

REMOVE STOCKPILED MATERIALS AND OTHER SURFACE WASTE FOR OFF-SITE DISPOSAL.

4.

COMPLETE DEMOLITION OF EXISTING DILAPIDATED STRUCTURE AND REMOVE MATERIALS FROM SITE AS NECESSARY AND IN ACCORDANCE WITH APPLICABLE REGULATIONS.

5.

COMPLETE DEMOLITION OF UNDERGROUND PARKING DECK SLAB TO FACILITATE PLACEMENT OF MATERIAL FROM THE BORROW EXCAVATION AREA.

6.

REMOVE AND STOCKPILE LEAD IMPACTED SURFACE SOILS WITHIN THE BORROW PIT AREA.

7.

COMPLETE EXCAVATION IN BORROW PIT AND BACKFILL UNDERGROUND PARKING GARAGE.

8.

ASSEMBLE PUG MILL PROCESS AREA AND ASSOCIATED CONTROLS NECESSARY TO COMPLETE SOIL STABILIZATION OF LEAD IMPACTED MATERIAL EXCEEDING ALLOWABLE TCLP CONCENTRATIONS.

9.

SCREEN CONSTRUCTION DEBRIS FROM EXCAVATED SOIL FOR OFF-SITE DISPOSAL.

10.

BEGIN PLACEMENT OF LEAD IMPACTED AND STABILIZED SOIL WITHIN THE BORROW PIT AREA.

11.

CONTINUE PLACEMENT OF LEAD IMPACTED AND STABILIZED SOIL WITHIN BORROW PIT AREA.

12.

EXCAVATE SHALLOW ISOLATED SOIL AREAS EXCEEDING SOIL CLEANUP OBJECTIVES FOR OFF-SITE DISPOSAL.

13.

CONSTRUCT INFILTRATION SWALES AND ASSOCIATED UNDERDRAINS, STORM PIPING, AND STRUCTURES.

14.

COMPLETE FINAL SUBGRADE SHAPING AND EXCAVATE PROPOSED CLEAN UTILITY CORRIDORS. EXCAVATED MATERIAL WILL BE CONSOLIDATE WITHIN THE SOIL COVER AREA OR DISPOSED OF OFF-SITE.

15.

INSTALL DEMARCATION LAYER, BACKFILL UTILITY CORRIDORS, AND INSTALL CLEAN SOIL COVER SYSTEM.

16.

SEED AND MULCH ALL AREAS IDENTIFIED FOR VEGETATIVE COVER. INSTALL GRAVEL COVER OVER REMAINING AREAS.

17.

REMOVE TEMPORARY FACILITIES AND CONTROLS.

18.

MAINTAIN VEGETATED AREAS IN ACCORDANCE WITH CONTRACT DOCUMENTS.

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962

100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NIAGARA FALLS, NEW YORK
SITES C932157 AND 932136

MACTEC Engineering and Consulting, P.C.
511 Congress Street
P.O. Box 5401
(207) 775-5401

MACTEC

101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962



100% REMEDIAL DESIGN DRAWINGS
TRACTS I AND II HIGHLAND AVENUE
NI



NOTE: POST DIMENSIONS
SHOWN ARE OD NOMINAL




TOP RAIL:
1.66"OD SCHEDULE 40 STEEL PIPE.


H
TYP C-30



NITS


ALL PROPOSED FENCING SHALL HAVE WIND SCREENING. WIND SCREEN SHALL BE 92% SLIT FILM POLYETHYLENE DARK GREEN SCREEN WITH BORDERS AND FASTENING GROMMETS ON 16" CENTER ON TOP AND 12" CENTERS ON BOTTOM. SCREEN SHALL BE MANUFACTURED IN THE U.S.A. BY TEX-NET INC., FLORENCE, NJ (609-499-9111) OR AN APPROVED EQUAL. SCREEN SHALL BE INSTALLED ON ALL FENCING. MOUNT CHAIN LINK FABRIC ON FENCE EXTERIOR WITH WIND SCREEN ON INTERIOR



VERIFY SCALE	
BAR IS ONE INCH ON ORIGINAL DRAWING. 0  1"	
DATE	3/06/13
PROJ	3410-11-0832
DWG	C-303
SHEET	27 OF 28

	IDD	IDD	MAP	SCP
--	-----	-----	-----	-----

THIS DRAWING IS THE PROPERTY OF MACTEC, INCLUDING ALL PATENTED AND PATENTABLE FEATURES, AND/OR CONFIDENTIAL INFORMATION AND ITS USE IS CONDITIONED UPON THE USERS AGREEMENT NOT TO REPRODUCE THE DRAWING, IN WHOLE OR IN PART, NOR THE MATERIAL DESCRIBED THEREON, NOR THE USE OF THE DRAWING FOR ANY PURPOSE OTHER THAN SPECIFICALLY DETERMINED IN WRITING BY MACTEC.




FINAL SURFACING DETAIL (TRACT I)


TRACT I NTS

M

TYP C-304



TYPICAL INFILTRATION SWALE



TYPICAL EXCAVATION SECTION


NTS

0

TYP C-304

NOTES:

1. CUT-BACK SLOPE SHALL MEET OSHA SAFETY REQUIREMENTS FOR TYPE OF SOIL AND GROUNDWATER CONDITIONS AS DETERMINED BY A COMPETENT EXCAVATION PROFESSIONAL.

		MACTEC Engineering and Consulting, P.C. 9511 Congress Street Portland, Maine 04101 (207) 775-5401	
		Honeywell 101 COLUMBIA RD. BOX 2105, MORRISTOWN, NJ 07962	
CIVIL DETAILS		100% REMEDIAL DESIGN DRAWINGS	
		TRACTS I AND II HIGHLAND AVENUE	
		NIAGARA FALLS, NEW YORK	
		SITES C932157 AND 932136	
VERIFY SCALE			
BAR IS ONE INCH ON ORIGINAL DRAWING.			
DATE		3/06/13	
PROJ		3410-11-0832	
DWG		C-304	
SHEET		28 OF 28	