


New York Department of Environmental Conservation  
Division of Environmental Remediation  
Region 9 Office-Buffalo



**FIELD INSPECTION REPORT**

**Date:** August 1, 2007  
**Site Name:** Mineral Springs Works  
**Site Number:** V00195  
**Location:** West Seneca (T), Erie County  
**Project Engineer:** David Szymanski, NYSDEC - Buffalo  
**Contractor:** Charles Burke - NFG overseeing Nature's Way Environmental.

**Weather Conditions:** Sunny, 89 degrees F., Winds SW 5-10 mph

**Purpose of Inspection:** Site inspection for Stream bank excavation.

**Observations:**

- 1330 - 1415 Hours, on Site.
- Nature's Way has excavated an area along the southern stream bank where blue MGP waste was observed recently. Material was excavated until no material was observed in cut area.
- Approximately 2 Cubic Yards of soil and waste was excavated and is staged on bermed poly and covered awaiting off-site disposal.
- Area of excavation will be repaired with clay, a layer of geotextile, and finished with rip-rap stone.



< Excavated Area.



Staged Material. >



< Waste Material

Borings Area. >



- Area where direct-push soil borings were taken has been taped off and cones set up to restrict traffic. No proposal has been made by NFG regarding further work in this area. C. Burke is working on cost numbers for NFG.

**Distribution:** M. Doster/ file: report.V100195.2007-08-01.StreamBankInspection.pdf