

**VOLUNTARY  
CLEANUP PROGRAM**

**INTERIM REMEDIAL MEASURES  
WORK PLAN**

**for**

**SITE NO. V00264**

**VOLUNTARY CLEANUP  
AGREEMENT NO. A7-0493-0903**

Prepared by:



8232 Loop Road  
Baldwinsville, New York 13027  
(315) 638-8587  
Project No. 2010150

November 2010  
Revised March 2011

## TABLE OF CONTENTS

	<u>PAGE</u>
<b>1.0 INTRODUCTION.....</b>	<b>1</b>
<b>2.0 REMEDIAL EXCAVATION .....</b>	<b>1</b>
<b>3.0 HEALTH AND SAFETY .....</b>	<b>3</b>
<b>4.0 COMMUNITY AIR MONITORING PROGRAM.....</b>	<b>3</b>
<b>5.0 REPORT.....</b>	<b>3</b>

### FIGURES

FIGURE 1 – SITE PLAN

FIGURE 2 – EXCAVATION LIMITS DETAIL

## 1.0 INTRODUCTION

The Volunteer proposes to implement a remedial excavation to remove the main source of the site impacts – a sump in the manufacturing building and impacted soils immediately surrounding the sump.

This Interim Remedial Measures (IRM) Work Plan also includes some confirmation soil sampling, the results of which will provide additional information about the post-excavation soil impacts in the sump area. A Supplemental Investigation Work Plan is being submitted separately to address some additional investigation work requested by the New York State Department of Environmental Conservation (DEC) in their letter dated September 27, 2010.

## 2.0 REMEDIAL EXCAVATION

An environmental contractor will be mobilized to perform the excavation work. The main tasks will include the following:

- Implement a site Health and Safety Plan (HASP) for the remedial activities, including the Community Air Monitoring Plan (CAMP).
- Establish a soil staging area on the existing pavement as shown on the attached *Figure 1 – Site Plan*. The soil will be staged on 10-mil polyethylene sheeting laid over temporary soil or hay bale berms. The pile will be securely covered with polyethylene sheeting at the end of the work day. Roll-off containers may also be used.
- If determined to be necessary, set up a temporary dewatering system consisting of one or more ±20,000-gallon “frac” tanks. Water will be pumped into the tanks using a submersible pump in the active excavation area. After settling, water will be pumped through activated carbon filters for treatment and discharged to the storm sewer on Brewerton Road in compliance with the effluent limitations established by the DEC.

Alternatively, the treated water may be discharged to the sanitary sewer, under the terms of a permit from the Onondaga County Department of Water Environment Protection (OCDWEP).

- Saw-cut the concrete floor to 2 feet beyond the anticipated excavation limits. Excavate the soils to the estimated depths and limits shown on the attached *Figure 2 – Excavation Limits Detail*. As shown on Figure 2, adjacent structural columns and heavy machinery will limit the area that can be excavated safely.
- Post-excavation confirmation samples will be collected to document residual levels of impact. One sample per sidewall and one bottom sample will be collected. Samples will be analyzed for Target Analyte List (TAL) volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), metals and polychlorinated biphenyls (PCB) per methods outlined in the Supplemental Investigation Work Plan.
- A 4-inch diameter vertical well (MW-4) will be installed in the southern edge of the excavation for future use in monitoring groundwater quality.
- At the judgment of the engineer and based on field screening results, two loops of perforated piping may be installed in the excavation. A lower loop, at or below groundwater level, could be used for future injection of chemical oxidants if additional remediation is deemed to be necessary. An upper loop, installed about 6 inches below floor level, could be used for future soil vapor extraction, if deemed necessary. Both loops would be constructed of 4-inch Schedule 40 polyvinyl chloride (PVC) perforated piping and be connected to risers that would be extended above the floor and capped off.
- Place a filter fabric in the excavated area and backfill the excavation with washed #2 rounded sandstone gravel. Install a 10 mil polyethylene vapor barrier over the area and replace the concrete floor.
- Collect a composite sample of the excavated soils to be analyzed for disposal parameters.

- The stockpiled soils will be characterized and disposed of at a permitted facility appropriate to the waste characterization results.
- The project engineer or geologist will be on-site during the excavation work to inspect the work and direct dewatering, if required. Should any field conditions be encountered that are different than expected, the DEC will be consulted regarding any changes to the work.

### **3.0 HEALTH AND SAFETY**

The health and safety procedures outlined in the site ENSR HASP in the approved Investigation Work Plan, dated July 2004, will be implemented during the intrusive work. Since the work area is indoors, there is the potential for solvent vapor to accumulate. Only the overhead door will be open during the work. The contractor will install a temporary exhaust fan to create a negative pressure in the work area. The fan will exhaust through a temporary stack to be at least 10 feet above the roof level to disperse the vapors. A 500 cubic feet per minute (cfm) fan will be utilized to create a capture velocity of approximately 5 feet per minute at the door opening. Work area monitoring will determine the appropriate level of protection. The manufacturing operations will be closed during the work and no employees will be on the site.


### **4.0 COMMUNITY AIR MONITORING PROGRAM**

The CAMP outlined in the approved ENSR Investigation Work Plan will be implemented during intrusive investigation activities. Continuous VOC monitoring will also be included.

### **5.0 REPORT**

At the completion of the scope of work described herein, a data report summarizing the remedial activities and soil confirmation sampling will be submitted to the DEC for review. The results will also be reported in the Supplemental Investigation Report.

# FIGURES



**PLUMLEY ENGINEERING**  
 PLUMLEY ENGINEERING, P.C.  
 8232 LOOP ROAD  
 BALDWINVILLE, NY 13027  
 TELEPHONE: (315) 638-8587  
 FAX: (315) 638-9740  
 WWW.PLUMLEYENG.COM

*Civil and Environmental Engineering*


REVISIONS:	DATE:	BY:
△ ADDITIONAL SAMPLING LOCATIONS.	03/04/11	DRV

These plans & specifications are the property of Plumley Engineering, P.C. These documents may not be copied, reproduced, used or implemented in any way, in part or in whole, without the written consent of Plumley Engineering, P.C. All common law rights of copyright are hereby specifically reserved.

PROJECT: **FORMER NATIONAL PLATING**  
 DWG. TITLE: **SITE PLAN**  
 CLIENT: **D.H.J. REALTY CORP.**  
 LOCATION: **TOWN OF SALINA, ONONDAGA COUNTY, NEW YORK**  
 Note: No alteration permitted hereon except as provided under Section 7209 Subdivision 2 of the New York State Education Law.

PROJECT No.: 2010150  
 FILE NAME.: EV01P  
 SCALE: AS NOTED  
 DATE: NOV. 2010  
 ENGD BY: DRV  
 DRAWN BY: JMD  
 CHECKED BY: DRV

SHEET NO.:  
**FIGURE 1**  
 © Plumley Engineering, P.C. 2010



CLAY SOILS, SOME SILT, TRACE GRAVEL


BACKFILL - FILTER FABRIC & WASHED #2 ROUNDED SAND STONE  
(NOT LIMESTONE)

REMEDIAL PIPING:

- #1 SHALLOW 4" PERFORATED PVC LOOP FOR SVE/ INJECTION.
- #2 SUBMERGED 4" PERFORATED PVC LOOP FOR INJECTION.
- #3 4" VERTICAL WELL - GROUNDWATER MONITORING.

DEC SITE: VCP00265-7

© Plumley Engineering, P.C. 2010



PLUMLEY ENGINEERING, P.C.  
8232 LOOP ROAD  
BALDWINVILLE, NY 13027  
TELEPHONE: (315) 638-9587  
FAX: (315) 638-9740  
WWW.PLUMLEYENG.COM

Civil and Environmental Engineering

PROJECT:

**FORMER NATIONAL PLATING**

DWG. TITLE:

**EXCAVATION LIMITS DETAIL**

CLIENT:

D.H.J. REALTY CORP.

LOCATION:

TOWN OF SALINA, ONONDAGA COUNTY, NEW YORK

Note: No alteration permitted hereon except as provided under Section 7209 Subdivision 2 of the New York State Education Law.

PROJECT No.: 2010150

FILE NAME: **FIGURE 2**

SCALE: 1/4" = 1'-0"

DATE: NOV. 2010

ENGD BY: DRV


DRAWN BY: JMD

CHECKED BY: DRV



Key

- Conference Room
- Wiring & Assembly Room
- Bathroom
- Bathroom (Ladies Plant)
- Coffee & Snack Room
- Utility Room
- Roof Top HAVC for Conference & Coffee Room, Wiring & Assembly Room, Waiting Area & Utility Room
- Suspended Natural Gas Area
- Water Supply Entrance & Meter
- Location of Treated Water, Drain to Sump
- Men's Bathroom (Plant)
- Building Maintenance & Supply Room
- Casing Pattern Storage Room
- Suspended Natural Gas Heater
- Incoming Natural Gas
- Large Door From Mfg'g Area to Shipping & Receiving Area
- Air Compression Room
- Overhead Shipping & Receiving Door
- Same As A17 (Above)
- Sewer Inspection Cap
- Overhead Door to Wiring & Assembly Area
- 3 Places Building Support Columns



Plan View



DEC SITE: VCP00265-7

**PLUMLEY ENGINEERING**  
 PLUMLEY ENGINEERING, P.C.  
 8232 LOOP ROAD  
 BALDWINVILLE, NY 13027  
 TELEPHONE: (315) 638-8587  
 FAX: (315) 638-9740  
 WWW.PLUMLEYENG.COM

*Civil and Environmental Engineering*

REVISIONS:	DATE:	BY:
△		

These plans & specifications are the property of Plumley Engineering, P.C. These documents may not be copied, reproduced, used or implemented in any way, in part or in whole, without the written consent of Plumley Engineering, P.C. All common law rights of copyright are hereby specifically reserved.

PROJECT: **FORMER NATIONAL PLATING**  
 DWG. TITLE: **BUILDING LAYOUT**  
 CLIENT: **D.H.J. REALTY CORP.**  
 LOCATION: **TOWN OF SALINA, ONONDAGA COUNTY, NEW YORK**  
 Note: No alteration permitted hereon except as provided under Section 7209 Subdivision 2 of the New York State Education Law.

PROJECT No.:	2010150
FILE NAME.:	FIGURE3
SCALE:	AS NOTED
DATE:	NOV. 2010
ENG'D BY:	DRV
DRAWN BY:	JMD
CHECKED BY:	DRV

SHEET NO.:

**FIGURE 3**

© Plumley Engineering, P.C. 2011