

New York Department of Environmental Conservation  
Division of Environmental Remediation  
Region 9 Office-Buffalo



FIELD INSPECTION REPORT#6

**Date:** October 20, 2005 Thursday  
**Site Name:** Greif Bros. Facility  
**Site Number:** V00334-9  
**Location:** 2122 Colvin Blvd.  
Tonawanda(T), Erie County  
**Project Manager:** M.. Hinton Region 9  
**Consulting Engineer:** ERM (for Greif Bros.)  
**Contractor:** Pinto Construction Co.  
**Job Phone:** 870-1407 (DEC cell)

**Weather Conditions:** mostly cloudy, 36°, calm

**Description of Work Performed:**

Contractor backfilled vault, is removing cased borehole next to north wall.

**Items of Concern/Comments:**

Attended job meeting, some notes:  
(see minutes for list of attendees)

- Discussed material to backfill over relocated drain line prior to HFD driving sheeting. Hartman Engineers expects some cracks to occur in brick wall but does not think they will be of any consequence. Sheeting will be driven at 4' distance off each wall.
- ERM recommended soil disposal facility to Greif, client may give approval today. With limited stockpile area available, soil disposal is important.
- ERM said verbal report from analysis of "clean soil" sample showed 14-17 ppb TCE. ERM stated that results are below RSCOs. ERM must have written results for DEC review.
- ERM is taking FID readings inside the building to monitor any impacts from work area.
- DEC on record to recommend engineering controls for potential odor generation during excavation of contaminated soil. ERM to inform plant workers at Monday safety meeting as to hazards of work.
- HFD to begin work on 10/24, they figure ~1 1/2 weeks to complete their work.

Next meeting scheduled for 10/27 at 1000.

**HEALTH & SAFETY:**

PPE: D

Is the PPE in conformance with the specifications? : y

Are atmospheric monitoring results at acceptable levels?: y

**SITE VISITORS:** M. Hinton

**CONTRACTORS INFORMATION:** Pinto Construction Co.

**Subcontractors:** Darling Construction Co.

Prime Contractors Hours Worked: 0730-1600

Subcontractors: n/a

**EQUIPMENT:**

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks

**WORK FORCE:**

**ERM:** 3

**Pinto Construction Co.:** 1 laborer, 1 operator

**Darling Construction Co.:** n/a

**Inspector's Name:** Jim Tuk \_\_\_\_\_ Sanitary Const. Insp. II

**Date:** 10/21/05 \_\_\_\_\_

**field:** 0950-1200

**Distribution:** G. Sutton \_\_\_\_\_ /file

M. Hinton \_\_\_\_\_ Via e-mail

**Attachments:** none