

New York Department of Environmental Conservation
Division of Environmental Remediation
Region 9 Office-Buffalo



FIELD INSPECTION REPORT#12

Date: November 3, 2005 Thursday
Site Name: Greif Bros. Facility
Site Number: V00334-9
Location: 2122 Colvin Blvd.
Tonawanda(T), Erie County
Project Manager: M.. Hinton Region 9
Consulting Engineer: ERM (for Greif Bros.)
Contractor: Pinto Construction Co.
Job Phone: 870-1407 (DEC cell)

Weather Conditions: partly sunny, 58°, WSW15-25, G30

Description of Work Performed:

Contractor breaking concrete vault in center of sheet pile cell.

Items of Concern/Comments:

Contractor is using foam suppressant to control odors.

Attended Job Meeting #3, some notes:

See minutes for list of attendees and topics discussed.

- Contractor can use on clean stockpile to backfill excavation to 7' bgs, then must use approved select fill for the remainder.
- ERM is awaiting client review and approval of waste profile. Offsite disposal at CWM Model City will occur next week, Thursday at the latest.
- Hartman Engineering has recorded .1' settlement of building in the NE corner, probably as a result of sheet piling piercing perched water table there. However, they have not observed any new cracks in the structure/foundation.
- Two week look ahead-contractor plans to have all contaminated soil disposed off site. ERM to review what sheet piling is to be pulled and decontaminated, if any. Some of sheet piling purchased and some is rented. Contractor would want additional payment if rented sheet piling is left in place.
- DEC requested that ERM e-mail meeting minutes to M. Hinton.

Next meeting is 11/10 at 1000.

HEALTH & SAFETY:

PPE: D

Is the PPE in conformance with the specifications? : y

Are atmospheric monitoring results at acceptable levels?: Y

SITE VISITORS: none

CONTRACTORS INFORMATION: Pinto Construction Co.

Subcontractors: Darling Construction Co.

Prime Contractors Hours Worked: 0730-1500

Subcontractors: 0730-1500

EQUIPMENT:

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks, Amer. crane

WORK FORCE:

ERM: 3

Pinto Construction Co.: 3

Darling Construction Co.: 0

Inspector's Name: Jim Tuk _____ I _____ Sanitary Const. Insp. II

Date: 11/04/05

field: 0950-1100

Distribution: G. Sutton _____/file

M. Hinton _____ Via e-mail

Attachments: digital photos