

New York Department of Environmental Conservation
Division of Environmental Remediation
Region 9 Office-Buffalo



FIELD INSPECTION REPORT#14

Date: November 10, 2005 Thursday
Site Name: Greif Bros. Facility
Site Number: V00334-9
Location: 2122 Colvin Blvd.
Tonawanda(T), Erie County
Project Manager: M.. Hinton Region 9
Consulting Engineer: ERM (for Greif Bros.)
Contractor: Pinto Construction Co.
Job Phone: 870-1407 (DEC cell)

Weather Conditions: cloudy, 39°, WSW15-25

Description of Work Performed:

Contractor is welding waler to sheet piling, loading contaminated soil in trailers for disposal at CWM-Model City.

Items of Concern/Comments:

Attended Progress Meeting #4, some notes:

- HFD should complete welding waler today.
- Contractor has two tanks of contaminated water that must be emptied as soon as possible. They pumped 6,000 gallons of water into tanks during heavy rainstorm on Wednesday.
- EWMI said that contractor is limited to 4 trailers per day to CWM. Pinto requested that they need to do more, EWMI to pursue additional capacity.
- Loading dock drains not functioning properly, Pinto thinks that this problem may have contributed to water woes in the excavation. ERM to discuss with Greif and have them address the problem.
- Backfill above 7' bgs will be crusher run stone. Pinto can meet compaction specification by use of equipment alone.
- DEC again requested that submittals and meeting notes be e-mailed to M. Hinton. ERM to follow up.

Next meeting is 11/17 at 1000 hours.

HEALTH & SAFETY:

PPE: D

Is the PPE in conformance with the specifications? : y

Are atmospheric monitoring results at acceptable levels?: Y

SITE VISITORS: M. Hinton

CONTRACTORS INFORMATION: Pinto Construction Co.

Subcontractors: Darling Construction Co.

Prime Contractors Hours Worked: 0730-1600

Subcontractors: 0730-1600

EQUIPMENT:

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks, Amer. crane

WORK FORCE:

ERM: 3

Pinto Construction Co.: 2

Darling Construction Co.: 5

Inspector's Name: Jim Tuk _____ I _____ Sanitary Const. Insp. II

Date: 11/14/05

field: 1005-1205

Distribution: G. Sutton _____ /file

M. Hinton _____ Via e-mail

Attachments: digital photos