

INSPECTION REPORT

Site Number: V-00334-9/915525

Date: May 16, 2011

Site Name: Grief Bros. Corporation

Location: 2122 Colvin Blvd, Tonawanda

Project Manager: Michael J. Hinton

Project Engineer: Jon Fox ERM

Job Phone: N/A

HEALTH & SAFETY: PPE: Level D

Is the PPE level in conformance with the specifications: N/A

Are atmospheric monitoring results at acceptable levels? N/A

DESCRIPTION OF WORK PERFORMED:

MJH on site at 0905 hrs

Weather – overcast, rain, SW wind, T~45⁰F

ERM - Jon Fox, Rob Sents and Jason Reynolds

Pinto - Dave _____, 2 others

Modern - _____

Hartman Engineers - Dick Hartman, Dick _____

Job Kick off Meeting

Jon Fox described project requirements and expectations

Schedule – 2 weeks to complete. No Saturday work

Top 3' of soil to be staged on site and sampled for re-use.

Soil from 3-9' bgs, to be excavated and direct loaded into trucks for transportation and disposal at Modern Services.

Asphalt to be sent for recycling at Swift River

Stone base to be reused for new asphalt layer.

ERM to monitor site for community air monitoring requirements. Hartman Engineering to monitor building for signs of settlement. Additional excavation below 9' will be a problem for building support concerns.

MJH left site at 1100 hrs.

Attachments:

Inspector's Name (Print): Michael J. Hinton

Inspector's Signature:

Date: May 18, 2011