

# INSPECTION REPORT

**Site Number:** V-00334-9/915525

**Date:** May 17, 2011

**Site Name:** Grief Bros. Corporation

**Location:** 2122 Colvin Blvd, Tonawanda

**Project Manager:** Michael J. Hinton

**Project Engineer:** Jon Fox ERM

**Job Phone:** N/A

**HEALTH & SAFETY:** PPE: Level D

Is the PPE level in conformance with the specifications: N/A

Are atmospheric monitoring results at acceptable levels? N/A

## DESCRIPTION OF WORK PERFORMED:

MJH on site at 1055 hrs

Weather – overcast, W wind, T~45<sup>0</sup>F

ERM - Rob Sents and Jason Reynolds

Pinto - operator and truck driver

Pinto saw cut asphalt and removing asphalt for transportation to Swift River Associates for recycling

Soil and material staging cell area complete. Plastic liner to be placed before soil/stone is placed in cell.

Building sub-slab system was off due to high pressure alarm in AM when ERM staff arrived. ERM trouble shooting pressure problem. New drums and vendor on last carbon change out required change in piping configuration.

MJH left site at 1120 hrs.

**Attachments:** Photo's

**Inspector's Name (Print):** Michael J. Hinton

**Inspector's Signature:**

**Date:** May 18, 2011



051711-01 Removing Asphalt.JPG



051711-02 Staging Cell.JPG



051711-03 Removing Asphalt.JPG



051711-04 Staging Cell.JPG