

April 8, 2026

Sarah Saucier, P.E.
 New York State Department of Environmental Conservation
 Remedial Bureau C, 12th Floor
 Division of Environmental Remediation
 625 Broadway
 Albany, NY 12233-7014

**Subject: Former MGP Site Program
 January/February/March 2026 Monthly Progress Report**

Enclosed please find the former MGP site progress reports for the months of January, February, and March 2026.

This report covers the sites listed below and, where required, satisfies the progress reporting requirements for Order on Consent, Index #A4-0473-0000 (formerly Index #DO-0001-9210, the “multi-site order” and Index #D6-0001-9210 for Harbor Point), Order Index #CO 7-20180629-27 (the “non-owned site order”), Order Index #A4-0473-0203 (Hudson), and Agreement Index #D4-0001-99-03 (Amsterdam).

429008 Amsterdam (Front St.) MGP	33021 Utica Harbor Point OU-3 – Dredging, Harbor Cap & Dredge Spoils Management	447026 Schenectady (Broadway) MGP
727014 Canastota Non-Owned MGP	411005 Hudson (Water St.) Site – OU-2	447053 Schenectady (Clinton St.) Non-Owned MGP
401078 Cohoes (Linden Ave.) Non-Owned MGP	622019 Ilion MGP	734060 Syracuse (Erie Blvd.) MGP
738034 Fulton (S. First St.) MGP	819020 Leroy Non-Owned MGP	734059 Syracuse (Hiawatha Blvd.) MGP
738050 Fulton (Ontario St.) Non-Owned MGP	517014 Malone Non-Owned MGP	442030 Troy (Smith Ave.) MGP OU-1 & OU-3
557016 Glens Falls MGP OU-1	401040 North Albany MGP	442030 Troy (Smith Ave.) OU-2 (Ingalls Ave.)
557016 Glens Falls OU-2	645053 Ogdensburg Non-Owned MGP	442029 Troy (Water St.) OU-1 (Areas #2 & #3)
518021 Gloversville (Hill St.) MGP	738049 Oswego Non-Owned MGP	442029 Troy (Water St.) OU-2 Hudson River Sediments
518026 Gloversville (Washington St.) Non-Owned MGP	442057 Rensselaer Non-Owned MGP	623011 Watertown (Engine St.) MGP
33021 Harbor Point MGP OU-1 – Upland Areas	633042 Rome (Jay & Madison) MGP	401079 Watervliet Non-Owned MGP
33021 Harbor Point OU-2 – Mohawk River	546015 Saratoga Springs NPL	558044 Whitehall Non-Owned MGP

Sincerely,

Brian Stearns

Brian Stearns

Attachments

Electronic

copy: J. Miller C. Willard M. Bogan M. Cochran M. Domaracki J. Giordano
 T. Paul L. Sullivan G. Cummins G. Kowalski G. Pratt S. Dilella
 S. Beam M. Fox J. Starr C. Vooris M. Squire M. Ayers
 O. Wolfe C. Jalanti C. VanDyke N. Smith J. Ispentchian

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
429008 Amsterdam (Front St.) Sediment	S. Beam/ N. Smith (O&M)	J. Miller	B. Donovan	Anchor QEA GES (O&M)	X	FS – Continued development of Comprehensive Report Addendum. Upland O&M continues.	Develop data summary and Comprehensive Report Addendum based on supplemental investigations.
727014 Canastota Non-Owned	S. Beam	J. Starr	M. Izdebski	GEI		RD – Procurement is complete. Preconstruction meeting was held and Contractor plans to mobilize in May to perform RA.	Mobilize for RA work in 2026Q2.
401078 Cohoes (Linden Ave.) Non-Owned	N. Smith*	J. Miller	TBD	B&C/ GES (O&M)	X	Post-RA – Submitted Second Half 2025 (October 2025) Groundwater and Riverbank/Sediment Monitoring Report.	Await approval of FER; First Half Semi-Annual (April 2026) Groundwater and Riverbank/Sediment Monitoring Activities; Annual 2026 Vegetation Restoration Maintenance and Monitoring Activities.
738034 Fulton (South First St.)	J. Ispentchian*	J. Miller	G. Rys	B&C	X	RD - Preparation of 50% RDR.	50% RDR.
738050 Fulton (Ontario St.) Non-Owned	J. Ispentchian*	J. Miller	J. Sullivan	B&C		RI – Submitted Draft ISMP. Submitted Remedial Investigation Report.	Await comments or approval of Draft ISMP; Await comments or approval of Remedial Investigation Report.

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
557016 Glens Falls (OU-1)	G. Cummins	O. Wolfe	R. Ockerby	Ramboll		RA – OU-1 Phase 2 Impacted Material Excavation Project ongoing. RD – Continue development of Phase 3 and Phase 4 designs.	Continue Phase 2 – Impacted Material Excavation Project. Submit Draft Phase 3 – Feeder Canal Sediment Removal Project design to NYSDEC. Submit Draft Phase 4 – Henry St. Substation Barrier Wall Project.
557016 Glens Falls (OU-2)	G. Cummins	O. Wolfe	R. Ockerby	Anchor QEA	X	RI/FS – reviewed and responded to NYSDEC 12/5/2025 comments on revised RI/FS.	NYSDEC acceptance of revised RI/FS.
518021 Gloversville (Hill St.)	S. Dilella/ N. Smith (O&M)	C. Jalanti	G. Rys	Arcadis GES (O&M)		RD – Final PDI and ISMP report approved by NYSDEC. O&M – continue operation of water treatment facility.	Submit Remedial Design.
33021 Harbor Point (OU-1,2)	S. Dilella/ N. Smith (O&M)	D. Lanners	D. Ripstein	Ramboll/ GES (O&M)/ Anchor QEA	X	OU-1 - O&M – Completed Evaluation of Water Gas Plant ground water containment system. Submitted ISMP to NYSDEC. FS – OU-2 – Await feedback from May 30, 2025 meeting with NYSDEC, continue discussions with NYSDEC.	OU-1 – design of permanent water treatment system underway. OU-2 – FS – Development of remedial alternatives and FS Report following discussions with NYSDEC.
411005 Hudson (Water St.) - OU-1,2	S. Beam/ N. Smith (O&M)	J. Miller	S. Selmer	Arcadis GES (O&M)	X	OU-1 O&M – ongoing. OU-2 - RD – Submitted Final RD to NYSDEC, received NYSDEC approval. Access agreement and permits in progress.	OU-2 - Prepare and issue procurement documents.

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
819020 LeRoy Non-Owned	J. Ispentchian*	J. Miller	Thompson	GEI	X	FS – Received NYSDEC comments.	Property has been sold. Negotiation of access agreement with new owners.
517014 Malone Non-Owned	J. Ispentchian*	M. Cochran	A. DeMarco	Arcadis	X	FS – Continue preparation/submittal of the AAR.	NYSDEC approval of AAR.
401040 North Albany	G. Cummins	C. Jalanti	M. Schuck	Arcadis	X	RD – Completed PDI and submitted report to NYSDEC for review. Conducted emerging contaminant sampling at offsite monitoring wells. Finished implementing the IRM soil remediation within the Vehicle Maintenance Building additional footprint. Addressing NYSDEC comments on proposed Bridge/Mill Street gas main relocation soil investigation report. Continuing remedial design.	Implement utility daylighting/survey PDI. Finish ISMP, CCR for Fleet Building Addition Soil IRM, and Western Passive NAPL Barrier Wall Design. Coordinate temporary relocation of various facilities for remediation.
738049 Oswego Non-Owned	N. Smith*	M. Cochran	TBD	B&C	X	O&M– OU-1 and OU-2: Ongoing efforts to establish ICs/EEs on four OU-1 parcels. Submitted 2025 Annual Water Level Monitoring NAPL Gauging and Groundwater Sampling Report.	NYSDEC approval of SMP and FER following EE placement on four OU-1 parcels. monitoring well repairs; annual water level monitoring NAPL gauging and groundwater sampling activities and preparation of 2026 Annual Groundwater Monitoring Report.

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
442057 Rensselaer Non-Owned	S. Beam	J. Starr	E. O'Neil	Arcadis	X	RA –Submitted draft SMP and Final FER to NYSDEC for review on February 28, 2025.	Revise/finalize draft SMP and FER per NYSDEC's comments.
633042 Rome (Jay and Madison)	S. Dilella	M. Ayers	G. Rys	Ramboll	X	FS – Responded to FS comments by the NYSDEC on September 11, 2024.	Revisiting Alternatives Analysis to Revise FS. Meet with property owner.
546015 Saratoga Springs NPL	N. Smith*	G. Pratt	J. Demining, D Tucholski	Arcadis/ GES (O&M)	X	O&M – ongoing. RA – Implemented enhanced anaerobic groundwater bioremediation remedy in OU-2. Groundwater RAR approved by USEPA and NYSDEC in March 2023. Institutional controls executed and SMPs finalized in September 2024. Submitted second annual (2025) PRR	Support EPA's fifth Five-Year Review. Continue O&M activities and groundwater bioremediation performance monitoring and reporting.
447026 Schenectady (Broadway)	N. Smith*	G. Kowalski	R. Ockerby	Ramboll	X	RA – Initiate long term groundwater depression system operation recommendations. Development of SMP related Work Plan for Gas Regulator Station pipeline maintenance work. Support National Grid with new electric duct bank installation.	Complete CCRs and FER. Initiate development of SMP and O&M Plan. Continue pumping of groundwater depression system. Development of Environmental Easement.
447053 Schenectady (Clinton St.) Non-Owned	S. Beam	J. Miller	M.Rivera	GEI		OU-1 – RA – Contractor mobilized to site in 2025Q4 for Remedial work which is ongoing and anticipated to be completed by 2027Q1. OU-2 – RA – CCR submitted to NYSDEC in 2026Q1.	OU-1: Ongoing RA to be complete by early 2027Q1. OU-2: Awaiting NYSDEC approval of CCR ISMP to be submitted in 2026Q2.

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
734059 Syracuse (Hiawatha Blvd.)	S. Beam	M. Cochran	S. Wagh	Arcadis	X	O&M – Submitted Environmental Easement to NYSDEC. Responded to NYSDEC comments and submitted revised SMP. Modify FER upon recording of EE. Submitted reports summarizing 2022 groundwater bio performance monitoring and additional PFAS sampling.	Submit finalized SMP and FER. Continue annual groundwater bio performance monitoring and reporting. Prepare construction completion report for ground-intrusive aspects of the County’s Metro 78 Annex construction project.
442030 Troy (Smith Ave.) OU-1, OU-2 (Ingalls Ave.), and OU-3 (Hudson River Sediments)	S. Beam	M. Squire	M. Schuck	GEI	X	O&M – Annual recovery well gauging ongoing, FER and SMP submitted.	Develop MW decommissioning plan. Submit CCR for pipe coating repair observations.
442029 Troy (Water St.) OU-1 (Area #2) & OU-2 (Area #3)	G. Cummins	M. Squire	M. Sergott	B&C		RD/RA – Area 2 – RD approved by NYSDEC. Phases 1A, 1B, and 2 completed. Phase 3 expected to begin May 2026. RD/RA – Area 3 - 50% RDR preparation underway. Initial phase of remediation within gas line corridor completed with Area 2 Phase 1A.	Area 2: Submit Phase 2 CCR. Commence Phase 3 construction. Area 3: Complete and submit 50% RDR.
442029 Troy (Water St.) OU-3 Hudson River Sediments	B. Stearns	M. Squire	M. Schuck	B&C	X	RI – submit data summary upon completion of RA in upland areas of Troy (Water St.) site.	Submit comprehensive data summary report (schedule TBD).

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

Site Number and Name	NG Project Manager	DEC Project Manager	DOH Project Manager	Consultant	No Sig. Update	Phase and Status	Next Milestone
623011 Watertown (Engine St.)	S. Beam	M. Domaracki	J. Robinson	B&C	X	RD/RA – Phase III biddable drawings and specifications approved by NYSDEC. Obtain access agreements and permits for Phase III RA.	Obtain permitting and access agreement activities for Phase III.
401079 Watervliet Non-Owned	S. Dilella	O. Wolfe	M. Schuck	Ramboll	X	FS – Submitted draft FS to NYSDEC on September 30, 2024.	Finalize FS report
558044 Whitehall Non-Owned	S. Dilella	M. Ayers	I. Ushe	GEI	X	RA – FER and SMP submitted to NYSDEC for review.	Awaiting NYSDEC approval of FER and SMP.

* Indicates change in NG Project Manager

Note:

1. The following sites have been closed with no further action necessary or are in O&M with SMPs and use restrictions in place or in process:
 - Albany (Grand Street) – DCR complete
 - Albion – FER/SMP approved, Easement on NYSEG parcel in process
 - Altamont – NFA
 - Amsterdam (Front St) OU-1 – in process
 - Attica – NFA
 - Ballston Spa – SMP approved and DCR complete
 - Cherry Valley – NFA
 - Cohoes (Sargent St) – DCR complete
 - Fort Edward – SMP approved and DCR complete, 4/29/2021 release letter
 - Fort Plain – DCR complete
 - Gloversville (Washington St) – FER/SMP approved, and DCR complete
 - Herkimer – DCR complete
 - Hudson (Water St.) OU-1 – DCR complete
 - Ilion – DCR complete
 - Johnstown – DCR complete
 - Little Falls – DCR complete
 - Mohawk – NFA
 - Ogdensburg – DCR complete

JANUARY, FEBRUARY, MARCH 2026
NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID MGP SITES
WITH NO SIGNIFICANT UPDATE

- Oneida (Cedar St) – NFA
- Oneida (Sconondua) – DCR complete
- Rome (Kingsley) – DCR complete
- Troy (Jefferson St.) – NFA
- Troy (Liberty) – DCR complete
- Troy (Smith Ave.) OU-2 (Ingalls Ave.) – included in OU-1 and OU-3 SMP
- Troy Tar Landfill (Area #4) – DCR complete
- Saratoga Springs (Lake Avenue) – DCR complete
- Schenectady (Seneca Street) – DCR complete
- Syracuse (Erie Blvd) – FER/SMP approved, EE filed with County
- Watertown (Anthony Street) – DCRs in process, SMP approval pending DCRs

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

429008 SITE: AMSTERDAM (FRONT ST) MGP – UPLAND AND SEDIMENT	NGRID PROJECT MANAGER: S. BEAM/N. SMITH (O&M) NYSDEC PROJECT MANAGER: J. MILLER	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i>		
<ul style="list-style-type: none"> • Submitted Quarterly OM&M Summary Report on March 26, 2026. • Submitted Annual Certification for the Soil Cover and Engineered Cover on March 30, 2026. 		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Develop data summary and Comprehensive Report Addendum based on work completed above. • Continue SMP-related O&M (GES) and PRR activities. 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Comprehensive Report	4/2024	5/2024
Supplemental Investigation Work Plan	5/2025	6/2025
Comprehensive Report Addendum	6/2026	
Develop Focused Feasibility Study for Operable Unit 2	TBD	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

727014	NGRID PROJECT MANAGER: S. BEAM	
SITE: CANASTOTA NON-OWNED MGP	NYSDEC PROJECT MANAGER: J. STARR	
<i>Field Activities:</i> Samples collected for import materials request, waste characterization and ISS bench study. RA work will commence in May 2026.		
<i>Deliverables in the Current Period:</i> RA required activities, Import Materials Request.		
<i>Planned Activities for Next Period:</i> RA work is planned to fully commence in Q2 2026.		
<i>Schedule Changes:</i> Remedial construction mobilization now scheduled to begin May 2026 instead of April 2026.		
<i>Work Plan Modifications:</i> No changes from last period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finished</u>
Develop Plans/Specs for OH and Sewer Line Relocation	12/2024	2/2025
95% RD Submittal to NYSDEC	12/2024	12/2024
Final RD Submittal to NYSDEC	4/2025	5/16/2025
OH Electric Line Relocation	Fall 2025	12/19/2025
Issue RFP for Construction	July 2025	7/23/2025
Start Remedial Construction	May 2026	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

401078		NGRID PROJECT MANAGER: N. SMITH	
SITE: COHOES (LINDEN AVE.) NON-OWNED		NYSDEC PROJECT MANAGER: J. MILLER	
MGP			
<i>Field Activities:</i> Continued site maintenance and mowing.			
<i>Deliverables in the Current Period:</i> Submitted Second Half Semi-Annual (October 2025) Groundwater and Riverbank/Sediment Monitoring Report on March 24, 2026.			
<i>Planned Activities for Next Period:</i>			
<ul style="list-style-type: none"> • First Half Semi-Annual (April 2026) Groundwater Riverbank/Sediment Monitoring Activities. • Annual 2026 Vegetation Restoration Maintenance and Monitoring. 			
<i>Schedule Changes:</i> N/A this period.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.			
<u>Short-Term Milestones</u>		<u>Projected</u>	
<u>Actual Finish</u>			
Implement Site Restoration Adaptive Monitoring Plan	Summer/Fall 2025	Completed Fall 2025	
Submit Second Half Semi-Annual October 2025 Groundwater and Riverbank/Sediment Monitoring Report	Winter 2026	March 2026	
Submit First Half Semi-Annual April 2026 Groundwater and Riverbank/Sediment Monitoring Report	Summer 2026		

*Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

738034	NGRID PROJECT MANAGER: J. ISPENTCHIAN	
SITE: FULTON (S. FIRST ST.) MGP	NYSDEC PROJECT MANAGER: J. MILLER	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Continued preparation of the 50% Remedial Design Report (RDR).		
<i>Schedule Changes:</i> Implementation of additional PDI activities per Amended ROD.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit PDI Work Plan	Fall 2023	2/14/2024
Implement PDI	Summer 2024	9/17/2025
NYSDEC approval of RAWP	TBD	
Support re-zoning with City of Fulton	On-going	
Place Environmental Easement	TBD	
Implement second round of PDI field activities	August 2025	9/17/2025

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

738050		NGRID PROJECT MANAGER: J. ISPENTCHIAN NYSDEC PROJECT MANAGER: J. MILLER
SITE: FULTON (ONTARIO ST.) NON-OWNED MGP		
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> Submitted the Remedial Investigation Report on March 10, 2026.		
<i>Planned Activities for Next Period:</i> Respond to comments from NYSDEC on RI Report, if received.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit Draft ISMP to NYSDEC for review and comment	July 2025	7/30/2025
Implementation of work plan for additional upland soil borings	December 2025	12/17/2025
Finalize/Submit RI Report for NYSDEC Approval	Winter 2026	3/10/2026

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

557016	NGRID PROJECT MANAGER: G. CUMMINS	
SITE: GLENS FALLS MGP OU-1	NYSDEC PROJECT MANAGER: O. WOLFE	
<i>Field Activities:</i> Phase 2 – Impacted Material Excavation Project.		
<i>Deliverables in the Current Period:</i> N/A for this period.		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Finalize draft design documents for Phase 3 – Feeder Canal Sediment Removal. • Continue Phase 2 – Impacted Material Excavation Project. • Continue development of design documents for Phase 4 – Henry St. Substation Containment Wall RA. 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Initiate Feeder Canal IRM Repair.	2/2/2024	3/27/2024
Submit Phase 2 RD to NYSDEC	Winter 2022	9/21/2023
Bid/Award Phase 2 RA	Spring 2025	Summer 2025
Submit draft Phase 3 RD to NYSDEC for review	Spring 2026	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

557016	NGRID PROJECT MANAGER: G. CUMMINS	
SITE: GLENS FALLS OU-2	NYSDEC PROJECT MANAGER: O. WOLFE	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> NYSDEC comments received on 12/5/2025 for revised RI/FS Report (October 2023); response to comment letter submitted January 13, 2026.		
<i>Planned Activities for Next Period:</i> Await response from NYSDEC on January 13, 2026 response to comment letter.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit draft FS alternatives matrix	3/2018	3/2018
Submit RI/FS to NYSDEC	10/2023	10/2023

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

518021 SITE: GLOVERSVILLE (HILL ST.) MGP	NGRID PROJECT MANAGER: S. DILELLA/ N. SMITH (O&M) NYSDEC PROJECT MANAGER: C. JALANTI	
<i>Field Activities:</i> Continued routine O&M and monthly ISMP inspections.		
<i>Deliverables in the Current Period:</i>		
<ul style="list-style-type: none"> • July to December 2025 Semi-annual Operations, Maintenance, and Monitoring Report • January and February 2026 Interim Site Management Plan (ISMP) monitoring reports. 		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Submit Preliminary Remedial Design. • Monthly ISMP monitoring and reporting. 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Implement supplemental PDI	12/2022	12/2022
Submit revised PDI Report	5/2023	5/30/2023
Submit Final PDI Report.	1/2024	2/5/2024
NYSDEC PDI Report Approval	2/2024	2/5/2024
Submit draft Preliminary RD	2/2026	
Ground Water Treatment System O&M	On-going	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

V00476	NGRID PROJECT MANAGER: N. SMITH	
SITE: GLOVERSVILLE (WASHINGTON ST.) MGP	NYSDEC PROJECT MANAGER: G. PRATT	
<i>Field Activities:</i> Conducted routine O&M activities.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Conduct ground-water sampling/O&M activities as per SMP.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Finalize SMP & FER	5/2023	5/2023
Implement SMP and O&M activities	On-going	
PRR submittal to NYSDEC	8/12/2025	7/31/2025
Annual Report to NYSDEC	11/2025	7/31/2025
Annual Ground Water Sampling	7/2025	9/16/2025

*Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances including, but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

33021	NGRID PROJECT MANAGER: S. DILELLA/ N. SMITH (WGP O&M)	
SITE: HARBOR POINT MGP OU-1 – UPLAND AREAS	NYSDEC PROJECT MANAGER: D. LANNERS	
<i>Field Activities:</i> Conducted routine O&M activities.		
<i>Deliverables in the Current Period:</i> ISMP submitted to NYSDEC.		
<i>Planned Activities for Next Period:</i>		
1) Continued operation of the temporary water treatment plant for WGP.		
2) Continuing NAPL removal adjacent to NYTEP.		
3) Site meeting with new NYSDEC PM to discuss PWTS.		
4) Continue design of permanent water treatment plant and WGP collection system support.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Continue WGP O&M activities	On-going	
Finalize design/build of permanent water treatment system	On-going	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

33021		NGRID PROJECT MANAGER: S. DILELLA
SITE: HARBOR POINT OU-2 – MOHAWK RIVER		NYSDEC PROJECT MANAGER: D. LANNERS
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Await follow-up from May 30, 2025, meeting. Continue discussions with NYSDEC regarding FS.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit OU-2 FS	TBD	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

411005		NGRID PROJECT MANAGER: S. BEAM/N. SMITH	
SITE: HUDSON (WATER ST.) SITE – OU-2		(O&M OU-1)	
		NYSDEC PROJECT MANAGER: J. MILLER	
<i>Field Activities:</i> Conducted routine O&M activities.			
<i>Deliverables in the Current Period:</i> N/A this period.			
<i>Planned Activities for Next Period:</i>			
<ul style="list-style-type: none"> • Continue permitting, access, and bidding support. • Continue OU-1 O&M. 			
<i>Schedule Changes:</i> N/A this period.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.			
Short-Term Milestones*		Projected	
Actual Finish			
Submit 100% RD for OU-2		4/2020	
Finalize 100% RD for OU-2		7/2020	
		5/21/2020	
		7/20/2020	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

819020	NGRID PROJECT MANAGER: J. ISPENTCHIAN	
SITE: LEROY NON-OWNED MGP	NYSDEC PROJECT MANAGER: J. MILLER	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Discussions with new property owners to negotiate an access agreement for additional site investigation and remediation.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> The county has sold the property and National Grid has made contact with the new Owner. National Grid will work with the new Owner to gain access for further site investigation that has been requested by the NYSDEC prior to FS approval.		
<i>Problems Encountered:</i> Property was abandoned by the former Owner and access to the property was not available.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Awaiting resolution on ownership issues	12/2025	3/2026

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

517014	NGRID PROJECT MANAGER: J. ISPENTCHIAN	
SITE: MALONE MGP	NYSDEC PROJECT MANAGER: M. COCHRAN	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in Current Period:</i>		
<ul style="list-style-type: none"> • Submitted 2025 Groundwater Sampling and Riverbank Reconnaissance Results to NYSDEC on March 3, 2026. • Received NYSDEC’s March 18, 2026, comments on March 3, 2026, report. • Submitted 2025 Periodic Review Report (PRR) on January 23, 2026. • Received NYSDEC’s approval of 2025 PRR on February 24, 2026. • March 25, 2026, meeting to review project with new NYSDEC Project Manager. 		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Submit revised 2025 Groundwater Sampling and Riverbank Reconnaissance Results letter to address NYSDEC’s March 18, 2026 comments. • Conduct additional riverbank reconnaissance activities and sample SEEP-1. • Prepare Draft AAR to incorporate the results of field work. 		
<i>Schedule Changes:</i> AAR to be submitted in Q3 2026.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> See above deliverables.		
Short-Term Milestones*	Projected	Actual Finish
Submit final ISMP	Winter 2024	7/31/25
Record DCRs on off-site Franklin County parcels (5)	Winter 2024/2025	4/15/25
Submit Draft AAR	Q3 2026	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

401040	NGRID PROJECT MANAGER: G. CUMMINS	
SITE: NORTH ALBANY MGP	NYSDEC PROJECT MANAGER: C. JALANTI	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> January 29, 2026, revised PDI utility daylighting and surveying work plan in support of the proposed site-wide remediation.		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Implement the above-referenced PDI in April/May 2026. • Finish preparing the Remedial Design for the passive NAPL barrier wall to be constructed in the northwestern corner of the site as part of the first phase of the full • Finish preparing the Construction Completion Report for the Fleet Building Additional Soil IRM. • Address NYSDEC’s February 24, 2026 comments on the December 2024 Bridge/Mill Street gas main replacement soil investigation report and construction plan. • Prepare and submit a work plan and Change of Use form to the NYSDEC for the Level 2 EV chargers to be installed in the western portion of the site from August to November 2026. • Advance the Remedial Design for excavation, ISS, and capping as part of the second phase of the full-scale remedy. • Complete the interim SMP and submit to NYSDEC. • Continue coordination with National Grid’s Facilities Department regarding facility upgrades and temporary relocation of facilities/services. • Schedule Remedial Design Framing/Review Sessions to be held with NYSDEC for the site-wide remedy. 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
Short-Term Milestones*	Projected	Actual Finish
Initiate PDI activities	8/2017	8/2017
Submit PDI Summary Report	2/2018	3/2018
Submit CCR for guard station relocation	2/2022	2/2022

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

738049		NGRID PROJECT MANAGER: N. SMITH	
SITE: OSWEGO NON-OWNED MGP		NYSDEC PROJECT MANAGER: M. COCHRAN	
<i>Field Activities:</i> N/A this period.			
<i>Deliverables in the Current Period:</i> Submitted 2025 Annual Groundwater Monitoring Report on February 12, 2026.			
<i>Planned Activities for Next Period:</i>			
<ul style="list-style-type: none"> • Await approval of SMP and FER following establishment of Environmental Easements on four OU-1 parcels. • Conduct monitoring well repairs and redevelopment. 			
<i>Schedule Changes:</i> N/A this period.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> Working with new Owner of former Kells property to have ICs/environmental easement placed.			
<u>Short-Term Milestones*</u>		<u>Projected</u>	
Submit FinalOU-1 CCR		4/13/2023	
Submit Final Engineering Report for OU-1 and OU-2		4/5/2023	
FER approval		Post-IC placements	
CCR/SMP Approval		Post-IC placement on OU-1	
OU-1 DCR Placements (4)		Fall 2024	
Perform the 2026 Annual water level monitoring, NAPL gauging, and groundwater sampling event.		Fall 2026	
Submit annual GW Monitoring Report		Winter 2026	
		2/13/2026	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

442057	NGRID PROJECT MANAGER: S. BEAM	
SITE: RENSSELAER NON-OWNED MGP	NYSDEC PROJECT MANAGER: J. STARR	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Receive NYSDEC comments to SMP/FER.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit SMP/FER to NYSDEC	6/2025	2/2025

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

633042	NGRID PROJECT MANAGER: S. DILELLA	
SITE: ROME (JAY & MADISON) MGP	NYSDEC PROJECT MANAGER: M. AYERS	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> Resent FS Response letter to NYSDEC.		
<i>Planned Activities for Next Period:</i> Revisit Alternatives Analysis to revise the Feasibility Study. Identify additional data needs. Meet with property owner on remedy.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit Draft FS	October 2023	September 2023

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

546015	NGRID PROJECT MANAGER: N. SMITH	
SITE: SARATOGA SPRINGS NPL	NYSDEC PROJECT MANAGER: G. PRATT	
<i>Field Activities:</i> Continued to implement USEPA-approved OM&M activities for OU-1.		
<i>Deliverables in the Current Period:</i>		
<ul style="list-style-type: none"> • A PowerPoint presentation for the February 10, 2026, site overview meeting with USEPA and NYSDEC was e-mailed to the agencies following the meeting. • A compilation of figures/drawings showing the site layout and previous remediation limits was e-mailed to USEPA and NYSDEC on March 11, 2026, for reference during the upcoming USEPA Five-Year Review meeting. • The 2025 Periodic Review Report was submitted to the USEPA and NYSDEC on March 30, 2026. 		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Attend the April 15, 2026 Five-Year Review site meeting with USEPA and NYSDEC. • Conduct monthly O&M activities, including site inspection, well gauging, and operation of the water treatment system. • Provide SMP-related oversight and support for National Grid facility maintenance and other nearby utility work efforts. 		
<i>Work Plan Modifications:</i> Continue daily activated pumping of hydraulic control wells on-site. Water elevations are maintained below the top of the impermeable sheet pile wall, and a No Flow Boundary is being maintained in compliance with the ROD.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Prepare site-wide Revised O&M Plan	TBD	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

447026	NGRID PROJECT MANAGER: N. SMITH	
SITE: SCHENECTADY (BROADWAY) MGP	NYSDEC PROJECT MANAGER: G. KOWALSKI	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> Responded to NYSDEC comments on FER.		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Finalize Utility Relocation Phase Construction Completion Report. • Finalize Phase 1, 2, and 3 Construction Completion Reports. • Finalize development of Final Engineering Report. • Develop Site Management Plan. • Develop Operation & Maintenance Plan. • Provide groundwater depression system operation and maintenance recommendations. • Initiate Environmental Easement and survey. • Provide SMP related oversight and reporting for gas regulator station pipeline maintenance work efforts. • Support National Grid with duct bank installation, 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit Final Engineering Report to NYSDEC	TBD	
Design O&M (of pumping of groundwater depression system)	TBD	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

447053		NGRID PROJECT MANAGER: S. BEAM	
SITE: SCHENECTADY (CLINTON ST.) NON-OWNED MGP		NYSDEC PROJECT MANAGER: J. MILLER	
<i>Field Activities:</i> Ongoing Remedial Action for OU1.			
<i>Deliverables in the Current Period:</i> OU-2 CCR submitted.			
<i>Planned Activities for Next Period:</i> OU-1: Continue Remedial Action. OU-2: Submit ISMP.			
<i>Schedule Changes:</i> N/A this period.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.			
Short-Term Milestones*		Projected	Actual Finish
OU-1 100% Design		6/2024	6/2024
Complete OU-2 Remedial Action		Spring 2024	4/2024
Submit OU-2 CCR		10/2025	3/2026
Submit OU-2 ISMP		4/2026	
Award OU-1 Remedial Action		8/2025	9/2025
Start OU-1 Remedial Action		10/2025	10/2025
Complete OU-1 Remedial Action		1/2027	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

734060	NGRID PROJECT MANAGER: N. SMITH	
SITE: SYRACUSE (ERIE BLVD.) MGP	NYSDEC PROJECT MANAGER: M. COCHRAN	
<i>Field Activities:</i> Supported site upgrades and maintenance activities as per SMP.		
<i>Deliverables in the Current Period:</i> Submitted revised 2025 Periodic Review Report on March 12, 2026.		
<i>Planned Activities for Next Period:</i> Continue to implement SMP in conjunction with National Grid Facilities.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> Provided notification to NYSDEC on various subsurface excavations, as per SMP.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
NYSDEC approval of FER		6/29/2022
NYSDEC approval of SMP		1/16/2018
Continue SMP/O&M Activities	On-going	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

734059	NGRID PROJECT MANAGER: S. BEAM	
SITE: SYRACUSE (HIAWATHA BLVD.) MGP	NYSDEC PROJECT MANAGER: M. COCHRAN	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in Current Period:</i> Submitted a February 9, 2025 electronic data deliverable to the NYSDEC for the 2023 and 2024 annual groundwater monitoring events.		
<i>Planned Activities for Next Period:</i>		
<ul style="list-style-type: none"> • Finish preparing a construction completion report for the Metro 78 Annex Renewal project, summarizing conditions encountered in excavations, soil and groundwater handling/treatment/disposal, and community air monitoring activities and data. • Finish preparing a report summarizing 2023 and 2024 annual groundwater bioremediation performance monitoring activities and findings. • Prepare a letter summarizing the 2025 PFAS sampling activities and findings. • Validate the laboratory analytical results from the 2025 annual groundwater bioremediation performance monitoring event and prepare the 2025 annual groundwater bioremediation performance monitoring report. • Submit the final SMP and modified/final FER to NYSDEC following issuance of the EE by NYSDEC and recording by National Grid. 		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
Short-Term Milestones*	Projected	Actual Finish
Final Engineering Report	10/2021	10/2021
Submit draft FER following County review	3/2022	2/2022

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

442030 SITE: TROY (SMITH AVE.) MGP OU-1, OU-2, AND OU-3	NGRID PROJECT MANAGER: S. BEAM NYSDEC PROJECT MANAGER: M. SQUIRE	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Develop MW decommissioning plan. Submit the CCR for gas pipeline recoating.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit final SMP	Summer 2022	6/2023
Submit final FER	Winter 2022	6/2023
Submit CCR report or Pipeline recoating	2026Q2	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

442029		NGRID PROJECT MANAGER: G. CUMMINS	
SITE: TROY (WATER ST.) OU-1 (AREA #2) & OU-2 (AREA #3)		NYSDEC PROJECT MANAGER: M. SQUIRE	
<i>Field Activities: Area 2: Weekly inspections between construction phases. Area 3: No field activities this period.</i>			
<i>Deliverables in the Current Period: Area 2: N/A this period. Area 3: N/A this period.</i>			
<i>Planned Activities for Next Period:</i>			
<u>Area 2:</u>			
<ul style="list-style-type: none"> • Submit Phase 2 Construction Completion Report (CCR). • Commence Phase 3 construction. 			
<u>Area 3:</u>			
<ul style="list-style-type: none"> • Complete preparation of the 50% Remedial Design Report (RDR) and submit to NYSDEC. 			
<i>Schedule Changes: N/A this period.</i>			
<i>Work Plan Modifications: N/A this period.</i>			
<i>Citizen Participation Activities: N/A this period.</i>			
<i>Problems Encountered/Efforts to Mitigate Delays: N/A this period</i>			
<u>Short-Term Milestones*</u>		<u>Projected</u>	
<u>Actual Finish</u>			
Area 2/Area 3: Submit Phase 1A CCR		Summer 2023	9/13/2023 and 1/30/2024
Area 2: Start Phase 1B RA Construction		Fall 2023	11/13/2023
Area 2: Obtain USACE Permit and Water Quality Certificate		Summer 2024	7/17/2024 and 9/11/2024
Area 2: Submit Phase 1B CCR		Spring 2025	6/26/2025
Area 2: Start Phase 2 RA Construction		11/2024	11/25/2024
Area 2: Complete Phase 2 RA Construction		10/2025	11/7/2025
Area 2: Submit Phase 2 CCR		Spring 2026	
Area 2: Start Phase 3 RA Construction		Spring 2026	
Area 3: Submit 50% RDR		Summer 2026	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

442029	NGRID PROJECT MANAGER: B. STEARNS	
SITE: TROY (WATER ST.) OU-3 HUDSON RIVER	NYSDEC PROJECT MANAGER: M. SQUIRE	
SEDIMENTS		
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> N/A this period.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> Work Plan will be submitted following completion of RA in the upland areas of the site.		
<i>Citizen Participation Activities:</i> N/A this period.		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit comprehensive data summary report	TBD	
FS Work Plan	TBD	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

623011		NGRID PROJECT MANAGER: S. BEAM	
SITE: WATERTOWN (ENGINE ST.) MGP		NYSDEC PROJECT MANAGER: M. DOMARACKI	
<i>Field Activities:</i> N/A this period.			
<i>Deliverables in the Current Period:</i> N/A this period.			
<i>Planned Activities for Next Period:</i> Continue procurement of necessary permits and access agreements for Phase III construction.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.			
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>	
Submit Final Phase III Biddable Drawings and Specs	4/2024	4/29/2024	
Phase IIIA Sediment Removal Design Addendum Letter	Summer 2025	6/16/2025	
Obtain USACE Permit, CSX Agreement and access agreements for Phase III RA	2026		
Phase III RA Contractor Procurement	2026-2027		
Start Phase III RA Construction	Spring-Summer 2027		

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

401079	NGRID PROJECT MANAGER: S. DILELLA	
SITE: WATERVLiet NON-OWNED MGP	NYSDEC PROJECT MANAGER: O. WOLFE	
<i>Field Activities:</i> N/A this period.		
<i>Deliverables in the Current Period:</i> N/A this period.		
<i>Planned Activities for Next Period:</i> Finalize FS Report.		
<i>Schedule Changes:</i> N/A this period.		
<i>Work Plan Modifications:</i> N/A this period.		
<i>Citizen Participation Activities:</i> N/A this period		
<i>Problems Encountered/Efforts to Mitigate Delays:</i> The site is zoned residential, but its use is commercial. Based on discussions with NYSDEC on September 30, 2020, NYSDEC and National Grid are developing RAOs to be utilized in preparing the RAA Report.		
<u>Short-Term Milestones*</u>	<u>Projected</u>	<u>Actual Finish</u>
Submit FS Report	9/2024	9/2024

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).

**NIAGARA MOHAWK POWER CORPORATION/NATIONAL GRID
SIR PROGRAM REPORT TO THE NYSDEC
FOR
JANUARY, FEBRUARY, MARCH 2026**

558044		NGRID PROJECT MANAGER: S. DILELLA	
SITE: WHITEHALL NON-OWNED MGP		NYSDEC PROJECT MANAGER: M. AYERS	
<i>Field Activities:</i> N/A this period.			
<i>Deliverables in the Current Period:</i> N/A this period.			
<i>Planned Activities for Next Period:</i> N/A this period. Disposal of accumulated DNAPL and other wastes from the site.			
<i>Schedule Changes:</i> N/A this period.			
<i>Work Plan Modifications:</i> N/A this period.			
<i>Citizen Participation Activities:</i> N/A this period.			
<i>Problems Encountered/Efforts to Mitigate Delays:</i> N/A this period.			
<u>Short-Term Milestones*</u>		<u>Projected</u>	
NYSDEC approval of SMP		Fall 2025	
		<u>Actual Finish</u>	

* Please note that the Schedule Milestones are targets which are used for planning purposes only and are non-binding in nature. Niagara Mohawk Power Corporation/National Grid will use reasonable efforts to meet the targets but surrounding circumstances, including but not limited to, resource allocations, new priority sites, new conditions, etc. may alter the Schedule Milestones. Please further note that even though a Schedule Milestone has been established for a particular activity there is no presumption that the particular activity will need to be undertaken (i.e., based on investigatory results, no remedial action required).