

Holzmacher, McLendon & Murrell, P.C. ▴ H2M Associates, Inc.
H2M Labs, Inc. ▴ H2M Architects & Engineers, Inc.

575 Broad Hollow Road, Melville, New York 11747

631.756.8000, Fax: 631.694.4122

www.h2m.com

June 5, 2007

Steven M. Scharf, P.E.
Project Engineer
Division of Environmental Remediation
New York State Department of Environmental Conservation
625 Broadway
Albany, New York 12233 7015

Re: Town of Oyster Bay
Interim Remedial Measure at Bethpage Community Park
Interim Status Report – June 2007
H2M Project No. TOBY 04-02

Dear Mr. Scharf:

On behalf of the Town of Oyster Bay, Holzmacher, McLendon & Murrell, P.C. (H2M) is pleased to provide herein a status report on the Interim Remedial Measure for the Bethpage Community Park pursuant to Section III of the Order on Consent (Index # W1-0018-02-03).

Tasks Initiated or Completed

Tasks recently initiated or completed include the following:

- Soil remediation activity has been completed.
- Backfilling of remediated areas is ongoing.
- Approximately 157,400 tons of impacted soils were disposed of off site.
- Approximately 15,600 tons of historical debris was removed and disposed of off-site.
- Project progress meetings have been held bi-weekly at the subject site. Meeting minutes are generated and distributed. The final project progress meeting was held on May 30, 2007. The project is currently on schedule. Backfilling operations are anticipated to be completed by mid June.

Tasks to be Completed During the Next Reporting Period

Tasks expected to be initiated or completed during the next reporting period include the following:

Mr. Steven M. Scharf
Interim Remedial Measure – Bethpage Community Park
Status Report
June 5, 2007
Page 2

- Completion of backfilling of remediated areas.
- Contractor to submit a preliminary set of close-out submittals to H2M for review, including as-built drawings, site photographs and site survey.
- Project site walkthrough to be conducted by Town, H2M and Contractor.
- Final project report work will be conducted including compilation of field related information.

Schedule

Project site work is expected to be completed during the next reporting period.

If you should you have any questions or concerns, please contact me at (631) 756-8000 extension 1623.

Very truly yours,

HOLZMACHER, McLENDON & MURRELL, P.C.



Philip J. Schade, P.E.

cc: James Byrne, P.E., Commissioner of Public Works/Town of Oyster Bay
Richard Betz, Commissioner of Parks/Town of Oyster Bay
Phyllis Barry, Public Information Officer/Town of Oyster Bay
Theodore Firetog, Esq.
Gary Litwin/NYSDOH
Peter Scully/NYSDEC
Rosalie Rusinko, Esq./NYSDEC
John Molloy, P.E./H2M
Richard Humann, P.E./H2M