Pelton, Jason M (DEC)

From: Doug Smolensky <dsmolensky@emagin-inc.com>

Sent: Tuesday, August 04, 2020 9:51 AM

To: Pelton, Jason M (DEC); Hesler, Donald (DEC); Sullivan, James (HEALTH); Richard Lenz;

mrusso@OYSTERBAY-NY.gov

Cc: edward.hannon@ngc.com; Weber, Fred [US] (AS); Baumert-Moyik, Dianne C [US] (AS); Carol Henry

Emery; Joel Balmat; Bill Lais; Jose Sananes; Todd McAlary; William Wertz; Darius Mali

(DMali@Geosyntec.com); Susan Welt (SWelt@Geosyntec.com)

Subject: Park Soil ISTR Construction Weekly Progress Summary - Week 7/13/2020 - 7/18/2020

Attachments: CAMP Station Data week of 2020 07 13.pdf; ISTR Phase 2 photo log week of 2020 07 13.pdf; Table 1,

ISTR Cumulative Progress 2020 07 18.pdf

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Weekly Progress Summary for ISTR Construction Northrop Grumman Systems, Corp. Operable Unit 3, Bethpage, NY Reporting Period: July 13 – July 18, 2020

Work completed:

- Installed all heating elements in heater wells using a crane for long-reach heater locations and a telescoping forklift for short-reach heater locations.
- Began electrical cable layout and connections to heater wells in the wellfield.
- Installed vapor well stickup extensions and valves.
- Positioned SCR cabinets in the wellfield.
- Began wiring and electrical connections at the wellfield electrical component area.
- PSE&G installed the electric meter for the transformer in the wellfield.
- Continued installing process piping and connections to the Tier 1 treatment trailer at McKay Field and within the wellfield.
- Positioned the three 20,000 gallon frac tanks at McKay Field. Each tank was placed on a graded gravel pad with a spill guard.

Cumulative progress:

See attached file - Table 1, ISTR Phase 2 Cumulative Progress 2020 07 18.pdf

Materials imported:

• Electric Cable spools, SCR cabinets, frac tanks, piping, spill guards.

CAMP station monitoring summary:

 Two portable stations deployed each day, one upwind and one downwind of the work area to monitor TVOCs and particulates. Station locations determined at beginning of each day based on prevailing wind direction.

- Particulate and TVOC data plots for upwind and downwind CAMP stations submitted after each workday are attached for reference.
- Elevated particulate readings on 7/14 at the upwind station were due to maneuvering the fractank. Readings subsided within minutes.
- Elevated particulate readings at the downwind station on 7/16 at 8:35, 9:40, and 10:15 were due to Geoprobe rig mobilization, water truck movement, and Geoprobe demobilization, respectively. Readings subsided within minutes.
- Elevated PID readings were recorded on 7/17 in the morning at the upwind station and in the afternoon at the downwind station. There were no intrusive activities conducted near these stations at the time of the elevated readings and even after several calibration attempts, the units continued to behave erratically. The PID units will be replaced on Monday, July 20, 2020.

Analytical results:

No samples collected for lab analysis.

Wastes generated/disposed:

- Decontamination fluids and personal protective equipment (PPE) containerized separately onsite in 55-gallon drums.
- Clean Harbors removed eleven soil drums on 7/15 under waste profiles CH2047945 and CH2047957. These waste profiles were generated using previous characterization data.
- Clean Harbors removed two boot-wash rinsate drums on 7/15 under waste profile CH2049430. These waste profiles were generated using previous characterization data.
- Three drums are currently in use on-site (1 PPE, 1 boot-wash rinsate, and 1 TSCA rinsate drum).
- General construction debris placed in a 30-yard roll off at McKay Field.

Community/Town engagement:

- Project fact sheet can be downloaded from the NG website.
- No contacts with public this week.

Work Plan or design modifications:

Planning for the ISTR treated liquid effluent discharge line to the existing air stripper began this week.

Schedule:

- Work planned for week of July 20 through July 25, 2020:
 - Install wellfield cable, heater jumpers, and grounding wire.
 - Continue mechanical/process equipment installation and connections.
 - Complete connections between electric utility meter and MSWB, and install support pole for the treated vapor effluent stack.
 - Install 1,000 gallon poly tank for the chiller system, install the vapor-phase GAC units and vapor-phase KMNO₄ units.

PHOTOGRAPH LOG – July 13, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park









Photograph: 1

Description: Typical heater installation with crane

Location: Wellfield

Photograph taken by: **EMAGIN**

Date: July 13, 2020

Photograph: 2

Description: Rigging and guiding heaters during installation

Location: Wellfield

Photograph taken by: **EMAGIN**

Date: July 13, 2020

PHOTOGRAPH LOG - July 13, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 3

Description: Assembling 10" diameter vapor piping

Location: McKay Road

Photograph taken by:

EMAGIN

Date:

July 13, 2020

Photograph: 4

Description: Wiring cabinets in

wellfield

Location:

Wellfield electrical component area

Photograph taken by:

EMAGIN

Date:

July 13, 2020

PHOTOGRAPH LOG – July 14, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park









Photograph: 1

Description: Staging Frac Tanks on secondary containment over

stone bed

Location: McKay Field

Photograph taken by: EMAGIN

Date: July 14, 2020

Photograph: 2

Description: Heating element

installation

Location: McKay Road

Photograph taken by:

EMAGIN


Date:

July 14, 2020

PHOTOGRAPH LOG – July 14, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 3

Description: Wrapping wire to

pull through conduit

Location:

Wellfield electrical component area

Photograph taken by:

EMAGIN

Date:

July 14, 2020

Photograph: 4

Description: Electrical distribution

cabinet

Location:

Wellfield electrical component area

Photograph taken by:

EMAGIN

Date:

July 14, 2020

PHOTOGRAPH LOG – July 15, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 1

Description: Frac Tanks with process piping in foreground

Location: McKay Field

Photograph taken by: EMAGIN

Date: July 15, 2020

Photograph: 2

Description: Installing process

piping

Location: McKay Field

Photograph taken by: EMAGIN

Date:

July 15, 2020

PHOTOGRAPH LOG – July 15, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 3

Description: Process piping vault

Location: McKay Field

Photograph taken by:

EMAGIN

Date:

July 15, 2020

Photograph: 4

Description: Electrical meter

Location:

Wellfield electrical component area

Photograph taken by:

EMAGIN


Date:

July 15, 2020

PHOTOGRAPH LOG – July 16, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 1

Description: Laying out electrical

lines

Location: Wellfield

Photograph taken by:

EMAGIN

Date:

July 16, 2020

Photograph: 2

Description: Making electrical connections to heater wells

Location: Wellfield


Photograph taken by: EMAGIN

Date:

July 16, 2020

PHOTOGRAPH LOG – July 16, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park





Photograph: 3

Description: ADT drillers using a Geoprobe to remove grout obstruction in H-143


Location: Wellfield

Photograph taken by: EMAGIN

Date: July 16, 2020

PHOTOGRAPH LOG – July 17, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 1

Description: Heater well electrical

line runs

Location: Wellfield

Photograph taken by:

EMAGIN

Date:

July 17, 2020

Photograph: 2

Description: Vapor well extensions with valves

Location: Wellfield

Photograph taken by:


EMAGIN

Date:

July 17, 2020

PHOTOGRAPH LOG – July 17, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 3

Description: Offloading wire spools and SCR cabinets (zone heating cabinets)

Location: McKay Road

Photograph taken by: EMAGIN

Date: July 17, 2020

Photograph: 4

Description: Preparing the SCR cabinets for placement in the wellfield

Location: McKay Road

Photograph taken by: EMAGIN

Date: July 17, 2020

PHOTOGRAPH LOG – July 18, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park





Photograph: 1

Description: Wellfield process

piping

Location: Wellfield

Photograph taken by:

EMAGIN

Date:

July 18, 2020

Table 1 - ISTR Phase 2 Cumulative Progress 2020 07 18

| Date: 18-Jul-20 | Design Total | | Cumulative Total | | Est. Percent Complete | Comments/Notes |
|--|--------------|-----------------|---------------------|-----------------|--------------------------|---|
| Vertical & Horizontal Pipe Installation | | | | | | |
| Heater Welded | 188 | ea | 188 | ea | 100% | |
| Heaters installed | 178 | ea | 178 | ea | 100% | |
| Temperature Monitoring Point (TMP) | 18 | ea | 18 | ea | 100% | |
| Temperature/Pressure Monitoring Point (TPMP) | 6 | ea | 6 | ea | 100% | |
| Vapor Extraction (Trenching) | 400 | ft | 400 | ft | 100% | Trench to key-in HDPE liner on south and west sides |
| Vapor Extraction Well (VEW) | 39 | ea | 39 | ea | 100% | |
| Horizontal Extraction Wells (HEW) | 20 | ea | 20 | ea | 100% | |
| Multi-Phase Extraction Well (MPE) | 3 | ea | 3 | ea | 100% | |
| Surface Cover Construction | | | | | | |
| 5/8-in stone | 32178 | ft ² | 32178 | ft ² | 100% | |
| Geotextile | 32178 | ft² | 32178 | ft ² | 100% | |
| DGA Layer | 32178 | ft ² | 32178 | ft ² | 100% | |
| HDPE Liner | 32178 | ft² | 32178 | ft ² | 90% | Liner to be keyed-in on the north and east sides |
| Manifold Installation | | | | | | |
| Vapor Manifold | 1315 | ft | 1250 | ft | 90% | 3-, 6-, and 12-inch fiber reinforced plastic vapor |
| Expansion Joints | 2 | ea | 2 | ea | 100% | |
| Liquid Manifold | 1200 | ft | 900 | ft | 70% | 2-inch carbon steel water lines |
| Air Manifold | 900 | ft | 900 | ft | 100% | 1-inch carbon steel compressed air |
| Wellhead and Equipment Installation | | | | | | |
| Vapor Extraction Wellheads (including HVEW) | 59 | ea | 0 | ea | 0% | |
| Pressure Monitoring Point Wellheads | 6 | ea | 0 | ea | 0% | |
| Temperature Monitoring Point Wellheads | 18 | ea | 0 | ea | 0% | |
| Multi-phase Extraction Wellheads | 3 | ea | 0 | ea | 0% | |
| Electrical Installation | | | | | | |
| Liners | 178 | ea | 178 | ea | 100% | |
| Heater Wellheads | 178 | ea | 0 | ea | 0% | |
| Power Jumper Cables | 170 | ea | 0 | ea | 0% | |
| Ground Jumper Cables | 170 | ea | 0 | ea | 0% | |
| Homerun Power Cables | 4500 | ft | 0 | ft | 0% | |
| McKay Field Treatment Plant Installation | | | | | | |
| McKay Field Grading and preparation | - | - | - | - | 100% | |
| Process equipment at McKay Field | - | - | - | - | 60% | Tier 1s, chiller, generator, electrical gear in place |
| Liquid effluent line connection to OU3 | 1 | ea | 0 | ea | 0% | |
| Vapor phase effluent stack | 1 | ea | 0 | ea | 0% | |
| Fencing around McKay Rd. vault | 1 | ea | 1 | ea | 100% | |

Notes: Except for 3 additional TPMPs, the casing for the heater wells. TPMPs, TMPs, VEW, MPE and SIW were installed in prior mobilizations.

Steam injection wells are considered contingency features whose components will only be installed as needed.

07/13/2020 0:00:14 - 07/14/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³ **VOC** ppm DustTrak-8530 miniRAE 3000 RS232(C) RS232(A) MIN MAX MIN AVG MAX AVG 0.004 0.012 0.019 0 0 0

NYSDEC DER-10 CAMP action levels:

- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)

Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 41147 - Upwind S/N 0B357066 Location Bethpage Community

> Park, 1001 Stewart Ave, Bethpage, NY 11714,

07/13/2020 0:00:18 - 07/14/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the

beginning of the workday, and during manual calibration/detection checks throughout the day.

average)

Park, 1001 Stewart Ave,

Bethpage, NY 11714,

Tue, 14th of Jul 2020, 6:00:00 - 21:22:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³ DustTrak-8530 RS232(C) MIN AVG MAX 0.003 0.009 0.181

WOC ppm
miniRAE 3000
RS232(A)

MIN AVG MAX
0 0.001 0.328


NYSDEC DER-10 CAMP action levels:

- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)

Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 41147 - Upwind
S/N 0B357066
Location Bethpage Community
Park, 1001 Stewart Ave,
Bethpage, NY 11714,

Tue, 14th of Jul 2020, 6:00:00 - 21:20:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³ DustTrak-8530 RS232(C) MIN AVG MAX

0.035

| VOC ppm | | | | | | | |
|----------------|-----|-----|--|--|--|--|--|
| miniRAE 3000 | | | | | | | |
| RS232(A) | | | | | | | |
| MIN | AVG | MAX | | | | | |
| 0 | 0 | 0 | | | | | |

NYSDEC DER-10 CAMP action levels:

0.011

0.007

- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)


Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 39875 - Downwind S/N 0B333738

Location Bethpage Community Park, 1001 Stewart Ave,

Bethpage, NY 11714,

07/15/2020 0:00:48 - 07/16/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³

DustTrak-8530

RS232(C)

MIN AVG MAX

0.005 0.01 0.023

WOC ppm
miniRAE 3000
RS232(A)

MIN AVG MAX
0 0 0.022

NYSDEC DER-10 CAMP action levels:


- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)

Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 41147 - Upwind S/N 0B357066 Location Bethpage Community Park, 1001 Stewart Ave,

Bethpage, NY 11714,

07/15/2020 0:00:33 - 07/16/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



07/16/2020 0:00:08 - 07/17/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the


beginning of the workday, and during manual calibration/detection checks throughout the day.

Location 268 N 7th St, Bethpage,

NY 11714, USA

average)

07/16/2020 0:00:36 - 07/17/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³ DustTrak-8530 RS232(C)

MIN AVG MAX **0.005 0.008 0.17**

WOC ppm miniRAE 3000 RS232(A) MIN AVG MAX 0 0 0

NYSDEC DER-10 CAMP action levels:

- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)


Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 39875 - Downwind S/N 0B333738

Location Bethpage Community

Park, 1001 Stewart Ave, Bethpage, NY 11714,

Fri, 17th of Jul 2020, 6:47:00 – 21:47:00 (GMT-05:00) Eastern Time (US & Canada)



Fri, 17th of Jul 2020, 6:39:00 - 21:39:00 (GMT-05:00) Eastern Time (US & Canada)




Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the

beginning of the workday, and during manual calibration/detection checks throughout the day.

NY 11714, USA

Sat, 18th of Jul 2020, 7:00:00 – 18:00:00 (GMT-05:00) Eastern Time (US & Canada)





Mass Conc. Total mg/m³

DustTrak-8530

RS232(C)

MIN AVG MAX

0.014 0.026 0.048

WOC ppm miniRAE 3000 RS232(A)

MIN AVG MAX 0 0.021 1.031


NYSDEC DER-10 CAMP action levels:

- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)

Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name 41147 - Upwind S/N 0B357066 Location 268 8th St, Bethpage, NY 11714, USA

Sat, 18th of Jul 2020, 7:00:00 – 18:00:00 (GMT-05:00) Eastern Time (US & Canada)



beginning of the workday, and during manual calibration/detection checks throughout the day.

NY 11714, USA