



Mr. Steven M. Scharf, P.E.
New York State Department of Environmental Conservation
Division of Environmental Remediation
Remedial Bureau A
625 Broadway, 12th Floor
Albany, New York 12233-7016

Subject:

Bayer MaterialScience LLC
125 New South Road
Hicksville, New York
NYSDEC Site #130004
Monthly Progress Report – June 2015

Dear Mr. Scharf:

On behalf of Bayer MaterialScience LLC (Bayer), enclosed is the June 2015 monthly progress report for the above-referenced site.

If you have any questions regarding the attached report, feel free to contact Scott Krall of Bayer at 412.777.5568 or the undersigned.

Sincerely,

ARCADIS of New York, Inc.

John C. Brussel, PE
Principal Engineer

Copies:

Ms. Katy Murphy, New York State Department of Environmental Conservation
(via e-mail)
Ms. Renata Ockerby, New State Department of Health (via e-mail)
Mr. Scott Krall, Bayer MaterialScience LLC (via e-mail)
Mr. David Paule, Bayer MaterialScience LLC (via e-mail)

ARCADIS
6723 Towpath Road
P.O. Box 66
Syracuse
New York 13214-0066
Tel 315.671.9120
Fax 315.449.4111
www.arcadis-us.com

ENVIRONMENT

Date:
July 14, 2015

Contact:
John C. Brussel, PE

Phone:
315.671.9441

Email:
John.Brussel@arcadis-us.com

Our ref:
B0032305.2013 #10

Imagine the result

MONTHLY PROGRESS REPORT – JUNE 2015

OPERABLE UNIT 04 REMEDIAL ACTION BAYER MATERIALSCIENCE LLC 125 NEW SOUTH ROAD HICKSVILLE, NEW YORK

ACTION THIS MONTH

- Bayer's remedial contractor (Posillico Environmental, Inc.) continued to perform weekly inspections of the erosion and sedimentation (E&S) control measure at the Site until vegetation is established to project specifications (80% density of perennial vegetation over the entire disturbed areas).
- ARCADIS reviewed and provided comments on "draft" as-built survey drawings provided by Posillico.
- ARCADIS addressed Bayer and OxyChem comments on the "draft" Site Management Plan (SMP) and submitted the revised SMP to New South Road Realty (NSRR) for review.
- ARCADIS continued to work on the Final Engineering Report (FER).

DELIVERABLES THIS PERIOD

ARCADIS submitted the June 2015 monthly progress report to the New York State Department of Environmental Conservation (NYSDEC) on June 8, 2015.

ACTION NEXT MONTH

- Posillico will continue to perform the weekly inspections of the E&S control measures at the Site. It is anticipated that vegetation may be sufficiently established by mid-to-late July 2015 for E&S control measures to be removed.
- ARCADIS will review revised as-built survey drawings to be provided by Posillico.
- Bayer will continue to work on the Environmental Easement for submittal to the NYSDEC.
- ARCADIS will address comments on the SMP from NSRR (if received) and then issue the SMP to the NYSDEC for review.
- ARCADIS will continue to work on the FER.

SCHEDULE CHANGES

A revised project schedule was submitted to the NYSDEC on March 19, 2015. Work is generally proceeding on schedule. An updated project schedule will be provided to the NYSDEC in late July/early August 2015.