


August 31, 2004

Mr. Shewen Bian
US Army Corps of Engineers, Metro East Residency
Fort Hamilton Military Community
408 Pershing Loop
Brooklyn, NY 11252



RE: **Transmittal of July 2004 Monthly O&M Activity Reports**
Stanton Cleaners Area Groundwater Contamination Site, Great Neck, New York
USACE LTRA Contract DACW41-03-D-0004, T.O. 001

Dear Mr. Bian:

Environmental Chemical Corporation (ECC) is transmitting in this letter one hardcopy of the July 2004 Monthly O&M Activity Reports for the Stanton Cleaners LTRA site. This Report includes groundwater analytical (through June 2004). As of this date, the July O&M sampling data has not yet been received from the CLP lab. To date, all effluent data has been below the discharge criteria with detectable concentrations of PCE in the effluent below the discharge limits. ECC will continue to monitor the effluent concentrations for month of July and determine the need for carbon change out. ECC will immediately identify all parties copied on this letter, upon discovery, if any analytical results are outside compliance criteria.

Please review the attached report, and let us know if you have any comments, or require additional information.

If you have any questions, please contact me at (973) 338-7011, ext. 121.

Sincerely,
Environmental Chemical Corporation

A small icon representing a digital signature, showing a stylized 'S' and the word 'Signature'.

Dave Miller

Digitally signed by
Dave Miller
DN: cn=Dave Miller,
ou=ECC, c=US
Date: 2004.09.31
17:07:16 -0400

David Miller
Project Manager

cc: Mr. Damian Duda, US EPA Region II – 2 copies, and softcopy via e-mail
Mr. Gerard Burke, NYSDEC – 1 softcopy via electronic mail and 1 hardcopy via mail courier:
Division of Env. Remediation
625 Broadway - 11th Floor
Albany, New York 12233-7015
gwburke@gw.dec.state.ny.us
(518) 402-9798

Monthly Operations and Monitoring Report July 2004

Site:

Stanton Cleaners Area Groundwater Contamination Site
Great Neck, New York

Prepared for:

Environmental Chemical Corporation
1293 Broad Street, Suite 200
Bloomfield, New Jersey 07003

Prepared by:

Earth Tech, Inc.
7870 Villa Park Drive, Suite 400
Richmond, Virginia 23228

August 1, 2004

ET Project No. 70536.02.01.01

Monthly Operations and Monitoring Report July 2004

Site:
Stanton Cleaners Area Groundwater Contamination Site
Great Neck, New York

Prepared for:
Environmental Chemical Corporation
1293 Broad Street, Suite 200
Bloomfield, New Jersey 07003

Author: John Huisman

Title: Environmental Scientist

Prepared by:
Earth Tech, Inc.
7870 Villa Park Drive, Suite 400
Richmond, Virginia 23228

Date: August 1, 2004

August 1, 2004

Reviewer: _____

ET Project No. 70536.02.01.01

Title: _____

Date: _____

Table of Contents

1.0	INTRODUCTION	1
2.0	SUMMARY OF ACTIVITIES DURING JULY 2004.....	2
3.0	GROUNDWATER TREATMENT SYSTEM ACTIVITIES.....	2
3.1	Operation and Maintenance.....	2
3.2	Sampling and Analysis.....	3
3.2.1	Raw and Treated Groundwater	3
3.2.2	Process Air Stream Monitoring.....	4
4.0	MONITORING WELL SAMPLING	4
5.0	PLUME PERIMETER MONITORING	4
6.0	INDOOR AIR QUALITY SAMPLING	5
7.0	FUTURE EVENTS PLANNED	5
8.0	PROBLEM AREAS AND RECOMMENDED SOLUTIONS (OUTSTANDING ISSUES)	5

Tables

Table 1	Estimated PCE Recovery Rates (September 2003 – July 2004)
---------	-----------------------------------------------------------

Figures

Figure 1	Site Location Map
Figure 2	Average PCE Concentrations (September 2003 – July 2004)

Appendices

Appendix A	Daily Quality Control Reports (DQCRs)
Appendix B	Groundwater Treatment System Operation & Maintenance Checklists
Appendix C	Groundwater Treatment System Downloaded Operational Data
Appendix D	Sampling Trip Reports
Appendix E	Groundwater Treatment System Raw and Treated Groundwater Analytical Data
Appendix F	Soil Vapor Extraction and Pump and Treat System Bi-weekly Air Monitoring Logs
Appendix G	Quarterly Groundwater Sampling Analytical Data
Appendix H	Historical Groundwater Level Monitoring Results (Ongoing)
Appendix I	Indoor Air Quality Analytical Data
Appendix J	Action List

1.0 INTRODUCTION

This Monthly Operations and Monitoring Report, July 2004 (Monthly Report) has been prepared by Earth Tech, Inc., as a subcontractor to Environmental Chemical Corporation (ECC), under Contract No.5442-001-001.

The Stanton Cleaners Area Groundwater Contamination (Stanton) site is located at 110 Cutter Mill Road in Great Neck, Nassau County, New York. The Stanton Cleaner Property (SCP) is approximately ¼ acre in size and includes a two-story building in which a dry-cleaning business operates and an adjacent one-story boiler/storage building as well as a two-story treatment building. The site is bordered by an indoor tennis facility, a synagogue and school facility.

Improper handling and disposal of spent dry cleaning solvents, including Tetrachloroethylene (PCE), resulted in the release of hazardous substances at the site. PCE migrated from the site's subsurface soils into the indoor air environments of the surrounding buildings and into groundwater beneath the site, resulting in a significant threat to human health.

In 1983, approximately 20 cubic yards of PCE-contaminated soil was removed from behind the Stanton Cleaners property.

In 1989, a groundwater extraction and treatment system was installed by the original Site operator to address groundwater contamination which resulted from improper disposal of spent PCE behind the SCP building. This system is not currently operational.

In 1998, the New York State Department of Environmental Conservation (NYSDEC) funded the construction of a new air stripper treatment system for the WAGNN water supply wells, which are impacted by contamination from the Site. This treatment system is currently in operation. In October 1998, as an immediate response action, the EPA installed a temporary soil vapor interceptor system, adjacent to the tennis club, to mitigate impacts from PCE vapors to the indoor air of this facility.

In 2001, the EPA completed the construction and installation of a soil vapor extraction (SVE) system and a ground water treatment (GWT) system on the SCP. Both the SVE and GWT systems are housed in the treatment building that was constructed on the SCP. The SVE was installed to remediate the VOC-contaminated soils, thus reducing the indoor air contamination in the adjacent affected buildings to safe levels. The GWT system was installed to remediate the VOC-contaminated groundwater and to remove the threat of vapors through the Site soils. Both systems are currently operating at the Site. The collected VOC-contaminated vapors and groundwater from both systems are treated through separate granular activated carbon (GAC) systems.

The site is presently under the jurisdiction of the Remedial Branch of the USEPA, Region II; USACE provides oversight to USEPA for the remedial action and the long-term remedial action programs. ECC provides oversight to the USACE to perform long-term remediation actions. Earth Tech, as a subcontractor to ECC, provides support on the following tasks as described in the Work Plan:

- Operation and maintenance (O&M) of the GWTS and SVE, including sampling and reporting;
- Sampling of monitoring wells associated with the site in order to track the migration of the contaminant plume, along with reporting.

- Sampling of indoor air quality of buildings adjacent to the site in order to identify all the adjacent buildings being impacted by site related contaminants and the effectiveness of the remedial actions being instituted at the site.

All work under this contract is performed in accordance with the following documents:

- Work Plan for Long-Term Remedial Action Support;
- Site-Specific Health and Safety Plan (HASP), dated July 23, 2001 and
- Sampling Quality Assurance Project Plan (SQAPP) dated August 22, 2000.

As required by the Scope of Work for this project, monthly summary reports are prepared to document and summarize the activities taking place. These reports provide a concise description of work performed during the reporting period and include pertinent deliverables as appendices. This monthly summary report covers the period between July 1 and July 31, 2004.

2.0 SUMMARY OF ACTIVITIES DURING JULY 2004

The following list summarizes activities performed and milestone dates under this contract during the reporting period, July 2004:

- July 8 – Weekly O&M Inspection & Bi-weekly system air monitoring. Replace broken SVE belt.
- July 13 – Influent / effluent treatment system water sampling event
- July 14 – Weekly O&M Inspection.
- July 15 – Influent / effluent treatment system water sampling event.
- July 16 – Weekly O&M Inspection.
- July 21 – Monthly groundwater levels recorded. Weekly O&M Inspection.
- July 22 – Monthly groundwater levels recorded & Bi-weekly system air monitoring.
- July 26 – Replace broken SVE blower belt.
- July 28 – Weekly O&M Inspection.

Details of system shutdowns and alarms during the month of July 2004 are discussed in section 3.1. Daily Quality Control Reports (DQCRs), which include projected work for the following two weeks are completed for each day of site activities. Copies of these reports are included as Appendix A.

3.0 GROUNDWATER TREATMENT SYSTEM ACTIVITIES

3.1 Operation and Maintenance

The GWTS treated and discharged 2,671,276.3 gallons during the month of July 2004. The system was operational (recovery well pumps running) for approximately 744 of the 744 hours during the month, for an average operating flow of 59.8 gallons per minute (gpm). The system has treated a total of 71,295,020.6 gallons since the plant startup in November 2001.

There were two system shutdowns during July 2004 due to suspected power outages in Great Neck. Once on July 2 at 6:34 PM and once on July 6 at 8:26 AM. The system was restarted immediately after both shutdowns.

There are currently two recovery wells pumping water into the system. (EPA-EXT-02 and MW-24) Both wells are located in the triangle, the corner of New Cuttermill Road and Mirrielees Road. The two wells are manifolded together in the field and are piped into the treatment building together. The EPA-EXT-02 water flow meter is therefore actually displaying and totalizing the output of both wells. The decision to have two wells pumping from the triangle into the system was made by the USEPA.

The facility is equipped with a remote monitoring and control system that was accessed a minimum of three times per week, by the lead engineer, during the reporting period to ensure proper system operation and notify response personnel if a problem or abnormal condition was observed. The system also provides remote notification of alarm conditions via automatic e-mail and text messaging.

The Treatment System Operation and Maintenance Checklist were completed during each O&M inspection event and the checklists for July 8, 14, 21 and 28, 2004 are provided in Appendix B. When the system is operational, any abnormal conditions or parameters outside of the normal operating range are addressed by the lead operator and/or monitoring/environmental technician on site (Jim Simmonds or John Huisman). If they require guidance or notes any serious conditions, the inspector notifies the task manager (Tom Williams). The checklists are completed on site and sent to the task manager for review and scheduling of additional work if needed. Abnormal conditions and/or parameters outside the operating range are addressed, including repairs, cleaning, and continued monitoring.

System operational and alarm conditions are automatically stored by the PLC. This data is downloaded every two weeks. The 2004 operational data is included in Appendix C. While operational, the system data are within the normal ranges and are consistent with visual observations, with any exceptions as described above.

The effluent flow data table in Appendix C shows daily discharge flows from each day of system operation and cumulative treated water discharge for each day during the reporting period, as well as a summary of total monthly flow and average daily flow since the system was started up in October 2001.

3.2 Sampling and Analysis

3.2.1 Raw and Treated Groundwater

In accordance with the SQAPP, GWTS sampling is conducted on a monthly basis to monitor plant efficiency, to determine whether liquid carbon breakthrough has occurred, and to verify that contract-specific discharge parameters (in accordance with National Pollutant Discharge Elimination System (NPDES) permit equivalency) are met. The combined GWTS influent, along with the GWTS effluent (discharge), will be sampled by the 15th of each month. Collected samples will be shipped to a designated EPA, CLP lab for analysis of TCL volatile organic compounds.

Earth Tech personnel conducted the GWTS influent and effluent sampling for this report period on July 13, 2004. The samples were shipped to the USEPA Region II Lab, located in Edison, New Jersey for analysis of TCL volatile organic compounds. A copy of the full sampling trip report containing the chain of custody forms and FedEx airbill is included in Appendix D. Laboratory analytical results for the

GWTS sampling event during this reporting period will be forwarded to ECC under separate cover from the laboratory.

Measurements of influent and effluent pH and turbidity, along with effluent conductivity, are automatically monitored and recorded by the GWTS PLC on a daily basis; this information is included with the downloaded data in Appendix C.

The next GWTS influent / effluent sampling event is scheduled for August 16, 2004.

3.2.2 Process Air Stream Monitoring

Air monitoring of the SVE and Pump and Treat System is performed on a bi-weekly basis. It includes monitoring for VOCs, air velocity, temperature, humidity, dew point, vacuum pressure and other parameters, as specified in the O&M manual. Air monitoring is performed at the following locations within the system:

- Combined SVE - Influent (pre-treatment),
- Post groundwater Air-Stripper (pre-treatment),
- Post vapor phase carbon vessel - discharge (post-treatment).

Bi-weekly air monitoring activities were conducted on July 8 and 22, 2004. The bi-weekly air monitoring logs are included in Appendix F. The SVE system was manually shutdown per the USEPA OSC's request during soil gas and indoor air sampling performed at the site. The SVE system will remain shutdown until otherwise directed by the OSC. Estimated PCE removal rates for the SVE system are presented in Table 1. A Graph showing the estimated PCE removal rate trend over time is presented in Figure 2. The next bi-weekly air-monitoring event is scheduled for August 13, 2004.

4.0 Monitoring Well Sampling

Groundwater samples from select monitoring wells both on and off-site are collected on a quarterly basis and shipped to a designated EPA, CLP lab for analysis. Groundwater sampling activities are performed in accordance with the USEPA Groundwater Sampling SOP #2007 and the USEPA Low-Stress Purging and Sampling SOP provided in the SQAPP. Each quarterly sampling event is coordinated with the local water authority to schedule the event when local water supply drawdown conditions do not impact the measurements. The location and number of monitoring wells as well as analytical parameters will be determined before each event by the USPEA, USACE, and ECC.

The last quarterly groundwater sampling event performed under this contract by Earth Tech personnel was conducted April 5 through 9, 2004. The next quarterly groundwater sampling event is scheduled for August 2004.

5.0 Plume Perimeter Monitoring

Groundwater level measurements are obtained from both on-site and offsite wells once a month in order to evaluate capture zone(s) around the groundwater extraction wells. The event is coordinated with the local water authority so the event can be scheduled when the local water supply drawdown conditions will have minimal impact to the measurements.

Water level measurements were collected on July 21 & 22, 2004. The location and number of monitoring wells was determined by the USEPA based on the site Capture Zone Analysis Plan. Groundwater level measurements for July 2004 and historical groundwater level measurements are provided in Appendix H.

6.0 Indoor Air Quality Sampling

Indoor air quality samples from select locations within the treatment building and buildings along the perimeter of the site are collected using summa canisters on a quarterly basis and shipped to a designated EPA, CLP lab for analysis. The location and number of indoor air quality samples to be collected as well as analytical parameters will be determined by the USEPA, USACE and ECC.

The last quarterly indoor air quality sampling event was conducted on April 21, 2004 by Earth Tech personnel. The next quarterly indoor air quality sampling event will be performed by Earth Tech personnel in August 2004.

7.0 FUTURE EVENTS PLANNED

The following scheduled events are planned (or have since occurred) during the next three reporting periods:

- Continue to perform GWTS inspection and maintenance as required;
- Continue to perform bi-weekly system air monitoring;
- Collect system influent and effluent samples as directed by USACE/ECC/USEPA;
- Obtain groundwater level measurements as directed by USACE/ECC/USEPA;
- Collect groundwater samples from monitoring wells as directed by USACE/ECC/USEPA;
- Collect indoor air quality samples as directed by USACE/ECC/USEPA.

8.0 PROBLEM AREAS AND RECOMMENDED SOLUTIONS (OUTSTANDING ISSUES)

An Action List of ongoing and completed items is provided in Appendix J to track work tasks that have been targeted as issues to be addressed.

Tables

TABLE 1
ESTIMATED PCE RECOVERY RATES
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
250 CFM SVE SYSTEM
September 2003 - July 2004

Date	# of Days	Flow Rate		VOC			
		(cfm)	Avg (cfm)	Concentration (ppm)	Average (ppm)	Discharge Rate (lbs/day)	Total Discharge (lbs)
9/11/2003	1	225	225	4.2	4.20	0.6	0.6
9/25/2003	13	210	217.5	4.7	4.45	0.6	7.8
10/8/2003	13	213	211.5	5	4.85	0.6	8.2
10/23/2003	15	210	210	12.2	8.6	1.1	16.7
11/5/2003	13	215	212.5	6.8	9.5	1.2	16.2
11/22/2003	17	211	213	6	6.4	0.8	14.3
12/4/2003	12	205	208	5.9	5.95	0.8	9.2
12/17/2003	13	200	202.5	4	4.95	0.6	8.0
12/30/2003	13	210	205	4	4.95	0.6	8.1
1/15/2004	16	205	207.5	4.1	4.05	0.5	8.3
2/5/2004	SVE System Manually Shutdown Since 1/16/04						
2/12/2004	8	200	200	3.5	3.5	0.4	3.5
2/26/2004	14	205	202.5	5.3	4.4	0.6	7.7
3/10/2004	12	200	202.5	5	5.15	0.6	7.7
3/25/2004	15	199	199.5	5.1	5.05	0.6	9.3
4/13/2004	19	175	187	6.3	5.7	0.7	12.5
4/29/2004	16	170	172.5	6	6.15	0.7	10.5

Notes:

VOC readings taken before vapor phase carbon off-gas treatment.

Deep SVE Wells Closed on 12/10/03 Per OSC's Request

Formula provided by EPA in the "Elements for Effective Management of Operating Pump and Treatment Systems" publication.

$$M_{air} = Q_{air} \times C_{air} \times \frac{0.0283 \text{ m}^3}{\text{ft}^3} \times \frac{1440 \text{ min}}{\text{day}} \times \frac{2.2 \text{ lbs}}{1000000 \text{ mg}}$$

$$C_{air} \text{ (mg/m}^3\text{)} = \frac{\text{Conc (ppmv)}}{1\text{E}+06} \times \frac{1 \text{ mole air}}{24.1 \text{ L}} \times \frac{1000 \text{ L}}{\text{m}^3} \times \frac{1000 \text{ mg}}{\text{g}} \times MW_x$$

Notes:

M_{air} = mass loading, removal rate in air (lbs/day)

Q_{air} = flow rate in air (cfm)

C_{air} = contaminant concentration (mg/m³)

MW_x = molecular weight in grams/mole, for PCE is 166

Note: The conversion factor (1 mole air)/(24.1 L) varies with both temperature and pressure. At a pressure of 1 atmosphere and a temperature of 32 degrees Fahrenheit (0 degrees Celcius), the conversion is (1 mole air)/(22.4 L).

TABLE 1 (continued)
ESTIMATED PCE RECOVERY RATES
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
250 CFM SVE SYSTEM
September 2003 - July 2004

Date	# of Days	Flow Rate		VOC			
		(cfm)	Avg (cfm)	Concentration (ppm)	Average (ppm)	Discharge Rate (lbs/day)	Total Discharge (lbs)
5/13/2004	14	150	160	6	6	0.6	8.3
5/30/2004	17	147	148.5	5.9	5.95	0.5	9.3
6/10/2004	11	150	148.5	4.4	5.15	0.5	5.2
6/30/2004	20	145	147.5	5.6	5	0.5	9.1
7/8/2004	8	140	142.5	4.9	5.25	0.5	3.7
7/22/2004	14	139	139.5	4.8	4.85	0.4	5.8
						Total	190.1

Notes:

VOC readings taken before vapor phase carbon off-gas treatment.
 Deep SVE Wells Closed on 12/10/03 Per OSC's Request

Formula provided by EPA in the "*Elements for Effective Management of Operating Pump and Treatment Systems*" publication.

$$M_{air} = Q_{air} \times C_{air} \times \frac{0.0283 \text{ m}^3}{\text{ft}^3} \times \frac{1440 \text{ min}}{\text{day}} \times \frac{2.2 \text{ lbs}}{1000000 \text{ mg}}$$

$$C_{air} \text{ (mg/m}^3\text{)} = \frac{\text{Conc (ppmv)}}{1\text{E}+06} \times \frac{1 \text{ mole air}}{24.1 \text{ L}} \times \frac{1000 \text{ L}}{\text{m}^3} \times \frac{1000 \text{ mg}}{\text{g}} \times MW_x$$

Notes:

M_{air} = mass loading, removal rate in air (lbs/day)

Q_{air} = flow rate in air (cfm)

C_{air} = contaminant concentration (mg/m³)

MW_x = molecular weight in grams/mole, for PCE is 166

Note: The conversion factor (1 mole air)/(24.1 L) varies with both temperature and pressure. At a pressure of 1 atmosphere and a temperature of 32 degrees Fahrenheit (0 degrees Celcius), the conversion is (1 mole air)/(22.4 L).

Figures





Figure 1
Site Location Map
Stanton Cleaners Area
Groundwater Contamination Site

Stanton Cleaners Area
 Groundwater Contamination Site
 Great Neck, Nassau County, New York

Figure 2
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
AVERAGE PCE CONCENTRATIONS (ppm)
250 CFM FINAL SVE SYSTEM
September 2003 - July 2004





Appendix A

Daily Quality Control Reports (DQCRs)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/08/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather					Sunny		
Temp.					80°F		
Wind					Mild		
Humidity					Low		
Earth Tech Personnel On-Site: Jimmy Simmonds, Randy Bryant							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipment on site: Ford F-250, F-150, and general hand tools.							
Work Performed (include sampling; list by NAS number if applicable):							
Perform Weekly O&M Inspection.							
Replace SVE Blower Belt.							
Quality Control Activities (including field calibrations): N/A							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developments Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject and specification location; attach minutes of meeting and list of all attendees): N/A							
Have all required submittals and samples of construction been approved? Yes							
Do the materials and equipment to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be executed to prove contract compliance (include both expected and							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400	
Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/08/04	Earth Tech Project No.: 70536
actual results): N/A	
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Explained in work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Tomorrow's Expectations:	
Monthly System Sampling (Week Ending 7/16/04)	
Weekly O&M Inspection (Week Ending 7/16/04)	
By: John Huisman	
Title: Environmental Scientist	
Signature: <i>John Huisman</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huisman</i>	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) – Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/13/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather			Sunny				
Temp.			85°F				
Wind			Mild				
Humidity			Low				
Earth Tech Personnel On-Site: John Huisman							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipment on site: Chevy Tahoe, Horiba U-22 Water Quality Meter, Sample bottles, and cooler.							
Work Performed (include sampling; list by NAS number if applicable):							
Perform Monthly System Influent Effluent Sampling.							
Quality Control Activities (including field calibrations): Calibrated Horiba U-22 water quality meter.							
Isobutylene Cal Gas		Calibration Gas Mix					
Lot # 76124		Lot # 76270					
100 ppm		H ₂ S: 25 ppm O ₂ : 20.9%					
		CO: 50 ppm LEL: 50%					
Horiba U-22 Auto Cal Solution: PH: 4.0 Conductivity: 4.49mS/cm Turbidity: 0.0 NTU							
Collect MS/MSD (QA/QC sample) from SC-04 (Effluent). Collect Duplicate sample of SC-01 (influent) labeled SC-69. Included Trip Blank in Sample Cooler. Include Temp Blank.							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developments Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject and specification location; attach minutes of meeting and list of all attendees): N/A							
Have all required submittals and samples of construction been approved? Yes							
Do the materials and equipment to be used conform to the submittals? Yes							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400 Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/13/04	Earth Tech Project No.: 70536
Has all preliminary work been inspected, tested, and completed? Yes	
Test required and inspection techniques to be executed to prove contract compliance (include both expected and actual results): N/A	
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken. Explained in work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Influent / Effluent water samples collected were shipped to: USEPA Lab located in The Edison, NJ.	
Fedex airbill number for shipped samples: 842135658512	
Case number: N/A	
Traffic Report Number: 2-462971652-071304-0001	
Copies of chains-of-custody faxed to Dave Miller, Jennifer Ferranda, Robert Toth, and Adly Michael.	
Electronic XML file of the TR/COC was sent via email to Heather Bauer.	
Tomorrow's Expectations:	
Weekly O&M Inspection (7/14/04)	
Water Level Measurements (7/21/04)	
By: John Huisman	Title: Environmental Scientist
Signature: 	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: 	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/14/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather				Cloudy			
Temp.				79°F			
Wind				None			
Humidity				Low			
Earth Tech Personnel On-Site: Jimmy Simmonds, Randy Bryant							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipm ent on site: Ford F-250, F-150, and general hand tools.							
Work Performed (include sampling;list by NAS num ber if applicable):							
Perform Weekly O&M Inspection.							
Quality Control Activities (including f ield calibrations): N/A							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developm ents Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject a nd specification location;attach m inutes of meeting and list of all attendees): N/A							
Have all required subm ittals and samples of construction been approved? Yes							
Do the materials and equipm ent to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be excuted to prove contract compliance (include both expected and							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400	
Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/14/04	Earth Tech Project No.: 70536
actual results): N/A	
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Explained in work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Tomorrow's Expectations:	
Monthly Water Levels (7/21/04)	
Bi-weekly Air Monitoring (7/22/04)	
By: John Huism an	
Title: Environmental Scientist	
Signature: <i>John Huism an</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huism an</i>	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) -Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/21/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather				Sunny			
Temp.				80°F			
Wind				None			
Humidity				low			
Earth Tech Personnel On-Site: John Huisman							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipm ent on site: Chevy Tahoe, Solinst Water Level Meter, General Hand Tools.							
Work Performed (include sampling;list by NAS num ber if applicable): Performed Monthly Water Level Measurements.							
Quality Control Activities (including f ield calibrations): Decontaminate Solinst water level meter before each use with DI water and Liquinox solution and DI Water rinse.							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developm ents Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject a nd specification location;attach m inutes of meeting and list of all attendees): N/A							
Have all required subm ittals and samples of construction been approved? Yes							
Do the materials and equipm ent to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be excuted to prove contract compliance (include both expected and actual results): N/A							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400 Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/21/04	Earth Tech Project No.: 70536
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in the work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken. Explained in the work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes: Several of the well caps and lids are damaged and require repair and /or replacement.	
Tomorrow's Expectations: Complete Monthly Water Levels (7/22/04) Weekly O&M Inspection (7/22/04)	
By: John Huism an	Title: Environmental Scientist
Signature: <i>John Huism an</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huism an</i>	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) -Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/22/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather					Cloudy		
Temp.					75°F		
Wind					None		
Humidity					low		
Earth Tech Personnel On-Site: John Huisman, Jimmy Simmonds, and Randy Bryant							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipment on site: Chevy Tahoe, Solinst Water Level Meter, General Hand Tools. Ford F-250, F-150.							
Work Performed (include sampling;list by NAS number if applicable):							
Performed Monthly Water Level Measurements.							
Perform Weekly O&M Inspection.							
Quality Control Activities (including field calibrations):							
Decontaminate Solinst water level meter before each use with DI water and Liquinox solution and DI Water rinse.							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developments Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject and specification location;attach minutes of meeting and list of all attendees): N/A							
Have all required submittals and samples of construction been approved? Yes							
Do the materials and equipment to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be executed to prove contract compliance (include both expected and actual results): N/A							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) -Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400	
Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/22/04	Earth Tech Project No.: 70536
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in the work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Explained in the work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Several of the well caps and lids are damaged and require repair and /or replacement.	
Tomorrow's Expectations:	
Weekly O&M Inspection (7/30/04/)	
By: John Huism an	Title: Environmental Scientist
Signature: <i>John Huism an</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huism an</i>	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400 Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/26/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather		Cloudy					
Temp.		76°F					
Wind		Mild					
Humidity		low					
Earth Tech Personnel On-Site: Randy Bryant							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipment on site: General Hand Tools. Ford F-150.							
Work Performed (include sampling; list by NAS number if applicable): Replace SVE Blower Belt							
Quality Control Activities (including field calibrations): N/A							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developments Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject and specification location; attach minutes of meeting and list of all attendees): N/A							
Have all required submittals and samples of construction been approved? Yes							
Do the materials and equipment to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be executed to prove contract compliance (include both expected and actual results): N/A							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400 Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/26/04	Earth Tech Project No.: 70536
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in the work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken. Explained in the work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Tomorrow's Expectations:	
Weekly O&M Inspection (7/30/04/)	
By: John Huism an	Title: Environmental Scientist
Signature: <i>John Huism an</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huism an</i>	(Contractor's Authorized Representative)

DAILY QUALITY CONTROL REPORT							
Site Name and Location: Stanton Cleaners Site (LTRA) -Great Neck, NY							
Client: ECC				Contract No: 5442-001-001			
Contractor: Earth Tech, Inc.							
Address: 7870 Villa Park Drive, Suite 400							
Richmond, Virginia 23228							
Phone No.: (804) 515-8300							
Date: 7/28/04				Earth Tech Project No.: 70536			
Day	S	M	T	W	T	F	S
Weather				Sunny			
Temp.				82°F			
Wind				Mild			
Humidity				Low			
Earth Tech Personnel On-Site: Jimmy Simmonds, Randy Bryant							
Subcontractor (include names & responsibilities): N/A							
Contract Materials and Equipment on site: Ford F-250, F-150, and general hand tools.							
Work Performed (include sampling;list by NAS number if applicable):							
Perform Weekly O&M Inspection.							
Quality Control Activities (including field calibrations): N/A							
Health and Safety Levels and Activities: Level D							
Problems Encountered/Correction Action Taken: N/A							
Explain Developments Leading to Change in SOW or Finding of Fact: N/A							
Preparatory Inspection (list all inspections by subject and specification location;attach minutes of meeting and list of all attendees): N/A							
Have all required submittals and samples of construction been approved? Yes							
Do the materials and equipment to be used conform to the submittals? Yes							
Has all preliminary work been inspected, tested, and completed? Yes							
Test required and inspection techniques to be executed to prove contract compliance (include both expected and							

DAILY QUALITY CONTROL REPORT	
Site Name and Location: Stanton Cleaners Site (LTRA) - Great Neck, NY	
Client: ECC	Contract No: 5442-001-001
Contractor: Earth Tech, Inc.	
Address: 7870 Villa Park Drive, Suite 400	
Richmond, Virginia 23228	
Phone No.: (804) 515-8300	
Date: 7/28/04	Earth Tech Project No.: 70536
actual results): N/A	
Has a phase hazard analysis been performed? Included in the Site Specific Health & Safety Plan	
Comments and deficiencies noted and corrective actions taken: Explained in work performed section.	
Initial Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Explained in work performed section.	
Follow-up Inspection: List all inspections by subject and specification location. Comment and/or deficiencies noted and corrective actions taken.	
Special Notes:	
Tomorrow's Expectations:	
Quarterly Groundwater Sampling Event (Week Ending 8/6/04)	
By: John Huism an	
Title: Environmental Scientist	
Signature: <i>John Huism an</i>	(Quality Control Representative/Manager)
The above report is complete and correct. All materials and equipment used and all work performed during this reporting period are in compliance with the contract specifications and submittals, except as noted above.	
Signature: <i>John Huism an</i>	(Contractor's Authorized Representative)

Appendix B

Groundwater Treatment System Operation & Maintenance Checklists

7/8/04

STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
OPERATION AND MAINTENANCE

1. A. Is any part of the system leaking? YES ☒ NO
If so, list where. _____
- B. Is there water on the floor? YES ☒ NO
If so, list where. _____
- C. Are all three (3) floor sump level switches in place? ☒ YES NO
- D. Is there any evidence of water in any of these floor sumps? YES ☒ NO
Note: If water is present, remove with shop vac or paper towels.
2. A. Display screen on computer will either show system or screen saver. If screen saver is on, tap screen with finger to show screen. If only the desktop is showing with no system screen, click the *Lookout* – (Stanton) icon on the taskbar at the bottom of the screen.
- B. From the site display, monitor and record the following.
- | | | |
|-----------------------------------------------|----------------|-----------|
| 1. Recovery Well EPA-EXT-02 flow ¹ | _____57_____ | GPM |
| 2. Recovery Well EPA-EXT-02 valve open | _____50_____ | % |
| 3. Recovery Well IW-01 flow | _____NA_____ | GPM |
| 4. Recovery Well IW-01 valve open | _____NA_____ | % |
| 5. Recovery Well EPA-EXT-03 flow | _____NA_____ | GPM |
| 6. Recovery Well EPA-EXT-03 valve open | _____NA_____ | % |
| 7. Recovery Well pH | _____6.7_____ | pH |
| 8. Recovery Well conductivity | _____57_____ | micromhos |
| 9. Air Stripper pH | _____7.8_____ | pH |
| 10. Air Stripper temperature | _____158_____ | deg. |
| 11. Air Stripper air flow | _____2179_____ | CFM |
| 12. Pre-vapor carbon pressure | _____0_____ | "wc |
| 13. Post carbon air flow | _____2396_____ | CFM |
| 14. Discharge conductivity | _____5.7_____ | micromhos |
| 15. Discharge pH | _____8.1_____ | pH |

¹ Wells EPA-EXT-02 and MW-24 wells are manifolded together in the field and are piped into the treatment building together. The EPA-EXT-02 water flow meter is therefore actually displaying and totalizing the output of both wells.

7/8/04

16. Discharge flow _____ 70 _____ GPM
17. Discharge total gallons _____ 70609801 _____ Gal
18. SVE inlet vacuum _____ 4 _____ "Hg
19. SVE air flow _____ 85 _____ CFM

C. From the treatment room, monitor and record the following.

1. Recovery Well EPA-EXT-02 total flow _____ 40057 _____ Gal
2. Recovery Well IW-01 total flow _____ NA _____ Gal
3. Recovery Well EPA-EXT-03 total flow _____ NA _____ Gal
5. Recovery Well pH _____ 6.76 _____ pH
6. Recovery Well conductivity _____ 0.59 _____ micromhos
7. Air Stripper pH _____ 7.83 _____ pH
8. Air Stripper temperature _____ 15.8 _____ deg.
9. Air Stripper Pump water flow _____ 36 _____ GPM
10. Air Stripper Pump pressure _____ 4.5 _____ PSI
11. Discharge conductivity _____ .56 _____ micromhos
12. Discharge pH _____ 8.11 _____ pH
13. Discharge total gallons _____ 6903 _____ Gal
14. SVE inlet vacuum (digital readout) _____ 2.0 _____ "Hg
15. SVE inlet vacuum _____ 4.5 _____ "Hg
16. SVE post knockout vacuum _____ -4.5 _____ "Hg

3. A. If time allows, check to see that the treatment system is cycling properly as described in STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE O&M Manual.

Notes:

Replaced SVE blower belt today.

7/14/04

STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
OPERATION AND MAINTENANCE

1. A. Is any part of the system leaking? YES ☒ NO
If so, list where. _____

B. Is there water on the floor? YES ☒ NO
If so, list where. _____

C. Are all three (3) floor sump level switches in place? ☒ YES NO

D. Is there any evidence of water in any of these floor sumps? YES ☒ NO
Note: If water is present, remove with shop vac or paper towels.
2. A. Display screen on computer will either show system or screen saver. If screen saver is on, tap screen with finger to show screen. If only the desktop is showing with no system screen, click the *Lookout – (Stanton)* icon on the taskbar at the bottom of the screen.

B. From the site display, monitor and record the following.
 1. Recovery Well EPA-EXT-02 flow¹ _____ 59 _____ GPM
 2. Recovery Well EPA-EXT-02 valve open _____ 50 _____ %
 3. Recovery Well IW-01 flow _____ NA _____ GPM
 4. Recovery Well IW-01 valve open _____ NA _____ %
 5. Recovery Well EPA-EXT-03 flow _____ NA _____ GPM
 6. Recovery Well EPA-EXT-03 valve open _____ NA _____ %
 7. Recovery Well pH _____ 6.7 _____ pH
 8. Recovery Well conductivity _____ .57 _____ micromhos
 9. Air Stripper pH _____ 7.7 _____ pH
 10. Air Stripper temperature _____ 157 _____ deg.
 11. Air Stripper air flow _____ 1863 _____ CFM
 12. Pre-vapor carbon pressure _____ 0 _____ "wc
 13. Post carbon air flow _____ 2544 _____ CFM
 14. Discharge conductivity _____ 5.8 _____ micromhos
 15. Discharge pH _____ 8.1 _____ pH

¹ Wells EPA-EXT-02 and MW-24 wells are manifolded together in the field and are piped into the treatment building together. The EPA-EXT-02 water flow meter is therefore actually displaying and totalizing the output of both wells.

7/14/04

16. Discharge flow _____ 74 _____ GPM
17. Discharge total gallons _____ 71144256 _____ Gal
18. SVE inlet vacuum _____ 4 _____ "Hg
19. SVE air flow _____ 81 _____ CFM

C. From the treatment room, monitor and record the following.

1. Recovery Well EPA-EXT-02 total flow _____ 45235 _____ Gal
2. Recovery Well IW-01 total flow _____ NA _____ Gal
3. Recovery Well EPA-EXT-03 total flow _____ NA _____ Gal
5. Recovery Well pH _____ 6.76 _____ pH
6. Recovery Well conductivity _____ 0.59 _____ micromhos
7. Air Stripper pH _____ 7.78 _____ pH
8. Air Stripper temperature _____ 15.7 _____ deg.
9. Air Stripper Pump water flow _____ 37 _____ GPM
10. Air Stripper Pump pressure _____ 35.5 _____ PSI
11. Discharge conductivity _____ .56 _____ micromhos
12. Discharge pH _____ 8.09 _____ pH
13. Discharge total gallons _____ 12341 _____ Gal
14. SVE inlet vacuum (digital readout) _____ 2.0 _____ "Hg
15. SVE inlet vacuum _____ 5.5 _____ "Hg
16. SVE post knockout vacuum _____ -5.25 _____ "Hg

3. A. If time allows, check to see that the treatment system is cycling properly as described in STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE O&M Manual.

Notes:

7/21/04

STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
OPERATION AND MAINTENANCE

1. A. Is any part of the system leaking? YES ☒ NO
If so, list where. _____

B. Is there water on the floor? YES ☒ NO
If so, list where. _____

C. Are all three (3) floor sump level switches in place? ☒ YES NO

D. Is there any evidence of water in any of these floor sumps? YES ☒ NO
Note: If water is present, remove with shop vac or paper towels.
2. A. Display screen on computer will either show system or screen saver. If screen saver is on, tap screen with finger to show screen. If only the desktop is showing with no system screen, click the *Lookout – (Stanton)* icon on the taskbar at the bottom of the screen.

B. From the site display, monitor and record the following.
 1. Recovery Well EPA-EXT-02 flow¹ _____ 58 _____ GPM
 2. Recovery Well EPA-EXT-02 valve open _____ 50 _____ %
 3. Recovery Well IW-01 flow _____ NA _____ GPM
 4. Recovery Well IW-01 valve open _____ NA _____ %
 5. Recovery Well EPA-EXT-03 flow _____ NA _____ GPM
 6. Recovery Well EPA-EXT-03 valve open _____ NA _____ %
 7. Recovery Well pH _____ 6.8 _____ pH
 8. Recovery Well conductivity _____ .57 _____ micromhos
 9. Air Stripper pH _____ 7.8 _____ pH
 10. Air Stripper temperature _____ 158 _____ deg.
 11. Air Stripper air flow _____ 1813 _____ CFM
 12. Pre-vapor carbon pressure _____ 0 _____ "wc
 13. Post carbon air flow _____ 1709 _____ CFM
 14. Discharge conductivity _____ 5.8 _____ micromhos
 15. Discharge pH _____ 8.1 _____ pH

¹ Wells EPA-EXT-02 and MW-24 wells are manifolded together in the field and are piped into the treatment building together. The EPA-EXT-02 water flow meter is therefore actually displaying and totalizing the output of both wells.

7/21/04

16. Discharge flow _____ 75 _____ GPM
17. Discharge total gallons _____ 71749476 _____ Gal
18. SVE inlet vacuum _____ 4 _____ "Hg
19. SVE air flow _____ 81 _____ CFM

C. From the treatment room, monitor and record the following.

1. Recovery Well EPA-EXT-02 total flow _____ 51070 _____ Gal
2. Recovery Well IW-01 total flow _____ NA _____ Gal
3. Recovery Well EPA-EXT-03 total flow _____ NA _____ Gal
5. Recovery Well pH _____ 6.78 _____ pH
6. Recovery Well conductivity _____ 0.60 _____ micromhos
7. Air Stripper pH _____ 7.90 _____ pH
8. Air Stripper temperature _____ 15.7 _____ deg.
9. Air Stripper Pump water flow _____ off _____ GPM
10. Air Stripper Pump pressure _____ off _____ PSI
11. Discharge conductivity _____ .58 _____ micromhos
12. Discharge pH _____ 8.15 _____ pH
13. Discharge total gallons _____ 18470 _____ Gal
14. SVE inlet vacuum (digital readout) _____ 2.0 _____ "Hg
15. SVE inlet vacuum _____ -6 _____ "Hg
16. SVE post knockout vacuum _____ 6 _____ "Hg

3. A. If time allows, check to see that the treatment system is cycling properly as described in STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE O&M Manual.

Notes:

7/28/04

STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
OPERATION AND MAINTENANCE

1. A. Is any part of the system leaking? YES ☒ NO
 If so, list where. _____
- B. Is there water on the floor? YES ☒ NO
 If so, list where. _____
- C. Are all three (3) floor sump level switches in place? ☒ YES NO
- D. Is there any evidence of water in any of these floor sumps? YES ☒ NO
 Note: If water is present, remove with shop vac or paper towels.
2. A. Display screen on computer will either show system or screen saver. If screen saver is on, tap screen with finger to show screen. If only the desktop is showing with no system screen, click the *Lookout – (Stanton)* icon on the taskbar at the bottom of the screen.
- B. From the site display, monitor and record the following.
 1. Recovery Well EPA-EXT-02 flow¹ _____ 59 _____ GPM
 2. Recovery Well EPA-EXT-02 valve open _____ 50 _____ %
 3. Recovery Well IW-01 flow _____ NA _____ GPM
 4. Recovery Well IW-01 valve open _____ NA _____ %
 5. Recovery Well EPA-EXT-03 flow _____ NA _____ GPM
 6. Recovery Well EPA-EXT-03 valve open _____ NA _____ %
 7. Recovery Well pH _____ 6.7 _____ pH
 8. Recovery Well conductivity _____ .57 _____ micromhos
 9. Air Stripper pH _____ 7.8 _____ pH
 10. Air Stripper temperature _____ 158 _____ deg.
 11. Air Stripper air flow _____ 1906 _____ CFM
 12. Pre-vapor carbon pressure _____ 0 _____ "wc
 13. Post carbon air flow _____ 2544 _____ CFM
 14. Discharge conductivity _____ 5.8 _____ micromhos
 15. Discharge pH _____ 8.0 _____ pH

¹ Wells EPA-EXT-02 and MW-24 wells are manifolded together in the field and are piped into the treatment building together. The EPA-EXT-02 water flow meter is therefore actually displaying and totalizing the output of both wells.

7/28/04

16. Discharge flow _____ 72 _____ GPM
17. Discharge total gallons _____ 72357941 _____ Gal
18. SVE inlet vacuum _____ 4 _____ "Hg
19. SVE air flow _____ 87 _____ CFM

C. From the treatment room, monitor and record the following.

1. Recovery Well EPA-EXT-02 total flow _____ 56940 _____ Gal
2. Recovery Well IW-01 total flow _____ NA _____ Gal
3. Recovery Well EPA-EXT-03 total flow _____ NA _____ Gal
5. Recovery Well pH _____ 6.77 _____ pH
6. Recovery Well conductivity _____ 0.59 _____ micromhos
7. Air Stripper pH _____ 7.84 _____ pH
8. Air Stripper temperature _____ 15.8 _____ deg.
9. Air Stripper Pump water flow _____ 38 _____ GPM
10. Air Stripper Pump pressure _____ 36 _____ PSI
11. Discharge conductivity _____ .56 _____ micromhos
12. Discharge pH _____ 8.07 _____ pH
13. Discharge total gallons _____ 24631 _____ Gal
14. SVE inlet vacuum (digital readout) _____ 2.2 _____ "Hg
15. SVE inlet vacuum _____ 6 _____ "Hg
16. SVE post knockout vacuum _____ -5.75 _____ "Hg

3. A. If time allows, check to see that the treatment system is cycling properly as described in STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE O&M Manual.

Notes:

Appendix C

Groundwater Treatment System Downloaded Operational Data

[illegible]

Appendix D
Sampling Trip Reports

SAMPLING TRIP REPORT

Site Name: STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE

CERCLIS ID Number: NYD047650197

Sampling Dates: July 13, 2004

CLP Case Number: N/A

Site Location: 110 Cutter Mill Road, Great Neck, New York, 11021

Sample Descriptions: Groundwater Treatment System Influent / Effluent.

Laboratories Receiving Samples (Table 1):

Case Number	Sample Type	Name and Address of Laboratory
N/A	TCL-VOAs OLC03.2	USEPA Region II Building 209 MS-230 2890 Woodbridge Avenue Edison, N.J. 08837

Sample Dispatch Data (Table 2):

On July 13, 2004, four (4) groundwater samples, including extra volume for Matrix Spike / Matrix Spike Duplicate (MS/MSD) analysis, one (1) duplicate sample, and one (1) trip blank were shipped to the U.S. Environmental Protection Agency Region II Lab (USEPA) for TCL-VOAs analysis.

FedEx Airbill No.	Number of Coolers	Number and Type of Samples	Time and Date of Shipping
842135658512	1	4 Aqueous Samples including 1 MS/MSD, 1 duplicate sample, and 1 Trip Blank for TCL-VOAs.	7/13/04 @ 17:00 TO: USEPA

Sampling Personnel (Table 3):

Name	Organization	Site Duties
Tom Williams	Earth Tech, Inc.	Task Manager
John Huisman	Earth Tech, Inc.	Health & Safety/Sampler

Sample Numbers and Collection Points (Table 4):

Laboratory	Analyses	Sample Type	Sample #	Sample Collection Point(SCP)
USEPA	TCL-VOAs	Aqueous Groundwater	B1FJ2	SC-01
			B1FJ3	SC-04 (MS/MSD)
			B1FJ4	SC-68 (Dupl SP-01)
			B1FJ5	SC-TB (Trip Blank)

Additional Comments:

All groundwater samples were collected after a five gallon purge from the sample ports located within the treatment system. Volumes were collected from the influent (SC-01) and effluent (SC-04) of the treatment system for the following analysis: Target Compound List (TCL) Volatile Organic Compounds.

Extra volumes for MS/MSD analysis were collected from SC-04, the effluent sample location. Sample collection point SC-68 is a duplicate sample of influent sample SC-01.

Earth Tech personnel also collected real time water quality parameters from the raw water (influent) and treated water (effluent) using a Horiba U-22 water quality meter.

APPENDIX D-1
CHAIN OF CUSTODY FORMS



A **tyco** INTERNATIONAL LTD. COMPANY



**USEPA Contract Laboratory Program
Organic Traffic Report & Chain of Custody Record**

Case No: _____
DAS No: _____
SDG No: _____ **L**

Date Shipped: 7/13/2004 Carrier Name: FedEx Airbill: 842135658512 Shipped to: USEPA REGION II Building 209 MS230 2890 Woodbridge Avenue Edison NJ 08837 (732) 906-6886	Chain of Custody Record		Sampler Signature: <i>John Huisman</i>	For Lab Use Only Lab Contract No: _____ Unit Price: _____ Transfer To: _____ Lab Contract No: _____ Unit Price: _____	
	Relinquished By	(Date / Time)	Received By		(Date / Time)
	1 <i>John Huisman</i>	7/13/04 / 12:00	FedEx		7/13/04 / 12:00
	2				
	3				
4					

ORGANIC SAMPLE No.	MATRIX/ SAMPLER	CONC/ TYPE	ANALYSIS/ TURNAROUND	TAG No./ PRESERVATIVE/ Bottles	STATION LOCATION	SAMPLE COLLECT DATE/TIME	INORGANIC SAMPLE No.	FOR LAB USE ONLY Sample Condition On Receipt
B1FJ2	Ground Water/ John Huisman	UG	VOA (21)	(HCL) (3)	SC-01	S: 7/13/2004 14:00		
B1FJ3	Ground Water/ John Huisman	UG	VOA (21)	(HCL) (9)	SC-04	S: 7/13/2004 13:30		
B1FJ4	Ground Water/ John Huisman	UG	VOA (21)	(HCL) (3)	SC-68	S: 7/13/2004 14:00		
B1FJ5	Field QC	UG	VOA (21)	(HCL) (3)	SC-TB	S: 7/13/2004		

Shipment for Case Complete? Y	Sample(s) to be used for laboratory QC: B1FJ3	Additional Sampler Signature(s):	Cooler Temperature Upon Receipt:	Chain of Custody Seal Number:
Analysis Key:	Concentration: L = Low, M = Low/Medium, H = High	Type/Designate: Composite = C, Grab = G		Custody Seal Intact? <input type="checkbox"/> Shipment Iced? <input type="checkbox"/>
VOA = CLP TCL Volatiles				

TR Number: 2-462971652-071304-0001

PR provides preliminary results. Requests for preliminary results will increase analytical costs.
Send Copy to: Sample Management Office, 2000 Edmund Halley Dr., Reston, VA. 20191-3400 Phone 703/264-9348 Fax 703/264-9222

LABORATORY COPY

EPA USEPA Contract Laboratory Program
Organic Traffic Report & Chain of Custody Record

Case No: **R**
DAS No:

Region: 2	Date Shipped: 7/13/2004	Chain of Custody Record	Sampler Signature: <i>John Huisman</i>
Project Code:	Carrier Name: FedEx		Relinquished By (Date / Time)
Account Code:	Airbill: 842135658512	1 <i>John Huisman</i> 7/13/04/17:00	Fedex 7/13/04/17:00
CERCLIS ID: NYD047650197	Shipped to: USEPA REGION II Building 209 MS230 2890 Woodbridge Avenue Edison NJ 08837 (732) 906-6886	2	
Spill ID: 02LH		3	
Site Name/State: Stanton Cleaners Site/NY		4	
Project Leader: Tom Williams			
Action: Operations and Maintenance			
Sampling Co: Earth Tech			

ORGANIC SAMPLE No.	MATRIX/ SAMPLER	CONC/ TYPE	ANALYSIS/ TURNAROUND	TAG No./ PRESERVATIVE/ Bottles	STATION LOCATION	SAMPLE COLLECT DATE/TIME		INORGANIC SAMPLE No.	QC Type
B1FJ2	Ground Water/ John Huisman	L/G	VOA (21)	(HCL) (3)	SC-01	S: 7/13/2004	14:00		-
B1FJ3	Ground Water/ John Huisman	L/G	VOA (21)	(HCL) (9)	SC-04	S: 7/13/2004	13:30		-
B1FJ4	Ground Water/ John Huisman	L/G	VOA (21)	(HCL) (3)	SC-68	S: 7/13/2004	14:00		Field Duplicate
B1FJ5	Field QC	L/G	VOA (21)	(HCL) (3)	SC-TB	S: 7/13/2004			Trip Blank

Shipment for Case Complete? Y	Sample(s) to be used for laboratory QC: B1FJ3	Additional Sampler Signature(s):	Chain of Custody Seal Number:
Analysis Key: VOA = CLP TCL Volatiles	Concentration: L = Low, M = Low/Medium, H = High	Type/Designate: Composite = C, Grab = G	Shipment Iced? _____

TR Number: **2-462971652-071304-0001**

PR provides preliminary results. Requests for preliminary results will increase analytical costs.

Send Copy to: Sample Management Office, 2000 Edmund Halley Dr., Reston, VA. 20191-3400 Phone 703/264-9348 Fax 703/264-9222

REGION COPY

APPENDIX D-2
FEDEX AIRBILLS

FedEx Express
USA Airbill

Tracking Number

842135658512

1 From Please print and press hard.

Date 7/13/04

Sender's FedEx Account Number

2374-4259-8

Sender's Name

John Huisman

Phone (516) 466-4960

Company

Earth Tech, Inc.

Address

110 Cuthers Mill Road

City

Great Neck

State

NY

ZIP

11021

2 Your Internal Billing Reference

5442:001

3 To

Recipient's Name

Sample Receiving

Phone

(732) 904-6886

Company

USEPA Region II

Address

Building 209 MS 230

Address

2890 Woodbridge Avenue

City

Edison

State

NJ

ZIP

08837

Try online shipping at fedex.com

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

Questions? Visit our Web site at fedex.com

Or call 1.800.550.FedEx® 800.463.3339.

Sender's Copy

Packages up to 150 lbs.

Delivery commitment may be made in some areas.

Business next business morning

FedEx First Overnight

Delivery commitment may be made in some areas.

Packages over 150 lbs.

Delivery commitment may be made in some areas.

FedEx 2Day

FedEx 2Day Freight

FedEx 3Day Freight

FedEx 4Day Freight

FedEx 5Day Freight

FedEx 7Day Freight

FedEx 9Day Freight

FedEx 11Day Freight

FedEx 12Day Freight

FedEx 14Day Freight

FedEx 15Day Freight

FedEx 16Day Freight

FedEx 17Day Freight

FedEx 18Day Freight

FedEx 19Day Freight

FedEx 20Day Freight

FedEx 21Day Freight

FedEx 22Day Freight

FedEx 23Day Freight

FedEx 24Day Freight

FedEx 25Day Freight

FedEx 26Day Freight

FedEx 27Day Freight

FedEx 28Day Freight

FedEx 29Day Freight

FedEx 30Day Freight

FedEx 31Day Freight

FedEx 32Day Freight

FedEx 33Day Freight

RETAIN THIS COPY FOR YOUR RECORDS.

8 Release Signature

By signing this Airbill you authorize us to deliver the shipment without obtaining a signature and agree to indemnify and hold us harmless from any resulting claims.

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

Questions? Visit our Web site at fedex.com

Or call 1.800.550.FedEx® 800.463.3339.

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

Questions? Visit our Web site at fedex.com

Or call 1.800.550.FedEx® 800.463.3339.

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

Questions? Visit our Web site at fedex.com

Or call 1.800.550.FedEx® 800.463.3339.

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

Questions? Visit our Web site at fedex.com

Or call 1.800.550.FedEx® 800.463.3339.

By using this Airbill you agree to the service conditions on the back of this Airbill and in our current Service Guide, including terms that limit our liability.

APPENDIX D-3
WATER QUALITY DATA

STANTON CLEANERS SITE LTRA

Groundwater Pump and Treatment System Water Quality Parameters Log

Date: 7/13/04
Project # 70536

	pH	COND.	TURB.	DO	TEMP.	SALINITY
Combined Influent	6.49	0.534	0.5	5.5	65.7	0
Discharge	7.8	0.555	0.1	8.8	65	0

Total Gallons pumped: 71,069,006 gallons
Flow rate: 65 gpm

Equipment Calibrated by: John Huisman
Water samples collected by: John Huisman
Water monitoring performed by: John Huisman

Comments:
SC-01 : Influent Sample Collected
SC-04 : Effluent Sample Collected & (MS/MSD)
SC-68 : Duplicate Sample of SC-01

TEMP. - Temperature measured in degrees Fahrenheit.
COND. - Conductivity measured in milliSiemens per centimeter (mS/cm).
TURB. - Turbidity measure in nephelometric turbidity units (NTU).
DO - Dissolved Oxygen measured in milligrams per liter (mg/L).
SALINITY - Salinity in percentage.

Appendix E

Groundwater Treatment System Raw and Treated Analytical Data

Stanton Cleaners Analytical Tracking Table
Influent and Effluent Groundwater Data

Sample Location	ECC ID*	EPA ID	Date Collected	Compounds Detected	Result (µg/L)	Qualifier**
Influent	SC-01	B0001	10/27/2003	MTBE	2	J
				cis -1,2-Dichloroethene	2	J
				Trichloroethene (TCE)	3	J
				Toluene	3	J
				Tetrachloroethene	350 (D)	
Effluent	SC-04	B0002	10/27/2003	None		
Trip Blank	SC-TB	B0003	10/27/2003	Acetone	61	J
				Methylene chloride	2	J
Influent	SC-01	B0177	11/12/2003	Tetrachloroethene (PCE)	240	
				Chlorodifluoromethane	8.6	NJ
				1,2-Dichloroethene	3.3	NJ
Effluent	SC-04	B0178	11/12/2003	Chlorodifluoromethane	22	NJ
Influent Dup	SC-60	B0179	11/12/2003	Tetrachloroethene	250	
				Chlorodifluoromethane	29	NJ
				1,2-Dichloroethene	3.4	NJ
Trip Blank	SC-TB	B0180	11/12/2003	Tetrachloroethene	9.4	
				Chlorodifluoromethane	4.3	NJ
Influent	SC-01	B17J3	12/10/2003	Tetrachloroethene	290 (D)	
				cis -1,2-Dichloroethene	2	J
				Trichloroethene	3	J
Effluent	SC-04	B17J4	12/10/2003	None		
Influent Dup	SC-61	B17J5	12/10/2003	Tetrachloroethene	280 (D)	
				cis -1,2-Dichloroethene	2	J
				Trichloroethene	3	J
Trip Blank	SC-TB	B17J6	12/10/2003	MTBE	5	J
				Toluene	2	J
				Ethylbenzene	2	J
Influent	SC-01	B1000	1/12/2004	MTBE	2.7	
				cis -1,2-Dichloroethene	1.5	
				Trichloroethene	2.5	
				Tetrachloroethene	280	
Effluent	SC-04	B1001	1/12/2004	None		
Influent Dup	SC-62	B1002	1/12/2004	MTBE	2.6	
				cis -1,2-Dichloroethene	1.5	
				Trichloroethene	2.5	
				Tetrachloroethene	300	
Trip Blank	SC-TB	B1003	1/12/2004	Methylene chloride	0.6	K
				MTBE	3.7	
				Tetrachloroethene	7.9	
				m&p-Xylene	0.7	
Influent	SC-01	B17Z0	2/12/2004	cis -1,2-Dichloroethene	1.7	
				Trichloroethene	3.0	
				Tetrachloroethene	610 (D)	
				Unknown TIC	0.53	J
Effluent	SC-04	B17Z1	2/12/2004	Acetone	3.8	J
Influent Dup	SC-63	B17Z2	2/12/2004	Acetone	25	J
				cis -1,2-Dichloroethene	1.7	
				Trichloroethene	2.8	
				Tetrachloroethene	440 (D)	
Trip Blank	SC-TB	B17Z3	2/12/2004	Methylene chloride	0.16	J
				MTBE	4.7	
				Chloroform	0.26	J
				Tetrachloroethene	7.1	
				Xylene (total)	0.56	
				1,3-Dichlorobenzene	0.40	J
				1,4-Dichlorobenzene	0.38	J
				Unknown TIC	0.58	J
				Benzene, 1-ethyl-3-methyl-	0.72	JN

Stanton Cleaners Analytical Tracking Table
Influent and Effluent Groundwater Data

Sample Location	ECC ID*	EPA ID	Date Collected	Compounds Detected	Result (µg/L)	Qualifier**
Influent	SC-01	B17Z6	3/10/2004	MTBE	2.7	
				cis -1,2-Dichloroethene	1.2	
				Trichloroethene	2.3	
				Tetrachloroethene	260	
Effluent	SC-04	B17Z7	3/10/2004	Tetrachloroethene	0.70	
Influent Dup	SC-64	B17Z8	3/10/2004	MTBE	2.8	
				cis -1,2-Dichloroethene	1.2	
				Trichloroethene	2.3	
				Tetrachloroethene	260	
Trip Blank	SC-TB	B17Z9	3/10/2004	Acetone	1.8	
				Toluene	0.50	
				Isobutane	41	NJ
Influent	SC-01	B1BS2	4/14/2004	MTBE	1.9	
				cis -1,2-Dichloroethene	0.83	
				Trichloroethene	1.5	
				Tetrachloroethene	380 (D)	
Effluent	SC-04	B1BS3	4/14/2004	Tetrachloroethene	1.9	
Influent Dup	SC-65	B1BS4	4/14/2004	Acetone	1.2	J
				MTBE	1.5	
				cis -1,2-Dichloroethene	0.67	J
				Trichloroethene	1.1	
				Tetrachloroethene	260 (D)	
Trip Blank	SC-TB	B1BS5	4/14/2004	Methylene chloride	0.17	J
				Chloroform	2.8	
				Bromodichloromethane	0.80	
Influent	SC-01	B1BS6	5/20/2004	MTBE	2.1	
				cis -1,2-Dichloroethene	1.0	
				Trichloroethene	1.8	
				Tetrachloroethene	190	
Effluent	SC-04	B1BS7	5/20/2004	Tetrachloroethene		
Influent Dup	SC-66	B1BS8	5/20/2004	Acetone	1.2	
				Acetone		
				MTBE	2.1	
				cis -1,2-Dichloroethene	0.9	
				Trichloroethene	1.6	
Trip Blank	SC-TB	B1BS9	5/20/2004	Tetrachloroethene	200	
				Acetone	1	
				Chloroform		
Influent	SC-01	AF02173	6/15/2004	Bromodichloromethane		
				MTBE	2.7	
				cis -1,2-Dichloroethene	1.3	
				Trichloroethene	2.4	
Effluent	SC-04	AF02175	6/15/2004	Tetrachloroethene	320	
				Tetrachloroethene	2.1	
Influent Dup	SC-67	AF02174	6/15/2004	Acetone		
				Acetone		
				MTBE	2.3	
				cis -1,2-Dichloroethene	1.2	
				Trichloroethene	2.2	
				Tetrachloroethene	330	

Notes:

* = Unless otherwise noted, samples collected from ECC ID SC-04 were used as the matrix spike / matrix spike duplicate sample.

** = Data validation was performed by EPA Region II. ECC carried over assigned qualifiers and did not perform a separate review or validation of the data.

(D) = Detection from a dilution of the sample.

J = qualified as estimated

JN = Presumptive evidence for the presence of the material at an estimated value.

K = The reported value may be biased high.

µg/L = micrograms per liter

MTBE = Tert-butyl-methyl-ether

NJ = TIC. The reported value is estimated.

TIC = Tentatively Identified Compound.

Appendix F

Soil Vapor Extraction and Pump and Treat System Bi-weekly Air Monitoring Logs

**STANTON CLEANERS AREA GROUNDWATER
CONTAMINATION SITE
Soil-Vapor Extraction and Pump and Treat System
Bi-Weekly Air Monitoring Log**

Date: 7/ 08 / 2004
Project # 70536

	MultiRAE Plus PGM-50					VelociCalc Plus				
	VOC	CO	Oxygen	LEL	H2S	Temp.	Vac. Pre.	%RH	Dew pt.	Flow
Influent SVE	4.9	0	20.90%	0%	0	106.0	NA	64.00%	-6.80	140
Post Air Stripper	0.0	0	21.00%	0%	0	76.3	NA	64.50%	-6.90	2000
Discharchge	0.6	0	20.90%	0%	0	81.9	NA	65.00%	-6.90	2300
Background	0.0	0	20.90%	0%	0	78.8	NA	66.77%	-9.80	NA

**Total gallons pumped: 70,619,308 gallons
Flow Rate: 71 gpm**

Equipment calibrated by: J. Huisman

Air sample collected by: J. Huisman

Air sample readings performed by: J. Huisman

Comments:

SVE Belt Replaced today.

VOC: Volatile Organic Compounds

CO: Carbon Monoxide

LEL: Lower Explosive Limit

ppm: parts per million

temperature: measured in degrees Farenheit

pressure: measured in inches of water (in/H2O), inches of mercury (in/Hg), or

pounds per square inch (psi).

Flow: measured in cubic feet per minute (cfm)

%RH: relative humidity

Dew Pt.: dew point in degrees Farenheit

**STANTON CLEANERS AREA GROUNDWATER
CONTAMINATION SITE
Soil-Vapor Extraction and Pump and Treat System
Bi-Weekly Air Monitoring Log**

Date: 7/ 22 / 2004
Project # 70536

	MultiRAE Plus PGM-50					VelociCalc Plus				
	VOC	CO	Oxygen	LEL	H2S	Temp.	Vac. Pre.	%RH	Dew pt.	Flow
Influent SVE	4.8	0	20.90%	0%	0	108.1	NA	41.33%	-8.11	139
Post Air Stripper	0.0	0	20.90%	0%	0	77.2	NA	41.00%	-8.31	2001
Discharchge	0.7	0	20.90%	0%	0	81.0	NA	41.50%	-8.00	2300
Background	0.0	0	20.90%	0%	0	77.9	NA	45.67%	-11.34	NA

Total gallons pumped: 71,829,110 gallons
Flow Rate: 71 gpm

Equipment calibrated by: J. Huisman

Air sample collected by: J. Huisman

Air sample readings performed by: J. Huisman

Comments:

VOC: Volatile Organic Compounds

CO: Carbon Monoxide

LEL: Lower Explosive Limit

ppm: parts per million

temperature: measured in degrees Farenheit

pressure: measured in inches of water (in/H2O), inches of mercury (in/Hg), or

pounds per square inch (psi).

Flow: measured in cubic feet per minute (cfm)

%RH: relative humidity

Dew Pt.: dew point in degrees Farenheit

Appendix G

Quarterly Groundwater Sampling Analytical Data

Not applicable for this month.

Appendix H

Historical Groundwater Level Monitoring Results (Ongoing)

WATER LEVEL DATA SUMMARY

PROJECT: <u>Stanton Cleaners</u>			JOB NUMBER: <u>70536</u>		
LOCATION: <u>Great Neck, NY</u>			DATE: <u>7/21/2004 - 7/22/2004</u>		
CLIENT: <u>USACE / USEPA</u>			MEASURED BY: <u>John Huisman</u>		
SURVEY DATUM: <u>ft msl</u>					
MEASURING DEVICE: <u>Solinst Water Level Indicator S/N# 34407</u>					

WELL NUMBER	MEASURING POINT		DEPTH TO WATER (FT)	ELEVATION OF WATER (FT)	COMMENTS
	Description	Elevation (FT)			
EPA-MW-11D	ft BTOC	74.63	59.75	14.88	missing 1 bolt
EPA-MW-21	ft BTOC	84.13	66.99	17.14	missing 1 bolt
EPA-MW-22	ft BTOC	82.20	64.50	17.70	
EPA-MW-23	ft BTOC	82.83	66.10	16.73	
EPA-MW-27	ft BTOC	69.32	52.98	16.34	no bolts
ST-MW-02	ft BTOC	82.03	65.00	17.03	
ST-MW-06	ft BTOC	69.83	45.66	24.17	
ST-MW-09	ft BTOC	78.13	61.79	16.34	
ST-MW-11	ft BTOC	75.25	60.39	14.86	no bolts
ST-MW-12	ft BTOC	87.20	72.20	15.00	missing 1 bolt
ST-MW-14	ft BTOC	69.73	58.34	11.39	no bolts
ST-MW-16	ft BTOC	75.78	55.01	20.77	no bolts
ST-MW-17	ft BTOC	86.53	71.46	15.07	no bolts
ST-MW-19	ft BTOC	82.50	64.77	17.73	no bolts
ST-MW-20	ft BTOC	84.53	73.25	11.28	no bolts

Notes:

WAGNN Well #9 was pumping at 1,000 GPM during water level measurements on 7/21/04 & 7/22/04

Treatment System:

Total Gallons Pumped: 71,829,004

Pumping Rate: 71 GPM

**HISTORICAL GROUNDWATER ELEVATIONS
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
GREAT NECK, NASSAU COUNTY, NEW YORK**

Well ID	Top of PVC Elevation (ft msl)	10/29/2003		10/31/2003		11/22/03 - 11/23/03	
		DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)
EPA-MW-11D	74.63	57.74	16.89	57.94	16.69	60.07	14.56
EPA-MW-21	84.13	66.70	17.43	66.14	17.99	66.86	17.27
EPA-MW-22	82.20	64.51	17.69	64.08	18.12	65.09	17.11
EPA-MW-23	82.83	64.97	17.86	64.54	18.29	78.61	4.22
EPA-MW-27	69.32	51.74	17.58	51.12	18.20	52.85	16.47
ST-MW-02	82.03	64.19	17.84	63.78	18.25	64.40	17.63
ST-MW-06	69.83	63.43	6.40	44.82	25.01	44.92	24.91
ST-MW-09	78.13	61.39	16.74	60.67	17.46	62.52	15.61
ST-MW-11	75.25	58.67	16.58	58.06	17.19	60.59	14.66
ST-MW-12	87.20	73.84	13.36	70.18	17.02	72.01	15.19
ST-MW-14	69.73	50.94	18.79	50.76	18.97	56.40	13.33
ST-MW-16	75.78	55.51	20.27	55.53	20.25	65.51	10
ST-MW-17	86.53	69.95	16.58	69.27	17.26	71.55	14.98
ST-MW-19	82.50	67.01	15.49	64.93	17.57	68.04	14.46
ST-MW-20	84.53	65.99	18.54	65.83	18.70	73.45	11.08

Notes:

ft msl - feet mean sea level

ft BTOC - feet below top of casing

-- - Not measured

**HISTORICAL GROUNDWATER ELEVATIONS
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
GREAT NECK, NASSAU COUNTY, NEW YORK**

Well ID	Top of PVC Elevation (ft msl)	12/17/03 - 12/18/03		1/12/2004		2/26/2004	
		DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)
EPA-MW-11D	74.63	59.00	15.63	57.52	17.11	56.50	18.13
EPA-MW-21	84.13	64.99	19.14	66.17	17.96	64.30	19.83
EPA-MW-22	82.20	63.03	19.17	63.99	18.21	61.90	20.30
EPA-MW-23	82.83	77.05	5.78	64.45	18.38	63.00	19.83
EPA-MW-27	69.32	51.75	17.57	51.22	18.10	50.50	18.82
ST-MW-02	82.03	63.25	18.78	64.03	18.00	62.03	20.00
ST-MW-06	69.83	43.10	26.73	45.74	24.09	44.40	25.43
ST-MW-09	78.13	61.50	16.63	--	--	60.00	18.13
ST-MW-11	75.25	59.23	16.02	62.10	13.15	60.90	14.35
ST-MW-12	87.20	72.00	15.20	70.27	16.93	60.50	26.70
ST-MW-14	69.73	55.05	14.68	NA	NA	48.70	21.03
ST-MW-16	75.78	64.18	11.60	54.99	20.79	53.00	22.78
ST-MW-17	86.53	69.99	16.54	69.40	17.13	67.25	19.28
ST-MW-19	82.50	67.21	15.29	--	--	65.25	17.25
ST-MW-20	84.53	71.56	12.97	63.51	21.02	61.75	22.78

Notes:

ft msl - feet mean sea level

ft BTOC - feet below top of casing

-- - Not measured

**HISTORICAL GROUNDWATER ELEVATIONS
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
GREAT NECK, NASSAU COUNTY, NEW YORK**

Well ID	Top of PVC Elevation (ft msl)	3/29/2004		4/5/2004		5/19/2004	
		DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)
EPA-MW-11D	74.63	60.00	14.63	60.36	14.27	60.30	14.33
EPA-MW-21	84.13	66.99	17.14	67.38	16.75	67.10	17.03
EPA-MW-22	82.20	61.90	20.30	65.00	17.20	64.98	17.22
EPA-MW-23	82.83	65.10	17.73	65.59	17.24	65.25	17.58
EPA-MW-27	69.32	52.08	17.24	52.84	16.48	53.10	16.22
ST-MW-02	82.03	63.99	18.04	64.90	17.13	64.87	17.16
ST-MW-06	69.83	45.60	24.23	46.24	23.59	46.25	23.58
ST-MW-09	78.13	62.80	15.33	--	--	62.00	16.13
ST-MW-11	75.25	60.00	15.25	60.85	14.40	60.46	14.79
ST-MW-12	87.20	72.22	14.98	72.22	14.98	72.12	15.08
ST-MW-14	69.73	56.99	12.74	57.87	11.86	58.13	11.60
ST-MW-16	75.78	54.68	21.10	55.48	20.30	55.09	20.69
ST-MW-17	86.53	70.25	16.28	71.76	14.77	71.80	14.73
ST-MW-19	82.50	66.00	16.50	--	--	65.78	16.72
ST-MW-20	84.53	71.45	13.08	73.78	10.75	73.65	10.88

Notes:

ft msl - feet mean sea level

ft BTOC - feet below top of casing

-- - Not measured

**HISTORICAL GROUNDWATER ELEVATIONS
STANTON CLEANERS AREA GROUNDWATER CONTAMINATION SITE
GREAT NECK, NASSAU COUNTY, NEW YORK**

Well ID	Top of PVC Elevation (ft msl)	6/14/2004		7/21/03 - 7/22/03	
		DTW (ft BTOC)	Elevation (ft msl)	DTW (ft BTOC)	Elevation (ft msl)
EPA-MW-11D	74.63	59.97	14.66	59.75	14.88
EPA-MW-21	84.13	67.00	17.13	66.99	17.14
EPA-MW-22	82.20	64.78	17.42	64.50	17.70
EPA-MW-23	82.83	66.21	16.62	66.10	16.73
EPA-MW-27	69.32	53.05	16.27	52.98	16.34
ST-MW-02	82.03	65.11	16.92	65.00	17.03
ST-MW-06	69.83	45.99	23.84	45.66	24.17
ST-MW-09	78.13	62.00	16.13	61.79	16.34
ST-MW-11	75.25	60.40	14.85	60.39	14.86
ST-MW-12	87.20	72.29	14.91	72.20	15.00
ST-MW-14	69.73	58.55	11.18	58.34	11.39
ST-MW-16	75.78	55.09	20.69	55.01	20.77
ST-MW-17	86.53	71.52	15.01	71.46	15.07
ST-MW-19	82.50	65.00	17.50	64.77	17.73
ST-MW-20	84.53	73.44	11.09	73.25	11.28

Notes:

ft msl - feet mean sea level

ft BTOC - feet below top of casing

-- - Not measured

Appendix I

Indoor Air Quality Analytical Data

Not applicable for this month.

Appendix J
Action List Dated July 2004

July 2004 ~~2004~~ ACTION LIST SUMMARY

PROJECT: <u>Stanton Cleaners</u>	JOB NUMBER: <u>70536</u>
LOCATION: <u>Great Neck, NY</u>	DATE: <u>July-04</u>
CLIENT: <u>USACE / USEPA</u>	

COMPLETED ITEMS	DATE PERFORMED
Item #1 - Replaced SVE Blower Belt.	7/8/2004
Item #2 - Replaced SVE Blower Belt.	7/26/2004

OUTSTANDING ITEMS	RECOMMENDED SOLUTION
Item A - Monitoring wells need repair / New bolts, well caps, and locks need to be ordered to repair existing monitoring wells.	