

Project: National Heatsheet Printing Site - Off-Site - Site Management
Contractors: AECOM and Preferred Environmental Services
AECOM Job No: 60135649
Site No: 1-52-140
AECOM Project Manager: Walt Howard

AECOM
40 British American Boulevard
Airport Park
Latham, NY 12110
Telephone: 518.951.2200

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

Date: 19-Dec-12
REPORT No. _____
PAGE No. 1

PREPARED BY: Thomas Fitzpatrick TITLE: Site Rep.

WEATHER	Bright Sun	Partly Cloudy	Overcast	Rain	Clear
TEMP	To 32	32-50	50-70	70-85	85 and up
WIND	Light	Moderate	High		
HUMIDITY	Dry	Moderate	Humid		
WIND DIR	NE	NW	SE	SW	
	N	S	E	W	

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
Thomas Fitzpatrick	Technician	10:04 - 13:30	Preferred
Daniel Prisco-Buxbaum	Technician	10:32 - 10:58	Preferred

VISITORS

Name	Time (From - To)	Representing	Remarks
NA	NA	NA	NA

EQUIPMENT AT THE SITE

I = Idle W = Working

1. Camera - W	3. Pressure Gauges - W	5. Vacuum Pump - W	7. VelociCalc - TSI 9555/9 - W
2. PID - W	4. Interface Probe - W	6. Four Gas Meter - W	

OPERATION & MAINTENANCE ACTIVITIES

AECOM/Preferred Site Representative: Thomas Fitzpatrick - Preferred	
DESCRIPTION OF WORK PERFORMED AND OBSERVED	
10:04 - Preferred arrived on-site. Both systems are up with three (3) alarms triggered:	
12/16/12 18:55 W11: Well DDC-8 Low Differential Pressure	
12/016/12 6:22 W12: Well DDC-7 Low Differential Pressure	
12/13/12 9:33 W8: Well DDC-5 Low Differential Pressure	
10:10 - Weekly O&M started.	
10:32 - Daniel Prisco-Buxbaum assisted in the gauging of the DDC wells located along Benjoe Drive.	
10:58 - Daniel Prisco-Buxbaum off-site.	
12:00 - DDC-5 & DDC-6 condensate drainage valves were drained in 5 gallon buckets.	
12:30 - Pipe insulation was installed on the four (4)-inch injection pipes in the DDC-5 & DDC-6 shed.	
13:25 - O&M completed.	
13:30 - Preferred locked both sheds and all parties off-site. All alarms were reset, with blowers B-501 & B-502 up upon departure.	

x

 - Designates report is continued on additional pages

AECOM/Preferred Site Representative: Thomas Fitzpatrick (Preferred) Project Manager: W. Howard

O&M DATA SHEET - NATIONAL HEATSET - OFF-SITE SYSTEM

Date: 12/19/2012

Time: 11:00

Weather: 43° F - Bright Sun - Dry

B-501 Status on Arrival: Up / Down / Off

B-502 Status on Arrival: Up / Down / Off

Alarm Light Status on Arrival: ON / OFF

Alarm Light Reset on Arrival: YES / NO

SYSTEM OPERATING DATA

ID	B-501	TP-211	B-502	TP-212	B-503	TP-213	Time
Hours	4,265.3	0.1	4,535.3	0.3	0	0	@ 11:44
Hz	31	Hz	31		Separator ID	Water Level (IN)	Drained
PI-511	5.1	PI-512	6.9				
TSH-511	100	TSH-512	145		ST-201	0	YES / <u>NO</u>
					ST-202	0	YES / <u>NO</u>
VI-201	-2.5	IWC	VI-202	-2.0	IWC		
TI-201	59	°F	TI-202	62	°F		
DPT-201	0.55	IWC (6" Pipe)	DPT-202	0.57	IWC (6" Pipe)		
V-DLH5-6	<u>Open</u> / Closed		V-DLH5-6	<u>Open</u> / Closed			
VI-401	-4.0	IWC	VI-402	-5.0	IWC		
TI-401	59	°F	TI-402	58	°F		
VI-401B	-6.0	IWC	VI-402A	-22	IWC		
SP-401B	0.0	ppb / <u>ppm</u>	SP-402A	0.0	ppb / <u>ppm</u>		
VI-401A	-24	IWC	VI-402B	-8.0	IWC		
SP-401A	0.0	ppb / ppm	SP-402B	0.8	ppb / <u>ppm</u>		
VI-403B	-16	IWC	VI-403A	-16	IWC		
SP-403B	0.0	ppb / <u>ppm</u>	SP-403A	0.3	ppb / <u>ppm</u>		
VI-501	-30	IWC	VI-502	-30	IWC		
SP-501	0.0	ppb / <u>ppm</u>	SP-502	0.0	ppb / <u>ppm</u>		
TI-501	64	°F	TI-502	64	°F		
VI-501A	-32	IWC	VI-502A	-32	IWC		
DPT-301	0.42	IWC (6" Pipe)	DPT-302	0.36	IWC (6" Pipe)		
PI-301	5.6	PSI	PI-302	6.4	PSI		
TI-301	100	°F	TI-302	110	°F		
FM-601	82.7 gal	Electric Meter Reading:		4,001 kW/h @	11:40 AM		

B-501 Status on Departure: UP / DOWN / OFF

B-502 Status on Departure: UP / DOWN / OFF

Alarm Light Status on Departure: ON / OFF

Alarm Light Reset on Departure: YES / NO

O&M DATA SHEET - NATIONAL HEATSET - OFF-SITE SYSTEM

Date: 12/12/12

Time: 10:30

Weather:

45° F - Bright Sun

INJECTION & EXTRACTION MANIFOLD OPERATING DATA

Well ID	4" - INJECTION			6" - EXTRACTION			
	Δ Pressure (IWC)	Temp (°F)	Pressure (PSI)	Vacuum (IWC)	Temp (°F)	Velocity (ft/min)	VOCs (ppb or ppm)
DDC-05	0.14	85	4.0	0.955	60	636	0.0
DDC-10	0.17	85	4.2	0.985	62	641	0.0
DDC-09	0.35	85	4.9	1.028	62	914	0.3
DDC-08	0.30	85	4.0	1.582	62	942	1.8
DDC-07	0.23	80	4.4	1.583	62	501	0.0
DDC-06	0.20	87	4.5	1.682	60	677	0.0

DDC WELLHEAD OPERATING DATA

WELL ID	PZ SHALLOW (FT)	PZ DEEP (FT)	Air Space (FT)	COMMENTS	MW ID	DTW (FT)
DDC-05	11.08	16.17	5.0'	(1) Drained condensate valve	NA	NA
DDC-10	10.65	14.72	2.0'	---	NA	NA
DDC-09	10.40	15.72	1.5'	---	NA	NA
DDC-08	9.85	14.74	1.0'	---	NA	NA
DDC-07	10.20	12.43	1.0'	3-inches of pooled water within vault	NA	NA
DDC-06	10.07	10.21	4.0'	(2) Drained condensate valve	NA	NA

AIR SAMPLING DATA

B-501			B-502		
Sample Port Position	SAMPLE PORT ID	VOC Reading (ppb / ppm)	Sample Port Position	SAMPLE PORT ID	VOC Reading (ppb / ppm)
Influent	SP-401B	0.0	Influent	SP-402B	0.8
Intermediate #1	SP-403B	0.0	Intermediate #1	SP-403A	0.3
Intermediate #2	SP-401A	0.0	Intermediate #2	SP-402A	0.0
Effluent	SP-501	0.0	Effluent	SP-502	0.0

CHILLER


Set Temp. (°F)	75	1 - DDC-5's condensate valve was drained for 5 minutes, from which a half gallon of water was produced. After 5 minutes, the valve drained mostly air. 2 - DDC-6's condensate valve was drained for 1 minute, from which a less than a quarter gallon of water was produced. DDC-6 produced mostly air from the initial release of the valve.
Actual Temp. (°F)	76	
Pump Pressure (PSI)	25	
Freon High Pres. (PSI)	220	
Freon Low Pres. (PSI)	73	

TECHNICIAN COMMENTS/NOTES:

PHOTOGRAPHIC LOG
Date: 12-19-12
AECOM Job No.
National Heatset Printing Site - Off-Site

PHOTO	DATE	TIME	DESCRIPTION	COMMENTS
Picture 343	12/19/2012	12:00	DDC-6 condensate valve was drained in a five (5)-gallon bucket for one (1) minute.	
Picture 352	12/19/2012	12:30	Pipe insulation was installed on the four (4)-inch injection lines within the DDC-5 & 6 sheds.	

Photos (12.19.12)



Picture 343- DDC-6 condensate valve was drained in a five (5)-gallon bucket for one (1) minute.



Picture 352- Pipe insulation was installed on the four (4)-inch injection lines within the DDC-5 & 6 sheds.