

**REMEDIAL INVESTIGATION PHASE I
FIELD ACTIVITIES PLAN
1735 EXPRESS DRIVE NORTH; SITE NO. 152238
HAUPPAUGE, NEW YORK**

WORK ASSIGNMENT NO. D009809-39

Prepared for:

**New York State Department of Environmental Conservation
Albany, New York**

Prepared by:

**MACTEC Engineering and Geology, P.C.
Portland, Maine**

MACTEC Project No.: 3616236252

MAY 2024

FIELD ACTIVITIES PLAN
REMEDIAL INVESTIGATION PHASE 1

1735 EXPRESS DRIVE NORTH
SITE NO. 152238

WORK ASSIGNMENT NO. D009809-39

Prepared for:

New York State Department of Environmental Conservation
Albany, New York

Prepared by:

MACTEC Engineering and Geology, P.C.
Portland, Maine

MACTEC Project No.: 361623252

MAY 2024

Submitted by:



Ehud Ardon
Project Manager

Approved by:



Jean Firth, PG
Program Manager



Haley Plante
Site Technical Lead

TABLE OF CONTENTS

TABLE OF CONTENTS.....	3
GLOSSARY OF UNITS, ACRONYMS AND ABBREVIATIONS.....	5
1.0 INTRODUCTION.....	7
1.1 WORK ASSIGNMENT OBJECTIVES.....	7
1.2 SITE BACKGROUND.....	8
1.2.1 SITE LOCATION.....	8
1.2.2 SITE HISTORY.....	8
1.2.3 PREVIOUS INVESTIGATIONS.....	8
2.0 PHYSICAL SETTING.....	9
2.1 TOPOGRAPHY.....	9
2.2 CLIMATE.....	10
2.3 SURFACE WATER/STORMWATER HYDROLOGY.....	10
2.4 SITE LITHOLOGY.....	10
2.5 GROUNDWATER HYDROLOGY AND HYDROGEOLOGY.....	10
3.0 CONCEPTUAL SITE MODEL.....	11
3.1 CONTAMINANTS OF CONCERN.....	11
3.2 COC SOURCE AREAS AND POINTS OF ENTRY.....	11
3.3 CONTAMINANT DISTRIBUTION.....	12
3.4 MIGRATION PATHWAYS.....	13
3.5 EXPOSURE ROUTES.....	13
3.6 DATA GAPS.....	13
4.0 RI SCOPE OF WORK.....	13
4.1 GENERAL FIELD OPERATIONS.....	14
4.1.1 Health and Safety.....	14
4.1.2 Property Access and Clearance.....	14
4.1.3 Mobilization.....	14
4.1.4 Quality Assurance/Quality Control.....	15
4.1.5 Community Air Monitoring Plan.....	16
4.1.6 Investigation Derived Waste (IDW).....	17
4.1.7 Sustainability and Resiliency.....	17
4.2 PRE-DRILLING MOBILIZATION.....	18
4.3 DRILLING MOBILIZATION #1.....	19

4.3.1	Subsurface Soil Sampling.....	19
4.3.2	Groundwater Vertical Profiling	19
4.3.3	Monitoring Well Installation and Development.....	20
4.3.4	Groundwater Sampling.....	21
4.4	DRILLING MOBILIZATION #2.....	21
4.4.1	Monitoring Well Installation	21
4.4.2	Groundwater Sampling.....	22
4.4.3	Soil Vapor and Air Sampling	22
4.5	POST-DRILLING MOBILIZATION	23
4.5.1	Groundwater Gauging and Sampling.....	23
4.5.2	Hydraulic Conductivity Testing	23
4.5.3	Surveying.....	23
4.6	REPORTING.....	24
5.0	REFERENCES	25

FIGURES

Figure 1 – Site Location

Figure 2 – Site Investigation Locations

Figure 3 – Offsite Groundwater Investigation Locations

Figure 4 – Soil Vapor and Air Sampling Plan

TABLES

Table 1 – Analytical Methods

Table 2 – Investigation Summary

ATTACHMENTS

Attachment 1 – Site Specific Health & Safety Plan

Attachment 2 – Field Data Records

Attachment 3 –Community Air Monitoring Plan

GLOSSARY OF UNITS, ACRONYMS AND ABBREVIATIONS

Units of Measurement

°F	degrees Fahrenheit
ft	foot/feet
µg/kg	micrograms per kilogram
µg/L	micrograms per liter
mg/kg	milligrams per kilogram
mg/L	milligrams per liter
ng/kg	nanograms per kilogram
ng/L	nanograms per liter
ppm	parts per million
amsl	above mean sea level
BCA	Brownfields Cleanup Agreement
bgs	below ground surface
CAMP	Community Air Monitoring Plan
COC	Contaminant of Concern
CSM	Conceptual Site Model
DER	Division of Environmental Remediation
ELAP	Environmental Laboratory Approval Program
EPA	Environmental Protection Agency
FAP	Field Activities Plan
FDR	Field Data Record
FS	Feasibility Study
FWIA	Fish and Wildlife Impact Analysis
GPS	Global Positioning System
HASP	Health and Safety Plan
IDW	Investigation Derived Waste
LP	Leaching Pool
MACTEC	MACTEC Engineering and Geology, P.C.

MCL	Maximum Contaminant Level
MNA	Monitored Natural Attenuation
MP	Monitoring Point
MW	Monitoring Well
NTU	Nephelometric Turbidity Units
NYCRR	New York Codes, Rules, and Regulations
NYS	New York State
NYSDEC	New York State Department of Environmental Conservation
NYSDOH	New York State Department of Health
PCB	Polychlorinated Biphenyl
PDB	Passive Diffusion Bag
PFAS	Per- and Polyfluoroalkyl Substances
PFOA	Perfluorooctanoic Acid
PID	Photoionization detector
PPE	Personal Protective Equipment
PVC	Polyvinyl Chloride
QAPP	Quality Assurance Program Plan
QA/QC	Quality Assurance/Quality Control
RCRA	Resource Conservation and Recovery Act
RI	Remedial Investigation
SCDHS	Suffolk County Department of Health Services
SCG	Standards, Criteria, and Guidance
SCO	Soil Cleanup Objectives
SVOC	Semi-volatile Organic Compound
SOP	Standard Operating Procedure
TAL	Target Analyte List
TCE	Trichloroethene
TCL	Target Compound List
TCLP	Toxicity Characteristic Leaching Procedures
USEPA	United States Environmental Protection Agency
VOC	Volatile Organic Compound
WA	Work Assignment

1.0 INTRODUCTION

MACTEC Engineering and Geology, P.C. (MACTEC), under contract with the New York State Department of Environmental Conservation (NYSDEC), prepared this Field Activities Plan (FAP) in response to Work Assignment (WA) No. D009809-39 dated April 21, 2023. This FAP presents the plan for data collection for conducting a Remedial Investigation (RI) and preparing a detailed analysis of remedial alternatives (Feasibility Study [FS]) at 1735 Express Drive North, NYSDEC Site No. 152238 (Site). The Site is located in the hamlet of Hauppauge within the town of Islip, Suffolk County, New York (Figure 1). This FAP has been prepared in general accordance with the requirements of the WA and the Superfund Standby Contract between MACTEC and NYSDEC dated January 30, 2020, and describes the RI activities planned at the Site.

This FAP is governed by MACTEC's *Quality Assurance Program Plan and Program Field Activities Plan* (MACTEC, 2020a) and applicable standard operating procedures for field activities.

The FAP is organized into five sections as described below, followed by supporting figures, tables, and attachments.

- Section 1.0: Introduction– presents the FAP organization, WA objectives, and the Site background.
- Section 2.0: Physical Setting- presents the physical characteristics of the Site and the region.
- Section 3.0: Conceptual Site Model.
- Section 4.0: Scope of Work- details the proposed Site investigation activities and reporting.
- Section 5.0: References.

1.1 WORK ASSIGNMENT OBJECTIVES

Based on the WA issuance and discussions with the NYSDEC Project Manager, the objective of the RI/FS is to assess the nature and extent of volatile organic compounds (VOCs) released into the environment from the Site and to evaluate remedial alternatives to address contamination identified during the remedial investigation.

The specific objectives of the RI are:

- Evaluate the extent of VOCs migration from the Site.
- Evaluate risk of exposure via soil vapor intrusion into buildings proximal to the Site.
- Evaluate risk of exposure to Site contaminants via contact with shallow Site soils.
- Evaluate residual contamination present in the Site subsurface soil.

1.2 SITE BACKGROUND

The following sections describe the Site location, history, and previous investigations performed at the Site.

1.2.1 SITE LOCATION

The Site is located at 1735 Express Drive North in Hauppauge, Suffolk County, New York. The Site is approximately 1.58 acres occupied by a 30,000-square-foot building on a slab foundation with associated paved parking and landscaped areas. The Site is mapped in an industrial zone and is identified as Suffolk County tax parcel 0500-037.00-01.00-023.000. It is bound by residential properties to the east, industrial properties including Holiday Cabinetry and a vacant commercial-industrial building to the north, a commercial building to the west, and Express Drive North to the south.

1.2.2 SITE HISTORY

Maggio Data Forms Printing, Ltd (Maggio) acquired the Site in 1982 and is the current owner and occupant, operating the Site as a commercial printing facility. From 1960, when the Site was developed, to 1982, it was occupied by Afta Chemical Corporation (Afta), a chemical manufacturer that manufactured various products sold under separate company labels including cleaners and personal care products, some of which contained halogenated solvents. Historical aerial imagery indicates the Site vicinity was developed around the same time as the Site, and appears to be predominantly industrial and commercial properties, with residential properties to the north (Hillman, 2006a).

1.2.3 PREVIOUS INVESTIGATIONS

Several environmental investigations were conducted at the Site between 2006 and 2018. Findings from Phase I and Phase II reports completed by Hillman Environmental Group LLC (Hillman) and subsequent investigations by FPM Group (FPM) indicate that discharge of waste fluids occurred to the on-site leaching facilities during Afta's operations (Hillman, 2006a; Hillman, 2006b). Leaching facilities on-site include sanitary and stormwater leaching pools and cesspools (i.e. septic tanks). Maggio received violation notices from Suffolk County in 1988 and 1990 for presence of industrial wastes in concentrations exceeding effluent limits in an on-site sanitary leaching pool and an underground concrete storage tank, respectively (Hillman, 2006a). A Brownfields Cleanup Agreement (BCA) with Maggio was executed in 2013, and subsequently amended in 2020 (NYSDEC, 2013; NYSDEC, 2020). Under the Brownfields Program, contaminated liquids and sediment were removed from leaching pools and cesspools to mitigate continued release to the environment (FPM, 2006a; FPM, 2006b; FPM, 2006c). In 2014, FPM initiated a remedial investigation on behalf of the property owner (FPM, 2013; FPM, 2017). The investigation identified impacts to soils under the building slab

where Afta's chemical mixing operations occurred, and near LP-21, a former drywell connected to floor drains in the chemical mixing area on the north end of the original building (Figure 2). The investigation also identified vapor intrusion in the Site building (FPM, 2009).

Impacted soils were identified to 25 feet (ft) below ground surface (bgs) adjacent to LP-21 with concentrations of Tetrachloroethene (PCE) above the Commercial Use SCO at 15 ft bgs and above the Unrestricted Use Soil Cleanup Objectives (SCOs)¹ at 25 ft bgs, indicating subsurface release (FPM, 2017). Soil borings from below the building near the floor drain in the former Afta chemical mixing area also indicate a source area as VOC concentrations exceeded the Unrestricted Use SCO (FPM, 2015). In 2017, contaminated material in LP-21 was removed to a depth of 19 ft bgs to achieve concentrations under Unrestricted Use SCOs, though impacts in the adjacent boring extended to total boring depth of 25 ft bgs (FPM, 2021).

Site-related contaminants were identified in an off-site groundwater investigation performed under the Suffolk County Department of Health Services (SCDHS) starting in 2008. To date, samples of soil, sediment, and/or groundwater have been analyzed for target compound list (TCL) VOCs, TCL semi-VOCs (SVOCs), TCL pesticides, target analyte list (TAL) metals, mercury, 1,4-dioxane, and per- and polyfluoroalkyl substances (PFAS). Samples of soil vapor and indoor air have been analyzed for TCL VOCs at the Site building.

Concentrations of VOCs exceeded regulatory standards in each sample media. Exceedances of regulatory standards for SVOCs was also identified in Site groundwater, and exceedances of metals have been identified in Site soils. A sub-slab depressurization system was installed at the Site building and remains in operation.

2.0 PHYSICAL SETTING

2.1 TOPOGRAPHY

The Site is located at approximately 135 ft above mean sea level (amsl). It lies on the south side of the east-west trending ridge formed by the Ronkonkoma Moraine that characterizes central Long Island. The regional topography slopes slightly to the north-northwest, however the local topography is relatively flat (Figure 1).

¹ 6 NYCRR Part 375 Environmental Remediation Program, Subpart 375-6 – Remedial Program Soil Cleanup Objectives

2.2 CLIMATE

The Site vicinity is characterized by moderately warm summers and cold winters with mean monthly temperatures ranging from 31.9 degrees Fahrenheit (°F) in January to 75°F in July. The average annual precipitation is 46 inches (NOAA, 2020).

2.3 SURFACE WATER/STORMWATER HYDROLOGY

Based on surface topography and impermeable surfaces (e.g., asphalt paving) present at the Site, surface water runoff is likely to the north-northwest via sheet flow. The nearest downgradient surface water body is Stump Pond, approximately 1.5 miles to the northeast. The Site is serviced by municipal storm sewer but has an on-site septic system and leach field south of the Site building. Historically, on-site stormwater leaching pools were also utilized for roof runoff. Roof drains are present on each side of the Site building. Runoff from the parking lot and roof drains is routed to stormwater leaching pools around the perimeter of the Site building (FPM, 2013).

2.4 SITE LITHOLOGY

The Site vicinity is mapped on Upper Pleistocene glacial deposits that compose the Upper Glacial aquifer (Smolensky et al., 1990). Near the Site, the Upper Glacial unit is estimated to be 350 ft thick and underlain by the Magothy formation. The Upper Glacial is characterized by interbedded till and outwash deposits, resulting in highly variable lithology throughout the unit. Based on soil boring logs from the Phase II investigation, overburden lithology at the Site consists primarily of sandy clays to clayey sands with varying amounts of silt and gravel, which is consistent with the characteristics of the Upper Glacial (Hillman Environmental, 2006). In 2023, the NYSDEC completed a downhole geophysical investigation utilizing conductivity and gamma radiation in existing offsite monitoring well which indicated that the overburden downgradient of the Site is similar, with interbedded layers of sand and silt. A layer of coarse sand and gravel is indicated beginning at approximately 75 ft (NYSDEC, 2023).

2.5 GROUNDWATER HYDROLOGY AND HYDROGEOLOGY

Long Island is underlain by unconsolidated deposits of clay, silt, sand, and gravel that overlie southward-sloping bedrock (Smolensky et al., 1990). In the vicinity of the Site, the upper glacial aquifer is the shallowest unit and is mapped as approximately 350 ft thick. The upper glacial deposits overlay the Magothy formation. As noted in Section 2.4, lithology at the Site consists of silt, sand, clay, and gravel mixtures, which is generally consistent with the upper glacial deposits. Groundwater at the Site is approximately 80 to 85 ft bgs, with shallow declining potentiometric head towards the northeast, indicating the direction of groundwater flow (FPM, 2015).

Existing and proposed overburden groundwater wells will be gauged during this RI to further evaluate overburden groundwater hydrology.

3.0 CONCEPTUAL SITE MODEL

The conceptual site model (CSM) presented in this section is based on the review of historical data collected during previous investigations as described above. The following sub-sections describe the CSM components including the contaminants of concern (COCs), the source of contamination and the point of entry to the environment, distribution mechanisms, and the migration pathways and exposure routes for COCs. This section also describes data gaps that were identified during development of the CSM. The CSM is considered a dynamic model and will be used to focus, explain, and modify data gathering activities as well as subsequent reporting. An updated CSM will be presented in the RI Report following the investigation.

3.1 CONTAMINANTS OF CONCERN

The principal COCs identified at the Site are chlorinated VOCs that exceeded applicable Standards, Criteria, and Guidance (SCGs). VOCs were detected in historical samples collected from on-Site and downgradient groundwater, Site soil, leaching pool and cesspool sediment, and soil vapor and indoor air in the Site building. PCE and trichloroethene (TCE) concentrations have exceeded Unrestricted Use SCOs and PCE has been identified above Commercial Use SCOs in on-site soils. Concentrations of several VOCs in on-site groundwater and downgradient groundwater exceed NYSDEC Class GA Ambient Water Quality Standards². TCE was identified in sub-slab soil vapor and indoor air at concentrations exceeding the New York State Department of Health (NYSDOH) guidelines³ in the Site building (FPM, 2017).

Additional contaminants have been identified at concentration levels above NYSDEC regulatory values in Site environmental media. Concentrations of perfluorooctanoic Acid (PFOA) exceed the NYSDOH Maximum Contaminant Level (MCL) in groundwater at one on-site monitoring well (FPM, 2021). Historical exceedances of select SVOCs were identified in leaching pool and cesspool sediment.

3.2 COC SOURCE AREAS AND POINTS OF ENTRY

Previous investigations identified the highest concentration levels of VOCs in soils and leaching and cesspool sediment near the Site building. Disposal of waste materials into leaching structures and incidental releases to floor drains during facility operations in the 1960s and 1970s have been documented (Hillman, 2006). These

² 6 NYCRR Part 703 Surface Water and Groundwater Quality Standards and Groundwater Effluent Limitations

³ Guidance for Evaluating Soil Vapor Intrusion in the State of New York, NYSDOH, October 2006, updated February 2024.

leaching structures represent the primary source areas and the points of entry into the environment for COCs at the Site. Leaching pools and cesspools have been remediated historically, as noted in Section 1.2.3; however, surrounding impacted soils and groundwater indicate these areas as the source of contamination related to the Site. To date, leaching pool and cesspool sediment has been characterized and removed where identified during the Brownfield investigations and are likely not ongoing sources of contamination for the Site, though several are likely historical release points (FPM, 2006a).

On the southern portion of the Site, former sanitary waste leaching pool LP-19, contained p-isopropyl toluene-impacted sediment from the top of sediment surface at 26 ft bgs to 28 ft bgs. LP-19 was an overflow pool for a solid bottomed septic tank (i.e., cesspool [CP]), CP-1; the two were connected with underground piping (FPM, 2013). Sediment removal at LP-19 was attempted in 2006, however, the concrete rings lining LP-19 were determined to be canted and degraded. The structure was backfilled with material excavated to install a replacement leaching pool (LP-19R) and clean sand (FPM, 2006a). The piping from CP-1 to LP-19 was rerouted to LP-19 during subsequent remedial activities (FPM, 2009). Because concentrations of p-isopropyl toluene exceeded the SCDHS cleanup level at LP-19 in the vicinity of the leach field, risk of exposure to shallow soils in this area should be characterized.

As noted in Section 1.2.3, a former drywell, LP-21, was identified during RI activities. LP-21 was connected to floor drains in the Afta chemical mixing area. Though contaminated material above Unrestricted Use SCOs in LP-21 has been removed to a depth of 19 ft bgs, impacts in the adjacent boring extended to total boring depth of 25 ft bgs. These results indicate that the vertical extent of impacted material remaining near LP-21 has not been fully characterized.

3.3 CONTAMINANT DISTRIBUTION

VOCs at the Site historically have been highest in soils around LP-21 and in groundwater near the northeastern extent of the Site. Elevated concentrations in groundwater extend offsite to the northeast towards Rabro Drive and Simeon Woods Road. Most recently, the highest concentration levels of VOCs in offsite groundwater were detected along Ranick Road and Rasons Court, in monitoring wells MP-4 and MP-13 (Figure 3). VOCs with the highest detected concentrations in groundwater include PCE, TCE, and related reductive dichlorination breakdown products. Most frequently, PCE is present in the highest concentration, with the relative amount decreasing with each daughter product.

Several soil removals from leaching structures have been completed at the Site under the Brownfields program as noted in the preceding sections; however, impacts to soils near LP-21, have also been identified at depths up to 25 ft bgs, and impacts below this depth may be present.

3.4 MIGRATION PATHWAYS

Potential migration pathways from the Site include groundwater and soil vapor. Contaminants have migrated from the leaching structures into Site soils and groundwater. Groundwater flows is to the northeast, though the overall hydraulic gradient at the Site is shallow. Historical sampling has identified Site COCs in downgradient offsite groundwater, indicating migration through groundwater flow.

3.5 EXPOSURE ROUTES

Based on sampling completed by the NYSDOH, contaminants have been detected in on-site soil vapor and indoor air. Although impacted groundwater has been identified downgradient of the Site, direct exposure is unlikely as public water is available to the Site vicinity. Vapor intrusion to buildings in the area surrounding the Site has not been evaluated to date. Potential residual contamination in on-Site soils may pose a risk of exposure via direct contact if excavation is conducted. As the downgradient extent of groundwater impacts have not been identified, additional receptors may include surface water bodies such as Stump Pond, to the northeast of the Site.

3.6 DATA GAPS

The following data gaps were identified during review of the historical Site records and development of the CSM:

- The vertical extent of remaining impacts to on-Site soils near LP-21 has not been defined.
- The extent of impacts to overburden groundwater has not been defined.
- Groundwater flow rate has not been clearly evaluated and defined.
- The potential for vapor intrusion in buildings in the vicinity of the Site has not been evaluated.

4.0 RI SCOPE OF WORK

The RI is designed to address data gaps identified for the Site and to inform the development of the FS for the Site. Upon receipt of approval for the FAP by the NYSDEC project manager MACTEC will begin field efforts. Field operations will be conducted in of four mobilizations.

Field activities are proposed in an iterative approach using results from one or more investigative efforts defining subsequent steps (e.g., well placement). The RI field activities will be executed in multiple mobilizations: Pre-drilling Mobilization, Drilling Mobilization #1, Drilling Mobilization #2, and Post-Drilling Mobilization. Work will be conducted efficiently to reduce travel costs with several efforts completed during single mobilizations (e.g. vertical profiling and well installation).

The tasks to complete the RI scope of work are described in the following sections.

4.1 GENERAL FIELD OPERATIONS

4.1.1 Health and Safety

The Site-specific Health and Safety Plan (HASP) is provided as Attachment 1. Fieldwork will be conducted in modified Level D personal protective equipment (PPE). Specific investigation activities and required level of personal protection are set forth in the Site-specific HASP. Criteria for upgrading or downgrading the specified level of protection are also provided in the Site-specific HASP. Additional health and safety requirements are set forth in the Program HASP (MACTEC, 2020b). Should Site conditions pose a threat to those present on-Site, and/or should Site conditions warrant an upgrade from modified Level D, as defined by the HASP, work will stop, and the situation will be reevaluated by MACTEC in consultation with the NYSDEC project manager.

4.1.2 Property Access and Clearance

Prior to mobilization MACTEC will coordinate access with the NYSDEC and the property owner. Access to off-Site locations will be coordinated by NYSDEC, as needed, to obtain a written grant of access. For clearances of exploration locations, MACTEC will be responsible for marking the locations in the field; the drilling subcontractor will be responsible for coordinating utility clearance with Dig Safely New York to identify utility locations, and to conduct a private utility mark-out prior to ground disturbance activities. If a proposed drilling location is affected by a suspected underground utility, the location will be moved to a nearby location that is cleared by the utility locator. The drilling subcontractor will also be responsible to obtain local permit for traffic control and for work within right-of-way of public roads.

4.1.3 Mobilization

Prior to the commencement of field activities, a kick-off meeting will be held on-Site with MACTEC and subcontractor personnel to familiarize on-Site workers with the Site's history, health and safety requirements, sampling procedures, decontamination efforts, and investigation derived waste (IDW) handling.

MACTEC will coordinate mobilizations to accomplish the maximum amount of work in the most efficient means possible. Based on current understanding, the fieldwork is scheduled to begin on or around August 5, 2024. Mobilization will include obtaining utility clearances and acquisition of the following:

- transportation to and from the Site.
- health and safety equipment.
- sampling equipment and field supplies; and
- decontamination supplies and equipment.

4.1.4 Quality Assurance/Quality Control

Quality Assurance (QA) and Quality Control (QC) measures include standardized procedures for records keeping, samples collection, preservation, and delivery, and laboratory analysis, as described in the Program QAPP (MACTEC, 2020a). Field activities will be documented on field data records (FDRs). Copy of the FDR forms are included in Attachment 2.

Samples identification will be assigned in accordance with the Program QAPP and will include the NYSDEC site number, followed by the location nomenclature, followed by three-digit depth (ft), as follow:

{NYSDEC Site No.}- {Location}- {sample depth}, where:

- {NYSDEC Site No.} is 152238.
- {Location} is comprised of location type code and sequential numbering, starting with 101 for each location type. The following location type codes are anticipated to be used during the RI:
 - AA=Ambient air
 - IA=indoor air
 - MW=Monitoring Well
 - SB=Soil Boring
 - SS=Surface Soil
 - SV=Soil Vapor
- {sample depth} is the discrete sample depth or top of the sampling interval. Sample depths are measured in feet. Three-digit depth will be used.

For example, sample 152238-MW-101085 is a sample from monitoring well MW-101 with a sampling interval of 85-87 ft bgs. If a sample interval is a fraction of a foot, the fraction in tenths of a foot will be added to the end of the sample ID.

During the field investigation, QC samples will be collected in accordance with the program QAPP as follows:

- One field duplicate sample per 20 samples per media.
- One matrix spike/matrix spike duplicate (MS/MSD) per 20 samples per media.
- One equipment-blank per non-dedicated equipment set-up per day.
- One trip blank per cooler of VOC samples.

QA/QC sample abbreviations may consist of the following:

- D = Duplicate Sample
- MS = Matrix Spike
- MSD = Matrix Spike Duplicate
- TB = Trip Blank
- EB = Equipment Blank

The D, MS, or MSD abbreviations will follow the specific sample identification. For example, a duplicate sample for 152238-MW-101085 will be designated as 152238-MW-101085D.

Trip blanks and equipment blanks will be numbered consecutively throughout each sampling event and the sample ID will include the sample date (e.g., trip blanks TB-1-090724; equipment blanks EB-1-090724).

IDW samples that may be collected during the RI will be numbered consecutively and the sample ID will include the sample date (e.g., IDW-1-090724).

Samples submitted to the laboratory will be analyzed using the analytical methods outlined below. Summary of the analytical methods by environmental media are presented in Table 1. The analytical laboratory will be Environmental Laboratory Approval Program (ELAP) certified and will provide NYSDEC Category B deliverables.

4.1.5 Community Air Monitoring Plan

A community Air Monitoring Plan was prepared for the RI in accordance with Appendix 1A of the *Technical Guidance for Site Investigation and Remediation, DER-10 DEC Program Policy, May 2010* (NYSDEC, 2010), and is provided in Attachment 3.

4.1.6 Investigation Derived Waste (IDW)

IDW generated during the investigation is expected to include groundwater, soil, and PPE, and will be handled as follows:

Soil cuttings generated during drilling activities will be containerized in 55-gallon drums at the investigation location and labeled in accordance with program QAPP. Soils will be transferred from the 55-gallon drums to a roll-off dumpster staged at the Site at the end of each workday. At the completion of field activities, the soil will be sampled for waste characterization and disposal parameters and disposed of by a licensed waste transportation and disposal subcontractor. Analyses are to include VOCs by EPA Method 624, SVOCS by EPA Method 625, Total RCRA Metals by EPA Method 6010/7471, TCLP RCRA Metals by EPA Method 1311, pesticides by EPA Method 8081, PCBs by EPA Method 8082, Flashpoint, and Reactivity.

During drilling, well development, and groundwater sampling activities, groundwater will be containerized in totes and 55-gallon steel drums and labeled in accordance with the program QAPP. Turbid groundwater produced during development will be segregated from less turbid water to allow solids to settle to the bottom of the drum. Low turbidity groundwater will be pumped through an onsite granular activated carbon unit and discharged to the ground surface in the vicinity of the sampling location. Turbid groundwater will be allowed to settle, and clear water will be pumped from the top. Water deemed too turbid for the GAC unit will be containerized or mixed with soil cuttings from drilling activities. A prove-out sample will be collected at from the effluent of the granular activated carbon vessel to document SPDES discharge criteria are met.

Used PPE will be bagged and disposed as solid waste.

4.1.7 Sustainability and Resiliency

During investigation activities, MACTEC will consider the implementation objectives of the NYSDEC Program Policy Division of Environmental Remediation (DER)-31 / Green Remediation (NYSDEC, 2011), which identifies the NYSDEC DER's approach to remediating sites in the context of the larger environment, a concept known as green remediation. The "Green Remediation" approach is intended to improve the overall sustainability of the investigation by promoting the use of more sustainable practices and technologies. Green Remediation practices and technologies are less disruptive to the environment, generate less IDW, increase reuse and recycling, and emit fewer pollutants, including greenhouse gases, to the atmosphere. The following bullet points describe Green Remediation concepts and techniques that will be considered for the investigation.

- Waste generated is anticipated to consist of soil and water. MACTEC will evaluate ways to appropriately discard soil cuttings on-site to eliminate possible off-site transportation and disposal of waste, and by that reduce waste management costs and emissions associated with transportation and incineration. As mentioned above, aqueous IDW will be treated on-site using a GAC unit and discharged to the ground surface. Where applicable, PDB samplers will be used for groundwater sample collection, which generate minimal purge water waste.
- Energy efficiency will be considered in the selection of any equipment, and MACTEC will adopt usage practices to minimize unnecessary electrical usage.
- Emissions of air pollutants and carbon dioxide/greenhouse gases will be minimized wherever practical. Consolidation of site visits to reduce total trips, reduction of any trucking to and from the Site, and alternatives to gas-powered generators will be considered.
- Information on energy usage, solid waste generation, transportation and shipping, and water usage will be recorded to facilitate and document consistent implementation of green remediation during site activities and to identify corresponding benefits.

4.2 PRE-DRILLING MOBILIZATION

The pre-drilling mobilization will be conducted concurrently with the site walk-through. The scope of work for this mobilization will include preliminary activities evaluate current Site conditions and prepare for subsequent drilling activities.

To prepare for drilling activities, MACTEC will mark out seven drilling locations scoped for Drilling Mobilization #1 for utility clearance. After locations are marked out, MACTEC will coordinate with the drilling subcontractor to complete utility clearance as discussed above.

MACTEC will complete a well inventory to identify existing monitoring well locations. The inventory will document monitoring well condition, total depth, and the static groundwater level measurement. A groundwater sample will be collected from existing monitoring well MP-4 (110 ft), where the highest concentrations of VOCs have been identified historically. The sample will be submitted to the analytical laboratory for VOC analysis via EPA Method 8260. This sample will help to inform potential migration and/or attenuation of the plume since the last sampling event.

Surface soil samples will be collected from three locations on the south side of the Site building in the vicinity of the former LP-19 (Figure 2) to assess potential for direct exposure to Site COCs. The samples will be

collected from 0 ft bgs to 0.2 ft bgs, below any root mat. The samples will be analyzed for a full suite of analyses including VOCs via EPA Method 8260 and corresponding percent solids analysis, SVOCs by EPA Method 8270, TAL Metals by EPA Method 6010/7471, pesticides by EPA Method 8081, polychlorinated biphenyls (PCBs) by EPA Method 8082, PFAS by EPA Draft Method 1633, and 1,4-Dioxane by EPA Method 8270SIM.

4.3 DRILLING MOBILIZATION #1

The first drilling mobilization will include one on-Site soil boring for subsurface soil sampling, completion of groundwater vertical profiling, and monitoring well installation to assess nature and extent of the groundwater plume downgradient of the Site.

4.3.1 Subsurface Soil Sampling

One on-Site soil boring (DP-101) will be advanced near location LP-21 where VOC impacts have previously been identified (**Figure 2**). Drilling will be conducted with rotary sonic drilling with 2-inch inner casing and 4-inch outer casing, to a depth of the water table (approximately 85 ft bgs). Soil samples will be collected continuously and logged by the MACTEC geologist in accordance with the QAPP. Soils will be screened with a photoionization detector (PID) in 1-foot intervals. One sample per 10-foot interval will be collected for laboratory analysis from the highest PID reading across an interval and considered representative of the interval as a conservative approach. If there are not elevated PID readings within an interval, the sample will be collected from the interval mid-point. Samples will be submitted for laboratory analysis by EPA Method 8260 and corresponding percent solids analysis (Table 2). The boring will be backfilled with cement grout upon completion. IDW solids will be transferred to a roll-off dumpster and characterized prior to disposal as outlined in Section 4.7.

4.3.2 Groundwater Vertical Profiling

MACTEC will conduct vertical groundwater profile sampling at three downgradient locations along Nikon Court. Two locations will be adjacent to existing monitoring well MP-29 and MP-30, and the third location will be north of MP-29, adjacent to the location of the former MP-31 (Figure 3). Locations will be identified as MW-101, MW-102, and MW-103, respectively. Air monitoring stations will be set up in accordance with the CAMP prior to the commencement of drilling activities.

Boreholes will be drilled using rotary sonic drilling methods with 4-inch inner casing and 6-inch outer casing equipped with a push-ahead groundwater sampler. The screen length of the push ahead sampler is approximately 12 to 24 inches. Groundwater samples will be collected in 15-foot intervals from the water table

to approximately 150 ft bgs descending the borehole. The interval will be sampled using low flow methodology to the extent practicable based on the yield of the interval; sample time will be limited to 1 hour per interval. Samples will be collected for VOC analysis via EPA Method 8260 and submitted for 48 to 72-hour turnaround.

Once the target depth is reached and the deepest groundwater sample is collected, the outer casing will remain in the borehole while the samples are analyzed. A permanent monitoring well will be installed within the interval where the highest detections of VOCs were identified. Permanent wells will be constructed as outlined in Section 4.3.3, below.

4.3.3 Monitoring Well Installation and Development

MACTEC will oversee installation and development of three monitoring wells adjacent to existing water table well at locations MP-13, MP-23, and MP-25 to evaluate vertical plume migration and aid in evaluating remedial alternatives. These wells be identified as MW-106, MW-105, and MW-104, respectively (**Figure 3**). During vertical profiling by the SCDHS, these locations contained the highest offsite concentrations of VOCs, though at deeper depths than the existing screened interval. The interval with the highest VOC concentrations during the SCDHS investigation at the corresponding MP will be the screened interval for the new well. The proposed screen interval depths are listed on Table 2.

Boreholes will be drilled using rotary sonic drilling methods equipped with 4-inch inner casing and 6-inch outer casing. Soil samples will be collected continuously during drilling and logged by the MACTEC geologist. Soils will also be screened with a PID. Boreholes will be advanced to the target depth for each monitoring well where historical maximum VOC concentrations were identified as described above. Wells will be constructed with 2-inch diameter schedule 40 polyvinyl chloride (PVC) pipe with 5 ft of 0.010-inch factory slot screen. Filter pack will consist of #1 sand to 2 ft above the top of the screen and sealed with a minimum of 3 ft of bentonite chips. The remainder of the borehole will be backfilled with bentonite grout to 2 ft bgs. The well will be finished with a flush mount 8-inch road box in a 2 ft by 2 ft cement surface pad no sooner than 24 hours after the well is installed.

Once the well is installed, the well will be developed no sooner than 24 hours after installation was completed. Wells will be developed using pump and surge techniques to 50 NTU or below for a maximum of 1 hour.

4.3.4 Groundwater Sampling

Once the new wells are installed and developed, MACTEC will collect groundwater samples from a total of 17 monitoring wells: six onsite wells (MW-1, MW-2S, MW-2I, MW-2D, MW-3 (100-102 ft), and MW-4 (85-87 ft)), five existing offsite wells (MP-4 (100 ft), MP-4 (110 ft), MP-5, MP-13, and MP-22), and the six newly installed wells (MW-101 through MW-106) (Table 1). Existing groundwater wells will be redeveloped to 50 NTU or 1 hour to remove stagnant water and facilitate recharge from the formation prior to sampling.

Groundwater samples will be analyzed for VOCs via EPA Method 8260. Samples from two on-site wells (MW-1 and MW-2I) and three offsite wells (MP-4 (100 ft), MP-13, and MP-22) will also be analyzed for a full suite of analytes including SVOCs Base/Neutral and Acid Extractable by EPA Method 8270, TAL Metals by EPA Method 6010/7471, Pesticides and PCBs by EPA Method 608, PFAS by EPA Draft Method 1633, and 1,4-dioxane by EPA Method 8270SIM (Table 2).

To assess potential for natural attenuation, groundwater samples from four wells along the plume core (MW-2I, MP-4, MW-104, and MW-106) will be analyzed for monitored natural attenuation (MNA) parameters including total organic carbon (TOC) by EPA Method SM 5310C, chloride/nitrate/nitrite/sulfate by EPA Method 300, sulfide by Method SM 4500S2, methane/ethane/ethene/carbon dioxide by Method RSK-175, alkalinity by Method SM 2320B, and iron and manganese by EPA Method 6010 (Table 2). Microbe traps will also be installed in these wells for microbial DNA analysis. Traps will be left for a minimum of 2 weeks prior to collection.

4.4 DRILLING MOBILIZATION #2

The second drilling mobilization will commence once groundwater data from wells sampled at the end of the first drilling mobilization are finalized as these results will inform placement of two additional monitoring wells. MACTEC will provide recommendations for the well locations and screened zones based on the results of the first round of groundwater sampling to the NYSDEC, prior to this mobilization. Discussion around the recommendations will be documented in meeting minutes and rationale will be presented in the RI Report.

4.4.1 Monitoring Well Installation

MACTEC will oversee installation and development of two additional monitoring wells to refine the plume extent. Activities will be conducted as outlined in Section 4.3.3 and documented on applicable FDRs.

4.4.2 Groundwater Sampling

Once the monitoring wells are developed, MACTEC will collect groundwater samples from the two newly installed wells (MW-107 and MW-108) using low-flow sampling techniques. Samples will be analyzed for VOCs via EPA Method 8260. MACTEC will also retrieve the microbe traps from MW-2I, MP-4, MW-104, and MW-106.

Microbe traps will be analyzed to assess the microbial community in groundwater capable of biodegrading chlorinated ethenes, by quantitative PCR (qPCR) method for genomic material of known reductive dechlorination bacteria or enzyme encoding genes (e.g., dehalococcoides, BAV1, vinyl chloride reductase, tceA reductase, vinyl chloride reductase).

Following sampling of the newly installed monitoring wells and retrieval of the microbe traps, MACTEC will deploy passive diffusion bags (PDBs) in the newly installed wells and the monitoring wells listed in Section 4.3.4.

4.4.3 Soil Vapor and Air Sampling

MACTEC will conduct sub-slab soil vapor and indoor air sampling to assess vapor intrusion sampling at ten buildings around the Site (Figure 4). As noted in Section 4.1.2, property access will be coordinated by the NYSDEC. Outdoor ambient air samples will be collected at two locations. Outdoor ambient air samples will not be collected concurrent with drilling activities to prevent potential cross-contamination. Prior to collecting samples, an indoor air survey will be completed using the NYSDOH Indoor Air Quality Questionnaire and Building Inventory form and the indoor air will be monitored with a PID that gives readings in parts per billion.

Indoor air and outdoor ambient air will be collected prior to sub-slab sampling. Samples will be collected with 6-liter summa-type air sampling canisters utilizing 24-hour regulators. Indoor air canisters will be placed adjacent to the selected location for the corresponding sub-slab sample approximately 4 to 6 ft high, in the breathing zone.

To collect sub-slab samples, MACTEC will install soil vapor points by drilling a 5/8-inch hole to approximately 3 inches below the slab and placing a Vapor Pin™. The Vapor Pin™ will be sealed with the integrated silicone gasket. The sub-slab will be collected with a 1.5-liter summa cannister equipped with a 30-minute regulator. Samples will be analyzed for VOCs via EPA Method TO15 SIM. Sampling activities will be documented on FDRs (Appendix B) and will include the time of sample collection, canister vacuum (in inches Mercury),

weather conditions, and barometric pressure. Upon completion of the sampling, the Vapor Pin™ will be removed from the building floor and the holes will be filled completely with a fast-drying hydraulic cement (e.g. Quikrete™).

Samples will be shipped to the analytical laboratory for VOC analysis via EPA Method TO15.

4.5 POST-DRILLING MOBILIZATION

The objective of the post-drilling mobilization is to collect a comprehensive and contemporaneous set of groundwater elevation and VOC concentration data for the Site with the newly installed monitoring wells.

4.5.1 Groundwater Gauging and Sampling

Groundwater depth measurements will be collected from 26 historical offsite wells, six onsite wells, and the eight newly installed wells. Measurements will be collected to the nearest 0.01 ft.

After gauging is completed, MACTEC will collect groundwater samples from the 17 monitoring wells listed in Section 4.3.4 as well as MW-107, and MW-108 (Table 2). Samples will be collected from the PDBs deployed to the monitoring wells at the completion of drilling mobilization #2, as described above. Five wells with the highest concentrations of VOCs from the previous sampling rounds will also be sampled by low flow procedures. Samples will be analyzed for VOCs via EPA Method 8260.

4.5.2 Hydraulic Conductivity Testing

MACTEC will conduct hydraulic conductivity testing at two newly installed wells via “slug” tests. Slug tests will be performed for downgradient wells with the highest VOCs concentrations to evaluate contaminant migration. A target of three rising head and three falling head tests will be performed. Water level data will be collected using a level-logging transducer and data will be evaluated by Hvorslev (1951) and Bouwer and Rice (1976) methods using aquifer test analysis software (e.g., HydroSOLVE’s Aqtesolv).

4.5.3 Surveying

The 32 existing monitoring wells and eight newly installed monitoring wells will be surveyed by a New York State-licensed surveyor who will provide the horizontal and vertical coordinates to an accuracy of 0.1 ft and 0.01 ft, respectively. The surveyor will work with the MACTEC technicians who performed the well installation and sampling to identifying and label locations. Soil sampling locations will be surveyed by field technicians using a handheld global positioning system (GPS) with an accuracy of +/- 3 feet as samples are collected.

4.6 REPORTING

Upon completion of the field investigations and receipt of analytical data, MACTEC will prepare a draft RI Report (Report) in accordance with DER-10 (NYSDEC, 2010). Due to the nature of industrial development around the Site and the reported direction of groundwater flow, a Fish and Wildlife Impact Assessment is not anticipated to be necessary. The Report will include a summary of the Site background and history including results of investigations conducted prior to the RI, summary of data generated during the RI field investigation, and a comparison of laboratory analytical results to applicable NYS groundwater standards and soil clean up objectives (NYSDEC, 1999). Air and vapor sample results will be evaluated in accordance with NYSDOH Guidance (NYSDOH, 2006) and presented in a stand-alone SVI report. SVI data will also be summarized in the RI Report. The conceptual site model will be updated based on the investigation findings. FDRs and environmental sampling data will be included as appendices to the RI Report.

Upon receipt of NYSDEC comments, MACTEC will address the comments and submit a Final RI Report. Laboratory and location information will be uploaded electronically to the NYSDEC EQuIS™ database.

5.0 REFERENCES

- FPM, 2006a. *Leaching Pool Remediation Results*, FPM Group, July 2006.
- FPM, 2006b. *LP-19 and LP-4 Sampling Results*, FPM Group, August 2006.
- FPM, 2006c. *LP-8 and LP-9 Sampling Results*, FPM Group, July 2006.
- FPM, 2009. *LP 4 and LP-19 Leaching Pool Remediation Summary*, FPM Group, January 2009.
- FPM, 2013. *Remedial Investigation Work Plan*, FPM Group, December 2013.
- FPM, 2015. *Remedial Investigation Data Transmittal*, FPM Group, December 2015.
- FPM, 2017. *Interim Remedial Measures Work Plan*, FPM Group, May 2017.
- FPM, 2021. *Memorandum: Remedial Investigation and Interim Remedial Measure*, FPM Group, January 2021.
- Hillman, 2006a. *Phase I Environmental Site Assessment*, Hillman Environmental LLC, January 2006.
- Hillman, 2006b. *Phase II Environmental Site Assessment*, Hillman Environmental LLC, February 2006.
- MACTEC, 2020a. *Program Quality Assurance Program Plan*. Prepared for the New York State Department of Environmental Conservation, Albany, New York. April 2020.
- MACTEC, 2020b. *Program Health and Safety Plan*. Prepared for New York State Department of Environmental Conservation, Albany, New York. March 2020.
- NOAA 2020. *Monthly Climate Normals, 1991-2020, Station USW00004781 Islip-LI MacArthur Airport, NY*, National Environmental Satellite, Data, and Information Service, National Oceanic & Atmospheric Administration, 2020.
- NYSDEC, 2010. New York State Department of Environmental Conservation. *DER-10 Technical Guidance for Site Investigation and Remediation, DEC Program Policy*. May 2010.
- NYSDEC, 2013. *Brownfield Site Cleanup Agreement*, New York State Department of Environmental Conservation, August 2013.
- NYSDEC, 2020. *Amendment to Brownfield Site Cleanup Agreement*, New York State Department of Environmental Conservation, June 2020.
- NYSDEC, 2023. New York State Department of Environmental Conservation. *1735 Express Drive North, Geophysical Characteristics & Evaluation of Lithology*, A. A. Klein, M. Domaracki. August 2023
- New York State Department of Health, 2006. *Guidance for Evaluating Soil Vapor Intrusion in the State of New York*. October 2006.

Smolensky et al., 1990. *Hydrologic Framework of Long Island, New York*, Douglas A. Smolensky, Herbert T. Buxton, and Peter K. Shernoff, United States Geological Survey Publication, Hydrologic Atlas 709, 1990, at <https://doi.org/10.3133/ha709>.

SCDOHS, 2012. *Supplemental analytical results for the investigation conducted in the vicinity of Ranick Road and Rason Court, and Maggio Printing, located in Hauppauge, NY*. Suffolk County Department of Health Services, March 2012.

FIGURES

Orthoimagery: Spring 2023, NYS ITS Geospatial Services



Legend

 Existing Monitoring Well

 Proposed Surface Soil Sample Location

 Proposed Soil Boring Location

 Leaching Pool Location

 Site Boundary

N



0 30 60 Feet

1735 EXPRESS DRIVE NORTH
NYSDEC SITE # 152238
HAUPPAUGE, NEW YORK





Site Investigation Locations

Project 3616236252

Prepared/Date: NES 04-24-24
Checked/Date: HEP 05-10-24

Figure 2





Legend

Proposed Sampling Locations:

- Soil Vapor/Indoor Air
- Ambient Air

Site Boundary

NOTE:

- AA = Ambient Air
- IA = Indoor Air
- SV = Soil Vapor

0 125 250 Feet

1735 EXPRESS DRIVE NORTH
NYSDEC SITE # 152238
HAUPPAUGE, NEW YORK

Soil Vapor and Air Sampling Plan

Project 3616236252

Prepared/Date: NES 04-24-24
Checked/Date: HEP 05-10-24

Figure 4

TABLES

Table 1: Analytical Methods

Media	Analyte	Method
Soil	VOCs	EPA Method 8260 + percent moisture
	SVOCs	EPA Method 8270
	TAL Metals	EPA Method 6010/7471
	Pesticides	EPA Method 8081
	PCBs	EPA Method 8082
	PFAS	EPA Draft Method 1633
	1,4-Dioxane	EPA Method 8270SIM
Aqueous (Groundwater, Quality Control, Blanks)	VOCs	EPA Method 8260
	SVOCs	EPA Method 8270
	TAL Metals, iron, manganese	EPA Method 6010/7471
	Pesticides	EPA Method 8081
	PCBs	EPA Method 8082
	PFAS	EPA Draft Method 1633
	1,4-Dioxane	EPA Method 8270SIM
	TOC	EPA Method SM 5310C
	chloride/nitrate/nitrite/sulfate	EPA Method 300
	sulfide	Method SM 4500S2
	methane/ethane/ethene/carbon dioxide	Method RSK 175
	alkalinity	Method SM 2320B
	Reductive Dechlorination	qPCR (DNA)
IDW	VOCs	EPA Method 624
	SVOCs	EPA Method 625
	RCRA Metals	EPA Method 6010/7471
	TCLP Metals	EPA Method 1311
	Pesticides/PCBs (aqueous)	EPA Method 608
	Pesticides (soil)	EPA Method 8081
	PCBs (soil)	EPA Method 8082
	Flashpoint	NA
	Reactivity	EPA Method 9010/9030
Air/Soil Vapors	VOCs	EPA Method TO15

Notes:

EPA = Environmental Protection Agency
 IDW = investigation-derived waste
 PCB = polychlorinated biphenyl
 PFAS = per- and polyfluoroalkyl substance
 RCRA = Resource Conservation and Recovery Act
 SVOC = semi-volatile organic compound
 TAL = target analyte list
 TCLP = toxicity characteristic leaching procedure
 TOC = total organic carbon
 VOC = volatile organic compounds

Table 2: Investigation Summary

Location ID	Location Type	Sampling Depth (ft bgs)	Sampling Method	Monitoring Objective				
				VOCs ¹	Full Suite ²	MNA ³	Microbe Trap	WC ⁴
Groundwater (Sampling Locations)								
MW-1	Existing On-Site Well	85-87	LF/PDB	2a	1			
MW-2S	Existing On-Site Well	85-87	LF/PDB	2a				
MW-2I	Existing On-Site Well	95-97	LF/PDB	2a	1	1	1	
MW-2D	Existing On-Site Well	105-107	LF/PDB	2a				
MW-3	Existing On-Site Well	100 -102	LF/PDB	2a				
MW-4	Existing On-Site Well	85 - 87	LF/PDB	2a				
MP-4	Existing Off-Site Well	100-105	LF/PDB	2p	1	1	1	
	Existing Off-Site Well	110-115	LF/PDB	2a				
MP-5	Existing Off-Site Well	90-95	LF/PDB	2a				
MP-13	Existing Off-Site Well	100-105	LF/PDB	2a	1			
MP-22	Existing Off-Site Well	80-85*	LF/PDB	2a	1			
MW-101	Vertical Profile	Various	LF/PDB	2a				
	New Well	TBD	LF/PDB	2a				
MW-102	Vertical Profile	Various	LF/PDB	2a				
	New Well	TBD	LF/PDB	2a				
MW-103	Vertical Profile	Various	LF/PDB	2a				
	New Well	TBD	LF/PDB	2a				
MW-104	New Well	100 - 105	LF/PDB	2a		1	1	
MW-105	New Well	120 - 125	LF/PDB	2a				
MW-106	New Well	140 - 145	LF/PDB	2a		1	1	
MW-107	New Well	TBD	LF/PDB	2b				
MW-108	New Well	TBD	LF/PDB	2b				
Equipment Blank	QC	NA	NA	1				
Field Blank	QC	NA	NA	1				
Trip Blank	QC	NA	NA	1				

Table 2: Investigation Summary

Location ID	Location Type	Sampling Depth (ft bgs)	Sampling Method	Monitoring Objective				
				VOCs ¹	Full Suite ²	MNA ³	Microbe Trap	WC ⁴
Groundwater (Gauging Only)								
MP-1	Existing Off-Site Well	100-105	Gauging	Groundwater elevation monitoring				
MP-2	Existing Off-Site Well	100-105	Gauging					
MP-3	Existing Off-Site Well	100-105	Gauging					
MP-6	Existing Off-Site Well	90-95	Gauging					
MP-7	Existing Off-Site Well	100-105	Gauging					
MP-8	Existing Off-Site Well	100-105	Gauging					
MP-9	Existing Off-Site Well	100-105	Gauging					
MP-10	Existing Off-Site Well	100-105	Gauging					
MP-11	Existing Off-Site Well	100-105	Gauging					
MP-12	Existing Off-Site Well	100-105	Gauging					
MP-14	Existing Off-Site Well	100-105	Gauging					
MP-16	Existing Off-Site Well	100-115	Gauging					
MP-17	Existing Off-Site Well	90-95	Gauging					
MP-19	Existing Off-Site Well	80-85	Gauging					
MP-20	Existing Off-Site Well	50-55	Gauging					
MP-21	Existing Off-Site Well	90-95	Gauging					
MP-23	Existing Off-Site Well	70-75	Gauging					
MP-24	Existing Off-Site Well	70-75	Gauging					
MP-25	Existing Off-Site Well	60-65	Gauging					
MP-26	Existing Off-Site Well	90-95	Gauging					
MP-29	Existing Off-Site Well	Unconfirmed	Gauging					
MP-30	Existing Off-Site Well	Unconfirmed	Gauging					

Table 2: Investigation Summary

Location ID	Location Type	Sampling Depth (ft bgs)	Sampling Method	Monitoring Objective				
				VOCs ¹	Full Suite ²	MNA ³	Microbe Trap	WC ⁴
Soil								
SS-01	Surface Soil	0 - 0.2	Grab	1	1			
SS-02	Surface Soil	0 - 0.2	Grab	1	1			
SS-03	Surface Soil	0 - 0.2	Grab	1	1			
SB-101	Subsurface Soil	0 - ~85**	Grab	1				
Trip Blank	QC	NA	NA	1				
Soil Vapor and Air								
SV-101	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-101		Breathing Zone	24-hour	1				
SV-102	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-102		Breathing Zone	24-hour	1				
SV-103	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-103		Breathing Zone	24-hour	1				
SV-104	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-104		Breathing Zone	24-hour	1				
SV-105	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-105		Breathing Zone	24-hour	1				
SV-106	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-106		Breathing Zone	24-hour	1				
SV-107	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-107		Breathing Zone	24-hour	1				
SV-108	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-108		Breathing Zone	24-hour	1				
SV-109	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-109		Breathing Zone	24-hour	1				
SV-110	Collocated SV/IA	1" Below Building Slab	24-hour	1				
IA-110		Breathing Zone	24-hour	1				
AA-111	Ambient Air	NA	24-hour	1				
AA-112	Ambient Air	NA	24-hour	1				

Table 2: Investigation Summary

Location ID	Location Type	Sampling Depth (ft bgs)	Sampling Method	Monitoring Objective				
				VOCs ¹	Full Suite ²	MNA ³	Microbe Trap	WC ⁴
Investigation Derived Waste								
IDW-01	TBD	NA	Grab					1
IDW-02	TBD	NA	Grab					1
IDW-03	TBD	NA	Grab					1

Notes:

- 1) Volatile organic compounds (VOC) analytical methods are media-specific as listed on Table 1.
- 2) Full suite analysis includes: SVOCs, TAL Metals, Pesticides, PCBs, PFAS, and 1,4-dioxane
- 3) Monitored Natural Attenuation: TOC, chloride/nitrate/nitrite/sulfate, sulfide, methane/ethane/ethene/carbon dioxide, alkalinity, and iron and manganese

4) Waste Characterization includes: VOCs, SVOCS, Total RCRA Metals, TCLP RCRA Metals, pesticides, PCBs, Flashpoint, and Reactivity

* Sampling intervals in italics are presumed based on the shallowest historical sampling interval.

** Sample collected at 10 ft intervals from ground surface to the water table

1= one sampling event

2a= two sampling events: samples will be collected via low-flow in the first event (Mobilization #1) and via PDB in the second sampling event (post drilling mobilization); PDBs deployed at the end of Mobilization #2

2b= two sampling events: samples will be collected via low-flow in the first event (Mobilization #2) and via PDB in the second sampling event (post drilling mobilization)

2p= two sampling events: samples will be collected via low-flow in the pre-drilling mobilization and via PDB in the second sampling event (post drilling mobilization)

ft bgs = feet below ground surface

MNA = monitored natural attenuation

PDB = passive diffusion bag

qPCR = quantitative polymerase chain reaction

SVOCs = semi-volatile organic compounds

USEPA = United States Environmental Protection Agency

VOCs = volatile organic compounds

**ATTACHMENT 1:
SITE SPECIFIC HEALTH & SAFETY PLAN**

Site-Specific Health and Safety Plan Short Form



Site: 1735 Express Drive North Job #/Task # 3616236252
 Street Address: 1735 Express Drive North, Hauppauge, Suffolk County, NY
 Proposed Date(s) of Investigation: 1/29/2024 - Ongoing
 Prepared by: Meril Benny Date: 02/01/2024
 *Approved by: Ehud Ardon Date: 04/30/2024
 Site Description: **(attach map)** The Site is comprised of one approximately 1.58-acres property. The property is a 30,000 square-foot building on a slab foundation with associated paved parking and landscaped areas. The site currently operates as a commercial printing facility. Additionally, work will be conducted in ROW of public roads.

Comments: _____

*Approval also serves as certification of a Hazard Assessment as required by 29 CFR 1910.132

Tasks:

WSP	Sub	Task Description	AHA Attached?
☒	☒	Mobilization / demobilization	☒
☐	☒	Drilling Operations	☒
☒	☐	Soil Sampling	☒
☒	☐	Field Work -General	☒
☒	☐	Field Work Oversight	☒
☒	☐	Groundwater Sampling	☒
☐	☐		☐
☐	☐		☐
☐	☐		☐

High Hazard Activities (Check all that apply):

WSP	Sub	Activity	WSP	Sub	Activity
☐	☐	Confined space entry	☐	☒	Operating drill rig
☐	☐	Entering excavations	☐	☐	Operating other heavy equipment
☐	☐	Hot work	☐	☐	Using aerial lift
☐	☐	Lockout/tagout	☐	☐	Working from scaffolding
☐	☐	Operating forklift	☐	☐	Working at heights >6 feet

Life Saving Actions (Check all that apply):

The following WSP Life Saving Actions potentially apply to the work being conducted at the site:

- ☐ Plant / People / Interface - Working around heavy equipment
- ☐ Suspended Loads
- ☒ Driving
- ☐ Hazardous Atmospheres / Substances -
- ☐ Working on or Near Water
- ☐ Lone or Remote Work
- ☐ Ground Stability
- ☐ Energy Sources
- ☐ Working at Height


Journey Management Plan:

A Journey Management Plan (JMP) is to be developed to address non-routine/non-commute type travel to and from the project site. See the [WSP Journey Management Plan](#). A JMP is a critical control for WSP

Site-Specific Health and Safety Plan Short Form

employee's and project team's safety. All WSP employees should install and activate the [free International SOS Assistance App](#) on their mobile devices.

Project Organization Chart:



Dates of Required Training and Medical Surveillance:

Add additional training topics, as required.

Name:	Ehud Ardon	Meril Benny	Haley Plante		
Job duties:	Site Manager	SSHO/ Field Staff		Field Staff	Field Staff
	Dates	Dates	Dates	Dates	Dates
Medical Surveillance	10/2023	4/28/2022	2/12/24		
40-Hour Initial	3/1999		7/24/2017		
8-Hour Supervisor ²			4/6/2018		
8-Hour Refresher	01/2024		7/13/2023		
First Aid ¹		04/06/2022	3/31/2022		
CPR ¹		04/06/2022	3/31/2022		
Hazard Communication	01/2024		7/24/2017		
Fire Extinguisher					

¹ At least one worker must be trained in First Aid/CPR

² Required for Site Manager and Site Health and Safety Officer

Site-Specific Health and Safety Plan Short Form

Goals/Targets:

The following goals/targets have been established for the project:

- ☒ Zero OSHA Recordable Incidents
- ☒ Weekly HSE Inspections (documented Project Safety Checklist)
- ☐ Monthly Leadership (PM) HSE Inspections
- ☒ One HSE Observations (iSMS) per week

Meetings:

The following meetings will be held at the site:

Meeting	Lead by		Frequency				
	WSP	Sub	Initial	Daily	Weekly	Monthly	As Needed
☒ Project Kick-off ¹	☒	☐	☒	☐	☐	☐	☐
☒ Tailgate ²	☒	☐	☐	☒	☐	☐	☐
☐ Safety Committee ¹	☐	☐	☐	☐	☐	☐	☐
☒ Incident Reviews ¹	☐	☐	☐	☐	☐	☐	☒
☐ E&I Monthly Safety Topics ¹	☒	☐	☐	☐	☐	☒	☐
☐ HSE Closeout Meetings ¹	☐	☐	☐	☐	☐	☐	☒
☐	☐	☐	☐	☐	☐	☐	☐

¹ Attended by subcontractor management representative.

² Attended by all subcontractor employees and supervisors.

Inspections:

Regular inspections will be conducted by WSP and/or subcontractor personnel. Inspections will be documented, and corrective actions established for all findings. Corrective actions will be tracked to closure. Safety observations will be entered into [iSMS](#).

	Lead by		Frequency			
Inspection Type	WSP	Sub	Daily	Weekly	Monthly	Before Use
☒ HSE (Visual)	☒	☒	☒	☐	☐	☐
☒ HSE (Documented)	☒	☒	☐	☒	☐	☐
☐ Leadership HSE (e.g., PM)	☐	☐	☐	☐	☐	☐
☐ Scaffolding	☐	☐	☐	☐	☐	☐
☐ Excavations	☐	☐	☐	☐	☐	☐
☒ Heavy Equipment	☐	☒	☐	☐	☐	☒
☒ PPE	☒	☐	☐	☐	☐	☒
☒ Tools/Equipment	☒	☐	☐	☐	☐	☒
☒ HSE Observations (iSMS)	☒	☐	☐	☐	☒	☐
☐ eFLRA	☐	☐	☐	☐	☐	☐
☐	☐	☐	☐	☐	☐	☐

Site-Specific Health and Safety Plan
Short Form



INSERT SITE MAP(S) HERE



Site-Specific Health and Safety Plan Short Form

Known or Suspected Contaminants (include PELs/TLVs): [LINK to Contaminant Fact Sheet Library](#)

Contaminants of Concern (COC) (Attach Fact Sheets*)	Maximum Concentrations		PEL/TLV**
	Soil (mg/kg)	Water/Groundwater (µg/l)	
Trichloroethene (TCE)			10 ppm TWA

*Workers must be made aware of the signs, symptoms, and first aid for each COC. Information is located on the COC fact sheets.

**See ([LINK](#)) for OSHA PELs and ACGIH TLVs

Air Monitoring Action Levels:

PID/FID Reading ¹	Detector Tube ¹	Dust Meter ¹	LEL ² /O ₂ ¹	Action
			>10% LEL	Stop work. Evacuate area. Consider return with ventilation system and spark proof/intrinsically safe equipment.
			<19.5% O ₂	Stop work and evacuate area.

¹ Sustained readings measured in the breathing zone

² Readings at measured at the source (borehole, well, etc.)

Job Hazard Analyses (AHA):

Check and attach all that apply (add applicable AHA s not already listed) ([LINK to AHA Library](#)):

Activity Specific AHAs:

- ☒ Mobilization/Demobilization and Site Preparation
- ☒ Vehicle Travel - Journey Management Plan
- ☒ Field Work - General
- ☒ Field Work - Oversight
- ☒ Decontamination
- ☒ Utility Clearance Activities
- ☒ Groundwater Sampling
- ☒ Soil Sampling
- ☒ Geoprobe
- ☐ Excavations and Backfilling
- ☐ Stream/Wetlands Work

Hazard Specific AHAs:

- ☒ Insect Stings and Bites
- ☐ Gasoline
- ☒ Working with Preservatives (Acids)
- ☒ General PPE Use
- ☐
- ☐
- ☐
- ☐
- ☐
- ☐

Site-Specific Health and Safety Plan Short Form



Review of AHAs and Field Level Risk Assessments (eFLRA)

Supervisors shall conduct a daily tailgate meeting, specifying the applicable AHAs and ensure that everyone involved in the work acknowledges the AHA or daily renewal forms applicable to their work.

The work area shall be inspected for any additional hazards prior to initiating work. Where additional hazards are present, the hazards and controls shall be identified prior to initiating the work and documented on the AHA and the Field Level Risk Assessments (eFLRA) form.

If there is a change or deviation from the planned activity, you must stop the job and re-evaluate the risk assessment and the precautions taken. Any changes to the work described in the AHA shall require a review by a Qualified Person.

- eFLRA QR Code:



- eFLRA Form (online / printable): [LINK](#)

PPE and Monitoring Instruments:

Initial Level of PPE *

☐ Level D

☒ Modified Level D

☐ Level C

* Cannot use Short Form HASP for Level B or A or Confined Space Entry work

Personal Protective Equipment	Utility Locating	Groundwater Sampling	Soil Sampling	Hand Auger Borings	Well Installation	Well Development	Land Surveying	Groundwater Pumping Test	General Site Work (inspections, maintenance,)	Decontamination
Hard hat	X	X	X	X	X	X	X	X	X	X
Safety glasses	X	X	X	X	X	X	X	X	X	X
Safety Goggles										
Hearing protection (earmuffs, earplugs)			A	A	A	A			A	A
Safety-toed boots	X	X	X	X	X	X	X	X	X	X
Chemical resistant boots or boot covers		A	A	A	A	A		A	A	A
High visibility/ reflective vest	X	X	X	X	X	X	X	X	X	X
Nitrile gloves - thicker (outer)	A	X	X	X	X	X	A	X	X	X
Nitrile gloves - thin (inner)	A	X	X	X	X	X	A	X	X	X
Vinyl gloves (inner)	A	X	X	X	X	X	A	X	X	X
Other chemical resistant gloves: _____	A	X	X	X	X	X	A	X	X	X

Site-Specific Health and Safety Plan Short Form

Personal Protective Equipment	Utility Locating	Groundwater Sampling	Soil Sampling	Hand Auger Borings	Well Installation	Well Development	Land Surveying	Groundwater Pumping Test	General Site Work (inspections, maintenance, etc.)	Decontamination
Work gloves (leather or cut resistant)	X						X		X	
Uncoated Tyvek coverall										A
Polycoated Tyvek coverall										A
Saranex Tyvek Coveralls										A
High Visibility Vest / clothing	X	X	X	X	X	X	X	X	X	X
High Visibility / Reflective vest / clothing	X	X	X	X	X	X	X	X	X	X
Half-face respirator with OV/HEPA cartridge										
Full-Face respirator with OV/HEPA cartridge										

X = required A = available

Monitoring Instruments Required*

Periodic monitoring shall be conducted when the possibility of an IDLH condition or flammable atmosphere has developed or when there is indication that exposures may have risen over permissible exposure limits levels since prior monitoring. Situations where it shall be considered whether the possibility that exposures have risen are as follows:

- When work begins on a different portion of the site.
- When contaminants other than those previously identified are being handled.
- When a different type of operation is initiated (e.g., drum opening as opposed to exploratory well drilling.)
- When employees are handling leaking drums or containers or working in areas with obvious liquid contamination (e.g., a spill or lagoon.)

☒ PID: ☒ 10.0/10.6 eV Lamp ☐ 11.7 eV Lamp ☐ FID

☐ Hydrogen Sulfide meter ☐ Carbon Monoxide meter ☐ Other: _____

☐ LEL/O₂ Meter ☐ Dräger Pump (or equivalent) List Tubes: _____

☒ Dust Meter: ☐ Respirable dust ☐ Total dust

*Monitoring instruments will be calibrated daily in accordance with manufacturer's instructions. Results will be recorded in the field logbook.

Chemicals Brought to the Site:

List all chemicals brought to the site (e.g., preservatives, decon solutions, calibration gases, gasoline, etc.).

Product Identifier: (Note: Name listed below must match name on label and SDS)

YSI BUFFER SOLUTION PH 4.00

YSI BUFFER SOLUTION PH 7.00

SDS Attached?



Site-Specific Health and Safety Plan

Short Form

HI 7021 240 MV ORP SOLUTION	☒
STABLECAL 10 NTU STANDARD	☒
STABLECAL 20 NTU STANDARD	☒
STABLECAL 100 NTU STANDARD	☒
STABLECAL 800 NTU STANDARD	☒
CONDUCTIVITY STANDARD 1412 US/CM	☒
HYDROCHLORIC ACID	☒
NITRIC ACID	☒
ALCONOX	☒
SULFIRIC ACID	☒
DEIONIZED WATER	☒
ISOBUTYLENE GAS 100 PPM	☒
DO PROBE ELECTROLYTE SOLUTION	☒
	☐

Chemicals will be kept in their original containers. If transferred to another container, aside from day use by one individual, the new container will be clearly labeled with the name of the chemical (product identifier), signal word, hazard statement, pictogram(s), precautionary statement, and name, address and telephone number of the chemical manufacturer, importer or other responsible party.

Work Zones:

The work zones will be defined relative to the location of the work activity. The Exclusion Zone is considered the area within a 10-foot diameter of the sampling location. The Contamination Reduction Zone is considered to be the area with in a 20-foot diameter of the sampling location. The Decontamination Zone is to be located upwind of the work area. Work zones will be maintained through the use of:

- ☐ Warning Tape
- ☒ Cones and Barriers
- ☒ Visual Observations

Decontamination Procedures and Equipment:

Note: See Decontamination AHA for further information

Level D Decontamination Procedures

Decontamination Solution:	Detergent and Water
Station 1: Equipment Drop	Deposit equipment used on-site (tools, sampling devices and containers, monitoring instruments, radios, etc. on plastic drop cloths. Segregation at the drop reduces the probability of cross contamination. During hot weather operations, a cool-down station may be set up within this area.
Station 2: Outer Boots, and Gloves Wash and Rinse (if worn)	Scrub outer boots, and outer gloves decon solution or detergent water. Rinse off using copious amounts of water.
Station 3: Outer Boot and Glove Removal (if worn)	Remove outer boots and gloves. Deposit in plastic bag.
Station 4: Inner glove removal	Remove inner gloves and place in plastic bag.
Station 5: Field Wash	Hands and face are thoroughly washed. Shower as soon as possible.

Site-Specific Health and Safety Plan Short Form



Modified Level D and Level C PPE Decontamination Procedures

Decontamination Solution:

Detergent and Water

Station 1: Equipment Drop

Deposit equipment used on-site (tools, sampling devices and containers, monitoring instruments, radios, etc. on plastic drop cloths. Segregation at the drop reduces the probability of cross contamination. During hot weather operations, a cool-down station may be set up within this area.

Station 2: Outer Garment, Boots, and Gloves Wash and Rinse

Scrub outer boots, outer gloves, and splash suit with decon solution or detergent water. Rinse off using copious amounts of water.

Station 3: Outer Boot and Glove Removal

Remove outer boots and gloves. Deposit in container with plastic liner.

Station 4: Canister or Mask (Level C only) Change

If worker leaves exclusion zone to change canister (or mask), this is the last step in the decontamination procedure. Worker's canister is exchanged, new outer gloves and boot covers are donned, joints are taped, and worker returns to duty.

Station 5: Boot, Gloves and Outer Garment Removal

Boots, chemical resistant splash suit, and inner gloves are removed and deposited in separate containers lined with plastic.

Station 6: Face Piece Removal (Level C only)

Facepiece is removed. Avoid touching face with fingers. Facepiece is deposited on plastic sheet.

Station 7: Field Wash

Hands and face are thoroughly washed. Shower as soon as possible.

Site Communication:



Verbal



Two-way radio



Cellular telephone



Hand signals

- Hand gripping throat _____ Out of air, can't breathe
- Grip partner's wrist or both hands around waist _____ Leave area immediately
- Hands on top of head _____ Need assistance
- Thumbs up _____ OK, I am all right, I understand
- Thumbs down _____ No, negative



Horn



Siren



Other: _____

Site-Specific Health and Safety Plan Short Form



EMERGENCY CONTACTS

NAME	TELEPHONE NUMBERS		DATE OF PRE-EMERGENCY NOTIFICATION (if applicable)
Fire Department:	911		
Hospital: The Nass Suffolk Hospital	(631) 435-3000		
TriageNow (early case management)	1-(877) 311-0038		
Police Department:	911		
	Office	Cell	
Site Safety and Health Officer:			
Client Contact (NYSDEC PM): Brian Jankauskas	518-402-9626	518-429-9632	
Program Manager: Jean Firth		207-441-7530	
Project Manager: Ehud Ardon		801- 448-1559	
*Regional HSE Manager: Jeff Tweeddale		860-805-8553	
*USA Director of HSE: Renee Weaver	336-852-4903	336-707-3869	
Corporate SVP of HSE: Ted Devens	703-742-5767	703-629-5283	
EPA/DEP (if applicable):			
Other: Ambulance	911		

*See Incident Flow Chart for Regional HSE Manager's Contact Information

Emergency Equipment:

The following emergency response equipment is required for this project and shall be readily available:

- ☒ Field First Aid Kit (including bloodborne pathogen kit/supplies)
- ☐ Fire Extinguisher (ABC type)
- ☐ Eyewash (Note: 15 minutes of free-flowing fresh water)
- ☐ Other: _____

Emergency Procedures:

- The SSHO (or alternate) should be immediately notified via the on-site communication system. The HSO assumes control of the emergency response.
- The SSHO notifies the Project Manager and client contact of the emergency.
- If the emergency involves an injury to a WSP employee, the SSHO or Site Manager are to implement the WSP Early Injury Case Management program. See TriageNow poster below:
- If applicable, the SSHO shall notify off-site emergency responders (e.g., fire department, hospital, police department, etc.) and shall inform the response team as to the nature and location of the emergency on-site.


Site-Specific Health and Safety Plan Short Form

- If applicable, the SSHO evacuates the site. Site workers should move to the predetermined evacuation point (See Site Map).
- For small fires, flames should be extinguished using the fire extinguisher but only if trained within the past year. Use the **PASS** method (**P**ull the pin, **A**im at the base of the fire, **S**queeze the trigger, use a **S**weeping motion to put out the fire) when extinguishing fires. Large fires should be handled by the local fire department.
- In an unknown situation or if involved in a toxic gas emergency, appropriate PPE (e.g., level C or B PPE), is required. If appropriate PPE is unavailable, site workers should evacuate and call-in emergency personnel.
- For chemical spills, follow the job specific AHA and SDS for spill containment and spill handling procedures.
- If chemicals are accidentally spilled or splashed into eyes or on skin, use eyewash bottle/station for the eyes and wash affected area. Site worker should shower as soon as possible after incident.
- If the emergency involves toxic gases, workers will back off and reassess. Prior to re-entering the work zone, the area must be determined to be safe, that the required PPE and air monitoring equipment is available. Entry is prohibited if PPE or air monitoring equipment is inadequate.
- An injured worker must be decontaminated appropriately.
- Within 24 hours after any emergency response, the incident shall be entered into [iSMS](#). When the use of drugs or alcohol cannot be ruled out as a factor in the incident, contact your Regional HSE Manager to determine if post-accident drug testing is required.

Site-Specific Health and Safety Plan Short Form

INCIDENT FLOW CHART / TriageNow

E&E Incident flow chart



Safety Manager Name/E-Mail	Region	Contact Information
Renee Weaver Renee.weaver@wsp.com	E&E USA	(336) 707-3869 (cell)
Greg Ertel gregory.ertel@wsp.com	Applied Solutions	(585) 465-0557 (cell)
Carissa Johnsen carissa.johnsen@wsp.com	Oil & Gas	(201) 618-2151 (cell)
Kevin Dunsmore kevin.dunsmore@wsp.com	Northeast Region: Mid-Atlantic Southeast Region: SSW/Capital	(856) 373-6576 (cell)
Jeff Tweeddale jeff.tweeddale@wsp.com	Northeast Region: New England / New York/Midwest/Plains	(860) 805-5883 (cell)
Kirby Lastinger kirby.lastinger@wsp.com	Southeast Region: Florida/SSE	(863) 272-4775 (cell)
Tre Wilson trevon.wilson@wsp.com	West Region: Pacific/California/SWMt /Texas Ops	(316) 202-9030 (cell)
Renee Weaver (interim) Renee.weaver@wsp.com	Mining	(406) 201-0345 (cell)
Tom Bemrich Tom.Bemrich@wsp.com	Radiation Safety	(602) 315-2647 (cell)
Zach Manthey Zach.Manthey@wsp.com	Lab Safety	(602) 616-7703 (cell)

Incidents requiring reporting include injuries, illnesses, high potential near misses, unsafe work refusals, workplace violence / harassment, security incidents, subcontractor incidents, regulatory inspections, spills, and property damage.

The Supervisor is responsible for Local/Client Notifications and Drug/Alcohol Testing coordination as per client requirements.

Download iSMS Mobile App. Open the app, enter iSMS URL: zeroharm.onepb.net. Available on Google Play or the App Store.

Site-Specific Health and Safety Plan Short Form



Site Specific Emergency Procedures are as follows:

Site-Specific Health and Safety Plan Short Form



Field Team Review:

I acknowledge that I understand the requirements of this HASP, and agree to abide by the procedures and limitations specified herein. I also acknowledge that I have been given an opportunity to have my questions regarding the HASP and its requirements answered prior to performing field activities. Health and safety training and medical surveillance requirements applicable to my field activities at this site are current and will not expire during on-site activities.

Name: _____	Date: _____
Name: _____	Date: _____
Name: _____	Date: _____
Name: _____	Date: _____
Name: _____	Date: _____

Site-Specific Health and Safety Plan Short Form

Routes to Emergency Medical Facilities:

HOSPITAL (for immediate emergency treatment):


Facility Name: The Nass Suffolk Hospital

Address: 1383 Veterans Memorial Hwy Ste 26, Hauppauge, NY 11788

Telephone Number: 631 435 3000

DIRECTIONS TO PRIMARY HOSPITAL (attach map):

↑	1. Head west on Express Dr N toward Cables Path	0.1 mi
↩	2. Turn left onto Motor Pkwy / County Hwy-67	489 ft
↩	3. Bear left onto Express Dr S	0.5 mi
	4. Take the ramp on the left and follow signs for I-495 East Minor congestion	1.4 mi
↘	5. At Exit 57 , head right on the ramp for NY-454 toward Commack / Patchogue	0.2 mi
↑	6. Keep straight to get onto Express Dr S	387 ft
↩	7. Turn left onto Motor Pkwy / County Hwy-67	0.4 mi
↩	8. Turn left onto NY-454 / Veterans Hwy	0.2 mi
↘	9. Turn right	318 ft
↘	10. Turn right	36 ft
↩	11. Turn left	331 ft
	12. Arrive at destination The last intersection before your destination is NY-454 / Veterans Hwy	



Site-Specific Health and Safety Plan Short Form

CLINIC (for non-emergency medical treatment)


Facility Name: Citymd Hauppauge Urgent Care

Address: 812 Wheeler Rd, Hauppauge, NY 11788

Telephone Number: (631) 230-5777

DIRECTIONS TO CLINIC (attach map):

↑	1. Head west on Express Dr N toward Cables Path	341 ft
↗	2. Turn right onto Cables Path	0.2 mi
↗	3. Turn right onto Old Willets Path	1.0 mi
↗	4. Turn right onto NY-454 / NY-347 / Veterans Hwy	1.1 mi
↑	5. Keep left to get onto NY-347 / Smithtown Byp	0.2 mi
↗	6. Bear right onto road	249 ft
↗	7. Turn right	505 ft
↖	8. Turn left Five Guys on the corner	85 ft
↗	9. Turn right Five Guys on the corner	167 ft
	10. Arrive at destination	



Site-Specific Health and Safety Plan Short Form

Expectations For Health Safety and Wellbeing Management



The WSP [HSW Safety Expectations](#) includes elements that apply to the global operations, and E&I. The purpose of this document is to set out WSP's "Expectations for Health, Safety and Wellbeing Management". These Expectations are based on international best practices, including ISO 45001: Occupational Health and Safety Management System; and ISO 45003: "Occupational Health and Safety Management - Psychological Health and Safety at Work: Managing Psychological Risks - Guidelines".

These principles tie into the WSP - USA Health, Safety and Wellness (HSW) Policy Statement: [LINK](#)

WSP Zero Harm

Our Zero Harm Vision is a commitment shared by WSP and all employees to consider and effectively reduce or mitigate health, safety, and wellbeing risks from our activities.

Our goal is to ensure that our activities result in:

- Zero Fatalities
- Zero permanently disabling injuries
- Zero injuries to members of the public
- Zero long term harm to health



By Actively Caring for your personal safety, and for those around you, we can prevent accidents and injury. Caring together, we can attain Zero Harm.

Tailgate Meeting Form



Check One:

☐ Initial Kickoff Safety Meeting ☐ Regular/Daily Tailgate Safety Meeting ☐ Unscheduled Tailgate Safety Meeting

Date: _____ Site: _____

Site Manager: _____ Site Health and Safety Officer: _____
Print *Print*

Order of Business

Topics Discussed (Check all that apply)

- | | |
|--|---|
| ☐ Scope of Work | ☐ Decontamination Procedures for Personnel and Equipment |
| ☐ Site History/Site Layout | ☐ Physical Hazards and Controls (e.g., overhead utility lines) |
| ☐ Personnel Responsibilities | ☐ Anticipated Weather (snow, high winds, rain) |
| ☐ Training Requirements | ☐ Temperature Extremes (heat or cold stress symptoms and controls) |
| ☐ Hazard Analysis of Work Tasks (chemical, physical, biological and energy health hazard effects) | ☐ Biological Hazards and Controls (e.g., poison ivy, spiders) |
| ☐ Applicable SOPs (e.g., Hearing Conservation Program, Safe Driving, etc.) | ☐ Site Control (visitor access, buddy system, work zones, security, communications) |
| ☐ Safe Work Practices | ☐ Sanitation and Illumination |
| ☐ Engineering Controls | ☐ Logs, Reports, Recordkeeping |
| ☐ Chemical Hazards and Controls | ☐ Incident Reporting Procedures |
| ☐ Signs and symptoms of over exposure to site chemicals | ☐ Near Misses/Hazard ID including worker suggestions to correct and work practices to avoid similar occurrences |
| ☐ Medical Surveillance Requirements | ☐ General Emergency Procedures (e.g., locations of air horns and what 1 or 2 blasts indicate) |
| ☐ Action Levels | ☐ General Emergency Response Procedures (e.g., earthquake response, typhoon response, etc.) |
| ☐ Monitoring Instruments and Personal Monitoring | ☐ Medical Emergency Procedures (e.g., exposure control precautions, location of first aid kits, etc.) |
| ☐ Perimeter Monitoring, Type and Frequency | ☐ Route to Hospital and Medical Care Provider Visit Guidelines |
| ☐ PPE Required/PPE Used | ☐ Site/Regional Emergency Response Procedures (e.g., exposure control precautions, location of first aid kits, etc.) |
| ☐ Define PPE Levels, Donning, Doffing Procedures | ☐ Hazardous Materials Spill Procedures |

PPE required for the tasks to be conducted: _____

Required Permits: _____

Site Access or other issues: _____

Tailgate Meeting Form



Safety Suggestions by Site Workers: _____

Action Taken on Previous
Suggestions: _____

Injuries/Incidents/Personnel Changes since last meeting: _____

Observations of unsafe work practices/conditions that have developed since previous meeting: _____

Location of (or changes in the locations of) evacuation routes/safe refuge areas: _____

Additional Comments: _____

Attendee signatures below indicate acknowledgment of the information and willingness to abide by the procedures discussed during this safety meeting

Name (Print)

Company

Signature

Meeting Conducted by: _____ Title: _____

Print

Signature: _____ Time: _____

Print

**ATTACHMENT 2:
FIELD DATA RECORDS**

SOIL BORING LOG



511 Congress Street, Portland Maine 04101

Time:

Drilling Information					Sample Information			Sample Description and Classification	USCS Classification	Remarks
Depth (feet bgs)	Sample Number	Penetration (ft) / Recovery (ft)	Blow Counts	N Value	PID Field Screening (ppm)	PID Head Space Reading (ppm)	Analytical Sample Depth (ft)			

NOTES:

DAILY PFAS PROTOCOL CHECKLIST RECORD



511 Congress Street
Suite 200
Portland, Maine 04101

PROJECT NAME
PROJECT NUMBER
INSTALLATION

DATE
START TIME
WEATHER

Field Clothing and PPE (as applicable):

- ☐ Field crew in compliance with Tables 1 and 2, SOP S6
- ☐ Field crew has not used fabric softener on clothing
- ☐ Field crew has not used cosmetics, moisturizers, hand cream, or other related products on exposed body parts this morning
- ☐ Field crew has not applied unacceptable sunscreen or insect repellent

Field Clothing and PPE (as applicable):

- ☐ No Teflon® containing materials on-site
- ☐ All sample materials made from stainless steel, HDPE, acetate, silicon, or polypropylene
- ☐ No waterproof field books on-site other than Rite-in-the-Rain® Products
- ☐ No plastic clipboards, binders, or spiral hard cover notebooks on-site
- ☐ No adhesives (Post-it® Notes) on-site
- ☐ Coolers filled with regular ice only. No chemical (blue) ice packs in possession

Sample Containers:

- ☐ All sample containers made of HDPE or polypropylene. Samples are not stored in containers made of LDPE
- ☐ Caps are lined or unlined and made of HDPE or polypropylene

Wet Weather (as applicable):

- ☐ For personnel in direct contact with samples and/or sampling equipment, wet weather gear made of Vinyl, polyurethane, PVC, latex or rubber-coated materials only

Equipment Decontamination:

- ☐ "PFAS-free" water on-site for decontamination of sample equipment
- ☐ Alconox and Liquinox to be used as decontamination materials

Food and Drink

- ☐ No food or drink on-site with exception of bottled water and/or hydration drinks (i.e., Gatorade and Powerade) that is available for consumption only in the staging area

If any applicable boxes cannot be checked, the Field Lead shall describe the noncompliance issues below and work with field personnel to address noncompliance issues prior to commencement of that day's work. Corrective action shall include removal of noncompliance items from the investigation area or removal of worker offsite until in compliance. Repeated failure to comply with PFC sample protocols will result in the permanent removal of worker(s) from the investigation area.

Describe the noncompliance issues (include personnel not in compliance) and action/outcome of noncompliance:

Sampler Signature:

Print Name:

Checked By:

Date:

FIELD INSTRUMENT CALIBRATION RECORD

PROJECT NAME: _____

PROJECT NUMBER: _____

PROJECT LOCATION: _____

WEATHER CONDITIONS (AM): _____

WEATHER CONDITIONS (PM): _____

TASK NO: _____

DATE: _____

MACTEC CREW: _____

SAMPLER NAME: _____

SAMPLER SIGNATURE: _____

CHECKED BY: _____

DATE: _____

MULTI-PARAMETER WATER QUALITY METER

METER TYPE _____

MODEL NO. _____

UNIT ID NO. _____

AM CALIBRATION

Start Time _____/End Time _____

	Units	Standard Value	Meter Value	*Acceptance Criteria (AM)
pH (4)	SU	4.0	_____	+/- 0.1 pH Units
pH (7)	SU	7.0	_____	+/- 0.1 pH Units
pH (10)	SU	10.0	_____	+/- 0.1 pH Units
Redox	+/- mV	240	_____	+/- 10 mV
Conductivity	mS/cm	1.413	_____	+/- 0.5 % of standard
DO (saturated)	%	100	_____	+/- 2% of standard
DO (saturated)	mg/L ¹ (see Chart 1)		_____	+/- 0.2 mg/L
DO (<0.1)	mg/L	<0.1	_____	< 0.5 mg/L
Temperature	°C		_____	
Baro. Press.	mmHg		_____	

POST CALIBRATION CHECK

Start Time _____/End Time _____

Standard Value	Meter Value	*Acceptance Criteria (PM)
7.0	_____	+/- 0.3 pH Units
240	_____	+/- 10 mV
1.413	_____	+/- 5% of standard
_____	_____	+/- 0.5 mg/L of standard

TURBIDITY METER

METER TYPE _____

MODEL NO. _____

UNIT ID NO. _____

	Units	Standard Value	Meter Value
<0.1 Standard	NTU	<0.1	_____
20 Standard	NTU	20	_____
100 Standard	NTU	100	_____
800 Standard	NTU	800	_____

Standard Value	Meter Value	*Acceptance Criteria (PM)
<0.1	_____	+/- 0.3 NTU of stan.
20	_____	+/- 5% of standard
100	_____	+/- 5% of standard
800	_____	+/- 5% of standard

PHOTOIONIZATION DETECTOR

METER TYPE _____

MODEL NO. _____

UNIT ID NO. _____

Background	ppmv	<0.1	_____
Span Gas	ppmv	100	_____

<0.1	_____	within 5 ppmv of BG
100	_____	+/- 10% of standard

O₂-LEL 4 GAS METER

METER TYPE _____

MODEL NO. _____

UNIT ID NO. _____

Methane	%	50	_____
O ₂	%	20.9	_____
H ₂ S	ppmv	25	_____
CO	ppmv	50	_____

50	_____	+/- 10% of standard
20.9	_____	+/- 10% of standard
25	_____	+/- 10% of standard
50	_____	+/- 10% of standard

OTHER METER

METER TYPE _____

MODEL NO. _____

UNIT ID NO. _____

_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

_____	_____	See Notes Below for Additional Information
_____	_____	
_____	_____	

☐ Equipment calibrated within the Acceptance Criteria specified for each of the parameters listed above.

☐ Equipment (not) calibrated within the Acceptance Criteria specified for each of the parameters listed above**.

MATERIALS RECORD

Deionized Water Source: _____

Lot#/Date Produced: _____

Trip Blank Source: _____

Sample Preservatives Source: _____

Disposable Filter Type: _____

Calibration Fluids / Standard Source:

- DO Calibration Fluid (<0.1 mg/L) _____

- Other _____

- Other _____

- Other _____

Portland FOS

Laboratory provided

Laboratory provided

in-line 0.45µm cellulose

Portland FOS

Cal. Standard Lot Number

Exp. Date

pH (4)	_____	_____
pH (7)	_____	_____
pH (10)	_____	_____
ORP	_____	_____
Conductivity	_____	_____
<0.1 Turb. Stan.	_____	_____
20 Turb. Stan.	_____	_____
100 Turb. Stan.	_____	_____
800 Turb. Stan.	_____	_____
PID Span Gas	_____	_____
O ₂ -LEL Span Gas	_____	_____
Other	_____	_____

NOTES:

* = Unless otherwise noted, calibration procedures and acceptance criteria are in general accordance with USEPA Region 1 SOPs for Field Instrument Calibration (EQASOP-FieldCalibrat) and Low Stress Purging and Sampling (EQASOP-GW001), each dated 1/19/2010. Additional acceptance criteria obtained from instrument specific manufacturer recommendations.

** = If meter reading is not within acceptance criteria, clean/replace probe and re-calibrate, or use calibrated back-up meter if available. If project requirements necessitate use of the instrument, clearly document any deviations from acceptance criteria on all data sheets and log book entries.

1 = DO Saturated standard value is calculated based on Oxygen Solubility at Indicated Pressure Chart from the USEPA Region 1 SOP for Field Instrument Calibration (EQASOP-FieldCalibrat), dated 1/19/2010.

MACTEC

511 Congress Street, Portland Maine 04101

FIELD INSTRUMENT CALIBRATION RECORD

WELL/PIEZOMETER CONSTRUCTION RECORD STICKUP

LOCATION ID: _____


Project Name: _____
 Project Location: _____
 Project Number: _____ Task Number: _____
 Subcontractor: _____ Drilling Method: _____
 Development Method: _____ Development Date: _____
 Bucking Posts/Ballards: _____
 Notes: _____

Date Started: _____ Date Completed: _____
 Logged By: _____
 Checked By: _____ Checked Date: _____

Measuring Point Information

Measuring Point (MP) Type: **Top Of Riser**
 MP Elevation (ft): _____

Item	Depth BMP (ft)	Elevation (ft)	Description
------	----------------	----------------	-------------

Stickup	_____	_____	 Lock Identification	_____
Riser Pipe (Top)	_____	_____	Stickup Casing Type:	_____
Ground Surface Elevation	_____	_____	Stickup Casing Diameter:	_____
			Surface Seal Type:	_____
			Backfill/Grout Type:	_____
			Riser Pipe Type:	_____
			Riser Pipe ID:	_____
			Borehole Diameter:	_____
Top of Well Seal	_____	_____	Type of Seal:	_____
Top of Sand Pack	_____	_____		
Top of Screen	_____	_____	Screen Type:	_____
			Screen ID:	_____
			Screen Slot Size:	_____
			Screen Length:	_____
			Filter/Sand Pack Type:	_____
Base of Screen	_____	_____	Sump:	_____
End Cap	_____	_____	Fallback/Backfill:	_____
Drilled Depth	_____	_____		
Bottom of Exploration	_____	_____		
Bedrock Surface	_____	_____		

NOT TO SCALE

LOCATION ID:

Measuring Point (MP) Type: Top Of Riser

MP Elevation (ft): _____

Item	Depth BMP (ft)	Elevation (ft)		Description	
Surface Casing Elevation					
Ground Surface Elevation				Surface Seal Type:	
Riser Pipe (Top)				Lock Identification	
				Stickup Casing Diameter:	
				Backfill/Grout Type:	
				Riser Pipe Type:	
				Riser Pipe ID:	
				Borehole Diameter:	
Top of Well Seal				Type of Seal:	
Top of Sand Pack					
Top of Screen				Screen Type:	
				Screen ID:	
				Screen Slot Size:	
				Screen Length:	
Base of Screen				Filter/Sand Pack Type:	
End Cap			Sump:		
Drilled Depth			Fallback/Backfill:		
Bottom of Exploration					
Bedrock Surface					

NOT TO SCALE

NOT TO SCALE

511 Congress Street, Portland Maine 04101

PROJECT NAME		LOCATION ID	PAGE OF
PROJECT NUMBER		START TIME	START DATE
WELL INSTALLATION DATE	WELL DEVELOPMENT DATE	END TIME	END DATE

WELL DIAMETER	IN	CASING DIAMETER	IN	MEASUREMENT POINT (MP)			
INITIAL WELL DEPTH (BMP)	FT	FINAL WELL DEPTH (BMP)	FT	SCREEN LENGTH	FT	PROT. CASING STICKUP (AGS)	FT
INITIAL DTW (BMP)	FT	SEDIMENT REMOVED	FT	SCREENED INTERVAL (BMP)	TO	TOC/TOR DIFFERENCE	FT
WATER COLUMN	FT	DTW AFTER DEVELOP. (BMP)	FT	PUMPING DEPTH (BMP)	FT	PID AMBIENT AIR	PPM
(initial well depth - initial depth to water)							
CALCULATED GAL/VOL	GAL	FINAL RECOVERY DEPTH (BMP)	FT	APPROXIMATE RECHARGE RATE	FT/MIN	PID WELL MOUTH	PPM
(column X well diameter squared X 0.041)							
TOTAL VOL. PURGED	GAL	FINAL RECOVERY TIME (elapsed)	MIN	FLUIDS LOST DURING DRILLING	GAL	END OF WELL DEVELOPMENT SAMPLE TAKEN?	Y N
(mL per minute X total minutes X 0.00026 gal/mL)							

FIELD PARAMETERS

[illegible]

EQUIPMENT DOCUMENTATION

☐	DEDICATED SUBMERSIBLE	☐	WATER LEVEL METER
☐	SURGE BLOCK	☐	PID _____
☐	BAILER	☐	WQ METER _____
☐	☐ 2" ☐ _____	☐	TURB. METER _____
☐	GRUNDFOS	☐	OTHER _____
☐	☐ 2" ☐ 4"	☐	OTHER _____
☐	OTHER	☐	OTHER _____

ADDITIONAL OBSERVATIONS

	Y	N	
PURGE WATER			NUMBER OF GALLONS
CONTAINERIZED			GENERATED

NOTES

Well Developer Signature:

Checked By:

Print Name:

Date:

WELL DEVELOPMENT CRITERIA

Well water clear to the unaided eye?
Sediment thickness remaining in well <1.0% of screen length?
Total water removed = a minimum of 5x calculated well volumes plus 3x drilling fluids lost?
Turbidity < 5NTUs?

Y	N

WAS DEVELOPMENT CRITERIA MET?

Y N

SKETCH

WELL DEVELOPMENT RECORD

LOW FLOW GROUNDWATER SAMPLING RECORD



511 Congress Street
Suite 200
Portland, Maine 04101

PROJECT NAME	
PROJECT NUMBER	
SAMPLE ID	SAMPLE TIME

LOCATION ID	DATE
START TIME	END TIME
SITE NAME/INSTALLATION	PAGE OF

WELL DIAMETER (IN.) 1 2 4 6 8 OTHER _____
TUBING ID (INCHES) 1/8 1/4 3/8 1/2 5/8 OTHER _____
MEASUREMENT POINT (MP) TOP OF RISER (TOR) TOP OF CASING (TOC) OTHER _____

	WELL INTEGRITY		
	YES	NO	N/A
CAP	_____	_____	_____
CASING	_____	_____	_____
LOCKED	_____	_____	_____
COLLAR	_____	_____	_____

INITIAL DTW (BMP)		FINAL DTW (BMP)		PROT. CASING STICKUP (AGS)		TOC/TOR DIFFERENCE	
	FT		FT		FT		FT

WELL DEPTH (BMP)	FT	SCREEN INTERVAL	FT	PID AMBIENT AIR	NA PPM	REFILL TIMER SETTING	NA SEC
-----------------------------	----	----------------------------	----	----------------------------	--------	---------------------------------	--------

WATER COLUMN	FT	DRAWDOWN VOLUME	GAL	PID WELL MOUTH	NA PPM	DISCHARGE TIMER SETTING	NA SEC
-------------------------	----	----------------------------	-----	---------------------------	--------	------------------------------------	--------

CALCULATED GAL/VOL		TOTAL VOL. PURGED		DRAWDOWN/ TOTAL PURGED		PRESSURE TO PUMP	
	GAL		GAL				NA PSI

(water column X well diameter² X 0.041)

(mL per minute X total minutes X 0.00026 gal/mL)

FIELD PARAMETERS WITH PROGRAM STABILIZATION CRITERIA (AS LISTED IN THE QAPP)

[illegible]

FINAL STABILIZED FIELD PARAMETERS (rounded to appropriate significant figures)

TEMP.: nearest degree (ex. 10.1 = 10)
COND.: 3 significant figure max (ex. 1.686 = 1.69)
pH: nearest tenth (ex. 5.53 = 5.5)
DO: nearest tenth (ex. 3.51 = 3.5)
TURB: 3 SF max, nearest tenth (6.19 = 6.2, 101 = 101)
ORP: 2 SF (44.1 = 44, 191 = 190)

EQUIPMENT DOCUMENTATION

TYPE OF PUMP		DECON FLUIDS USED		TUBING/PUMP/BLADDER MATERIALS		EQUIPMENT USED	
☐	PERISTALTIC	☐	ALCONOX	☐	SILICON TUBING	☐	WL METER _____
☐	SUBMERSIBLE	☐	DEIONIZED WATER	☐	HDPE TUBING	☐	PID _____
☐	BLADDER _____	☐	POTABLE WATER	☐	LDPE TUBING	☐	WQ METER _____
☐	WATTERA _____	☐	NITRIC ACID	☐	OTHER _____	☐	TURB. METER _____
☐	OTHER _____	☐	HEXANE	☐	OTHER _____	☐	PUMP _____
☐	OTHER _____	☐	METHANOL	☐	OTHER _____	☐	OTHER _____
		☐	OTHER _____			☐	<u>FILTERS</u> NO. _____ TYPE _____

ANALYTICAL PARAMETERS

[illegible]

PURGE OBSERVATIONS			
PURGE WATER	YES	NO	NUMBER OF GALLONS GENERATED _____
CONTAINERIZED	☐	☐	
NO-PURGE METHOD UTILIZED	☐	☐	

NOTES

DEVIATIONS FROM THE WORK PLAN

Sampler Signature:

Print Name:

Checked By:

Date:

GRAB SAMPLING RECORD - WATER



511 Congress Street
Suite 200
Portland, Maine 04101

PROJECT NAME	
PROJECT NUMBER	
SAMPLE ID	SAMPLE TIME

LOCATION ID	DATE
START TIME	END TIME
SITE NAME/INSTALLATION	PAGE OF

SAMPLE TYPE: ☐ GROUNDWATER ☐ SURFACE WATER ☐ STORM WATER ☐ DRINKING WATER ☐ PORE WATER ☐ OTHER: _____

FIELD PARAMETERS WITH PROGRAM STABILIZATION CRITERIA (AS LISTED IN THE FAP)

TIME	DTW (FT)	PURGE RATE (mL/min)	TEMP. (°C) ±3%	CONDUCTANCE (mS/cm) ±3%	DISS. O ₂ (mg/L) ±10% or 3 values <0.5 mg/L	pH (units) ±0.1	REDOX (mv) ±10 mv	TURBIDITY (ntu) ±10% and <10 ntu or 3 values <5 ntu	PUMP INTAKE DEPTH (ft)	COMMENTS

FINAL STABILIZED FIELD PARAMETERS (rounded to appropriate significant figures)

TEMP.: nearest degree (ex. 10.1 = 10)
COND.: 3 significant figure (SF) max (ex. 1.686 = 1.69)
pH: nearest tenth (ex. 5.53 = 5.5)
DO: nearest tenth (ex. 3.51 = 3.5)
TURB: 3 SF max, nearest tenth (6.19 = 6.2, 101 = 101)
ORP: 2 SF (44.1 = 44, 191 = 190)

EQUIPMENT DOCUMENTATION

<u>TYPE OF PUMP</u> ☐ PERISTALTIC ☐ SUBMERSIBLE ☐ BLADDER ☐ PDB ☐ HYDRASLEEVE ☐ OTHER	<u>DECON FLUIDS USED</u> ☐ ALCONOX ☐ DEIONIZED WATER ☐ POTABLE WATER ☐ NITRIC ACID ☐ HEXANE ☐ METHANOL ☐ OTHER	<u>TUBING/PUMP/BLADDER MATERIALS</u> ☐ SILICON TUBING ☐ HDPE TUBING ☐ LDPE TUBING ☐ OTHER ☐ OTHER	<u>EQUIPMENT USED</u> ☐ S. STEEL PUMP MATERIAL ☐ PVC PUMP MATERIAL ☐ GEOPROBE SCREEN ☐ OTHER ☐ OTHER ☐ OTHER	☐ WL METER ☐ PID ☐ WQ METER ☐ TURB. METER ☐ PUMP ☐ OTHER FILTERS NO. TYPE
---	--	---	--	---

ANALYTICAL PARAMETERS

PARAMETER	METHOD NUMBER	ANALYTE LIST	FIELD FILTERED	PRESERVATION METHOD	VOLUME REQUIRED	QC COLLECTED

PURGE OBSERVATIONS

PURGE WATER	YES	NO	NUMBER OF GALLONS GENERATED
CONTAINERIZED	☐	☐	
NO-PURGE METHOD	YES	NO	
UTILIZED	☐	☐	

NOTES:

DEVIATIONS FROM THE WORK PLAN:

Sampler Signature: _____ Print Name: _____

Checked By: _____ Date: _____

SOIL VAPOR INTRUSION SAMPLING RECORD

PROJECT NAME: _____ LOCATION ID: _____ DATE: _____
 PROJECT NO./TASK NO.: _____ CLIENT: _____
 PROJECT LOCATION: _____ SAMPLER NAME: _____
 WEATHER CONDITIONS (AM): _____ SAMPLER SIGNATURE: _____
 WEATHER CONDITIONS (PM): _____ CHECKED BY: _____ DATE: _____

SUMMA Canister Record Information

SUB-SLAB SOIL VAPOR SAMPLE		BASEMENT INDOOR AIR SAMPLE		FIRST FLOOR AIR SAMPLE		AMBIENT AIR SAMPLE	
Flow Regulator Number:		Flow Regulator Number:		Flow Regulator Number:		Flow Regulator Number:	
Flow Rate (mL/min):		Flow Rate (mL/min):		Flow Rate (mL/min):		Flow Rate (mL/min):	
Canister Serial Number:		Canister Serial Number:		Canister Serial Number:		Canister Serial Number:	
Start Date/Time		Start Date/Time		Start Date/Time		Start Date/Time	
Start Pressure ("Hg):		Start Pressure ("Hg):		Start Pressure ("Hg):		Start Pressure ("Hg):	
Stop Date/Time		Stop Date/Time		Stop Date/Time		Stop Date/Time	
Stop Pressure ("Hg):		Stop Pressure ("Hg):		Stop Pressure ("Hg):		Stop Pressure ("Hg):	
Sample ID:		Sample ID:		Sample ID:		Sample ID:	

Other Sampling Information:

Finished Basement, Crawl Space, Unfinished Basement		Story/Level:		Story/Level:		Direction from Building	
Floor Slab Thickness:		Room:		Room:		Distance from Building:	
Potential Vapor Entry Points:		Potential Vapor Entry Points:		Potential Vapor Entry Points:		Distance from Roadway:	
Floor Surface:		Floor Surface:		Floor Surface:		Ground Surface:	
Noticable Odor:		Noticable Odor:		Noticable Odor:		Noticable Odor:	
PID Reading (ppb):		PID Reading (ppb):		PID Reading (ppb):		PID Reading (ppb):	
Intake Depth/Height:		Intake Height:		Intake Height:		Intake Height above Ground Surface:	
Helium Test Conducted? Breakthrough %:		Indoor Air Temp		Indoor Air Temp		Intake tubing?	

Comments/Location Sketch:



511 Congress Street, Portland, ME 04101

SOIL VAPOR INTRUSION SAMPLING RECORD

**ATTACHMENT 3:
COMMUNITY AIR MONITORING PLAN**



COMMUNITY AIR MONITORING PLAN

A Community Air Monitoring Plan (CAMP) will be implemented during intrusive activities. The purpose of the CAMP is to provide a measure of protection for the downwind community from potential airborne contaminant releases, including fugitive dust and volatile organic compounds (VOCs), resulting from the proposed Site investigation activities. Site-specific procedures described below for fugitive dust monitoring are consistent with the New York State (NYS) Department of Health generic CAMP as outlined in NYS Department of Environmental Conservation (NYSDEC) *Technical Guidance for Site Investigation and Remediation* (DER-10).

Particulate Air Monitoring

Particulate air monitoring will be conducted continuously during ground intrusive activities (i.e., advancement of soil borings). Dust/particulate monitoring will be conducted near upwind and downwind perimeters of the work area or where dust generating operations are obvious. Dust monitoring may be suspended during periods of heavy precipitation and snow cover.

Particulate air monitoring will be conducted with a DataRAM-4 or similar device. This instrument is equipped with an audible alarm (indication of action level exceedance) and is capable of measuring particulate matter less than 10 micrometers in size (PM-10). It will continually record emissions generated during field activities, calculating 15-minute running average concentration levels. The upwind and downwind dust monitoring devices will be checked periodically throughout each day of intrusive activities to assess emissions and the need for corrective action.

Weather conditions, including prevailing wind direction, will be observed and recorded each day of site activities. As work and weather conditions change throughout the day, the locations of the dust monitoring devices may be adjusted accordingly.

Particulate monitoring response and action levels

- If the downwind PM-10 particulate level is 100 micrograms per cubic meter ($\mu\text{g}/\text{m}^3$) greater than background (upwind perimeter) for the 15-minute period, or if airborne dust is observed leaving the work area, then dust suppression techniques must be employed. Work may continue with dust suppression techniques provided that downwind PM-10 particulate levels do not exceed 150 $\mu\text{g}/\text{m}^3$ above the upwind level and provided that no visible dust is migrating from the work area.
- If after implementation of dust suppression techniques, downwind PM-10 particulate levels are greater than 150 $\mu\text{g}/\text{m}^3$ above the upwind level, work will be stopped, and a re-evaluation of activities initiated. Work can resume if dust suppression measures and other controls are successful in reducing the downwind PM-10 particulate concentration levels to within 150 $\mu\text{g}/\text{m}^3$ of the upwind level and in preventing visible dust migration.



VOC Air Monitoring

VOC air monitoring will be conducted in conjunction with the dust monitoring program. The VOC air monitoring will be conducted using a photo-ionization detector (PID) (e.g., RAE Systems MiniRAE 2000) which provides real-time recordable air monitoring data.

VOCs will be continuously monitored in the immediate work zone only. Upwind concentration levels will be measured before field activities commence and periodically throughout the day to establish background conditions.

VOC monitoring response and action levels

- If the ambient air concentration level of total organic vapors at the downwind perimeter of the work area exceeds 5 parts per million (ppm) above background for the 15-minute average, work activities will be temporarily halted and monitoring continued. If the total organic vapor level readily decreases (per instantaneous readings) below 5ppm over background, work activities can resume with continued monitoring.