

**PELHAM BAY LANDFILL
CLOSURE AND FINAL REMEDIATION
CONSTRUCTION CERTIFICATION REPORT**

October 23, 2002

Prepared for

New York City Department of Environmental Protection
96-05 Horace Harding Expressway
Corona, NY 11368-5105

Prepared by

URS Corporation
363 Seventh Avenue, 11th Floor
New York, New York 10001

TABLE OF CONTENTS

1.0	INTRODUCTION	1-1
1.1	PROJECT CONTRACTORS	1-3
2.0	PROJECT DESIGN	2-1
2.1	GROUNDWATER AND LEACHATE MANAGEMENT SYSTEMS.....	2-2
2.1.1	Groundwater Management.....	2-2
2.1.2	Leachate Collection and Disposal System.....	2-3
2.2	LANDFILL GAS MANAGEMENT SYSTEM	2-4
2.2.1	Landfill Gas Collection.....	2-4
2.3	STORMWATER MANAGEMENT SYSTEM.....	2-5
2.4	LANDFILL COVER SYSTEM.....	2-6
3.0	GROUNDWATER AND LEACHATE MANAGEMENT.....	3-1
3.1	SLURRY WALL	3-1
3.2	LEACHATE COLLECTION SYSTEM AND FORCE MAIN	3-2
3.2.1	Leachate Collection Trench	3-2
3.2.2	Collector Drain Systems	3-2
3.2.3	Construction For IRM Force Main	3-2
3.2.3.1	Force Main and Pressurized Piping Backfill	3-3
3.3	LEACHATE COLLECTION PUMPING UNITS.....	3-3
3.4	LEACHATE CONTROL SYSTEM.....	3-3
4.0	GAS COLLECTION AND CONTROL SYSTEMS.....	4-1
4.1	GAS EXTRACTION WELLS.....	4-1
4.2	GAS MONITORING WELLS	4-1
4.3	GAS COLLECTION PIPING.....	4-1
4.4	CONDENSATE MANAGEMENT	4-2
4.5	FLARE STATION.....	4-3
5.0	STORMWATER MANAGEMENT STRUCTURES	5-1
5.1	INFILTRATION DRAINAGE TRENCH	5-1
5.2	SEDIMENTATION PONDS.....	5-1
5.2.1	Structural Backfill.....	5-2
5.2.2	Riprap Bedding Material.....	5-2
5.3	PIPING.....	5-2

TABLE OF CONTENTS (continued)

6.0	FINAL COVER SYSTEM	6-1
6.1	GENERAL CONSTRUCTION ITEMS (SOILS)	6-1
6.1.1	Excavation And Grading (Random Soil Class I).....	6-2
6.1.2	Random Soil Class II	6-2
6.1.3	Multipurpose Soils and Fill Materials	6-2
6.2	GEOMEMBRANE	6-3
6.2.1	Manufacturer's/Conformance Properties Testing	6-3
6.2.2	Placement.....	6-3
6.2.2.1	Anchor Trench	6-3
6.2.2.2	Subgrade	6-4
6.2.2.3	Panels	6-4
6.2.2.4	Seaming.....	6-5
6.2.2.5	Cold Weather Seaming	6-6
6.2.2.6	Laboratory Testing.....	6-6
6.2.3	Special Circumstances	6-6
6.3	GEOCOMPOSITE.....	6-7
6.4	LOAMY SOIL LAYER (BARRIER PROTECTION MATERIAL)	6-7
6.4.1	Pre-Construction QA/QC.....	6-7
6.4.2	During Construction QA/QC	6-8
6.5	VEGETATED TOPSOIL LAYER.....	6-9
6.4.2	Landscaping	6-10
7.0	ANCILLARY CONSTRUCTION.....	7-1
7.1	RECONSTRUCTION OF SEWERS.....	7-1
7.2	ROAD CONSTRUCTION	7-1
7.3	UTILITIES.....	7-2
7.4	WELL AND PIEZOMETER ABANDONMENT	7-2
7.5	FENCING	7-2
8.0	CERTIFICATION STATEMENT.....	8-1

Appendix A – SLURRY TRENCH DATA

- A-1 Slurry Trench QC Backfill Depth Measurements
- A-2 Slurry Trench QA Backfill Depth Measurements
- A-3 Slurry Wall Backfill Design Mix
- A-4 Slurry Wall Backfill Piston Tube Permeability Testing

Appendix B – HDPE GEOMEMBRANE DATA

- B-1 HDPE Smooth Geomembrane Placement Log
- B-2 HDPE Textured Geomembrane Placement Log
- B-3 HDPE Geomembrane QA Seaming Log
- B-4 HDPE Geomembrane Nondestructive Seam Continuity Test Log
- B-5 HDPE Geomembrane Trial Seam Log
- B-6 HDPE Geomembrane Contractor Destructive Seam Strength Testing
- B-7 HDPE Geomembrane QA Destructive Seam Field Test Log
- B-8 HDPE Geomembrane Independent Laboratory Seam Strength Testing
- B-9 Backup Information on Damaged HDPE Geomembrane Area
- B-10 HDPE Geomembrane Installation Certification

Appendix C – GEOCOMPOSITE DATA

- C-1 Geocomposite Production Minimum Property Values Quality Control Certificates

Appendix D – LOAMY SOIL TESTING

- D-1 During Construction Loamy Soil Testing

Appendix E - TOPSOIL TESTING

- E-1 Topsoil Testing – pH, TOC, Grain Size Analysis
- E-2 Topsoil Testing – Nutrient Analysis
- E-3 Topsoil Testing – pH Adjustment

Appendix F – SITE PHOTOGRAPHS

- Photo No. 1 – Construction of Concrete Slurry Wall Cap
- Photo No. 2 – View of Pond B and Landfill Geomembrane Layer
- Photo No. 3 - Installation of Smooth HDPE Geomembrane at Top of Landfill
- Photo No. 4 – Seaming of Textured and Smooth HDPE Geomembrane at Top of Landfill
- Photo No. 5 - Detail of LFG Vent Boot
- Photo No. 6 – Installation of 24” Diameter Pipe Downchute
- Photo No. 7 - Geocomposite Layer
- Photo No. 8 - LFG Collection Pipe Installation over Geocomposite Layer (with Geogrid Reinforcement)
- Photo No. 9 – Installation of 30” Diameter HDPE Pipe Connection between Ponds B and C
- Photo No. 10- Roadway Construction
- Photo No. 11- Installation of Barrier Protection Material over Geocomposite Layer
- Photo No. 12- Covering LFG Collection Line with Barrier Protection Material
- Photo No. 13- Installation of LFG Flare Station
- Photo No. 14- Construction of Swale E
- Photo No. 15- Access Roadway and Drainage Swale
- Photo No. 16- Construction of Topsoil Layer

Appendix G – FIGURES

G-1 Gas Collection and Flaring System

G-1a Extraction Well Dimensions

G-2 Typical Section Through Cutoff Wall

G-3 Leachate Collection System Schematic Diagram

G-4 Stormwater Management System

G-4a Stormwater Collection Pipes

G-4b Baffled Outlet Plan and Sections

G-4c Sedimentation Pond Plans and Sections

G-4d Sedimentation Pond Connection Piping and Structures

G-4e Sedimentation Pond C Outlet Structure Details

G-5 Typical Landfill Cover Section

G-6 Groundwater Management System

G-7 HDPE Geomembrane Panel Layout

G-8 Landscape Plan

G-9 Access Roads Plan

1.0 INTRODUCTION

This report is submitted per the New York State Department of Environmental Conservation (NYSDEC) Record of Decision (ROD) for the Pelham Bay Landfill (August 31, 1993), and per 6 NYCRR Part 360, Solid Waste Management Facilities, effective December 31, 1988 (revised May 28, 1991). The funding source for this project is the Environmental Quality Bond Act (EQBA), 1986, Title 3, Reimbursement Contract Number C300458.

The purpose and scope of this report is to describe the design, construction, inspection, and certification of the closure and final remediation of the Pelham Bay Landfill, located in Bronx County, New York City, New York.

The project owner is the City of New York, Department of Environmental Protection (NYCDEP). Woodward-Clyde Consultants, Inc. (WCCI, now known as URS Corporation) was the owner's Design Engineer as authorized under Contract No. 0159235668. The NYCDEP provided the Resident Engineer and Quality Assurance Inspector for all construction projects related to the closure and final remediation of Pelham Bay Landfill (herein referred to as the Site or the Landfill).

The report is organized to present the original project design, authorized modifications to the design, contractually required document submittals, and the project's construction and inspection procedures.

The major components of this capping and closure project are described as follows:

1. In 1990, a "150-day leachate collection system" was designed and constructed under Contract Nos. HP-867 and HP-868.
2. On March 27, 1992, WCCI was retained by NYCDEP to conduct a Remedial Investigation/Feasibility Study (RI/FS) for the site. The Final Remedial Investigation Report (RI) was submitted in April of 1993. A Record of Decision (ROD) was issued by NYSDEC in August of 1993.

Additional remedial activities were instituted on-site under Contract Nos. HP-875, HP-876, and HP-877 in accordance with the ROD, including the following major components of the remedial action:

- Regrading of the Site to provide proper site drainage and minimize erosion.
- Installation and operation of a groundwater/leachate management system consisting of:
 1. A cut-off wall and an upgradient collector drain along the southwestern edge of the Site adjacent to Pelham Bay Park.
 2. A downgradient collector drain along the southwestern edge of the Site (landfill side of the cut-off wall).
 3. In addition, a portion of the above-ground leachate force main, installed under Contract No. HP-867, was dismantled and replaced with a below-grade force main.
- Installation and operation of an active gas collection system to collect gas from the landfill and convey it through piping to a flare station located at the base of the landfill.

- Installation of a stormwater collection system including drainage ditches, subdrains, conveyance piping, manholes, baffled outlets, inlet/outlet structures, sedimentation basins and outfalls.
- Installation of an actively vented impermeable final cover, consistent with NYCRR Part 360 regulations for Solid Waste Management Facilities, to minimize surface infiltration of precipitation and to collect gases generated by the waste material.
- Installation of a single-sided geosynthetic gas venting layer below the geomembrane on the top portion of the landfill.
- Limitation of use of the Site to reduce the risk of the remedial action being damaged or compromised.
- Construction of additional on-site groundwater extraction wells, in the future, if required.

1.1 PROJECT CONTRACTORS

The following project contractors were responsible for the construction activities at the site, as identified by DEP contract designations:

- Contract HP-875 - Barbella Environmental Technologies;
- Contract HP-876 - Breco Mechanical Group; and,
- Contract HP-877 - Centrum Construction.

The following additional sub-contractors provided specialized construction and quality assurance (QA) testing services:

- Moretrench, Inc., a subcontractor to Breco Mechanical Group, Inc., performed drilling for gas extraction well installation;
- Environmental Laboratories, Inc. (ELI), a subcontractor to Breco Mechanical Group, provided testing and maintenance service for the gas collection system;

- Chemtech, an Environmental Protection Agency (EPA) Certified Laboratory Program (CLP) certified facility, provided analytical services for the condensate samples;
- Inquip Associates, Inc. (McLean, Virginia), a subcontractor to BET, provided all technical work pertaining to the slurry wall construction;
- Mueser-Rutledge Consulting Engineers (New York), conducted permeability testing on the piston tube samples from the backfill material along the slurry wall; and,
- Gundle Corporation was the installer of the geomembrane material.

2.0 PROJECT DESIGN

The design engineer, WCCI, issued three (3) NYSDEC approved construction contract documents for the remediation and closure of the Pelham Bay Landfill. These were identified as Contract Nos. HP-875, HP-876, and HP-877. The primary remedial actions undertaken under each of these contracts are further identified as follows:

Contract HP-875

- Installation of a soil-bentonite cut-off wall along the southwest portion of the landfill; and,
- Installation of leachate and groundwater collector drain systems.

Contract HP-876

- Construction of a gas management system including piping and ancillary structures;
- Construction of a stormwater management system including sedimentation ponds;
- Construction of a Part 360 Final Cover System composed of soil subgrade material, 60-mil HDPE geomembrane, geocomposite drainage layer, loamy soil barrier protection layer, and a vegetated topsoil layer; and,
- Construction of permanent access roads including preparation of subgrade and placement of crushed aggregate base course material.

Contract HP-877

- Construction of the off-site leachate force main, including the placement of stone bedding, geotextile filter fabric, air release valve, blow-off valve, and pressure relief manholes, piping and fittings.

An overview of each of these contract construction components is briefly described in this section. Additional construction details are provided in the following sections:

- Section 3: Groundwater and Leachate Management Systems Construction;
- Section 4: Landfill Gas Management System Construction;
- Section 5: Stormwater Management System Construction;
- Section 6: Part 360 Final Cover System Construction; and,
- Section 7: All Other Components of the Remedial Action.

2.1 GROUNDWATER AND LEACHATE MANAGEMENT SYSTEMS

2.1.1 Groundwater Management

The groundwater management system included the construction of a low-permeability vertical barrier cut-off wall and a collector drain located on the park side of the cut-off wall to control groundwater gradients.

A soil-bentonite barrier cut-off wall, approximately 1,300 ft in length, was installed at the southern and southwestern portions of the Site between the landfill and Pelham Bay Park (see Figure G-1). The cut-off wall was constructed using slurry trench methods and was backfilled with a mixture of existing soils and bentonite which produced a low permeability backfill material. The wall was installed to depths ranging from approximately 6 ft to 14 ft below ground surface, and terminates at the top of the underlying bedrock surface. The cut-off wall is approximately 3 to 5 ft wide (see Figure G-2).

A groundwater collection drain was constructed on the Pelham Bay Park side of the cut-off wall. The up-gradient drain was designed to intercept groundwater flowing from the Pelham Bay Park toward the landfill and divert the flow via a buried 8-inch diameter HDPE pipe (slotted and solid) to an existing storm sewer which outlets directly into Eastchester Bay.

Nineteen (19) groundwater monitoring wells are used to measure groundwater elevations. There are fifteen (15) wells within the limits of the Landfill. There are an additional four (4) wells outside the Landfill in Pelham Bay Park. Currently, nineteen (19) wells remain at the Site.

In addition, six (6) cut-off wall piezometers were installed as part of the cut-off wall construction (three (3) on the landfill side and three (3) on the Park side). Currently, two (2) piezometers remain at the Site. These were installed to monitor the groundwater and leachate levels on either side of the cut-off wall (upgradient and downgradient, respectively).

2.1.2 Leachate Collection and Disposal System

The leachate collection and disposal system is comprised of a number of separate components installed over the 10-year construction period of the landfill remediation, and consists of the following components:

- Downgradient Collection Drain, Collection Manholes and Collection Sumps;
- Curtain Drain;
- Lift Stations Nos. 1 and 2;
- Leachate Storage Tanks; and,
- Force Main Discharge (to the Hunt's Point Water Pollution Control Plant).

The downgradient collector drains consist of 8-inch diameter slotted HDPE pipes embedded in sand and gravel. The collector drains intercept leachate migrating from the landfill, ultimately directing the leachate into Collection Sump D-1. This flow discharges into a NYC sewer manhole at Burr Avenue via an off-site force main (see Figure G-3).

Five (5) 20,000 gallon reinforced fiberglass above ground leachate storage tanks, originally constructed to store leachate on site, are now used to store leachate during rain events, when direct pumping to the Burr Avenue sewer manhole is not permitted. A telemetric communication system has been constructed in order to control the discharge of leachate into the Burr Avenue combined sewer system. Storm events which create a combined sewer overflow condition will be detected by a high level sensor located on Brush Avenue just south of the intersection with Bruckner Boulevard, causing leachate pumping to cease until normal sewer flow rates resume.

2.2 LANDFILL GAS MANAGEMENT SYSTEM

The landfill gas management system is comprised of two main components: the landfill gas collection system; and the blower/gas flare system. These combined systems work together to collect, monitor and control gas emissions associated with the landfill. Figure G-1 shows the layout of the landfill gas collection system and the location of the gas flare system.

2.2.1 Landfill Gas Collection

The principal components of the landfill gas collection system are:

- Twenty-two (22) gas extraction wells, consisting of 4-inch diameter PVC perforated and solid piping extending into the refuse. Each well head includes an isolation valve and fitting for pressure gauges and a flexible hose connection to a 3-inch diameter solid polyethylene pipe which conveys the extracted landfill gas to the gas transmission header (see Figure G-1 a);
- Transmission headers originating at a high point on the east side of the landfill and sloping continuously around the landfill to a low point adjacent to the blowers and flare station at the base of the landfill. The transmission header is constructed of solid HDPE pipe;
- A gas venting layer (single-sided geocomposite and 9" sub-base soils) and horizontal collection piping which conveys the gas that may accumulate near the surface of the landfill to the transmission headers;
- Horizontal collection piping around the periphery of the landfill conveys the gas that may accumulate at the base of the landfill to the flaring station. This limits the off-site migration of the gas;
- A gas/condensate separator located adjacent to the landfill gas flare station. As condensate is the liquid that forms in the landfill gas collection system when the gas

cools, it is considered to be a leachate. The landfill gas/condensate separator is connected to an 8-inch diameter HDPE inspection pipe riser, which allows the condensate to flow by gravity, through double wall containment piping, to Manhole D-2 of the downgradient leachate collection drain system; and,

- Flare station blowers that are able to convey up to 1500 cfm of landfill gas for oxidation via combustion in the 7-foot diameter by 40-foot high enclosed gas flare stack.

2.3 STORMWATER MANAGEMENT SYSTEM

The stormwater management system on the landfill surface is designed to convey runoff from the 25-year, 24-hour event (approximately 6 inches of rain in a 24-hour period) within the drainage swales and stormwater collection piping. Figure G-4 shows the layout of the stormwater management system for the Site.

Stormwater runoff on the landfill surface is collected by drainage swales located alongside the access roads, which transfer the runoff to buried 24-inch diameter corrugated HDPE pipes. At the base of the landfill, runoff in the pipes is discharged through concrete baffled outlets, and is then conveyed via perimeter drainage swales to one of three sedimentation ponds located at the base of the landfill. Sedimentation Ponds A and B are hydraulically connected by 30-inch diameter HDPE pipes to Sedimentation Pond C. The stormwater is then discharged from Pond C into Eastchester Bay through a 24-inch diameter Reinforced Concrete Pipe (RCP) and/or over the Pond C Spillway. Figures G-4a through G-4e show the layout of the above described stormwater management system components.

An infiltration drainage trench, including 6-inch diameter corrugated HDPE piping (sub-drain piping), is also part of the stormwater system. The drainage trenches collect water which has infiltrated from the top of the landfill cover system down to the geocomposite drainage layer. The water is transported by sub-drain piping to the stormwater collection manholes.

Two portions of the sub-drain system do not tie into the stormwater collection manholes. The first portion discharges via a transfer pipe to manhole MH-3A, which empties into an existing storm sewer and discharges into Eastchester Bay. The second portion discharges directly to Eastchester Bay at the 6-inch diameter infiltration drainage pipe outfall located at the northern tip of the site.

2.4 LANDFILL COVER SYSTEM

The landfill cover system is comprised of the following elements, presented in order (see Figure G-5):

- Sub-base layer (9-inch thick);
- Gas venting layer;
- HDPE geomembrane liner (60 mil thick);
- Double-sided geocomposite drainage layer;
- Barrier protection layer (24-inch thick); and,
- Vegetated topsoil layer (6-inch thick).

Sub-Base Layer

A soil sub-base layer was placed on top of the existing daily cover to provide a smooth subgrade on which to place the geomembrane. The specified thickness of the sub-base layer is nine (9) inches. The soil consists of on-site cover soil material and imported soil free from debris, landfill waste and frozen material. All imported soil had a maximum particle size of one (1) inch.

Gas Venting Layer

At the top portion of the landfill, a geosynthetic gas venting layer was installed above the soil sub-base layer. The gas venting layer is comprised of a single-sided geocomposite (which consists of a geotextile, heat-bonded to one side of a drainage geonet), crushed stone-filled trenches, and corrugated and perforated HDPE horizontal gas collection pipes. The layer is connected, via solid HDPE pipes, to the remainder to the active gas collection system.

On the sideslopes, the gas venting system consists of a 9-inch thick layer of soils underlying the geomembrane. The purpose of the gas venting layers is to collect the gases at the surface of the landfill and channel them to the active gas collection system. The gas collection system is intended to passively vent to the atmosphere only when the active gas venting system has been decommissioned.

HDPE Geomembrane Liner

The geomembrane liner consists of a 60-mil thick textured high-density polyethylene (HDPE) geomembrane on the side slopes of the landfill, and a 60-mil thick smooth HDPE geomembrane on the top portion of the landfill. The purpose of the geomembrane is to prevent rainfall infiltration into the landfill and landfill gas migration into the atmosphere.

Double-Sided Geocomposite Drainage Layer

A geocomposite drainage layer, consisting of geotextiles, heat-bonded to both sides of a drainage geonet, underlies the loamy soil barrier protection layer. The purpose of the geocomposite layer is to collect water infiltration through the soil layer and divert it to the infiltration drainage trenches, where it is transported through a sub-drain pipe system to the stormwater sedimentation ponds (described in Section 2.3).

Barrier Protection Layer

The barrier protection layer is a 24-inch thick loamy soil protective barrier, which protects the geomembrane layer from infiltration of stormwater, frost, exposure to the elements, and pressure from heavy surface loads. The barrier protection layer is composed of existing cover soil and natural soil borrow fill that meets the classification of SP-SM, SM, SC or ML and has a specified maximum particle size of three (3) inches.

Vegetated Topsoil Layer

The topsoil layer was constructed to support vegetative growth over the landfill surface and consists of a minimum 6-inch thick soil layer having a loamy texture, with a specified pH range of 7-8 in order to promote proper vegetative growth. Wildflower seeding of the topsoil layer was specified to achieve a more natural habitat for wildlife.

Additionally, 26 planting islands were constructed as an integral component of the landfill final cover system. These islands are approximately 2.5 feet in depth and are planted with a mixture of trees and shrubs.

GROUNDWATER AND LEACHATE MANAGEMENT SYSTEMS

3.0 GROUNDWATER AND LEACHATE MANAGEMENT SYSTEMS

The groundwater and leachate management systems for the landfill consist of a soil-bentonite slurry wall, a leachate collection system and force main, leachate collection pumping units, and a leachate control system. These are described in further detail in the following sections.

3.1 SLURRY WALL

To install a seepage cut-off wall for groundwater management, the slurry trench method was used which included the use of soil-bentonite along the southwest portion of the landfill.

The 3-foot wide, 1276-foot long slurry trench was excavated to bedrock in accordance with Contract Documents. When bedrock was encountered, both Inquip and NYCDEP took depth measurements at 10-ft intervals. QC and QA measurements for the excavation depths are shown in Appendices A-1 and A-2, respectively.

As the trench was excavated, bentonite slurry was pumped into the trench. Fresh slurry and slurry-in-trench testing was conducted in accordance with Contract requirements. Typical physical and chemical properties of the soil bentonite backfill, as well as completed design mix testing, are shown in Appendix A-3.

The Resident Engineering staff observed the installation of the slurry wall from material handling to backfill placement and testing. BET subcontracted all work pertaining to the slurry wall construction to Inquip Associates, Inc. based in McLean, Virginia.

Flexible wall permeability tests were performed on six (6) piston tube samples taken from the backfill material at locations chosen by the Resident Engineer staff. Test data is reported in Appendix A-4. When the laboratory results on the piston samples confirmed that the required permeability was achieved, the cut-off wall was deemed acceptable. In October 1994, a concrete cap was installed over the cut-off wall. Piezometer wells were installed on both sides of the cut-off wall for monitoring of ground water.

3.2 LEACHATE COLLECTION SYSTEM AND FORCE MAIN

The leachate collection system is comprised predominantly of a gravity collection drain and an off-site force main. The components of the leachate collection system are discussed in the following sub-sections.

3.2.1 Leachate Collection Trench

The leachate collection trench excavation and piping was concentrated predominantly in the southwest perimeter of the landfill. Excavated areas were backfilled using crushed stone base material. The method of backfill placement did not disturb or damage collector drain trench piping, force main, or other utilities in the trenches.

3.2.2 Collector Drain Systems

In August and September of 1994, pipes, manholes, associated electrical conduits, sumps, and pumps were installed for two leachate collector drain systems: upgradient (groundwater) and downgradient (leachate) collector drain trenches (see Figure G-6). The Contract Drawings, as well as subsurface information available from the design phase, indicated bedrock at elevations well below actual bedrock elevations. As a result, the invert elevations and associated slopes of the two collector drains were changed (raised) within allowable limits at various locations to account for actual field conditions. The collector drain trenches were backfilled with Select Backfill Type A and Aggregate Type C.

3.2.3 Construction For IRM Force Main

An existing Interim Remedial Measures (IRM) system is located near the entrance to the landfill and consists of a leachate extraction system and five (5) above ground storage tanks (ASTs), each having 20,000-gallon storage capacity. The IRM system is currently active and remained active during the period of construction.

An extension to the existing IRM force main from the landfill to the sewer at Burr Avenue was completed in accordance with the Contract Documents. A connection from the force main to the existing collection sump D-1 was made. The off-site force main sections crossing underneath the Bruckner Expressway (I-95) entrance and exit ramps were installed by jacking method as described under Contract HP-877.

The new below grade IRM force main, along with its associated electrical conduits, pumps, and ancillary structures, replaced the existing above grade IRM force main. The new IRM system was connected to the existing pumping wells and discharge location.

3.2.3.1 Force Main and Pressurized Piping Backfill

For pipe bedding, well-graded crushed stone or crushed gravel was used which met the requirements of ASTM C33, Gradation 67. For Crushed Stone Base material, hard and durable particles of crushed stone or gravel was used conforming to Section 703-02 of the NYSDOT Standard Specifications.

Field quality control for Pipe Bedding and Crushed Stone Base consisted of a sieve analysis which was specified and performed at frequencies of one (1) per 200 linear feet conforming to ASTM C136.

3.3 LEACHATE COLLECTION PUMPING UNITS

Pumps are used to transport the leachate from the landfill leachate collection system to the IRM force main, and then to the New York City sewer system. The pumps are located at Lift Station No.1, Lift Station No.2, and Collection Sumps D-1, D-8 and D-10.

Leachate flow enters Sump D-1 from Lift Station No.2, the downgradient collector drain, and leachate collection tank area, which includes: Lift Station No.1, the containment field sump, and the decontamination area sump. The leachate is then pumped into the force main for discharge into the New York City sewer system. All leachate collection pumps were tested in accordance with the Contract Documents.

3.4 LEACHATE CONTROL SYSTEM

The leachate discharges into the New York City Sewer System at Burr Avenue/Pelham Parkway South via the off-site force main. The leachate combines with wastewater and stormwater and flows into overflow chamber CSO 22. During heavy precipitation events, the combined wastewater, stormwater and leachate volume can exceed the capacity of the chamber CSO 22 and overflow directly into Westchester Creek. In order to prevent the leachate portion of this flow from entering the creek, a control system was designed that stops pumping from

Collection Sump D-1, and further down the system if necessary, prior to the onset of overflow conditions at CSO 22.

GAS COLLECTION AND CONTROL SYSTEMS

4.0 GAS COLLECTION AND CONTROL SYSTEMS

The purpose of this construction was to provide long term stable operation of landfill gas extraction and its controlled thermal destruction. The integrated system was designed with the following objectives:

- maintain effective gas emission control;
- provide an anaerobic atmosphere within the landfill;
- eliminate nuisance odor emissions; and,
- prevent gas migration off the landfill.

4.1 GAS EXTRACTION WELLS

Moretrench Inc., a subcontractor to Breco Mechanical Group, Inc., performed drilling for gas extraction well installation. Twenty-two (22) gas extraction wells were installed in January 1995. The wells vary in depth from 42 to 82 feet, and are placed every 4 acres, on average, across the Landfill (see Figure G-1).

4.2 GAS MONITORING WELLS

Three (3) gas monitoring wells were installed in the northwest perimeter of the landfill by Moretrench, Inc. as required by the Contract Documents. The gas monitoring wells were installed using a methodology similar to that followed for gas extraction well installation (see Figure G-1a).

4.3 GAS COLLECTION PIPING

The gas extraction wells were tied into a gas collection piping system terminating with a flare station at the base of the landfill. All gas extraction wells terminate to a common underground header collection system which, in turn, conveys the landfill gas to the gas flaring system. All well connections and header pipes slope toward the flare to allow condensate to collect at the landfill base for discharge. A 4-inch diameter High-Density Polyethylene (HDPE) horizontal perforated and corrugated gas collection pipe was installed

along the perimeter base of the landfill below grade and below the 60-mil geomembrane. The purpose was to capture landfill gas that might migrate off the landfill.

The collection and flare systems became operational on August 14, 1996. Installation of this system was in strict accordance with the manufacturer's standard recommended installation procedure.

4.4 CONDENSATE MANAGEMENT

The condensate removal system was designed for the collection of the landfill gas condensate and its final disposal. This removal system consists of:

- A gas condensate separator;
- A gas collection rider connection; and,
- A solid 2-inch diameter HDPE carrier pipe encased by a solid 4-inch diameter containment pipe for condensate water removal.

The landfill gas condensate was sampled on March 5, 1997 using the sampling methods from 6 NYCRR Part 371. Chemtech, an Environmental Protection Agency (EPA) Certified Laboratory Program (CLP) certified facility, analyzed the samples. Based on the analytical results, the samples did not exhibit any hazardous characteristics as defined under 6 NYCRR Part 371.3. Therefore, the condensate was managed as non-hazardous.

4.5 FLARE STATION

The flare system consists of two (2) Lamson Centrifugal LFG blowers discharging into a single enclosed John Zinc Flare System. Both have separate but interfacing controls. The flare system has a series of key safety interlocks, which include:

- High flame temperature;
- Flame failure;
- Low purge air flow; and,
- Low temperature.

The blowers draw landfill gas from the collection header and discharge it into the flare system. Each blower is capable of supporting flare operation requirements at a rated capacity of 1300 CFM and 6 inches Hg. The flare system can accommodate 1500 CFM at 1600°F to 1800°F and 2 to 4 inches Hg.

Compliance testing of the flare was performed after the gas extraction system achieved relative stability. Operational data on the flare system was collected concurrently with the monitoring of the gas extraction wells. Environmental Laboratories, Inc. (ELI), subcontractor to Breco Mechanical Group, was responsible for the following flare monitoring activities:

- balance of the gas collection system;
- weekly monitoring;
- routine maintenance; and,
- test flare emissions for compliance.

Breco prepared and submitted a testing protocol for NYSDEC approval, had independent testing confirm conduct performance tests in accordance with protocols approved by NYSDEC, and provided certified testing results to demonstrate the attainment of the NYSDEC approved emissions limitations based on landfill gas design flows and composition.

Beginning with the first day of operation, August 14, 1996, ELI has submitted quarterly reports on the flare system operation to Breco. The flare unit performance criteria was presented to NYCDEP in quarterly monitoring performance reports.

STORMWATER MANAGEMENT STRUCTURES

5.0 STORMWATER MANAGEMENT STRUCTURES

The stormwater management for the Landfill consists of the following major components: infiltration drainage trenches, sedimentation ponds, stormwater conveyance system, as well as all associated piping and fill material relating to these structures.

5.1 INFILTRATION DRAINAGE TRENCH

For the infiltration drainage trench and curtain drains, 6-inch diameter corrugated HDPE slotted pipes were used. These met the requirements of AASHTO M294 and ASTM F405. Geotextile filter fabric was placed for riprap underlayment, stormwater drainage ditches, access roads, and infiltration drainage trenches.

During shipment and storage of the geotextile proper precautions (i.e., protection from ultraviolet light exposure, precipitation, dirt, puncture, etc.) were taken to ensure the integrity of the geotextile material. The QA Inspector examined rolls upon delivery to the site, and any deviation from the Contract specified requirements were reported to the Resident Engineer. Any damaged rolls were rejected and replaced.

The Installer handled and placed all geotextile in a manner to prevent damage of any type and in accordance with the procedures outlined in the Contract Documents. The QA Inspector noted any non-compliance and reported such to the Resident Engineer. The geotextile(s) were overlapped a minimum of two (2) feet. Any holes or tears in the geotextile were repaired by patching using the same geotextile material. The patch was placed with a minimum overlap of 24 inches in all directions.

5.2 SEDIMENTATION PONDS

Three sedimentation ponds (A, B, and C) were constructed along the north and southwest perimeter of the landfill to detain silt-laden stormwater and allow fine sediments to be captured prior to discharge. The sedimentation pond consist of the following layers, from the ground up:

- riprap;
- geotextile filter fabric;
- loamy soil barrier protection layer; and,
- 60-mil textured HDPE geomembrane.

Stormwater runoff on the landfill surface is collected by drainage swales located alongside the access roads, which transfer the runoff to buried 24-inch diameter corrugated HDPE pipes (see Figure G-4a). At the base of the landfill, runoff in the pipes is discharged through concrete baffled outlets, and is then conveyed via perimeter drainage swales to one of three sedimentation ponds located at the base of the landfill (see Figures G-4b and G-4c). 30-inch diameter HDPE pipes are used to convey the collected stormwater runoff from Pond A to B and from Pond B to C (see Figure G-4d). From Pond C the stormwater is slowly discharged into Pelham Bay via a concrete spillway structure (see Figure G-4e).

5.2.1 Structural Backfill

Structural backfill consisted of imported or on-site natural sandy soils which passed the gradation and material classification requirements, and were free from debris, frozen material, and gravel greater than 3/4-inch measured in any direction. Structural backfill was used for Sedimentation Pond C, baffled outlets, and under the inlet and outlet structures of Sedimentation Pond C. The structural backfill was tested during construction in accordance with Contract requirements.

5.2.2 Riprap Bedding Material

Riprap bedding material consisted of crushed stone or gravel which was free of soft, non-durable particles, organic materials, and thin elongated particles which passed the gradation requirements of the Contract Documents. Riprap bedding was placed in Sedimentation Pond C Spillway and Outlet.

5.3 PIPING

The HDPE pipes and appurtenances and piping installation methods were in accordance with the requirements outlined in the Contract Documents. The QA Inspector observed all phases of installation to confirm that required materials and techniques were used.

The Contractor provided the QA Inspector with the Manufacturer's guaranteed properties of the HDPE pipes and appurtenances to be used on this project. Material properties and dimensions were in accordance with the Contract Documents. The QA Inspector examined all pipes and appurtenances upon delivery and prior to placement. Any non-compliance with the requirements were reported to the Resident Engineer.

Geomembrane perforation boots were constructed with the same material and in accordance with installation procedures for the geomembrane in order that infiltration of water between boot and pipe does not occur. The Resident Engineer reviewed and approved boot details prior to installation. Seaming operations used the same procedures used for the geomembrane. Field testing and inspection were performed in the same manner where possible. Destructive test specimens were not taken due to the nature of the fabrication of the boots. However, continuous non-destructive testing was performed and observed by the QA Inspector.

6.0 FINAL COVER SYSTEM

The Final Cover System is a critical component of this remediation. The Final Cover System is composed of (bottom to top of system):

- Geomembrane;
- Geocomposite;
- Barrier Protection Material (loamy soil); and,
- Vegetated Topsoil Layer (see Figure G-5).

The QA Inspectors continuously observed the installation of the Final Cover System components to assure compliance with the Contract Documents. The Installer and the Manufacture(s) retained ownership and responsibility for the geosynthetics in the landfill cover system until acceptance by the Owner. The geosynthetic lining system was accepted by the Owner, when:

- The installation was completed;
- Verification that seams and repairs, including associated testing, was completed; and,
- All documentation of the installation as completed including the Record Drawings.

HDPE geomembrane panel placement as-built locations are identified in Appendix G-7. Prior to the construction of the Final Cover System, the existing landfill surface was regraded and covered with a protective soil fill layer. The following sections describe in further detail the installation of the various landfill cover components.

6.1 GENERAL CONSTRUCTION ITEMS (SOILS)

6.1.1 Excavation And Grading (Random Soil Class I)

Prior to performing any placement of Random Soil Class II, the existing soil and waste in the landfill was excavated in accordance with the guidelines given in the Contract Documents. This waste was relocated to areas of the landfill that required filling. This fill was known as Random Soil Class I. Any existing cover soil or topsoil found on the landfill meeting the requirements of Random Soil Class I could be used for this purpose.

During excavation, QA personnel observed and confirmed that roots, rocks, rubbish and other off-spec materials were removed. They also evaluated the slopes and bottom subgrade for proper grade and soil condition. No QA or QC testing was performed on this material.

6.1.2 Random Soil Class II

Random Soil Class II material was used as fill for the first nine inches below the geomembrane. This material consists of non-angular particles less than one (1) inch in diameter. This layer provides cushioning between the waste material and the geomembrane, and assures that no deleterious material comes into contact with the geomembrane. In accordance with Contract requirements, all Random Soil Class II was tested as follows:

- Continuous screening at the borrow source, or on-site inspection of delivered material by the Resident Engineer, to verify acceptable particle size (i.e., <1 inch); and,
- During construction QC tests consisted of both field and laboratory tests. Specific tests included Maximum Dry Density (ASTM D698) and In-Place Density (ASTM D1556 or D2922).

6.1.3 Multipurpose Soils And Fill Materials

Specific soils and fill materials were used repeatedly in different locations for distinct purposes throughout the landfill. These materials included pipe and manhole bedding, trench backfill, crushed stone base, riprap material, and concrete. All materials were tested in accordance with requirements specified in the Contract Documents.

6.2 GEOMEMBRANE

6.2.1 Manufacturer's/Conformance Properties Testing

The Resident Engineer confirmed that the selected geomembrane met the Contract Document requirements. He examined the Manufacturer's product data and affidavits obtained by the Installer from the resin producer and geomembrane manufacturer and performed visual inspections on the delivered material. The Resident Engineer confirmed the following:

- Property values were certified by the Manufacturer and that they met or exceeded all of the requirements given in the Contact Documents;
- Measurements of properties by the Manufacturer were properly documented and that the test methods used were acceptable; and,
- The QC certificates were provided at the required frequency and that each certificate identified the related rolls.

6.2.2 Placement

6.2.2.1 Anchor Trench

The anchor trench was excavated by the Contractor to the lines and widths shown on the drawings prior to geomembrane placement. The Resident Engineer confirmed that the anchor trench was constructed according to the Contract Documents. Slightly rounded corners/edges were provided to avoid sharp bends in the geomembrane. No loose soil was allowed to underlie the geomembrane.

The anchor trench was adequately drained, to prevent ponding or otherwise softening of soils while the trench was open. The anchor trench was backfilled and compacted as outlined in the Contract Documents. Care was taken when backfilling to prevent damage to the geosynthetics. The Resident Engineer observed the backfilling operation.

6.2.2.2 Subgrade

Prior to installation, the Contractor prepared the supporting surface out of Random Soil Class II material according to the Contract Documents. The Resident Engineer confirmed that:

- A New York State registered land surveyor verified all lines and grades;
- The supporting surface met the requirements outlined in the Contract Documents;
- The supporting surface was rolled and compacted so as to be free of irregularities, protrusions, loose soil, and abrupt changes in grade;
- The supporting surface soil did not contain stones; and,
- The supporting surface was not softened by high water content, nor was it desiccated.

The Resident Engineer obtained certification from the Installer that the subgrade on which the geomembrane was to be placed was acceptable. Table 1 presents the QC testing procedures used during construction.

Table 1: Random Soil Class II During Construction QC Testing

<i>Type of Test</i>	<i>Location</i>	<i>Test Method</i>	<i>Frequency Specified</i>	<i>Frequency Performed</i>
Maximum Dry Density	Laboratory	ASTM D698	1 per 10,000 cubic yards and when material changed.	1 per 10,000 cubic yards and when material changed.
In-Place Density	Field	ASTM D1556 or ASTM D2922	1 per 10,000 square feet per lift.	1 per 10,000 square feet per lift.

6.2.2.3 Panels

Panel placement was in accordance with the Contract Documents. The Resident Engineer observed installation procedures to confirm that they conformed to these requirements. The Resident Engineer confirmed that panels were installed in the locations indicated on the Panel Layout Plan and approved any variations from the Plan.

The QA Inspector recorded the identification number, location, date, time, ambient temperature, and repair for each panel installed.

Geomembrane placement did not proceed at an ambient temperature above 104°F, during any rain, in the presence of excessive moisture, in an area of ponded water, or in the presence of excessive winds. If the ambient temperature fell below 32°F, cold weather seaming procedures described in Section 6.2.2.5 were used.

The Resident Engineer inspected panels for damage after placement and during the entire installation process. Damaged panels or portions of panels, which were rejected were marked and removed from the work area. All seams and non-seam areas of the geomembrane were examined by the Resident Engineer to identify defects, holes, blisters, undispersed raw materials, and any sign of contamination by foreign matter. The surface of the geomembrane was cleaned at the time of examination.

If repair of the damaged panel area was appropriate, one or more of the following repair procedures were utilized, depending on the type and location of the defect: patching, spot extrusion, capping, topping, removal and replacement (of seams). Every repair was made in accordance with contract specifications and was observed and documented by the Resident Engineer. No-destructive testing was performed on each repair.

6.2.2.4 Seaming

An automated wedge welder that was equipped for reading of applicable temperatures, was used for seaming. Careful control was maintained of the seaming technician's experience and the conditions (including temperatures) under which the seaming was performed. Non-destructive seam testing was conducted at Contract specified intervals. The geomembrane seaming log, and the non-destructive seam continuity test log are provided in Appendices B-3 and B-4, respectively. The QA Inspector verified that all seam defects were identified, repaired, and retested in accordance with the procedures outlined in the Contract Documents.

Trial seams were made in accordance with conditions and a frequency specified in the Contract Documents in order to assure that the seaming equipment was functioning correctly. A log of the trial seams performed is shown in Appendix B-5.

The Resident Engineer witnessed the field tests and, as required, marked all samples and portions with their number and documented the locations, date and time, ambient temperature, equipment, technician name, seam number, and test result. QC destructive test results are shown in Appendix B-6. A QA log of the Contractor's QC destructive tests is

shown in Appendix B-7. Appropriate actions (i.e., seam reconstruction or additional testing to limit the length of seam to be reconstructed) were taken in the vent of a field test failure.

A log for the placement of smooth HDPE geomembrane is shown in Appendix B-1. A log for the placement of textured HDPE geomembrane is shown in Appendix B-2.

6.2.2.5 Cold Weather Seaming

Cold weather seaming was performed at Pelham Bay Landfill in accordance with the approved cold weather-seaming plan. This plan was necessary to ensure that seam integrity was maintained during winter or cold weather installations, since environmental regulations (6 NYCRR Section 360-2.13) require special procedures for field seaming of geomembrane, when either air or sheet temperature is below 32°F. The applicable temperature range for the cold weather seaming plan was from 32°F to 5°F. Geomembrane seaming at temperatures below 5°F was not conducted due to material, equipment, and personnel considerations. The cold weather seaming procedures focussed on thermal seaming methods, which included fusion wedge welding and extrusion welding. Details on cold weather seaming procedures are provided in the cold weather-seaming plan.

The frequency of field testing and destructive testing was increased during cold weather seaming in accordance with the Contract Specifications and, additionally, at the discretion of the Resident Engineer.

6.2.2.6 Laboratory Testing

The Goesynthetics QA laboratory performed QA laboratory destructive testing with the approval of the Resident Engineer. The tests performed included “Seam Strength” and “Peel Adhesion”. The minimum acceptable values were outlined in the Contract Documents. Test results of the QA Laboratory destructive testing is shown in Appendix B-8.

6.2.3 Special Circumstances

On February 26, 1996, hurricane force winds damaged numerous panels of geomembrane material placed at the top of the landfill. The extent of the damaged material was determined by cutting samples of the geomembrane and testing both the physical properties and the seam strength. Once the extent of damage was determined, it was delineated, surveyed and the

damaged portion was cut out. New geomembrane panels were placed over the area and tested in conformance with the Contract Documents.

The subgrade was re-inspected and new acceptance forms signed. Backup up data on the delineation of the damaged area is provided in Appendix B-9. All destructive test results, seams and placement logs and manufacturer's property testing data on the new geomembrane panels are included in their respective appendices and designated with an "R." The geomembrane installation certificate is located in Appendix B-10. The geomembrane as-built drawing, Appendix G-7, reflects the final placement locations of the geomembrane panels.

6.3 GEOCOMPOSITE

The Installer was responsible for providing a geocomposite product that met the requirements described in the Contract Documents. Certification to this effect was provided by the Manufacturer(s). The manufacturer's certificates are shown in Appendix C-1.

The Resident Engineer examined all Manufacturers' certification(s) to confirm that the property values listed on the certification(s) met or exceeded those required. Any non-compliance was reported to the Installer.

The geocomposite was installed in accordance with procedures and requirements specified in the Contract Documents. The Resident Engineer and the QA Inspector were responsible for proper installation.

6.4 LOAMY SOIL LAYER (BARRIER PROTECTION MATERIAL)

The loamy soil layer is located immediately above the geosynthetics. This layer was composed of existing cover soil and natural soil borrow fill classified as SP-SM, SM, or SC with no stone larger than three (3) inches in any direction. This layer protects the geosynthetics from infiltration of stormwater, frost, exposure to the elements, and pressure from heavy surface loads. The minimum thickness of the loamy soil layer is 24 inches, with a thicker cross-section in more heavily trafficked areas and areas requiring particular slopes such as the road and drainage features.

6.4.1 Pre-construction QA/QC

The QC laboratory testing for Loamy Soil (also referred to as 3" minus) was done at the Fairway office in Stony Point, New York. The appropriateness of the material for use on this project was determined by an examination of the material and continuous visual identification or (sit) visits performed by the Resident Engineer (of) his designated representative as well as by laboratory testing.

6.4.2 During Construction QA/QC

QC laboratory tests were performed at the specified frequencies during installation and submitted to the Resident Engineer in accordance with the Contract Documents. Field soil testing was done by Fairway personnel at the specified frequencies, under the direction of Breco's QC Supervisory Engineer. All field tests were put on the Fairway Soil Test Report and submitted to Breco at the end of each day.

Material from the approved borrow sources was delivered to and temporarily stockpiled at the site. Maximum dry density samples were taken as the material was placed in the field, along each constructed road, rather than by borrow source. This was done because taking borrow source samples would not have yielded useful results due to the inevitable mixing of materials that occurs as the material is stockpiled. Therefore, by taking samples as the material is being placed a representative sample is obtained. As specified in the Contract Documents the tests listed in Table 2, as well as environmental cleanliness tests, were conducted on the Loamy Soil.

Maximum dry density and in-place density field reports are shown in Appendix D-1.

Table 2: Loamy Soil During Construction QC Testing

<i>Type of Test</i>	<i>Location</i>	<i>Test Method</i>	<i>Frequency Specified</i>	<i>Frequency Performed</i>
Sieve Analysis	Laboratory	ASTM D422	1 per 5,000 cubic yards and when material changed.	Screened and Inspected Continuously
Maximum Dry Density	Laboratory	ASTM D698	1 per 1,000 linear feet and when material changed.	1 per 1,000 linear feet and when material changed.
In-Place Density	Field	ASTM D1556 or ASTM D2922	1 per 200 linear feet per lift.	1 per 200 linear feet per lift as shown in.

Placement of soil material was in accordance with the requirements outlined in the Contract Documents. Any non-compliance was noted by the QA Inspectors and reported to the Resident Engineer.

6.5 VEGETATED TOPSOIL LAYER

The 6-inch thick topsoil layer was constructed during the Fall of 1996. Seeding as per the contract specifications was performed immediately after topsoiling activities were completed.

Due to unsatisfactory vegetative growth during the spring of 1997, pH testing of the topsoil material was performed. These tests indicated that the high pH (low acidity) levels of the in-place topsoil may have hindered the establishment of the desired vegetative growth. In order to increase acidity, sulfur was applied to the topsoil surface in July 1997. Tests taken afterward indicated that topsoil pH levels had been lowered, but had not consistently reached the desired pH range of 7-8. Additional sulfur was therefore applied during the Fall of 1997. Soil samples taken afterwards indicated a further reduction of pH levels over most of the landfill topsoil surface. For those areas deemed unsatisfactory, an additional 6 inches of topsoil was added in order to proceed with seeding activities at the site.

As of May 2002, Pelham Bay Landfill has produced adequate vegetative growth for the purpose of reducing the erosion potential of the site.

Topsoil pH, total organic content (TOC), and grain size analysis test results are presented in Appendix E-1. Topsoil nutrient analysis and pH adjustment results are presented in Appendices E-2 and E-3, respectively.

6.5.1 Landscaping

In addition to the wildflower seeding of the topsoil layer, 26 planting islands were constructed as an integral component of the landfill final cover system (see Figure G-8). These islands are approximately 2.5 feet in depth and are planted with a mixture of trees and shrubs as indicated in Tables 3 and 4.

Table 3: Planting Island Tree Mixture

BOTANICAL NAME/COMMON NAME	Quantity	Size
Pinus rigida/Pitch Pine	49	5'-6' b&b
Quercus illicifolia/Scrub Oak	73	1.5" caliper
Juniperus virginiana/Eastern Red Cedar	40	4'-5' b&b
Prunus serotina/Black Cherry	20	2" caliper
Betula populifolia/Gray Birch	65	2" caliper
Celtis occidentalis/Hackberry	53	1.5" caliper
Populus tremuloides/Quaking Aspen	24	6'-8' b&b
Populus grandidentata/Big-Tooth Aspen	36	6'-8' b&b
Quercus montana/Chestnut Oak	45	1.5" caliper

Table 4: Planting Island Shrub Mixture

BOTANICAL NAME/COMMON NAME	Quantity	Size
Prunus maritima/Beach Plum	87	2 gallon cont.
Rhus typhina/Staghorn Sumac	36	2 gallon cont.
Viburnum dentatum/Arrowwood Viburnum	73	40@2 gallon, 33@3 gallon
Myrica pensylvanica/Northern Bayberry	73	45@2 gallon, 28@3 gallon
Sambucus canadensis/American	73	50@2 gallon, 23@3 gallon
Vaccinium angustifolium/Lowbush	109	1 gallon cont.
Ceanothus americanus/New Jersey Tea	146	1 gallon cont.
Cornus racemosa/Gray Dogwood	87	2 gallon cont.
Gaylussacia baccata/Black Huckleberry	52	1 gallon cont.

For a vegetative survey performed of the Landfill in September 1999, 5 distinct vegetation communities were noted, comprised of warm and cool season grasses and wildflowers. Coverage rates were noted to be between 60-90% for each vegetation community.

7.0 ANCILLARY CONSTRUCTION

Additional project components are described in this section. These components include: reconstruction of sewers, road construction, utilities, well and piezometer abandonment, and fencing.

7.1 RECONSTRUCTION OF SEWERS

Reconstruction of existing sewers was conducted by the insertion of a flexible polyester felt liner. Flow bypass was provided during the reconstruction activities. A satisfactory written guarantee of compliance with the ASTM Standards for all materials and techniques used in the liner process was submitted to the Resident Engineer. Shop drawings, including details of the proposed flow bypassing system and a Service Connection Plan, were submitted to the Resident Engineer. Installation of the liner was in accordance with the Contract Documents.

The finished liner incorporated thermosetting materials which are able to withstand the corrosive effects of the normal existing effluent and groundwater/leachate on the outside of the sewer. The polyester felt tubing, including the polyurethane covered felt and the thermosetting resin, met the requirements of ASTM F1216. The cured lining material conformed to minimum structural standards (tensile stress, flexural stress and modulus of elasticity) as specified in the Contract Documents.

7.2 ROAD CONSTRUCTION

There are four main access roads at the Site: "A", "B", "C", and the IRM road located along the southwest boundary of the Landfill (see Figure G-9). The IRM access road was constructed of crushed stone material meeting requirements of New York State Department of Transportation (NYSDOT) specifications with a maximum stone size of 2 inches.

The cut-off wall was constructed roughly along the alignment of the IRM road. In order to protect the cut-off wall from damage and prevent excessive pumping and rutting along the

IRM road due to heavy traffic crossing the cut-off wall, a reinforced concrete slab was constructed spanning the wall along its entire length. The concrete slab is approximately 15 feet wide and centered over the cut-off wall (see Figure G-2). In addition, a geogrid fabric was installed within the stone layer over the concrete slab.

Access roads "A," "B," and "C" consisted of a loamy soil subgrade with a crushed aggregate base material having a maximum stone size of 2 inches. The minimum thickness of the crushed stone base was approximately three (3) inches. The access roads on the landfill have reflecting roadway delineators for nighttime visibility. They are located along the exterior edge of the road and spaced approximately 25 feet apart.

The crushed aggregate base course material met the gradation requirements outlined in the QC plan. Pre-construction and during construction testing was conducted in accordance with ASTM C136 at a frequency of 1 per source and 1 per 300 yd³ (or 1 per 3500 ft² of road surface), respectively. The material was placed in one lift and compacted with a 10-ton smooth-drum vibratory roller.

7.3 UTILITIES

Abandoned utilities encountered during excavation were cut and capped. In June 1994, the Resident Engineering staff observed the cutting and capping of seven abandoned utilities ranging from two to twelve inches in diameter. The existing utilities that remained (66-inch and 72-inch diameter reinforced concrete storm sewer pipes) were maintained and protected.

7.4 WELL AND PIEZOMETER ABANDONMENT

Forty-five (45) groundwater monitoring wells and piezometers were in place on the landfill prior to the implementation of abandonment procedures. Eighteen of the thirty-seven (37) groundwater monitoring wells were abandoned. Six (6) of the eight (8) piezometers were abandoned. Nineteen (19) groundwater monitoring wells and two (2) piezometers remain in place.

Well/piezometer abandonment was completed by the drilling contractor. Well abandonment reports were submitted to the Resident Engineer which provided detailed information on each abandoned well/piezometer.

7.5 FENCING

An eight-foot high chain link security fence surrounds the perimeter of the Site. Two 24-ft wide double leaf gates and one 12-ft wide single leaf gate are located near the main entrance to the facility. A fourth gate is located along Shore Road just south of Sedimentation Pond C. Other fenced areas at the Site include:

- Gas Flare Unit;
- IRM fenced-in complex and two adjacent fenced enclosures surrounding leachate pumping wells;
- Twenty-two (22) gas extraction well enclosures;
- Motor Control Center;
- Decontamination Trailer; and,
- Leachate Storage Tank Area.


CERTIFICATION STATEMENT

I hereby certify, as a Professional Engineer registered in the State of New York, that the quality assurance/quality control testing performed for the final cover installation at the Pelham Bay Landfill Closure and Final Remediation Project during the period of March 6, 1992 to July 6, 1998 was in accordance with accepted standards of practice and that the geomembrane cover and cover system soils meet the permeability requirements of 6 NYCRR Part 360-2.13 (r) and the approved engineering plans and specifications.

I also certify that the remaining “non-cap” related construction substantially conforms to or exceeds the requirements of the approved engineering plans and specifications.

Respectfully Submitted,

New York City Department of Environmental Protection



Warren Gordon, PE

Licensed Professional Engineer

New York State License No. 070452-1



APPENDIX A
SLURRY TRENCH DATA

- A-1 Slurry Trench QC Backfill Depth Measurements
- A-2 Slurry Trench QA Backfill Depth Measurements
- A-3 Slurry Wall Backfill Design Mix
- A-4 Slurry Wall Backfill Piston Tube Permeability Testing

A-1 Slurry Trench QC Backfill Depth Measurements

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/12

Elev of Ground

Report No.

0+00
+10
+20
+30
+40
+50
+60
+70
+80
+90
+100
+110
+120
+130
+140
+150
+160
+170
+180
+190
2+00

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot
	0.25	7.94	13		
	0.50		13		130
	0.75	7.06	13		130
	1.00		13.5		132.5
	1.25	7.02	14		137.5
	1.50		13		130
	1.75	6.65	13		130
	2.00		13		130
	2.25	6.60	13		130
	2.50		13.5		132.5
	2.75	6.65	14		137.5
	3.00		13.5		137.5
	3.25	6.66	13.5		135
	3.50		14.5		140
	3.75	6.72	13.5		140
	4.00		14		137.5
	4.25	6.65	13		130
	4.50		13.5		132.5
	4.75	6.60			
	5.00				
	5.25	6.78			
	5.50				
	5.75				
	6.00				
	6.25				
	6.50				
	6.75				
	7.00				
	7.25				
	7.50				
	7.75				
	8.00				
	8.25				2282.5

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during the reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By:

[Signature]

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/13/94

Report No.

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
0.25	1470		13.5				
0.50	1480		12.5		130		
0.75	1490		13		127.5		
1.00	2400		12		125		
1.25	110		12		120		
1.50	120		10.5		112.5		
1.75	130		13		117.5		
2.00	138		10 1/2		109.2		
2.25	147		12 1/2		13.5		
2.50	150		8		25.5		
2.75	160		12		100		
3.00	170		12		120		
3.25	180		12		120		
3.50	190		8		100		
3.75	3400		6 1/2		72.5		
4.00	110		8 1/2		75		
4.25	120		8 1/2		85		
4.50							
4.75							
5.00							
5.25							
5.50							
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25					1536.0		

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By:

 JZN

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/14

Report No.

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
0.25	3420	8.5					
0.50	430	8			82.5		
0.75	440	12			100		
1.00	450	12			120		
1.25	460	12.5			122.5		
1.50	470	10			112.5		
1.75	480	12			110		
2.00	490	9.5			107.5		
2.25	4400	7			82.5		
2.50	410	8			75		
2.75	420	8			80		
3.00	430	10.5			92.5		
3.25	440	12.5			115		
3.50	450	11			117.5		
3.75	460	13			120		
4.00	470	12 1/2			127.5		
4.25	480	11 1/2			120		
4.50	470	10			107.5		
4.75	5400	12			110		
5.00	410	11			116		
5.25	420	11			110		
5.50	430	9			100		
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25					2227.5		

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By: JZH

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/15

Report No. 12

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
0.25	5:30		9				
0.50	1:10		12		105		
0.75	1:50		11		115		
1.00	1:00		10		105		
1.25	1:10		10		100		
1.50	1:30		10		100		
1.75	1:40		11		105		
2.00	6:00		13		120		
2.25	1:10		12		125		
2.50	1:10		11		115		
2.75	1:30		11		110		
3.00							
3.25							
3.50							
3.75							
4.00							
4.25							
4.50							
4.75							
5.00							
5.25							
5.50							
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25						1100	

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By: _____

J. E. H.

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/18/24

Report No. 13

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
	6:30		11				
0.25	7:10		9		100		
0.50	7:13		9/8		27		
0.75	7:53		2/8'		20		
1.00	7:00		10		63		
1.25	7:00		12.5		112.5		
1.50	7:00		8.5		105		
1.75	7:00		8.5		85		
2.00	7:00		11		92.5		
2.25	7:10		9		100		
2.50	7:20		9.5		92.5		
2.75	7:30		11		102.5		
3.00	7:40		13		120		
3.25	7:50		10		115		
3.50	7:60		8		90		
3.75							
4.00							
4.25							
4.50							
4.75							
5.00							
5.25							
5.50							
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25							

~~1225~~
1225 ft²

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during the reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By:

Q/C

Safety:

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/19/94

Report No. 141

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
	+60						
	+70		9		85		
0.25	+86		13		110		
0.50	+90		10		115		
0.75	+100		9.5		97.5		
1.00	+110		10		97.5		
1.25	+120		8		90		
1.50	+130		6		70		
1.75	+140		9		75		
2.00	+150		10		95		
2.25	+160		12		110		
2.50	+170		10.5		112.5		
2.75	+180		9.5		100		
3.00							
3.25							
3.50							
3.75							
4.00							
4.25							
4.50							
4.75							
5.00							
5.25							
5.50							
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25							

1157.5

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By: JZH

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/20

Report No. 15

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot
	8+80		9.5		
0.25	+90		10		97.5
0.50	9+00		10		100
0.75	+10		8		90
1.00	+20		11		85
1.25	+30		8		95
1.50	+40		10		90
1.75	+50		7		85
2.00	+60		8		75
2.25	+70		7		75
2.50	+80		7		70
2.75	+90		7.5		72.5
3.00	10+00		8		77.5
3.25	+10		10		90
3.50	+20		9.5		97.5
3.75	+30		9		92.5
4.00	+40		7.5		82.5
4.25	+50		8		77.5
4.50	+60		11		95
4.75	+70		11		110
5.00	+80		10		105
5.25	+90		10		100
5.50	11+00		12		110
5.75	+10		11		115
6.00	+20		10		105
6.25	+30		11		105
6.50					
6.75					
7.00					
7.25					
7.50					
7.75					
8.00					
8.25					

2307.5

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during this reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By:

JZH

Q/C

INQUIP ASSOCIATES INC.

LOG OF CONSTRUCTION PROGRESS

Date: 7/21/94

Report No. 16

Station	Time	Depth to Key	Depth to Trench Bottom	Elevation of Trench Bottom	Square Foot		
	11:30		11				
0.25	+40		8.5		97.5		
0.50	+50		11		97.5		
0.75	+60		11		110		
1.00	+70		11		110		
1.25	+80		12.5		117.5		
1.50	+90		13		127.5		
1.75	12:00		12		125		
2.00	+10		13.5		127.5		
2.25	+20		12.5		130		
2.50	+30		14		137.5		
2.75	+40		13		135		
3.00	+50		12.5		127.5		
3.25	+60		13		127.5		
3.50	+70		13		130		
3.75	+76.35		11		75.2		
4.00							
4.25							
4.50							
4.75							
5.00							
5.25							
5.50							
5.75							
6.00							
6.25							
6.50							
6.75							
7.00							
7.25							
7.50							
7.75							
8.00							
8.25							

1770.2

Contractors Verification:

The above report is complete and correct and all materials and equipment used and work performed during reporting period are in compliance with the contract plans and specifications except as noted above.

Submitted By: +34

Q/C

Signatures

A-2 Slurry Trench QA Backfill Depth Measurements

Date: 7/12/94

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
G+00	9:45	13.0'			4.5'	
D+10	10:10	13.0'			4'	
D+20	10:25	13.0'			5'	
D+30	10:45	13.5'			5'	
D+40	11:30	14'			5.5'	
D+50	11:45	13'			5.5'	
D+60	13:00	13'			5'	
D+70	13:30	13'			5'	
D+80	14:00	13'			4'	
D+90	14:15	13'			3.5'	
H+00	14:30	13.5'			4'	
H+10	14:40	14'			4'	
H+20	14:45	13.5'			4'	
H+30	15:00	14.5'			3.5'	
H+40	15:30	13.5'			3.5'	

END OF DAY SUMMARY

Trench bottom completed from Sta. D+00 to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/12

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
CONTRACT HP-875
BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
1+50	1540	14'			3.5'	
1+60	1600	13			6'	
✓ 7/13 1+70	1605	13.5			5'	
1+80	720	12.5			4'	
1+90	720	13			4'	
2+00	745	12			4'	
2+10	745	12			5'	
2+20		10.5			6'	
2+30		13'			6'	
2+38	845	10'			5	
2+43	850	1.5'			4'	
2+47	1030	9			4'	
2+50	1030	8'			4'	
2+60	1130	12'			4'	
2+70	1130	12'			5	

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/13

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
CONTRACT HP-875
BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
2+80		12'			4.5'	
2+90	1300	8'			5'	
3+00	1330	6.5'			5	
3+10		8.5'			5	
3+20	1400	8.5'			4	
3+30	700	8			3.5	
3+40	700	12			4	
3+50	800	12			3.5	
3+60	800	12.5			4	
3+70	800	10			4	
3+80	840	12			3.5	
3+90	900	9.5			3.5	
4+00		7			A	
4+10		8'			4.5	
4+20		8'			5	

7A

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/14

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
4+30	1000	10.5			3	
4+40	1040	12.5			3	
4+50	1130	11			3	
4+60	1130	13			3.5	
4+70	120	12.5			4	
4+80	120	11.5			5	
4+90	210	10			4	
5+00	225	12.			5	
5+10		11.			5	
5+20		11			4	
5+30	340	9.			4	
7/15 5+40	630	11			4	
5+50	700	10			4	
5+60	730	11			4.5	
5+70	845	10			4	

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/15

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
5+80	1000	11			4	
5+90	1020	11'			3.5	
6+00	1020	13.5'			3.5	
6+10	1045	12'			3.5	
6+20	1120	11'			3.5	
6+30	1120	11			6'	
6+40		10.5			6'	excavated up to concrete -
6+50		10.5			3'	Incasement of 66" storm drain
6+60		10			6	
6+70		9			4	
6+80	815	8.5			3	
6+90	845	8.5			4	
6+00	845	11			4.5	
7+10		9			3	
7+20		9.5			3.5	

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date

7/18

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
730	1000	11			4	
740	1000	13			4	
750						
760						
770						
780						
790						
800						
810						
820						
830						
840						
850						
860						
870						

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/19

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
7+50	1100	10			4'	
7+60	1100	8			4'	
7+70		9'			8'	width due to large rock in trench
7+80		13'			3.5	
7+90		10			4	
8+00	1400	9.5			17'	extremely large rock in trench 10'x4'x6'
8+10	1400	10			5	
8+20		8			4	
8+30	1430	6			4	
8+40	1430	9			3	
8+50	1500	10			4.5	
8+60	1500	12			3.5	
8+70	1530	10.5				
8+80	1600	9.5				
8+90		10				

7/19

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date:

7/20

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
9+00	630	10			3	
9+10	700	10 8			4.5	
9+20	700	8 11			3.5	
9+30	730	8 8			3.5	
9+40	730	10			4	
9+50	820	7			3.5	
9+60	820	8			5	
9+70	830	7			3	
9+80	840	7			3.5	
9+90		7.5			4	
10+00		8			4	
10+10	1000	10			3.5	
10+20	1000	9.5			3.5	
10+30	1100	9			3	10+35 large boulder 6x6x3
10+40		7.5			7	

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/20

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

 PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
10450		8			3	
10460	1130	11			4	
10470	1150 1530	11			3	
10480	1530	10			3	
10490	1630	10			4	
11400	1630	12			3	
11410	1715	11			3.5	
11420	1715	10			5	
11430	1730	11			4	
11440	630	8.5			4	
11450		11			3	
11460	715	11			3.5	
11470	715	11			4	
11480		12.5			4.5	
11490		13			4.5	

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

Date: 7/21

TABLE 3

92C4087

DAILY REPORT OF TRENCH SOUNDINGS

 PELHAM BAY LANDFILL REMEDIATION
 CONTRACT HP-875
 BRONX, NEW YORK

Station	Trench Bottom				Trench Surface Width (ft)	Remarks
	Progress		Final			
	Time	Depth (ft)	Time	Depth (ft)		
12+00	1000	12			4	
12+10	1000	13.5			4.5	
12+20	1030	12.5			5	
12+30	1100	14			5	
12+40	1200	13			4	
12+50		12.5			3	
12+60	1300	13			3	
12+70	1345	13			5	
12+76	1345	11			4	end of sherry wall

END OF DAY SUMMARY

Trench bottom completed from Sta. _____ to Sta. _____

Approximate toe of excavation at Sta. _____

Approximate depth at toe _____ ft.

Top of excavation at Sta. _____

A-3 Slurry Wall Backfill Design Mix



BARA-KADE® 90 Slurry Trench Soil Sealing Grade - 200 Mesh

Typical Physical and Chemical Properties*

X-RAY ANALYSIS

94%	Montmorillonite
4%	Quartz
1%	Feldspars
1%	Calcite

CHEMICAL ANALYSIS

SiO ₂	63.31%
Al ₂ O ₃	21.43%
Fe ₂ O ₃	3.83%
CaO	0.63%
MgO	2.32%
Na ₂ O	2.45%
K ₂ O	0.31%
Bound Water	5.72%

SCREEN ANALYSIS

Dry Screen, percent minus 200 mesh
Wet Screen, percent plus 200 mesh
Wet Screen, percent plus 325 mesh

TYPICAL

77
1.9
3.2

SPECIFICATION

70 min
4 max
5 max

SLURRY PROPERTIES (6% Suspension)

Viscosity, FANN® 600 rpm
Apparent Viscosity, cps
Plastic Viscosity (PV)
Yield Point, lb/100 ft ²
Filtrate, 30 minutes @ 100 psi
Yield - 42 gal bbl of 15 cps slurry/ton
Filter Cake
Marsh Funnel, seconds/quart

37
18.5
12
13
12
95
3/32
36

30 min
3 x PV max
15.0 cm ³ max
91 min

OTHER PROPERTIES

Moisture, percent
Free Swell (ml)
Specific Gravity
pH, 6% suspension
Bulk Density (lbs per ft ³) compacted

8.0
25
2.79
9.2
72

10 max

- * The typical physical and chemical values listed are not to be construed as rigid specifications. Metals listed in the chemical analysis are complexed in the mineral. They do not necessarily exist as free oxides.
BARA-KADE® 90 meets or exceeds API specification 13A, Section 4.

®FANN is a registered trademark of Fann Technology, Inc.
®BARA-KADE is a registered trademark of Bentonite Corporation.

MUESER RUTLEDGE CONSULTING ENGINEERS

JAMES P. GOULD
 ELMER A. RICHARDS
 GEORGE J. TAMAKO
 WARREN H. ANDERSON
 PETER H. EDINOR
 ALFRED H. BRAND
 HUGH S. LACY
 TONY FENNIMORE
Partners

EDMUND M. HEIKE
 DOMINIC A. ZARRELLA
 JOHN W. ROWLER
 J. PATRICK POWERS
Consultants

708 THIRD AVENUE
 NEW YORK, N.Y. 10017-4144

212-490-7110
 FAX: 212-953-9626

DANABOMIEL, NEW YORK

WALTER WALCHUK
 WILLIAM G. SPARACIN
 SERGIO L. TELLO
 JAMES L. KAUFMAN
 ROEL MUNKOWITZ
 DANIEL M. HAHN
 RAYMOND J. POLETTO
Senior Associates

PETER W. DEMING
 DAVID M. CACCILO
 ROBERT A. ELLMAN, JR.
 THOMAS K. WENDEL
 EUGENE KUPOFF
 VINCENTI THORO
 DAVID R. GARD
Associates

ROSEPH N. CAORTADE
Controller

July 1, 1994

Inquip Associates
 P.O. Box 6277
 McLean, VA. 22106

Att: Mr. James Edwards


Re: Pelham Bay Landfill Remediation, Bronx N.Y.
 MRCE #8179

Gentlemen:

We have completed design mix testing of Soil Bentonite backfill for the referenced project. Results are as shown on attached Table 1.

If you have any questions please contact us.

Very truly yours,


 David R. Good

DRG:GJT:drg
 cc:Jim Hampton (Inquip-field)

MUESER RUTLEDGE CONSULTING ENGINEERS

SHEET 1

FILE NO. 8179

PREP. BY: DRG

DATE CALC: 6/29/94

INPUT CHECKED BY:

DATE CHECKED:

PROJECT: Pelham Bay Landfill

TOPIC: Preliminary results of trial backfill mixes

MIX I.D.	Percent Dry Bont. (%)	Total Bulk Sample Wet Wt. (gms)	Water Content (%)	Added 6% slurry (ml)	Percent Bent. from Slurry (%)	Minus #200 Sieve (%)	K (cm/soc)	Sample Dry Unit wt (pcf)	Status
1	2.0%	1000	40.0%	182	1.2%	37.4	na		Preliminary
1A	1.0%	1000	31.5%	186	1.2%	32.2	5E-08		Preliminary
2A	2.0%	1000	28.3%	186	1.2%	30.1	2E-08		Preliminary
3A	3.0%	1000	29.5%	198	1.3%	32.2	5E-08		Preliminary

Note

1. Mix 1 contained cinder fill. Mixes 1A, 2A and 3A contained sand.

MUESER RUTLEDGE CONSULTING ENGINEERS

SHEET

FILE NO. 8179
 PERF. BY: DRG
 DATE CALC: 7/1/94
 INPUT CHK'D BY:
 DATE CHK'D:

PROJECT: Petham Bay Landfill

TOPIC: Preliminary results of trial backfill mixes

MIX I.D.	Percent Dry Bent. (%)	Total Bulk Sample Wet Wt. (gms)	Initial Water Content (%)	Added 6% slurry (ml)	Percent Bent. from Slurry (%)	Minus #200 Sieve (%)	K (cm/sec)	Sample Dry Unit wt. (pcf)	Final Water Content (%)	Status
1A	1.0%	1000	31.5%	188	1.2%	32.2	5E-08	113	21.6	Final
2A	2.0%	1000	28.3%	186	1.2%	30.1	3E-08	108	21.2	Final
3A	3.0%	1000	29.5%	198	1.3%	32.2	2E-08	102	22.2	Final

Note

Mix 1A, 2A & 3A - Components by dry weight
 45% - Test Pit A
 45% - Sand Sample 1 (Quartz sand)
 10% - Clay Sample 2

TABLE 1

MUESER RUTLEDGE CONSULTING ENGINEERS

FALLING HEAD PERMEABILITY TEST
with superimposed air pressure


PROJECT PELHAM BAY LANDFILL

File No. 8179
Sample No. 1a
Date: 6/23/94
Date:
Date:

Setup by: GD
Calc by:
Ch'kd by:

Cell Pres = 56 psi
Back Pres = 50 psi
Eff Stress = 6.0 psi 1% BENTONITE

SAMPLE DIMENSIONS
INITIAL $K = a.L \ln(H_0/H_1)$
FINAL $A.At_{avg}$



Avg. Sample Length, L = 7.62 cm
Avg. Sample Dia., D = 6.99 cm
Sample Area, A = 38.38 sq cm
Standpipe Area, a = 0.1437 sq cm

READING DATE	CLOCK TIME	ELAP. TIME Δt (hours)	TEMP (deg C)	VOL (cc)	RESET VOL (cc)	WATER HEAD h (cm)	RESET h (cm)	Super-imposed Pressure P _{air} (cm)	FALLING HEAD H = h + P _{air} (cm)	ΔVOL in (cc)	ΔVOL out (cc)	PERMEABILITY K (cm/sec)	ΔVOL in - ΔVOL out
6/27/94	10:15		25	6.2		79.8		210.90	286.70				
6/27/94	10:40	0.42	25	6.5		74.1		210.90	285.00	0.2	0.3	1.01E-07	-0.06
6/27/94	11:30	1.25	25	6.9		72.2		210.90	283.10	0.3	0.3	5.69E-08	-0.03
6/27/94	13:35	3.33	24	7.4		66.0		210.90	278.90	0.6	0.6	5.21E-08	
6/27/94	16:56	6.66	24	8.2		62.0		210.90	272.90	0.9	0.8	4.74E-08	0.06
6/27/94	21:10	10.91	24	9.0		54.7		210.90	265.60	1.0	0.8	4.64E-08	0.25
6/28/94	9:00	22.74	25	11.8		33.0		210.90	244.80	3.0	2.8	4.89E-08	0.19
6/28/94	12:16	25.99	25	12.7		26.7		210.90	239.60	0.7	0.9	4.69E-08	0.15
6/28/94	14:30	28.24	23	13.8		25.8		210.90	236.40	0.5	1.1	4.45E-08	-0.64
6/28/94	15:00	28.74	23	13.8		24.7		210.90	235.60	0.1		5.04E-08	0.11
6/28/94	16:02	29.77	23	14.0		23.3		210.90	234.20	0.2	0.2	4.29E-08	
6/28/94	16:25	30.15	23	14.2		22.7		210.90	233.60	0.1	0.2	4.98E-08	-0.11
6/28/94	21:20	35.07	27	15.0		15.9		210.90	226.80	1.0	0.8	4.05E-08	0.18
6/28/94	21:20		27	15.0		14.5		210.90	275.40				
6/29/94	8:40	46.4	27	18.0		14.0		210.90	254.90	2.9	4.0	4.60E-08	-1.05
6/29/94	11:50	49.57	24	18.8		18.7		210.90	249.60	0.8	0.8	4.82E-08	-0.04
6/29/94	12:30	50.24	24	20.0		17.0		210.90	248.70	0.1	0.2	3.94E-08	-0.07
6/29/94	14:30	52.24	24	20.4		14.7		210.90	245.60	0.4	0.4	4.56E-08	0.05


MUESER RUTLEDGE CONSULTING ENGINEERS

FALLING HEAD PERMEABILITY TEST
with superimposed air pressure

Setup by: GD
Calc by:
Ch'kd by:

File No. 8179
Sample No. 2a
Date: 6/23/94
Date:
Date:

PROJECT PELHAM BAY LANDFILL



Cell Pres= 66 psi
Back Pres= 60 psi
Eff Stress= 6.0 psi 2% BENTONITE

SAMPLE DIMENSIONS
INITIAL FINAL

$$K = \frac{a \cdot L \cdot \ln(H_0 / H_1)}{A \cdot \Delta t_{sec}} \cdot C_t$$

Avg. Sample Length, L = 7.62 cm
Avg. Sample Dia., D = 6.99 cm
Sample Area, A = 38.38 sq cm
Standpipe Area, a = 0.1437 sq cm

READING DATE	CLOCK TIME	ELAP. TIME Δt (hours)	TEMP (deg C)	VOL (cc)	RESET VOL (cc)	WATER HEAD		Super-Imposed Pressure P _{air} (cm)	FALLING HEAD H= h + P _{air} (cm)	AVOL in (cc)	AVOL out (cc)	PERMEABILITY K (cm/sec)	AVOL in - AVOL out
						h (cm)	RESET h (cm)						
6/28/94	13:25		25	12.7		77.5		210.90	288.50				
6/28/94	14:15	0.83	25	12.3		76.0		210.90	286.90	0.2	0.2	4.73E-08	0.03
6/28/94	14:30	1.08	23	13.0		75.8		210.90	286.70		0.7	2.08E-08	-0.67
6/28/94	15:00	1.58	26	13.0		75.5		210.90	286.40			1.56E-08	0.04
6/28/94	15:31	2.1	23	13.2		75.2		210.90	286.10		0.2	1.51E-08	-0.16
6/28/94	16:03	2.63	23	13.3		74.9		210.90	285.80		0.1	1.46E-08	-0.06
6/28/94	16:26	3.01	25	13.3		74.7		210.90	285.60			1.36E-08	0.03
6/28/94	21:20	7.91	27	13.7		72.2		210.90	283.10	0.4	0.4	1.21E-08	-0.04
6/28/94	8:40	19.24	27	15.5		66.2		210.90	277.10	0.9	1.8	1.27E-08	-0.94
6/28/94	11:50	22.41	24	15.9		64.4		210.90	275.30	0.3	0.4	1.50E-08	-0.14
6/28/94	12:30	23.08	24	16.0		64.4		210.90	275.30		0.1		-0.10
6/28/94	14:30	25.08	24	16.8		63.2		210.90	274.10	0.2	0.8	1.59E-08	-0.63


MUESER RUTLEDGE CONSULTING ENGINEERS

FALLING HEAD PERMEABILITY TEST
with superimposed air pressure

Setup by: GD
Calc by:
Ch'kd by:

File No. 0179
Sample No. 3n
Date: 6/23/94
Date:

PROJECT PELHAM BAY LANDFILL



Coll Pres = 56 psi
Back Pres = 50 psi
Eff Stress = 6.0 psi 3% BENTONITE

SAMPLE DIMENSIONS
INITIAL X
FINAL X

$$K = \frac{a \cdot L \cdot \ln(H_0 / H_t)}{A \cdot \Delta t_{sec}} \cdot C_t$$

Avg. Sample Length, L = 7.62 cm
Avg. Sample Dia., D = 6.98 cm
Sample Area, A = 38.38 sq cm
Standpipe Area, a = 0.344 sq cm

READING DATE	CLOCK TIME	ELAP. TIME Δt (hours)	TEMP (deg C)	VOL (cc)	RESET VOL (cc)	WATER HEAD h (cm)	RESET h (cm)	Super-imposed Pressure P _{air} (cm)	FALLING HEAD H = h + P _{air} (cm)	ΔVOL in (cc)	ΔVOL out (cc)	PERMEABILITY K (cm/sec)	ΔVOL in - ΔVOL out
6/28/94	14:20		25	28.0		87.0		210.90	297.90				
6/28/94	14:36	0.27	23	23.5		86.0		210.90	296.90	0.3	0.5	2.25E-07	-0.16
6/28/94	16:02	0.7	23	28.5		85.3		210.90	296.20	0.2		9.70E-08	0.24
6/28/94	15:32	1.2	23	23.6		84.7		210.90	295.60	0.2		7.22E-08	0.21
6/28/94	16:04	1.73	23	23.7		84.2		210.90	295.10	0.2	0.2	5.65E-08	-0.03
6/28/94	16:27	2.11	23	23.7		83.8		210.90	294.80	0.1		4.73E-08	0.10
6/28/94	17:20	6.99	22	24.2		79.2		210.90	290.70	1.4	1.0	4.63E-08	0.41
6/28/94	18:40	18.32	25	25.9		70.2		210.90	281.80	3.1	1.2	4.66E-08	1.86
6/28/94	19:20	18.99	26	25.9		70.3		210.90	281.20	0.2	-0.5	5.43E-08	0.71
6/28/94	10:40	20.32	24	25.6		68.4		210.90	280.30	0.3	0.2	4.18E-08	0.11
8/29/94	11:50	21.49	24	25.7		68.4		210.90	279.30	0.3	0.1	5.33E-08	0.24
8/29/94	12:30	22.16	24	25.8		67.8		210.90	278.70	0.2	0.1	5.61E-08	0.11
8/29/94	14:30	24.10	24	28.5		66.2		210.90	277.10	0.6	0.7	5.01E-08	-0.15

DELIVERED BY TRUCK

INQUIP ASSOCIATES

SUPPLIER FROM BENTONITE CORPORATION

ATTN: MR. JIM EDWARDS

PRODUCT: BARK-FINE 96

PKR 09, BOX 112
COLONY PLANT
BELLE FOURCHE, SA. 29717

1994

TRUCK NUMBER	SHIP DATE	LOT NUMBER(S)	%				FLUID LOSS
			MOISTURE 10 MAX	FRESH 3-200 70 MIN	FINE 600-AGED 30 MAX	PH	
DAVIX 321-0745	06-24-94	1062341	7.2	72.4	43.0	8.0	12.4

YEAR TO DATE NUMBER of TROCES	%				FLUID LOSS
	MOISTURE 10 MAX	FRESH 3-200 70 MIN	FINE 600-AGED 30 MAX	PH	
1	A. AVE. 7.20	72.40	43.06	8.00	12.40
	STD. DEV. 0.00	0.00	0.00	0.00	0.00

SOLD TO: INQUIP ASSOCIATES, INC.
HCCLEAM, VA 22106
C of A ATTN: MR. JIM EDWARDS
FAX: (703) 442-0188

QUALITY ASSURANCE SUPERVISOR
MARSHAL L SUBRALA
06/27/94

SHIPPED TO: INQUIP ASSOCIATES, INC.
C/O PELHAM LANDFILL
BRONX, NY

CC: BILL NILES
CHARLES McCAUGHAN
FILE

27-94 JUN 10:48
BENJUNIE CURT
FAX NO. 3016904500
P. 02

CERTIFICATE OF ANALYSIS

ATTN: MR. JIM EDWARDS

INOUIP ASSOCIATES

PRODUCT: BARA-XADE 90

1994

SHIPPED FROM: BENTONITE CORPORATION

PO BOX 69, BOX 112

COLONY PLANT
BELLE FOURCHE, SO. DAK. 57717

TRUCK NUMBER	SHIP DATE	LOT NUMBER(S)	%			pH	LOSS 15 MAX
			MOISTURE 10 MAX	BESH 2-200 70 MIN	FANN 600-AGED 30 MIN		
PH31-WT31	06-27-94	1062441	7.4	72.4	43.0	8.8	12.4
	06-27-94	1062442	6.5	75.8	39.5	8.9	12.0

YEAR TO DATE NUMBER of TRUCKS	%	BESH			pH	LOSS 15 MAX
		MOISTURE 10 MAX	2-200 70 MIN	FANN 600-AGED 30 MIN		
2	N. AVG.	7.03	73.53	41.83	8.82	12.27
	STD. DEV.	0.39	1.60	1.65	0.03	0.19

SOLD TO: INOUIP ASSOCIATES, INC.
MCLEAN, VA 22106
C of A ATTN: MR. JIM EDWARDS
FAX: (703) 442-0188

QUALITY ASSURANCE SUPERVISOR
MARSHAL L SUDRALA
06/28/94

SHIPPED TO: INOUIP ASSOCIATES, INC.
C/O PELHAM LANDFILL
BRONX, NY

CC: BILL HILES
CHARLES McHUGHAN
FILE

A-4 Slurry Wall Backfill Piston Tube Permeability Testing

MUESER RUTLEDGE CONSULTING ENGINEERS

JAMES P. GOULD
 ELMER A. RICHARDS
 GEORGE J. TAMARO
 WARREN H. ANDERSON
 PETER H. EDINGER
 ALFRED H. BRAND
 HUGH S. LACY
 TONY FENNIMORE
Partners

EDMUND M. BURKE
 DOMINIC A. ZARRELLA
 JOHN W. FOWLER
 J. PATRICK POWERS
 WALTER WALCHUK
Consultants

708 THIRD AVENUE
 NEW YORK, N.Y. 10017-4144

212-490-7110
 FAX: 212-953-5626
 DANAROMIEL, NEW YORK

WILLIAM G. SPARACIN
 SERGIO L. TELLO
 JAMES L. KAUFMAN
 JOEL MOSKOWITZ
 DANIEL M. HAHN
 RAYMOND J. POLETTO
 PETER W. DEMING
 DAVID M. CACOILLO
Senior Associates

RODERIC A. ELLMAN, JR.
 THOMAS R. WENDEL
 THEODORE POPOFF
 VINCENT TIROLO
 DAVID R. GOOD
Associates


JOSEPH N. COURTADE
Controller

September 8, 1994

Inquip Associates
 P.O. Box 6277
 McLean, Virginia 22106

Attention: Mr. James Edwards

Re: Laboratory Testing
 Pelham Bay Landfill Remediation
Bronx, New York
 MRCE File No. 8179



Gentlemen:

Provided herein are the final results of permeability testing of samples taken from the slurry trench. The testing program consisted of six samples obtained by your personnel in the field. We arranged transportation for the samples from the site to our laboratory.

Six thin walled shelby tube samples were received on August 25. The samples were identified according to their stationing along the slurry trench and the depth at which the sample was taken. The samples were extruded in our laboratory and permeability testing was performed under ASTM D5084, "Hydraulic Conductivity of Saturated Porous Materials Using a Flexible Wall Permeameter." Prior to permeation the specimens were saturated and consolidated under an effective pressure of 6 pounds per square inch. The final results reported to one significant figure are:

<u>Station No.</u>	<u>Depth of Sample</u>	<u>Permeability (cm/sec)</u>
0+30	5'-7'	8 x 10 ⁻⁸
2+20	8'-10'	8 x 10 ⁻⁸
4+10	5'-7'	9 x 10 ⁻⁸
6+53	5'-7'	1 x 10 ⁻⁷
10+35	4'-6'	5 x 10 ⁻⁸
11+84	5'-7'	4 x 10 ⁻⁸

<u>Status</u>	
Final TO	JP
Final	
Final CC	
FILE	

We have not performed any field inspection services related to this project.

Please contact us if you have any questions.

Very truly yours,

MUESER RUTLEDGE CONSULTING ENGINEERS

By: Walter Kaeck
Walter Kaeck

WK:AHB:mv\8179\LTR-1.1

**APPENDIX B
HDPE GEOMEMBRANE DATA**

- B-1 HDPE Smooth Geomembrane Placement Log**
- B-2 HDPE Textured Geomembrane Placement Log**
- B-3 HDPE Geomembrane QA Seaming Log**
- B-4 HDPE Geomembrane Nondestructive Seam Continuity Test Log**
- B-5 HDPE Geomembrane Trial Seam Log**
- B-6 HDPE Geomembrane Contractor Destructive Seam Strength Testing**
- B-7 HDPE Geomembrane QA Destructive Seam Field Test Log**
- B-8 HDPE Geomembrane Independent Laboratory Seam Strength Testing**
- B-9 Backup Information on Damaged HDPE Geomembrane Area**
- B-10 HDPE Geomembrane Installation Certification**

B-1 HDPE Smooth Geomembrane Placement Log

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

SMOOTH

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAV	TSQ. FT
7/20/96	12:50	S-1	32993	in resident						206/22	4,576
	1:10	S-2	32993							188/22	4,136
	1:25	S-3	32996							191/22	4,202
	1:40	S-4	32996							184/22	4,048
	2:00	S-5	32989							168/22	3,696
	3:25	S-6	32989							133/22	2,926
	3:40	S-7	32989							61/22	1,342
	3:50	S-8	34684							35/22	770
	4:00	S-9	34684							66/22	1,452
										Total This Sheet	27,148
										From Sheet #	—
										Cumulative Total	27,148

COMMENTS

- B - Bend, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: *Paul DeM...*

SIGNATURE: *[Signature]*

S

B-1 HDPE Smooth Geomembrane Placement Log

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

SMOOTH

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	TSQ. FT
7/20/96	12:50	S-1	32993	in resident						206/22	4,576
	1:10	S-2	32993							188/22	4,136
	1:25	S-3	32996							191/22	4,202
	1:40	S-4	32996							184/22	4,048
	2:00	S-5	32989							168/22	3,696
	3:25	S-6	32989							133/22	2,926
	3:40	S-7	32989							61/22	1,342
	3:50	S-8	34684							35/22	770
	4:00	S-9	34684							66/22	1,452
										Total This Sheet	27,148
COMMENTS										From Sheet #	-
										Cumulative Total	27,148

- * B - Band, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: *Pan DeM...*

SIGNATURE: *[Signature]*

S

PANEL PLACEMENT LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876-HP

DATE	TIME	PANEL #	ROLL #	SRCH AP.D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LW	ASQ FT
------	------	---------	--------	-----------------	--------------	---------------	------------	--------	----	--------

9/21/95	7:50	S-10	34684	F.E.	limbline		Y	P	214/22	4708
	8:10	S-11	34657						225/22	4950
	8:30	S-12	34657		handline		Y	P.B	165/22	3,630
	8:45	S-13	32995						65/22	1,430
	8:50	S-14	32995						229/22	5,038
	9:05	S-15	32995		subline		Y	P	98/22	2,156
	10:30	S-16	34636		subline		Y	B	118/22	2,596
	10:40	S-17	34636						200/22	4,400
	11:05	S-18	34636						68/22	1,496
	11:45	S-19	32994						122/22	2,684
	12:40	S-20	32994						87/176	2,893
	12:50	S-21	32994						187	957
	1:00	S-22	32994						79/22	1,738
	1:15	S-23	34685						104/22	2,288
COMMENTS: 1:30 S-24 34685										

Cumulative Total	72,292
From Sheet #	27,148
Total This Sheet	45,144

87
 174
 174
 244
 244
 2893

B - Band P - Patch CS - Cap Strip
 V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AI - Air Lance

CHK'D BY: Paul W. ...

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAV	ASQ. FT
9/21/98	2:50	S-25	34685	R.E.						2,420	
	3:00	S-26	34681	↓						1,870	
	3:08	S-27	↓	↓						4,290	
	3:20	S-28	↓	↓						2,662	
	3:30	S-29	32991	↓						1,453	
	3:40	S-30	↓	↓						4,356	

COMMENTS

total TODAY = 62,195
 27,292
 89,487

Total This Sheet	17,051
From Sheet #	72,292
Cumulative Total	89,343

- * B - Bead P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: Paul M...

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

723/725

715/716

REPAIR DEFICIENCIES SUBGR APD (V/N) TYPE NUMBER METHOD V/N TYPE L/W ASQ FT AREA

DATE TIME PANEL # ROLL # SUBGR APD (V/N) TYPE NUMBER METHOD V/N TYPE L/W ASQ FT

9/28/95 8:05 5-31 34639 Handwork 3 B Y V 188/22 4,135

8:20 5-32 Handwork 4 B Y V 184/22 4,048

8:45 5-33 34630 Handwork 4 B Y V 184/22 4,048

9:00 5-34 Handwork 3 B Y V 181/22 3,982

10:30 5-35 32982 Handwork 3 B Y V 176/22 3,872

11:20 5-36 Handwork 3 B Y V 172/22 3,784

11:30 5-37 32986 Handwork 1 B Y V 172/22 3,784

11:45 5-38 Handwork 1 B Y V 171/22 3,762

Table with 12 columns: DATE, TIME, PANEL #, ROLL #, SUBGR, APD (V/N), TYPE, NUMBER, METHOD, V/N, TYPE, L/W, ASQ FT. The table contains several rows of data, some of which are crossed out with a large diagonal line.

COMMENTS:

Summary table with 3 columns: Total This Sheet (31,416), From Sheet # (89,343), Cumulative Total (120,759).

* B - Bead, P - Patch, CS - Cap Strip
** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

Handwritten signature

Handwritten signature

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT.
10/10/95	8:30	S-39	32988	Y						148/22	3,256
	8:45	S-40	32988							112/22	1,866
	9:00	S-41	32988							91/22	2,000
	10:15	S-42	34678							54/22	1,188
	10:30	S-43								138/22	3,036
	10:45	S-44								130/22	2,860
	10:50	S-45								56/22	1,232
	11:20	S-46	34658							72/22	1,584
	11:35	S-47								132/22	2,904
	12:40	S-48								136/22	2,992
	12:50	S-49								61/22	1,342
	1:20	S-50	34643							75/22	1,650
	1:30	S-51								137/22	3,014
	1:38	S-52								154/22	3,398

COMMENTS: *UPPER ROWS "C"*

P-40 P-39 P-42 P-43 P-44 P-45 P-46 P-47

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

Total This Sheet	32,316
From Sheet # 4	120,759
Cumulative Total	153,075

CHK'D BY: Paul M... SIGNATURE: Paul M...

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES TYPE	NUMBER	REPAIR METHOD*	REPAIR TEST Y/N	TYPE**	L/W	FSQ FT	AREA
------	------	---------	--------	------------------	-------------------	--------	----------------	-----------------	--------	-----	--------	------

10/10/95	1:40	S-53	34643	Y						32/22	704	
	2:05	S-54	34647							135/22	2,970	
	2:15	S-55								175/22	3,850	
	2:20	S-56								97/22	2,134	
	2:40	S-57	34665							77/22	1,694	
	3:00	S-58								180/22	3,960	
	3:15	S-59								141/22	2,013	
	3:30	S-60	32987							46/22	1,012	
	3:45	S-61								193/22	4,246	
	4:05	S-62								171/22	3,762	

COMMENTS:

Total This Sheet	26,345
From Sheet #	153,075
Cumulative Total	179,420

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

Paul M. L.

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/11/95	7:30	S-63	34630	Y						25/22	550
	7:45	S-64	34630							180/22	3,960
	8:15	S-65	34628							172/22	3,784
	8:30	S-66	34628							41/22	902
	9:00	S-67	34645		CRIMP	2	B	Y	V	123/22	2,706
	9:15	S-68	34645							154/22	3,388
	10:15	S-69	34645							113/22	2,486
	10:40	S-70	32982							53/22	726
	10:55	S-71	34644		CRIMP	2	B	Y	V	143/22	3,146
	11:10	S-72	34644							142/22	3,124
	11:25	S-73	34644							25/22	550
	11:35	S-74	32986							113/22	2,486
	12:45	S-75	34671		MANUFACT	10	B	Y	V	132/22	2,964
	1:00	S-76	34671							129/22	2,838

COMMENTS: 1:15 S-77 34671 ✓

Total This Sheet	123/22	2,706
From Sheet #		179,420
Cumulative Total		215,676

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Paul M...

SIGNATURE: Paul M...

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST	AREA
					TYPE	NUMBER	TYPE**	L/W

10/16/95	8:15	S-78	34661	Y				3,872
	8:30	S-79	34661					3,806
	9:00	S-80	34661					1,056
	9:15	S-81	34656	↑	Handling	1	B	2,640
		S-82					U	120/22

Total This Sheet	11,374
From Sheet #	215,678
Cumulative Total	227,052

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *Paul M. ...*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT.	
10/16/25		800 797	19234	}	REPLACEMENT PANELS							
		798	19251		ORIGINALS WERE DAMAGED							
	9:55	S-82	34656							140	100	2,640
	10:05	S-83	↓							100	56	1,716
	10:10	S-84 ^A	↓							△	39/18/12	825
	10:15	S-85	↓							△	20	700
	10:30	S-86	34637							10	138/22	3,036
	10:45	S-87	↓								148/22	3,256
	11:25	S-88	↓								117/22	2,574
	11:35	S-89	34642								28/22	616
	12:55	S-90	↓								147/22	3,234
	1:15	S-91	↓								144/22	3,168

COMMENTS:

Total This Sheet	21,165
From Sheet #	27,050
Cumulative Total	248,215

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul M...

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP/D (V/N)	DEFICIENCIES	REPAIR METHOD	REPAIR V/N	REPAIR TEST TYPE**	L/W	AREA ±SQ. FT.
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	-----	---------------

10/23/95	10:35	S-92	32985	Y	10	B	Y	✓	3'x8'	885
----------	-------	------	-------	---	----	---	---	---	-------	-----

10:45	S-93	32985							180±	532
-------	------	-------	--	--	--	--	--	--	------	-----

10:55	S-94	32985							182/22	4004
-------	------	-------	--	--	--	--	--	--	--------	------

11:05	S-95	32985							118/22	2,594
-------	------	-------	--	--	--	--	--	--	--------	-------

11:25	S-96	34654							65/22	1,430
-------	------	-------	--	--	--	--	--	--	-------	-------

11:35	S-97								185/22	4,070
-------	------	--	--	--	--	--	--	--	--------	-------

11:45	S-98								185/22	4,070
-------	------	--	--	--	--	--	--	--	--------	-------

11:50	S-99								37/22	814
-------	------	--	--	--	--	--	--	--	-------	-----

1:00	S-100	34651							148/22	3,256
------	-------	-------	--	--	--	--	--	--	--------	-------

1:07	S-101								180/22	3,960
------	-------	--	--	--	--	--	--	--	--------	-------

1:20	S-102								83/22	1,826
------	-------	--	--	--	--	--	--	--	-------	-------

1:40	S-103	34638							100/22	2,200
------	-------	-------	--	--	--	--	--	--	--------	-------

1:50	S-104								183/22	4,026
------	-------	--	--	--	--	--	--	--	--------	-------

1:55	S-105								115/22	2,530
------	-------	--	--	--	--	--	--	--	--------	-------

COMMENTS

Total This Sheet	36,199
From Sheet #	248,213
Cumulative Total	284,414

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/23/95	2:15	S-106	34646	Y	HANDLING	2	B	Y	✓	77/22	1,694
	2:25	S-107	↓							190/22	4,180
	2:35	S-108	↓							136/22	2,992
	2:45	S-109	34675		HANDLING	4	B, P	Y	✓	50/22	1,100
	2:55	S-110	↓							173/22	3,806
	3:05	S-111	↓							65/39	2,244
<div style="position: absolute; top: 50%; left: 50%; transform: translate(-50%, -50%); opacity: 0.5; font-size: 4em;">X</div>											

COMMENTS:

Total This Sheet 18,016

From Sheet # 285,512 ^{284,411}

Cumulative Total 300,428

300,430

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

Paul M...

SIGNATURE:

[Signature]

92 - 36,154
14,916
51,115

PANEL PLACEMENT LOG

SMOOTH LINER

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLE #	SUBGR.	AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	--------	------------	--------------	---------------	------------	--------	-----	--------------

10-24	1:00 PM	S-112	34634		✓					178'12	3516
	1:25 PM	S-113	34634		✓					205'12	4510
	1:50 PM	S-114	32992		N	*				200'12	4400
	2:30 PM	S-115	32992		✓					194'12	4268


Total This Sheet	17,094
From Sheet #	30,430
Cumulative Total	317,524

COMMENTS: * AT CORNER OF SEAM 113/114 # DIRT IS ABOVE COMPOSITE, UNDER LINER MUST BE PATCHED AND CLEANED


* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10-25	PM	130	32993	Y						160 / 22	3520
		131	34640							160 / 22	3520
		132	34642							157 / 22	3454
		133	34640							91 / 22	2002
		134	34650							68 / 22	1496
		135	34650							155 / 22	3410
		136	34650							153 / 22	3366
		137	34650							22 / 22	484
		138	TBD								

COMMENTS:

Total This Sheet	21252
From Sheet #	317,524
Cumulative Total	338,776

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

56600

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 14 of 25

DATE	TIME	PANEL #	ROLL #	SUBGR.	AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	--------	------------	--------------	---------------	------------	--------	-----	--------------

10-25	7:10	S-116	32992		Y					22 / 22	484
	7:30	117	32990		Y					172 / 22	3784
	7:35	118			Y					185 / 22	4070
	7:50	119			Y					60 / 22	1320
	8:00	120	34635		Y					120 / 22	2640
	8:05	121	↑		Y					171 / 22	3762
		122	34648		Y					46 / 22	1012
		123	34635		Y					120 / 22	2640
		124	34648		Y					158 / 22	3476
		125	34645							40 / 22	860
		126	34645							117 / 22	2574
		127	34645							86 / 22	1892
		128	32982							75 / 22	1650
		129	32982							160 / 22	3520

COMMENTS:

35354
484
3520
1/004

Total This Sheet	35354
From Sheet #	338, 778
Cumulative Total	374, 130

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10-26		139	34641	Y						72/22	1584
"		140	34641	"						72/22	1584
"		141	34641	"						73/22	1606
"		142	34641	"						76/22	1672
"		143	34641	"						78/22	1716
"		144	34649	"						79/22	1738
"		145	34649	"						83/22	1826
"		146	34649	"						83/22	1826
"		147	34649	"						83/22	1826
"		148	34641	"						13/22	286
"		149	34649	"						65/22	1430
"		150	34675	"						4/22	88
"		151	34652	"						83/22	1826
"		152	34652	"						83/22	1826

COMMENTS:

11/10/09
139

20834
34286
20834
3652
17182

Total This Sheet 20834
From Sheet # 374,130
Cumulative Total 394,964

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SUBGR. APD (Y/N)	DEFICIENCIES TYPE	REPAIR NUMBER	REPAIR METHOD	REPAIR TEST Y/N	TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	------------------	-------------------	---------------	---------------	-----------------	--------	-----	--------------

10-26		153	34652	Y						84	1848
"		154	34652	Y						80	1892
"		155	34652	Y						48	1056
"		156	34632	Y						41	902
"		157	34632	Y						98	1936
"		158	34632	Y						90	1780
"		159	34632	Y						90	1980
"		160	34632	Y						84	1848
"		161	34682	Y						82	176

COMMENTS:

Total This Sheet	13618
From Sheet #	394,964
Cumulative Total	408,582

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/27/95		S-162		Y						60/22	1,320
↓		S-163		↓						56/22	1,232
↓		S-164		↓						44/22	968
SMOOTH HALVES OF P-824 THAN 827											
10/30/95	1:00	P-874	21656	Y						41/22	} 2,530
↓	1:19	P-875	21654	↓						41/22	
↓	1:40	P-876	21654	↓						23/22	
↓	2:15	P-877	21655	↓						10/22	

COMMENTS:

Total This Sheet	6,050
From Sheet #	408,582
Cumulative Total	414,632

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul M...

SIGNATURE: [Signature]

9.5 ac

NYC Department of Environmental Protection

PANEL PLACEMENT LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. A/P.D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA
------	------	---------	--------	--------------------	--------------	---------------	------------	--------	-----	------

11/2/95	9:15	S-165	34672	↑					23/17	2,882
11/3/95	10:15	S-166	↑						55/22	3,410
11/3/95	1:00	S-167	34673						60/22	1,320
11/3/95	1:15	S-168	↑						62/22	1,364
11/3/95	1:15	S-169	↑						43/22	946
11/6/95	8:30	S-170	34673						12/22	2,662
9:00	9:00	S-171	32981						232/22	5,104
9:20	9:20	S-172	1						178/22	3,916
11:00	11:00	S173	32984						40/22	880
1:30	1:30	S174	↑						201/238	4,862
11:50	11:50	S175	↑						85/122	2,277
1:00	1:00	S-176	34668						51/85	1,529
1:10	1:10	S-177	↑						22/54	836
1:30	1:30	S-178	32984	↑					22/22	754

COMMENTS:



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

SIGNATURE:

[Handwritten Signature]

CHK'D BY:

[Handwritten Signature]

Total This Sheet	82,142
From Sheet #	414,632
Cumulative Total	446,774

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11/6/95	1:45	S-179	34668	Y						255/22	5,610
	2:00	S-180	↓							39/22	858
	2:30	S-181	34670							206/22	4,532
	3:00	S-182	↓							177/22	3,894
	3:15	S-183	↓							25/27	550
	3:40	S-184	34680							212/22	4,664

COMMENTS:

Handwritten calculations and notes:

$$\begin{array}{r} 4135 \\ 225 \\ \hline 4725 \end{array}$$

$$\begin{array}{r} 650 \\ 30 \\ \hline 614 \\ 579 \\ \hline 579 \end{array}$$

$$\begin{array}{r} 12 \\ 3 \\ \hline 12 \\ 26 \\ \hline 75 \\ 250 \\ \hline 325 \end{array}$$

19

Handwritten calculations:

$$\begin{array}{r} 20108 \\ 32142 \\ \hline 52250 \\ 4292 \\ \hline 4758 \end{array}$$

$$\begin{array}{r} 52130 \\ 515 \\ \hline 52645 \\ 630 \\ \hline 130 \\ 1950 \end{array}$$

Total This Sheet	20108
From Sheet #	446,774
Cumulative Total	466,882

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul Mader

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBCR	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST	TYPE**	L/W	ASQ FT
------	------	---------	--------	-------	--------------	----------------	-------------	--------	-----	--------

11/9/95	8:00	S-185	3-1627	4					39/22	3058
11/9/95	8:15	S-186							29/22	658
11/10/95	7:30	S-187							109/22	2398
	7:45	S-188							53/22	1166
	8:00	S-189							85/22	1870
	8:15	S-190							131/22	2882
	8:35	S-191	34653						87/22	1914
	8:45	S-192							51/22	1122
	8:50	S-193							142/22	3124
	9:00	S-194							116/22	2552
	9:30	S-195	34653						30/22	660
	10:00	S-196	34653						37/22	814
	10:30	S-197							162/22	3564
	10:30	S-198								

From Sheet #	Total This Sheet	Cumulative Total
46,882	28,380	49,526

226
132
-115

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	L/W	SQ. FT	
11/10/95	10:50	S-199	34631	Y						115	143	2,882
	11:30	S-200								32	22	704
	11:40	S-201								73	158	1,001
	1:00	S-202								112	22	2,464
	1:10	S-203								32	22	704

COMMENTS:	Total This Sheet	7,755
	From Sheet #	495, 26 2
	Cumulative Total	503, 017

$$\begin{array}{r} 235 \\ 238 \\ 264 \\ \hline 582 \end{array}$$

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul Mah SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROIL #	SUBGR	DEFICIENCIES	REPAIR METHOD*	REPAIR	REPAIR TEST	AREA
		#	#	AP'D (Y/N)	TYPE	NUMBER		TYPE**	±SQ. FT.
11/13/15	9:30	S-204	34662	Y				206	4,884
	10:00	S-205	↑					134	3,289
	10:10	S-206	34663					104	2,288
	10:30	S-207	↑					136	3,300
	10:45	S-208	↑					141	3,102
	10:55	S-209	34664					169	3,718
	11:10	S-210	↑					169	3,718

COMMENTS:

Total This Sheet	24,277
From Sheet #	503,019
Cumulative Total	527,316

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *Paul M. De...*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	ASQ. FT
11/20/95		211	34659							177/22	3894
		212	34659							177/22	3894
		213	34659							64/22	1408
		214	34655							109/22	2376
	2:15 pm	215	34655							170/22	3740
	2:30 pm	216	34655							136/22	2992
	2:35 pm	① 874 ^{Text}	21735							34/10	340
	2:40 pm	① 875 ^{Text}	21735							34/10	340
	2:50 pm	① 876	19284							15/10	150
	3:00 pm	① 877	19284							23/10	230

COMMENTS: ① Textured liner that was used to fill in gap. Calculate as Smooth.

Total This Sheet	19,364
From Sheet #	527,316
Cumulative Total	546,680

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature] SIGNATURE: Daniel O'Connor

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

smooth

PROJECT NO.: 876-HP


DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11/24/95	7:55	224	34667							87.122	1914
	8:10	225	34667							88.122	1936

COMMENTS:

Total This Sheet	3,850
From Sheet #	557,218
Cumulative Total	561,068

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

B-2 HDPE Textured Geomembrane Placement Log

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/3/95	8:05	1	B0402163	Y						133/22	2,921
	8:34	2	↓	↓						129/22	2,838
	8:50	3	↓	↓						126/22	2,772
	9:15	4	D03032124	↓						120/22	2,640
	9:30	5	↓	↓						118/22	2,596
	10:15	6	↓	↓	CUT	3	B	Y	✓	117/22	2,574
	10:48	7	C03032115	↓						90/22	1,980
	11:05	8	C03032115 (RMC)	↓						25/22	550
	11:30	9	↓	↓						110/22	2,420
	12:51	10	↓	↓	CRIMPS	14	B	Y	✓ ^{PM}	103/22	2,266
	1:25	11	↓	↓						102/22	2,244
	1:45	12	C03032111	↓	CRIMPS	8	B	Y	✓ ^{PM}	103/22	2,266
	2:00	13	↓	↓						110/22	2,420
	2:25	14	↓	↓						113/22	2,486

COMMENTS: NUMBERS FOR "L/W" COLUMN BELOW "AREA" ARE SHORTER THAN WHAT IS ACTUALLY PLACED. ONLY MEASURED TO END OF SHORTEST SEAM SINCE PANEL ABOVE WILL BE CONNECTED OVER ENDS, THUS THAT AREA WOULD BE DOUBLE COUNTED.

Total This Sheet	32,973
From Sheet #	—
Cumulative Total	32,973

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	-----	--------------

5/3/95	2:46	15	C05032112	Y					116/22	2,552
	3:05	16		↑	PLACEMENT CRIMP	B		V/V	120/22	2,640
	3:27	17		↑					119/22	2,618

COMMENTS:

SEE COMMENT FROM SHEET #1

Total This Sheet	7,810
From Sheet # 1	32,973
Cumulative Total	40,783

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/4/95	8:20	18	003032117	Y	RIP-TEAR	1	CUT OFF			244/22	5,368
	9:00	19	013032120		CRIMP	1	B	Y	✓	244/22	5,368
	9:30	20	04021598		*	1	C.S. CS	Y	✓	244/22	5,368
	9:40	21	04021584							244/22	5,368
	11:18	22	04021601							243/22	5,346
	12:45	23	04021608							243/22	5,346
	1:30	24	07019237		HULL/BUMP	1	P	Y	✓	244/22	5,368
	1:36	25	04021597							248/22	5,456
	2:30	26	04021606		CREASE	1	B	Y	✓	257/22	5,654
	3:00	27	04021607		MATERIAL CRIMPS (CRIMPS)	27	B	Y	✓	261/22	5,742
 											

COMMENTS * AT 172', EW #14 NEEDS BOOT AND WELD
 PANEL # 27 WAS CAUGHT BY WIND. MUCH REPAIR NEEDED FOR CREASES.

Total This Sheet	54,384
From Sheet # 2	40,783
Cumulative Total	95,167

* B - Bead P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: P. Markel

SIGNATURE: [Signature]

PANELS LOGGED IN COMPUTER
 5/12/95 [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

APD (Y/N) SUBGR DEFICIENCIES REPAIR REPAIR TEST TYPE** I/W AREA

DATE	TIME	PANEL #	ROLL #	SUBGR	DEFICIENCIES	REPAIR	REPAIR	REPAIR TEST	TYPE**	I/W	AREA
------	------	---------	--------	-------	--------------	--------	--------	-------------	--------	-----	------

5/1	7:30	P-28	0402155B	YNS	CRACK/1/4"	20%	BSM/PATCH	Y	V	221154	2948
5/8	8:30	P-24	04021607	YNS						221140	3080
5/8	9:00	P-30	04021547	YNS						221143	3146
5/8	9:10	P-31	07021557	YNS						221142	3256
5/13	10:00	P-32	04021601	YNS						221164	2552
5/13	10:00	P-33	04021554	YNS						221153	1804
5/8	10:55	P-24	07021584	YNS						221157	1257
5/8	11:15	P-35	04021606	YNS						221344	748
5/8	11:30	P-36	04021608	YNS						221151	1254
5/8	11:45	P-37	04021606	YNS						221384	836
5/8	12:45	P-38	03032110	YNS						221444	968
5/8	1:00	P-39	03052110	YNS						221484	1056
5/8	1:10	P-40	03052110	YNS						221284	618
5/8	1:20	P-41	04021601	YNS						221244	524

COMMENTS: A LISTING OF PANELS (ROLL #) MISSING

Total This Sheet 24,050 From Sheet # 95167 Cumulative Total 19217

* B - Bend, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

[Signature]

SIGNATURE

[Signature]

PRINTS LOGGED IN COMPUTER 5/12/95

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/8	2:50	P-43	04021614	YAS	NONK	-				22'x263'	5786
5/8	2:50	P-44	03032114	YAS	NONK	-				22'x262'	5764
5/8	1:40	P-42	04021601	YAS	NONK	-				22'x49'	1078

COMMENTS:

Total This Sheet	12,130
From Sheet # 4	119,217
Cumulative Total	131,847

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

PANELS LOGGED IN COMPUTER
5/12/95 *[Signature]*

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 6 of 115

DATE	TIME	PANEL #	ROLL #	SURGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TYPE**	TYPE**	AREA
05/09	7:50	P-45	05052119	Y	None				5654
05/09	8:00	P-46	0704928	Y	None				5632
05/09	8:15	P-47	03032126	Y	None				5588
05/09	8:50	P-48	05032125	Y	None				6006
05/09	10:30	P-49	07019281	Y	None				5324
05/09	11:45	P-50	07019217	Y	None				5368
05/09	12:50	P-51	07049227	Y	None				5434
05/09	1:20	P-52	05032098	Y	None				5478
05/09	1:40	P-53	05032095	Y	None				5610
05/09	2:30	P-54	07019289	Y	None				5456

COMMENTS:

4/4/45 257'
45/46 254'
44/47 253'

47/48 259'
15/49 240'
49/50 240'

51/52 249'
52/53 248'
53/54 248'

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

Total This Sheet	55,530
From Sheet #5	131,847
Cumulative Total	187,377

PANEL LOGGED IN COMPUTER
5/12/95

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	±SQ. FT
5/15/95	1:34 pm	55	B04021615	Y	SUBGRADE	1	P	Y	✓	267/22	5,874
	2:10	56	04021612	N	SUBGRADE	2 ^{1 puncture} LARGE ISMZZ	P	Y	✓	267/22	5,874
	2:40	57	07019226	Y						272/22	5,984
	3:00	58	04021639	Y	SUBGRADE	1	P	Y	✓	272/22	5,984
	3:30	59	07019235	Y	SUBGRADE	1 IS	P	Y	✓	273/22	6,006
	4:20	60	04021680	Y	EQUIPMENT CROSSES	4 1	B	Y	✓	245/22	5,830
	4:55	61	04021637	Y	CROSSES FABRICATION	1 5	B	Y	✓	245/22	5,830
/											

COMMENTS:

Total This Sheet 41,382

From Sheet # 6 187,377

Cumulative Total 228,759

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

AREA

DATE	TIME	PANEL #	ROLL #	SUBGR.	DEFICIENCIES	REPAIR METHOD*	REPAIR TYPE**	Y/N	TYPE**	LW	±SQ. FT.
5-16		62	21615							275/22	6050
		63	21618							273/22	6006
		64	21636							290/22	6380
		65	21617							297/22	6534
		66	21638							269/22	5918
		67	21623							265/22	5830
		68	21616							265/22	5830
		69	21690							271/22	5962
		70	21622							270/22	5940

COMMENTS:

* Shot into lot

Total This Sheet	54,450
From Sheet # ?	228,159
Cumulative Total	283,205

* B - Head, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY:

SIGNATURE:

Russell

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	±SQ. FT
5-17	8:30	71	21681	NO*						210/22	4,620
5-17	8:50	72	21681	NO*						200/22	4400
5-17	11:00	73	21619	NO*						106/22	2332
	11:20	74	21619	NO*						106/22	2332
	1:00	75	21619							106/22	2332
											16,016
<p>* NOT UNDER PAY ITEM</p>											

COMMENTS

* 13-214 BIRKO + UNDER KNOW PART OF SUBGRADE W/ NOT BEING
 (PLACEMENT IS TO PROTECT SUBGRADE FROM FLOOD)

73-75 V PLACEMENT TOMMOROW ASSEMBLED OUTSIDE TRENCH

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

Total This Sheet	00,000
From Sheet # 8	283,209
Cumulative Total	283,209

283,209 PM

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 9 of 115

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA ±SQ. FT.
------	------	---------	--------	------------------	--------------	---------------	------------	--------	-----	---------------

5-18-95	10:40	76	04021600	Y	Crimp 1	B	Y	V	167/22	4,114
	11:00	77							207/22	4,554
	11:50	78	04021610						171/22	3,762
	1:05	79			OK				164/22	3,608
	1:15	80			WIRE BE REMOVED					
	2:30	81	03032095	Y					137/22	2,904
	2:45	82	07019281						119/22	2,783
	3:00	83	07019281						100/22	2,299
	3:15	84	07019281						65/22	1,815
	3:25	85	07019281						23/22	968
	3:30	86	04021610						2/22(23)	253

COMMENTS

P. 79 WKT NOT CONNECTED TO ADDRESS RECCN. WWC (SMD) Allowed
 ALL PANELS TO BE CONNECTED TO P-79 EVEN THOUGH NOT FROM ADDRESS
 RECCN TO ADDRESS RECCN. P-80 WKS REMOVED

Total This Sheet	27,060
From Sheet # 9	283,209
Cumulative Total	310,269

** V-Vacuum S-Spark AP-Air Pressure VI-Visual I-Impact AI-Air Lance

B - Bead P - Patch CS - Cap Strip

CHK'D BY: *F. M. ...*


SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5-22-95	8:00	87	07019245	Y	SUBSTRATE	1	NOT	NEEDED ^{DE}	183/22	4,026	
	8:10	88	↓		SUBSTRATE	4	P	Y	✓	179/22	3,938
	8:30	89	04021632		SUBSTRATE REAR	1	B	Y	✓	173/22	3,146
	8:40	90	↓							162/22	3,564
	9:00	91	07019251		SUBSTRATE	3	P	Y	✓	155/22	3,410
	9:50	92	↓		SUBSTRATE (CRIMP/CLIP)	3	B	Y	✓	146/22	3,212
	10:00	93	07019322		SUBSTRATE (CRIMP/CLIP)	2	B	Y	✓	146/22	3,112
	10:40	94	↓		SUBSTRATE CRIMP	5	B	Y	✓	143/22	3,146
	11:00	95	07019248							125/22	2,750
	11:40	96	↓		SUBSTRATE	3	P	Y	✓	97/22	2,134
	1:05	97	↓		SUBSTRATE	3	P	Y	✓	62/22	1,364
	1:20	98	07019232		SUBSTRATE	5	P	Y	✓	101/22	2,222
	1:40	99	07019248		SUBSTRATE	6	P	Y	✓	40/22	880
✓	1:52	100	07019232	✓	SUBSTRATE	1	NOT	NEEDED ^{DE}	153/22	3,366	

COMMENTS: PATCH MUST BE MADE FOR INTERSECTION OF 95, 96 AND 98


Total This Sheet	40,370
From Sheet #10	310,269
Cumulative Total	350,639

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	REPAIR TYPE**	AREA L/W	SQ. FT.
------	------	---------	--------	------------------	--------------	----------------	------------	---------------	----------	---------

5-22-95	2:15	101	0702125	Y	rip	B	Y	V	145/22	3,180
	2:40	102			subgrade	P	Y	V	169/22	1,173
	3:51	103			subgrade	P	Y	V	77/20	770
	3:07	104							20/3	60
	4:10	105	07019239						169/22	3,173
	4:30	106							167/22	3,674
	4:45	107	07019250		subgrade	P	Y	V	168/22	3,696
	4:58	108							168/22	3,696

COMMENTS:

Total This Sheet	21432
From Sheet # 11	350,639
Cumulative Total	372,071

* B - Bond, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY: Paul Walker

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5-23-95	8:10	109	07021627	Y	SUBGRADE	1	P	Y	✓	175/22	3,806
	8:25	110	↓							175/22	3,850
	8:40	111	07021646							181/22	3,982
	8:57	112	↓		SUBGRADE	1	P	Y	✓	179/22	3,938
	10:18	113	07021628		SUBGRADE	3	P	Y	✓	177/22	3,894
	10:40	114	↓							175/22	3,850
	10:55	115	07021602		SUBGRADE	3	P	Y	✓	178/22	3,916
	11:06	116	↓		SUBGRADE	2	P	Y	✓	173/22	3,806
	2:35	117	03032132		PUNCTURE	5	P	Y	✓	~170/22	3,740
	3:00	118	↓							171/22	2,717
	3:20	119	? 32125	Point						87/111	2,178
	3:30	120	07019227		SUBGRADE	1	P	Y	✓	63/87	1,700
	3:45	121	↓		CRIMPS	4	B	Y	✓	32/63	1,100
	4:00	122	↓		CRIMPS	3	B	Y	✓	31/57	495

COMMENTS:

TOP LEFT PORTION OF P-117 IS IN GARBAGE.

11-30-321411
07032130
07021545
07019421

Total This Sheet	42,972
From Sheet #12	312,071
Cumulative Total	355,043

415,043

* B - Bead P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual I-Impact, AL-Air Lance

CHK'D BY:

Paul Mark

SIGNATURE:

Paul G...

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME PANEL # ROLT # SURGR AP'D (Y/N) DEFICIENCIES REPAIR METHOD REPAIR TEST AREA

5-23-'95	4:20	123	03052126	Y	SURGR	3	3	B	Y	V	33' 11" = 3,740	3,740
----------	------	----------------	----------	---	-------	---	---	---	---	---	-----------------	-------

[Grid area crossed out with a large X]												
--	--	--	--	--	--	--	--	--	--	--	--	--

COMMENTS:

Total This Sheet	3,740
From Sheet # 13	425,475
Cumulative Total	418,043

418,183

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5-24	7:20	124	07019324	Y						170/22	3,740
	7:50	125	↓							187/22	4,114
	8:20	126	07019223							190/22	4,180
	8:50	127	↓							171/22	4,202
	9:20	128	03032130							171/22	4,202
	10:00	129	↓							190/22	4,180
	10:30	130	? 21624							190/22	4,180
	11:00	131	↓							199/22	4,378
	11:25	132	07019277							204/22	4,488
	11:50	133	↓								
<p>RECORDS MADE ON SLEETS + PANELS</p> <p>ALL CHECKED VISUALLY AND ACCEPTED BY DAN CREIGHTON</p> <p>ON NEXT SHEET</p>											

COMMENTS:

Total This Sheet	37,667
From Sheet #14	418,783 429,175
Cumulative Total	456,450 456,497

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Paul Mark

SIGNATURE: Dan Creighton

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

122 19272

PROJECT NO.: 876-HP

876-HP

Sheet 16 of 115

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	L/W	ASQ FT	AREA
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	-----	--------	------

5-24-95	1:00	133	07019277						210/22	4,620	
	1:20	134	03032144		WRINKLES	++11	Y	V	212/22	4,664	
	1:40	135	04021595						219/22	4,818	
	2:00	136	03032130						219/22	4,818	
	2:30	137	07019410						221/22	4,862	
	2:55	138	07019419						222/22	4,884	
	3:30	139	03032349		WRINKLES	1111	Y	V	220/22	4,840	
	3:50	140	07019244						220/22	4,810	
	4:20	141	07019243						221/22	4,862	
	4:55	142	07019249		SUBGRADE	++	Y	V	227/22	4,925	
	5:25	143	07021589						225/22	4,950	
			07019252								

COMMENTS:

Total This Sheet	53086
From Sheet #15	486,917
Cumulative Total	509,563

* B - Bead P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]
logged in 5/30/95

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/25/95	8:00	144	04021527	Y	CRIMP	1	B	Y	V 4004	PLACED IN STORMWATER DRAINAGE TRENCH.	
	8:20	145	07019243		CRIMP	2	B	Y	V 4004		
	10:00	146	07019229 07019268		TEAR	1	B	Y	V 2574		
	10:30	147	04021616						2574		
	1:20	148	07019250						1524		
	1:30	149	07019248						1024		
	1:45	150	07019234						504 <u>16324</u>		

COMMENTS: *Dimensional stability, etc tests A04021627 Text C01034637 S...*

Total This Sheet	
From Sheet #	
Cumulative Total	

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

150
148
149

CHK'D BY: *F. Mark*

SIGNATURE: *Paul G. H.*

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876 HP

DATE	TIME	PANEL #	ROLL #	SBRG APD (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST		AREA SQ. FT.
							TYPE**	Y/N	

5/30/95	8:20	151	07019252	Y					3,828
	8:50	152	07021627		SCAFFOLD		Y	U	4,004
	9:15	153	32130						4,448
	10:30	154	21595		WOOD CRADLES		Y	U	4,070
	10:50	155	07019247						4,136
	11:15	156	19244						4,136
	11:00	157	07021629						5,012
	1:15	158	07019252		UNDERLAYS		Y	U	5,060
	1:50	159	03032131		BRANCHES		Y	U	5,060
	2:00	160	07019279						5,028

COMMENTS

Total This Sheet	44,396
From Sheet #16	1,671,593
Cumulative Total	51,535

* B - Read, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

SIGNATURE

CHECKED BY

[Handwritten Signature]

[Handwritten Signature]

553,929
4/28/95

Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	ASQ. FT
6-1-95	7:55	161	03032347	Y	SUBGRADE	7	P	Y	V	185/22	4,170
	8:00	162	03032131							184/22	4,048
	8:10	163	21571							184/22	4,048
	8:30	164	19419		SUBGRADE	2	P	Y	V	108/22	4,116
	8:40	165	32144							192/22	4,224
	9:00	166	07017420			2	P	Y	V	192/22	4,224
	9:10	167	04021538							192/22	4,224
	9:30	168	07019420							194/22	4,168
	9:45	169	07011110			1	P	Y	V	190/22	4,180
	10:05	170	0421621			10	B	Y	V	190/22	4,180
	10:00	171	04021621			1	P	Y	V	190/22	4,180
	10:30	172	03032253			1	P	Y	V	198/22	4,356
	1:50	173	03032253							193/22	4,254
	2:10	174	03032253							198/22	4,356

COMMENTS

Total This Sheet	58,942
From Sheet # 18	57,605 583,929
Cumulative Total	589,305 DC

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: P. Mack

SIGNATURE: [Signature]

~~570,517~~
~~623,605~~
612,911
PM

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROIL #	SUBGR APD (Y/N)	DEFICIENCIES TYPE	NUMBER	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	LW	ASQ, FT
------	------	---------	--------	-----------------	-------------------	--------	---------------	------------	--------------------	----	---------

6/11	2:30	175		Y			P	Y	U	204/1	4.48
	2:15	176								218/2	4.13
	2:40	177						Y	U	202/2	4.72
	4:15	178					P	Y	U	216/2	4.73
4:30											

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

TOTAL TOTAL

58,102
15,075
17,771

Total This Sheet	58,102
From Sheet #18	58,102
Cumulative Total	58,102

631,699
642,291
PM

SIGNATURE:

[Signature]

CHK'D BY:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
6-2-95	7 ³⁰	1943 ¹⁷⁹	1943 ⁷⁷	Y						210/22	4,620
"	8 ¹⁵	180	4 ⁰ 21587							223/22	4,906
"	8 ³⁰	181	4 ⁰ 21585		ADD CAP	1	B B P	Y Y	V V	223/22	4,906
"	9 ⁰⁰	182	7 ⁹ 19339							220/22	4,840
"	9 ¹⁵	183	7 ¹¹ 19340		ADD	2	P	Y	V	220/22	4,840
"	10 ¹⁵	184	8 ¹⁰ 19337		ADD	2	P	Y	V	227/22	4,994
"	10 ³⁹	185	1 ⁰ 6		ADD	1	P P	Y Y	V V	230/22	5,060
"	11 ⁰⁰	186	4 ²¹ 18							230/22	5,060

COMMENTS

Total This Sheet 372,26

From Sheet # 20 ~~529,391~~ 529,305 ^{631,685}

Cumulative Total 628,531

* B - Bead P - Patch, CS - Cap Strip

** V - Vacuum S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

~~624,617~~

670,925

CHK'D BY: F. Make

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

Sheet 22 of 115

DATE	TIME	PANEL #	ROLL #	SUBJOB APD (V/N)	DEPTH (F.T.S.)	REPAIR METHOD	REPAIR TEST	TYPE**	Y/N	AREA
------	------	---------	--------	------------------	----------------	---------------	-------------	--------	-----	------

6/15	8:05	187	21582	↓						214/22 4.708
	8:20	188	↓							208/22 4.576
	8:45	189	21178	↓	2	B		Y		217/22 4.774
	9:00	170	↓		2	B		Y		220/22 4.840
	10:20	191	21178		1	B		Y		226/22 4.972
	11:00	192	21178							228/22 5.016
	12:50	193	19230	Subgrade	1	P		Y		236/22 5.192
	1:20	194	19231	CU-13	1	P		Y		238/22 5.236

COMMENTS

Total This Sheet	393/14
From Sheet # 20	529.805
Cumulative Total	927.919

* B - Band P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Emission

CHK'D BY

[Signature]

SIGNATURE

[Signature]

710,239

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
6-8	7:45	195	19398	Y						214/22	6,468
	8:00	196	19231							3/163	3,256
	8:30	197	21728							1/220	4,543
	8:35	198	↓							1/43	3,916
	9:00	199	19230							1/3	2,618
	10:10	200	19231		Substrate	1	P	Y	✓		2,004
	10:20	201	↓							11	1,375
	10:40	202	19230								638
	10:45	203	19231							2	220
	1:00	204	19415		Crimp	1	B	Y	✓	22/22	5,456
	1:35	205	19414		Water	1	P	Y	✓	2/22	5,346
	2:00	206	724							2/22	7,260
	3:00	207	19400							1/22	4,961
		208	19413								

COMMENTS

Total This Sheet	48,061
From Sheet # 20524, 219	758,300
Cumulative Total	758,300

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

CHK'D BY J. Mah

SIGNATURE [Signature]

PANEL PLACEMENT LOG

NY Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-BP

DATE	TIME	PANEL #	ROTT #	SURCH AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	LW	FSQ FT	AREA
6/9/95	7:45	208	19413	Y	CRIMP	B	Y	U	217	4455	
	8:00	209	↑						163	3861	
	8:10	210	19415		SUBGRADE	P	Y	U	114	2772	
	8:30	211	19340		CRIMP	B	Y	U	92	2260	
	8:50	212	21592						65	1727	
	9:05	213	19398						41	1166	
	9:10	214	21592						17	638	
	9:15	215	19340						22	187	
	9:20	216	21592						218/22	4796	
	1:25	217	19387						218/22	4796	
	1:55	218	21722						218/22	4796	
	2:10	219	19341		Holes	P,B	Y	U	218/22	4796	
	2:35	220	21585						218/22	4796	
	3:15	221	21716						218/22	4796	

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Liner

Total This Sheet	45,848
From Sheet # 23	68,800
Cumulative Total	318,108

SIGNATURE

[Signature]

CHK'D BY:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
6/9/95	3:25	222	21590	Y	PUNCTURE	1	P	Y	V	218/22	4,796
↓	3:50	223	19432	↓	---	---				218/22	4,796
↓	4:20	224	21725	↓	---	---				219/22	4,796
/											

COMMENTS

Total This Sheet	17,388
From Sheet #24	718,120
Cumulative Total	735,508

* B - Bead, F - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

814,120
 PM
 818,536

233
203
3

DATE	TIME	PANEL #	ROLL #	SUBGR. APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
					TYPE NUMBER		TYPE**	FSQ FT
6/16/95	1:00	225	19258	Y				4884
	1:15	226	19410		1	B	Y	4928
	1:30	227	21596					4972
	2:00	228	19433		1	B	Y	5016
	2:20	229	19338					5060
	2:50	230	19229					5104
	3:00	231	21582					5148

Total This Sheet	35,112
From Sheet #25	821,828
Cumulative Total	856,940

COMMENTS

* B - Bead P - Patch CS - Cap Strip

** V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AI - Air Lance

CHK'D BY: *R. M...*

SIGNATURE: *[Signature]*

853,648
849,248
859,940

818.5

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	±SQ. FT
6/19	8:05	232	32352	Y	Subgrade	2	P	Y	V	280 ²⁰⁴ /22	6160
	8:30	233	19359	Y	-	-				204 ¹²⁴ /22	4598
	8:45	234	19359		-	-				188 ¹²⁴ /22	4158
	8:55	235	21587		-	-				170 ¹²⁴ /22	3740
	9:55	236	19431		-	-				148 ¹²⁴ /22	3256
	10:20	237	19431		-	-				13 ¹²⁴ /22	396
	10:45	238	19414		Subgrade	1	P	Y	V	124 ¹²⁴ /22	2728
	1:00pm	239	19400		-	-				100 ¹²⁴ /22	2200
	1:20	240	19400		-	-				97 ¹²⁴ /22	1034
	1:35	241	21680		Subgrade	1	P	Y	V	73 ¹²⁴ /22	1606

COMMENTS:

Total This Sheet	29,876
From Sheet # 26	767,628
Cumulative Total	844,248

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

879,124
883,524

28 of 115

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Panel Roll

DATE	TIME	PANEL #	ROLL #	SUBGR	DEFICIENCIES	REPAIR METHOD	REPAIR TYPE**	AREA
				APD (V/N)	TYPE	NUMBER	TYPE**	ASQ FT

6-21-95	7:15	19314	242	Y				3762
	8:25	19314	243					3894
	8:45	19311	244					3894
	9:05	19311	245					4048
	10:25	19310	246					4048
	10:45	19310	247					4136
	11:00	19313	248					4202
	11:25	19313	249					4202
	1:10	19316	250					4202
	1:25	19316	251					4202
	1:40	21690	252					4136
	2:00	21690	253					4136
	2:30	19315	254					4136
	2:45	19315	255					4136

COMMENTS

Total This Sheet	57134
From Sheet #21	997504
Cumulative Total	854638

* B - Bead P - Patch CS - Cap Strip

** V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	RSQ. FT
6/21	3:45	256 19416	19416	Y						188 / 22	4136
↓	4:00	257	19416	↓						188 / 22	4136

COMMENTS

Total This Sheet	8272
From Sheet #28	26,530 851,638
Cumulative Total	868,910 948,930

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *Paul J...*

SIGNATURE *Dinesh Bairi* 948,930

PANEL PLACEMENT LOG

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

N.Y.C. Department of Environmental Protection

DATE	TIME	PANEL #	#	ROLT #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA	FSQ. FT
------	------	---------	---	--------	------------------	--------------	---------------	------------	--------------------	------	---------

6-28	7:45	258	21677	21677	Y						4,752
	8:00	259	21677	21677	Y						4,532
	8:20	260	21709	21709	Y						4,840
	8:30	261	19418	19418	Y						4,884
	8:50	262	32104	32104	Y						5,258
	10:00	263	32103	32103	Y						5,962
	10:25	264	32133	32133	Y						5,962
	11:00	265	32102	32102	Y						4,939
	1:00 PM	266	21580	21580	Y						4,213
	1:15	267	21580	21580	Y						3,212
	2:00	268	21580	21580	Y						1,287
	2:15	269	32102	32102	Y						2,255
	2:30	270	21581	21581							385
	2:30	271	21581	21581							5,185

COMMENTS

Total This Sheet	5,819.6
From Sheet #29	948,930
(Cumulative Total)	1,007,076

* B - Read, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHECKED BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT	
		32345 ²⁷²	32345							57	627	
6-28	2 ³⁰	272	32345						25	236	187	4,653
6-28	3 ⁰⁰	273	32345						187	165		3762
6-28	3 ³⁰	274	32345						57			627
"	4 ⁰⁰	275	32102						155	110		2915
"	4 ³⁰	276	32102						110	157		1837

COMMENTS

Total This Sheet	13,794
From Sheet #30	1,007,076
Cumulative Total	1,020,870
	1,020,870

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY [Signature]

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NO.: 876-HP

Sheet 32 of 115

PROJECT NAME: Pelham Bay Landfill

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	L/W	ASQ FT	AREA
6-29-95	8:00	277	19413	Y	-	-	-	-	185' / 22'	4,070	
6-29-95	10:10	278	21725	Y	-	-	-	-	185' / 22'	4,090	
6-29-95	1:45	279	32103	Y	-	-	-	-	107' / 22'	2,398	
6-29-95	1:50	280	21581	Y	-	-	-	-	107' / 22'	2,398	
	3:00	281	19310	Y	-	-	-	-			PATCH WORK
		282	32102	Y	-	-	-	-			OF WOUNDS SCAP PLACES
		283	32103	Y	-	-	-	-			ALL SEAMS
		284	32103	Y	-	-	-	-			AIR TESTED
		285	32102	Y	-	-	-	-			AND APPROVALS
		286	19319	Y	-	-	-	-			TOTAL 1100 SQ FT
											+ 1962 SQ FT
											2062

Total This Sheet	14,998
From Sheet #	
Cumulative Total	

COMMENTS * PASSES ARE FOR BOTTOM OF 24" SINKHOLE PIPE (SPI & SPT) INCLUDED IN PAY ITEM 79, INCLUDED IN ITEM 70 (24" CORR HDPE PIPE)
 SOURCE FEET IN PATCH WORK AREA APPROXIMATE
 SEE AS BUILT FOR LAYOUT.

• B - Read P - Patch CS - Cap Strip
 • V - Vacuum S-Spark AP-Air Pressure VI-Visual Impact AI-Air Lance
 CHKD BY: *[Signature]*
 SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
6/20/05	1:00	287	19212	Y						181/22	2982
	1:05	288	↓							181/22	2932
	1:10	289	19427				P	Y	V	179/22	2938
	1:15	290	↓							185/22	2970
	1:20	291	21723							181/22	2832
	1:25	292	↓				P	Y	V	185/22	2970
	10:10	293	19317							186/22	2992
	10:25	294	↓							188/22	2926
	10:35	295	21708				P	Y	V	183/22	2926
	10:45	296	↓							183/22	2936
	11:00	297	19435							183/22	2936
	11:15	298	↓							183/22	2936
	1:00	299	19408				P	Y	V	181/22	2920
Y	1:15	300	↓				P	Y	V	181/22	2920

COMMENTS TAKE DOWN 21723	Total This Sheet	2920
	From Sheet #33	1,069,226
	Cumulative Total	1,126,426

* B - Bead P - Patch, CS - Cap Strip
 ** V - Vacuum S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE [Signature]

PANEL PLACEMENT LOG

PROJECT NO. 876-HP

Sheet 33 of 115

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

DATE	TIME	PANEL #	ROIL #	SUBGR	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA
------	------	---------	--------	-------	--------------	---------------	------------	--------------------	------

6/30/95	1:30	301	19228	Y	SEARCH	B	Y	V	450 FT
	2:00	302	19391		SUBGRADE	P	Y	V	450 FT
	2:15	303	19391			P	Y	V	450 FT
	2:40	304	19411		SEARCH	P	Y	V	450 FT
	3:05	305	19411			P	Y	V	450 FT
	3:40	306	19411		SEARCH	P	Y	V	450 FT
	4:00	307	19405			P	Y	V	450 FT
	4:55	308	19405		SEARCH	P	Y	V	450 FT
	5:00	309	19428			P	Y	V	450 FT
	5:40	310	32118			P	Y	V	450 FT

COMMENTS:

Total This Sheet	48,356
From Sheet #31	1,020,870
Cumulative Total	1,069,226

* B - Brad P - Patch, CS - Cap Strip
** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
7/3/95	8:00	P-311	19390	Y						250/22	5,676
	8:15	312	19389							242/22	5,324
	9:00	313	19374							253/22	5,566
	10:15	314	19370							252/22	5,544
	10:25	315	19407							253/22	5,566
	10:35	316	19395							254/22	5,588
	11:00	317	19429							255/22	5,610
	11:05	318	32106							255/22	5,610
	11:30	319	32146							255/22	5,610
↓	11:45	320	32148	↓						255/22	5,610
 											
 											

COMMENTS:

Total This Sheet	55,704
From Sheet # <u>34</u>	1,126,426
Cumulative Total	1,182,130

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: P. Mark

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NYC Department of Environmental Protection

Sheet 36 of 115

DATE TIME PANEL # ROLL # SUBGR AP'D (Y/N) DEFICIENCIES REPAIR METHOD REPAIR TEST TYPE** LW FSQ FT AREA

DATE	TIME	PANEL #	ROLL #	SUBGR	AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	TYPE**	LW	FSQ FT	AREA
7/5/95	11:00	321	19403		Y						5,170	
	11:30	322	32101								5,588	
	1:00	323	19383	CAMP		1	Bp	Y	V	254/22	5,588	
	1:25	324	19409	AN BRIDGE		5	P	Y	V	251/22	5,522	
	2:20	325	19368	CIMPS		3	Bp	Y	V	249/22	5,478	
	2:40	326	19392	SUBGRADE		1	Bp	Y	V	246/22	5,412	
	3:30	327	19464	TERMS		2	P	Y	V	246/22	5,412	
	4:00	328	19381							245/22	6,390	

COMMENTS: NO QC/DATA

Total This Sheet	43
From Sheet #35	1182, 130
Cumulative Total	2,256,990

B - Bead P - Patch CS - Cap Strip
 V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AI - Air Lance

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AND (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
7/6/95	7:53	329	19364	Y	SUBGRADE CLUMPS	1 1.000 3	P B	Y Y	✓ ✓	243/22	5,346
	8:05	330	21611	-						242/22	5,324
	8:40	331	19367							240/22	5,280
	9:00	332	19224							243/22	5,346
	10:20	333	32354							245/22	5,280
	11:15	334	32153							246/22	5,302
	1:00	335	19379		CLUMPS	2				279/22	39,38
	1:30	336	19379		SUBGRADE	1				176/22	3,872
	2:20	337	32140							181/22	3,982
	2:35	338	32140							181/22	3,982
	2:55	339	19384		SUBGRADE	1	P	Y	✓	183/22	4,026
	3:10	340	29384		FOLD SUBGRADE	2	B P	Y Y	Y Y	190/22	4,180
	3:45	341	19312		SUBGRADE WRINKLES	3 5	P B	Y Y	✓ ✓	187/22	4,114
	4:20	342	19312		SUBGRADE	5	P	Y	✓	186/22	4,092

COMMENTS

Total This Sheet	67,064
From Sheet #36	1,225,690
Cumulative Total	1,289,754

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: F. Mack

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

Sheet 38 of 115

DATE	TIME	PANEL #	ROLL #	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR	REPAIR METHOD	Y/N	TYPE**	L/W	AREA SQ. FT.
7/6/95	2:00	340	19384	A	SUBGRADE	✓				190'x22'	4180
	4:10	341	19312		SUBGRADE W/IMPACTS	5+				187'x22'	4114
	4:20	342	19312		SUBGRADE BETTS	5				186'x22'	4092
	4:30	343	19233		-	-				186'x22'	4092
	4:50	344	19233	↑	SUBGRADE	2	P	P	✓	184'x22'	4048
											8,140

Counted on LAST SHEET

COMMENTS:

Total This Sheet	20,526
From Sheet # 37, 289, 754	
Cumulative Total	297,894

* B - Road P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHKD BY

SIGNATURE

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	±SQ. FT
7/7/95	8:00	345	32347	Y	TEAR	1	B	Y	✓	188/22	4,136
	8:10	346	↓		SUBGRADE	1	P	Y	✓	190/22	4,180
	8:20	347	19236		---	---				192/22	4,224
	8:30	348	↓		---	---				192/22	4,224
	8:45	349	32348		CRUMPS	3	B	Y	✓	212/22	4,664
	9:00	350	↓		---	---				196/22	4,312
	10:45	351	19376							198/22	4,356
	11:00	352	↓							190/22	4,180
	11:40	353	19384							208/22	4,576
 											

COMMENTS: *MATT RESTRICTS ON BOTH SIDES OF 348*



Total This Sheet	38,852
From Sheet #38	1,297,894
Cumulative Total	1,336,746

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	# ROLT	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	AREA
------	------	---------	--------	-----------------	--------------	---------------	------------	--------	------

7/10/95	7:30	354	19384	Y					204/22 4,488
	8:00	355	32355						220/22 4,840
	1:00	356	1932092						286/22 6,292
	1:30	357	19386						181/214 4,378
	2:00	358	19386	Subgrade	1	P	Y	V	155/184 3,729
	2:15	359	32355						128/155 3,113
	2:30	360	32354						100/122 2,508
	2:45	361	32092						66/120 1,826
	2:55	362	32355						98/66 1,144
	3:00	363	19386						9/38 517

COMMENTS:

Total This Sheet	52,835
From Sheet 139	1,336,746
Cumulative Total	1,389,581

B - Bead P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAV	±SQ. FT
7/12/95	11:00	364	21683	Y						227 <input type="checkbox"/> 249	5,236
	11:15	365	32137		CRIMPS	2	B	Y	✓	336'	7,392
	12:50	364	32127		HANDLING	1	B	Y	✓	244 <input type="checkbox"/> 227	4,763
	1:10	368	32127		HOLE	1	P	Y	✓	151 <input type="checkbox"/> 174	4,180
	1:15	367	19222		HOLE	1	B	Y	✓	174 <input type="checkbox"/> 208	3,575
	1:30	369	19222							26 <input type="checkbox"/> 151	3,047
	1:45	370	19381							100 <input type="checkbox"/> 126	2,486
	2:00	371	19368							73 <input type="checkbox"/> 100	4,903
	2:10	372	19368							47 <input type="checkbox"/> 73	4,320
	2:15	373	17222							20 <input type="checkbox"/> 47	737
	2:22	374	19222							20	220

COMMENTS:	Total This Sheet	34,859
	From Sheet #40	1,369,581
	Cumulative Total	1,404,440

* B - Bend, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: P. Mark SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NO: 876-HP

NY (Department of Environmental Protection)
PROJECT NAME: Pelham Bay Landfill

DATE	TIME	PANEL #	ROLL #	SURCH AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
------	------	---------	--------	------------------	--------------	---------------	-------------	------

7/13/95	1:00	375	19882	Y				4,312
	1:30	376						4,334
	2:00	377	32143					4,081
	2:15	378						3,630
	2:45	379	21730					3,179
	3:00	380	32143					4,334
	3:15	381	21730					4,331
	3:45	382	19429					1,408
	4:00	383			CRIMP	B	Y	2,288
	4:30	384	19395		SUGGLAND	P	Y	1,826
	4:45	385			SUGGLAND	P	Y	1,540

COMMENTS

Total This Sheet	32,263
From Sheet # 41	1,404,440
Cumulative Total	1,436,703

B - Bead Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHECKD BY:

SIGNATURE

P. Mark

[Signature]

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAW	±SQ. FT
7/14/95	10:15	386	19253	Y	SUBGRADE	1	P	Y	✓	250/22	5,500
	10:30	387	19259		MANHOLE	1	P	Y	✓	200/22	5,720
	10:50	388	21688							222/271	5,423
	11:20	389	19047							271/22	5,962
	1:00	390	19354							168/222	4,290
	1:20	391	19354		CRIMP	1	B	Y	✓	105/168	3,036
	1:40	392	19253							44/108	1,672
	1:50	393	19354							0/44	484
 											

COMMENTS	Total This Sheet	32,087
	From Sheet #42	1,436,703
	Cumulative Total	1,468,790

* B - Bead P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: P. Mark

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NO: 876-HP

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

DATE	TIME	PANEL #	ROLL #	SRGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LAW	AREA
------	------	---------	--------	----------------	--------------	---------------	------------	--------	-----	------

7/20/95	7:45	P-394	19249							5,720
	7:55	P-395	19246		TEAR	B	Y	V	258/22	5,676
	8:15	P-398	19427		CRIMPS	B	Y	V	259/22	5,698
	8:40	P-397	19425						259/22	5,692
	10:07	P-398	21703		SUGARDC	P	Y	V	259/22	5,692
	10:30	P-399	21702						255/22	5,610
	10:52	P-400	19276						255/22	5,610
	11:10	P-401	21737						251/22	5,522
	11:25	P-402	19396						250/22	5,500
	1:05	P-403	19284						247/22	5,434
	1:30	P-404	19287		SUGARDC 1	P	Y	V	250/22	5,500
	1:45	P-405	19399		SUGARDC 2	P	Y	V	297/22	5,434

COMMENTS

Total This Sheet	67,088
From Sheet # 43	1,468,790
Cumulative Total	1,535,878

• B - Bead P - Patch, CS - Cap Strip
 •• V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHKD BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO. 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAW	±SQ. FT
7/24/95	10:20	406	19285	Y						241/22	5,302
	10:35	407	21699							241/22	5,302
	10:45	408	32356							241/22	5,302
	11:10	409	19397							240/22	5,280
	11:25	410	19393		EW+Subgrade	1+2	P	Y	✓	240/22	5,280
	1:00	411	19275							240/22	5,280
	1:20	412	21685							240/22	5,280
	1:40	413	21684							240/22'	5,280
	3:20	414	21709							170/22	3,740
	3:30	415	21596							170/22	3,740
	3:50	416	19339							168/22	3,696
	4:10	417	21717							167/22	3,674

COMMENTS:	Total This Sheet	57,156
	From Sheet #	1535,878
	Cumulative Total	1593,034

* B - Bead P - Patch, CS - Cap Strip 339
340

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance 435-406 147
407-408 148
410-411 149
412-413 150

CHK'D BY P. Mark SIGNATURE [Signature]

PANEL PLACEMENT LOG

NY Department of Environmental Protection

PROJECT NAME: Peihau Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SURGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA
------	------	---------	--------	-----------------	--------------	---------------	------------	--------------------	------

7/25	7:45	418	21583	Y	Handlines	B	Y	V	3630
	8:00	419	19341		CRIMP	B	Y	V	3630
	8:15	420	19403						3608
	8:30	421	19336		CRIMPS	B	Y	V	3564
	8:45	422	19364						3522
	9:00	423	19224		HANDLINES	B	Y	V	3432
	9:10	424	19367						3366
	9:20	425	32101		CRIMP	B	Y	V	3366
	10:20	426	21684		Handlines	B	Y	V	3300
	10:40	427	19397		Substrate	P	Y	V	3256
	10:50	428	21685						3168
	11:00	429	19275						3124
	11:10	430	19285	Number					3036
	11:30	431	21699	↑					2992

COMMENTS

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AI - Air Lance

CHECKED BY

[Signature]

SIGNATURE

[Signature]

228/227 MISKIN
222/229 RAIN
222/226

Total This Sheet	46,992
From Sheet # 45	153,034
Cumulative Total	190,026

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LW	±SQ. FT
7/26/95	10:55	432	21607	Y	Slices Subgrade	2	PP	YY	✓	231/22	5082
	11:25	433	19271		Handing Subgrade	43	BBP	YY	✓	228/22	5016
	11:35	434	21701		Slices Subgrade Clamp	212	BPB	YY	✓	228/22	5016
	12:55	435	19388		Subgrade	3	P	Y	✓	226/22	4972
	1:10	436	21700		A/E (MAG) ✓ (E/P) ✓ (W/D)						

COMMENTS:

A = Group

Total This Sheet	20,086
From Sheet #46	1,640,026
Cumulative Total	1,660,112

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

CHK'D BY: *P. Madala*

SIGNATURE: *Paul J. [Signature]*

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 98 of 115

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	AREA SQ. FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------	-------------

7/27/85	1:45	436	19270	?					3674
	1:55	437	19270						3652
	2:05	438	19267		Subgrade Clind		Y	U	3630
	2:25	439	19267		Subgrade Clind		Y	U	3630
	3:10	440	19280		no sheet termination through				1694
	3:25	441			MOVED DOWN				1546
	3:35	442			MOVED DOWN				3608

COMMENTS:
 ? = APPROVED BY RESIDENT ENGINEER. INSPECTOR FEELS QUALITY OF SUBGRADE IS QUESTIONABLE.

Total This Sheet	21428
From Sheet #47	1660, 112
Cumulative Total	1681540

- B Band, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY: *[Signature]*
 SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876-HP

332
337

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAW	±SQ. FT
8/1/95	7:30	443	19283	Y	SUBGRADE CRIMPS	5	P	Y	✓	166/22	3652
	7:40	444	↓		SUBGRADE	4	P	Y	✓	168/22	3696
	7:55	445	19273		CRIMP SUBGRADE	6	B P	Y	✓	167/22	3674
	8:05	446	↓		PUNCTURE SUBGRADE	1	P	Y	✓	168/22	3696
	8:55	447	19272		SUBGRADE CUTS	1	P	Y	✓	167/22	3674
	10:15	448	↓		SUBGRADE	6	P	Y	✓	169/22	3718
	10:45	449	19266		SLICE	1	B	Y	✓	171/22	3762
	11:30	450	↓		SUBGRADE	1	P	Y	✓	172/22	3784
	1:15	451	19369		SUBGRADE	2	P	Y	✓	172/22	3784
	1:30	452	↓		SLICE	1	B P	Y	✓	172/22	3784
	1:50	453	19288							172/22	3784
	2:10	454	↓							174/22	3828
	2:30	455	21732		SUBGRADE	1	P	Y	✓	174/22	3828
	2:50	456	↓		SUBGRADE	5	P	Y	✓	176/22	3872
COMMENTS	3:15	457	19303		SUBGRADE SLICE	1	P B	Y	✓	176/22	3872
	3:30	458	↓		SUBGRADE CRIMP	2	P B	Y	✓	178/22	3916
	4:00	459	19306		SUBGRADE	2	P	Y	✓	178/22	3916
		460	↓		SUBGRADE	2	P	Y	✓	178/22	3916
										Total This Sheet	68156
										From Sheet #	1,601,546
										Cumulative Total	1,749,696

* B - Bend P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

CHK'D BY: P. M...

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROLL #	SURCH AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LW	ASQ FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------	----	--------

8/2/95	8:00	461	19271	Y					182/22	4,004
	8:15	462	21700	Y						
	8:30	463	19382						169/22	3,718
	9:00	464	19399						43/22	946
	3:00	465	21667							
	3:30	466	21607							
	7:40	467	21761	Y					45/22	990
	8:00	468								
	8:30	469								
	8/3/95									

COMMENTS

NOT PAY ITEM #79

Total This Sheet	①
From Sheet #49	1,749,696
Cumulative Total	1,749,696

B - Bend, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHECK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/3/95 ↓	10:00	470	19257	Y	SUBGRADE	1	P	Y	✓	202 / 22	4,444
	10:30	471	↓	↓						204 / 22	4,488
	11:00	472	19262	↓						206 / 22	4,532
	11:30	473	↓	↓	TOO SHORT @ TRENCH		ADD SEC. TRENCH	MOVE FORWARD 2 CAP STRIPPED	✓	200 / 22	4,400
	12:45	474	19264	Y	CRIMP	1	B	Y	✓	233 / 22	5,126
	1:15	475	19304	↓						228 / 22	5,016
	1:45	476	↓	Y	ALL C/GRADG 3 MUST BE PULLED BACK IN AXIAL TRENCH	1	P	Y	✓	133 / 22	2,926
	2:00	477	32356	↓						131 / 22	2,882
	2:15	478	19393	↓						128 / 22	2,816

COMMENTS:

Total This Sheet	36,630
From Sheet # 50	1,749,696
Cumulative Total	1,786,326

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: P. March

SIGNATURE: Red [Signature]

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROIL #	SURCH APD (Y/N)	DEFICIENCIES TYPE NUMBER	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	LW AREA SQ. FT
------	------	---------	--------	-----------------	--------------------------	---------------	------------	--------------------	----------------

8/4/85	1:45	479	21617	Y					63/22 1,386
	2:00	480	21635		Subgrade		P	Y	63/22 1,386
	2:15	481	21613						63/22 1,386
	3:00	482	19264						
	3:15	483	19264						
	3:30	484	19264						60/22
	3:45	485	19283		Subgrade		P	Y	60/22

COMMENTS

Total This Sheet	4,158
From Sheet #51	1,786,326
Cumulative Total	1,790,484

B - Bead P - Patch CS - Cap Strip

** V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AI - Air Lance

CHK'D BY:

SIGNATURE

NYC Department of Environmental Protection


PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8-8	11:25	486	19425	Y						70/22	1,540
	11:40	487	19425							70/22	1,540
	11:50	488	19287							70/22	1,540
	12:40	489	19287		SUBGRADE	2	P	Y	✓	70/22	1,540
	12:50	490	19396							70/22	1,540
	1:00	491	19396							70/22	1,540
	1:10	492	19396							70/22	1,540
	1:25	493	21612 19235							45/20	1,265
	1:35	494	19235 21646							25/45	770
	1:45	495	19235 19235							25/25	275
	1:50	496	19235 19232							25/22	275
	2:00	497	19235 19235		SUBGRADE CRIMP	3	P	Y Y	✓ ✓	45/25	770
	2:10	498	19232		SUBGRADE	1	P	Y	✓	45/45	1,210
✓	2:30	499	19261	✓	SUBGRADE	5	P	Y	✓	245/22	5,390

COMMENTS:



Total This Sheet	20,735
From Sheet #52	1,770,484
Cumulative Total	1,811,219

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROIL #	SRCH APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LW	AREA SQ. FT.
------	------	---------	--------	----------------	--------------	---------------	------------	--------	----	--------------

8/9/95	7:45 AM	500	21707	Y					247/22	5434
	8:05 AM	501	21707						175/22	3,850
	6:30 AM	502	19241						149/22	3,990
	11:01 AM	503	19307						227/230	4,730
	11:15 AM	504	19263						226/230	4,950
	11:30 AM	505	19300						227/230	4,928
	12:18 PM	506	19298						220/22	4,840
	1:09 PM	507	19292						216/22	4,752
	1:30 PM	508	19256						214/22	4,708
	2:00 PM	509	19256						212/22	4,664
	2:30 PM	510	19297						200/167	4,036
	2:45 PM	511	19297						167/133	3,800
	3:00 PM	512	19292						133/98	2,541
	3:40 PM	513	19295						98/50	1,628

COMMENTS

3:45
3:50

514 19297
515 19295

Cumulative Total	1,868,766
Total This Sheet	57,519
From Sheet # 53	1,912,219

B - Bend P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AI - Air Lance

CHECKD BY:

SIGNATURE:

NYC Department of Environmental Protection PANEL PLACEMENT LOG


PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP


DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/10/95	8:40	P-516	32109	Y	SUBGRADE	2	P	Y	U	272/22	5984
	9:10	P-517	21734		CLIMPS SUBGRADE HANDLING	2, 2	BPB	Y Y	U U	207/236	4,873
	10:00	P-518	21723							175/207	4,202
	10:20	P-519	32109 21723							139/175	3,454
	10:30	P-520	32109							103/139	2,662
	10:50	521	21734							75/103	1,958
	11:10	522	19250 21734							40/75	1,665
	11:20	523	21734							4/40	539
	1:00	524	19255		SUBGRADE	2	P	Y	U	275/22	6,050
	1:25	525	21738		SUBGRADE	2	P	Y	U	275/22	6,050
	1:45	526	19365		TARE DS					273/22	6,006
	2:15	527	32106		SUBGRADE	1	P	Y	U	273/22	6,006
	2:35	528	21726		SUBGRADE	2	P	Y	U	273/22	6,006
	2:55	529	19366		TARE DS SUBGRADE	1	P	Y	U	273/22	6,006

COMMENTS:

Total This Sheet	61,459
From Sheet #54	1,868,768
Cumulative Total	1,930,227

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PANEL PLACEMENT LOG

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SURCH AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LW	ASQ. FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------	----	---------

8/11/95	7:30	530	21727	Y					270/22	5,940
	8:00	531	21670						270/22	5,940
	8:50	532	21733						270/22	5,940

Total This Sheet	17,820
From Sheet #	1,930,227
Cumulative Total	1,948,047

COMMENTS

B - Bead P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP


DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/15/75	7:35	533	19361	Y	HANDLING	1	B	Y	V	265/22	5,830
	7:55	534	19309		SLICE	1	B	Y	V	265/22	5,830
	8:20	538	19360							265/22	5,830
	8:45	536	19362		LARGE CLUMPS	2	B	Y	V	265/22	5,830
	9:05	537	19331							265/22	5,830
	10:15	538	21669							260/22	5,720
	10:35	539	19346							265/22	5,830
	11:00	540	21668		SUBGRADE	1	P	Y	V	265/22	5,830
	11:20	541	19363							260/22	5,896
	11:40	542	21671							270/22	5,940
	1:40	543	19354		SLICE	1	B	Y	V	200/22	4,400
	2:00	544	↓							200/22	4,460
	2:30	545	19318		HANDLING	2	B	Y	V	200/22	4,400
	2:50	546	↓							200/22	4,400

COMMENTS

Total This Sheet 75966
 From Sheet #56 1448047
 Cumulative Total 2024013

- * B - Bend, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Leak

CHK'D BY: 

SIGNATURE: 

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SRGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE	AREA
8/15/95	3:15	547	19325	Y					200/22 4,400
	3:35	548		↑					202/22 4,444
Empty rows (10 total)									

COMMENTS

Total This Sheet	8844
From Sheet #57	2,024,013
Cumulative Total	2,032,857

B - Band, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHECK'D BY:

SIGNATURE:

1-196
1-1-0
2266

Sheet 59 of 115


NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/16/95	7:50	549	19330	Y	-					54/17	918
	8:00	550								SEE DRAW	1,570
	8:05	Boat for 1/0									
	8:10	551			SUBGRADE	1	P	Y	✓	SEE DRAW	3,309
	8:20	552	19334							173 □ 131	3,344
	8:25	553								131 □ 81	2,332
	8:40	554	19308							81 □ 30	1,221
	9:00	555								57/22	1,254
	9:08	556								55 □ 70	1,023
	9:15	557								28 □ 70	726
	9:20	558								98/22	2,156
	10:00	559	19329							90 □ 108	2,266
	10:10	560								108/22	2,376
	10:20	561								108 □ 121	2,519

COMMENTS



Total This Sheet 25,014
 From Sheet #58 2,032.85
 Cumulative Total 2,057.87

* B - Band, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Inlet

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

DATE	TIME	PANEL #	ROLL #	SURGR AP.D.(Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST		AREA
							TYPE	Y/N	

8/16/95	10:35	562	19335	Y					2,794
	10:45	563							2,812
	10:55	564							2,464
	11:10	565	19337						2,112
	11:15	566	19329						1,760
	11:25	567	19337						1,562
	11:35	568							1,396
	12:35	569	19333						1,738
	12:40	570							1,749
	12:45	571							1,804
	12:50	572							1,746
	1:00	573							1,562
	1:10	574	21727						387
	1:20	575							347

COMMENTS

Total This Sheet	26,890
From Sheet #59	2,059,871
Cumulative Total	2,086,761

• B. Band P. Patch, CS. Cap strip
 • V. Vacuum S. Spark, AP. Air Pressure, VI. Visual, I. Impact, AI. Air Line

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/18/95	9:10	576	19260	N*						254/22	5588
	10:20	577	19323	Y						144 ²⁵⁴ / 22	4708
	10:43	578	19347	Y						153 ¹⁴⁴ / 22	3817
	10:57	579	19347	Y						109 ¹⁵³ / 22	2882
	11:15	580	19323	N*						65 ¹⁶⁹ / 22	1914
	11:35	581	19260	N*						16 ⁶⁵ / 22	891
	11:45	582	19323	N*						4 ¹⁶ / 22	80

COMMENTS * Subgrade was not compacted near bottom anchor trench

Total This Sheet	19,880
From Sheet #	2,054,761
Cumulative Total	2,104,641

* B - Bead Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: Daniel O'Connor

Loggia a/b

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLE #	SURGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA L/W	±SQ. FT
8-22	7:50	583	19345					193/22	183	4,246
	8:20	584	19345					183	183	3,476
	8:40	585	19338					133	85	2,398
	9:08	586	19259					36	85	1,320
	10:45	587	19259					36	15	263
	10:50	588	19298					190/22	15	4,180
	11:00	589	19298					187/22	15	4,114
<p>COMMENTS</p> <p>Total This Sheet: 19,997</p> <p>From Sheet # 2,107,834</p> <p>Cumulative Total: 2,124,638</p>										

B - Bond P Patch, CS (Cap Strip)

V - Vacuum S Spark, AP Air Pressure, VI - Visual Impact, All Air Lines

CHK'D BY

[Signature]

SIGNATURE

PM

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8-23	1:45	473A	192L2								- 1108
	1:50	590	21693		Multiple Backs must be CUT OUT + PATCHED		Y	V	195/22		4,290
	2:00	591	21693			187/22				4,114	
	2:25	592	21718			190/22				4,180	
	3:00	593	21718			187/22				4,114	

COMMENTS: * 473A was CUT from P473 (area (173+473A) MUST BE CALCULATED) and difference of original 173 + calculated area must be deducted for cumulative total

(orig.) P473 4,100 Ft²
 NEW AREA 473+ 473A = 3,292 Ft²
 1,108

Total This Sheet 15,590
 From Sheet # 60 2,124,638
 Cumulative Total 2,140,228

* B - Back P - Patch, CS - Cap Strip
 ** V - Vacuum S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

CHK'D BY [Signature] SIGNATURE [Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 624 of 115

DATE	TIME	PANEL #	ROLL #	STRGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	LAW	ASQ FT AREA
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	-----	-------------

8/24/55	7.55	594	19254	Y					187/22	4114
---------	------	-----	-------	---	--	--	--	--	--------	------

	8.15	595	19254						183/22	4026
--	------	-----	-------	--	--	--	--	--	--------	------

	8.45	596	21586						176/22	3,872
--	------	-----	-------	--	--	--	--	--	--------	-------

	9:00	597	21686						172/22	3,784
--	------	-----	-------	--	--	--	--	--	--------	-------

	10.50	598	19332						170/22	3,740
--	-------	-----	-------	--	--	--	--	--	--------	-------

	11:10	599	19332						167/22	3,674
--	-------	-----	-------	--	--	--	--	--	--------	-------

	11.30	600	21713						161/22	3,542
--	-------	-----	-------	--	--	--	--	--	--------	-------

	12.45	601	21713						157/22	3,454
--	-------	-----	-------	--	--	--	--	--	--------	-------

	1.10	602	19321						157/22	3,454
--	------	-----	-------	--	--	--	--	--	--------	-------

	1.35	603	19321						153/22	3,366
--	------	-----	-------	--	--	--	--	--	--------	-------

	2.45	604	19291						153/22	3,366
--	------	-----	-------	--	--	--	--	--	--------	-------

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

COMMENTS

B. Bad P - Patch (S - Cap Strip

V Vacuum S Spark AP Air Pressure VI Visual I Impact AI Air Lance

CHECKED BY

SIGNATURE

[Handwritten Signature]

[Handwritten Signature]

X

370

with

REMOVED - Damaged by

2:20 SUFFIC for with

Total This Sheet 37,026

From Sheet # 61 2,440,228

Cumulative Total 2,177,254

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAV	±SQ. FT
8/28/95	7:30	P-604	19271	/						151/22	3,322
	8:00	P-605	19290							148/22	3,256
	8:00	P-606	↓							141/22	3,102
	8:45	P-607	19276							141/22	3,102
	9:00	P-608	↓							141/22	3,102
	10:15	P-609	19294							136/22	2,992
	10:30	P-610	↓							134/50	2,329
	11:00	P-611	↓							55/50	385
	12:30	P-612	19432							131/22	2,882
	1:20	P-613	19246							132/22	2,904
	2:00	P-614	21669							131/22	2,882
	2:30	P-615	19360							136/22	2,992


COMMENTS

Total This Sheet 33,250
 From Sheet # 62 2,177,254
 Cumulative Total 2,210,504


* B - Bead Patch, CS - Cap Strip

** V - Vacuum S Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY



SIGNATURE



PANEL PLACEMENT LOG

N.Y. Department of Environmental Protection

PROJECT NAME Pelham Bay Landfill

PROJECT NO 876-HP

DATE	TIME	PANEL #	ROLL #	SERIAL APD (VIN)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TEST TYPE	AREA
------	------	---------	--------	------------------	--------------	---------------	------------	-----------	------

8/30/95	1:45	616	17286	Y					3600
---------	------	-----	-------	---	--	--	--	--	------

	8:00	617	19286						2912
--	------	-----	-------	--	--	--	--	--	------

	8:5	618	18201						4774
--	-----	-----	-------	--	--	--	--	--	------

	10:00	619	32123						4696
--	-------	-----	-------	--	--	--	--	--	------

	10:30	620	19223						4488
--	-------	-----	-------	--	--	--	--	--	------

	10:45	621	1904						4598
--	-------	-----	------	--	--	--	--	--	------

	11:10	622	19301						4444
--	-------	-----	-------	--	--	--	--	--	------

	11:30	623	32121		HANDLING	B	Y	U	4444
--	-------	-----	-------	--	----------	---	---	---	------

	1:00	624	19225						4674
--	------	-----	-------	--	--	--	--	--	------

	1:20	625	19219		SUBSTRATE HANDLING	P Sp	Y	U	4674
--	------	-----	-------	--	--------------------	------	---	---	------

	1:55	626	21706		EM	Boots	Y	U	4730
--	------	-----	-------	--	----	-------	---	---	------

	2:30	627	18725						4730
--	------	-----	-------	--	--	--	--	--	------

									49164
--	--	--	--	--	--	--	--	--	-------

									21210
--	--	--	--	--	--	--	--	--	-------

									229658
--	--	--	--	--	--	--	--	--	--------


COMMENTS

B. Roof Patch, CS (Cap Strip)

** V. Vertical S. Spark AP. All Defective. All Vertical Impact At All Layers

CHKD BY

SIGNATURE:



688
 17
 H2H15
 S2184

(Handwritten signature)

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
8/30/95	3:00	628	19424	Y						233/22	5,126
	3:25	629	21690							240/22	5,280
	3:50	630	19319							250/22	5,500
	4:15	631	32113							260/22	5,720
	4:35	632	19406							280/22	6,160
	5:05	633	19108							300/22	6,600
	5:45	634	19208							315/22	6,930
 											

COMMENTS

Total This Sheet	41,316
From Sheet #	2,59,668 ^{15c}
Cumulative Total	2,50,984

- * B - Bead P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NY Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROIL #	SURGR	APD (Y/N)	DEFICIENCIES	REPAIR	REPAIR METHOD	Y/N	TYPE**	AREA
------	------	---------	--------	-------	-----------	--------------	--------	---------------	-----	--------	------

6/31/95	8:00	F-635	19269	2							4.86
---------	------	-------	-------	---	--	--	--	--	--	--	------

	9:00	F-636	19225								4.026
--	------	-------	-------	--	--	--	--	--	--	--	-------

	10:00	F-637	19269								3.146
--	-------	-------	-------	--	--	--	--	--	--	--	-------

	11:00	F-638	19254								2.222
--	-------	-------	-------	--	--	--	--	--	--	--	-------

	11:10	F-639	19108								1.287
--	-------	-------	-------	--	--	--	--	--	--	--	-------

	11:30	F-640	19268								4.07
--	-------	-------	-------	--	--	--	--	--	--	--	------

	2:15	F-641	21705								3.520
--	------	-------	-------	--	--	--	--	--	--	--	-------

	2:22	F-642	21705								3.344
--	------	-------	-------	--	--	--	--	--	--	--	-------

	2:32	F-643	21717								3.256
--	------	-------	-------	--	--	--	--	--	--	--	-------

	2:40	F-644	21719								3.146
--	------	-------	-------	--	--	--	--	--	--	--	-------

	2:50	F-645	21719								4.90
--	------	-------	-------	--	--	--	--	--	--	--	------

	3:05	F-646	21721								5.882
--	------	-------	-------	--	--	--	--	--	--	--	-------

	3:10	F-647	21721								2.794
--	------	-------	-------	--	--	--	--	--	--	--	-------

	3:25	F-648	21721								2.728
--	------	-------	-------	--	--	--	--	--	--	--	-------

	3:40	F-649	21721								2.33
--	------	-------	-------	--	--	--	--	--	--	--	------

											2.30
--	--	--	--	--	--	--	--	--	--	--	------

											2.30
--	--	--	--	--	--	--	--	--	--	--	------

Total This Sheet 38.610

From Sheet #65 2.30

Cumulative Total 2.30

COMMENTS: 3:40 649
 2 = INSTALLED DOES NOT LIKE SUBGRADE. IT WAS
 4.10 CLEANED UP AND SIGNED OFF BY GUNDEL

* B. Wind P. Patch CS. Cap Strip
 ** V. Vacuum S. Spark. AP. Air Pressure. VI. Visual I. Impact. AI. Air Lance

CHKD BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection **PANEL PLACEMENT LOG**

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT	
8/31/85	3:40	649	21687							122	22	2,684
	4:10	650	21687							116	6	696
	4:30	651	21687							61	6	536
	4:45	652	21687							22	3	66

COMMENTS

Total This Sheet	3,982
From Sheet # <u>66</u>	2,329, 99 ⁵⁷⁴
Cumulative Total	2,342, 99 ⁵⁷⁴

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: PM

SIGNATURE: [Signature]

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	------

9/7/95	7:45	653	21715	?					3,872
	7:55	654	↑						3,718
	8:05	655	19279	EW	1	f	Y	V	3,520
	8:20	656	↑						3,410
	8:50	657	32129	Handwritten	4	B, P	Y	V	3,256
	10:45	658	19300						3,190
	11:00	659	21706						3,080
	11:15	660	19246						2,970
	11:25	661	19256						2,882
	12:45	662	19201						2,816
	1:00	663	19263						2,772
	1:25	664	19307						2,706
	1:35	665	19363						2,706
	1:50	666	21671						2,750

COMMENTS: 2:05 667 19305 12/22 2.6845F

Total This Sheet 43,648
From Sheet # 61 2,343,574
Cumulative Total 2,387,222

CHK'D BY

PMC

SIGNATURE

[Signature]

* B. Panel P. Patch, CS. Cap. Sump
** V. Vacuum, S. Spark, AP. Air Pressure, VI. Visual Impact, AI. Air Ingress

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	#SQ. FT
9/8/95	7:45	668	19278	?	-					245/22	5,390
	8:00	669	19293		Substrate	1	P	Y	✓	238/22	5,236
	8:30	670	19274		Handling	2	B	Y	✓	223/22	5,016
	10:45	671	19221		Handling	4	B,P	Y	✓	222/22	4,834
	11:00	672	21714							220/22	4,840

COMMENTS	Total This Sheet	25,366
	From Sheet #65	2,389,908
	Cumulative Total	2,415,274

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: P.M. SIGNATURE: [Signature]

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROIL #	SRCH AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	AREA
9/11/95	7:45	673	21704	Y					
	8:00	674	21720						4,708
	8:15	675	21712						4,598
	8:45	676	21694	?			B		4,510
	8:55	677	↓				P		4,400
	9:15	678	21696				P		4,290
	10:15	679	↓				P		4,202
	10:30	680	21712				P		4,026
	11:00	681	21720				P		3,938
	11:20	682	21704				P		3,762
	12:45	683	19221				P		3,608
	1:00	684	21714				P		3,608
	1:15	685	19274				P		3,410

COMMENTS

Total This Sheet	53,856
From Sheet #69	2,415,274
Cumulative Total	2,469,130

B - Road P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Emissions

CHIEF

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
9/12/95	7.55	686	1503	✓						144/22	3168
	8.10	687	1905		subgrade	1	P	Y	✓	145/22	3190
	8.25	688	1273							146/22	3,212
	8.35	689	21506							147/22	3,234
	8.50	690	21620							149/22	3,278
	9.00	691	19410							153/22	3,366
	9.15	692	21585		HANDLING	2	B	Y	✓	156/22	3,432
	9.25	693	19227							158/22	3,476
	10.15	694	21716							162/22	3,564
	10.30	695	19258		subgrade	1	P	Y	✓	160/22	3,520
	10.45	696	32145							158/22	3,476
	10.50	697	19249							△41	389
	11.55	698	19248							41L/87	1,408
	11.05	699	21688	✓						87L/133	2,420

COMMENTS:

Total This Sheet	41,133
From Sheet #70	2,469,130
Cumulative Total	2,510,263

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: PM

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SIGCR	AP'D (Y/N)	TYPE	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LAW - AREA	ISO FT
------	------	---------	--------	-------	------------	------	--------------	---------------	------------	--------	------------	--------

9/12/95	12.45	700	21722	Y							2,970	
	1.00	701	19133								2,750	
	1.25	702	19390								2,640	
	1.40	703	19249								2,552	
	2:00	704	19226								2,464	

COMMENTS

Total This Sheet	13,376
From Sheet # 71	2,510,267
Cumulative Total	2,523,634

- B Band P Patch CS Cap Strip

- V Vacuum S Spark AP-Air Pressure VI Visual Impact AI Air Lance

CHN'D BY

PM

SIGNATURE

[Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**	L/W	ASQ. FT
9/13/95	7/30	705	19047	Y					119/27	2.426
7/13/95	7.45	706	19296	Y	5.00 RAO		2	V	110/22	2.426

COMMENTS	Total This Sheet	4,840
	From Sheet #72	2,529,639
	Cumulative Total	2,525,479

CHK'D BY: PM SIGNATURE: [Signature]

* B - Read, P - Patch, CS - Cap Sump
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	LAW	±SQ. FT	
↓	8:20	707	19219	Y						78	114	2,112
	8:45	708	21617							40	78	1,298
	8:50	709	21617							PATCH		
	9:05	710	21611							40		440
	9:15	711	18725							108	22	2,376
	10:35	712	32146							102	22	2,244
	11:00	713	19404							98	22	2,156
	11:00	714	19366							93	22	2,046
	11:20	715	21726							90	22	1,980
	12:50	716	21788							83	22	1,826
	1:00	717	19309							79	22	1,738
	1:20	718	19331							75	22	1,650
	1:30	719	19361							71	22	1,562

COMMENTS	Total This Sheet	21,428
	From Sheet #	2,528,479
	Cumulative Total	2,549,907

* B - Bead Patch, CS - Cap Strip
 ** V - Vacuum Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: PM

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NO: 876-HP

PROJECT NAME Pelham Bay Landfill

DATE	TIME	PANEL #	ROLL #	SURGR AP.D.(Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	LAW AREA	ISO FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------	----------	--------

9/14/95	10:15	720	21692	?						5.533
	10:35	721	21695							6.226
	11:10	722	19327							6.435
	1:00	723	21634							394/22
	1:30	724	19320							240
	2:00	725	19328							240
	2:40	726	21691							146
	3:05	727	19328							146
	3:35	728	19320							100
	3:50	729	19328							90
	4:25	730	19327							67

Total This Sheet	46,660
From Sheet #	2,549,907
Cumulative Total	2,596,567

2-1
9/9

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

CHECKED BY

- B. Band P. Patch, CS (Cap Strip)
- V. Vacuum S. Spark, AP Air Pressure, VI Visual Impact, AI Air Lance

COMMENTS

Sheet 77 of 115
5306

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

TEXTURED

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	RSQ. FT
9/20/95	8:45	731	21695	by Resident						108/22	2,376
	9:00	732	21692							100/22	2,200
	9:10	733	21611							88/22	1,936
	10:10	734	19291				NONE			73/22	1,606
	10:30	735	19260							53/22	1,166
	10:55	736	19279							33/22	726
	11:05	737	19279							24 /22	264

COMMENTS

Total This Sheet 10,274

From Sheet # 2,596,567

Cumulative Total 2,606,841

* B - Bond P. Patch, CS - Cap strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Leaks

CHK'D BY *PM*

SIGNATURE *Paul G. [Signature]*

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROLL #	SURGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	LAW	ASQ FT	AREA
9/22/95	8:45	738	19305						44		
	9:00	739	19301						44		
	9:15	740	21715						44		
	10:15	741	19321						44		
	10:30	742	19332						44		
	10:45	743	32129						44		
	11:00	744	18725						44		

STORMWATER ATT.
 Mgr. Package
 TRACED

COMMENTS

Total This Sheet
From Sheet #
Cumulative Total

- B - Panel P Patch, CS (Cap Strip)
- V - Vacuum, S Spark, AP Air Pressure, VI Visual Impact, AI Air Leaks

CHECKED BY

PM

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
9/29/85	10:00	745	21590	NO						150/22	3,300
	10:20	746	19327							147/22	3,234
	10:30	747	19309							141/22	3,102
	10:45	748	19394							137/22	3,014
	11:05	749	32148							131/22	2,582
	1:00	750	21668							125/22	2,750
	1:20	751	19427							117/22	2,574
	1:30	752	19346							112/22	2,464
	1:40	753	19365							107/22	2,354
	2:00	754	21760							102/22	2,244
V	2:15	755	21763	V						95/22	2,090

COMMENTS:

NO PERMISSION TO LAY PANELS. SHOULD BE TOTALS SK = (1)

Total This Sheet	3,008
From Sheet #	2,636,847
Cumulative Total	2,636,849

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: P.M.

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TYPE	NUMBER	TYPE	Y/N	REPAIR TEST TYPE**	L/W	AREA SQ. FT.
10/2/95	9:00	756	21622	N-Y								83 127	2,310
	9:10	757	21733								✓ 78	702	
	10:00	758	32113								✓ 127/22	2,794	
	10:20	759	21598								✓ 127/22	2,794	
	10:40	760	32114								✓ 127/22	2,794	
	10:55	761	19383								✓ 132/22	2,304	
	11:15	762	21637								✓ 132/22	2,504	
	11:40	763	21782								✓ 136/22	2,992	
	1:00	764	21614								✓ 136/22	2,992	
	1:30	765	32117								✓ 140/22	3,080	
	2:00	766	32058								✓ 140/22	3,080	
	2:30	767	21691								✓ 143/22	2,146	

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

Total This Sheet	32,452
From Sheet #	2,689
Cumulative Total	2,689,344

CHK'D BY: FM
 SIGNATURE: [Signature]

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/3/95	8:15	768	19217	N						146/22	3,212
	8:50	769	21635							148/22	3,256
	9:10	770	21635							148/22	3,256
	10:15	771	21635							85/22	1,870
	10:40	772	32106							79/22	1,738
	11:00	773	19255							74/22	1,628
	11:40	774	21721							67/22	1,474

COMMENTS	Total This Sheet	16,434
	From Sheet #	2,683,341
	Cumulative Total	2,685,775

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]* SIGNATURE: *[Signature]*

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

Sheet 83 of 115

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES TYPE	REPAIR METHOD	REPAIR V/N	REPAIR TEST TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	------------------	-------------------	---------------	------------	--------------------	-----	--------------

10/11/95	3:15	775	21638	Y					149/22	3,278
	3:35	776	32153						153/22	3,322
	3:50	777	32118						151/22	3,322
	4:10	778	21615	↑					147/22	3,234
	4:25	779								

COMMENTS

Total This Sheet	13,156
From Sheet #	2685775
Cumulative Total	2698931

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/12/95	7:45	779	21640	Y						142/22	3,124
↓	8:00	780	32119	↓	HANDLING	4	B	Y	✓	142/22	3,124
↓	10:00	781	21618	↓						142/22	3,124
↓	10:15	782	21701	↓						138/22	3,036
	12:30	783	19409							40/22	880
	12:50	784	19409							42/22	924
	1:00	785	19290					NOT		46/22	1,012
	1:10	786	32905					PAY		46/22	1,012
	1:30	787	21619					ITEM		50/22	1,000
	1:50	788	21724							50/22	1,000
	2:05	789	21705							50/22	1,000
	2:30	790	19272							50/22	1,000
	2:40	791	19267							45/22	990

COMMENTS

19267

Total This Sheet 12,408

From Sheet # 2689 327 2689

Cumulative Total 2,687,735

2,711,339

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

PANEL PLACEMENT LOG

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES			REPAIR METHOD*	REPAIR TEST TYPE**	L/W AREA	ESQ. FT.
					NUMBER	TYPE					
10/12/95	3:00	792	19270							45/22	990
	3:45	793	19273							45/22	980
	4:00	794	32352							42/22	924
	4:15	795	32352							42/22	924

COMMENTS:	Total This Sheet	172M
	From Sheet #	2671, 735
	Cumulative Total	2,711,333

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	I/W	±SQ. FT
10/13/85	7:45	796	216 27 ²⁷	Y						42/22	924
	7:50	797	21627							40/22	884
	8:15	798	21639							40/22	884
	8:20	799	21639							36/22	792
NOT PAID ITEM											

COMMENTS:

Total This Sheet	<u>4</u>
From Sheet #	<u>2,681,735</u>
Cumulative Total	<u>2,681,735</u>

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES TYPE	NUMBER	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA FSQ. FT
------	------	---------	--------	------------------	-------------------	--------	---------------	------------	--------	-----	--------------

10-18	8:15	800	19392						* 109/22		2398
	8:30	801	21683						* 123/22		2706
	8:40	802	21737						* 73/22		1606
	8:55	803	21737						* 78/22		1644
	9:15	804	19374						50/17		1287
	9:22	805	19374						18/33		561
	9:26	806	19374						33/30		913
	9:30	807	19374						21/40		189
	11:45	808	19349						207/22		4554
		809	19349						202/22		4444
		810	19350						20		1750

COMMENTS

* NOT COUNT

Total This Sheet	22052
From Sheet #	2711, 337
Cumulative Total	270575

* B - Bead, P - Patch, CS - Cap Strip


** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE

[Handwritten Signature]

[Handwritten Signature]



NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/19/95	9:00	811	19342	Y						333/22	7,326
	9:20	812	19348							329/22	7,238
	1:30	813	19344							278/22	6,116
	2:00	814	19352							284/22	6,248
 											

COMMENTS

Total This Sheet	26,930
From Sheet #	2,785,391
Cumulative Total	2,760,321



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHEK'D BY: Paul M...

SIGNATURE Paul G...

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 89 of 115

NON FAV ITEM SPQ-SP10

DATE	TIME	PANEL #	ROLL #	SUBGR #	AP/D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
						NUMBER	METHOD	TYPE**	FSQ FT

10-26		815	21632					35 / 22	726
		816	19329					33 / 22	226
		817	19288					33 / 22	726
		818	21612					32 / 22	704
		819	19252					33 P	~ 645
		820	21691					47 / 22	1034
			PATCH					45 / 35	4535



COMMENTS

Total This Sheet	4596
From Sheet #	2,760,321
Cumulative Total	2,760,321

* B - Bend, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*



[Handwritten notes and calculations, including '2760321', '2760321', and various numbers.]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
10/27/95		P-821		Y						136/22	2,992
↓		P-822		↓						134/22	2,948
↓		P-823		↓						135/22	2,970

COMMENTS

272
272

Total This Sheet	8,910
From Sheet #	2,760,321
Cumulative Total	2,769,231

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Paul Mabe

SIGNATURE: Paul Gitt

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR	DEFICIENCIES	REPAIR METHOD	REPAIR TYPE	TYPE**	L/W	F50 FT	AREA
------	------	---------	--------	-------	--------------	---------------	-------------	--------	-----	--------	------

10/30/95	1:00	827	21652	✓					178-41/22	3,014	
	1:19	825	21654						185-41/22	3,168	
	1:40	826	21654						167-23/22	3,165	
	2:15	827	21655						163-14/22	3,366	
	2:40	828	21655						163-13/22	2,024	
	3:00	829	21655						163-12/22	3,42	

COMMENTS

S-112

821-136
822
823
134
135

2,530 SF of SMOOTH

225
226
227

Total This Sheet	15,082
From Sheet #	2,023
Cumulative Total	17,105

** V - Vacuum S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
* B - Bend, F - Patch, CS - Cap Strip

CHECKED BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11/7/95	7:45	830	21656	Y						38/22	
	8:00	831	21654							34/20	
	8:15	832	19407							40/22	
	8:30	833	21602							44/22	
	8:45	834	21716							ITRM	
	9:00	835	19236							STOLEN WATER	
	9:15	836	19263							DRAINAGE	
	9:40	837	21716							REPAIR TRENCH	

COMMENTS

830
831
832
833
834
835
836
837

Total This Sheet 0
From Sheet #
Cumulative Total 2,784,313

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

Paul M...

SIGNATURE:

[Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

AREA

DATE	TIME	PANEL #	ROLL #	SUBGR	AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**	I/W	FSQ. FT
------	------	---------	--------	-------	------------	--------------	----------------	------------	--------	-----	---------

11/3/95	2:15	838	19353		Y					178/21	3,738
	2:30	839			↑					171/202	4,108
	2:50	840	21689		↑					53/125	1,991
	3:10	841			↑					53/125	424
	3:30	842			↑					130/117	3,597

		825	21654								3,168
		826	21654								3,168
		827	21655								3,366
		828									2,024
		829			↑						342
											12,068

BLEW AWAY
BETWEEN 11/13/95 AND 11/10/95

COMMENTS

Total This Sheet	1,785
From Sheet #	2,784/313
Cumulative Total	2,786,078

* B - Band P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Emission

CHK'D BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	LAW	±SQ. FT
12/17	8:15	843	19215	Y						125/22	2,780
12/17	8:50	844	21658							121/22	2,662
	9:20	845	↓							121/22	2,662
	9:45	846	↓							117/22	2,574
	10:15	847	21731							103/22	3,784
	11:15	848	↓							112/22	2,464
	11:25	849	↓							113	651
	11:45	850	21735							105/22	2,310
	12:45	851	↓							105/22	2,310
	1:00	852	↓							105/22	2,310
	1:30	853	19380							104/22	2,288
	1:40	854	↓							100/22	2,200
	2:00	855	↓							95/22	2,090
	2:30	856	↓							91/22	2,002

COMMENTS

Total This Sheet 33,057

From Sheet # 2750-2774

Cumulative Total 308,511

2,819,155

* B - Back P. Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VE - Visual Impact, AL - Air Lance

CHK'D BY:

Paul Mark

SIGNATURE:

Bob Galt

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SURGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**	AREA	±SD FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------------------	------	--------

11/17/95	3:10	857	19375	OK						3.08
	3:15	858	19375	↑						1.87
	3:30	859	19375	RAKED						1.60
	3:40	860	19375	RAKED						1.49
	3:55	801	19350	OK						1.20
	4:05	862	19350	OK						0.90
	4:15	863	21731	OK						3.90
	4:25	864	19375	OK						1.60
	6:08/22									1.49
	7:3/22									1.60
	8:5/22									1.87
	4:5/22									0.90
	2:6/15									3.90
	1:6/20									1.60

COMMENTS

Total This Sheet	10802
From Sheet #	3009, 311, 319
Cumulative Total	310055

- B. Repair Patch, CS (Cap Strip)
- V. Vacuum S. Spark, AP Air Pressure, VI. Visual Impact, AL. Air Lance

CHECKED BY

[Signature]

SIGNATURE

[Signature]

4/96
1/97

2,829,851

1-GEN
4-WEDGE
3-EXTRUSION GUN

1-PI
2-TECH
1-QC
4-LAB
2-OPER ENGR

Sheet 96 of 115

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11-18-95	8:05	865	21664	OK						338/20	6760
	8:25	866	21664	↓						52/22	1144
	8:30	867	19343	↓						309/22	6798
	9:00	868	19343	↓						104/22	2288
	9:30	869	19358	↓						264/22	5808
	9:40	870	19358	↓						147/22	3234
	10:20	871	21662	↓						214/22	4708
	10:35	872	21662	↓						207/22	4554
	11:15	873	19356	↓						149/22	3278

COMMENTS

Total This Sheet 3,8572


From Sheet # ~~3,100,532~~ 329


Cumulative Total ~~1,138,985~~

* B - Bead P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

5,138,425
2,868,529

CHK'D BY: 

SIGNATURE: 

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TYPE**	AREA L/W	FSQ FT
10/27/95		S-162		Y					60/22	1,320
		S-163							55/22	1,232
		S-164							44/22	968
10/30/95	1:00	P-824	21656	Y	SMOOTH HANDLES OF P-824 TRUCK 827				41/22	
	1:19	P-825	21654						41/22	
	1:40	P-826	21654						23/22	
	2:15	P-827	21655						10/22	

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

Total This Sheet	6,050
From Sheet #	408,582
Cumulative Total	414,632

85
112
112

9.5 hrs

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD [*]	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE ^{**}	L/W	±SQ. FT
11/2/15	10:50	878	19356	✓						116/22	2,552
	11:10	879	21600							240/256	5,456
	10:55	880	19356							115/22	2,530
	11:45	881	19357							253/22	5,566
	11:20	882	21660							155/22	3,410
	1:00	883	21660							160/22	3,520
	1:15	884	21657							40/22	880
✓	1:30	885	21657	✓						305/22	6,710

COMMENTS

Total This Sheet 30624

From Sheet # ~~3,135,72~~ 2,863

Cumulative Total ~~3,169,549~~

2,899,153

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

Paul Mad...

SIGNATURE

Paul G...

DATE	TIME	PANEL #	ROLT #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
------	------	---------	--------	------------------	--------------	---------------	-------------	------

11/22/95	8:15	886	19355	Y			163/22	3,586
	8:30	887	19355				160/22	3,520
	9:00	888	19326				164/22	3,344
	9:15	889	19326				183/22	4,026
	10:30	890	21645				167/22	2,640
	11:00	891	21645				171/22	1,507
	11:05	892	21645				167/22	410

COMMENTS

Total This Sheet	19,033
From Sheet #	107,549 2579
Cumulative Total	188,582 2,198,156

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *Paul M...*

SIGNATURE: *[Signature]*

97 of 115

NYC Department of Environmental Protection PANEL PLACEMENT LOG


PROJECT NAME: Pelham Bay Landfill Texture PROJECT NO. 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11/24/00	11 ⁰⁰	893	21657							156/22	34.32
	11 ³⁰	894	21645							143/22	3,146
	11 ⁵⁰	895	21647							134/22	3,252
	2 ²⁰	896	21651					W.G.		32/22	1,024
	2 ²⁰	897	21659							14/12	168

COMMENTS:

Total This Sheet	10,702
From Sheet #	3,188,582
Cumulative Total	3,199,284
	2,928,888

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance



CHK'D BY [Signature]

SIGNATURE [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection


PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876-HP

DATE TIME PANEL # ROLL # SUBGR AP'D (Y/N) DEFICIENCIES REPAIR METHOD REPAIR TEST TYPE** L/W #SQ. FT. AREA

DATE	TIME	PANEL #	ROLL #	SUBGR	AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR	REPAIR TEST	TYPE**	L/W	#SQ. FT.	AREA
11-24-95	12:45	P-898	19463								146/22	3212	
	12:50	P-899	19463								146/22	3212	
	12:55	P-900	19463								112/22	2464	
	1:05	P-901	21657								30/22	600	
	1:30	P-902	19372								137/22	3014	
	1:40	P-903	19372								148/22	3256	
	1:45	P-904	19372								44/22	2068	
	2:10	P-905	19355								61/22	1342	

FRT



COMMENTS

Total This Sheet	19,168
From Sheet #	159, 284
Cumulative Total	294,856

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 376-HP

DATE SAT	TIME	PANEL # P-	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11/25/22	7:30	906	21605							96/22	2 112
	8:15	907	21607							37/22	814
	8:30	908	21727							37/20	740
	8:45	909	19303							96/22	2 112
	9:05	910	19352							78/22	1 716
	9:25	911	19348							42/22	924
	10:00	912	19377							378/22	8 316
	10:20	913	19378							378/22	8 316
	1:00	914	19385							274/22	6 028
	1:20	915	19382							240/22	5 280
	1:45	916	19371							197/22	4 334
	12:05	917	19371							174/22	3 828
	2:15	918	19382							146/22	3 212
	2:30	919	19319							111/22	2 442

COMMENTS:

Total This Sheet 50 174
 From Sheet # 2,928,888
 Cumulative Total ~~2,978,626~~
 2,979,062

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY *[Signature]*

SIGNATURE *[Signature]*

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL # P	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
DATE	TIME	PANEL # P	ROLL #	AP'D (Y/N)	TYPE	NUMBER	TYPE**	FSQ. FT

11-25-95	2:45	920	19385					1870
	2:50	921	19385					968
	2:55	922	19385					196
								85/22
								44/22
								14/14

COMMENTS

Total This Sheet	3034
From Sheet #	8278/22
Cumulative Total	3271660

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

2,982,696

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
11-29-95 Mon	7:45	923	19342							63 / 22	1 386
	8:00	924	19302							57 / 22	1 254
	8:40	925	19311							52 / 22	1 144
	8:45	926	19255							49 / 22	1 078
	9:20	927	21706							42 / 22	9 24
	10:30	928	26641							298 / 22	6 556
	10:50	929	21679							312 / 22	6 864
	11:15	930	21630							313 / 22	6 886
	11:40	931	21633							305 / 22	6 710
	1:30	932	<small>NOVE</small>							317 / 22	6 974
	1:45	933	21675							309 / 22	6 798
	2:00	933	21875							320 / 22	7 040
	2:10	934	21682							322 / 22	7 084

COMMENTS	Total This Sheet	60,698
	From Sheet #	3,221,660 2,752,660
	Cumulative Total	3,221,660 3,042,794

* B - Bead Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE [Signature]

DATE	TIME	PANEL #	ROLL #	SERIAL #	APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TYPE**	AREA
11-28-95	10:30	935	21609						
		936	21676						
	11:00	937	21631						
	1:15	938	21631						
	1:45	938	21631						
	2:15	939	21676						
	2:20	940	21676						
	2:25	941	21361						
	1:10	942	21676						
	8/10								80
	12/13								156
	49/22								1078
	110/22								2420
	151/22								3322
	191/22								4202
	243/22								5346
	287/22								6314



COMMENTS:
 TOTAL THIS SHEET: 22 918
 TOTAL SHEET #: 3042, 794
 CUMULATIVE TOTAL: 8065, 712

- B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection


PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL # P-	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		V/N	TYPE**	L/W	±SQ. FT
11-30-45	12:45	943	21680							27 / 22	594
	12:55	944	21713							41 / 22	902
	1:05	945	21628							30 / 22	660
	1:20	946	21722							8 / 14	112
	1:30	947	19406							42 / 22	924
	1:45	948	19406							45 / 22	990
	1:50	949	21609							49 / 22	1078
	2:00	950	21641							52 / 22	1144
	2:05	951	21641							42 / 22	924

COMMENTS FOR LOCATION OF PANELS SEE PAUL'S SKETCH.



Total This Sheet 7,328
 From Sheet # 3,065,712
 Cumulative Total 8,073,040

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *Jerry Jakobson*

PANEL PLACEMENT LOG

DATE	TIME	PANEL #	ROLL #	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST	TYPE**	Y/N	AREA	FSQ FT
------	------	---------	--------	-----------------	--------------	----------------	-------------	--------	-----	------	--------

8:40	9:52	952	21648								6,446
9:05	9:53	953	21648								6,424
10:15	9:54	954	21678								6,600
10:30	9:55	955	21644								6,556
11:00	9:56	956	21648		Horizontal	B		Y	Y		6,600
11:15	9:57	957	21673		Horizontal	B		Y	Y		5,610
11:45	9:58	958	21647								5,500
1:20	9:59	959	21642								5,302
1:45	9:60	960	21674		Subgrade	F		Y	Y		5,122
2:15	9:61	961	21649		CEMENT	B		Y	Y		5,038
2:55	9:62	962	21643								4,928

COMMENTS

Total This Sheet	64,130
From Sheet #	073040
Cumulative Total	137,170

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Sump, AP - Air Pressure, VI - Visual, I - Impact, M - Air Lance

CH'D BY:

SIGNATURE:

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876 HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
12/4/95	7 ⁴⁵	P-963	19240	Y						230/22	5,060
	8 ³⁰	964	21665							197/22	4,334
	8 ⁴⁵	965	↓							212/22	4,664
	9 ⁰⁰	966	21599							208/22	4,576
	9 ³⁰	967	↓							186/22	4,092
	10 ⁴⁰	968	21667							201/22	4,422
	11 ⁰⁰	969	↓							200/22	4,400
	11 ¹⁰	970	21593							194/22	4,268
	11 ²⁰	971	19233							24/22	528
	11 ²⁵	972	19317							19/22	418
	11 ³⁰	973	21593							191/22	4,202
	1 ⁰⁰	974	19240							163/22	3,586
	1 ¹⁰	975	19377							25/22	550
	1 ³⁰	P-976	21394	↓						184/22	4,048

COMMENTS:

Total This Sheet	49,148
From Sheet #	2,100,731
Cumulative Total	3,475,882

3,181,318

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: AM

SIGNATURE: [Signature]

PANEL PLACEMENT LOG

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLE #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA FSQ. FT
------	------	---------	--------	------------------	--------------	---------------	------------	--------	-----	--------------

12/4/15	1:10	P-977	21394	Y					180/22	3,960
	2:00	978	21643						167/22	3,674
	2:15	979	21394						10/22	220
	2:30	980	19242						175/22	3,850
	2:50	981	↑						170/22	3,740
	3:00	982	21649						154/22	3,388
	3:10	983	19683						13/22	286

COMMENTS

Total This Sheet	19,118
From Sheet #	13,156
Cumulative Total	44,300

- * B - Read, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO. 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
12-5-95	8:35	984	21605						162	162/22	3564
	8:45	985	21605						158	158/22	3476
	8:55	986	21577						158	158/22	3476
	9:05	987	21577						148	148/22	3256
	9:15	988	21674						147	147/22	3234
	9:25	989	21642						138	136/22	2992
	9:30	990	21647						136	136/22	2992
	10:20	991	19238						134	134/22	2948
	10:40	992	19238						137	131/22	2882
	11:00	993	19238						126	126/22	2772
	11:30	994	21595						116	116/22	2552
	11:40	995	21595						116	116/22	3132
	1:00	996	21595						114	114/22	2508
	1:20	997	21666						109	109/22	2398

COMMENTS:	Total This Sheet	42182
	From Sheet #	3,205,436
	Cumulative Total	3,527,618

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

3,247,618

CHK'D BY: [Signature] SIGNATURE: Jerry Jakobson

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TEST	AREA
------	------	---------	--------	------------------	--------------	---------------	-------------	------

12-5-95	1:45	998	21666	21672				111/22 2442
	2:15	999	21673					109/22 2398
	2:50	1000	21603	P	I	P	✓	110/22 2420
	3:00	1001	21603					119/22 2618

COMMENTS	Total This Sheet	From Sheet #	Cumulative Total
	9878	329768	3257486

* B - Brad, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *WJG*

SIGNATURE: *John Johnson*

PM 37°F @ 4PM

Sheet 112 of 115

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE WED	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
12-6-95	8:00	1002	21603					105/22	1	105/22	2310
	8:10	1003	19239							109/22	2398
	8:20	1004	19239							106/22	2332
	8:36	1005	19239							110/22	2420
	8:50	1006	21678							109/22	2398
	9:20	1007	21644							110/22	2420
	10:15	1008	21605 → 21648							80/22	1760
	10:30	1009	21605							48/22	1056
	10:40	1010	21648								
	10:50	1011	19239							25/22	550
	3:30	1011	21633							63/22	1386
	3:45	1012	21875							63/22	1386

COMMENTS

Total This Sheet	2,0416
From Sheet #	257,486
Cumulative Total	259,527
	3,277,902

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Rat Gth

SIGNATURE: Jerry Johnson

PANEL PLACEMENT LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO. 876-HP

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SUBGR	APD (Z/N)	DEPTH	NO. OF	REPAIR	REPAIR	REPAIR TEST	AREA	THICK
						TYPE	NUMBER	METHOD	Y/N	TYPE**	LM	FSQ FT

12-7-95	8 00	1013	21682								67/22	1474
	10 30	1014	UNKNOW								28/22	616
	10 30	1015									15/22	330
	10 30	1016									28/22	616
	11 30	1017	21630								73/22	1606
	11 40	1018	21679								67/22	1474
	1:30	1019	REMAIN								63/22	1386
	2:25	1020	19424								58/22	1276
	2:30	1021	19424								47/22	1034

COMMENTS											
915	914	1014	1017	1018	1019	1021	1027	1028	1029	1031	1032
<p>AT SED POWD C</p> <p>928 929 930 931 932 933</p>											
<p>• B - Bead, P - Patch, CS - Cap Strip</p> <p>•• V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, Impact, AI - Air Lance</p>											
<p>Total This Sheet 9,812</p> <p>Form Sheet # 567476</p> <p>(Cumulative Total) 8577288</p> <p>32779</p>											

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection						PANEL PLACEMENT LOG														
PROJECT NAME: Pelham Bay Landfill						PROJECT NO.: <u>876-HP</u>														
DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA										
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT									
<u>12/8/75</u>		<u>1022</u>	<u>19370</u>							<u>37/21</u>	<u>814</u>									
		<u>1023</u>	↓							<u>37/22</u>	<u>814</u>									
		<u>1024</u>	↓							<u>21"</u>	<u>27</u>									
		<u>1025</u>	↓							<u>11" 29 34</u>	<u>633</u>									
		<u>1026</u>	<u>32100</u>							<u>36/22</u>	<u>792</u>									
		<u>1027</u>	↓							<u>34/22</u>	<u>748</u>									
		<u>1028</u>	↓							<u>34/22</u>	<u>748</u>									
		<u>1029</u>	<u>21658</u>							<u>34/22</u>	<u>748</u>									
		<u>1030</u>	↓							<u>32/22</u>	<u>704</u>									
		<u>1031</u>	↓							<u>29/22</u>	<u>638</u>									
		<u>1032</u>	<u>19309</u>							<u>28/22</u>	<u>616</u>									
		<u>1033</u>	<u>19312</u>							<u>26/22</u>	<u>572</u>									
		<u>1034</u>	↓							<u>22/22</u>	<u>484</u>									
		<u>1035</u>	<u>21719</u>							<u>18/22</u>	<u>396</u>									
COMMENTS: <u>1036</u> <u>1037</u> <u>1038</u> <u>1039</u> <u>1040</u> } PATCHES										<u>16/22</u>	<u>352</u>									
										Total This Sheet										<u>9,086</u>
										From Sheet #										<u>3,287,719</u>
										Cumulative Total										<u>3,296,806</u>
* B - Bead, P - Patch, CS - Cap Strip																				
** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual I-Impact, AL-Air Lance																				
CHK'D BY: <u>PM</u>						SIGNATURE: <u>[Signature]</u>														

DATE	TIME	PANEL #	ROLL #	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**	AREA
------	------	---------	--------	-----------------	--------------	----------------	------------	--------	------

12/13/95	AM	1041	21652	?	Substrate	P	P	V	45' 56" L/W
----------	----	------	-------	---	-----------	---	---	---	-------------

1042		1043			Substrate	P	P	V	49/22
------	--	------	--	--	-----------	---	---	---	-------

1043		1044							44/22
------	--	------	--	--	--	--	--	--	-------

1044		1045			Medium	B	B	V	43/22
------	--	------	--	--	--------	---	---	---	-------

1045		1046							41/44
------	--	------	--	--	--	--	--	--	-------

1047		1048	21664						46/22
------	--	------	-------	--	--	--	--	--	-------

1048	PM	1049							41/22
------	----	------	--	--	--	--	--	--	-------

1050		1051							41/22
------	--	------	--	--	--	--	--	--	-------

1052		1053							37/22
------	--	------	--	--	--	--	--	--	-------

1053		1054							35/22
------	--	------	--	--	--	--	--	--	-------

858									39/22
-----	--	--	--	--	--	--	--	--	-------

770									30' 12" / 40'
-----	--	--	--	--	--	--	--	--	---------------

814									36' 15" / 45'
-----	--	--	--	--	--	--	--	--	---------------

902									
-----	--	--	--	--	--	--	--	--	--

902									
-----	--	--	--	--	--	--	--	--	--

COMMENTS:

* B - Bend, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHECKED BY:

SIGNATURE:

Total This Sheet	11,183
From Sheet #	3,296,800
Cumulative Total	3,307,983

PANEL REPLACEMENT DATA

1 EXTENDED

Sheet TR-1 of 1

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/31/96	8:00	T-R1	03032371	TOR Y BOTTOM N	DEKAS	3	P+B	Y	✓	120/22	2,640
	8:15	T-R2	↓							122/22	2,684
	8:30	T-R3	↓		SWITCH	1	CUT OUT + P	Y	✓	123/22	2,706
	9:00	T-R4	04019914		SWITCH	1	CUT OUT + P BUT	Y	✓	126/22	2,772
	9:15	T-R5	↓							122/22	2,684
	9:30	T-R6	↓							57/22	1,254
	10:45	T-R7	07019334							60/22	1,320
	11:15	T-R8	NONE							113/22	2,486
	11:30	T-R9	NONE							37/22	814
	11:45	T-R10	NONE							69/22	1,518
	12:50	T-R11	07019344							104/22	2,200

COMMENTS:

699 | TR-1 | 700


R-80 29/22
02035926

Total This Sheet	23078
From Sheet #	—
Cumulative Total	23,078

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: 

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

all

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT.
5/17/96	10:40	R-1	05032730	Y					12	22	264 → 272
		R-2	05032730	Y					14	16	256 → 270
		R-3		Y					19	25	506 → 470
		R-4		Y					25	36	748 → 670
		R-5		Y					36	43	800 → 860
		R-6		Y					43	53	1150 → 1050
		R-7		Y					53	51	1166 → 1140
		R-8	↓	Y					51	41	1150 → 1140
	11:12	R-9	05032730	Y					41	46	1058 → 910
	11:25	R-10	5032730	Y					47	49	1056 → 1050
	1:	R-11	5032727	Y	obj'neath		P	Y	47	53	1127 → 1110
	1:39	R-12	↓	Y	obj'neath		P	Y	53	57	1144 → 1120
	1:48	R-13	↓	Y					57	59	1232 → 1120
	2:05	R-14	5032727	Y					59	60	1320 → 1120

COMMENTS:

Total This Sheet	12,977	12,701
From Sheet # 0		
Cumulative Total	12,701	

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/20/96	8:00	R-16	05032727	Y						70/22	1,540
	8:10	R-17			HANDLING	2	B	Y	✓	73/22	1,606
	8:20	R-18								74 ¹⁵ ₂₂ 45	1,519
5/21/96	9:25	R-19	5032731	Y						66x22	1452
	9:30	R-20	↓	↓						68x22	149.6
	9:35	R-21	↓	↓						66x22	1452
	10:30	R-22	3037516	Y						66x22	1452
	10:40	R-23								65x22	1430
	10:45	R-24								62x22	1364
	10:47	R-25								63x22	1386
	10:55	R-26								63x22	1386
	11:00	R-27								52x22	1144
	11:05	R-28								71x22	1562
	11:08	R-29	↓	↓						76x22	1672

AC

Daniel O'Connor

COMMENTS:

Total This Sheet	20461
From Sheet #	14153
Cumulative Total	34614

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

see side notes

PANEL PLACEMENT LOG

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

NYC Department of Environmental Protection

DATE	TIME	PANEL #	ROLL #	SUBGR AP/D (V/N)	DEFICIENCIES	REPAIR METHOD*	REPAIR TYPE	NUMBER	TYPE	Y/N	TYPE**	L/W	±SQ FT	AREA
------	------	---------	--------	------------------	--------------	----------------	-------------	--------	------	-----	--------	-----	--------	------

5/21/96	11:32	R-30	3037828									70x22	1540	
	11:40	R-31	5032731									48 ^{1/8} V ₄₂	(1/2) 42x19	401

COMMENTS:

Total This Sheet	1941
From Sheet #	34614
Cumulative Total	36555

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *see left side*

H. Elmore

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT.
5/23/96	7:30	R-32	3037518							141 x 22	4,202
	7:40	R-33	↓							217 x 22	4,774
	7:50	R-34	↓							109 x 22	2,398
	8:10	R-35	3037520							109 x 22	2,398
	8:20	R-36	↓							216 x 22	4,752
	8:30	R-37	↓							215 x 22	4,730
	8:40	R-38	↓							54 x 22	1,188
	9:05	R-39	2035902							102 x 22	3,564
	9:15	R-40	↓							218 x 22	4,796
	9:25	R-41	↓							42 x 22	924
	9:40	R-42	3037446							178 x 22	3,916
	9:50	R-43	↓							223 x 22	4,906
	10:30	R-44	↓							148 x 22	3,256
↓	10:50	R-45	5032735							75 x 22	1,650

COMMENTS:

Total This Sheet	47,452
From Sheet #	36,555
Cumulative Total	84,007

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: _____

PANEL PLACEMENT LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLT #	SUBGR.	DEFICIENCIES	REPAIR	REPAIR TEST	AREA			
				AP'D (Y/N)	TYPE	NUMBER	METHOD*	Y/N	TYPE**	L/W	ISO FT.

5/23/16	12:45	R-46	05032735	Y	SUGGESTION	6	cut out + f	Y	V	224/22	4,928
	1:00	R-47	05032735	Y						111/22	2,442
	1:25	R-48	05032732	Y						113/22	2,486
	1:40	R-49	05032733	Y						229/22	5,035
	2:10	R-50	05032738	Y						58/22	1,276

COMMENTS:

Total This Sheet	16,170
From Sheet #	84,007
Cumulative Total	100,177

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
5/24/96	7:25	R51	02035929	Y	SURROUND	1	CUT OUT + P	Y	✓	177/22	3,894
	7:40	R52	02035929							242/22	5,324
	8:05	R53	02035919							238/22	5,236
	8:20	R54	02035919							179/22	3,938
	8:40	R55	05032734		FABRICATION	4	B	Y	✓	61/22	1,342
	9:00	R56	05032734		HANDLING	4	B	Y	✓	240/22	5,280
	10:25	R57								46/22	880
	10:30	R58								50/22	1,100
	10:35	R59								58/22	1,276
	10:40	R60								67/22	1,474
	10:	R61								66/22	1,452
		R62								66/22	1,452
		R63								69/22	1,518
		R64								72/22	1,584


COMMENTS: R65
R66

Total This Sheet	73/22	38,588
From Sheet #	56/22	1,232
Cumulative Total		138,765

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: 

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet R-8 of 12

DATE	TIME	PANEL #	ROLL #	SUBGR APD (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR TYPE**	AREA
------	------	---------	--------	-----------------	--------------	---------------	---------------	------

5/29/96	7:15	R-67	02056235	Y				
---------	------	------	----------	---	--	--	--	--

	7:30	R-68		↑	climbs	3	B	Y
--	------	------	--	---	--------	---	---	---

	8:00	R-69	05032736					
--	------	------	----------	--	--	--	--	--

	8:15	R-70		↑				
--	------	------	--	---	--	--	--	--

	8:30	R-71		↑				
--	------	------	--	---	--	--	--	--

	8:50	R-72	02035727					
--	------	------	----------	--	--	--	--	--

	8:55	R-73		↑	substrate	1	OR out of p	Y
--	------	------	--	---	-----------	---	-------------	---

	10:30	R-74		↑				
--	-------	------	--	---	--	--	--	--

	10:45	R-75	03037525		Powerlines	2	f	Y
--	-------	------	----------	--	------------	---	---	---

	1:40	R-76		↑				
--	------	------	--	---	--	--	--	--

	1:55	R-77		↑				
--	------	------	--	---	--	--	--	--

	2:05	R-78	02035926					
--	------	------	----------	--	--	--	--	--

	2:15	R-79		↑				
--	------	------	--	---	--	--	--	--

5/30/96	8:10	R-80	02035926					
---------	------	------	----------	--	--	--	--	--

COMMENTS: 2 BRC's
7.49

Total This Sheet	49,268
From Sheet #	138,765
Cumulative Total	187,011

* B - Bend, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

9240

Sheet R-9 of 12 ⁵²⁶/₅₂₆

48
48

NYC Department of Environmental Protection PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

420
22
810

DATE	TIME	PANEL #	ROLL #	SUBGR. AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA	
					TYPE	NUMBER		Y/N	TYPE**	L/W	±SQ. FT
6/4/96	11:15	R-81	03037517	Y	HANDLING	1	B	Y	✓	240/22	5280
	11:45	R-82	↓							253/22	5566
	12:45	R-83	03037517		WIND	2	B	Y	✓	106/22	2332
	1:00	R-84	02035928		HANDLING	3	B	Y	✓	150/22	3300
	1:15	R-85	02035928							263/22	5786
	2:00	R-86	02035938							157	2696
										"	

11
157
172
157
785
785
963
1727
690

COMMENT: *R-85 R-84 R-83 R-82 R-81 R-86 S-11 S-10*

Total This Sheet	24954
From Sheet #	187,011
Cumulative Total	211,965

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: *Paul G...*

PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**	L/W	AREA SQ. FT.
------	------	---------	--------	------------------	--------------	---------------	------------	--------	-----	--------------

6/5/96	7:45	R-87	52035938	Y						5588
	8:45	R-88	02035901							5478
	9:25	R-89								3652
	9:45	R-90	04025901							1584
	10:00	R-91								4323
	10:30	R-92								2640
	11:00	R-93	05032729							803
	11:15	R-94			2	B	Y	V		2497
	11:30	R-95								4573
	11:45	R-96								671
	12:45	R-97	62032729							2596
	1:20	R-98	63087497		2	B	Y	V		2134
	1:35	R-99								4686
	1:50	R-100								4730

COMMENTS:

Total This Sheet	42955
From Sheet #	211, 965
Cumulative Total	254920


B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

SIGNATURE: *[Signature]*

CHK'D BY:

88-86
249/4-5-96
438
11
R66-511
R63-73



NYC Department of Environmental Protection


PANEL PLACEMENT LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBGR AP'D (Y/N)	DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		AREA		
					TYPE	NUMBER		Y/N	TYPE**	L/W	#SQ. FT	
6/6/96	7:40	R-101	03037497	Y						64/22	1,408	
	8:00	R-102	02035913							152/22	3,344	
	8:10	R-103	↓							66/17	1,122	
	8:20	R-104									75/9	675
	8:20	R-105									78/9	702
	10:30	R-106									116/22	2,552
	11:00	R-107		02035935							80/22	1,760
	11:20	R-108	↓							200/22	4,400	
	11:40	R-109									21/22	462
	11:50	R-110	02035935							113/22	2,486	
	12:50	R-111	03037519							67/22	1,474	
	1:10	R-112	03037519							207/22	4,554	
	2:25	R-113	03037519							187/22	4,114	
	2:35	R-114	03037519							144/22	3,168	

COMMENTS:



Total This Sheet	32,220
From Sheet #	254,920
Cumulative Total	287,140

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, Vi-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: [Signature]

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PANEL PLACEMENT LOG
 PROJECT NO.: 876-HP

DATE	TIME	PANEL #	ROLL #	SUBCR.	AP'D (Y/N)	TYPE	DEFICIENCIES	REPAIR	REPAIR TEST	AREA
------	------	---------	--------	--------	------------	------	--------------	--------	-------------	------

6/7/96	7:20	R-115	03037527	Y						
--------	------	-------	----------	---	--	--	--	--	--	--

	7:30	R-116								
--	------	-------	--	--	--	--	--	--	--	--

	7:45	R-117								
--	------	-------	--	--	--	--	--	--	--	--

	8:00	R-118								
--	------	-------	--	--	--	--	--	--	--	--

	9:40	R-119	02034234							
--	------	-------	----------	--	--	--	--	--	--	--

	10:20	R-120								
--	-------	-------	--	--	--	--	--	--	--	--

	10:30	R-121								
--	-------	-------	--	--	--	--	--	--	--	--

	10:50	R-122	05037521							
--	-------	-------	----------	--	--	--	--	--	--	--

	11:00	R-123	03037521							
--	-------	-------	----------	--	--	--	--	--	--	--

	11:10	R-124								
--	-------	-------	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--


--	--	--	--	--	--	--	--	--	--	--

COMMENTS:


* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: 

Total This Sheet	287,141
From Sheet #	287,141
Cumulative Total	315,150



B-3 HDPE Geomembrane QA Seaming Log

1

1

1

1

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/3/95	8:45	1-2	130'	W1020	LS	60"	60"					
	9:00	2-3	126'	W1067	MS			BURNT	1		NOT NEEDED	
	10:10	3-4	123'	1020	LS							
	10:20	4-5	117'	1067	MS							
	10:50	5-6	115'	1020	LS							
	11:00	6-7	87'	1067	MS							
	11:15	6-8	26'	1067	MS	65"	65"	BURNT	1	P	Y	V
	11:45	8-9	27'	1020	LS							
	12:55	7-8	22'	1067	MS			*	1	C	Y	V
	1:15	7-9	87'	1020	LS							
	1:25	9-10	107'	1067	MS							
	1:40	10-11	100'	1020	LS			BURNT	1	P	Y	V
	2:05	12-11	106'	1067	MS			BURNT	1	B	Y	V
√	2:15	12-13	109'	1020	LS							

COMMENT: * DUE TO CROSS-SEAM BETWEEN ANCHOR TRENCHES, GUNNLE/DEP AGREED TO CAP STRIP ABOVE ENTIRE CROSS-SEAM. NO CROSS SEAMING IS ALLOWED BETWEEN ANCHOR TRENCHES AS PER SPECIFICATIONS

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER			

5/3/95	2:46	13-14	110'	1067	MS	65°	65°	SLIGHT BO	1	NOT		NEED TO DC
	3:15	14-15	113'	1020	LS							
	3:30	15-16	118'	1067	MS			FISHING TH	1	YES	Y	V
	3:45	16-17	117'	1020	LS							

Empty grid area with diagonal lines												
--	--	--	--	--	--	--	--	--	--	--	--	--

COMMENTS: 14/15 AND 16/17 STAFFED SHIRT 1' IN LOWER ANCHOR TRENCH DUE TO MOIST CONDITIONS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/4/95	8:05	18-19	244'	1020	LA	56	56	B.O., SEVERE CRIMPS	1, 8	B	Y	✓
	9:25	2-19	22'	1067	MS	62	62	BURNING, SLIGHT B.O.	2	B	Y	✓
	9:30	1-18	22'	1067	MS	↓	↓	SLIGHT B.O.	1		NOT NEEDED	DC
	10:40	19-20	244'	1067	MS	66	66	B.O.	4	B	Y	✓
	10:55	3-20	22'	1020	LA	↓	↓	NONE				
	11:10	20-21	244'	1020	LA	70	70	FISHMOUTH B.O.	2	B	Y	✓
	1:00	21-22	253'	1067	MS	↓	↓	NONE				
	1:15	22-23	243'	1020	LA	↓	↓					
	2:00	23-24	244'	1067	MS	↓	↓					
	2:15	24-25	248'	1020	LA	↓	↓	FISHMOUTH	2	B	Y	✓
	3:35	25-26	257'	1067	MS	60	60	NONE				
	3:37	26-27	261'	1020	LA	↓	↓					
	4:50	26-10	22'	1067	VS	↓	↓					
	4:50	27-10 ^{REM}	22'	1020	LA	↓	↓					

COMMENTS: 2,582' of SEAM PLACED. 5^{MORE} DESTRUCTIVE SEAMS ARE DUE. NONE ARE MARKED OUT AS OF YET

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____ SIGNATURE: 

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	NUMBER		AMB	TYPE	METHOD	TYPE**
		LENGTH		SHEET	SHEET	NUMBER		

5-8-95	8:02 AM	9/25	22'	M.S.	52°	SAME		
8:05	8/24	22'	1067	M.S.	52°			
8:25	1/28	124' / 135'	1020	L.A.	52°	B	Y	V
8:50	6/23	22'	1067	M.S.	52°			
9:00	5/22	22'	1067	M.S.	52°			
9:05	4/21	22'	1067	M.S.	52°			
9:07	29/29	140' / 140'	1020	L.A.	52°	B	Y	V
9:30	29/30	143' / 143'	1067	M.S.	52°			
9:50	30/31	148' / 148'	1020	L.A.	55°	B	Y	V
10:28	31/32	113' / 113'	1067	M.S.	55°			
11:00	32/33	175' / 75'	1020	L.A.	55°			
11:20	32/34	21/21	1020	L.A.	55°			
11:30	33/34	7/7	1020	L.A.	55°			
11:40	34/35	46' / 46'	1067	M.S.	55°			

COMMENTS: Total Seams 11.5 Seams
 * 11 REMAINDER WILL BE EXTEND. INCLUDED AT LATER DATE
 CHANGES IN RATE PER MADE 5/10/95 AFTER MEASUREMENT

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance

CHK'D BY: [Signature]
 SIGNATURE: [Signature]

NYC Department of Environmental Protection

SEAMING LOG



PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-8-95	1150	34/36	56/	1020	L.A.	60°	60					
	1255	36/37	38/38	1020	L.A.	65°	65					
	123	38/39	49/49	1067	M.S.	65	65	BURN	1	B	Y	V
	123	31/38	40/40	1020	L.A.	65	65					
	130	39/40	23/23	1020	L.A.	65	65	BURN	1	B	Y	V
	153	36/39	10/18	W 1020	L.A.	65	65					
	159	32/38	21/21	1020	L.A.	70°	70°					
	200	37/41	13/13	1020	L.A.	70°	70°					

COMMENTS: Total Seams This Sheet
258 LF

* B - Bead, P - Patch, CS - Cap Strip
** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:  SIGNATURE: 



SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES		REPAIR METHOD*	REPAIR Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH				NUMBER	TYPE			

5/8/95	2:10	40/41	23'	MS	70°F	70°F	0				
	2:30	33/35	12'	L.A.			0				
	2:40	33/42	41'	L.A.			0				
	2:50	37/40	24'	M.S			0				
	3:00	37/39	12'	M.S			0				
	3:00	35/42	22'	L.A			0				
	3:25	27/43	265'	L.A			0				
	3:35	43/44	264'	M.S			0				

- ①
- ②
- ③
- ④
- ⑤
- ⑥
- ⑦
- ⑧

COMMENTS TOTAL Seams This Slab 663', LF


Grind Seam
Apply Bead w/ Extrusion Welder.

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

SIGNATURE: *[Signature]*

CHK'D BY: *[Signature]*

50
 (9)  - SKIRT

NYC Department of Environmental Protection SEAMING LOG



PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/9/95	7:45	13/44	20	1067	MS	60	60	-	0			
	7:50	12/43	20	1067	MS	60	60	-	0			
	7:57	44/45	259 [↑]	1020	LA	60	60	B/P	1	B	Y	✓
	8:05	45/46 [↑]	256	1067	MS	60	60	P	1	B	Y	✓
	9:05	46/47	254	1020	LA	60	60	P	1	B	Y	✓
	9:45	47/48	260	1067	MS	65	65	P	1	B	Y	✓
	11:00	48/49	242	1020	LA	70	70	P	1 → 4?	B	Y	✓
	11:30	49/50	242	1067	MS	70	70	P	1	B	Y	✓
9/11	11:30	PIPE 30" Ø 52 using bead, adhesive, hot air gun VS sediment pond A										
	1:05	50/51	234	1020	LA	70	70	0	0			
	1:45	51/52	249	1067	MS	70	70	P	3	B	Y	✓
	2:15	52/53	248	1020	LA	70	70	0	0			
	3:15	53/54	250	1020	LA	70	70	P	2	B	Y	✓

COMMENT:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:  SIGNATURE: 

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DOUBLE FUSION WELD WITH NIR CHANNEL

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP OF		DEFICIENCIES		REPAIR METHOD	Y/N	TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER			
5-15-95	2:30	55/56	267'	1020	L.A.	65°	65°	FISH MOUTH @ TOP ANCHOR / GROUP			Y	✓
5-15-95	2:50	56/57	272'	1067	M.S.	65°	65°	BURN OUT @ TOP ANCHOR			Y	✓
	3:48	57/58	272'	1020	L.A.	65°	65°	BURN OUT @ TOP ANCHOR			Y	✓
	4:15	58/59	277'	1067	M.S.	65°	65°	BURN OUT @ TOP ANCHOR			Y	✓
	4:55	59/60	273'	1020	L.A.	65°	65°	FISH MOUTH @ TOP ANCHOR			Y	✓
	5:35	60/61	265'	1067	M.S.	65°	65°	BURN OUT @ TOP ANCHOR			Y	✓
		Today's Total = 1626'										

COMMENTS:

B - Bead, P - Patch, CS - Cap Strip, FISH MOUTH

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

* 60/61
 BURN OUT @ 0' FROM BOTTOM ANCHOR TRENCH
 WRINKLE @ 240'
 15'
 8'
 1'
 2 1/2" SEAM @ 210'
 (4 1/2" SEAM REED, BUT 3" IS OK AS PER CONSULTANT ROB)

NYC Department of Environmental Protection
DOUBLE FUSION WELD WITH AIR CHANNEL
 SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		LOCATI
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
⑩ 5-16-95	11:10	63/64	272	1020	L.A.	75	75	P _i	1	P	Y	✓	(A)
⑪	10:55	66/55	267 [±]	1067	MS	75	75	FM P RC	5 13	P	Y	✓	
⑫	1:00	67/66	267 [±]	1060	V.S.	75	75	⊙	0				
⑬	1:30	68-67	263 [±]	1067	MS	75	75	B _{wi}	1	P	Y	✓	
⑭	1:45	64-65	287 [±]	1020	L.A.	75	75	B	2	P	Y	✓	
⑮	2:15	67-68	263	1060	V.S.	75	75	P _i B	1 1	P	Y	✓	
⑯	3:10	70-69	272	1067	MS	78	78	B	1	P	Y	✓	
TOTAL			1891										

COMMENTS:
 RC = ROLLER CREASE
 BD = BURN OUT
 FM = FISH MOUTH
 * B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

(A) ANCHOR TRENCH UPPER "B" ROAD TO ANCHOR TRENCH "C" ROAD
 @ South West end of site

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-HP

DOUBLE FUSION WELD WITH AIR CHANNEL

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER			
5-16-95	8:20	20	49/28"	1060	V.S.	60	60	W	1	B	Y	V
	8:30	20	50/29"		V.S.	60	60	W	1	B	Y	V
	8:40	19	51/30"		V.S.	60	60	W	1	B	Y	V
	8:50	19	52/31"		V.S.	60	60	W	1	B	Y	V
	9:00	20	53/32"		V.S.	60	60	W	1	B	Y	V
	9:10	19	54/33"		V.S.	60	60	W	1	B	Y	V
	10:25	21	47/16"	1060	V.S.	70	70	W	0	B	Y	V
	10:35	21	46/15"		V.S.	70	70	W	0	B	Y	V
	10:45	19	45/14"		V.S.	70	70	W	0	B	Y	V
TOTAL		178										

LOCATION
 ANCHOR
 TRENCH
 EAST
 OF
 SED.
 POND
 A. ↑

①
②
③
④
⑤
⑥
⑦
⑧
⑨

COMMENTS: C = CROSS SEAM

* B - Bead, P - Patch, CS - Cap Strip
 W = W RINKLE

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

EACH SEAM INSPECTED
 IS MARKED w/ YELLOW
 LUMBER CRAYON AS FOLLOWS
 ① 5/16/95
 ② 20

SIGNATURE: *John Johnson*

CHK'D BY: *John Johnson*

NYC Department of Environmental Protection SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/16/95	8:07	61/62	267'	1020	L.A.	65°F	65°F	SMALL TEAR FISHING	3'	B	Y	✓
	8:20	61/26	22'	1067	M.S.	↓	↓	BULGE AT END	1	P	Y	✓
	8:30	60/25	22'	1067	M.S.	70°F	70°F					
	9:00	59/24	22'	1067	M.S.							
	9:05	58/23	22'	1067	M.S.							
	9:45	62/63	267'	1020	LA			APPROXIMATE PARALLEL	7	P	Y	✓
	10:05	57/22	22'	1067	MS			BULGE END	2		NOT	NEEDS
	10:10	56/21	22'	1067	MS							
	10:30	55/20	22'	1067	MS			APPROXIMATE FISHING	1	B	Y	✓
	10:55	60/55	207'	1067	MS	on 88/70g '5		(Patched)				
			688									

COMMENTS:
 Note: P-57 / 58 AREA OPEN 4 1/2' L x 1 1/2' W NEEDS LARGE PATCH TAKE DS ON 62/63 61/62 61/26
 P-22 / 23

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature] SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD* REPAIR TEST Y/N TYPE**

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	METHOD*	REPAIR	TEST	Y/N	TYPE**
5-19	8:25		66-19	22	1666	JS								
5-19	10:00		71-72		1020	LS	50			OK	PATCH*			NOT PATCHED
5-19	10:00		71-72*		1067	MS	50			OK	PATCH*			
5-19	11:20		73-14	108	1020	LS	50			OK				
	1:15		74-75	169 109										
				417										

COMMENTS:

* SEAMS FROM WELDER 1/2 OF SECT. SEAM WITH P1FD
1 PUM WITH SEAMING NEXT

B - Bead, P - Patch, CS - Cap Strip

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

417
198
615 SEAM TOTAL
per 5/17

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-17-95	8:30	19/60	22'	1060	VS	55	55	-	-			
	2:35	18/37	22'	1060	VS	55	55	-	-			
		49/68	22'	1060	VS	55	55	-	-			
		50/67	22'	1060	VS	55	55	-	-			
		51/70	22'	1060	VS	55	55	-	-			
	9:30	62-27	22'	1060	VS	55	55	-	-			
	10:30	63-43	22'	1060	VS	55	55	-	-			
	2:00	64-44	22'	1060	VS	55	55	-	-			
	↓	65-45	22'	1060	VS	55	55	-	-			
			198									


COMMENTS

< Done on one seam 63-65/43-45


* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:



SIGNATURE:



SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	SHEET	TYPE	NUMBER	METHOD	REPAIR	
		LENGTH	NUMBER								REPAIR	TEST

5-18-95	11:15	76/77	187	1020	LA	70°	70°	* S/M	1	B	Y	✓
	11:10	77/78	26'	1020	LA							
	1:20	77/79	178'	1067	MS			Burnout	4	B	Y	✓
	1:22	78/79	26'	1020	LA							
	2:45	81/79	26'	1067	MS							
	2:50	78/81	139'	1020	LA							
	3:02	81/82	26'	1067	MS			AT END	1	P	Y	✓
	3:15	82/81	132'	1067	MS							
	3:45	82/83	109'	1060	MS			MISALIGN	1	B	Y	✓
	3:45	83/84	100'	1020	LA							
	4:00	84/85	65'	1067	MS							
	4:10	85/86	23'	1020	LA							
	4:00	79/86	26'	1020	LA							
	4:05	83/79	26'	1060	MS							

COMMENTS: * BROKE AT LUNCHTIME. TO RESUME SEAMING, HAD TO CUT NEW START

1089

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

EXT

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/18/95	10:30-11:30	71/73	11' *	224	VS	70°	80°					
5/18/95	10:30-11:30	71/74	11' *	224	VS	70°	80°					
5/18/95	10:30-11:30	72/74	11' *	224	VS	70°	80°					
5/18/95	10:30-11:30	72/75	11' *	224	VS	70°	80°					
5-18-95	4:15	84/79	26'	1060	VS	65°	65°					
↓	4:20	85/79	26'	1020	LA	65°	65°	FISHMOUTH	2 groups	B	Y	✓

COMMENTS: * APPROX. LENGTHS

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul Marko

SIGNATURE: Paul Gitt

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP			DEFICIENCIES		REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER	Y/N		

5-22-98	8:40	76/81	1000	LA									
	8:55	87/82	1001	MS									
	8:40	88/84	1000	US									
	9:05	89/90	1000	LA									
	9:52	90-91	1000	MS	70	70							
	11:00	91-92	1000	US									
	12:45	92-93	1000	LA									
	1:00	93-94	1000	MS									
	11:10	94-95	1000	US									
	12:45	95-96	1000	LA									
	1:05	96-97	1001	MS									
	1:55	97-99	1000	LA									
	2:05	98-96	1000	US									
	2:05	98-99	1001	MS									

COMMENTS:

17601

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, Impact, AI - Air Lance

CHKD BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG.xls

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-22-98	2:10	98-101	132'	1020	LA	80°	80°	MISALIGNMENT	2	B	Y	✓
	2:15	100-101	70'	1027	MS							
	3:15	101-103	88'	1000	VS			MISALIGN	1	B	Y	✓
	3:20	100-102	170'	1067	MS			BURDENT	3	B	Y	✓
	3:20	102-103	66'	1020	LA			BURDENT	1	B	Y	✓
	3:50	104-103	20'	1060	VS							
	4:00	104-100	19'	1060	VS							
	4:25	102-105	169'	1020	LA			SLIGHT BURDENT	1	B	Y	✓
	5:00	106-107	167'	1067	MS			BURDENT	1	B	Y	✓
	4:40	105-106	169'	1060	VS			SMALL BURDENT	1	B	Y	✓
	5:15	107-108	168'	1020	LA			SLIGHT BURDENT	1	B	Y	✓
			+1760									
			2,998		FOR TODAY							
			1,760									

COMMENTS: 98, 100, 101 INTERSECTION MISSING TRIANGULAR SECTION OPEN TO SURFACE ANCHOR TRENCH

2) ALSO MISSING TRIANGULAR SECTION BETWEEN 103, 101 AND 100

3) ~~ALSO MISSING SECTION BETWEEN 103 AND 101~~

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul Markes

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP SHEET DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	SHEET	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
5/23	8:15	170	180	1103	L.H.	60	60	F.M. Def.	B	Y	U
"	8:20	165	109	1103	M.S.	65	65				
"	8:30	175	110	1096	V.S.	65	65	B.D. Def.	B	Y	U
"	10:15	179	111	1020	L.H.	70	75	B.D. Def.	B	Y	U
"	10:30	175	112	1667	M.S.	75	82	B.D. Large @ Small Def. 2 Small F.M. Def.	B.P	Y	U
"	11:07	179	114	1030	L.H.	75	80	B.D. Def.			
"	11:45	170	115	1067	M.S.	82	85	B.D. Def.	B	Y	U
"	12:02	174	113	1060	V.S.	82	85	Mont			
"	3:30	111	118	1096	V.S.	70	70				
"	4:00	32	117	1096	V.S.	70	70	F.M. ①	B	Y	U
"	4:30	33	117	1096	V.S.	60	60				
"	"	87	119	1096	M.S.	60	60	Burcuw	B	Y	U
"	"	1067	120	1067	M.S.	60	60				
"	"	34	121	1060	V.S.	60	60				

COMMENTS

1746

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY

Boyer

SIGNATURE

[Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
5/23	"	121/122	36	1096	MS	60	60	OK					
"	5 ⁰⁰	122/123	136	1020	LA	60	60	OK					
AP	"	123/124	158	1020	LA	60	60	OK					
"	5 ⁰⁷	117/123	95	1060	V-S	60	60	OK					
		TOTAL THIS PAGE =											
		TOTAL LAST PAGE =											
		TOTAL TODAY =											
		425											
		1746											
		2,171											

COMMENTS: * NOT done

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET	NUMBER	TYPE		

5-24	1:50					60	60		SE	BEFORE LINE 5	
	7:55				VS	60	60				
	8:00				VS	62	62				
5/20	8:00				LA	6	62		BUCKET		
	8:10				MS	62	62		BUCKET		
	8:20				VS	62	62		BUCKET		
	8:25				VS	62	62		WISHLIGHT		
	8:45				LA	64	64		BUCKET		
	8:45				VS	64	64		BUCKET		
	8:55				VS	64	64				
	9:15				MS	68	68				
	9:30				MS	70	70				
	10:00				VS	1060	1060				

	10:00				VS	1060	1060				
	9:15				MS	1067	1067				
	9:30				MS	1067	1067				
	10:00				VS	1060	1060				
	10:20				LA	1020	1020				
	10:30				VS	1060	1060				
	10:45				VS	1060	1060				
	10:55				VS	1060	1060				
	11:00				VS	1060	1060				
	11:15				VS	1060	1060				
	11:30				VS	1060	1060				
	11:45				VS	1060	1060				
	12:00				VS	1060	1060				

COMMENTS:

940' TABLE DS # 121-87
 NO. 7 124/125 NKS CUT SCRM FOR WELL EVJ-16

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-24-95	10:30	127/128	191'	1067	MS	72	72					
	10:50	128/129	196'	1060	VS	↓	↓	MISALIGN	3	B	Y	✓
	11:10	130/131	199'	1067	MS	↓	↓	MISALIGN BURNOUT	1	B	Y	✓
	12:45	129/130	190'	1100	LA	75	75	MISALIGN BURNOUT	3	B	Y	✓
	1:00	131/132	204'	1060	VS	↓	↓	FISHHOLES BURNOUT MISALIGN	1	B	Y	✓
	1:30	132/133	207'	1067	MS	↓	↓					
	2:00	134/135	222'	1060	VS	80	80	MISALIGN	3	B	Y	✓
	2:15	133/134	210'	1100	LA	↓	↓	MISALIGN	3	B P	Y	✓
	2:35	135/136	219'	1067	MS	↓	↓	BURNOUT	1	P B	Y	✓
	3:00	136/137	221'	1060	VS	85	85	SCUFFING	1	B	Y	✓
	3:25	137/138	222'	1100	LA	↓	↓	BURNOUT	1	B	Y	✓
	4:10	138/139	222'	1067	MS	80	80					
	4:30	139/140	220'	1060	VS	↓	↓	MISALIGN	2	B	Y	✓
✓	4:30	140/141	221'	1100	LA	↓	↓	BURNOUT	1	B	Y	✓

COMMENTS

440'
29144
TOST 129/130 3:24

130/131
2 AT OK

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Daniel O'Connor SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER			
5/24	6:00	141/42	224'	1100	LA							
		142/43	225'	1067	MS							
		143/44		1060	US							DC

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *David A. Carter*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-25	11:00	120-95 127-96	44	1060	VS	50	50	Burnout	1	B	Y	✓
	↓	126-94	22	↓	↓	↓	↓	—				
	↓	125-93	23' on plug	↓	↓	↓	↓	—				
	11:50	124-92	22	↓	↓	↓	↓	—				
	11:10:30	146-147	117	1100	MS	50	50					
	1:30	149-150	22'	1100	MS			Fish nt	2	B	Y	✓
	↓	148-150	23'	1100	MS				—			
	2:00	148-149	49'	1100	MS	50	50		—			

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: Paul Madh

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			

5-25	8:30	141-112	22	1060	V.S	50	50	-		
		140-111	22							
		139-110	22							
	9:00	138-109	22							
	9:01-9:07	137-108	22							
		136-107	22							
		135-106	22							
		134-105	22							
		133-102	22							
		132-100	22							
		144-145	1100		M.S					
4:20		131-98	22	1060	V.S					
		130-99	22							
	11:00	129-97	18							


COMMENTS:

*131-98 cap strap w/ two fusion welds
 129-97 - Patch will cover


* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-30	8:40-	116-151	170'	1100	L.S.	60	60	-				
	9:05-	151-152	182'	1067	M.S.			B.O./FM	3	B	Y	U
	10:30-	152-153	184' ¹²⁴	1100	LS							
	10:45-	153-154	185'	1067	MS			B.O.	1	B	Y	U
	11:15	154-155	188'	1100	LS			B.O. SHORT WAD	2	B	Y	U
	1:15	155-156	191'	1067	MS	70	70	B.O.	1	B	Y	U
	1:30	143-157	215'	1100	LS			-				
	2:45	157-158	229'	1100	LS			-				
	2:55	158-159	229'	1067	MS			-				
	2:40	159-160	228'	1100	LS			B.O.	1	B	Y	U

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-BP

SEAMING LOG

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP		DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH	NUMBER		AMB	SHEET	TYPE	NUMBER	METHOD
										Y/N
										TYPE**
5-31	7	152-10	22	1067	MS	70	70	-		
	730	151-159	22	1067	MS	70	70	-		

COMMENTS:

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-1	2:25	172-173	198	1067	MS			/				
	2:55	173-174	198	1100	LA			/				
	3:10	174-175	204	1067	MS			/				
	4:00	160-176	224	1067	MS			/				
	4:00	176-177	218	1060	KO			/				
	4:00	177-178	216	1100	LA			BO	1	B	Y	U

COMMENTS:

3 - Bead, P - Patch, CS - Cap Strip
 V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]* SIGNATURE: *[Signature]*

SEAMING LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	SHEET	TYPE	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH								

6-1	8:00	156-161	185	1100	LA	75	75	75	BO	1	B	Y	✓
	8:15	161-162	180	1060	SM	75	75	75	BO	1	B	Y	✓
	8:50	162-163	184	1060	MS	80	80	80	BO+				
	8:20	157-115	22	1067	MS	75	75	75	-				
	8:16	113-142	22	1067	MS	75	75	75	-				
	8:55	163-164	188	1100	LA	80	80	80	-				
	9:15	164-165	192	1060	SM	80	80	80	BO+				
	10:30	165-166	192	1100	LA	80	80	80	BO+	FM SHT SM	B	Y	✓
	10:40	166-167	192	1067	MS	80	80	80	BO+	2	B	Y	✓
	12:30	167-168	194	1060	BO				BO	2	B	Y	✓
	12:30	168-169	194	1100	LA								
	12:50	169-170	190	1067	MS								✓
	1:30	170-171	196	1060	K.O								
	1:45	171-172	198	1100	LA								

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-2	8:00	178-179	210'	1100	LS	70	70	B0	1	B	Y	✓
	8:25	179-180	223	1067	MS			B0/FM	1	B	Y	✓
	9:45	180-181	223	1060	KO			B0	3	B	Y	✓
	8:15	177-154	22'	1060	KO			-				
	8:25	176-153	22'	1060	KO			-				
	10:00	181-182	223'	1100	LS			-				
	10:00	182-183	220	1067	MS			B0.	1	B	Y	✓
	10:40	183-184	227	1060	KO			-				
	10:50	184-185	230'	1100	LS			-				
	12:40	185-186	230'	1067	MS			-				
			1830									


COMMENTS * 178-179 SEAM STOP SHORT OF AT by ~1' need ~6' EXT WEIDERS

* 99-131 DONE ON 5/31
By T.T.
EXT BUN 278


* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:



SIGNATURE:



DATE	TIME	SEAM		EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH						

8:45	6/5/95	175/187	197'	W1100	LA	70°	B ₀ FM	2	B	Y	N
8:45		167/186	22'	W1067	MS	70°	/				
9:00		166/185	22'	W1067	MS	70°	/				
9:10		165/184	22'	W1067	MS	70°	/				
9:15		164/183	22'	W1067	MS	70°	/				
9:20		163/182	22'	W1067	MS	70°	/				
9:50		187/188	199	W1100	LA	70°	B ₀	2	B	Y	N
10:00		162/181	22'	W1067	MS	70°	/				
10:40		161-180	22'	W1067	MS	70°	/				
10:50		156-179	22'	W1067	MS	70°	/				
10:50		188-189	198	1100	LA	70°	B ₀	3	B	Y	N
11:00		189-190	220	1067	MS	70°	B ₀	3	B	Y	N
12:40		190-191	210	1100	LA	80°	/				
1:00		191-192	209	W1067	MS	80°	/				

COMMENTS:

1409

126/193/194
168/165/169/175/187/192
168/165/169/175/187/192

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:


NYC Department of Environmental Protection SEAMING LOG


PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-5	2:35	186-193	222'	1100	LA			B0	1	B	Y	✓
	2:40	193-194	238'	1067	MS			B0	1	B	Y	✓

COMMENTS: 1869

B - Bead, P - Patch, CS - Cap Strip
 V - Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: 

SIGNATURE: 

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD REPAIR TEST

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	METHOD	REPAIR TEST
6-6	8:05		169-194	22	1067	MS	70				
	8:10		168-193	22	1067	MS	70				

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
6-7	8:30	192-197	214	1067	MS	75	75+	/					
	8:40	197-198	185	1100	LS	75	75+	B.O	2	B	Y	✓	
	10:20	198-196	168	1067	MS	80	80+	B.O	1	B	Y	✓	
	10:35	196-199	128	1000	LS	80	80+	B.O	3	B	Y	✓	
	12:45	199-200	102	1067	MS	80	80+	B.O	1	B	Y	✓	
	1:00	200-201	73	1100	LS	75	75	-	-				
	1:20	201-202	42	1100	LS	75	75	-	-				
	1:50	202-203	16	1100	LS	75	75	-	-				
	2:00	203-195	20	1100	LS	75	75	-	-				
	2:10	202-195	35	1100	LS								
	2:25	201-195	35	1100	LS								
	2:40	200-195	25	1100	LS								
	1:50	199-195	35	1067	MS								
	2:10	196-195	36	1067	MS								
REMARKS	2:30	198-195	34	1067	MS								
	2:45	197-195	35	1067	MS								

1193

- - Bead, P - Patch, CS - Cap Strip
 V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul [Signature]

SIGNATURE: Paul [Signature]

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
6-8	3:00	194-204	232'	1060	VS		B.O	B	Y	U
6-8	4:00	204-205	235'	1060	VS		B.O	B	Y	U
6-9	8:00	205-207	242'	1100	LA		EM	B	Y	U
6-9	8:00	207-208	217'	1067	MS		B.O	B	Y	U
8:30		208-209	187'	1060	VS		B.O	B	Y	U
9:15		209-210	164'	1067	MS		-			
10:00		211-212	137'	1100	LA		-			
10:50		210-212	121'	1067	MS		B.O	B	Y	U
10:50		212-213	95'	1100	LA		-			
10:50		213-214	66'	1100	LA		-			
11:10		214-215	41'	1100	LA		-			
12:30		215-216	18'	1100	LA		-			

COMMENTS * stopped because of rain on 6/8 + started again 6-9 @ 7:15AM

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

[Signature]

SIGNATURE:

[Signature]

Cap Pressure V.

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

Sheet 35 of 222

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	SHEET	TYPE	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE
		NUMBER	LENGTH									

6-12	8:15	224-158	22	1100	LA	60						
	8:30	223-157	22	1100	LA	60						
	8:45	222-143	22	1100	LA							
	9:00	221-142	22	1100	LA							
	9:12	220-141	22	1100	LA							
	10:44	219-140	22	1100	LA							
	10:52	218-139	22	1100	LA							
	11:00	217-138	22	1100	LA							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP			DEFICIENCIES		REPAIR METHOD	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER				

	10:40	206-209	32'	1060	VS	60	60							
6-12	10:50	206-208	31'	1060	VS									
	11:15	206-210	30'	1060	VS									
	11:20	206-211	32'	1060	VS						B	Y	✓	
	12:30	206-213	32'	1060	VS									
	1:00	206-212	32'	1060	VS									
	1:12:00	206-207	30'	1060	VS									
	1:30	206-216	20'	1060	VS									
	1:45	206-215	31'	1060	VS									
	1:55	206-214	31'	1060	VS									
	2:00	217-218	218'	1100	L4									
	2:15	218-219	211'	1067	MS									
	2:20	219-220	216'	1060	VS CR									
	2:25	220-221	212'	1100	L4									
	2:45	221-222	212'	1067	MS									
	2:55	222-223	212'	1060	YS (L)									
	4:10	223-224	209'	1100	L4									

COMMENTS:

177

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

217 218 219 220 221
 130/139/140/141/142/143
 157/158/159

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST					
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**				
6-13	7:15	195-206	22	1100	LA	60	60	-								
	7:25	192-216	16	↓	↓	↓	↓									
		191-215	22													
		190-214	22													
		189-213	22													
		187-210	22													
		175-211	22													
		174-209	22													
		173-208	22													
		172-207	22													
		171-205	22													
		170-204	22													
			258'													

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



22
14
22
22
22
18
8
30
800

DATE TIME SEAM EOEPR. TECH. TEMP DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST

DATE	TIME	SEAM	EOEPR. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
6-16	1:00	224-225	214	VS	80				
	1:20	225-226	220	LS					
	1:50	226-227	229	FC		Shortsm		Y	✓
	2:15	227-228	226	VS					
	2:40	228-229	229	LS		FM		Y	✓
	3:10	229-230	233	FC		B		Y	✓
	3:30	230-231	233	AVS		B		Y	✓
	3:45	231-180	1100	LS					
	4:00	230-179	1100	LS					
	4:10	229-178	1100	LS					NOT NEEDED
	4:20	228-177	1100	LS					
	4:30	227-176	1100	LS					
	4:45	226-160	1100	LS					
	4:55	225-159	1100	LS					

CHALLENGE

COMMENTS * 224-225 SEAM TERMINATE @ TOP of Seams, will have to BEAD
 1738 = 3 1/2 DS FOUND in 224

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-19	8:00	231-233	220	1100	LA	85	85+	B	1	B	Y	✓
	8:15	233-234	198	1067	MS			B FM	1	B	Y	✓
	10:30	234-235	180	1100	LA			-	-			
	11:00	235-236	161	1067	MS							
	11:20	236-238	135	1100	LA	90	90+					
	12:00	238-239	114	1067	MS							
	1:30	239-241	87	1100	LA							
	2:00	241-240	58	1067	MS	95+	95+					
	2:10	240-237	35	1100	LA							
	3:40	237-232	28	1067	MS							
	3:50	240-232	28	↓	↓							
	4:00	241-232	29	↓	↓							
	4:10	239-230	28	↓	↓							
	4:20	238-232	29	↓	↓							

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES			REPAIR METHOD	REPAIR TYPE
		NUMBER	LENGTH				TYPE	NUMBER	TYPE		

6-19	4:30	236-232	29	1067	M5	95						
	4:40	235-230	30									
	4:50	234-230	29									
	5:00	233-232	29									
	5:10	231-232	20									
	5:10	232-206	22									
	5:10	231-232	20									
	3:40	237-207	22	1100	LA							X-SEAM
	3:50	240-194	22									
	4:00	241-193	22									
	4:10	239-186	22									
	4:20	238-185	22									
	4:30	236-184	22									
	4:40	235-183	22									
	4:50	234-182	22									
	5:00	233-181	22									

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHECK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-21	8:40	242-243	171'	1100	LA			—				
	9:00	243-244	174	1067	MS			BREAK STR WELL CUT	1	P	Y	✓
	10:15 10:00	244-245	175	1068 1060	MSFC			B WELL CUT	1	B	Y	✓
	10:40	245-246	180	1100	LA			—				
	11:00	246-247	181	1067	MS			—				
	11:30	247-248	179	1060	FC			—				
	12:30	248-249	182	1100	LA			—				
	1:25	249-250	183	1067	MS			—				
	1:55	250-251	186	1060	FC			FM	2	B	Y	✓
	2:00	251-252	184	1100	LA			FM	1	B	Y	✓
	2:50	252-253	181	1060	FC			—				
	3:00	253-254	186	1100	LA			—				
	3:30	254-255	180	1067	MS			—				
	4:05	255-256	171	1060	FC			—				

COMMENTS: 4:10 256-257 184 1100 LA

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST TYPE

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
6-28	8:00	217-250 217-258	205	1100	LA	60	1	B	Y	✓
	8:15	258-259	206	1060	SP		1	B	Y	✓
	8:30	259-260	204	1067	MS		1	B	Y	✓
	9:40	260-261	208	1100	LA		1			
	10:45	261-262	215	1067	MS		1			
	11:00	262-265	233	1060	SP		1			
	11:10	263-264	263	1100	LA		1			
	12:55	265-21	216	1067	MS		1			
	1:20	266-267	167	1060	SP		1			
	2:40	267-269	125	1067	MS		1	B	Y	✓
	2:40	269-268	79	1060	SP		1	B	Y	✓
	3:10	268-270	35	1067	MS		1	B	Y	✓
	3:00	265-271	279	1100	LA		1			
	4:20	271-272	236	1100	SP		1	B	Y	✓

COMMENTS: TOP 8' MUST

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance

B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

NYC Department of Environmental Protection

X-SEAMS

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6/28	1:30	264-265	14	1100	LA	75	75r					
	1:35	- 266	49	1100	LA							
	1:50	- 267	46	1100	LA							
	2:09	- 269	48	1100	LA							
	3:35	268	48	1067	MS							
	3:45	270	46	1067	MS							
	5:55	263-274	41	1067	MS							
	6:10	- 276	42	1100	LA							
	6:20	- 275	41		LA							
	6:30	- 273	39		LA							
	6:40	- 272	42		LA							
	6:50	- 271	41		LA							
	4:20	275-276	110	1067	MS					CS	Y	V
	6:00	272-273	187	1067	MS							
	4:50	273-275	155	1067	MS							
	5:40	276-274	57	1067	MS							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature: Paul Maher]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	SHEET	TYPE	DEFICIENCIES NUMBER	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH									

6-29	1:30	273-48	13'	1067	MS								
	2:10	272-47	22		L								
	2:30	271-46	22										

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

SL
E

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-29	7:30	258-137	22'	1067	MS	70	70+					
	7:36	259-136	22'		MS							
	7:43	260-135	22'	↓	MS							
	7:45	261-134	22'	1100	LA							
	7:53	262-133	22'	1100	LA							
	7:50	265-132	22'		MS							
	8:00	266-131	22'		MS							
	8:09	267-120	22'		MS							
	8:18	269-129	22'		MS							
	8:25	268-120	22'		MS							
	9:30	270-127	22'		MS							
	12:40	264-126	22'		MS							
	1:00	263-125	22'		MS							
	1:20	275-99	22'	MS	MS							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

SEAMING LOG

Sheet 46 of 202

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			


6-30-95	8:20	259/287	165/195	W1100	L.A.	70°	-	-	30cm out	1	B	Y	V
	8:30	287/288	180	W1162	F.C.	70°	-	-	Bluff out	1	B	Y	V
	8:40	288/289	184	W1084	S.P.	70°	-	-	CUT out	1	P	Y	V
	10:00	289/290	172	W1100	L.A.	75°	-	-	BEAD	2	B	Y	V
	10:00	257/287	10/175	EXTURSION	WELD	75°	-	-	-	-	-	-	-
	10:00	290/291	184	W1067	M.S.	75°	-	-	BEAD	2	B	Y	V
	10:15	291/292	182	W1162	F.C.	75°	-	-	BEAD	4	B	Y	V
	10:20	292/293	185	W1084	S.P.	75°	-	-	BEAD	5	B	Y	V
	11:00	294/295	187	W1067	M.S.	75°	-	-	-	-	-	-	-
	11:10	293/294	190	W1100	L.A.	75°	-	-	-	-	-	-	-
	12:30	295/296	178	W1084	S.P.	80°	-	-	-	-	-	-	-
	12:40	296/297	180	W1162	F.C.	80°	-	-	-	-	-	-	-
	1/10	297/298	185	W1100	L.A.	80°	-	-	-	-	-	-	-
	1/15	298/299	187	W1067	M.S.	80°	-	-	-	-	-	-	-

COMMENTS


2309

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



6/30
2/2

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-30-95	1 ⁰⁰	299/300	188	W1084	S.P.	75°	-					
	2 ⁰⁰	300/301	193	W1162	F.C.	75°	-					
	2 ⁰⁰	301/302	190	W1100	L.A.	75°	-					
	2 ⁰⁰	302/303	192	W1067	M.S.	70°	-					
	3 ⁰⁰	303/304	186	W1084	S.P.	70°	-					
	3 ⁰⁰	304/305	183	W1100	B.A.	70°	-					
	3 ⁰⁰	305/306	185	W1162	F.C.	70°	-					
	6 ⁰⁰	307/308	260	W1100	L.A.	70°	-					
	6 ⁰⁰	308/309	260	W1084	S.P.	70°	-					
	6 ²⁰	309/310	255	W1067	M.S.	70°	-					
			2092									

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY



SIGNATURE



SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			
7-3	8:00	310-311	244'	1100	LA	70	70+			
	8:10	311-312	239'	1067	MS			B.O.	B	Y
	9:15	312-313	244'	1100	LA			1		
	9:50	313-314	255'	1084	MS			80	B	Y
	10:10	314-315	259'	1062	FC			80	B	Y
	10:50	315-316	257'	1100	LA			80	B	Y
	1:00	316-317	253'	1084	MS			1		
	1:00	317-318	257'	1162	FC			80	B	Y
	1:00	318-319	257'	1100	LA			1		
	2:00	319-320	260'	1084	FC			80	B	Y
			2525							

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spirk, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7/5/95	7:45	250/315	22'	1084	MS	70°	70°					
	8:00	251/316	22'	1084	MS							
	8:20	252/317	22'	1084	MS							
	8:35	253/318	22'	1084	MS							
	8:50	254/319	22'	1084	MS							
	9:15	255/320	22'	1084	MS							
	11:40	256/321	22'	1100	LA	80°	80°					
	12:45	320/321	238'	1102	FC	80°	80°					
	12:45	321/322	2A2'	1100	LA	80°	80°					
	10:00	245/310	22'	1084	MS	70°	70°					
	10:20	244/309	22'	1084	MS	72°	72°					
	10:40	243/308	22'	1084	MS	75°	75°					
	1:05	257/322	22'	1084	MS	80°	80°					
	1:25	322/323	256'	1084	MS							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			


7/5/95	2:00	323	324	257'	FC	80°	80°			
	2:05	287	323	22'	LA					
	2:20	288	324	22'	LA					
	2:40	324	325	249'	LA					
	3:00	289	325	22'	MS					
	3:30	325	326	248'	MS					
	3:40	290	326	22'	FC					
	3:45	326	327	247'	FC					
	4:00	291	327	22'	LA					
	4:20	327	328	246'	MS LA					
	4:10	292	328	22'	LA					
				355						

COMMENTS:


B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



202
8
12

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-6	8:05	328-329	242	1084	MS							
	8:20	329-330	238	1100	LA							
	8:25	330-331	240	1084	MS							
	8:30	331-332	244	1162	FC							
	10:40	332-333	245	1100	LA							
	9:35	329-298	22	1100	LA							
	9:50	330-294	22	1100	LA							
	10:00	331-295	22	1100	LA							
	9:35	332-296	22	1162	FC							
	10:20	333-297	22	1100	LA							
	11:35	333-334	247	1084	MS							
	12:45	334-298	22	1084	MS							
	1:50	335-336	174	1100	LA			B.O	2	B	Y	U
	1:15	335-307	22	1084	MS							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:

Paul Marks

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

REPAIR TEST REPAIR METHOD Y/N TYPE

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. AMB. SHEET TEMP. DEFICIENCIES NUMBER METHOD. Y/N TYPE

7-6	2:50	336-337	173	1162	FC	80	80+	B.O.	2	B	Y	U
	2:30	336-309	22	1084	MS							
	2:30	337-309	22	1162	FC							
	2:50	337-338	180	1084	MS			B.O.	2	B	Y	U
	3:30	338-339	182	1100	LA							

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7/6/95	4 ⁰⁰	337/340	182'	1084	MS	85°	-	BEAD	1	B	Y	✓
	4 ⁰⁰	340/341	186'	1162	FC	85°	-	BEAD	2	B	Y	✓
	4 ²⁰	341/342	182'	1170	LA	85°	-	BEAD	1	B	Y	✓
	4 ⁵⁰	342/343	184'	1084	MS	85°	-	-	-			
	5 ⁰⁰	343/344	184'	1100	LA	80°	-	-	1			

COMMENTS: TOTAL LENGTH = 918 LF

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature] SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD V/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	V/N	REPAIR TEST
7-7	8:12	349-345	187	1100	LA		-			
	8:00	339-311	22	1084	M.S		-			
	8:07	340-312	22	1084	M.S		-			
	8:25	345-346	188	1084	M.S	B.O	1	B	Y	V
	8:55	346-347	193	1100	LA	B.O	1	B	Y	V
	9:30	347-348	194	1084	M.S					
	9:45	348-349	195	1162	SH					
	10:45	349-350	200	1100	LA					
	11:00	350-351		1084	M.S					
	11:20	351-352		1162	SH					
		352-353								

COMMENTS:

1201

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

W

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-10	7:30 STARTED 7-7	350-351	199	1084	MS							
		351-352	203	1100	LA							
	8:10	352-353	205	1162	SP							
	9:00	353-354	204	1084	MS							
	8:10	354-355	205	1100	LA							
	9:50	341-313	22	1100	LA							
	10:20	342-311	22	1100	LA							
	10:50	343-315	22	1100	LA							
	11:10	344-316	22	1100	LA							
	11:30	345-317	22	1100	LA							
	11:30	350-322	22	1084	MS							
	11:45	351-323	22	1084	MS							
	11:40	346-318	22	1100	LA							
	12:10	347-319	22	1100	LA							

COMMENTS

1217

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP			DEFICIENCIES		REPAIR METHOD	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER				
7-10	13:50	348-320	22	1100	LA								
	12:40	352-324	22	1084	MS								
	12:50	353-325	22	1084	MS								
	1:05	354-328	22	1084	MS								
		355-327	22	1084	MS								
		357-328	22	1084	MS								
		358-329	22	1100	LA								
	4:10	359-330	22	1162	SP								
	4:17	360-331	22	1162	SP								
	4:30	361-332	22	1162	SP								
	4:30	362-333	22	1100	LA								
	4:22	363-334	22	1100	LA								
		356-											

264


COMMENTS

B - Bead, P - Patch, CS - Cap Strip
 V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY



SIGNATURE:



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-10	1:45	355-357	212	1162	SP							
	2:10	357-358	184	1084	MS							
	2:25	358-359	155	1100	LA							
	2:45	359-360	128	1162	SP							
	2:55	360-361	100	1100	LA							
	3:05	361-362	166	1100	LA							
	3:10	362-363	38	1100	LA							
	3:45	356-357	35	1084	MS							
	3:50	356-358	37	1084	MS							
	3:55	356-359	34	1084	MS							
	4:00	356-360	34	1084	MS							
		356-361	35	1084	MS							
		356-362	34	1084	MS							
		356-363	36	1084	MS							

COMMENTS

1128

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

7-12	12:55	334-364	234	1162	SP					
	12:50	364-366	227	1100	LA					
	1:20	366-367	206	1084	MS					
	1:30	367-368	174	1162	SP					
	2:15	368-369	151	1100	LA					
	2:35	369-370	126	1084	MS					
	2:55	370-371	100	1100	LA					
	3:25	371-372	73	1100	LA					
	3:55	372-373	47	1100	LA					
	4:12	373-374	20	1100	LA					
	2:55	365-366	22	1162	SP					
	2:45	365-364	26	1162	SP					
	3:17	365-371	35	1084	MS					
	3:25	365-372	35	1084	MS					


COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-12	3:20	365-366	34	1162	SP							
	3:35	365-373	25	1084	MS							
	3:40	365-367	34	1162	SP							
	3:45	365-368	34	1162	SP							
	3:55	365-369	34	1162	SP							
	4:12	365-374	34	1084	MS							
	4:05	365-370	34	1162	SP							
	4:10	299-364 371-372	22	1100	LA			MISALIGNMENT ENTIRE		CS	Y	✓
	4:15	300-366	22	1162	SP							
	4:25	301-367	22	1162	SP							
	4:35	302-368	22	1162	SP							
	4:40	303-369	22	1100	LA							
	4:50	304-370	22	1100	LA							
	5:00	305-371	22	1100	LA							

COMMENTS 383

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 62 of 202

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP		DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH			TYPE	SHEET			

7-13	1:20	300-375	180'	1100	LA	90°	90°			
	1:40	375-376	197'	1162	SP	↑	↑			
	2:45	376-377	1084	MS		↑	↑			
	3:00	377-378	175'	1162	SP					
	3:30	378-379	154'	1100	LA	85°	85°			
	4:00	379-380	71'	1162	SP					
	4:15	381-382	221'	1162	SP					
	4:30	381-383	571'	1100	LA					
	5:00	379-382	64'	1162	SP					
	5:00	382-383	62'	1100	LA					
	5:15	383-384	93'	1162	SP					
	5:10	384-385	68'	1100	LA					
	5:20	380-377*	20	1162	SP					
	5:28	380-378	28	1162	SP					
COMMENTS	5:36	380-379	28	1162	SP					
	5:40	380-381	28	1162	SP					
	5:35	380-384	28	1100	LA					
	B-Bead P	Cap Smp	28	1100	LA					
	Patch CS	380-383	28	1100	LA					
	S Spark	AP-Air Pressure	28	1100	LA					
	-- V-Vacuum	VI-Visual	28	1100	LA					
		I-Impact	28	1100	LA					
		AL-Air Lance	28	1100	LA					
	6:00	373-375	28	1162	SP					
	6:05	CHK'D BY	1162	SP						
	6:05	376-376	1162	SP						
	6:05	376-374	1162	SP						

SIGNATURE

[Handwritten Signature]

Lowry B. Romano
 321K
 0-378
 0-377
 *
 A. Romano

151' 1162 SP

376-374 1162 SP

605

NYC Department of Environmental Protection


SEAMING LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7/14/95	10:30	386/387 ⁴⁸	220	1162	SP	90	100	B	2	B	Y	✓
	10:45	386/387 ²⁴⁸	248	1100	LA							
	11:20	387/388	245	1084	MS			B	100	B	Y	✓
	1:00	388-390	219	1100	LA							
	2:10	390-391	157	1160	LA							
	1:30	389-?	246	1162	SP							
	1:45	388-389	48	1084	MS							
	2:20	390-389	58	1084	MS							
		391-389	50	1084	MS							
		391-392	99	1162	SP							
		393-389	40	1162	SP							
		392-393	43	1100	LA							
		389-393	59	1100	LA							

COMMENTS: * 16' on other side of mantle upper B



- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST			
							AMB	SHEET	TYPE	NUMBER	METHOD	V/N	TYPE
						MS							
7-17				389-274	22	1084							
				387-276	22	1084							
				386-275	22	1084							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

Paul Ghent

SIGNATURE:

Paul Ghent

92-4087-enformsh AMLOG.XLS

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-20	8:00	307-394	255	1162	SP ✓			Fm	1	B	Y	✓
	8:20	394-395	260	1100	LA			Bo	1	B	Y	✓
	8:30	395-396	260	1084	MS ✓			-	-			
	9:40	396-397	254	1162	SP			-	-			
	10:10	397-398	261	1100	LA			-	-			
	10:30	398-399*	243	1084	MS			-	-			
	12:30	399-400	242	1162	SP			-	-			
	12:30	400-401	245	1100	LA			Bo	1	B	Y	✓
	12:45	401-402	255	1084	MS			-	-			
	2:00	402-403	251	1162	SP							
	1:50	403-404	248	1100	LA							
	2:20	404-405	244	1084	MS							

DS
141
142
143

COMMENTS # STOP @ MH

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE TIME SEAM EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
		NUMBER	LENGTH							

7-24	10:30	405-906	296	1084	MS		BO	B	Y	V
------	-------	---------	-----	------	----	--	----	---	---	---

		406-907	294	1100	LA		BO	B	Y	V
--	--	---------	-----	------	----	--	----	---	---	---

		407-408	238	1067	SP					
--	--	---------	-----	------	----	--	--	--	--	--

		408-409	246	1162	FC					
--	--	---------	-----	------	----	--	--	--	--	--

		409-410	241	1084	MS					
--	--	---------	-----	------	----	--	--	--	--	--

		910-911	234	1100	LA					
--	--	---------	-----	------	----	--	--	--	--	--

		911-912	230	1067	SP					
--	--	---------	-----	------	----	--	--	--	--	--

		412-413	231	1162	FC					
--	--	---------	-----	------	----	--	--	--	--	--

		335-414	166	1100	LA		BO	B	Y	V
--	--	---------	-----	------	----	--	----	---	---	---

		414-415	177	1162	FC					
--	--	---------	-----	------	----	--	--	--	--	--

		415-416	177	1084	MS					
--	--	---------	-----	------	----	--	--	--	--	--

		416-417	170	1067	SP		BO	B	Y	V
--	--	---------	-----	------	----	--	----	---	---	---

		414-394	22	1084	MS					
--	--	---------	----	------	----	--	--	--	--	--

		415-395	22	1067	SP					
--	--	---------	----	------	----	--	--	--	--	--

		416-397	22	1067	SP					
--	--	---------	----	------	----	--	--	--	--	--

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-25		417-418	173	1084	MS			-	-			
		418-419	172	1162	FC			-	-			
		419-420	172	1100	LA			BO	1	B	Y	U
		419-399	22	1162	FC			-	-			
		420-421	169	1067	SP			BO	1	B	Y	U
		421-422	165	1084	MS			-	-			
		422-423	157	1162	FC			BO	1	B	Y	U
		422-	22	1162	FC							
		423-	22	1162	FC							
		423-424	156	1100	LA							
		424-425	161	1067	SP							
		425-426	78 * <small>Part of (cont)</small>	1084	MS							
		426-427	148	1100	LA			FM	1	B	Y	U
		427-428	153	1067	SP			BO	1	B	Y	U
		428-429	135	1162	FC			BO	2	B	Y	U

COMMENT:

429-430
430-431

* 425-426 - Remainder must be capped Strip Because of lack of overlap

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum S-Spark AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						

7-26		428-408	22	1100	LA				
		429-430	130	1162	FC				
		430-431	125	1162	FC				
		421-401	22	1084	MS				
		420-400	22	1084	MS				
		425-405	22	1100	LA				
		424-404	22	1100	LA				
		419-399	22	1084	M=				
		418-398	22	1084	MS				
		429-409	22	1100	EA				
		413-430	205	1162	FC				
		432-433	207	1100	LA				

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:  SIGNATURE: 

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
7-27		433-434	223	1100	LA							
		434-435	213	1100	LA							
		242-436	146	1162	KP							
		436-437	160	1100	LA							
		438-438	161	1162	KP							
		438-439	150	1100	LA							
		436-394	22	1084	MS							
		437-395	22	1084	MS							
		438-396	22	1084	MS							
		439-397	22	1084	MS							
		439-440	74	1162	KP							
		439-441	68	1162	KP							
		440-442	86	1084	MS							
		441-442	59	1084	MS							

COMMENTS

439 - Bead S 15' EXT VS

442 Bead N 15' EXT VS

440 - Bead W 20' EXT VS

442 Bead E 20' EXT VS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

876-BP

REPAIR TEST REPAIR DEFICIENCIES REPAIR METHOD Y/N TYPE

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEMP SHEET AMB NUMBER

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	SHEET	AMB	NUMBER	DEFICIENCIES	REPAIR METHOD	Y/N	TYPE
8-1		456-457	172		MS								
		457-458	179		LT								
		458-459	184'		SP								
		459-460	186'		MS								
		443-400	22		EC								
		444-401											
		445-402											
		446-403											
		447-404											
		448-405											
		449-406											
		450-407											
		451-408											
		452-409											
		453-410											
		454-411											
		455-412											
		456-413											
		457-432											
		458-433											
		459-434											
		460-435											

COMMENTS

CROSS SEAMS
2:30 - 6:00 AM

1117

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-19-95		442-443	151	1084	MS							
		443-444	157	1100	LA							
		444-445	163	1067	SP							
		445-446	168	1084	MS							
		446-447	166	1100	LA							
		447-448	170	1067	SP							
		448-449	173	1084	MS							
		449-450	172	1100	LA							
		450-451	171	1067	SP							
		451-452	169	1084	MS							
		452-453	169	1100	LA							
		453-454	172	1067	SP							
		454-455	168		LA							
		455-456	172	L	SP							

COMMENTS

443-444 23' 11
 444-445 22' 1162 F2
 445-446
 446-447 ~ 2 out
 447-448

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			SHEET	TYPE	NUMBER				
8-3	10:30	460-470	197	1162	MS							
	10:40	470-471	200	1100	LA							
	12:30	472-472	204	1162	MS							
	12:40	472-473	204	1162	LA							
	1:30	435-474	209	1162	MS							
	1:40	474-475	224	1100	LA							
	2:15	475-471	22	1162	MS							
	2:22	474-472	22	1162	MS							
	3:50	431-476	135	1100	LA							
	3:15	476-477	137	1100	LA							
		477-478	134									
		476-477	22	1162	MS							
		477-478	22	1162	MS							
		478-492	22	1162	MS							

30764
 18
 135
 137

COMMENTS

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8/8/95	11:30	484-486	65	1100	LA							
	11:39	486-487	70	1162	MS							
	12:40	487-488	66	1100	LA							
	12:40	488-489	68	1162	MS							
	1:06	489-490	68	1100	LA							
	1:10	490-491	68	1162	MS							
	2:00	491-492	66	1100	LA							
	2:00	492-493	65	1162	MS							
	2:45	493-494	42	1100	LA							
	2:45	494-497	28	1162	MS							
	3:10	494-495	19	1100	LA							
	3:20	497-498	38	1162	MS							
	3:20	496-497	20	1100	LA							
	3:30	495-496	29	1100	LA							

COMMENTS: ~~3:30 495-498 712 1100 LA~~
~~3:30 495-499 22 1162 MS~~
~~3:40 497-499 22 1162 MS~~
~~3:50 490-499 22 1162 MS~~

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			AMB	SHEET				

8/8/95	3:30	492	499	22'	MS	90°	90°				
	3:40	491	497	22'	MS						
	3:50	490	499	22'	MS						
	3:50	498	498	28'	LA						
	4:00	489	499	22'	MS						
	4:08	488	499	22'	MS						
	4:18	487	497	22'	MS						
	4:25	486	499	22'	MS						
	4:35	484	499	22'	MS						
	4:20	482	497	59'	LA						
				263							

COMMENTS

487/492/481

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-4	3:00	479-480	61	1162	MS							
	3:05	480-481	61	1100	LA							
* 8-4	4 ¹⁰	484-485	60	1162	MS				B			
* 8-4	4 ⁵⁰	482-483		1162	MS							

COMMENTS * IN SLOPE DRAIN TRENCH (to B03) for Pond B.

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						

8/30	8:30	499-500	247	1162	MS				
	7:40	500-501	175	1100	LA				
	7:50	501-502	140	1067	MS SP				
	11:30	503-504	239	1100	LA	80	2	B	V
	12:40	504-505	230	1162	MS				
	12:30	70-503	39	1067	SP				
	1:10	505-506	230	1067	SP				
	1:30	506-507	232	1100	LA				
	2:05	507-508	223	1162	MS				
	2:20	508-509	217	1067	SP				
	3:00	503-510	203	1100	LA				
	3:30	510-511	173	1162	MS				
	3:40	511-512	139	1067	SP				
	4:30	512-513	103	1162	MS				
	5:00	513-514	60	1067	SP				
	5:20	514-515	21	1162	MS				

COMMENTS

B - Bead, P - Patch, CS - Cap Strip


V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]



NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-9	430	70-510	34	1106	LA							
	↓ 600	70-511	31	1106	LA							
		70-512	39	1100	LA							
		70-513	37	1100	LA							
		70-514	38	1100	LA							
		70-515	21	1102	LA							

not sure of the work

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-10	10:00	517-517	215	1067	SP							
	10:00	517-518	202	1100	LA							
		518-519	180	1162	MS							
		519-520	144	1067	SP							
		520-521	111	1100	LA							
		521-522	77'	1162	MS							
		522-523	43	1100	LA							
	1:10	516-524	273'	1100	LA							
	1:25	524-525	278'	1162	MS							
	1:40	516-521	33'	1320	FC							
		516-520	33'	1320	FC							
		516-514	33'	1067	SP							
		516-517	35'	1067	SP							
		516-518	35'	1067	SP							
		516-522	35'	1320	FC							
		516-523	34'	1320	FC							
		525-526	270'	1067	SP							
	2:40	526-527	274'	1100	LA							
		527-528	273'	1162	MS							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET	TYPE			

8-10		508529	273'	1920	FC							
	400	516-512	22	1067	SP							
		524-511	22	1067	SP							
		525-510	22									
		526-508	22									
		527-504	22									
		588-505	22									
	5730	529-506	22									

COMMENTS:

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-11	8:05	529-530	269'	1100	LA							
	8:30	530-531	254'	1162	MS							
	9:50	531-532	244'	1100	LA							
	11:00	530-507	22	1162	MS							
	11:12	531-308	22	1162	MS							
	11:20	532-509	22	1162	MS							
	1:30	54-516	10	1100	LA							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: 

SIGNATURE: 

SEAMING LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-EP


DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER				AMB SHEET	TYPE	NUMBER	Y/N TYPE
8-15	4:30	543-533	22'	1100	LA				
		544-534	22'	1100	LA				
		545-535	22'	1100	LA				
		546-536	22'		W. 11 BE		EXTRUSION WELDED		TO MAKE SOF UP
		547-537	22'	1320	SP				
		548-538	22'	1320	SP				

COMMENTS:

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY: 

SIGNATURE: 

Form 92-408 (Condition) 1/01/00 N.Y.S.

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-15	8:05	532-533	263'	1162	FC							
	8:15	533-534	254'	1100	LA							
	8:30	534-535	247'	1320	SP							
	10:10	535-536	270'	1162	FC							
	10:15	536-537	257'	1100	LA							
	10:35	537-538	262'	1320	SP							
	11:30	538-539	259'	1162	FC							
	12:35	539-540	281'	1100	LA							
	12:40	540-541	275'	1320	SP							
	2:10	541-542	280'	1162	FC							
		539-543	199'	1067	MS ¹⁰⁶⁷							
		543-544	197	1100	LA							
	3:00	544-545	201'	1320	SP							
		545-546	191'	1067	MS							
COMMENTS		546-547	192'	1320	SP							
		547-548	190'	1067	MS							

132
50

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP.		DEFICIENCIES	REPAIR METHOD.	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			

8-16		571-554	12'		FC					
		572-554	15'		FC					
		554-574	36'		LA					
		574-575	33'		LA					
		573-578	25'		LA					
		573-572	67'		LA					
		571-572	82'		FC					
		570-571	81'		LA					
		569-578	76'		FC					
		568B-569	72'		LA					
		568A-567	8'	EXT						
		568B-567	10'	EX						
		568A-567	45'		LA					

COMMENTS:

- B - Bead, P - Patch, CS - Cap Strip

-- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lanco

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMRER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-16		501-549	17'		LA							
		549-500	54'		LA							
		549-550	51'		LA							
		550-501	31'		FC							
		550-502	17'		FC							
		550-551	67'		FC							
		551-502	134'		SP							
		551-552	16'		SP							
		552-552	20'		FC							
		552-553	19'		FC							
		552-553	121'		FC							
		553-554	73'		SP							
		570-553	22'		FC							
		571-553	9'		FC							

COMMENTS

796

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEMP DEFICIENCIES REPAIR METHOD REPAIR TEST

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
8-16		566-567	71			FC				
		566-565	81			LA				
		565-564	110			SP				
		563-564	114			LA				
		562-563	132			SP				
		561-562	114			FC				
		560-561	106			FC				
		559-560	108			SP				
		558-559	93			FC				
		556-557	38			LA				
		555-556	57			LA				
		555-478	57			LA				
		556-566	22			SP				
		561-567	26			SP				

COMMENTS

• B - Bead, P - Patch, CS - Cap Strip
 • V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-16		562-479	13'		SP							
		562-480	13' EXT									
		563-480	10'		SP							
		563-499	22'		SP							
		564-500	21'		SP							
		565-549	20'		SP							
		565-550	14'		SP							
		566-550	15'		SP							
		566-551	7' 50"		YS							
		567-551	15' EXT		YS							

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Laser

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE
		NUMBER	LENGTH			SHEET	TYPE				
2/17/95	12:55	538/563	22'	1067	SF	90°	90°				
	1:05	539/562	22'								
	1:15	540/561	22'								
	1:25	541/560	22'								
	1:35	542/559	22'								
	2:15	530/569	5' E	278	YS						
	2:30	531/568	4' E								
	2:45	532/568A	4' E								
	2:30	567/SF M11	8', 8', 6'	1067	SF						

COMMENTS:

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

SIGNATURE

CHK'D BY:

[Handwritten Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-17	9:00	526/573	6'	1067	SP	90°	90°					
	9:10	527/573	15'									
	9:50	527/572	7'									
	10:00	528/572	16'									
	10:10	528/571	6'									
	10:20	529/571	16'									
	10:30	529/570	6'									
	10:40	530/570	16'									
	10:50	531/569	18'									
	11:00	532/568B	18'									
	11:10	533/568A	19'									
	11:20	535/566	22'									
	11:30	536/565	22'									
	11:40	537/564	22'									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: FAC

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

REPAIR TEST REPAIR METHOD Y/N TYPE

DATE	TIME	SEAM	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	METHOD	Y/N	TYPE
------	------	------	--------	-------	------	--------------	--------	--------	-----	------

8-18	1026	542/577	1162	F.C.	80°					
	1040	542/576	1067	S.P.						
	1055	577/576	1067	S.P.						
	1055	577/578	1102	L.A.						
	1100	576/578	1067	S.P.						
	1115	578/579	1067	S.P.						
	1245	578/579	1067	S.P.						
	1230	579/580	1162	F.C.						
	1230	580/581	1100	L.A.						
	120	581/582	1100	L.A.						
	130	576/580	1067	S.P.						
	125	576/579	1067	S.P.						
	145	576/581	1067	S.P.						
	155	576/582	1067	S.P.						

COMMENTS * Bottom section
1039

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY

[Signature]

SIGNATURE:

David A. Lerner

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

D.O.C

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8/18/95	PM	577/558	22'	1100	L.S.	95						

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: see left side

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill


DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE	
		NUMBER	LENGTH			AMB	SHEET	TYPE					
8-22	8:20	548-584	182'	1067	KP								
	8:30	583-584	49'	1100	LA								
	8:	584-585	132'	1100	LA								
	9:15	585-586	86'	1067	KP								
	10:20	586-587	36'	1100	LA								
	10:10	583-585	46'	1162	FC								
	10:52	583-588	180'	1162	FC								
	10:40	583-586	46'	1067	KP								
	10:40	583-587	30'	1100	LA								
	11:10	588-589	190'	1067	KP								
	1:00	584-539	22'	1067	KP								
		585-540	22'	1067	KP								
		586-541	22'	1067	KP								
	2:00	587-542	14'	1062	KP								

COMMENTS


B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY:



SIGNATURE:



15,590

Sheet

gh THE SHE
~~Page 1 of 2~~
 of 202

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-23	2:20	473-47A	56'	1000	EA							
	2:45	590-591	186	1100	LA							
	2:47	473A-590	53'	1100	LA							
	3:10	590-473	116'	1062	FC							
	4:15	591-592	186	1067	VS							
	4:35	592-593	190	1100	LA							
			787									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


SAN
See

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
8-24	8:10	593-594	180	1067	VS				
	8:35	594-595	181	1100	LA				
	8:50	595-596	171	1162	FC				
	10:00	596-597	176	1067	VS				
	11:00	597-598	166	1162	FC				
	12:45	598-599	163	1067	VS				
	12:40	599-600	163	1162	FC				
	1:15	600-601	157	1100	LA				
	1:50	601-602	150	1162	FC				
	2:00	602-603	149	1067	VS				
		<u>16.56</u>							


COMMENTS

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-25	7:30	603-604	150'	1100	LA							
	8:00	604-605	144'	1162	VS							
	8:35	605-606	144'	1067	SP							
	10:00	606-607	137'	1100	LA							
	10:10	607-608	135'	1162	VS							
	10:35	608-609	144'	1067	SP							
	11:00	609-610	138'	1100	LA							
		610-611	59'	1067	SP							
		611-612	62'	1100	LA							
		610-612	72'	1162	VS							
		612-613	135'	1100	LA							
	2:00	613-614	137'	1067	SP							
	2:15	614-615	137'	1162	VS							
		Σ 14										

607 ||| 609
 610
 612
 613
 614

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP.			DEFICIENCIES	REPAIR METHOD.	REPAIR TEST TYPE..
		NUMBER	LENGTH			AMB	SHEET	TYPE			
8-30	8:40	475-616	183'	1100	LA						
	8:25	616-617	71'	1162	M3						
	9:30	617-618	68'	1162	M5						
	9:45	616-618	100'	1162	M5						
	10:45	618-619	200' 224'	1100	LA						
	10:55	619-620	208'	1162	M5						
	9:40	475-616	44'	1100	LA						
	9:35	616-470	1820'	1067	SP						
	9:45	617-590	22'	1067	SP						
	9:55	618-591	22'	1067	SP						
	11:30	620-621	200'	1067	SP						
	12:50	621-622	210'	1100	LA						
	1:00	622-623	205'	1162	M5						
	1:0	619-592	22'	1194	VS						

1595

COMMENTS

B - Bead P - Patch CS - Cap Strip


V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AL - Air Lance

CHKD BY:

[Signature]

SIGNATURE

[Signature]



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECB.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE
B-30		623-624	212'	1067	SP							
	1:55	624-625	203'	1100	LA							
	2:15	625-626	216'	1162	MS							
		626-627	223'	1067	SP							
		627-628	236'	1100	LA							
		628-629	229'	1162	MS							
		629-630	240'	1067	SP							
		630-631	258'	1100	LA							
		631-632	272'	1162	MS							
		632-633	291'	1067	LA TOP 24'							
		633-634	310'	1162	SP BOT 246'							
			4,285	1100	MS TOP 130'							
					LA BOT 180'							

COMMENTS

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AJ - Air Lance

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
8-31	8:40	634-107	22'	1067	KP				
	8:50	633-106	22'	1067	RP				
	9:00	632-105	22' x 2	1067	KP	CS w/ 2	CS	Y	V
	8:30	620-593	22'	1162	MS				
		621-594	22'	1162	MS				
		622-595	22'	1162	MS				
	9:00	623-596	22'	1162	MS				
	9:15	631-604	22'	1067	KP				
	10:30	625-636	205'	1100	LA				
	10:40	636-637	45'	1162	MS				
	11:30	634-635	39'	1067	KP				
		634-636	38'	1067	KP				
		634-638	39'	1162	MS				
		634-639	39'	1162	MS				


COMMENTS

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spirk AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY:

SIGNATURE:



Handwritten signature and initials.

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
8-31	1:15	634-639	38'	1067	KP							
	12:30	638-639	83'	1106	LA							
	12:40	637-638	126'	1162	MS							
	1:15	639-640	40	1100	EQ							
	1:30	634-640	35	1067	KP							
	2:30	641	164	1067	KP							
	2:40	641-642	109	1162	MS							
	2:50	642-643	162	1100	LA							
	3:25	643-644	160	1162	MS							
		644-645	61	1100	LA							
		646-647	137	1100	LA							
		647-648	123'	1162	MS							
		648-649	131	1067	KP							

COMMENTS:

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance

Handwritten notes and signatures in the comments section, including a large signature and various scribbles.

CHKD BY: *Paul G...*

SIGNATURE: *RM*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		EQUIP	TECB	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			NUMBER	SHEET	TYPE			
8-31		649-650	117	KP	1067						
		650-11	106	KP	1067						
		646-651	66	LA	1100						
		644-651	67	LA	1100						
		645-646	16	MS	1162						
		645-652	36	MS	1162						
		646-652	36	MS	1162						
		641-388	22	LA	1100						
		642-393	22	LA	1100						
		643-392	22	LA	1100						
		644-391	22	LA	1100						
		646-390	22	LA	1100						
		647-389	22	LA	1100						
		648-387	22	LA	1100						
		649-386	22	LA	1100						

PM. From 5 seams

COMMENTS

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spirk AP - Air Pressure VI - Visual Impact AL - Air Lance

CHK'D BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-1		630-603	22'	1067	KP	80						
		629-602	22	1067	KP							
		628-601	22	1067	KP							
		627-600	22	1067	KP							
		626-599	22	1067	KP							
		625-598	22	1067	KP							
		624-59	22	1067	KP							
		610-608	22	1067	KP							
		639-609	22	1067	KP							
		638-612	22	1067	KP							
		637-613	22	1067	KP							
		636-614	22	1067	KP							
		635-615	22	1067	KP							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

NYC Department of Environmental Protection

DATE	TIME	SEAM		EQUIP	TECH	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			NUMBER	SHEET	TYPE				
9/7/95	8:10	589-653	170'	1067	SP							
	8:15	653-654	174'	1194	LA							
	8:15	654-655	160'	1162	MS							
	9:35	655-656	165'	1067	SP							
	9:50	656-657	156'	1162	MS							
	11:00	657-658	153'	1162	MS							
	11:05	658-69	136'	1067	SP							
	12:55	659-660	143'	1194	LA							
	12:50	660-661	139'	1162	MS							
	12:55	660-662	137'	1067	SP							
	1:45	662-663	132'	1162	MS							
	1:40	663-664	131'	1067	SP							
	1:45	664-665	125'	1194	LA							
	2:15	665-666	129'	1162	MS							
	2:30	666-667	125'	1194	LA							

2179

COMMENTS

- B - Bead P Patch CS - Cap Smp
 - V - Vacuum S-Spurt AP-Air Pressure V-Visual Impact AL-Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten signatures and initials]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME Pelham Bay Landfill


PROJECT NO.: 876-BP


DATE	TIME	SEAM		EQUIP. NUMBER	TECB.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-8	8:00	576-668	241'	1067	SP							
	8:15	668-669	241'	1194	LA							
	8:10	*583-668	22'	1162	MS							
	8:30	*588-669	22'	1162	MS							
	8:42	*589-670	22'	1162	MS							
	10:15	669-670	231'	1162	MS							
	10:50	670-671	232'	1067	SP							
	11:30	*653-671	22	1162	MS							
	11:15	671-672	22A	1194	LA							
	12:40	*671-672	22	1162	MS							

FRONT UPPER STO WALLING

COMMENTS:

- B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY: 

SIGNATURE: 

SEAMING LOG

NYS Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-RP

DATE	TIME	SEAM		EQUIP	TECH	TEMP	SHEET	TYPE	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST
		NUMBER	LENGTH									
9-11	8:10	672-673	224'	SP	SP							
	8:00	673-675	224'	SP	SP							
	8:20	673-674	221'	LA	LA							
	8:45	674-675	217'	MS	MS							
	9:10	675-676	213'	SP	SP							
		676-677	207'	LA	LA							
		677-678	199'	MS	MS							
		678-679	195'	SP	SP							
	11:20	679-680	188'	LA	LA							
	12:35	680-681	182'	MS	MS							
		681-682	181'	SP	SP							
	1:25	682-683	174'	LA	LA							
	1:40	683-684	168'	MS	MS							
	2:05	684-685	164'	SP	SP							

COMMENTS

- B - Bead P - Patch CS - Cap Strip
- V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
9-11	2:40	673-655	22'	1194	LA								AT 9:12
	2:50	674-656	22'	1194	LA								8:27
	3:00	675-657	22	1194	LA								8:10
	3:15	676-658	22	1194	LA								8:20
	3:25	677-659	22	1194	LA								8:13
	3:40	678-660	22	1194	LA								8:42
	3:50	679-661	22	1194	LA								8:42
	3:00	680-662	22	1162	MS								8:48
	3:70	681-663	22	1162	MS								8:48
	3:15	682-664	22	1162	MS								8:57
	3:25	683-665	22	1162	MS								9:11
	3:50	684-666	22	1162	MS								9:10
	4:00	685-667	22'	1162	MS								9:10
													9:14

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP	TECH	TEMP		DEFICIENCIES	REPAIR	METHOD	Y/N	REPAIR TEST
		NUMBER	LENGTH			AMBI	SHEET					
9/12/95	8:20	686/687	145'	1067	SP	75°	75°	MISSING	B		Y	V
	8:30	687/688	146'	1194	VS							
	8:40	688/681	148'	1162	MS							
	9:00	689-690	157	1067	SP							
	10:10	690-691	155	1194	VS							
	10:20	691-692	162'	1162	MS							
	10:55	692-693	160'	1162	MS							
	10:55	693-694	167'	1067	SP							
		694-695	159'	1194	VS							
		695-696	158'	1162	MS							
		696-697	167'	1194	VS							
		696-698	53'	1194	VS							
		696-699	48'	1194	VS							
		696-700										

COMMENTS

• B - Bead, P - Patch, CS - Cap Strip
 • V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

SIGNATURE

[Signature]

CHK'D BY

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-12		697-698	38'	1194	VS							
		698-699	87'	1162	MS							
		699-700	133'	1067	SP							
	2:00	700-701	131'	1067	SP							
	2:00	701-702	139'	1162	MS							
	2:40	702-703	130'	1067	SP							
	2:50	703-704	118'	1162	MS							
			776									

COMMENTS:


* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:



SIGNATURE:



SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

NYC Department of Environmental Protection

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			AMB	SHEET				
9/13/95	7:50	704/705	112	1067	SF	60°	60°				
	7:55	705/706	112	1100	US						
	8:20	507/706	22	1067	SF						
	7:15	509/704	22	1100	US						
	7:20	43/703	22	1100	US						
	7:30	501/702	22	1100	US						
	7:10	503/704	22	1162	MS						
	7:15	504/693	22	1162	MS						
	7:20	507/705	22	1162	MS						

COMMENTS

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

NYC Department of Environmental Protection						SEAMING LOG						
PROJECT NAME: Pelham Bay Landfill						PROJECT NO.: 876-HP						
DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9:14	8:00	508/705	22'	1067	SP	60	50					
	8:20	545/701	15'	1067	SP			NO OVERLAP LAST 7'		P	Y	✓
	8:35	546/700	22'	1067	SP							
	8:50	547/699	22'	1067	SP							
	1:30	548/698	22'	278	IS							
	9:00	583/677	19'	1067	SP							
	9:10	588/696	22'	1067	SP							
	10:10	589/695	22'	1067	SP							
	9:00	656/671	22'	1162	MS					CS	Y	✓
	8:20	657/670	22'	1162	MS	FAILED				CS	Y	✓
	8:35	658/689	22'	1162	MS					CS	Y	✓
	9:00	659/688	22'	1162	MS					CS	Y	✓
	9:10	660/687	22'	1162	MS					CS	Y	✓
	10:10	661/686	22'	1162	MS					CS	Y	✓

TIME
DS

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

SEAMING LOG

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

NYC Department of Environmental Protection

Sheet 107 of 202

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP SHEET TYPE NUMBER DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST TYPE

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEMP	SHEET	TYPE	NUMBER	DEFICIENCIES	REPAIR	METHOD	Y/N	REPAIR TEST	TYPE
9/15/95	9:00	701/703	84'		1100	VS	65°									
	9:13	709/615	38'		1067	SP				1		B		Y	V	
	10:15	708/710	50'		1067	SP										
	10:15	708/615	40'		1100	VS										
	11:00	707/615	42'		1067	SP										
	10:45	707/711	122'		1100	VS				2		B		Y	V	
	11:00	711/712	121'		1162	MS										
	11:15	712/713	103'		1100	VS				2		B	OK	Y	V	
	11:30	713/714	107'		1162	MS				2		B	OK	Y	V	
	12:45	714/715	97'		1067	SP				1		B		Y	V	
	1:15	715/716	97'		1100	VS				1		B		Y	V	
	1:30	716/717	94'		1162	MS										
	2:00	717/718	83'		1067	SP				1		B		Y	V	
	2:15	718/719	84'		1162	MS				1		B	OK	Y	V	

COMMENTS

11:2

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum S-Spark, AP Air Pressure, VI-Visual I-Impact, AL-Air Lance

SIGNATURE

CHECK BY

[Handwritten signatures]

NYC Department of Environmental Protection						SEAMING LOG						
PROJECT NAME: Pelham Bay Landfill						PROJECT NO.: <u>876-HP</u>						
DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-19	10:30	635-720	235	1162	MS	60						
	10:45	720-721	268'	1067	SP							
	11:40	720-639	37	1162	SP							
	12:55	721-722	298 26	1162	MS							
	1:13	720-721										
	1:15	721-639	37	1067	SP							
	1:35	722-724	287	1100 ⁹	SP KP							
	2:05	722-639	16'	1067	SP							
	1:55	722-723	27	1067	SP							
	2:10	639-723	12'	1067	SP							
	2:30	724-723	47'	1067	SP							
	2:30	724-724	240'	1162	MS							
	2:55	725-726	192'	1067	SP							
	3:15	723-725	47'	1100	KP							
COMMENTS	3:50	726-727	146	1162	MS							
	4:05	727-728	100'	1067	SP							
	4:06	723-726	47'	1100	KP							
	4:25	723-727	47'	1100	KP							
	4:35	728-729	46	1067	SP							
	4:45	723-728	47'	1100	KP							
	5:00	719-730	77'	1162	MS							
		721-723	47'	1100	KP							
		730-723	75'	1162	MS							

Diagram showing seam layout with labels: 639, 635, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733.

since 2:00 PM

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

	4-20			706-731	109	1067	SP				
				731-732	107	1162	MS				
				732-733	95	1067	SP				
				733-734	85	1162	MS				
				734-735	76	1067	SP				
				735-736	52	1162	MS				
				736-737	25	1067	SP				
				737-738	67	1067	SP				
				738-739	118	1067	SP				
				739-740	111	1067	SP				
				740-741	112	1162	MS				
				741-742	192	1067	SP				
				742-743	181	1162	MS				
				743-744	177	1067	SP				
				744-745	176	1162	MS				

COMMENTS:

1337

3030
45
213
242

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-20		720-711	22		KP							
		721-712	22		KP							
		722-713	22		KP							
		723-714										
	10:40	724-714	22 + 2 NARROW CS		KP							
	11:00	725-715	22		KP							
	11:12	726-716	22		KP							
	11:25	727-717	22		KP							
	12:40	728-718	22		KP							
			19 1/2									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

9-20		55-56	144	112	MS					
		56-57	72	1067	SP					
		58-58	41	1067	SP					
		57-58	22	1162	MS					
		57-59	52	1121	MS					
		58-59	72	1067	SP					
			363							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

... 00 ...
Twa

Sheet 112 of 202

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-21	8:05	S1-S10	216'	1067	SP							
	8:30	10-11	223	1162	MS							
	9:00	11-13	67	1067	SP							
	9:40	12-13	22	1067	SP							
	10:15	11-12	165	1067	SP							
	9:40	13-14	70	1162	MS							
	10:20	12-14	164	1162	MS							
	11:00	11-13 ¹⁵	98	1067	SP							
	11:22	17-15	81	1162	MS							
	11:25	16-15	22	1067	SP							
	11:40	16-14	122	1067	SP							
	1:20	16-17	123	1162	MS							
		18-17	75	1067	SP							
	2:00	17-14	120	1067	SP							

COMMENTS:

1:50	18-21	53	1162	MS
2:00	21-14	33	1162	MS
2:20	19-20	87	1162	MS
2:30	21-20	87	1067	SP



* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYS Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BF

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEMP			DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE	
		NUMBER	LENGTH			AMB	SHEET	TYPE					NUMBER
9-21	2:45	22-23	22		MS								
	2:58	20-22	76		SP								
	3:00	22-24	77		MS								
	3:15	28-29	104		MS								
	3:40	24-25	107		SP								
	4:00	24-26	87		SP								
	8:00	25-27	103		MS								
	8:50	25-26	72		MS								
	4:15	27-28	88		MS								
	4:25	28-27	121		SP								
	4:55	27-29	68		SP								
	4:55	28-29	22		MS								
	4:40	30-28	181		MS								

COMMENTS

9:45 30-29 62 MS

B - Bad P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual Impact AI - Air Lance

CHK'D BY:

SIGNATURE

[Handwritten Signature]

[Handwritten Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
9-21		60-3	14	1100	KP								
		59-2	18	↓	↓								
		58-1	12										
		57-10	18										
		56-11	22										
		55-12	22										
		737-12	7										
		737-14	22										
		736-14	11										
		736-15	14										
		735-15	14										
		735-17	10										
		734-17	14										
		734-18	20										

CROSS SEAMS

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Pat Glt

SIGNATURE: Paul Mark

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET				

9-21		733-18	28	1100	KP						
		733-21	22								
		731-20	22								
		706-22	22								
		705-24	22								
		704-25	22								
		703-27	22								

CROSS SEAMS

9-21

COMMENTS:
 * B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
9-28	8:25	S30-S31	191	1162	MS							
	8:30	S31-S32	193	1067	SP							
	9:35	S32-S33	187	1162	MS							
	9:35	S33-S34	183	1067	SP							
		S34-S35	185	1162	MS							
	12:35	35-36	187	1067	SP							
	12:35	S36-37	183	1162	MS							
	1:30	S37-S38	181	1162	MS							
X- SEAMS	1:30	31-700	20	1067	SP							
	↑	32-696	16									
		33-695	17									
		34-694	17									
		35-693	17									
		36-692	16									

COMMENTS:
 3:30 ↓
 37-691 16 ✓
 38-690 17 ✓
 31 36 35 34 53 32 31 30
 690 697 692 698 694 695 696 699 700

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Pat Gitt

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP	DEFICIENCIES		REPAIR	REPAIR TEST	
		NUMBER	LENGTH	NUMBER		SHEET	TYPE	NUMBER	METHOD*	Y/N	TYPE**

9-29	9:15	105-746	148	1067	VS						
	10:00	745-746	154	1067	SP						
	10:25	746-747	146	1162	VS						
	10:45	747-748	142	1067	SP						
	11:05	748-749	139	1067	VS						
	11:30	749-750	130	1067	SP						
	12:40	750-751	126	1162	VS						
	12:50	751-752	119	1067	SP						
	2:30	752-753	144	1162	VS						
	2:40	753-754	107	1067	SP						
	3:05	754-755	98	1162	VS						

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-2	10:15	667-757	77	1067	SP							
	10:30	756-758	129'	1162	VS							
	10:50	756-757	81'	1067	SP							
	11:00	758-759	129'	1162	VS							
	11:35	667-756	43	1067	SP							
	11:40	758-759	129'	1162	VS							
	12:35	759-760	127	1162	VS							
	12:55	760-761	135	1067	SP							
	1:45	761-762	141'	1067	SB							
	1:35	762-763	129	1162	VS							
	2:35	763-764	142'	1162	VS							
	2:35	764-765	141	1067	SP							
	3:15	765-766	148'	1162	VS							
	3:20	766-767	141'	1067	SP							

COMMENTS:

Handwritten notes:
 761/760
 759/758
 756
 757
 767

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *Paul Marks*

SIGNATURE: *Paul Marks*

152
 250g
 940g
 650g
 3
 6-XT 2/8

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TC/B	TEMP	SHEET	TYPE	DEFICIENCIES NUMBER	REPAIR METHOD	Y/N	REPAIR TEST TYPE
10-3	8:30	767-768	147'	1067	SP							
	9:45	768-769	153'	1067	SP							
	10:50	769-770	154'	1067	SP							
	12:40	755-771	91'	1162	VS							
	12:40	771-772	85'	1067	SP							
	1:30	772-773	80'	1067	SP							
	1:30	773-774	74'	1162	VS							
	8:30	751-745		751-745	VS							
		756-746		756-746	VS							
		758-747		758-747	VS							
		748-748		748-748	VS							
		749-749		749-749	VS							
		750-750		750-750	VS							
		751-751		751-751	VS							
		752-752		752-752	VS							
		753-753		753-753	VS							
		754-754		754-754	VS							
		755-755		755-755	VS							

K-SEAM

* 758-747 Must be CS because of lack of overlap

- B - Bead P - Patch CS - Cap Strip

-- V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY: *[Signature]* SIGNATURE: *[Signature]*

BN
EST

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-3	2:15	767-771	22	1067	SP							
		768-772	22	1067	SP							
		769-773	22	1067	SP							
		770-774	22	1067	SP							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: 

SIGNATURE: 

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST
		NUMBER	LENGTH						

10-10		40-39	141	1100	LA				
		40-9	30	1067	SP				
		39-9	22	1067	SP				
		41-39	92	1162	MS				
		41-43	87	1100	LA				
		42-41	22	1162	MS				
		40-4	11	1067	SP				
		42-43	54	1100	LA				
		39-42	53	1162	MS				
		44-43	128	1100	LA				
		44-45	58	1162	MS				
		45-46	22	1162	MS				
		46-47	71	1100	LA				
		46-44	71	1162	MS				

COMMENTS:

* B - Reard. P - Patch, CS - Cap Smp

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CH'D BY: *[Signature]* SIGNATURE: *[Signature]*



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-10		40-B	22	1067	SP							
		40-C	22	1067	SP							
		40-E	10	1067	SP							
		40-H	22	1067	SP							
		45-47	60	1100	LA							
		47-48	133	1162	MS							
		48-49	62	1100	LA							
		49-50	22	1100	LA							
		49-51	55	1162	MS							
		50-48	73	1100	LA							
		50-51	78	1162	MS							
		51-52	136	1100	LA							
		52-5A	128	1162	MS							
		53-52	28	1162	MS							

COMMENTS

10/1

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

Paul G. [Signature]

SIGNATURE:

Paul [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**
		NUMBER	LENGTH							

10-10	2:10	40-A	22	SP						
		40-B	22	SP						
		40-C	22	SP						
		40-D	22	SP			CS			
		54-55	133	LA						
		55-53	35	LA						
		55-58	98	MS						
		55-57	77	MS						
		56-57	22	MS						
		57-58	77	LA						
		58-58	98	LA						
		58-59	138	MS						
		59-60	22	MS						
		58-60	40	MS						

COMMENTS:

60-61	44	LA								
59-61	141	LA								
61-62	173	MS								

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHECKED BY: *[Signature]*

SIGNATURE: *[Signature]*

287	540/217
288	59/540
289	510/551
290	524/541
291	544/546
292	560/561
293	557/558

7DS

1088
862
256
1051
3257

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-10		41-8	22	1067	SP							
		43-6	21		SP							
		44-5	18		SP							
		45-4	18									
		47-3	18									
		48-3	8									
		48-2	10 - remainder	CS								
		49-1	20									
		51-10	17									
		52-11	11									
		52-11	8									
		53-13	19									
		55-14	17									
		56-16	17									

COMMENTS: 56-17 17' ✓
59-19 15' ✓
56

* B - Bead, P - Patch, CS - Cap Strip
** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO. 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

					BR						
	10:11			1100	LA						
		61-63	22'	1100	LA						
		64-62	15'	1100	LA						
		64-65	17'	1162	MS						
8:50		55-14	17'	1162	MS						
9:00		50-16	16'	1162	MS						
		62-63	22	1100	LA						
		61-73	19	1162	MS						
		62-24	22	1162	MS						
		65-67	12'	1100	LA						
		65-66	46'	1100	LA						
		68-66	37	1162	MS						
		66-67	22	1162	MS						
		67-68	127	1162	MS						

COMMENTS:

827

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AI - Air Lance

CHRD BY:

[Signature]

SIGNATURE:

[Signature]

P: 244
 NS: 295
 562/563
 NS: 246
 568/571
 NS: 297
 573/575

NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10/11		68-69	119	1100	LA							
		68-70	34	1100	LA							
		69-70	22	1100	LA							
		71-70	34	1162	MS							
		69-71	120	1162	MS							
		71-72	146	1100	LA							
		72-73	116	1162	MS							
		73-74	22	1162	M							
		72-74	27	1162	MS							
		73-75	110	1100	LA							
		74-75	28	1100	LA							
		75-76	127'	1162	MS							
		76-77	125'	1100	LA							
			1030									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP TECH TEMP DEFICIENCIES REPAIR METHOD REPAIR TEST

DATE	TIME	SEAM		EQUIP	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
10-11	4:00	686-775	142'	MS	LA				
	4:00	775-776	151'	LA	LA				
	4:40	776-777	149'	LA	LA				
	4:55	777-778	149'	MS	MS				
	5:10	778-662	22'	LA	LA				
	5:28	776-663	22'	LA	LA				
	5:35	777-664	22'	LA	LA				
	5:45	778-665	22'	LA	LA				

COMMENTS:

- B - Bead, P - Patch, CS - Cap Strip
- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST		
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**	
10-11		64-26		1067	SP								
7:45		65-27	19'										
7:47		66-29	20										
7:51		68-30	21'										
7:55		69-31	18'										
7:49		71-32	22'										
8:04		72-33	19'										
8:09		73-34	19'										
8:10		75-35	19'										
8:14		76-36	17'										
8:11		77-37	17'										
10:12		69-26	21'	✓									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

STORMWATER DRAIN

Sheet 129 of 202

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

REPAIR TEST REPAIR METHOD* Y/N TYPE**

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES

10-13 795-796 39' MS 1162 MS

796-797 36' MS 1162 MS

797-798 37 MS 1162 MS

798-799 32 MS 1162 MS

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	METHOD*	Y/N	TYPE**
10-13	795-796	39'	MS	1162	MS							
	796-797	36'	MS	1162	MS							
	797-798	37	MS	1162	MS							
	798-799	32	MS	1162	MS							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHANGED BY:

ASG

SIGNATURE:

Raul M. De

FORM 92-0017 (10/01) SEAMING LOG

STORMWATER DRAIN

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-12		744-783	44	200	VS							
		783-784	30	1100	LA							
		784-785	33'	1162	MS							
		785-786	41	1162	MS							
		786-787	43	1100	LA							
		787-788	48	1162	MS							
		789-790	44'	1100	LA							
		790-791	44'	1100	LA							
		791-792	41'	1100	LA							
		792-793	38	1162	MS							
		793-794	33	1100	LA							
		794-795	36'	1162	MS							
		788-789	46'	1100	LA							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	SHEET	TYPE	DEFICIENCIES NUMBER	REPAIR METHOD	Y/N	REPAIR TEST TYPE
		LENGTH	NUMBER									

10-12	8 45	14'	778-779	1162	MS							
	9:00	14'	779-780	1100	LA							
	10:20	143'	780-781	1100	LA							
	10:24	139'	781-782	1162	MS							
	11:05	22'	779-666	1100	LA							
	11:15	22'	780-667	1100	LA							
	11:05	22'	781-758	1162	MS							
	11:05	22'	782-758	1162	MS							
		22'	782-758	1162	MS							
		22'	782-758	1162	MS							


COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:




FORM 92-4087 (non-form) SEAM LOG.XLS

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-16		38-78	178	1162	MS	27' 10" 15						
		78-79	165	1100	LA	R-13 10 25						
		79-80	50	1162	MS	16.7 10 33		down river				
		80-81	22	1100	LA	E 10 49						
		38-78	13	278	YS	E 10 54				B	Y	V
		79-81	117	1162	MS	EXT WEID MIDDIE 13'						
		689-78	15'	1100	LS	E 10 57						
		688-79	14'	1100	LS	11.20 7'						
		687-79	8'	1100	LS	11.25 8'						
		687-80	12	1100	LS	11.40						
		686-80	8'	1100	LS	11.46						
		686-8				11.45						

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

24	79	78	38
80			

CHK'D BY: [Signature]

SIGNATURE: [Signature]

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEMP SHEET TYPE NUMBER DEFICIENCIES REPAIR METHOD REPAIR TEST

85-80 32 LA 85-84 15 LA 84-84 22 LA 84-83 17 LA 84-83 40 LA 82-83 101 MS 82-86 142' MS 84-80 12 LA 84-81 28 LA 83-81 46 LA 82-81 37 LA 86-87 138 LA 87-89 28 MS 88-89 112 MS


10-17

COMMENTS

B - Bead P - Patch, CS - Cap Strip
 V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CH'D BY: *[Signature]*

SIGNATURE: *[Signature]*



NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-17		89-90	27'		LA							
		88-90	50' 19"		LA							
		90-91	140		MS LA							
		87-88	118		MS							
		78i-90	20'		MS	2.5FA						
		85-686	11		LA							
		84B-175	22x2	(CS)	LA							
		91-782	22		MS							
		93-776	22		LA							
		88-780	20	1162	MS							
		87-779	18	1162	MS							
		86-778	20	1162	MS							
		92-772	20		LA							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET				
10-18	8:30	195-800	105	1162	MS	70	70				
	8:40	800-801	117	1100	LA						
	9:35	804-806	54	1162	MS						
		806-805	32	1162	MS						
		805-807	20	1162	MS						
		807-801	25	1162	MS						
		803-802	70	1100	LA						
	10:50	802-800	61	1100	LA						
		803-804	66	1025	FC						
		803-801	19	E 300	VS						
		804-801	21	1100	LA						
		806-804	28	1025	FC						
		805-801	28	1162	MS						

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

19350

206 - 11.1
365 - 30

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-18		808-809	180	1025	FC							
		808- 808	166	1067	LA							
		809-801	20'	1162	MS							
		808-802	12'	1162	MS							
		808-803	12'	1162	MS							
		805-810	147'	1067	LA							
		809-810	175'	1025	FC							
		810-800	20'	1067	LA							

COMMENTS

1373
\$1,373 FT.

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**
		NUMBER	LENGTH							

10-19	10:45	811-812	331	1025	FC					
	11:15	811-305	304	1067	LA					
		812-206	311	1062	MS					
		813-914	291	1025	FC					
		813-306	235	1067	LA					
		814-302	284	1062	MS					
		809-812	22	1025	FC					
		808-811	22	1025	FC					
		813-811	20	1067	LA					
		814-812	20	1067	LA					

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

222	✓	813	X	356
206	✓	811	X	365

NYC Department of Environmental Protection


SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-23		95-97			LA							
		97-98			MS							
		93A-48	11'	1025	SP							
		93A-50	22	1025	SP							
		93A-51	22	1025	SP							
		93A-93	4'	1025	SP							
		93A-94	25	1025	SP							
		96-97	69	1067	LA							
		97-98	188	1162	MS							
		98-99	37	1067	LA							
		99-101	33	1025	SP							
		98-100	151	1067	LA							
		99-106	22	1067	LA							
		100-101	148	1025	SP							

COMMENTS:



* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

10-23		101-102	82	1162	MS					
		101-103	97	1162	MS					
		102-103	22	1162	MS					
		103-104	103	1025	SP					
		104-105	115	1067	LA					
		104-106	69	1067	LA					
		105-107	114	1162	MS					
		105-108	22	1067	LA					
		106-107	79	1067	LA					
		107-108	137	1025	SP					
		107-109	52	1025	SP					
		108-109	22	1025	SP					
		108-110	128	1067	LA					
		109-110	52	1067	LA					

COMMENTS:

110-111 140' 1162 MS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

101	102
105	106
107	108
109	110

NYC Department of Environmental Protection


SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-23		92-94	76	1067	LA							
		93-94	74	1162	MS							
		92-93	6	1067	LA							
		92-40	14	1025	SP							
		94-95	118	1067	LA							
		92-39	22	1025	SP							
		92-42	22	1021	SP							
		94-96	63	1162	MS							
		95-96	22	1162	MS							
		95-97	115	1067	LA							
		92-43	17	1025	SP							
		93-44	21	20	SP							
		93-46	22	1025	SP							
		93-47	22	1025	SP							

COMMENTS: 92-48 11 1025 SP
~~93-50~~ ~~SP~~



* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP			DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE				

10-24	PM	112-51	20'	1025	SP								
		112-113	164	1025	LA								
		112-112	21	1025	SP								
		94-PK#	21	1025	SP								
		112-96	22	1025	SP								
		112-97	22	1025	SP								
		112-98	22	1025	SP								
		112-100	22	1025	SP								
		112-101	20	1025	SP								
		112-103	13	1025	SP								
		112-104	22	1025	SP								
		112-106	22	1025	LA								
		112-107	22	1025	LA								
		113-114	190'	1025	LA								
		113-106	22	1025	SP								

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-24	AM	92-220	11'		SP							
		94-221	21		↓							
		95-222	20		↓							
		97-223	20		↓							
		98-224	20		↓							
		99-225	20		↓							
		101-226	20		↓							
		102-227	21		↓							
		104-228	21		LA							
		105-229	21		↓							
		107-230	16		↓							
		108-231	10		↓							
		111-108	11		↓							
		814-110	12		↓							
		213-116	21		SP							
		PATCH-356	16		LA							
		PATCH-111	16		SP							
		PATCH-110	14		SP							
		111-353	20		LA							
		111-331	20		↓							
		111-349	13		↓							
		111-348	26		↓							

COMMENTS

* B - Bead P - Patch, CS - Cap Strip

** V-Vacuum S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							

10-25		122-123	22'	1067	LA					
		124-123	117'	1025	MS					
		124-122	40'	1025	MS					
		120-124	117	1067	LA					
		125-126	22	1067	LA					
		124-125	30	1067	LA					
		127-128	22	1162	FC					
		125-65	22	1067	LA					
		128-124	78'	1025	MS					
		128-126	73	1162	FC					
		119-60	22	1162	FC					
		121-61	22	1025	MS					
		122-63	22	1025	MS					
		124-64	22	1025	MS					

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lander

CHECKED BY:

[Signature]

SIGNATURE:


[Signature]

NYC Department of Environmental Protection SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-25		127-128	MS 22'	1025	MS							
		129-130	LA 159'	1067	LA							
		127-126	FC 43'	1162	FC							
		125-127	FC 38'	1162	FC							
		127-129	MS 83'	1025	MS							
		127-67	FC 22'	1162	FC							
		129-68	MS 22'	1025	MS							
		130-70	22	1067	LA							
		131-130	159'	1162	FC							
		131-132	159'	1025	MS							
		132-133	92	1067	LA							
		133-134	22	1067	LA							
		132-134	64	1067	LA							
		134-135	64	1162	FC							

COMMENTS:

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual I - Impact, AL - Air Lance



CHK'D BY: Rat Glt

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMBI	SHEET			

135-133	90	1162	FC							
135-136	155	1025	MS							
138-136	134	1067	LX							
137-138	22	1067	LA							
137-138	22	1067	LA							
136-137	28	1067	LA							
131-71	22	1025	MS							
132-72	22	1025	MS							
133-74	22	1025	MS							
135-75	22	1067	LA							
136-76	22	1067	LA							
137-77	22	1067	LA							

COMMENTS:

H - Road P - Patch, CS - Cap Strip

V - Vacuum, S - Sprink, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHND BY:

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

10

THE UNIVERSITY OF CHICAGO PRESS

10

10

PROJECT NAME: Pelham Bay Landfill



PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
						AMB	SHEET				

10-25		115-116	23	1067	LA						
		116-117	22	1067	LA						
		115-117	166	1067	LA						
		118-117	167	1025	MS						
		118-116	16	1025	MS						
		116-57	22	1067	LA						
		118-58	22	1025	MS						
		118-120	117	1162	FC						
		120-121	121	1025	MS						
		121-123	116	1067	LA						
		119-120	27	1162	MB						
		121-122	43	1067	LA						
		121-119	50	1025	MS						
		118-119	60	1162	FC						

COMMENTS:

- * H - Head, P - Patch, (S) - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



SIGNATURE

CHK'D BY: *[Signature]*

124-125 LA
127-128 FC
129-130 BA
127 126 FC
125 FC

~ 3100 FT of
in Bay

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-26		815-816	32		MS							
		816-817	31	1067	LA							
		817-818	31	1067	LA							
		818-819	35		MS							
		819-820	29		MS							
		820-738	42	1067	LA							
		Patch-820	13		MS							
		Patch-819	13'	278 EXT WED	VS							

COMMENTS

* B - Bead, F - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHECKED BY

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876 HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.			DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE	
		NUMBER	LENGTH			AMB.	SHEET	TYPE					NUMBER
10-26		157-134	22	LA									
		158-159	88	LA									
		158-135	22	MS									
		159-161	5	MS									
		159-160	85	MS									
		159-136	22	LA									
		160-138	22	MS									
		160-161	22	MS									
		161-419	15	LA									
		159-418	17	LA									
		158-417	16	LA									
		157-416	16	LA									
		156-415	17	LA									
		154-414	16	LA									

COMMENTS:

153-335
152-336
151-337
150-338

H. Bead, P. Patch, CS (Cap Strip)
V. Vacuum, S-Spark, AP Air Pressure, VI Visual Impact, AI Air Lance

CREATED BY

SIGNATURE:

NYC Department of Environmental Protection SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-26		148-126	22	1025	FC							
		128-151	22	1067	LA							
		129-152	22	1162	MS							
		152-153	86	1067	LA							
		153-154	86	1162	MS							
		154-156	40	1025	FC							
		154-155	48	1025	FC							
		156-157	41	1067	LA							
		155-156	22	1025	FC							
		130-153	22	1067 1067	LA							
		131-154	22	1162	MS							
		132-155	22	1162	MS							
		155-157	43	1067	LA							
		157-158	86'		MS							

COMMENTS

* B - Bead, F - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]* SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

876-HP

DATE	TIME	SEAM		EQUIP	TECH	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMR	SHEET			
10-26		111-139	22	1025	FC					
		110-139	22	1025	FC					
		109-139	22	1025	FC					
		113-139	22	1085	FC					
		109-140	72	1067	LA					
		114-140	22	1067	LA					
		140-141	74	1162	MS					
		115-141	22	1162	MS					
		141-142	69	1067	LA					
		117-142	22	1067	LA					
		142-143	78	1162	MS					
		118-143	22	1162	MS					
		143-144	79	1067	LA					
		120-144	22	1067	LA					

COMMENTS:



• B. Band, P-Patch, CS, Cap Strip
 • V. Vacuum, S-Spark, AF-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHANGED BY

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-26		144-145	81	1025	FC							
		121-145	22	1025	FC							
		145-146	83	1162	MS							
		146-147	84	1067	LA							
		123-146	22	1162	MS							
		124-147	22	1067	LA							
		147-150	5	1025	FC							
		147-149	65	1025	EC							
		147-148	13		FC							
		150-151	5	1067	LA							
		149-151	64	1067	LA							
		148-151	12	1067	LA							
		148-149	22	1025	FC							
		149-150	22	1025	FC							
	151-152	83	1162	MS								

COMMENTS



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY

[Handwritten Signature]

SIGNATURE

[Handwritten Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
		147-339	22'	MS					
		146-340	22'	MS					
		145-341	22'	MS					
		144-342	22'	MS					
		143-343	22'	MS					
		142-344	22'	MS					
		141-345	22'	MS					
		140-346	22'	MS					
		139-347	22'	MS					
		141-348	22x2	MS					

10-27

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Laminar

CHECKED BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO 876-HP

DATE	TIME <i>AL</i>	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10-27		821-782	133'	1162	MS							
		821-822	132	1025	SP							
		821-759	12	1025	SP							
		821-760	6'	1025	SP							
		S162-S91	59'	1162	MS							
		S163-S162	57'	1025	SP							
		822-823	133	1162	MS							
		S113-164	145	1025	SP							

COMMENTS

... X NO X-SEAMS BET 162-821
 Same
 Pinned 163 822



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHIEF BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						

		823-824	172'		LA				
		824-825	177'		FC				
		825-826	172'		LA				
		824-762	12'		MS				
		824-763	7'		MS				
		825-763	13'		MS				
		825-764	8'		MS				
		826-764	12'		MS				
		826-765	8'		MS				
		827-828	134'		FC				
		826-821	47'		MS				
		826-823	83'		LA				
		828-829	47'		MS				
		826-827	17'		LA				
	COMMENTS	827-767	22'		MS				
		828-76	22'		MS				
		829-765	12'		MS				

H - Beid. P - Patch. CS - Cap Strip

V - Vacuum. S - Spark. AP - Air Pressure. VI - Visual. I - Impact. AL - Air Lance

CHANGED BY

[Signature]

SIGNATURE

[Signature]

823

177 / 32984
13-

Sheet 155 of 202


NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
10/31		138-165	78'		MS							
11/3		137-165	28'		MS							
11/3		165-167	59'		FC							
		166-168	61'		LA							
		167-169	91'		LA							
11/3 + 11/4		165-166	175'		MS 11-3 LA 11-6							
11/6		165-77	125'		MS							
		165-38	22'									
		166-78	22'									
		166-167	22'									
		169-170	22'		MS							
		168-170	22'		FC							
		172-173	22'		LA							

COMMENTS: 699



* B - Bead, P - Patch, CS - Cap Strip
** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: Paul G. [Signature]

SIGNATURE: Paul [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP			DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			AMB	SHEET	TYPE				

11/6		169-171	49	MS								
		168-79	22'	LA								
		171-173	40	LA								
		171-170	121'	MS								
		171-172	158'	LA								
		170-166	103'	FC								
		168-171	58	MS								
		172-90	20'	LA	1001							
		172-87	9	LA								
		171-81	22'	MS								
		91-174	94'	FC								
		167-176	17'	FC								
		175-91	22	FC								
		178-87	13	MS								

COMMENTS:

738

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-6		177-89	22'	1007	LA							
		176-90	21'		LA							
		178-172	21		MS							
		178-177	20'		MS							
		177-176	50		LA							
		176-175	85		FC							
		175-174	118		LA							
		177-172	33		MS							
		176-172	38		MS							
		174-179	240		FC							
		179-180	207		LA							
		175-172	37'		MS							
		174-172	21		MS							
		174-173	18'		MS							

COMMENTS: 179-180 40 LA
 179-173 16 MS
 180-181 22 LA

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES	REPAIR METHOD*	REPAIR Y/N	TYPE**
		NUMBER	LENGTH			AMB	SHEET				

11-6	PM	181-183	23'	1102	MS						
		182-185	22'	1102	MS						
		183-184	24'	1025	FC						
		181-182	137	1102	MS						
		182-184	176'	1025	FC						
		180-182	39'	1007	LA						
		174-162	18'	1007	LA						
		163-174	19	1007	LA						
		164-180	17	1007	LA						
		182-824	13	1007	LA						
		184-826	17	1007	LA						

COMMENTS:

B - Bead, P - Patch, CS - Cap Strip
 505
 738
 699
 1007

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO. 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11/13		201-204	57'	1151	LA							
		202-204	171'	1067	MS							
		203-204	30'	1067	MS							
		204-205	132'	1025	TEP							
		204-206	109'	1067	MS							
		205-207	133'	1151	LA							
		205-208	32'	1067	MS							
		205-206	22'	1151	LA							
		206-208	107'	1067	MS							
		207-209	27'	1025	TEP							
		207-208	22'	1067	MS							
		208-209	140'	1025	TEP							
		209-210	167'	1151	LA							
				102								

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]


NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO: 876-HP

SEAMING LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							
11/13		204-184	37'	1151	LA					
		205-184	37'	1025	TCP					
		307-184	36'	1025	TCP					
		204-429	20'	1025	TCP					
		206-430	20'	1151	LA					
		208-431	20'	1067	MS					
		207-476	20'	1067	MS					
		210-477	20'	1067	MS					

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHKD BY: *[Signature]*
 SIGNATURE: *[Signature]*


NY: Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11/13		824-838	169	1067	MS							
		838-839	141'	1151	LA							
		839-840	118'	1025	PP							
		839-842	72	1151	LA							
		840-841	50'	1025	PP							
		841-842	50'	1025	PP							
		840-842	70'	1151	LA							
		838-184	16'	1025	PP							
		839-184	18'	1151	LA							
		839-207	15'	1151	LA							
		842-767	17'	1151	LA							
		841-766	EXT	1025	PP							
		840-765	EXT	1025	PP							
		839-764	EXT	1025	PP							
		838-763	9'	1067	MS							

COMMENTS:

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE
		NUMBER	LENGTH			AMB	SHEET				

11-17		863-864	16'	1067	MS	116	807				
		847-852	22	1025	FC	805					
		858-847	16'	1025	FC	114	422				
		858-857	8'	1025	FC	477					
		859-857	22	1151	LA	476					
		860-857	22	1067	MS	443					
		861-857	22	1025	FC	118	42				
		862-851	22	1151	LA	751					
		863-857	22	1067	MS	803					
		864-857	20	1151	LA	808					

COMMENTS

187
778
1165
213"

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHKD BY:

[Signature]

SIGNATURE:

[Signature]


NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-17		478-843	92'	1067	MS					10:27 ✓		
		843-844	125	1025	FC	* DEST	LOC			11:29 ✓		
		844-845	127	1151	LA					11:52 ✓		
		845-846	125	1067	MS					11:39 ✓		
		847-848	23'	1025	FC					12:54 ✓		
		846-848	118	1067	MS					12:55 ✓		
		848-849	90	1067	MS					1:44 ✓		
		849-850	93'	1151	LA					1:55 ✓		
		850-851	105	1025	FC					2:04 ✓		
		847-850	22	1025	FC					12:59 ✓		
		848-850	13'	1067	MS					1:46 ✓		
		847-851	22'	1025	FC					2:03 ✓		
		851-852	107'	1067	MS					2:35 ✓		
		852-853	106	1151	EA					2:51 ✓		



COMMENTS

1168
UP ↑



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.	DEFICIENCIES	REPAIR METHOD.	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH							
11-17		853-854	99'	1025	FC	3:01				
		853-847	22'	1151	LA	2:49				
		852-847	22'	1067	MS	2:49				
		854-847	22'	1025	FC	3:02				
		854-855	97'	1151	LA	3:37				
		855-856	91'	1067	MS	3:05				
		855-847	22'	1151	LA	3:40				
		855-847	22'	1067	MS	3:46				
		855-858	8885	1025	FC	4:23				
		858-859	75'	1151	LA	3:52				
		859-860	73'	1067	MS	4:44				
		860-861	63'	1025	FC	11:03				
		861-862	51'	1151	LA	7:11				
		862-863	35'	1067	MS	8:04				

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

SIGNATURE

[Handwritten Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876 HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-18-95		857/865	157	1025	FC	43°	42°					
		847/865	168	↓	FC			P	1	P	Y	U
		865/867	309	↓	FC							
		865/866	40		ANDREW							
	2:00	866/868	56		ANDREW							
		867/869	259		FC							
		869/871	219		FC							
		868/870	109		ANDREW							
	3:45	871/872	200		FC			P	1	P	Y	U
		870/873	138		LA							
		867/866	22		MS							
		869/865	22		MS							
		871/870	22		ANDREW							
		872/873	22		LA							
	COMMENTS		867/868	40	1067	MS						
		869/870	33	1162	ANDREW							
		871/873	10	1151	LA							

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Det Glt

SIGNATURE: Jerry Johansen

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM NUMBER	FOUR NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST	AMR			
										SHEET	TYPE	NUMBER	TYPE

11/20/95		210/211	168	ZMS															
		211/212	170	HS															
		212/213	64	FC															
		213/214	22	FC															
		212/214	106	FC															
		213/215	63	MS															
		214/215	104	HS															
		215/216	133	LS															
		874/216		MS															
		876/216		MS															
		877/216		MS															
		875/216		MS															

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection


SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-21		872-879	207	1151	LA		2.55 3.15	✓				
		878-879	220	1162	FC		3.26	✓				
		873-878	172		MS		3.25	✓				
		873-879	36	1162	FC		3.16 3.27	✓				
		874-879	8	1151	LA		1.58	✓				
		879-216	24	1151	LA		1.57	✓				
		881-882	48	1162	FC		3.35	✓				
		881-215	22	1151	LA		2.03	✓				
		879-881	253	1151	LA		2.04 2.90	✓				
		881-883	160	1162	FC		3.96	✓				
		878-880	115		MS		3.37	✓				
		881-884	40	1162	FC		3.05	✓				
		883-884	22	1162	FC		3.07	✓				

COMMENTS



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-BP

PROJECT NAME: Pelham Bay Landfill

Sheet

168

of

202

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			SHEET	TYPE			
11-21		880-88	72'	1151	LA		3.28 ✓		2	
		880-882	109'	1067	MS		3.46 ✓			
		882-885	148'	1151	LA		3.49			
		883-886	157'	1162	FC		3.51			
		882-883	12'	1067	MS		3.50			

COMMENTS

• B - Bead P - Patch CS - Cap Strip

-- V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-22		211-221	22	1067	MS							
		212-223	22	1067	MS							
		217-839	11	1151	LS							
		217-842	8	1151	LS							
		218-842	15	1151	LS							
		386-220	8	1151	LS							
		387-220	21	1151	LS							
		388-220	16'	1151	LS							
		388-222	8	1151	LS							
		389-222	10'	1151	LS							

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *Paul Galt*

SIGNATURE: *P. Markle*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NEED AT + SEAM


DATE	TIME	SEAM		FOUR NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TYPE
		NUMBER	LENGTH							

11-22		217-207	118'	1162	SP					
		217-218	58'	1151	LS					
		217-219	70'	1151	LS					
		218-219	22'	1151	LS					
		219-221	32'	1067	MS					
		220-221	22'	1162	SP					
		219-220	37'	1067	MS					
		218-220	61'	1067	MS					
		220-222	47'	1162	SP					
		222-223	22'	1162	SP					
		220-223	8'	1162	SP					
		221-223	33'	1162	SP					
		209-217	22'	1067	MS					
		210-219	22'	1067	MS					

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



SIGNATURE

[Handwritten Signature]

CHK'D BY:

[Handwritten Signature]

NYC Department of Environmental Protection SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-22		842-886	160'	1151	LA		11:18 ✓					
		886-887	169'	1067	MS		11:22					
		887-888	170'	1162	FC		12:57					
		888-890	142'	1151	LA		1:07 54' 1:05 83'					
		890-891	95'	1067	MS		1:21 ✓					
		889-891	55'	1067	MS		1:25 ✓					
		889-890	55'	1151	LA		2:32 ✓					
		891-892	44'	1067	MS		2:24					
		889-892	53'	1067	MS		2:25					
		889-888	25'	1151	LA		2:33					
		886-a	16'	1162	SP		2:04 ✓					
		887-b	19'	1162	SP		1:57 11' 2:03 8'					
		888-c	18'	1162	SP		1:55 ✓					

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHK'D BY: *Paul Galt*

SIGNATURE: *P. Mall*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill
PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP.		DEFICIENCIES	REPAIR METHOD.	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET			
8:40		223/224	41	M5						
9:00		222/224	31	"						
8:45		224/225	34	LA						
9:25		214/224	19	"						
10:10		224/809	15	M5						
10:50		935/809	21	M5						
10:15		225/215	19	LA						
11:00		225/803	20	LA						
11:00		893/809	144	FE						
12:40		993/809	150	"						
12:40		944/809	143	M5						
		846/225	53	M5						
		811/834	24	M5						
		807/834	14	M5						

COMMENTS

783
311
1050 - 8

B - Bead, P - Patch, CS - Cap Strip

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-24-95		770	898	146	1025	TONY						
		898	899	146	1025	TONY						
		901	899	30	1151	LA						
		900	899	112	1151	LA						
		902	900	112	1151	LA						
		903	902	127	1025	PP						
		905	903	61	1151	LA						
		904	903	94	TONY	TONY						
		901	900	13	1151	LA						
		905	904	13	1025	TONY						
		902	901	30	1151	LA						
		893	903	20	1025	TONY						
		894	905	16	1151	LA						
		894	903	5								

↑
ROSS
SEAMS

COMMENTS

925

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature: Jerry Johnson]

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	SHEET	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH								

11/20		217	235	12	1001							
		247	845	12	1001							
		451	1020	1-3	1001							
		435	1026	2	1001							
		340	1876	22	1001							
11/25	2:45	275	281	10	1001	3.2						
	8:10	247	1002	10	1001							
	8:15	272	1001	10	1162							
	8:50	281	283	10	1151							
	9:05	395	1906	27	1162							
	9:30	706	1903	36	1151							
	9:40	875	1908	11	1162							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11/25/11	9 ⁴⁵	903/910	17	1151	LA	33						
	10 ¹²	885/903	12	1162	PP	35						
	10 ¹²	905/906	47	1067	MS	35						
	10 ¹⁵	906/910	45	1151	LA	35						
	10 ³⁵	903/909	23	1162	PP	35						
	10 ⁴⁰	906/907	20	1151	LA	35						
	10 ⁴⁰	904/906	54	1067	MS	35						
	10 ⁵⁰	907/910	18	1151	LA	35						
	11 ⁰²	910/911	37	1151	LA	35						
	11 ⁰⁰	904/907	37	1067	MS	35						
	11 ⁰⁵	909/910	19	1162	PP	35						
	11 ²⁰	909/911	44	1151	LA	35						
	12 ⁴⁵	885/904	107	1067	MS	40						

COMMENTS:
 230
 142
 335
 1853
 28:4 → 6

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill
PROJECT NO: 876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP.	DEFICIENCIES	REPAIR METHOD.	REPAIR TEST
		NUMBER	LENGTH						

11/25	1:30	65	112/913	304	HT				
	1:30	30	112/913	304	HT				
	1:40	300	6-3/912	1191	EA				
	2:00	38	913/915	1067	M/S				
	2:10	38	913/916	1067	M/S				
	2:30	350	914/915	1219	AV				
	2:35	38	913/917	1067	M/S				
	3:00	184	917/916	1067	M/S				
	3:20	216	917/916	1151	EA				
	4:10	358	917/913	1219	AV				
	4:10	38	913/918	1067	M/S				
	4:15	128	918/919	1162	HT				
		151	917/918	1162	HT				

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

516-560
1853

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO.: 876-EP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
1/25	4 ²⁰	920/921	58	1151	LA	40						
	4 ³²	913/914	38	1067	MS	40						
	4 ⁴⁰	918/926 ⁸⁶⁶	22	1219	AV	39						
	4 ⁴²	919/920	31	1151	LA	39						
	4 ⁴⁵	920/913	38	1067	MS	39						
	4 ⁴⁰	913/868 ⁸⁷⁹	22	1319	AV	39						
	4 ⁵⁵	921/922	24	1162	PP	39						
	5 ⁰⁰	915/921	38	1067	MS	39						
	5 ⁰⁴	913/922	5	1162	PP	38						
			39									

COMMENTS:


* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:



SIGNATURE:



PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

SEAMING LOG

NYC Department of Environmental Protection

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						

11/27	8:50	258/923	20	1219	AV	48			
	8:45	923/774	57	1191	LA	48			
	8:55	423/924	59	1162	PP	48			
	9:05	891/924	20	1219	AV	48			
	9:55	900/925	20	1219	AV	48			
	9:25	925/926	50	1162	PP	48			
	10:45	907/908	71	1219	AV	50			
	10:05	909/920	303	1151	LA	51			
	10:10	908/914	275	1067	MS	51			
	11:35	909/870	20	1219	AV	51			
	9:03/931	22	1219	AV	50	10:50			
	924-925	48	1151	LA	50	10:25			

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

* V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-27		928-913	32'	1219	AV ✓	11:25 ✓						
		930-873	10'	1219	AV	1:01						
		930-878	9'	1219	AV	1:05						
		931-878	10'	1219	AV	1:26						
		931-880	9'	1219	AV	1:28						
		929-930	301'	1162	PP ✓	2:28						
		930-931	306'	1151	LA ✓	3:09						
		931-932	309'	1067	MS	3:33-208 3:53-R						
		932-933	307'	1219	AV ✓	3:58-R 3:19-52						
		933-934	317'	1162	PP	8:09-30 8:01-R						
			1612									

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
11-28-95		934/935	34	LA					
		934/936	49	LA					
		934/937	48	MS					
		934/938	49	MS					
		934/939	50	MS					
		934/940	48	MS					
		934/941	26	LA					
		941/940	26	MS					
		940/939	72	AV					
		939/938	128	PP					
		938/937	167	PP					
		937/936	208	LA					
		936/935	259	PP					

TOTAL 1161 LF.

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
11-20-78		943/623	22	1151	LA							
		943/912	20	1067	MS							
		944/943	27	1162	PP							
	PM	944/912	11	1162	PP							
		944/913	20	1067	MS							
		945/944	31	1151	LA							
		945/922	11	1067	MS							
		946/945	14	1151	LA							
		947/946	24	1162	PP							
		947/945	11	1162	PP							
		947/944	10	1067	MS							
		947/PATCH	10	1067	MS							
		947/921	3	1067	MS							
		948/947	41	1151	LA							

COMMENTS: 260

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill 920

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP. TEST		DEFICIENCIES		REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEMP. TEST AMB	TEMP. TEST SHEET	DEFICIENCIES TYPE	DEFICIENCIES NUMBER	REPAIR METHOD	REPAIR TEST
11-30-75		978/920	21	1067	MS						
		979/948	44	1162	PP			FISH MOUTH	1	B	V
		979/919	20	1067	MS						
		950/949	78	1151	LA						
		950/918	21	1067	MS						
		951/950	32	1151	LA						
		951/950	28	1151	LA						
		951/PATCH	28	1151	LA						
		950/950	28	1151	LA						
		PAT/917	18	1067	MS						

COMMENTS:

SEE FILE FOR LOCATION SKETCH

B - Bad P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

224
57

Sheet 183 of 202

213
76
167

NYC Department of Environmental Protection


SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-1	AM	935-952	288' ^{16'} _{121'}	1162	PP-TOP			11:00 32	✓	P	Y	✓
		952-953	291' ^{16'} _{121'}	1219	LA Bottom			10:55 135	✓	P	Y	✓
		953-954	296' ^{15'} _{140'}	1162	AV-TOP			10:57 78	✓	P	Y	✓
		954-955	292' ^{142'} _{150'}	1219	MS Bottom			10:40 124	✓	P	Y	✓
	PM	955-956	296'	1151	PP-TOP			12:47 134	✓	P	Y	✓
		956-957	258'	1067	LA			1:02 64	✓			
		957-958	252'	1219	MS-BOTT			1:03 76	✓			
		954-917	20'	1162	AV-TOP			1251 142	✓			
		955-907	20'	1162	MS-BOTT			12:30 150	✓			
		958-959	243'	1162	LA			2:27 276	✓			
		956-904	20'	1151	LA			1:13 20	✓			
		957-927	15'	1067	LA			2:31 - E	✓			
		959-960	245'	1219	MS			2:37 - E	✓			
		960-961	237'	1151	AV			2:13 - E	✓			
					LA			2:12 - E	✓			
								3:46 22	✓			
								3:35 54	✓			
								2:59 167	✓			
								2:46 - E	✓			
								2:40 - E	✓			
								3:45 - 245	✓			
								ND	✓			
								3:50 - 86	✓			
								3:11 - 134	✓			

COMMENTS



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: Paul Glt

SIGNATURE: Paul Munk

SEAMING LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEAM	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
12-1		961-922	238'	118 rep 1152 120 bot 1047 MS	PP			P in middle	V
		962-7	10'		PP				
		962-923	9'		PP				
		961-925	11'						
		964-924	9'						
		968-924	6'						
		959-925	13						
		959-926	7'						
		958-926	13		AV				
						8:10			
						8:10			

COMMENTS

* 960. 925 B.P. Loh
 758-927 B.P. Loh
 453-942 B.P. VT

B.P.
 B.P.
 B.P.
 Y
 Y
 Y
 V
 V
 V

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

SEAMING LOG

NYC Department of Environmental Protection


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12/4	AM	952-909	7'	1162	PP							
		952-911	12'	1162	PP							
12/4	AM	963/962	18 217	1667	MK							
		963/744	10	1219	AV							
		963/773	9	1219	AV							
		964/963	205	1151	LA							
		964/773	12	1219	AV							
		964/772	8	1219	AV							
		971/965	20	1162	PP							
		971/966	21	1162	PP							
		971/965	18	1162	PP							
		965/964	199	1162	PP							
965/772	13	1219	AV									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHK'D BY *[Signature]*

SIGNATURE *[Signature]* MH.

SEAMING LOG

PROJECT NO.: 876-HP

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

REPAIR TEST REPAIR METHOD Y/N TYPE

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEMP. DERIGENCIES NUMBER TYPE SHEET AMB NUMBER

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEMP.	DERIGENCIES	NUMBER	TYPE	SHEET	AMB	NUMBER	REPAIR METHOD	Y/N	REPAIR TEST
12-4-95		965/966	215	1067	HL										
		967/972	21	1151	LA										
		965/972	21	1151	LA										
		965/972	20	1151	LA										
		966/967	202	1162	PP										
		967/968	191	1011	SD										
		969/969	203	1067	MS										
		965/P	19	1162	PP										
		P/971	21												
		P/966													
		965/771	6	1219	AV										
		966/771	9	1219	AV										
		966/755	6	1219	AV										
		967/755	12	1219	AV										

COMMENTS:

M3

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHECK BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE MON	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-4-95		967/754	6	1219	AV							
		968/754	12	1219	AV							
		968/753	6	1219	AV							
		969/968	208	1067	MS							
		969/753	14	1219	AV							
		969/752	4	1219	AV							
		970/969	200	1151	LA							
		970/752	16	1219	AV							
		970/751	USE BEAD									
		973/970	202	1219	AV							
		973/951	14	1219	AV							
		973/750	USE BEAD									
		974/973	168	1162	PP							
		974/750	16	1162	PP							

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

SEAMING LOG
 PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.	DEFICIENCIES	REPAIR METHOD	REPAIR TEST
		NUMBER	LENGTH						
12-4-95	PM	3	974/749	MS	1067				
		22	975/973	PP	1162				
		19	975/974	PP	1162				
		16	976/975	MS	1067				
		17	976/974	MS	1067				
		16	976/974	MS	1067				
		3	976/748	MS	1067				
		184	977/976	SO	1011				
		16	977/748	MS	1067				
		2	977/747	MS	1067				
		175	978/977	LA	1151				
		17	978/747	LA	1151				
		20	979/978	LA	1151				
		6	979/977	LA	1151				

COMMENTS

B - Bead, P - Patch, CS - Cap Strip

V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-4-95		980/979	5	1219	AV							
↓		980/978	167	1219	AV							
		980/PATCH	20	1219	AV							
		P / 746	17	1219	AV							
		981/980	172	1162	PP							
		981/745	17	1162	PP							
		982/981	157	1151	LA							
		982/685	16	1162	PP							
		983/981	11	1151	LA							
		983/982	20	1151	LA							

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHKD BY: 

SIGNATURE: 

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-HP

SEAMING LOG REPAIR TEST REPAIR METHOD Y/N REPAIR TEST

DATE TIME SEAM EQUIP. TECH TEMP DEFICIENCIES NUMBER METHOD Y/N REPAIR TEST

DATE	TIME	SEAM	EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES	NUMBER	METHOD	Y/N	REPAIR TEST
12-5-95	8:40	984/983	1151	LA						
		981/982	1151	LA						
		984/684	19	LA						
		985/984	162	PP		B	1	B	Y	V
		985/683	20	PP						
		986/985	160	50						
		986/682	20	50						
		987/986	160	AV						
	10:38	987/681	17	AV		P	1	P	Y	V
		988/987	146	MS						
	10:35	988/680	19	MS						
		989/988	143	LA						
		989/679	20	LA						
		990/989	143	50						

COMMENTS

1189 LF

983	982	984	985	986	987	988	989	990	991	992	993
685	684	683	682	681	680	679	678	677	676	675	674

CHK'D BY

[Signature]

SIGNATURE

[Signature]


* B - Bead P - Patch CS - Cap Strip
 ** V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Leak

NYC Department of Environmental Protection SEAMING LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-5-95		990/678	20	1011	SO							
	AM	991/990	132	1067	MS			B		B	Y	✓
		991/PATCH	20	1067	MS							
	AM	P/677	21	1067	MS							
		P/990	10									
		P/676										
	AM	992/991	128	1151	LA							
	PM	992/676	19	1151	LA							
		993/992	128	1162	PP							
		993/675	18	1162	PP							
		994/993	123	1219	AV							
		994/674	18	1219	AV							
		995/994	122	1011	SO							
		995/673	18	1011	SO							

COMMENTS
 107 LF

* B - Bead P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



CHK'D BY: [Signature]

SIGNATURE: Jerry Jakobson

SEAMING LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

Sheet 192 of 202

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEMP	SHEET	TYPE	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST TYPE
------	------	-------------	-------------	---------------	-------	------	-------	------	--------------	---------------	-----	------------------

12-5-95	PM	996/995	115	1067	MS							
		996/672	17	1067	MS							
		997/996	112	1151	LA							
		997/671	18	1151	LA							
		998/997	116	1162	PP							
		998/670	15	1162	PP							
		999/998	111	1011	SO							
		999/669	16	1219	AV							
		1000/999	112	1151	LA							
		1000/668	13	1151	LA							
		1001/1000	110	1067	MS							
		1001/576	20	1011	SO							

COMMENTS:

775 LF

673	672	671	670	669	668	667	666	665	664	663
995	994	993	992	991	990	989	988	987	986	985

* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE WED	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-6-95	3:30	1011/957	39	1151	LA							
	PM	1011/P	9	1151	LA							
		1011/917	6	1151	LA							
		1011/916	19	1151	LA							
		1012/191	63	1151	PD							
		1012/915	19	1162	PP							

COMMENTS:

1151

SEE POINT C



EDGE OF CAP

* B - Bead P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

Sheet 194 of 202


NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876-BP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEMP	SHEET	DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST TYPE
------	------	-------------	-------------	---------------	-------	------	-------	--------------	---------------	-----	------------------

12-6-95		1002/1001	111	1219	AV						
		1002/156	4	1162	PP						
		1002/582	8	1162	PP						
		1004/581	7	1162	PP						
		1003/1002	107	1162	PP						
		1003/581	16	1162	PP						
		1004/1003	99	1151	LA						
		1004/580	16	1151	LA						
		1005/1004	112	1067	MS						
		1005/579	20	1067	MS						
		1006/1005	105	1151	LA						
		1006/578	18	1151	LA						
		1007/1006	116	1162	PP						
		1007/558	22	1151	LA						

756/582
581/582
580/582
579/582
578/582
577/582



CHK'D BY: [Signature]
SIGNATURE: [Signature]
M#1

• B - Bead P - Patch CS - Cap Strip
• V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

SEAMING LOG

NYC Department of Environmental Protection



PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE WED	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-6-95		1007/577	96 ^{EA}	1151	LA							
		1008/1007	96	1219	AV							
		1008/558	32	1219	AV							
		1009/1008	59	1162	PP							
		1009/558	31	1067	MS							
		1010/1009	31	1067	MS							
		1010/558	21	1067	MS							
		1010/1	9	1067	MS							
		1010/P	11	1067	MS							
		P/1	11	1067	MS							

301

COMMENTS



* B - Bead P - Patch CS - Cap Strip
 ** V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY: Paul Glt

SIGNATURE: Jerry Johnson

SEAMING LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM	EQUIP.	TECH	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
THUR		NUMBER	NUMBER		AMB	TYPE	METHOD	TYPE
		LENGTH	SHEET					

12-7-95	8:00	1013/1012	62	LA	1151			
		1013/914	19	PD	1162			
		1014/1013	20	MS	1067			
		1014/914	7	MS	1067			
		1014/928	20	MS	1067			
		1015/1013	16	LA	1151			
		1015/1014						
		1015/1014	6	LA	1151			
		1016/1013	26	LA	1151			
		1016/1015	19	LA	1151			
		1017/1014	14	MS	1067			
		1017/1014	29	LA	1151			
		1017/1015	17	LA	1151			
		1017/1014	26	LA	1151			

COMMENTS

281

Com part
 93.1%
 14.2% hold



* B - Bead P - Patch CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHECKED BY: [Signature]

SIGNATURE: [Signature]

LAHRY
 CAVANAGH

92.3%
 132 PROTECT

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE THUR	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-7-95	PM	1018/1017	65	1067	MS							
		1018/930	9	1151	LA							
		1019/1018	63	1151	LA							
		1019/931	19	1131	LA							
		1020/1019	58	1131	LA							
		1020/932	18	1131	LA							
		1021/1020	33	1131	LA							
		1021/933	18	1131	LA							
		1021/1020										

COMMENTS

283



* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: [Signature]

SIGNATURE: [Signature]

SEAMING LOG

NYC Department of Environmental Protection


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	TYPE**
		NUMBER	LENGTH							

12-8	AM	1021-1022	49'	1162	PP					
		1022-934	18'	1162	PP					
		1022-1023	45'	1151	LA					
		1023-941	16'	1151	LA					
		1023-1024	17'	1162	PP					
		1024-1025	15'	1162	PP					
		1025-1026	47'	1151	GC					
		1026-1027	44'	1151	GC					
		1027-935	21'	1162	PP					
		1027-1028	45'	1151	GC					
		1028-1029	43'	1151	GC					
		1029-936	21'	1162	PP					
		1030-935	21'	1162	PP					

COMMENTS: 1023-940 Bmt



* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-8	PM	1029-1030	46'	1151	LA							
		1030-1031	41	1151	LA							
		1031-952	21	1162	PP							
		1031-1032	36	1151	LA							
		1032-953	22	1162	PP							
		1033-954	21	1162	PP							
		1032-1033	33	1151	LA							
		1033-1034	31	1151	LA							
		1034-955	21	1067	MS							
		1034-955	29	1151	LA							
		1035-956	21	1067	MS							
		1036-956	21	1067	MS							
		1036-1037	28	1151	LA							
		1036-1037	27	1151	LA							

Blow down pump

1036-956

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NO.: 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH	TEMP	AMB	SHEET	DEFICIENCIES	REPAIR METHOD	REPAIR Y/N	REPAIR TEST TYPE
------	------	-------------	-------------	---------------	------	------	-----	-------	--------------	---------------	------------	------------------

12-8	PM	1037-957	24	1067	MS							
		1038-958	21	1067	MS							
		1037-108	23	1151	LA							
		1039-959	21	1087	MS							
		1039-1090	17	1151	LA							
		1040-960	21	1067	MS							
		1040-961	15	1151	LA							

COMMENTS:

1038 - 1039 NEED WEID

8
1
1

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
12-13		573-1054	34'	1219	AV							
		1054-1041	50	1219	AV							
		1041-1042	64	1219	AV							
		1042-1043	52	1219	AV							
		1043-1044	51	1219	AV							
		1044-1045	56'	1219	AV							
		1045-1046	53	1219	AV							
		1046-1047	54	1219	AV							
		1047-1048	53	1219	AV							
		1048-1049	54	1219	AV							
		1049-1050	49	1219	AV							
		1050-1051	47	1219	AV							
		1051-1052	49	1219	AV							
		1052-1053	48	1041	TP							
		1053-127	26	1041	TP							

COMMENTS

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: 

SIGNATURE: 

SEAMING LOG

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH						



12-13		1041-525	21	1041	TP				
		1042-524	19	1041	TP				
		1043-516	30	1041	TP				
		1044-523	21	1041	TP				
		1047-522	19	1041	TP				
		1048-521	19	1041	TP				
		1049-520	20	1041	TP				
		1050-519	19	1041	TP				
		1051-518	19	1041	TP				
		1052-517	20	1041	TP				
		1053-54	11	EXT FUSION	WELDED + VT			B	Y
		1054-526	20	1041	TP				
		1054-575	27	EXT	WELDED + VT			B	Y
		1091-575	26	1041	TP				

COMMENTS:

1052 - 34 > EXT. WELDED + VT
1053 - 34

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual Impact, AI - Air Lance

CHK'D BY:  SIGNATURE: 

PANEL REPLACEMENT DATA

11/11/11

11/11/11

11/11/11

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-7		R124/S73	20' ✓	1016	SP							
		R124/P	17' ✓	1016	SP							
		R123/S71	20' ✓	2016	BK							
		R121/R122	22' ✓		BK							
		R121/PP	43 ✓		BK							
		S71/PPP	63 ✓		BK							
	2:00	R120/R100	20' ✓		BK							
		R121/R102	19' ✓		BK							
		R40/R113	22'	1016	SP							
		R42/R112	22'	1016	SP							
		R43/R111	22'	1016	SP							
		R45/R108	22'	1016	SP							
		R46/R107	22'	1016	SP							
		R48/R107	8'	1016	SP							

COMMENTS:

224

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST
		NUMBER	LENGTH						
		R99/R119	20	-	BK				
		R119/R120	162	-	BK				
		R120/R33	29'	-	SP				
		R119/R33	20	-	SP				
		R120/R30	21	-	SP				
		R122/R120	18 (4' min)	-	BK				
		R121/R120	53	-	BK				
		R122/P	21'	-	BK				
		R122/R123	108'	-	BK				
		R122/S130	20	-	SP				
		R123/S131	11	-	SP				
		R124/S132	21'	-	SP				
		R123/R124	61	-	BK				
		R124/S132	22	-	BK				

COMMENTS:

7/52

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

~ 2006 ST

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6/7/96		R35/R118	22' ✓	1016	SP							
		R26/R117	22' ✓	1016	SP							
		R37/R116	22' ✓	1016	SP							
		R114/R115	22' ✓	2010	Pheng							
		R113/R115	40 ✓	2010	Pheng							
		R115/R116	44 ✓	2010	Pheng							
		R114/R116	144 ✓	2010	Pheng							
		R116/R117	185 ✓	2010	Pheng							
		R117/R118	173 ✓	2010	Pheng							
		R118/R119	176 ✓	2010	Pheng							
		R116/R88	20 ✓	1016	SP							
		R117/R90	20 ✓	1016	SP							
		R115/R39	22 ✓	1016	SP							
	9:31	R118/R97	20 ✓	2016	BK							

COMMENTS:

932



* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	REPAIR TEST
		NUMBER	LENGTH						

6/6/96	?	R82/R108	13'	1016	SP	80°			
		R82/R109	8'						
		R84/R109	11'						
		R84/R112	11'						
		R85/R112	26'						
		R67/R107	22'						
		R69/R107	22'						
		R70/R107	22'						
		R72/R106	18'						
		R73/R106	22'						
		R75/R106	22'						
		R76/R106	22'						
		R78/R106	22'						
		R79/R106	8'						

COMMENTS:

249

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6/6/96	12:40	R107/R108	80' ✓	2010	Pherg	80°						
	12:55	R106/R107	22' ✓									
	1:00	R106/R108	115' ✓									
	1:25	R108/R109	20' ✓									
	1:30	R109/R110	22' ✓									
	1:35	R108/R110	112' ✓									
	1:55	R110/R111	22' ✓									
	2:00	R108/R111	66' ✓									
	2:08	R111/R112	66' ✓									
	2:16	R110/R112	112' ✓									
	2:26	R109/R112	20' ✓									
	2:30	R112/R113	181' ✓									
	3:10	R113/R114	143' ✓									
	?	R81/R106	14' ✓	1016	SP							

COMMENTS:

R81/R108

8' ✓
1003

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEMP DEFICIENCIES REPAIR METHOD Y/N REPAIR TEST TYPE

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	METHOD	Y/N	REPAIR TEST	TYPE
6-6		R102/R104	75'		2010	BK	80						
		R102/R105	78'		2010	BK							
		R103/R104	9'		2010	BK							
		R104/R105	9'		2010	BK							
		571/R105	25'		2010	BK							
		R103/R104	66'		2010	BK							
		R105/S72	12'		2010	BK							
		R105/S38	32'		2010	BK							
		R104/S33	72'		2010	BK							

COMMENTS:

• B - Bead, P - Patch, CS - Cap Strip

• V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-6	12:30	R98/TR3	8'	✓	1016	SP	80°					
		R98/TR2	13'	✓	1016	SP						
		R99/TR2	8'	✓	1016	SP						
		R99/TR1	11'	✓	1016	SP						
		R100/TR1	10'	✓	1016	SP						
		R100/696	11'	✓	1016	SP						
		R101/696	6'	✓	1016	SP						
		R101/695	15'	✓	1016	SP						
		R103/695	6'	✓	1016	SP						
		R103/S33	8'	✓	1016	SP						
	8:35	R100/R101	64'	✓	2010	BK	75°					
		R100/R102	152'	✓	2010	BK						
		R101/R102	22'	✓	2010	BK						
		R101/R103	66'	✓	2010	BK						

COMMENTS:

400'



* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: *[Signature]*

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP	DEFICIENCIES		REPAIR METHOD*	REPAIR Y/N	TYPE**
		NUMBER	LENGTH				TYPE	NUMBER			

12:40	65	TR8/R96	12	✓	1016							
12:45		TR8/R95	10	✓	1016							
12:50		TR7/R95	11	✓	1016							
12:55		TR7/R94	10	✓	1016							
1:05		TR5/R94	12	✓	1016							
1:15		TR5/R92	9	✓	1016							
1:20		TR4/R92	13	✓	1016							
1:30		TR4/R91	8	✓	1016							
1:35		TR3/R91	13	✓	1016							
		R98/R99	94	✓	2010							
2:30		R99/R97	117	✓	1016							
2:45		R99/R100	213	✓	2010							

COMMENTS:

5.22

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY:

SIGNATURE: *pm*

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-5-96	10:30	R94/R89	45 ✓	2010	BK	95						
	11:45	R93/R89	10 ✓	2010	BK							
	11:50	R93/R90	34 ✓	2010	BK							
	12:35	R91/R90	43 ✓	2010	BK	80						
	12:50	R94/R95	93 ✓	2010	BK							
	1:00	R94/R92	128 ✓	2010	BK							
	1:35	R94/R93	16 ✓	2010	BK							
	2:00	R92/R93	22 ✓	2010	BK							
	2:05	R91/R93	57 ✓	2010	BK							
	2:20	R92/R91	120 ✓	2010	BK							
	2:50	R91/R98	97 ✓	2010	BK							
		R91/R97	117 ✓	2010	BK							
		R97/R98	22 ✓	2010	BK							
	11:50	TR10/96	8' ✓	1016	SP	95						

COMMENTS: 012

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____ SIGNATURE: PM

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

Sheet _____ of _____

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	SHEET	DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH								

6:59	7:50	734/R87	22	✓	1016	SP	LC				
	8:15	R85/R87	247	✓	2010	BK					
	9:00	R87/R88	248	✓	2010	BK					
	9:00	R88/R87	141	✓	1016	SP					
	9:35	R88/R87	145	✓	2010	BK					
	9:35	R87/R88	12	✓	1016	SP					
	10:42	R88/R90	70	✓	2010	BK					
	10:55	R87/R90	22	✓	2010	BK					
	10:40	R89/P	14	✓	1016	SP					
	11:00	R87/P	9	✓	1016	SP					
	10:55	R89/R90	45	✓	1016	SP					
	11:10	R89/R85	45	✓	1016	SP					
	11:30	R90/P	10	✓	1016	SP					
	11:10	R95/R96	50	✓	2010	BK					

COMMENTS


* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

SIGNATURE: *W M*

CHK'D BY:

NEEDS TO BE SEAMED




NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
6-4	12:42	R81/R82	240' ✓	2010	BK	80°						
	12:58	R82/R83	107' ✓	1016	SP							
		R83/R84	22' ✓	1016	SP							
	1:30	R82/R84	147' ✓	2010	BK							
	1:50	R81/S11	61' ✓	1016	SP							
	2:00	R83/R85	90' ✓	2010	BK							
	2:10	R82/S12	16' ✓	1016	SP							
	2:10	R84/R85	153' ✓	2010	BK							
	2:15	R81/S12	5' ✓	1016	SP							
	2:20	737/R82	6' ✓	1016	SP							
	2:25	737/R83	9' ✓	1016	SP							
	2:30	736/R83	14' ✓	1016	SP							
	2:35	736/R85	7' ✓	1016	SP							
	2:30	R81/R86	161' ✓	2010	BK							
COMMENTS	2:40	735/R85	29' ✓	1016	SP							
	2:55	R86/S11*	12' ✓	1016	SP							
	3:00	R86/S10	50' ✓	1016	SP							
	3:00	R86/S11	95' ✓	2010	BK							
				1224								



* B - Bead, P - Patch, CS - Cap Strip
 ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: *Paul Mark*

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH TEMP DEFICIENCIES REPAIR REPAIR TEST

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
5/24/96	1:00	TR10/TR9	22'		1016	SP				
	1:35	TR10/TR11	74'		2010	Pheng				
	2:00	TR9/TR11	29'		2010	Pheng				
	2:05	TR11/SSE	22'		"	Pheng				
	2:08	TR11/SSE	22'		"	Pheng				
	2:11	TR11/SSW	22'		"	Pheng				
	2:15	TR11/SSW	22'		"	Pheng				
	2:30	SSE/733	22'							
		SSE/733	22'							
		SSW/733	22'							
		SSW/733	22'							
		TR11/733	22'							

COMMENTS:

213

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance

CHK'D BY: _____ SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/30/96	7:50	TR1/687	16	1016	SP							
	8:00	TR1/689	84	1016	SP							
	9:03	Not TR1 repair	43	1016	SP							
	8:25	TR1/TR2	132	2010	Pheng							
	8:50	TR2/TR3	132	2010	Pheng							
	9:15	TR3/TR4	128	2010	Pheng							
	9:30	TR4/TR5E	19	1016	SP							
	9:40	TR4/TR5W	110	2010	Pheng							
	9:	TR5/TR7	66	1016	SP							
	9:40	TR5/TR6W	58	1016	SP							
	10:40	TR6/TR7	22	1016	SP							
	11:10	TR7/TR8	66	2010	Pheng							
		TR6/TR8	58									
	12:50	TR8/TR10E	74	2010	Pheng							

COMMENTS

TR8/TR9W 38
1046
2010 Pheng

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NYC Department of Environmental Protection

REPAIR TEST REPAIR METHOD Y/N TYPE

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEMP DEFICIENCIES

5/29/96 8:08 R80/R66 22' 2010 Phony

8:15 8:50 R80/R56 29' R80/R67 22'

7:55 R80/R67 22'

R66/R66 R66/R67 R67/R67

R67/R67 R71/5-7

R71/5-9

R66/R66 R67/R67

R67/5-9

R67/5-8

R67/5-7

R67/5-7

R67/5-7

R67/5-7

R67/5-7

R67/5-7

R67/5-7

R67/5-7

R67/5-7

COMMENTS:
 S-6/10/96
 S-5/10/96
 S-4
 S-3
 S-2
 Cap Strip
 ** V-Vacuum, S-Spark, Air-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____
 SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/29/86		R52	22'	1016	SF							
		R53	AL									
		R54										
		R55	W, 1/4									
		R56										
		R57										
		R58	1/2									
		R59	1/2									
		R60										
		R61	1/2									
		R62										
		R63										
		R64										
		R65										
		R66										

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

SEAMING LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR		REPAIR TEST
		NUMBER	LENGTH					METHOD	Y/N	
5/24/86		R32	17'-7"	22'	1016	SF				
		R33								
		R34								
		R35								
		R36								
		R37								
		R38								
		R40	11'							
		R41								
		R43								
		R44								
		R46								
		R47								
		R49								

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: _____

Sheet _____ of _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
Continue Wedn 5/29/96	11:00	R71/R72	22	2010	Pheng							
		R71/R73	115	2010	Pheng							
		R72/R73	125	2010	Pheng							
	1:50 pm	R73/R74 ^S	40	1016	SP							
	1:40 pm	R73/R75 ^N	201	1016	SP							
	2:05 pm	R74 ^S /R75 ^N	22	1016	SP							
	2:10 pm	R75 ^N /R76	201	2010	Pheng							
	2:45	R76 ^S /R77	152	1016	SP							
	3:00	R76 ^S /R78 ^N	90	1016	SP							
	2:45	R77 ^S /R79	151	2010	Pheng							
3:05	R78 ^N /R79	90	2010	Pheng								
2:55	R77 ^N /R78 ^N	22	2010	Pheng								
		R74/R76	461	2010	Pheng							

COMMENTS

- * B - Bead, P - Patch, CS - Cap Strip
- ** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

PROJECT NO.: 876-BP

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

DATE	TIME	SEAM		FOUR. NUMBER	TECH.	TEMP	SHEET	TYPE	DEFICIENCIES NUMBER	REPAIR METHOD	Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH									
4/15/94	8:15	R67/R48	22'	1016	SP							
		R49	22'									
		R51	22'									
		R52	22'									
		R53	22'									
		R54	22'									
		R67/R56	22'	1016	SP							
9:10		R67/R58	17'	1016	SP							
9:48 AM		R67/R69	55'	2010	Pheny							
		R68/R67	22'	1016	SP							
		R69/R70	55'	1016	SP							
		R68/R70	181'	1016	SF							
11:25		R70/R71	126'	2010	Pheny							
11:30		R70/R71	115'	2010	Pheny							

COMMENTS
 4-00 R71/R72 on next sheet
 887

- B - Bead P - Patch CS - Cap Strip
- V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY: _____
 SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/28/96	AM	R44/	nominal	1016	SP			bead	1			
		R46/?	lengths	1016	SP							
		R47/?	for	1016	SP							
		R49/?	each	1016	SP							
		R50/?	panel	1016	SP							
		R52/?	total	1016	SP							
		R53/?	seam	1016	SP							
		R55/?	length	1016	SP							
		R56/?	with	1016	SP							
		R57/?	patches	1016	SP							
		R57/?	=	1016	SP							
		R57/?	22'	1016	SP							
		R57/?	↓	1016	SP							
		R58/?	↓									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD*	Y/N	REPAIR TEST TYPE**
		NUMBER	LENGTH			SHEET	TYPE				

5/24/96		R34/2	15'	1016	SP						
		R30/2	7'	1016	SP						
		R36/2	19'	1016	SP			SPAC 1			
		R36/3	3'	1016	SP						
		R37/2	12'	1016	SP						
		R37/2	5'	1016	SP						
		R38/2	17'	1016	SP			TEAR			
		R40/2	16'	1016	SP						
		R41/2	16'	1016	SP						
		R43/2	16'	1016	SP						
		R47/2	10'	1016	SP						
		R49/2	22'	1016	SP						
		R50/2	22'	1016	SP						
		R52/2	22'	1016	SP						
		R53/2	14'	1016	SP						

COMMENTS:

221

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/24/06		R56-59 ✓	22'	1016	SP							
		R59-60 ✓	55'	2010	Q							
		R56-60 ✓	22'	1016	SP			Buckw	1			
		R60-61 ✓	63'	2010	Q							
		R56-61 ✓	22'	1016	SP							
		R61-62 ✓	67'	2010	Q							
		R56-62 ✓	22'	1016	SP							
		R62-63 ✓	66'	2010	Q							
		R56-63 ✓	22'	1016	SP							
		R63-64 ✓	70'	2010	Q			Buckw	1			
		R56-64 ✓	22'	1016	SP							
		R64-65 ✓	72'	1016	SP							
		R65-66 ✓	52'	1016	SP							
		R33/	17'	1016	SP							

COMMENTS: R65/R56 59' 22' 1016 SP
R66/R56 22' 1016 SP

* B - Bead, P - Patch, CS - Cap Strip
** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP	DEFICIENCIES	REPAIR METHOD*	Y/N	TYPE**
		NUMBER	LENGTH							


5-24	7:30	51-50	22	1016	SP	60°				
	7:45	49-51	177	1016	SP					
	7:45	51-52	178	2010	Q/AUG					
	8:20	50-52	18+4+35	2010	Q		Minor FM	1		
	8:35	52-53	242	2010	Q					
	8:50	53-54	174	1016	SP					
	9:15	54-56	177	2010	Q					
		54-55	22	1016	SP					
		53-55	62	1016	SP					
		55-56	61	2010	Q					
		56-57	22	1016	SP					
		57-58	43	2010	Q					
		56-58	22	1016	SP					
		58-59	51	2010	Q					

COMMENTS:

1310

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance



SIGNATURE: _____

CHK'D BY: _____

NYC Department of Environmental Protection SEAMING LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/23	2:35	49-48	124'	2016	Q	75						
	2:30	49-50	62'	1016	SP	L						
			186									

COMMENTS:

(Trash)

W

↕

E

(Bang)

* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____ SIGNATURE: _____

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP.			DEFICIENCIES	REPAIR METHOD	Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			AMB	SHEET	TYPE				


5-23	8:30	R32/E	16	1016	SP								
	11:35	40/41	✓	43	SP								
	11:45	42/41	✓	22	SP			75					
	12:45	43/41	✓	41	Q								
	1:00	43/42	✓	81	Q								
	1:00	43/45	✓	72	SP								
	1:00	45/44	✓	22	SP								
	1:15	43/44	✓	148	SP								
	1:15	45/46	✓	76	Q								
	1:35	44/46	✓	150	Q								
	1:25	46/47	✓	113	SP								
	1:50	47/48	✓	22	SP								
	2:00	48/46	✓	113	SP								
	2:05	47/49	✓	111	Q								

COMMENTS

430

B - Bead P - Patch CS - Cap Strip

V - Vacuum S - Spark AP - Air Pressure VI - Visual I - Impact AL - Air Lance

CHK'D BY: SIGNATURE: 

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5-23	8:00	R32/129	185'	1016	SP	70						
	8:05	R32/R33	187	2010	Qhang							
	8:45	R33/R34	108	2010	Qhang							
	9:10	R33/35	106	2010	Qhang							
	9:35	R35/R36	105	2010	Qhang							
	9:50	R39/R36	111	2010	Q							
	10:13	36/37	220	2010	Q							
		38/37	58	2010	Q							
		39/37	156	2010	Q							
		39/38	161	2010	Q							
	10:38	38/40	57	1016	SP							
		40/39	163	1016	SP							
	11:15	40/42	174	2010	Q							
		34/35	22	2010	Qhang							

COMMENTS:

1813

(inches)



* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

CROSS SEAMS FOR EAST SIDE OF NEW PANTS


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES	REPAIR METHOD	V/N	REPAIR TEST TYPE
		NUMBER	LENGTH			AMB	SHEET				

5/21	135	587/308	32	1016	SP		92				
	240	584/298	22	"	SP						
		582/828	22	1150	PL						
		583/828	4		"						
		583/827	16		PL						
		584/27	6		PL						
		581/826	22		PL						
5/22	745	529/825	23	1016	SP						
		578/204	22		SP						
		528/823	21		SP						
		537/822	20		SP						
		536/821	20		SP						
		535/820			SP						

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance



534 / R19

SP

CHK'D BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

CROSS SEAMING ON West Side of REPLACEMENT PANELS

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/21		P 776/R29	14'	1150	PK							
		P 777/R29	12'		PK							
		P 777/R30	9'		PK							
		778/R30	12									
		778/R31	8'									
	1L	779/R31	30									

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____ SIGNATURE: _____

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH						

5/21	108	P684	22'	1150	PL				
		P693	22'						
		P693	22'						
		P693	22'						
		P693	22'						
		P693	22'						
		P693	22'						
		P692	18'						
		P691	22'						
		P690	21'						
		P689	18'						
		P688	18'						
		P687	3'						
		P687	15'						
		P686	6'						
		P775	7'						
		P776	12'						

COMMENTS: Patch on R26 to attach to # 775 & 28.

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

SEAMING LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TES.	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/21	9 ³⁰	R19/R20	70'	1016	SP	92						
	10 ³⁰	R20/21	71'	1016	SP							
	10 ⁴⁷	R21/R22	66'	1016	SP							
	10 ⁵⁵	R22/R23	67'	1016	SP							
	11 ⁰⁵	R23/R24	65'	1016	SP							
	11 ¹⁵	R24/25	64'	1016	SP							
	11 ²⁷	R25/26	60'	1016	SP							
	11 ³⁹	26/27	48'	1016	SP				BURN @ 25'			
	1 ¹⁵	R27/28	39'	1016	SP							
	1 ²⁵	R27/28	24'	1016	SP							
	1 ⁴⁰	R28/29	76'	1016	SP				BURN			
	1 ⁵⁵	R29/R30	71'	1016	SP							
		R30/R31	47'		SP							
		R31/SB7	21'	1016								

COMMENTS:

R31/779 30
 R31/778 6
 R30/778 15
 30/77



* B - Bead, P - Patch, CS - Cap Strip

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM	EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	NUMBER		AMB	TYPE	METHOD	TYPE
		LENGTH			SHEET	NUMBER		

5/20/92	7:30	R15/R16	1016	SF				
	7:55	R16/R17	1016	SF				
	8:00	R17/R18	1016	SF				
	8:30	R18/S211	1016	SF				
	9:00	R18/R19	1016	SF				
	9:10	R16/R17	1016	SF				
	9:20	R17/R18	1016	SF				
		R18/S211						
	11:10	R8/R9	1016	SF				
	11:20	R7/R8	1016	SF				
	11:30	R6/R7	1016	SF				
	1:00	R5/R6	1016	SF				
	1:10	R4/R5	1016	SF				
	1:20	R3/R4	1016	SF				

COMMENTS:

* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHKD BY:

SIGNATURE:

NYC Department of Environmental Protection

SEAMING LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEMP		DEFICIENCIES		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			AMB	SHEET	TYPE	NUMBER		Y/N	TYPE**
5/17/96	2:00	R1/S159	14'	1016	KS							
	1:50	R2/S160	14'	1016	KS							
	1:40	R3/S185	22'	1016	KS							
	1:30	R4/S187	22'	1016	KS							
	1:20	R5/S189	22'	1016	KS							
	1:10	R6/S190	22'	1016	KS							
	1:00	R7/S192	22'	1016	KS							
	1:55	R8/S193	17+5	1019	SP							
	2:05	S193/S193	Repair 37'	1019	SP							
	2:15	R9/S195	22'	1019	SP							
	2:25	R10/S197	22'	1019	SP							
	2:15	R11/S198	22'	1016	KS							
	2:25	R12/S200	22'	1016	KS							
	1:45	R13/S203	22'	1016	KS							

COMMENTS: R14/S204 22'
 2:45 R15/S-206 22' 1020 Phony
 351

* B - Bead, P - Patch, CS - Cap Strip
 ** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

CHK'D BY: _____

SIGNATURE: _____

SEAMING LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

876-HP

DATE	TIME	SEAM		EQUIP.	TECH.	TEMP	DEFICIENCIES	REPAIR	REPAIR TEST
		NUMBER	LENGTH	NUMBER		AMB	TYPE	METHOD	TYPE
						SHEET	NUMBER		

5/17/96	10:55	R1/R2	15'	1019	SP	60°			
	11:00	R2/R3	19'	1019	SP				
	10:55	R3/R4	27'	1016	Phong (OK)				
	11:08	R4/R5	36'	1019	SP				
	11:15	R5/R6	42'	1016	Phong (BK)				
	11:40	R6/R7	53'	1016	Phong				
	1:00	R7/R8	51'	1019	SP				
	1:20	R8/R9	48'	1019	SP				
	12:50	R9/R10	46'	1020	Phong				
	1:07	R10/R11	47'	1020	Phong				
	1:18	R11/R12	50'	1020	Phong				
	1:40	R12/R13	54'	1020	Phong				
	2:07	R13/R14	57'	1020	Phong		Bucklers	1	
	2:25	R14/R15	62'	1020	Phong				

COMMENTS:


* B - Bead, P - Patch, CS - Cap Strip

** V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

SIGNATURE:

CHK'D BY:

B-4 HDPE Geomembrane Nondesctructive Seam Continuity Test Log



Field Memo

TO: Warren Gordon, P.E.
Resident Engineer

FROM: Paul Marks
Inspector

DATE: May 19, 1995

SUBJECT: Undocumented non-destruct seam tests

The following seams were lacking documentation for the entire seam being non-destruct tested, 19-20, 16-17, 27-43, 32-33, 49-40, 47-48, 46-47, 45-46, 49-50, 53-54. I inspected the above mentioned seams on the morning of 5/18/95 to find that they were all entirely tested. I could verify that these seams were tested because our procedure calls for each test to be documented on the geomembrane in yellow keel.

The lack of documentation was due to one or a combination of the following reasons:

(1) Inaccurate measurement of individual test segments (2) Consultant covered test and documented test on geomembrane, but inspector failed to record it. (3) Inspector failed to record one of the test segments. (4) Panel was shortened therefore less seam.

Paul Marks



NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*

5/3/95	10:48	2-3	106/126	n/a	VS VS	AIR	P	P	Y	
	10:50	1-2	129/129				P	P	Y	
	11:04	3-4	123/123				F	P	Y	
	11:06	4-5	116/117				P	P	Y	
	11:12	3-4	105/123				P	P P	Y	V PM
	3:22	5-6	103/115				P	P	Y	
	3:05	6-8	27/27				F			
	3:07	7-8	22/22				P	P	Y	
	3:08	7-6	87/87				P	P	Y	
	3:30	7-9	86/87				P	P	Y	
	3:33	8-9	14/20 ^{PM}				P	P	Y	
	10:42	2-3	114/126				F			
	10:46	2-3	122/126				F	P	Y	V PM
	10:50	3-4	114/123				F	P	Y	V PM
	3:10	5-6	115/115				F	P	Y	V PM

COMMENTS

LAST 4 TESTS WERE EARLIER FAILURES.

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR	REPAIR TYPE*	REPAIR METHOD**	Y/N	REPAIR TYPE*
5/4	8:05	9/10	107/107	NA	VS	AP	P	P		Y	V
	8:06	10/11	66/100 PM				P	P		Y	V
	8:25	11/12	50/109				P	P		Y	V
	8:20	10/11	33/100 PM				P	P		Y	V
	8:25	11/2	43/109				P	P		Y	V
	9:00	12/3	109/110				P	P		Y	V
	9:03	3/4	08/12				P	P		Y	V
	9:07	14/5	110/112				P	P		Y	V
	9:50	15/16	29.5/112				P	P	Patch	Y	V
	9:50	15/16	84/114				P	P		Y	V
	9:50	15/17	106/113				P	P		Y	V
	10:10	11/12	8/156		MS		P	P		Y	V
	10:15	12/13	2/10								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/5	8:10	1/18	22	NA	VS	AT	P	P	Y	V
	8:13	2/19	22		VS	AT	P			
	8:18	3/20	22		VS	AT	P			
	8:42	26/10	22		VS	AT	P			
	8:51	27/11	22	↓	VS	AT	P			
	9:02	2/3 ^{last}	7/128	A-100-15	MS	V	P	N/A	DC	↓
	9:08	3/4 ^{last}	8/125	A-100-15	MS	V	P	N/A	DC	↓
	10:15	18/19	244/244	NA	VS	A	P	↓	↓	↓
	10:20	19/20	118/244		VS	A	P	PATCH	Y	V
	10:20	19/20	67/244		VS	A	P	I	I	↓
	10:21	20/21	69/244		VS	A	P	PATCH	Y	V
	10:20	20/21	175/244		VS	A	P			
	10:39	22/23	243/243		VS	A	P			
	10:35	21/22	253/253	↓	VS	A	P			
	9:00	1/12	8/106	A-100-15	MS	V	P	N/A	DC	↓

COMMENTS: 10:15 12/13 2/110 A-110-15 MS V P ↓ N/A ↓ DC ↓

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Gitt

SIGNATURE Paul Marks

Boing
Rub

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR	REPAIR TEST
		NUMBER	LENGTH					METHOD**	Y/N

7:45	7:45	23/22	ENTIA 244/244	V/S	AT	P	P	✓	✓
7:50	7:50	25/26	AT 257/257	"	AT	P	P	✓	✓
8:00	8:00	26/27	AT 261/261	"	AT	P	P	✓	✓
8:30	8:30	9/25	" 22	"	AT	P	P	✓	✓
8:40	8:40	8/24	" 22	"	AT	P	P	✓	✓
9:00	9:00	6/23	" 22	"	AT	P	P	✓	✓
9:05	9:05	5/22	22	"	AT	P	P	✓	✓
9:11	9:11	4/21	22	"	AT	P	P	✓	✓
9:30	9:30	1/28	ENTIA 33/33 ENTIA 33/33	"	AT	P	P	✓	✓
9:45	9:45	22/29	ENTIA 140/140	"	AT	P	P	✓	✓
10:00	10:00	29/30	ENTIA 143/143	"	AT	P	P	✓	✓
11:00	11:00	30/31	ENTIA 148/148	"	AT	P	P	✓	✓
		31/32	ENTIA 116/116	"	AT	P	P	✓	✓
		32/33	ENTIA	"	AT	P	F Pressure did not drip	✓	✓

COMMENTS

* Found 1 was shortened: Room 1-28 is fully accounted for per 5/19 ✓
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~
~~✓~~

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: DLG SIGNATURE: P. Miller

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/8		32/33		NA	VS					
	12:00	23/34	ENTIM 9/8		VS	AT	P	P	Y	V
	12:40	32/34	ENTIM 22/22		VS	AP	P	↓	Y	↓
	1:00	32/33	44/73		VS	AP	P	PATCH	Y	V - pm
	1:00	32/33	20/73 - P. revised ENTIM		VS	AP	P	↓	↓	↓
	1:15	34/36	ENTIM 5/5		VS	AP	P	↓	↓	↓
	1:30	34/35	46/46		VS	AP	P	↓	↓	↓
	1:35	30/39	36.04 17/48		VS	AP	P	↓	↓	↓
	1:50	32/39	for 31/48		VS	AP	P	PATCH	Y	V - pm
	2:00	31/32	ENTIM 40/40		VS	AP	P	↓	↓	↓
	2:10	39/40	last 23/31		VS	AP	P	P	Y	V - pm
	2:20	39/36	ENTIM 18/18		VS	AP	P	↓	↓	↓
	2:30	30/32	17/17		VS	AP	P	↓	↓	↓
	2:40	32/32	ENTIM 23/22		VS	AP	P	↓	↓	↓
	2:45	30/37	E 38/38		VS	AP	P	↓	↓	↓

COMMENTS ~~NEED 32/33~~

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul G. [Signature]

SIGNATURE: Paul Marks [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	REPAIR TYPE*	V/N	REPAIR TEST TYPE*
		NUMBER	LENGTH							

5/8	2:51	40/41	23/23	NA	VS	P	D	AP	Y	V
	3:00	37/41	13/13		VS	P	P	AP	Y	V
	3:01	37/40	27/27		VS	P	P	AP	Y	V
	3:20	37/39	12/12		VS	P	P	AP	Y	V
	3:32	33/35	12/12		VS	P	P	AP	Y	V
	3:45	33/42	43/49		VS	P	P	AP	Y	V
	3:50	35/42	22/22		VS	P	P	AP	Y	V

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

Sheet 6 of 24
 27/43
 28
 85

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-9-95	350	27/43 A	90/265	-	A.T	AP	F**	P	Y	✓ - pm
	130	12/43	20/22	-	A.T.	AP	P	P	Y	✓
	235	43/44	264/264	-	A.T.	AP	P	P	Y	✓
	133	13/44	20/22	-	A.T.	AP	P	P	Y	✓
	250	44/45 B	200/259	-	A.T.	AP	P	P	Y	✓ - pm
	355	45/46 C	50/257	-	A.T.	AP	P	P	Y	✓ - pm
		46/47 D	22/254	-	A.T.	AP	← UNCHECKED →	P	Y	✓ DC
5-9-95	327	47/48 E	10/260	-	A.T.	AP	P	P	Y	✓
	230	27/43 A	173/265	-	A.T.	AP	P	P	Y	✓
	415 →	47/48 E	200/260	-	A.T.	AP	← UNCHECKED →	P	Y	✓ DC
5-9-95	300-315	45/46 C	207/257	-	A.T.	AP	F*	P	Y	✓
	325	46/47 D	232/254	-	A.T.	AP	P	P	Y	✓ - pm
	250	44/45 B	59/259	-	A.T.	AP	P	P	Y	✓ - pm
	358	45/46 C	207/257	-	A.T.	AP	F*	P	Y	✓ - pm
	410	45/46 C	130/257	-	A.T.	AP	P***	P	Y	✓ - pm

COMMENTS: * WILL HAVE TO COME BACK TO THIS SEAM - WOULD NOT KEEP PRESSURE - TRIED TWICE BOTH ENDS
 ** PRESSURE DROPPED MORE THAN 3 LBS/5 MIN.
 *** APPROX 90' REMAINING FOR SEAM 45/46

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance


** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

DATE TIME SEAM EQUIP TECH TEST P/F METHOD** Y/N TYPE REPAIR TEST

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	P/F	METHOD**	Y/N	TYPE	REPAIR TEST
5/12	8:07	27-10	6'	A100-15	SC	V	P	P	V	A	
	8:15	8-9	7'			V	P	P	V		
	8:25	6-8	24'			V	P	P	V		
	9:15	5-6	12'			V	P	P	V		
	9:25	3-21	5'			V	P	P	V		
	9:40	2-3	15'			V	P	P	V		



COMMENTS: V - SEAM LOG For 27-10, 3-21
 Seam 11-27 cut Redone by MS w/200 EXT @ 8:55
 * V - Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*
 SIGNATURE: *[Signature]* / JERRY JAKOBSEN

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876 HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	PF		Y/N	TYPE*
MAY 12, 95	7 ³⁵ /40	P47-48	207/259	N/A	VS	AP	P	P	Y	✓
"	7 ³⁵ /40	46-47	232/253	"	"	"	"	P	Y	✓
"	7 ⁴⁵ /50	27-43	84/261	"	"	"	"	P	Y	✓
"	8 ⁰⁰ /05	45-46	78/256	"	"	"	"	P	Y	✓
"	8 ⁰⁵ /10	47-48	39/259	"	"	"	"	P	Y	✓
"	8 ³⁷ /42	49-50	90/240	"	"	"	"	P	Y	✓
"	8 ⁴⁰ /45	51-52	70/247	"	"	"	"	P	Y	✓
"	8 ⁴⁰ /45	53-54	147/247	"	"	"	"	P	Y	✓
"	9 ⁰⁰ /05	18-49	166/240	"	"	"	"	P	Y	✓
"	9 ⁰⁵ /10	18-49	74/240	"	"	"	"	P	Y	✓
"	9 ¹⁰ /15	49-50	93/240	"	"	"	"	P	Y	✓
"	9 ¹⁰ /15	49-50	147/240	"	"	"	"	P	Y	✓
"	9 ¹⁵ /20	50-51	Entire	"	"	"	"	P	Y	✓
"	10 ¹⁰ /15	51-52	177/247	"	"	"	"	P	Y	✓
"	10 ¹⁸ /20	53-54	43/258	"	"	"	"	P	Y	✓

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: Mark

SIGNATURE: Roydell Campbell

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876 HP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TECH	TEST TYPE	REPAIR TYPE	REPAIR METHOD	Y/N	REPAIR TEST
MAY 12, 95	10 25/30	53-54	151/258	N/A	VS	AP	P	P	Y	V-ja

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- P-Patch, CS-Cap Strip

CHECKED BY: *[Signature]*

SIGNATURE: *R. Campbell*

112

250

96
158 241

Sheet 11 of

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-15	1:35	52-53	136/250 U		K.O.	AT	P	P-W	Y	✓
	1:55	52-53	12/250 ML		K.O.	AT	P	P-1	Y	✓
	2:35	52-53	80/250 ML		K.O.	AT	P	P	Y	✓
	2:10	52-53	22/250 L		K.O.	AT	P	P	Y	✓
	4:10	55-56	259/267		K.O.	AT	P	- P	Y	✓
	4:20	56-57	272/272		K.O.	AT	P			↓
	5:05	57-58	274/274		K.O.	AT	P			↓
	5:55	58-59	96/276 L		K.O.	AT	P	P	Y	✓
	6:10	58-59	158/276		K.O.	AT	P	P	Y	✓

COMMENTS: SEAM 52-53 fail several times before passing - generating 4 test segments (3 patches)
 SEAM 58-59 - STILL NEED 22' TESTED AT TOP

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Mark

SIGNATURE: Paul Mark

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			P/F	TYPE*			
5-16	1:15	63-64	76/281m		KO	P	P	Part	Y	V
	1:20	63-64	53/270		KO	P	P	Part	Y	V
	1:44	62-63	100/367		KO	P	P	Part	Y	V
	1:51	63-64	135/272		KO	P	P	Part	Y	V
	3:12	49-28	22/28		YS	P	P		Y	V
	3:25	50-29	22/22		YS	P	P		Y	V
	3:15	64-65	69/288		KO	P	P		Y	V
	3:40	64-65	147/288		KO	P	P		Y	V
	3:30	30-51	27/22		YS	P	P		Y	V
	3:52	31-52	72		YS	P	P		Y	V
	3:53	32-53	22		YS	P	P		Y	V
	3:54	33-54	22		YS	P	P		Y	V
	3:55	64-65	57/288		KO	P	P		Y	V

COMMENTS: SEAM 63-64 BOTTOM 8' NEEDS EXT WELD
 * VT on 5/22 ok 8' (see PM)

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876 HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/16/95	3:15-3:20	29-50	18'	NA	YS	AP	P	P	Y	V
"	3:20-3:25	30-51	18'	NA	YS	AP	P	↓	↓	↓
"	3:30-3:35	31-52	18'	NA	YS	AP	P	↓	↓	↓
"	3:37-3:42	32-53	18'	NA	YS	AP	P	↓	↓	↓
"	3:44-3:49	33-54	18'	NA	YS	AP	P	↓	↓	↓
5/16/95	12:37	14/45	22'	N/A	YS	AP	P	P	Y	V
↓	12:45	16/47	22'	↓	↓	↓	↓	↓	↓	↓
↓	12:45	15/46	22'	↓	↓	↓	↓	↓	↓	↓

COMMENTS:

- * V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Marks

SIGNATURE: Paul Marks

PROJECT NAME Pelham Bay Landfill

PROJECT NO. 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEST P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST	P/F	METHOD**	Y/N	REPAIR TEST
5-16-95	8:00	59/60	20/272		K.O.	AP	P		Y	V
	8:15	58/59	22/236		K.O.	AP	P		Y	V
	8:40	*55/56	13/267		K.O.	AP	P		Y	V
	8:32	59-60	250/272	ENTR 265/265	K.O.	AP	P		Y	V
	10:15	60-61	265/265		K.O.	AP	P		Y	V
	9:25	60-25	27/22		150	AP	P		Y	V
	9:26	61-26	22/22		150	AP	P		Y	V
	10:16	59-24	22/22		50	AP	P		Y	V
	10:17	58-23	22/22		150	AP	P		Y	V
	11:16	57-22	22/22		K.O.	AP	P		Y	V
	11:17	56-21	22/22		K.O.	AP	P		Y	V
	11:18	55-20	22/22		K.O.	AP	P		Y	V
* #	11:33	61-62	250/263		K.O.	AP	P		Y	V
	11:47	62-63	167/267		K.O.	AP	P		Y	V
		63-64			K.O.	AP	P		Y	V

COMMENTS: * More correction from Doug Baker Δ to 254/267

** Scambler 62 was cut short + patched:
 NOT MISSING 7' 61-62 -
 PATCH COVER 2' + VP 62-63 - 267
 on 5/12

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *D. G. F.*

SIGNATURE: *M. J. P.*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-17-95	8 ⁰¹	66/57	265'/ALL	—	KO	AP	P	P	Y	U
	8 ⁰²	55/66	153'/257	—	K.S	AP	P	P	Y	✓
	8 ⁰⁵	55/66	35'/257	—	K.S.	AP	P	P	Y	✓
	8 ⁰³	55/66	72'/257	—	AT	AP	P	P	Y	✓
	8 ⁰²	67/57	195'/265	—	AT	AP	P	P	Y	✓
	8 ⁰³	52/57	257'/257	—	AT	AP	P	P	Y	U
	8 ⁰³	67/57	255'/265	—	AT	AP	P	P	Y	✓
	9:50	61/57	177'/277	—	AT/KO	AP	P	P	Y	✓
	9:55	50/57	10'/112	—	AT/KO	AP	P	P	Y	✓
	10:00	55-66	14'/267	—	KO	AP	P	P	Y	✓
	10:08	67-18	22	—	KO	AP	P	P	Y	✓
	10:08	66-19	22	—	KO	AP	P	↓	↓	↓
	10:14	68-49	22	—	KO	AP	P	↓	↓	↓
	10:20	69-50	22	—	KO	AP	P	↓	↓	↓
	10:16	67-68	60'/265	—	KO	AP	P	P	Y	✓

COMMENTS: * REMAINING 10' OF SP OF TRENCH WILL BE EXPUSION WELDED TO
 ** BE WELD 5' IN SP

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Dan Gth

SIGNATURE: _____

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEST TYPE* P/F METHOD** Y/N REPAIR TEST REPAIR TYPE*

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	METHOD**	Y/N	REPAIR TEST	REPAIR TYPE*
5-17		48-16	6'	-		V	P	P			V
		48-17	21'	-		V	P	P			V
		27-12	5'	-		V	P	P			V

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-17	10:30	70-51	22		KO	AP	P	P	Y	✓
	10:35	62-27	22		KO	AP	P	↓	↓	↓
	10:36	63-65 / 43-45	66		KO	AP	P			
	1:00	73-74	108 / 108		KO	AP	P			
	1:39	74-75	109 / 109		KO	AP	P			
	2:42	71-72	100 / 200		KO	AP	P			
	2:43	71-72	100 / 200		KO	AP	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

71
72

P-73-108
74 110
75 110

CHK'D BY: Paul Gitt

SIGNATURE: Paul Mark

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
5-18-95	12:45	76/77	148/181	-	AP	P	P	V	V
	12:57	76/77	39/187	-	AP	P	P		
	1:15	77/78	26/26	-	AP	P	P		
	1:32	78/79	26/26	-	AP	P	P		
	2:15	77/79	115/178	-	AP	P	P		
	2:25	77/79	63/178	-	AP	P	P		
	3:00	81/79	26/26	-	AP	P	P		
	3:10	82/79	26/26	-	AP	P	P		
	3:25 4:00	82/81	132/132	-	AP	P	P		
	3:25	81/78	29/139	-	AP	P	P		
	3:45	81/78	69/139	-	AP	P	P		
	4:05	81/78	32/139	-	AP	P	P		
		83/84							
		84/85							
5-18-95	10:00	82-33	8/73	-	KP	V	P	-	-

COMMENTS:

81/78 WAS LEFT TO BE WELDED BY GUN AND VACUUM TESTED.
 82/83 WAS NOT AIR TESTED!
 SAME FOR 83/84 AND 84/85

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

SIGNATURE:

[Handwritten Signature]

CHKD BY:

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/22/15	11 ⁰⁰	55/66	1 PATCH	—	A.T.	VT	P	P	Y	V
↓		19/20	2 PATCHES	—	↓	VT	P	↓	↓	↓
		57/58	1 PATCH	—		VT	P			
		57/58	DS 20	—		VT	P			
		58/59	DS 19	—		VT	P			
			DS 18	—		VT	P			
			DS 23	—		VT	P			
			DS 24	—		VT	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

858
1/19/15

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST TYPE P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE	P/F	METHOD**	Y/N	REPAIR TEST
5-22						V	P	B	Y	V
		SEAM 2-3				V	P			
		31-30	Bottom to Patch Tm			V	P			
		DS-10	SEAM 2730			V	P			
		40-30	Bottom to			V	P			
		63-64	Bottom			V	P			
		61-62	Patch			V	P			

COMMENTS: ✓ Seams 31-30 DS - w/ w-8x

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	V/F		Y/N	TYPE*
5-22	7:46	83-84	ENTIRE 100/100		K-O	AP	P	P	Y	✓
	7:45	79-83	ENTIRE 27/27		KO	AP	P	P		
	7:50	79-84	ENTIRE 27/27		KO	AP	P	P		
	7:51	82-83	ENTIRE 61/110		KO	AP	P	PATCH		
	7:54	82-83	38/110		KO	AP	P	PATCH		
	8:05	79-85	ENT. 28/28		KO	AP	P	P		
	8:05	84-85	ENT. 66/66		KO	AP	P	P		
	8:10	85-86	ENT. 24/24		KO	AP	P	P		
	8:16	79-86	ENT. 25/8		KO	AP	P	P		
		82-83	11/				F	PATCH		
	9:57	78-87	173/182		KO	AP	P	P		
	9:48	87-88	183/183		KO	AP	P	P		
	10:03	88-89	29/180		KO	AP	P	PATCH		
	10:30	88-89	31/180		KO	AP	P	P		
	10:42	88-89	83/180		KO	AP	P	P		

COMMENTS: * BOTTOM 11' of 82-83 NEEDS EXT WEBB AND TO BE V-GN
 * TOP 9' 78-87

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: [Signature]

SIGNATURE: [Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR		REPAIR TEST TYPE
		NUMBER	LENGTH			TYPE*	METHOD**	TYPE*	METHOD**	
5-22	10:50	88-89	19/180	L	KO	AT	P	PATCH	Y	✓
	11:01	89-90	57/11	U	KO	AT	P	PATCH		
	11:10	90-91	83/156	L	KO	AT	P	PATCH		
	11:18	89-90	78/171	M	KO	AT	P	P		
	12:55	89-90	36/111	L	KO	AT	P	P		
	12:56	90-91	65/156	U	KO	AT	P	P		
	1:13	91-92	13/153	L	150	AT	P	PATCH		
	1:14	91-92	140/153	U	150	AT	P	PATCH		
	1:45	92-93	100/142	U	KO	AT	P	PATCH		
	2:00	92-93	36/142	L	KO	AT	P	PATCH		
	2:06	93-94	76/145	L	KO	AT	P	PATCH		
	2:09	93-94	69/145	U	KO	AT	P	PATCH		
	2:45	94-95	67/130	L	150	AT	P	PATCH		
	2:50	94-95	70/130	U	KO	AT	P	PATCH		
	3:05	95-96	ENT 109/109		KO	AT	P	PATCH		

COMMENTS:

~ 8 NEED TO BE EXT WEID & V-BOXED

AT Bottom of 88-89

AT TOP of 90-91 IN ANCHOR

AT Bottom of 92-93 IN ANCHOR

• V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

• B - Bead, P - Patch, CS - Cap Strip

SIGNATURE:

Tom Markov

CHK'D BY:

Boyle

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-22	3:14	96-97	27/83 U		KO	AT	P	P	Y	U
	3:19	96-97	42/83 M		KO	AT	P			
	3:59	96-97	14/83 L		KO	AT	P			
	3:40	97-99	ENT 32/40		KO	AT	P			
	4:00	98-99	39/39		KO	AT	P			
	3:35	97-98	ENT 35/30		KO	AT	P			
	4:00	96-98	29/30		KO	AT	P			
	4:27	98-101	28/127 UM		KO	AT	P			
	4:42	98-101	36/127 UM		KO	AT	P			
		97-100								
	4:48	98-101	41/127 JL		KO	AT	P			
	5:00	100-101	ENT 71/71		KO	AT	P			
	5:10	101-103	87/87		KO	AT	P			
	5:05	103-100	ENT 11/14		KO	AT	P			

COMMENTS: 97-99 TOP 8' EXT WEID + VBX 97-98 TOP 3' EXT VBX ENTIRE 103-104 > BEAD
 96-98 BOTTOM 7' EXT WEID + VBX 104-106 > BEAD
 98-101(22) Lower middle by A.T MUST BE PATCHED BECAUSE OF SHORT OVERLAY + BEAD by Lower Patch

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: Paul Marbe

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP


DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	R/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
------	------	------	--------	--------	---------------	-------	------------	-----	-----------------	-----	-------------------

5-22-75	9:05	78/87					AT				
5-22	5:20	102/100	4	170		KG	AT	P	P	Y	V
	5:25	102/100	100	170		KG	AT	P	P	Y	↑
	5:28	102/100	2	170		KG	AT	P	P	Y	↑
	5:44	102/105		ENT 158/110		KG	AT	P	P	Y	↑

COMMENTS: 102/100 11' at TOP (Row)

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-23	7:51	105-106	171/171		KO	AT	P	P	Y	✓
	7:35	106-107	159/171		KO	AT	P	↓	↓	↓
	7:39	106-107	12/171		KO	AT	P			
	7:47	107-108	167/167		KC	AT	P			
	9:22	108-109	170/170		KO	AT	P			
	9:23	109-110	63/165		KO	AT	P			
	10:30	109-110	102/165		KO	AT	P			
	10:34	110-111	60/175		KO	AT	P			
	10:38	110-111	115/175		KO	AT	P			
	10:45	111-112	27/176		KO	AT	P			
	10:46	111-112	7/176		KO	AT	P			
	11:00	111-112	04/176		KO	AT	P			
	11:13	111-112	28/176		KO	AT	P			
	11:38	111-112	43/176		KO	AT	P			
	11:35	111-112	30/176		KO	AT	P			

COMMENTS: SEAM 111-112, JUST BELOW LOWER BERM (34' TO 40' MARK) NEED PATCH, VBT (~6')

SEAM #	LENGTH
108-109	170'
109-110	165'
110-111	175'
111-112	176'

(2) 4' Patches IN MIDDLE
(1) 10' TOP PATCH TRENCH

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: Paul Mander

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		TYPE*	Y/N

5-23	11:40	111-112	19' / 176		KO	AP	P		P	U
	11:45	111-112	10' / 176		KO	AP	P		P	
	11:45	111-112	10' / 176							
	1:07	113-114	ENT. at 174' / 174		KO	AP	P		P	
	1:22	114-115	ENT. at 191' / 171		KO	AP	P		P	
	1:25	115-116	ENT. at 199' / 170		KO	AP	P		P	
	1:30	115-116	76' / 170		KO	AP	P		P	
	1:35	115-116	15' / 170		KO	AP	P		P	
	2:15	115-116	16' / 170		KO	AP	P		P	
	2:15	115-116	14' / 170		KO	AP	P		P	
	2:17	114-115	12' / 171		KO	AP	P		P	
	2:25	112-113	3' / 175		KO	AP	P		P	
	2:43	112-113	16' / 175		KO	AP	P		P	
	2:50	112-113	24' / 175		KO	AP	P		P	
	3:03	112-113	28' / 175		KO	AP	P		P	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

112-113 ~ B BEAD @ TOP ACHT TRENCH

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pellam Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-23	3:10	112-113	8/175		KO	AP	P	P	Y	✓
	3:15	112-113	37/175		KO	AP	P			
	3:25	112-113	35/175		KO	AP	P			
	3:26	112-113	12/175		KO	AP	P			
	3:58	118-117	32/32		KO	AP	P			
	4:03	118-119	109/109		KO	AP	P	↓	↓	↓

COMMENTS:

118-119 | 109 ✓



* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *Paul Gitt* SIGNATURE: *Paul Marlee*

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
5/23/95	4:30	117/118	28'	-	KO	AT	P	P	✓	✓
		117/119	33'	-	KO	AT	P	P	✓	✓
		117/120	32'	-	KO	AT	P	P	✓	✓
		119/120	54' / 87'	-	KO	AT	P	PATCH	✓	✓
		117/121	29'	-	KO	AT	P	P	✓	✓
		25/12.	22'	-	KO	AT	P	P	✓	✓
		119/120	18' / 87'	-	KO	AT	P	PATCH	✓	✓
		119/120	10' / 87'	-	KO	AT	P	PATCH	✓	✓
		121/122	37'	-	KO	AT	P	P	✓	✓
		117/122	33'	-	KO	AT	P	P	✓	✓

COMMENTS: 119/120 see accounted for under the one before date and will be Retest - PM 5/23

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:  SIGNATURE: 

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-24		82-83	BOTTOM 11'		KS	V	P	P	Y	V
		78-81	BOTTOM 9'		KS	V	P	↓	↓	↓
		92-93	BOTTOM 6'		KS	V	P			
		97-99	TOP 8'		KS	V	P			
		98-101	BOTTOM 22'		KS	V	P			
		104-103	ENTIRE		KS	V	P			
		104-100	ENTIRE		KS	V	P			
		100-102	TOP 11'		KS	V	P			
		111-112	NEAR TOP 1'		KS	V	P			
		111-112	MIDDLE 4'		KS	V	P			
		111-112	NEAR BOTTOM 6'		KS	V	P			
		112-113	TOP 8'		KS	V	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 30 of 241

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	METH.	REPAIR	REPAIR TEST
		NUMBER	LENGTH						
5-24	8:05	123-91	22/22		KO	AP	P		U
	8:06	118-123	134/134		KO	AP	P		
	8:19	118-90	22/22		KO	AP	P		
	9:06	119-89	22/22		KO	AP	P		
	9:03	120-88	22/22		KO	AP	P		
	9:40	121-87	22/22		KO	AP	P		
	9:10	122-77	22/22		KO	AP	P		
	9:57	117-76	22/22		KO	AP	P		
	10:24	123-124	10/156		KO	AP	P		
	10:21	117-124	33/33		KO	AP	P		
	11:04	117-125	32/32		KO	AP	P		
	10:23	117-123	28/28		KO	AP	P		
	10:51	123-124	22/156		KO	AP	P		
	10:44	123-124	124/156		KO	AP	P		

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

SIGNATURE: *P. M. Miller*

CHK'D BY: *[Signature]*

156
123-124
124-125
123
117-124
83

W 1

Sheet 31 of 241
110
85
93
31
43
K

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-24	10:53	124-125	12 / 183		KO	AP	P	PATCH	Y	U
	10:54	124-125	171 / 183		KO	AP	P			
	11:15	125-126	93 / 190		KO	AP	P	PATCH	Y	U
	11:20	125-126	12 / 190		KO	AP	P			
	11:30	125-126	35 / 190		KO	AP	P	PATCH	Y	U
	11:46	125-126	3 / 190		KO	AP	P			
	11:25	126-127	192 / 192		KO	AP	P	PATCH	Y	U
	12:50	125-126	40 / 190		KO	AP	P			
	1:31	127-128	191 / 191		KO	AP	P	PATCH	Y	U
	1:07	128-129	80 / 196		KO	AP	P			
	1:12	128-129	100 / 196		KO	AP	P	PATCH	Y	U
	2:03	128-129	143 / 196		KO	AP	P			
	2:18	129-130	22 / 190		KO	AP	P	PATCH	Y	U
	2:12	129-130	27 / 190		KO	AP	P			
	2:25	129-130	12 / 190		KO	AP	P			

COMMENTS: * 125-126 7' in m. DIE BET. BURDOUTS EXT WELD
 * 128-129 3' 11" from BOTTOM BEAD +VT

* S127-128 STOP SHOT ~ 2' from UPPER ANCH TRAIL, MUST V FOR EXT WELD AND V.T.

125-126 190
 126-127 192
 127-128 191
 128-129 196
 129-130 190

* V-Vacuum, S Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Gitt

SIGNATURE: Paul DeMarco

DATE	TIME	SEAM	EQUIP.	TECH.	TEST	REPAIR	REPAIR TEST
------	------	------	--------	-------	------	--------	-------------

5-24	12:30	129-130	19	KO	AP	P	V
	2:56	129-130	10	KO	AP	P	V
	2:37	129-130	87	KO	AP	P	V
	2:46	130-131	37	KO	AP	P	V
	2:48	130-131	162	KO	AP	P	V
	3:04	131-132	204	KO	AP	P	V
	3:10	132-133	207	KO	AP	P	V
	3:40	133-134	139	KO	AP	P	V
	3:42	134-135	38	KO	AP	P	V
	3:39	134-135	180	KO	AP	P	V
	3:55	133-134	71	KO	AP	P	V
	4:14	135-136	199	KO	AP	P	V
	4:24	135-136	20	KO	AP	P	V
	4:35	136-137	221	KO	AP	P	V
	4:40	137-138	228	KO	AP	P	V

COMMENTS:

129-130 ~ 3 BEAD + V1 @ TOP
 131-132 ~ 5 EXT WELD JUT @ TM
 134-135 ~ 9' or top middle upon 8 Road EXT + V1
 * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead P - Patch, CS - Cap Strip

SIGNATURE: [Signature]

CHK'D BY: [Signature]

131-132/204
 132-133 207
 133-134 210
 134-135 222
 135-136 219
 136-137 221
 137-138 228

[Handwritten signature]

[Handwritten signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-25	8:20	✓ 138-139	ENTIRE 22/222		KO.	AP	P	P	Y	✓
	8:21	✓ 139-140	TOP 143/219		KO	AP	P			
	8:25	✓ 140-141	ENT-9 208/217		KO	AP	P			
	8:35	✓ 141-142	TOP 8/219		KO	AP	P			
	8:37	✓ 141-142	BOT 211/219		KO	AP	P			
	8:41	✓ 142-143	TOP 69/226		KO	AP	P			
	9:01	✓ 142-143	MID 18/226		KO	AP	P			
	8:46	✓ 142-143	BOT 139/226		KO	AP	P			
	9:10	✓ 139-140	BOT 76/211		KO	AP	P			
	10:10	✓ 141-112	22/22		KO	AP	P			
	10:12	140-111	22/22		KO	AP	P			
	10:26	✓ 139-110	22/22		KO	AP	P			
	10:26	✓ 138-109	22/22		KO	AP	P			
	10:42	✓ 137-108	22/22		KO	AP	P			
	10:35	✓ 136-107	22/22		KO	AP	P			

COMMENTS: * 140-141 BEAD TO 9'
142-143

* EW18 at Top upper BREN
SEAM 142-143
21' on 143

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR	REPAIR TEST
		NUMBER	LENGTH					

5-25	10:51	135-106	22/22		KO	AP	P	✓
	10:52	134-105	22/22		KO	AP	P	
	11:05	133-102	22/22		KO	AP	P	
	11:19	132-100	22/22		KO	AP	P	
	11:21	131-98	22/22	(2 test)	KO	AP	P	
	11:27	131-98	22/22		KO	AP	P	
	11:30	130-99	22/22		KO	AP	P	
	11:42	129-97	22/22		KO	AP	P	
	11:50	128-96	22/22		KO	AP	P	
	12:53	127-95	22/22		KO	AP	P	
	12:55	126-94	22/22		KO	AP	P	
	1:09	125-93	22/22		KO	AP	P	
	1:10	124-92	22/22		KO	AP	P	
	1:42	144-145	184/184		KO	AP	P	
	1:46	146-147	117/117		KO	AP	P	


COMMENTS:


* 131-98 cap strip, 2 seam welds

* 128-96 4' hot to be EXT cut toward 127 side

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: 

SIGNATURE: 

124-92	1:05/39	1:0/39
125-94	1:20/37	1:25/37
127-95	1:24/37	1:25/39
128-96	1:45/41	1:50/41
129-97	1:45/41	1:45/41
130-99	1:45/41	1:45/41
131-98	1:45/41	1:45/41
132-100	1:45/41	1:45/41
133-102	1:45/41	1:45/41
134-105	1:45/41	1:45/41
135-106	1:45/41	1:45/41

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-25	2:42	149-150	22/22		VS	AP	P	P	Y	V
	2:43	148-150	23/23		VS	AP	P	↓	↓	↓
	2:47	148-149	49/49		VS	AP	P	↓	↓	↓
		90-91	Top 8'			V	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 36 of 38

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TECH	TEST TYPE	R/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE
------	------	-------------	-------------	--------------	------	-----------	-----	-----------------	------------	------------------

5-30	10:28	116-151	170/170	—	VS	AP	P	P	Y	U
	10:30	151-152	54/182	—	VS	AP	P	P	Y	
	10:31	151-152	28/182 LM	—	VS	AP	P	P	Y	
	10:57	151-152	73/182	—	VS	AP	P	P	Y	
	10:50	152-153	26/182 B	—	VS	AP	P	P	Y	
	10:56	151-152	32/182 UM	—	VS	AP	P	P	Y	
	11:16	152-153	102/182	—	VS	AP	P	P	Y	
	12:55	153-154	48/185	—	VS	AP	P	P	Y	
	12:56	153-154	93/185	—	VS	AP	P	P	Y	
	1:19	153-154	41/185	—	VS	AP	P	P	Y	
	1:08	154-155	142/188	—	VS	AP	P	P	Y	
	1:18	154-155	46/188 T	—	VS	AP	P	P	Y	
	2:26	155-156	191/191	—	VS	AP	P	P	Y	
	2:52	143-157	183/215	—	VS	AP	P	P	Y	
	2:55	143-157	52/216	—	VS	AP	P	P	Y	

COMMENTS: * 152-153 TOP w/ EXT WELD TWT

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 B-Bead, P-Patch, CS-Cap Strip

CHK'D BY: *[Signature]* SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-30	3:10	158-159	10'/229 ^{TD}	30/36	VS	AP	P	P	Y	✓
	4:05	158-159	219'/229	32/34	VS	AP	P			
	4:06	157-158	213'/229 ^P	35/37	VS	AP	P			
		159-160								

COMMENTS: * 157-158 - ~~Top 16' BEAD~~ ~~with test trace~~
BEAD

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE TIME SEAM NUMBER LENGTH EQUIP NUMBER TECH TEST TYPE METHOD** Y/N REPAIR TEST REPAIR TYPE*

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	METHOD**	Y/N	REPAIR TEST REPAIR TYPE*
5/21	7:59	153-160	22		KO	AP	P	✓	✓
	8:00	151-159	22		KO	AP	P	✓	✓
	8:22	159-160	22	228 204 CMT	KO	AP	P	✓	✓
	8:35	115-157	22		KO	AP	P	✓	✓
	8:50	113-142	22		KO	AP	P	✓	✓
	8:54	113-142	22		KO	AP	P	✓	✓
	10:10	156-161	185	185	KO	AP	P	✓	✓
	10:09	161-162	8	188	KO	AP	P	✓	✓
	10:11	161-162	188	138	KO	AP	P	✓	✓
	10:30	162-163	30	184	KO	AP	P	✓	✓
	10:30	162-163	4	184	KO	AP	P	✓	✓
	10:50	162-163	88	184	KO	AP	P	✓	✓
	10:30	163-164	113	188	KO	AP	P	✓	✓
	10:38	163-164	75	188	KO	AP	P	✓	✓
		164-165			KO	AP	P	✓	✓

COMMENTS: * SEAMS DONE YESTERDAY MORNING (MS. 1067) NO LOG, LG TODAY

** V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

SIGNATURE: *[Signature]*

CHK'D BY: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-1	11-30	164-165	192/192		KO	AP	P	P	Y	✓
	11:39	165-166	12/192		↓	↓	P	↓	↓	↓
	11:40	165-166	180/192		↓	↓	P	↓	↓	↓
	1:40	166-167	178/192		JM	↓	P	↓	↓	↓
	2:12	167-168	27/194		↓	↓	P	↓	↓	↓
	2:14	167-168	6/194		↓	↓	P	↓	↓	↓
	2:15	167-168	32/194		↓	↓	P	↓	↓	↓
	2:35	167-168	57/194		↓	↓	P	↓	↓	↓
	2:45	168-169	194/194		↓	↓	P	↓	↓	↓
	3:20	169-170	182/190		↓	↓	P	↓	↓	↓
	3:40	170-171	196/196		↓	↓	P	↓	↓	↓
	3:41	171-172	198/198		↓	↓	P	↓	↓	↓
	4:52	172-173	137/198		↓	↓	P	↓	↓	↓

COMMENTS: * 172-173 - Lower middle ~6" BEAD + VT
 * 166-167 - TOP 14"
 * 167-168 - TOP 18"
 * 169-170 - TOP 8"

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST TYPE* P/F METHOD** Y/N TYPE*

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE*	P/F	METHOD**	Y/N	TYPE*
6-1	4:20	173-174	149/198	-	JM	AP		P	V	V
	4:40	173-174	49/198			P		P		
	4:25	172-173	53/198			P		P		
	4:35	174-175	55/204			P		P		
	4:35	174-175	30/204			P		P		
	4:40	174-175	25/204			P		P		
	5:00	174-175	86/204			F				

COMMENTS: * TOP 86' of SEAM 174-175, WOULD NOT DROP IN PRESSURE. TRY REPAIRS. SEAM 174-175 TOP 8' BEAD BY T

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: [Signature] SIGNATURE: [Signature]

208
166
4102

278

Sheet 4102 of 241

176-177-218
177-178-216

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-2-95	7:58	✓ 174-175	50' / 204 ^{TOP}		VS	AP	P	P	Y	✓
	8:00	✓ 174-175	34' / 204		VS	AP	P			
	9:00	✓ 177-154	22' / 22		VS	AP	P			
	9:00	✓ 178-155	22' / 22		VS	AP	P			
	9:02	✓ 177-178	54' / 216 ^A		VS	AP	P			
	10:24	✓ 176-177	60' / 218 ^B		VS	AP	P			
	9:12	✓ 176-153	22' / 22		VS	AP	P			
	9:14	✓ 180-176	224' / 224 ^E		VS	AP	P			
	10:25	✓ 176-177	54' / 218 ^M		VS	AP	P			
	10:55	✓ 176-177	68' / 218 ^T		VS	AP	P			
	10:36	✓ 176-177	3' / 218 ^T		VS	AP	P			
	10:29	✓ 177-178	162' / 216 ^T		VS	AP	P			
	11:20	✓ 178-179	210' / 210		VS	AP	P			
	11:28	✓ 179-180	223' / 223		VS	AP	P			
✓	11:30	✓ 180-181	102' / 222		VS	AP	P	P	Y	✓

COMMENTS: 174-175 2' BEAD IN MIDDLE. By Be Beaded a Patch over by nearby AP Patch
 178-179 STOPS ON TOP OF A.T. TEST EXTENDED A PATCH
 180-181 TOP IS' BEAD + VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

PROJECT NO.: 876-BP

Sheet 241 of 35

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST TYPE** METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE**	METHOD**	Y/N	REPAIR TEST
11:44	180-181	50	222	M	VS	AP	P	V	
11:35	181-182	187	223		VS	AP	P	V	
11:42	181-182	36	222		VS	AP	P	V	
11:40	180-181	54	223		VS	AP	P	V	
11:45	182-183	207	220		VS	AP	P	V	
1:10	183-184	181	227		VS	AP	P	V	
1:12	184-185	134	230	D	VS	AP	P	V	
1:14	185-186	121	230	D	VS	AP	P	V	
1:25	183-184	35	227		VS	AP	P	V	
1:38	185-186	109	230	T	VS	AP	P	V	
1:40	184-185	96	230	T	VS	AP	P	V	

COMMENTS:

182-183 Top 13, 1320 + 4
183-184 Top 11

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST		
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*	
6-6	8:35	175-187	13/197	T	-	VS	AP	P	P	Y	V
	8:30	175-187	71/197	M	↓	↓	↓	↓	↓	↓	↓
	8:40	175-187	113/197	B							
	9:12	187-188	12/199	B							
	9:15	187-188	30/199	B							
	11:30	187-188	138/199	T							
	9:10	188-189	9/198	M							
	9:15	188-189	121/198	T							
	10:35	188-189	65/198	B							
	10:30	189-190	72/220	B							
	11:14	189-190	77/220	M							
	11:12	189-190	163/220	T							
	11:15	190-191	48/210	B							
	11:22	190-191	151/210	T							

COMMENTS: * 187-188 4' BEAD @ Bottom middle 190-191 8' BEAD Lower Middle
 188-189 3' BOTTOM
 189-190 8' BOTTOM

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

Paul G. H.

SIGNATURE:

Paul H. H.

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP NUMBER TECH TEST P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP	NUMBER	TECH	TEST	P/F	METHOD**	Y/N	REPAIR TEST
11:16	191-192	81/209	191-192	128/209			VS			AP		U
11:20	179-156		179-156	22						P		
12:0	180-161		180-161	22						P		
1:21	181-162		181-162	22						P		
1:27	182-163		182-163	22						P		
1:29	183-164		183-164	22						P		
1:25	184-165		184-165	22						P		
1:26	185-166		185-166	22						P		
1:27	186-167		186-167	22						P		
1:50	193-168		193-168	22						P		
1:52	194-169		194-169	22						P		
1:51	192-193	126/193	192-193	37/222						P		
2:00	192-193	185/222	192-193	185/222						P		
2:00	193-194	238/229	193-194	238/229						P		
2:01	193-194		193-194	229/238						P		

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-9	8:05	200-195	/ E		VS	AP	P	P	Y	U
✓	8:05	199-195	/ E				P			
✓	8:07	196-195	/ E				P			
✓	8:07	198-195	/ E				P			
✓	8:07	197-195	/ E				P			
	8:35	194-204	135/232				P			
	8:36	194-204	97/232				P			
	8:42	204-205	56/235				P			
	8:40	204-205	179/235				P			
	9:18	205-207	213/242				P			
	10:15	205-207	29/242				P			
	9:15	207-208	89/217 T				P			
	9:16	207-208	128/217 B				P	↓	↓	↓

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NYC Department of Environmental Protection

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH							

10:31	208-209	30	187		VS	AP	P	P	Y	V
10:30	208-209	11	187				P			
10:42	208-209	8	187				P			
11:03	209-211	164	164				P			
11:05	209-206	32	32				P			
11:07	211-210	137	137				P			
11:41	210-212	121	121				P			
11:38	210-206	30	30				P			
11:44	212/213	95	95				P			
X	212-206	0	32				P			
1:25	213-206	32	32				P			
1:40	211-206	32	32				P			
1:45	208-206	31	31				P			
1:45	207-206	30	30				P			
2:00	215-216	18	18				P			

COMMENTS:

BEAD ENTIRE SEAM 212-206

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

SIGNATURE

[Handwritten Signature]

CHKD BY:

[Handwritten Signature]

400
24
200

226

32
159

Sheet 47 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	V/F		Y/N	TYPE*
6-9	2:00	216-206	20/20		VS	AP	P	P	Y	U
	2:15	214-215	41/41'		↓	↓	P	↓	↓	↓
	2:25	206-215	31/31							
	2:40	206-214	31/31							
	2:45	213-214	66/66							
	3:30	217-218	218/218							
	3:35	218-219	52/211 T							
	3:49	218-219	95/211 m							
	4:00	218-219	116/211 B							
	4:05	219-219	26/210 P							
	4:10	219-219	216/216 +							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

SIGNATURE: PM / WG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TYPE
		NUMBER	LENGTH			TYPE*	P/F		
6-8	11:42	192-197	214	T	AL				V
	1:11	192-197	8	M					V
	11:43	197-198	17	M					V
		197-198	22	T					V
	1:10	197-198	126	B					V
	1:26	192-197	63	T					V
	2:25	198-196	32	T					V
	2:28	198-196	81	B					V
	2:27	196-199	52	T					V
	2:30	196-199	76	B					V
	2:35	199-200	102	T					V
	2:58	200-201	13	T					V
	3:10	201-202	43	T					V
	3:25	202-203	16	T					V

COMMENTS: * 198-196 TOP 5' BEAD PATCH VT
 197-198 TOP 42' BEAD+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-13	7:50	218-138	22		VS	AP	P	P	Y	U
	7:50	217-139	22		↓	↓	↓	↓	↓	↓
	8:30	195-206	22							
	8:30	216-192	16							
	8:40	215-191	22							
	8:40	214-190	22							
	8:55	213-189	22							
	10:10	210-187	22							
	10:10	211-175	22							
	10:30	209-174	22							
	10:20	208-173	22							
	10:40	207-172	22							
	10:40	205-171	22							
	10:50	204-170	22							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Gitt

SIGNATURE: Paul Marks

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH			TYPE	R/F			
6-10	4:28	231/180	22'	—	AL	AP	P	P	Y	U
	4:30	230/231	70/233	—	AL	AP	P			
	4:35	230/179	22'	—	AL	AP	P			
	4:37	229/230	85/233	—	AL	AP	P			
	4:47	229/178	22'	—	AL	AP	P			
	4:50	228/177	22'	—	AL	AP	P			
	4:50	227/176	22'	—	AL	AP	P			
	4:55	226/160	22'	—	AL	AP	P			
	5:02	225/159	14'/22	—	AL	AP	P			
	5:04	225/159	8'/22	—	AL	AP	P			
		152/153	6' 10"				P			

COMMENTS

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B - Read P - Patch, CS - Cap Strip

CHK'D BY

SIGNATURE

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-19	8:10	226-227	221/229 E'	-	AL	AP	P	P	Y	V
	8:30	227-228 225-226	221/206 E'		AL	AP	P			
	8:30	229-230	148/233 T	Done 6/10			P			
	8:35	230-231	161/235 T	Done 6/16			P			
*	9:10	228-229	12/229				P			
	8:50	225-226	212/220 E				P			
	8:51	224-225	214/21 E				P			
		229-230	85/233 B	Done 6/16						

COMMENTS: 226-227 - TOP 8' BEAD+AT 225-226 B+AT Top 8'
 227-228 - TOP 5' 228-229 _____
 229-230 TOP 10' _____

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: Paul Manke

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NO: 876-HP

PROJECT NAME: Pelham Bay Landfill

DATE: 6-20

TIME: 8:50

SEAM NUMBER: 228-229

EQUIP. NUMBER: RS

TECH: AT

TEST TYPE: P

P/F: P

METHOD: P

REPAIR Y/N: P

REPAIR TEST TYPE: P

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE	P/F	METHOD	REPAIR Y/N	REPAIR TEST TYPE
6-20	8:50	228-229	E-8	RS	AT	P	P	P	P	P
	8:55	231-232	B			P	P			
	8:56	231-232	B2/T			P	P			
		236-232								
		236-232								
		157-158	16' 0"	-	V	P				

COMMENTS: * 228229 - Top 18' Bad for

- V-Vacuum, S-Spark, AF-Air Pressure, VI-Visual Impact, AI-Air Lance
- B-Bead, P-Patch, CS-Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/20/91	8:48 ✓	231 & 232	12/20		AP	AT	P	P	Y	U
	8:49 ✓	231 & 232	8/20		AP	AT	P	↓	↓	↓
	8:52 ✓	232 & 233	E		AP	AT	P			
	8:54	233 & 234	100/ B		SP	AT	P			
	8:53	234 & 232	10/ E		SP	AT	P			
	9:12	232 & 235	E		SP	AT	P			
	9:14	232 & 236	E		SP	AT	P			
	9:13	235 & 236	E		SP	AT	P			
	9:15	236 & 238	E		SP	AT	P			
	10:07	232 & 238	E		SP	AT	P			
	10:08	238 & 239	E		SP	AT	P			
	10:06	232 & 239	E		SP	AT	P			
	10:15	241 & 239	E		SP	AT	P			
	10:20	241 & 240	E		SP	AT	P			
	10:21	240 & 232	E		SP	AT	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:



SIGNATURE:

Dinesh Bhatt

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

6/20	✓ 10:34	2328237			SP	AT	P		✓	✓
	✓ 10:28	2402237	E		SP	AT	P		✓	✓
	✓ 10:35	2328206			SP	AT	P		✓	✓
	✓ 10:37	2378204			SP	AT	P		✓	✓
	✓ 10:42	1938241	E		SP	AT	P		✓	✓
	✓ 10:41	2402194	E		SP	AT	P		✓	✓
	✓ 11:00	2334181	E		V SP	AT	P		✓	✓
	✓ 11:00	2338234	192		V	AT	P		✓	✓
	✓ 11:00	2342182	E		V SP	AT	P		✓	✓
	✓ 11:00	2382185	E		V	AT	P		✓	✓
	✓ 11:00	2358183	E		V SP	AT	P		✓	✓
	✓ 11:00	2364184	E		V	AT	P		✓	✓
	✓ 10:55	2392186	E		V	AT	P		✓	✓
	✓ 11:10	2412232	E		V	AT	F		✓	✓
	2:20	2348235	181 (6')		Flank	AT	P		✓	✓

COMMENTS:

Seam between 241 & 232 will be headed & VT. (2:25 pm. SE tested here. 3' inspection between 234 & 235 will be headed & VT. more regular will be headed)

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-21	10:40	242-243	33/171 T	—	SS	AP	P	P	Y	U
	10:40	242-243	138/171 B	—	SS	AP	P			
	10:51	243-244	102/174 T	—		AP	P			
	10:50	243-244	48/174 M			AP	P			
	10:55	243-244	29/174 P			AP	P			
	11:20	244-245	24/175 B			AP	P			
	11:25	244-245	106/175 M			AP	P			
	11:26	244-245	40/175 T			AP	P			
	11:40	245-246	180/180			AP	P			
	1:00	246-247	177/177			AP	P			
	2:02	247-248	78/179 B			AP	P			
	2:05	247-248	101/179 T			AP	P			
	2:10	248-249	182/182			AP	P			
	3:10	249-250	120/188 T							
	3:15	249-250	52/188 M							

COMMENTS: 244-245 Top 5' Bead + VI

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-BP

DATE	TIME	SEAM		EQUIP.	TECH.	TEST	REPAIR		REPAIR TEST
		NUMBER	LENGTH				METHOD**	Y/N	
6-21	3:25	249-250	16'/188"	B	SS		P	P	U
	3:30	250-251	41'/126"	T			P	AP	
	3:35	250-251	82'/186"	M			P	AP	
	3:30	250-251	63'/186"	B			P	AP	
	3:40	251-252	57'/180"	P			P	AP	
	3:45	251-252	123'/126"	T			P	AP	

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

24 151/50
 25 247/46
 37 245/44
 36 242/43

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-22	1:20	252-253	51' / 181'		SS	AP	P	P	Y	V
	1:22	252-253	120' / 181'		SS	AP	P			
	1:25	253-254	45' / 186'		SS	AP	P			
	1:30	253-254	141' / 186'		SS	AP	P			
	1:40	254-255	180' / 180'		SS	AP	P			
	2:00	255-256	39' / 171'		SS	AP	P			
	2:05	255-256	132' / 171'		SS	AP	P			
	2:20	256-257	129' / 184'		SS	AP	P			
	2:35	256-257	7' / 184'		SS	AP	P			
	2:30	256-257	45' / 181'		SS	AP	P			

COMMENTS: * 252-253 ~ 10' Trough BEAD w/ L.M.
 256-257 3'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul J. [Signature]

SIGNATURE: Paul J. [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST	P/F	METHOD**	Y/N	REPAIR TEST
6-23		234-235	1' @ T			V	P	P	P	✓
		232-241	3' e B			V	P	P	P	✓
		225-226	8' Top			V	P	P	P	✓
		229-230	10' Top			V	P	P	P	✓

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-16		140-141	7'			✓	P	P	Y	✓
		174-175	3'			✓	P	↓		
		175-	2'			✓	P			
6-21		166-167	14' / T			✓	P			
		167-168	17' / T			✓	P			
		169-170	8' / T			✓	P			
6-22		180-181	15' / T			✓	P			
		182-183	13' / T			✓	P			
		183-184	11' / T			✓	P			
		175-187	2' / T			✓	P			
6-23		197-198	45' / T			✓	P			
		172-173	6' B			✓	P			
		187-188	4' B			✓	P			
		188-189	3' B			✓	P			
		189-190	8' B			✓	P			
		190-191	8' 0			✓	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

205
-138
67

Sheet 63 of 241

177 ✓


NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-28	10:05 10:06	217-258	138/205 67/205		FC	AT	P	P	Y	V
	10:14	258-259	50/206 ^B		FC	AT	P			
	11:00	258-259	156/206		FC	AT	P			
	10:34	259-260	21/204 ^T		FC	AT	P			
	10:34	259-260	183/204 ⁰		FC	AT	P			
	11:04	260-261	208/208 ^E		FC	AT	P			
	11:40	261-262	142/225 ^B		FC	AT	P			
	1:00	261-262	33/225 ^r		FC	AT	P			
	1:05	262-263	153/233		FC	AT	P			
	1:25	262-263	80/233		FC	AT	P			
	1:41	263-264	20/263 ^T		FC	AT	P			
	1:40	263-264	160/263 ^M		FC	AT	P			
	2:10	263-264	177/263 ^B		FC	AT	P			
	2:26	264-265	14/14		FC	AT	P			

COMMENTS:

- * V-Vacuum, S Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-BP


NON-DESTRUCTIVE SEAM TEST LOG

Sheet 64 of 211

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	W/			
8:30	8:30	263-211	ENTIRE		FC	AP	P	P	Y	V
8:31	8:31	265-271	ENTIRE		FC	AP	P			
8:40	8:40	263-272	ENTIRE		FC	AP	P			
8:52	8:52	271-272	135'	T	FC	AP	P			
9:05	9:05	271-272	100'	B	FC	AP	P			
9:10	9:10	263-273	ENTIRE		FC	AP	P			
9:10	9:10	273-273	ENTIRE		FC	AP	P			
10:07	10:07	263-275	ENTIRE		FC	AP	P			
10:35	10:35	263-276	32'/42'	B	FC	AP	P			
10:45	10:45	276-274	ENTIRE		FC	AP	P			
10:45	10:45	263-274	26'/41'	T	FC	AP	P			
10:46	10:46	263-274	10'/41'	B	FC	AP	P			
10:50	10:50	263-269	10'	B	FC	AP	P			

COMMENTS

263-276 BEAD TOP TO 1 FT
 263-274 PATCH MIDDLE 5' - 1 FT
 * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: Paul Marko

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
1/2/01	2:25	✓ 264-266	49/49		FC	AT	P	P	Y	U
	3:30	✓ 265-266	17/216 T		FC	AT	P			
	3:30	✓ 265-266	99/216 M		FC	AT	P			
	4:00	✓ 266-267	ENTRUS E		FC	AT	P			
	5:00	✓ 265-266	2505/216 M		FC	AT	P			
	4:30	✓ 264-267	17/ B		FC	AT	P			
	5:30	✓ 269-267	E		FC	AT	P			
	5:30	✓ 269-264	E		FC	AT	P			
	5:45	✓ 269-265	E		FC	AT	P			
	5:45	✓ 264-265	E		FC	AT	P			
	6:00	✓ 270-268	E		FC	AT	P			
	6:00	✓ 270-264	E		FC	AT	P			
	6:45	275-276	20/ T		FC	AT	P			
	6:45	275-276	90/ B		FC	AT	P			
	6:55	273-275	10/ T		FC	AT	P			

COMMENTS: 264-267 Bottom portion will be beaded & VT.
 265-266 80' portion will be beaded & VT in the lower portion

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME Pelham Bay Landfill

PROJECT NO. 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE	R/F	METHOD**	REPAIR Y/N	REPAIR TEST TYPE
		NUMBER	LENGTH							
6-30-95	900	✓287/288	50/180	-	-	AT	P		✓	U
6-30-95	919	✓257/287	50/165	-	-	AT	P			
10-25	1025	✓288/289	160/184	-	-	AT	P			
10-30	1030	✓287/288	130/180	-	-	AT	P			
10-10	1040	✓288/289	24/184	-	-	AT	P			
11-00	1100	✓289/290	172	-	-	AT	P			
11-05	1105	✓290/291	79/184	-	-	AT	P			
11-20	1120	✓290/291	80/184	-	-	AT	P			
11-25	1125	✓290/291	25/184	-	-	AT	F			
11-30	1130	✓291/292	60/182	-	-	AT	P			
11-30	1130	✓291/292	122/182	-	-	AT	P			
1-20	120	✓292/293	40/185	-	-	AT	P			
1-20	120	✓293/294	190	-	-	AT	P			
1-25	125	✓294/295	187	-	-	AT	P			

20' EXTENSION WELD

COMMENTS

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B-Bead, P-Patch, CS-Cap Strip

CHKD BY: *[Signature]*

SIGNATURE: *[Signature]*

182
62

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6-30-95	130	295/296	✓ 60/178	-	-	AT	P	P	Y	✓
	150	292/293	✓ 25/185	-	-	AT	P	18" EXTRUSION BEADED	↓	↓
	210	295/296	✓ 18/178	-	-	AT	P			
	223	296/297	✓ 150/180	-	-	AT	P			
	225	297/298	✓ 185	-	-	AT	P			
	235	290/291	✓ 25/184	-	-	AT	P			
	245	296/297	✓ 80/180	-	-	AT	P			
	300	298/299	10/187	-	-	AT	P			
	310	298/299	20/187	-	-	AT	P			
	320	298/299	67/187	-	-	AT	P			
	330	299/300	✓ 20/188	-	-	AT	P			
	340	299/300	✓ 168/188	-	-	AT	P			
	345	300/301	✓ 193	-	-	AT	P			
	410	301/302	✓ 190	-	-	AT	P			
	430	303/302	✓ 50/192	-	-					

COMMENTS:

* V-Vacuum, S Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST			REPAIR	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F	METHOD**		
6/30/92	4:30	302/303	47/192	-	-	P		P		✓
	4:45	302/303	47/192	-	-	P		P		✓
	4:55	303/304	160/186	-	-	P		P		✓
	5:00	303/304	26/186	-	-	P		P		✓
	5:05	304/305	183	-	-	P		P		✓
	5:10	305/306	180	-	-	P		P		✓

* REMOVED (PATCH)

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B-Bead, P-Patch, CS-Cap Strip

CHECKD BY:

SIGNATURE:

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST		
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*	
7-3-95	9 ⁰³	/271	22'	-	-	AT	P	P	Y	U	
	9 ⁰⁵	/272	22'	-	-	AT	P	↓	↓	↓	
	9 ¹⁰	/273	22'	-	-	AT	P				
	10 ⁰³	/263	22'	-	-	AT	P				
	10 ⁰⁷	/264	22'	-	-	AT	P				
	10 ¹⁸	/270	22'	-	-	AT	P				
	10 ²⁰	/268	22'	-	-	AT	P				(CAP STRIP PATCH)
	10 ²³	/268	22'	-	-	AT	P				(CAP STRIP PATCH)
	10 ⁴⁵	/269	22'	-	-	AT	P				
	10 ⁵⁰	/267	22'	-	-	AT	P				(CAP STRIP PATCH)
	10 ⁵⁵	/267	22'	-	-	AT	F				(CAP STRIP PATCH) BEAD
	11 ⁰⁵	/266	22'	-	-	AT	P				
	11 ¹⁰	/265	22'	-	-	AT	P				

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST P/F METHOD Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST	P/F	METHOD	Y/N	REPAIR TEST
7-3-95	12:42	262-133	22'		TS					
	12:50	261-134	22'		T.S					
	12:58	260-135	22'		TS					
	1:07	259-136	22'		T.S					
	1:16	258-137	22'		T.S					


COMMENTS

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:



SIGNATURE



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-5	8:31	307-308	85/260 ^T	-	T.S	AP	P	P	Y	V
	8:34	307-308	175/260 ^B	-	T.S	AP	P			
	8:45	308-309	260/260 ^{ENT}	-	T.S	AP	P			
	8:50	309-310	70/255 ^B	-	T.S	AP	P			
	8:52	309-310	185/255 ^T	-	T.S	AP	P			
	11:30	310-311	80/244 ^{ENT}	-	T.S	AP	P			
	2:20	310-311	69/244 ^T	-	T.S	AP	P			
		310-311	-	-	T.S	AP	P	Bead + VT		
	9:17	311-312	36/239 ^B	-	T.S	AP	P			
	9:15	311-312	19/239 ^M	-	T.S	AP	P			
	10:16	311-312	48/239 ^{UM}	-	T.S	AP	P			
	10:17	311-312	136/239 ^T	-	T.S	AP	P			
	10:30	312-313	244/244 ^{ENT}	-	T.S	AP	P			
		313-314	12/- ^B	-	T.S	AP	P	Will	Bead + VT	
	10:40	313-314	100/255 ^M	-	T.S	AP	P			
	10:41	313-314	88/255 ^{LT}	-	T.S	AP	P			
COMMENTS	10:56	313-314	46/255 ^{LM}	-	T.S	AP	P			
	10:55	313-314	50/255 ^{LU}	-	T.S	AP	P			
	11:20	313-314	55/255 ^T	-	T.S	AP	P			

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

* 310-311 BEAD + VT Bottom 95'
 * 313-314 BEAD + VT TOP 10'
 313-314 BEAD + VT Bottom 12'

CHKD BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP


DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE	
		NUMBER	LENGTH							
7-5	10:44	314-315	95' / 259'	-	TS	AP	P	Y	✓	
7-5	10:45	314-315	164' / 259'	B	TS	AP	P	Y	↑	
	11:03	315-316	90' / 257'	M	TS	AP	P	Y		
	11:20	315-316	152' / 257'	B	TS	AP	P	Y		
	11:50	315-316	15' / 257'	T	TS	AP	P	Y		WILL BEAD + VT
		316-317	50' / 253'	L	TS	AP	P	Y		
	12-35	316-317	263' / 253'	M	TS	AP	P	Y		↑
		317-318	80' / 257'	T	TS	AP	P	Y		
	101	317-318	177' / 257'	B	TS	AP	P	Y		↑
	1:15	317-318	70' / 257'	T	TS	AP	P	Y		
	1:16	319-320	40' / 260'	B	TS	AP	P	Y		↑
2:03	319-320	50' / 260'	M	TS	AP	P	Y			
2:00	319-320	257' / 257'	EM	TS	AP	P	Y	↑		
1:37	318-319	95' / 259'	T	TS	AP	P	Y			

COMMENTS


315-316 - TOP IS WILL BEAD + VT

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:



SIGNATURE



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-5	2:34	308-243	22	—	TS	AP	P	P	Y	U
	2:36	309-244	22	—	TS	AP	P	↓	↓	↓
	2:40	310-245	22	—	TS	AP	P			
	3:10	315-250	22	—	TS	AP	P			
	7:12	316-251	22	—	TS	AP	P			
	3:20	317-252	22	—	TS	AP	P			
	3:22	318-253	22	—	TS	AP	P			
	3:31	319-254	22	—	TS	AP	P			
	3:32	320-255	22	—	TS	AP	P			
	4:23	321-256	22	—	TS	AT	P			
	4:25	323-257	22	—	TS	AT	P			
	4:30	322-257	22	—	TS	AT	P			
	4:48									
	4:46	324-286	22		TS	AT	P			
	4:4	325-289	22		TS	AT	P			

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 74 of 311

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR		REPAIR TEST TYPE
		NUMBER	LENGTH				METHOD	Y/N	

7-6	8:25	320-321	57' / 238"	-	T/S	AP			U
	8:27	320-321	159' / 238"						Y
	8:37	320-321	22' / 238"						U
	8:26	321-322	84' / 242"						
	8:26	321-322	18' / 242"						
	8:50	321-322	33' / 242"						
	8:53	321-322	107' / 242"						
	8:55	322-323	256' / 256"						
	9:10	323-324	108' / 257"						
	9:10	323-324	67' / 257"						
	10:10	323-324	82' / 257"						
	9:15	324-325	85' / 249"						
	9:17	324-325	164' / 249"						
	10:24	325-326	248' / 248"						
	10:26	326-290	22						
	10:33	326-327	247' / 247"						
	10:35	327-291	22						

COMMENTS:

- V-Vacuum, S Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- • B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

3347

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-6	10:45	327-328	114 / 246 ^θ	-	TS	AP	P	P	Y	V
	11:12	327-328	67 ^θ / 246 ^M		↓	↓	P P P P P P P P P P P P P	↓	↓	↓
	11:15	327-328	65 / 246 ^T							
	10:40	328-292	22							
	11:35	328-329	242 ENT / 242							
	11:37	329-330	200 / 238 ^B							
	11:39	329-330	28 / 238 ^T							
	11:47	330-331	234 ENT / 242 ^L							
	1:12	331-332	102 / 244 ^θ							
	1:15	331-332	142 / 244 ^T							
	1:22	329-293	22							
	1:23	330-294	22							
	1:25	331-295	22							
	1:45	332-333	245 ENT / 245							
	1:45	332-296	22							

COMMENTS: 330-331 BEAD + VT TOP 6'

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

7-6	1:46	333-200	22	10 / 297 ^L	TS	AP	P	P	Y	V
	2:02	333-334	22	135 / 297 ^M						
	2:20	333-334	102 / 297 ^T							
	2:19	333-334	22							
	2:03	334-298	22							
	3:15	335-307	22							
	3:16	336-308	22							
	3:31	335-336	58 / 174 ^B							
	3:25	337-309	22							
	4:15 ⁰²	335-336	116 / 174 ^T							
	3:38	336-337	65 / 178 ^B							
	4:10 ⁰²	336-337	108 / 173 ^T							
	3:40	337-338	65 / 180 ^B							
	4:05 ⁰²	337-338	115 / 180 ^T							
	3:51	338-316	22							

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
 ** B-Bead, P-Patch, CS-Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
2/6	4:05	337/338	115 / 180 T	-	-	AT	P	P	Y	V
	4:10	336/337	108 / 173 T	-	-	AT	P	↓	↓	↓
	4:15	338/335	116 / 179 T	-	-	AT	P			
	4:20	338/339	182' E	-	-	AT	P			
	4:50	339/340	182' E	-	-	AT	P			
	5:02	340/341	186' E	-	-	AT	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE	P/F	METHOD**	REPAIR Y/N	REPAIR TEST TYPE
7-7	8:18	391-392	102/182		TS	AP		✓	Y	✓
	8:08:50	339-311	22		TS	AP				
	8:20	392-393	184/189		TS	AP				
	8:35	393-394	59/184		TS	AP				
	8:36	393-394	125/184		TS	AP				
	9:00	390-312	22		TS	AP				
	9:15	399-395	187/187		TS	AP				
	11:01	395-396	188/188		TS	AP				
	11:14	396-397	103/193		TS	AP				
	11:16	396-397	90/193		TS	AP				
	11:28	397-398	194/194		TS	AP				
	11:31	398-399	195/195		TS	AP				

COMMENTS

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876 HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-10	11:15	349-350	/ ENT	-	TS	AP	P	P	Y	V
	8:28	350-351	27/199 B		TS	AP	P	CS		
	8:30	350-351	172/199 T		TS	AP	P			
	8:48	351-352	100/203 B		TS	AP	P			
	8:56	351-352	103/203 T		TS	AP	P			
	9:02	352-353	30/205 T		TS	AP	P			
	3:20	352-353	175/205 B		TS	AP	P			
	11:31	353-354	50/201 T		TS	AP	P			
	3:42	353-354	154/201 B		TS	AP	P			
	1:10	354-355	205/205 ENT		TS	AP	P			
	9:00	355-327	22		TS	AP	P			
	5:13	341-313	22		TS	AP	P			
	2:14	342-314	22		TS	AP	P			
	2:30	343-315	22		TS	AP	P			
	2:30	344-316	22		TS	AP	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	Y/N	REPAIR TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
7-16	2:40	345-317	22		TS		P		Y	V
	2:40	346-318	22		TS		P			
	2:47	347-319	22		TS		P			
	2:48	348-320	22		TS		P			
	3:08	350-322	22		TS		P			
	3:09	351-323	22		TS		P			
	3:29	352-324	22		TS		P			
	3:30	353-325	22		TS		P			
	3:40	354-326	22		TS		P			

COMMENTS:

- * V-Vacuum, S Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead P - Patch, CS - Cap Strip

CHKD BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO. 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-11	8:25	357-328	22		TS	AP	P	P	Y	Y
	8:26	358-329	22							
	8:27	358-329	180/155 B							
	8:28	357-328	184/104 E-T							
	8:29	355-357	212/212 E-T							
	11:15	358-357	35/155 T							
	8:50	359-360	128/128 E							
	8:51	359-330	22							
	8:52	360-331	22							
	9:15	361-332	22							
	9:05	360-361	100/100 E							
	9:14	361-362	66/66 E							
	10:40	362-333	22							
	10:41	363-334	22							
	10:42	362-363	38/30 E							

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: [Signature]

SIGNATURE: P. M. [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-11	10:45	356-363	36/36 E		TS	AP	P	P	Y	✓
	10:46	356-362	34/34 E							
	10:47	356-361	35/35 E							
	11:04	356-360	34/34 E							
	11:05	356-359	34/34 E							
	11:40	356-358	37/37 E							
	11:11	356-357	35/35 E							
		310-311	45' BUT			✓				
		313-314	10' TOP			✓				
		315-316	15' TOP			✓				
		318-316	11'			✓				

COMMENTS:

- * V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: P. Make

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH						
7-12	1:38	334-364	181 / 234		TS		p	y	U
	1:35	334-364	53 / 234	B	TS		p		
	2:29	364-365	22 / 227		TS		p		
	2:30	366-367	206 / 207		TS		p		
	3:12	367-368	174 / 174		TS		p		
	3:13	368-369	151 / 151		TS		p		
	3:14	369-370	126 / 126		TS		p		
	3:50	370-371	100 / 100		TS		p		
	3:51	365-371	35 / 334		TS		p		
	4:10	371-372	73 / 73		TS		p		
	4:11	365-372	35 / 35	L	TS		p		

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-13	8:15	365-364	E		TS	AP	F	- Will	Bead	OK
	8:16	365-366	E		TS	AP	P	P	Y	U
	8:19	365-366	E		TS	AP	P			
	8:20	365-367	E		TS	AP	P			
30-30	8:50	365-368	E		TS	AP	P			
30-30	8:49	365-369	L		TS	AP	P			
33-33	8:51	365-370	E		TS	AP	P			
32-32	9:06	365-373			TS	AP	P			
32-32	9:07	372-373			TS	AP	P			
31-31	9:15	365-374			TS	AP	P			
30-30	9:16	373-374			TS	AP	P			
32-32	9:19	371-305	22		TS	AP	P			
32-32	9:19	376-304	22		TS	AP	P			
34-34	10:48	369-303	22		TS	AP	P			
33-33	10:42	368-302	22		TS	AP	P			
32-31	10:40	367-301	22		TS	AP	P			
30-29	10:50	366-300	22		TS	AP	P			
32-30	10:50	366-300	11		TS	AP	P			
COMMENTS	10:00	356-364	22			V	P	OK	OK	OK

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TECH	TEST TYPE	R/F	METHOD**	REPAIR Y/N	REPAIR TEST TYPE
7-13	2:50	306-375	10' / 180"	92-32	TS	AP	P	P	Y	U
	2:59	375-376	107' / 180"	92-32	TS	AP	P	P		
	3:20	306-375	123' / 180"		TS	AP	P	P		
	3:22	306-375	47' / 180"		TS	AP	P	P		
	4:16	376-377	137' / 170"	* Retest	TS	AP	P	P		
	4:44	378-379	154' / 154"		TS	AP	P	P		

COMMENTS

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
 B-Bead, P-Patch, CS-Cap Strip

315-376

Top 10' Bead + VI

CHECK BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-14	8:13	380-378	28/28 E		TS	AP	P	P	Y	VI
	8:12	378-377	73/175 T	Palmer	↓	↓	P	↓	↓	↓
	8:14	380-377	20/20 E							
	8:26	376-374	22							
	8:39	380-379	28/28 E							
	8:43	379-381	28/28 E							
	8:45	380-381	28/28 E							
	8:57	381-383	51/51 E							
	8:58	380-383	28/28 E							
	9:15	380-384	20/28 E							
	9:16	383-384	20/28 E							
	9:23	384-385	60/68 E							
	9:25	383-382	12/62 E							
	9:26	381-382	22							
	10:15	382-379	64/64 E							

COMMENTS: ~~377-378~~ BEAD TO 7'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

SIGNATURE:

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST			
		NUMBER	LENGTH			TYPE	P/F	METHOD	
7-14	10:35	378-377	4' / 115"		TS			D	
	10:32	390-377	54' / 145"					P	
	10:38	377-376	33' / 170"					P	
	10:58	375-373	22'					P	
	1:52	48-386	180' / 228"	B				P	
	1:50	48-386	15' / 228"	M				P	
	1:50	48-386	15' / 228"	T				P	
	1:53	386-387	240' / 248"	E				P	
	1:55	387-388	140' / 248"	B				P	
	2:45	387-388	70' / 248"	M				P	
	2:43	387-388	55' / 248"	T				P	
	2:42	389-388	48'					P	
	3:05	387/388	16' / 241"					P	
	3:10	390/389	58' / 58"					P	
	3:18	390/388	24' / 241"					P	

COMMENTS: 48-386 2 SEAM TOTAL 12' @ 19' BLVT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, Impact, AI-Air Lance
 ** B-Bead, P-Patch, CS-Cap Strip

CHECKED BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST		
		NUMBER	LENGTH			TYPE*	P/E		Y/N	TYPE*	
7-17	8:26	389-392	59/59		TS	AP	P	P	Y	U	
	8:25	389-391	58/58 E		TS	AP	P	↓			
	8:20	390-391	157/157 E		TS	AP	P				
	8:27	391-392	99/99		TS	AP	P				
	9:05	389-117	127/246		TS	AP	P				
	9:00	389-117	40/246		TS	AP	P				
	9:01	389-117	29/246		TS	AP	P				
	10:3	389-217	80/246		TS	AI	P				
	9:05	389-393	70/40 E		TS	AP	P				
	9:0	392-393	43/43 E		TS	AI	P				
	10:35	389-274	22		TS	AP	P				
	10:40	387-276	22		TS	AP	P				
	10:41	386-275	22		TS	AP	P				
	11:01	378-377	7 Top			X	P				

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

NEED
~~389-391~~ 391
~~389-392~~ 392
~~389-393~~ 393
~~386-275~~ 386

CHK'D BY: 

SIGNATURE: 

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill
 NYC Department of Environmental Protection

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP	TECH	TEST		REPAIR	REPAIR TEST
		NUMBER	LENGTH			TYPE*	P/F		
7/16/95	8:17	246/311	14'22"	TS	AP	P		P	U
	8:18	247/312	22'	TS	AP	P		P	U
	8:09	248/313	22'	TS	AP	P		P	U
	8:12	249/314	22'	TS	AP	P		P	U
	11:05	374-373	10' +		V	P			
	11:20	376-372	22'	exp STMP + pull on section	V	P			
		375-376	10' +		V	P			

COMMENTS

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B-Bead, P-Patch, CS-Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-EP

DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-20	10:33	307-394	238/255 ^F		TS	AP	P	P	Y	VI
	10:41 ✓	394-395	240/242 ^E		TS	AP	P			
	10:49 ✓	395-396	260/260 ^E		TS	AP	P			
	11:25	396-397	254/254		TS	AP	P			
	1:22	397-398	249/261		TS	AP	P			
	1:31	398-399	243/248		TS	AP	P			
	2:04	399-400	242/242		TS	AP	P			
	2:20	400-401	17/245 ^T		TS	AP	P			
	2:22	400-401	160/245		TS	AP	P			
	5:02	400-401	68/245		TS	AP	P			
	2:45	401-402	255/255 ^E		TS	AP	P			
	3:05	307-394	17/255 ^B		TS	AP	P			
	3:30	402-403	251/251 ^E		TS	AP	P			
	3:40	403-404	240/240 ^E		TS	AP	P			
	3:45	404-405	244/244 ^E		TS	AP	P			

COMMENTS:


394-395 TOP 12' B+VI

397-398 TOP 12' B+VI


* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:



SIGNATURE:



PROJECT NAME: Pelham Bay Landfill

PROJECT NO. 876-BP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM NUMBER	LENGTH	FOUR NUMBER	TECH	TYPE	TEST	P/F	METHOD**	Y/N	REPAIR TEST TYPE
7-24	1:20	406-407	92/244 B		TS						P
	1:21	406-407	56/244 UM								P
	2:30	406-407	87/244 UM								P
	1:22	405-406	185/246 T								P
	1:24	405-406	61/246 B								P
	2:00	408-409	81/246 B								P
	1:00	407-408	61/238 T								P
	3:05	409-4:10	157/241 B								P
	3:07	409-410	84/241 T								P
	3:08	410-411	28/234 T								P
	3:34	410-411	204/234 B								P
	3:30	411-412	/ E								P
	3:45	412-413	211/231								P
	3:51	412-413	20/231								P

COMMENTS

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
- B-Bead, P-Patch, CS-Cap Strip

CHECKED BY

SIGNATURE

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-25	8:25	335-414	67/166 ^T		TS	AP	P	P	Y	✓
	8:26	335-414	99/166 ^B		TS	AP	P			
	8:31	414-415	177/177 ^E		TS	AP	P			
	8:32	414-394	22		TS	AP	P			
	8:33	415-395	22		TS	AP	P			
	8:52	415-416	177/177		TS	AP	P			
	8:53	416-396	22		TS	AP	P			
	9:00	416-417	54/170 ^F				P			
	8:59	417-397	22				P			
	9:06	416-417	116/170				P			
	10:20	417-418	/				P			
	10:29	418-419	/				P			
	10:30	419-399	22				P			
	10:38	419-420	/				P			
	10:40	419-420	87/				P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST			REPAIR	REPAIR TEST	
						TYPE	P/F	METHOD			
7-25	10:55	420-421	✓		TS			AP	P	Y	✓
		421-422	✓					P	P		✓
	11:36	422-402	22					P	P		✓
		422-423	43/10/2					P	P		✓

COMMENTS

• V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
 • B-Bead, P-Patch, CS-Cap Strip

421-422 Top 15'

CHK'D BY:

SIGNATURE:

131
52
3

TELL

Sheet 94 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-26	8:20	422-423	114/157 T		TS	AP	P	P	Y	U
	8:25	423-424	156				P	P	Y	U
		424-425	146	EXT. WEID	WEID	ENTIRE SEAM			Y	U
		425-426	MS	NOTED OVERLAP		NOT GOOD	CAP	STRIP	ENTIRE	SEAM
	8:50	426-427	148				P	P	Y	U
	11:24	426-406	22				P			
	11:36	427-407	22				P			
	10:30	426-400	22				P			
	10:31	418-398	22				P			
	11:01	424-404	22				P			
	11:06	425-405	22				P			
	11:35	428-408	22				P			
		427-428	153	EXT WEID	WEID	ENTIRE SEAM			Y	U
	11:26	428-429	33/135 T				P	P	Y	U
	11:27	428-429	33/135 M				P	P	Y	U
		428-429	19/135 B							

COMMENTS: 424-425 EXT WEID ENTIRE SEAM
 * 425-426 CS ENTIRE SEAM
 427-407 B+VT ENTIRE SEAM
 427-428 EXT WEID

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TYPE	R/F	REPAIR	
		NUMBER	LENGTH					METHOD**	Y/N

7-27	7:53	488-429	19	TS	AP	P			
	7:54	429-409	22						
	8:18	429-430	130						
	8:12	430-410	22						
	8:20	430-431	80						
	8:22	431-411	22						
	8:27	430-431	45						
	9:02	408-409	16						
	9:16	407-408	177						
	10:54	413-432	82						
	10:50	413-432	50						
	10:54	432-433	207						
	10:58	413-432	93						
	11:10	433-434	113						
	11:09	433-434	10						

COMMENTS

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AI-Air Lance
- ** B-Bead P-Patch, CS-Cap Strip

Patrol - Level 1 - Both sides

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-27	4:14	433-434	80/223 ^{UM}		TS	AP	P	P	Y	N
	4:21	433-434	25/223 ^T				P			
	11:30	434-435	213/213				P			
	1:00	425-426	27/154 ^T				P			
	1:05	425-426	24/154 ^{UM}	* X2			P			
	1:18	425-426	43/154 ^{UM}	* X2			P			
	1:25	425-426	37/154 ^L	* X2			P			
	3:15	242-436	80/11 ^T				P			
	3:46	242-436	21/14 ^M				P			
	4:30	436-394	22				P			
	4:32	437-395	22				P			
	3:33	436-437	150/16 ^{E-10}	@ TOP			P			
	3:47	242-436	59/151				P			
	3:59	437-438	60/14 ^B				P			
	4:25	438-439	99/150 ^T				P			

COMMENTS:

425-426 TOP 13' B+VT
Bottom 10'

* 425-426 Cap strip welded on bottom side
* 242-236 ~ 6' must be B+VE @ 1st AT

- V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance
- B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST TYPE	R/E	REPAIR METHOD	Y/N	REPAIR TYPE
		NUMBER	LENGTH							
7-28	8:30	438-396	22		T	AP		P	Y	V
	8:36	439-397	22			P		P		
	8:57	439-440	20/79			P		P		
	8:59	440-442	73/86			P		P		
	9:15	439-441	45/68			P		P		
	9:03	442-441	15/5			P		P		
	9:12	442-441	59/59			P		P		
	9:16	438-435	41/50			P		P		
	11:20	424-425	ENTIRE SEAM			V		P		
		401-421	22'			V		P		
		403-423	12'			V		P		

COMMENTS

440 - 442 Bottom 13' B+VT
 438 - 439 L.M. 40' B+VT
 439 - 441 T 23' B+VT

• V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual Impact, AL-Air Lance
 •• B-Bead, P-Patch, CS-Cap Strip

CHECKED BY:

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
7-31		425-426	TOP 13'		PJR	✓	P			
		425-426	Bottom 10'			✓	P			
		242-236	6' m			✓	P			
		438-439	10' Bur			✓	P			
		439- Balls	ENTIRE			✓	P			
		440 Balls west	ENTIRE			✓	P			
		442 Ball N.	ENTIRE			✓	P			
		440-440	13' Bottom			✓	P			
		421-422	15' TOP							
		427-428	ENTIRE							
		406-407	TOP 9'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

8-1	9:03	492-493	E-S		TS	AP	P	P	Y	U
	9:06	493-494	E		TS	AP	P	P		
	9:13	494-495	E		TS	AP	P	P		
	11:17	495-496	E		TS	AP	P	P		
	11:20	496-497	T	30	E	AP	P	P		
	11:40	496-497	E		E	AP	P	P		
	11:25	497-498	E		E	AP	P	P		
	1:32	498-499	T	35	TS	AP	P	P		
		498-499								
	2:11	499-450	T		TS	AP	P	P	Y	U
	2:10	499-450	E		TS	AP	P	P		
	2:30	450-451	E	60	TS	AP	U	P		
	2:50	450-451	E	60	TS	AP	P	P		
	2:57	451-452	E		TS	AP	P	P		

COMMENTS: 442 443 Top E, B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-19-95	3:50	399 /442	22		TS	AT	P	P	Y	V
	4:15	400/443					P			
	4:29	401-444					D			
	4:30	402-445					P			
	4:40	403-446					P			
	4:45	404-447					P			
	5:01	405-448					P			
	5:02	406-449					P			

COMMENTS: 407 - 450 BEAD + VT ENTIRE SEAM

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: BZ / Pm

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection
PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 101 of 241

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

8-2	*	408-451	22		TS	AP		*BEAD	P	ENTIRE SEAM ✓
8:50		409-452	22		TS	AP			P	✓
8:51		452-453	57/169	↑	TS	AP			P	↑
10:00		451-452	62/169	✓	TS	AP			P	↑
9:04		452-453	22/169	↑	TS	AP			P	✓
9:07		410-453	11/22		TS	AP			P	✓
9:20		452-453	25/169	✓	TS	AP			P	✓
10:15		452-453	56/169	✓	TS	AP			P	✓
10:20		452-453	48/169		TS	AP			P	✓
10:38		453-454	60/170	✓	TS	AP			P	✓
10:34		453-454	112/170	↑	TS	AP			P	✓
		454-455	108/168	✓						
10:44		454-455	4	✓	TS	AP			P	✓
10:45		455-456	172/172	✓	TS	AP			P	✓

COMMENTS:

*408-451 B+VT
452-453 B+VT
ENTIRE SEAM *410-453 B+VT
TOP 6', Middle 10'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

05
50

7/19/94
AT

Sheet 02 of 241

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-2		454-455	56 / 168 ^B			BEAD	ENTER SEAM		Y	U
	11:30	456-457	127 / 172 ^B		TS	AP	P	P	Y	U
	11:35	457-458	179 / 179		TS	AD	P			
	1:45	458-459	85 / 184		TS	AP	P			
	2:28	456-457	39 / 172 ^T		TS	AP	P			
44-44 3L36	2:37	458-459	50 / 184 ^M		TS	AP	P			
	2:41	458-459	8 / 184		TS	AP	P			
30-35	1:25	459-460	40 / 180 ^B		TS	AP	P			
33-33	1:24	459-460	29 / 182 ^M		TS	AP	P			
47-47	1:26	459-460	126 / 182 ^T		TS	AP	P			
34-34	1:55	460-435	22		TS	AP	P			
20-40	1:56	459-434	22		TS	AP	P			
32-32	2:09	458-433	22		TS	AD	P			
35-3	2:06	457-432	22		TS	AD	P			
52-52	2:11	456-413	22		TS	AP	P			
43-43 21-21	2:13	455-412	22		TS	AP	P			
	2:18	454-411	22		TS	AP	P			

COMMENTS: * ~~Top C 454-455 B+VT~~ 454-455 - BEAD ENTIRE SEAM.
 456-457 6' U.M B+VT
 458-459 B+VT Below 40'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

NON-DESTRUCTIVE SEAM TEST LOG

DATE

TIME

SEAM NUMBER

LENGTH

EQUIP. NUMBER

TECH.

TEST

P/F

REPAIR METHOD**

Y/N

REPAIR TEST TYPE*

8-2

~~448-449~~
~~448-449~~

32-52

✓ 3:18

448-449

78/173

TS

AP

P

P

✓

✓

57-54

3:25

448-449

50/173

TS

AP

P

✓

✓

✓

COMMENTS:

448-449 L.M 10' B+W

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

464 | 463
2 | 26

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8:03	7:52	465-466	43/43 E		TS	AP	P	P	Y	U
	7:56	464-463	52/162 B		TS	AP	P			
	8:00	464-463	110/162 T		TS	AP	P			
	9:05	467-462	16/16 E		TS	AP	P			
	9:05	467-461	20/20 E		TS	AP	P			
	8:31	468-467	38/38 E		TS	AP	P			
	8:45	469-468	12		TS	AP	P			
	8:46	469-468	27		TS	AP	P			
	8:25	462-461	105/184 T		TS	AP	P			
	7:41	462-461	79/184 B		TS	AP	P			
	11:41	470-469	10/200 T		TS	AP	P			
	11:42	470-470	190/200 B		TS	AP	P			
	11:45	460-470	197/197 E		TS	AP	P			
	1:55	471-472	74/207 B		TS	AP	P			
	1:45	471-472	130/207 T		TS	AP	P			

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip



CHK'D BY: [Signature]

SIGNATURE: P. Mark

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

8-3	1:50	472-473	20' / 20'	E	TS	P	P	P		
	2:45	435-474	22' / 22'		TS	P	P	P		
7-23	2:50	479-475	224' / 224'	E	TS	P	P	P		
8-23	3:15	475-471	22		TS	P	P	P		
3-24-24	3:28	474-470	22		TS	P	P	P		
	4:03	478-432	22		TS	P	P	P		
	4:05	477-412	22		TS	P	P	P		
	4:07	476-412	22		T	P	P	P		
	3:54	438-42	133' / 133'		TS	P	P	P		
	4:05	476-477	137' / 137'		TS	P	P	P		

COMMENTS:

435-474 B+VT top 8'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

32 / *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/8/95	1:00	486-487	E		TS	AP	P	P	Y	U
	12:55	487-488	E		TS	AP	P			
	1:06	487-488	E		TS	AP	P			
	1:25	488-489	E		TS	AP	P			
	1:46	489-490	E		TS	AP	P			
	1:50	490-491	E		TS	AP	P			
	2:04	491-492	E		TS	AP	P			
	3:03	492-493	E		TS	AD	P			
	3:09	493-494	E		TS	AP	P			
	3:20	494-497	E		TS	AP	P			
	3:21	497-498	E		TS	AP	P			
	3:44	496-497	E		TS	AP	P			
	3:46	495-496	E		TS	AP	P			
	3:48	494-495	E		TS	AP	P			
	4:00	492-499	E		TS	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
8/8/95	4:02	491/499			TS	AP	P	P	Y	U
	4:10	490/499			TS	AP	P			
	4:12	493/498			TS	AP	P			
	4:22	487/499			TS	AP	P			
	4:24	488/499			TS	AP	P			
	4:27	487/499			TS	AP	P			
	4:30	486/499			TS	AP	P			
	4:31	481/499			TS	AP	P			
	4:36	478/499			TS	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

[Handwritten signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-4	7:51	477-478	74 / 134 B		TS	AP	P	P	Y	✓
	7:50	477-478	60 / 134 T		TS	AP		P	Y	✓
	3:33	479-480	61 / 61		TS	AP	P	P	Y	✓
	3:38	480-481	61 / 61		TS	AP	P	P	Y	✓
* 8/4	4:26	484-485	60 / 60		TS	AT	P	P	Y	✓
* 8/4	4:34	482-483								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR	REPAIR TEST
		NUMBER	LENGTH					
8-9	4:19	499-502	247/241		TS	AP	P	✓
10:01		500-501	145/141		TS	AN	P	
10:06		501-502	140/140		TS	AP	P	
1:25		503-503	8/39		TS	AP	P	
1:27		503-503	24/39		TS	AP	P	
1:47		503-504	67/239		TS	AP	P	
1:45		503-504	110/239	M	TS	AP	P	
2:16		503-504	62/239	B	TS	AP	P	
2:17		504-505	234/230		T	AP	P	
2:27		505-504	217/230		TS	AP	P	
2:30		505-506	13/230		TS	AP	P	
3:01		506-507	213/222		TS	AP	P	
3:02		507-508	210/223		TS	AP	P	
3:23		508-509	217/217		TS	AP	P	

COMMENTS

8 Middle P Patch = B + V
 506-507 9' @ top B + V
 507-508 13' @ top B + V

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B-Bead, P-Patch, CS-Cap Strip

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-16	8:13	503-510	203/203 ^E		TS	AP	P	P	Y	✓
	8:14	70-510	39/34 ^E				P			
	8:20	510-511	173/173				P			
	8:21	70-511	31/31				P			
	8:30	511-512	91/139 ^T				P			
	9:06	511-512	48/139				P			
	8:35	70-512	39/39				P			
	8:57	70-513	24/37 ^B				P			
	8:45	512-513	103/103				P			
	8:59	513-514	60/60				P			
	9:00	70-514	38/30				P			
	9:08	70-515	21/21				P			
	9:09	514-515	21/21				P	↓	↓	↓

COMMENTS: 70-513 TOP 13' B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
8-10	11:40	54	517		TS			P	Y	U
	1:04	57	517					P		
	1:07	518	518					P		
	1:40	519	520					P		
	1:46	519	520					P		
	1:41	519	526					P		
	1:52	520	521					P		
	1:53	520	521					P		
	8:25	516	520					P		
	2:24	516	521					P		
	2:32	521	522					P		
	2:33	516	522					P		
	2:45	522	523					P		
	2:47	516	523					P		

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-10	3:27	516-519			T.S	AP	P	P	Y	✓
	3:28	516-518			I	I	P	↓	↓	↓
	3:34	516-517					P	↓	↓	↓

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEST P/F METHOD** REPAIR Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
8/10	4:05	512-516	10-10	1067	SP	AP	P	P	Y	V
		512-516	10-10	1067	SP	AP	P	P	Y	V
	4:15	511-524	10-10	1067	SP	AP	P	P	Y	V
		516-524				AP	P	P	Y	V
	4:25	510-525	20-20			AP	P	P	Y	V
		524-525								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

259
76
78

1 3/4
2

Sheet 114 of 241

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-11	8:30	524-525	278/278		TS	AP	P	P	Y	✓
	9:07	525-526	33/270							
	9:08	525-526	25/270							
	9:08	525-526	30/270							
	9:10	525-526	190/270							
	9:15	526-527	274/274							
	10:27	527-528	182/273							
	11:26	527-528	91/273							
	11:22	528-529	102/273							
	11:20	528-529	25/271							
	11:24	528-529	146/273							
	1:06	529-530	259/269							
	1:07	530-531	76/254							
	1:42	530-531	178/254							
	8:21	526-503	22				P			
	9:16	527-504	22				P			
	10:28	528-505	19/22				P			
	10:46	529-506	22				P			
	1:05	530-507	22				P			

CROSS SEAMS

COMMENTS: 527-528 B+VT TOP 10'
 528-505 " " 10'
 529-530 " " TOP 10'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bcad, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
8-11	1:05	531-508	22		TS	AP		P	Y	U
	1:26	532-504	22		I	I		P	Y	U
	1:46	532-533	244/24		I	I		P	Y	U
	1:50	54 516	10'		I	I		P	Y	U

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Snip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-14		54-513	12'	CAP	STRIP			CS	Y	✓
	10:37	53-513	10'		TS		P	P	Y	✓
	10:47	53-514	12'		TS		P	↓	↓	↓
	10:48	52-514	10'		TS		P	↓	↓	↓
	10:50	52-515	10'		TS		P	↓	↓	↓

COMMENTS: * 54-513

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: P. Marks

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

REPAIR METHOD**

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
------	------	-------------	-------------	---------------	-------	------------	-----	-----------------	-----	-------------------

8-15	4:07	541-542	167/280 ^T		TS	AT	P	P	Y	U
	3:46	541-542	27/280 ^M		TS	AT	P	P	Y	U
	4:12	541-542	76/280 ^B		TS	AP	P	P	Y	U

COMMENTS: 541-542 Top 10' Bead + VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

257
10
A

24
7
17
0

2

Sheet 118 of 241

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-15	9:01	532-533	149 ²⁵⁷ / ₂₆₃ J		TS	AP	P	P	Y	V
	10:35	532-533	100 ¹⁰⁰ / ₂₆₃ B		TS	AP	P			
	10:38	533-534	254 ²⁵⁴ / ₂₅₉ E		TS	AP	P			
	10:41	534-535	77 ⁷⁷ / ₂₄₇ B		TS	AP	P			
	10:40	534-535	162 ¹⁶² / ₂₄₇ T		TS	AP	P			
	11:41	535-536	111 ¹¹¹ / ₂₇₀ B		TS	AP	P			
	11:45	535-536	159 ¹⁵⁹ / ₂₇₀ A		TS	AP	P			
	1:15	536-537	257 ²⁵⁷ / ₂₅₇ E		TS	AP	P			
	1:17	537-538	262 ²⁶² / ₂₆₂ E		TS	AP	P			
	1:34	538-539	60 ⁶⁰ / ₂₅₉ T		TS	AP	P			
	1:49	538-539	132 ¹³² / ₂₅₉ M		TS	AP	P			
	1:40	538-539	59 ⁵⁹ / ₂₅₉ B		TS	AP	P			
	2:17	539-540	38 ³⁸ / ₂₈₁ B		TS	AP	P			
	2:15	539-540	250 ²⁵⁰ / ₂₈₁ T		TS	AP	P			
	2:54	540-541	265 ²⁶⁵ / ₂₇₅ E		TS	AP	P			

COMMENTS: 532-533 Top 6' BUT 540-541 B + UT top 10' B Y V
 534-535 Top 8'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		TYPE*	V/N

8-16	4:22	S65-556	✓	E		TS		AP	P	P	✓
	4:20	S64-565	✓	E				P	P	P	
	4:17	S65-566	✓	M				P	P	P	
	4:18	S66-550	✓	M				P	P	P	
	4:50	S66-567	✓	E				P	P	P	
	4:51	S67-568	✓	M				P	P	P	
	5:12	S68A-568		E				P	P	P	
	5:13	S69-570	✓	E				P	P	P	
	5:14	S70-571	✓	E				P	P	P	
	5:15	S71-572	✓	E				P	P	P	
	5:16	S72-573	✓	E				P	P	P	
	5:17	S54-572	✓	E				P	P	P	
	5:26	S68B-569	✓	E				P	P	P	
	5:35	S34-571	✓	E				P	P	P	
	5:36	S53-571	✓	E				P	P	P	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/16/95	5:37	553-570	E		TS	AP	P	P	Y	✓
	5:47	554-574	E		↓	↓	P	↓	↓	↓
	5:48	574-575	E		↓	↓	P	↓	↓	↓
	5:49	573-578	E		↓	↓	P	↓	↓	↓
	6:04	569-553	E							
		568B-552								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: 

SIGNATURE: 

1

2

3

4

5

6

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-16	8:38 ^{11:14}	551-502	E		TS	AP	P	P	Y	U
	11:15	551-550	E		TS	AP	P			
	³⁷⁻³⁸ 11:17	502-500	E		TS	AP	P			
	³⁵⁻³⁵ 11:18	550-501	E		TS	AP	P			
	³⁷⁻³⁵ 11:21	550-549	E		TS	AP	P			
	³⁹⁻³⁹ 11:24	549-501	E		TS	AP	P			
	⁴²⁻⁴² 11:26	549-500	E		TS	AP	P			
	⁴¹⁻⁴¹ 11:46	551-552	⁸⁰ / ¹⁶¹ M		TS	AD	P			
	⁴⁹⁻⁴⁹ 11:47	551-552	⁸⁰ / ¹⁶¹ M		TS	AP	P			
	⁷²⁻⁷² 12:55	551-552	²¹ / ¹⁶¹ T		TS	AP	P			
	⁴¹⁻⁴¹ 1:05	552-553	E		TS	AD	P			
	⁴⁴⁻⁴⁴ 1:06	553-554	C		TS	AP	P			
	⁴⁰⁻⁴⁰ 2:32	556-557	E		TS	AP	P			
	³⁰⁻²⁹ 2:34	555-556	²³ / ⁵⁷ M		TS	AP	P			
	³⁰⁻³⁰ 2:35	557-556	³⁴ / ⁵⁷ T		TS	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM	EQUIP. NUMBER	TECH.	TEST	REPAIR	REPAIR TEST
------	------	------	---------------	-------	------	--------	-------------

	NUMBER	LENGTH			TYPE*	METHOD**	Y/N	TYPE*
--	--------	--------	--	--	-------	----------	-----	-------

8-16	2:37	✓	479-555	E	TS	AP	P	N
	2:39	✓	510-561	E	TS	AP	P	Y
	2:40	✓	511-562	E	TS	AP	P	Y
	2:45	36	559-560	T	TS	AP	P	Y
	2:48	39-40	559-560	M	TS	AP	P	Y
	2:55	32-35	559-560	B	TS	AP	P	Y
	2:57	44-47	558-559	E	TS	AP	P	Y
	4:15	38	560-556	E				
	4:11	36-37	561-555	E				
	4:14	36-37	562-479	E				
	3:55	49	563-480	E				
	3:55	49	562-563	E				
	4:10	44-45	563-564	E				
	4:10	38-41	564-506	E				
	4:21	40-43	549-565	E				

COMMENTS: 562-480 WEID ENTIRE SEAM

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

53
/6
2

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST				
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*			
8-16	8:07 ³³⁻³²	543-533	22		TS	AP	P	P	Y	U			
Upper 540's	8:02 ⁵¹⁻⁵⁰	509-543	83/199 ^B		TS	AP	P	↓	↓	↓			
	8:03 ³⁵⁻⁷⁰	543-544	197/197		TS	AP	P						
	8:08 ⁴²⁻⁴¹	544-534	22		TS	AP	P						
	8:06 ⁵⁰⁻⁵⁰	544-545	201/201		TS	AP	P						
	8:09 ³¹⁻³¹	545-535	22		TS	AP	P						
	8:20 ³³⁻³²	545-546	111/191		TS	AP	P						
	8:21 ⁴⁰⁻⁴⁶	546-547	192/192		TS	AP	P						
	8:22 ⁴⁰⁻⁴⁰	547-537	22		TS	AP	P						
	8:45 ⁵⁰⁻⁵⁰	547-548	16/190 ^B		TS	AP	P						
	8:26 ⁵²⁻⁵²	548-538	172		TS	AP	P				remains 10' CS, over top		
	9:00 ³⁰⁻²	547-548	37/190 ^B		TS	AP	P						
	9:01 ⁴⁰⁻²⁴	547-548	40/190 ^T		TS	AP	P				↓	↓	↓
	9:16	547-548	55/190		TS	AP	P						
	9:30	509-543	116/199 ^T		TS	AP	P				↓	↓	↓

COMMENTS: 547-548 42' MIDDLE BUT B Y U

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Rail G/H

SIGNATURE: [Signature]

NYC Department of Environmental Protection PROJECT NAME: Pelham Bay Landfill
 NON-DESTRUCTIVE SEAM TEST LOG PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE	REPAIR METHOD	Y/N	REPAIR TEST TYPE
------	------	-------------	--------	--------------	------	-----------	---------------	-----	------------------

8/17/95	11:00	526/573			TS	AP	P	Y	✓
	11:02	527/573					P		↑
	11:03	527/572					P		↑
	11:05	528/572					P		↑
	11:07	528/571					P		↑
	11:08	529/571					P		↑
	11:15	529/570					P		↑
	11:17	530/570					P		↑
	11:19	531/569					P		↑
	11:20	532/568					P		↑
	11:30	533/568					P		↑
	11:40	535/566					P		↑
	11:42	536/565					P		↑
	11:45	537/564					P		↑
	11:47	538/563					P		↑

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- B-Bead, P-Patch, CS-Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/17/95	1:05	539/562	E	ES	TS	AP	P	P	Y	U
↓	1:07	540/561	E	↓	TS	AP	P	↓	↓	↓
↓	1:10	541/560	E	↓	↓	AP	P	↓	↓	↓
↓	1:22	542/559	E	↓	↓	AP	P	↓	↓	↓
↓	1:15	567/SP MH	E	↓	↓	AP	P	↓	↓	↓

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	Y/N	REPAIR TYPE*
------	------	-------------	--------	---------------	-------	------	-----------------	-----	--------------

8-18	11 11	542/576	38' ALL	-	-	DT	P	P	V
	11 12	577/576	40' ALL	-	-	AT	P	P	
	1 06	577/578	196' ALL	-	TS	AP	P	P	
8/18	1 12	576/578	37' ALL	-	-	AP	P	P	
	1 23	578/579	139' ALL	-	-	AP	P	P	
	1 42	579/580	903'	-	-	AP	P	P	
	1 37	576/579	37'	-	-	AP	P	P	
	2 04	579/580	37'	-	-	AP	P	P	
	2 03	580/581	68' ALL	-	-	AP	P	P	
	2 06	581/582	19' ALL	-	-	AP	P	P	
	2 06	582/576	15' ALL	-	-	AP	P	P	
	2 02	581/576	39' ALL	-	-	AP	P	P	
	2 02	580/576	37' ALL	-	-	AP	P	P	
	2 18	578/579	17	-	-	AP	P	P	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/18/95	2 ²²	577/558	22		TS	AP	P	P	Y	V

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: SEE LEFT SIDE

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEST P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST	P/F	METHOD**	Y/N	REPAIR TEST
8-22	9:15	583-334	ENTIRE	E	YS	AP	P		Y	V
	9:18	548-584	ENTIRE	E			P			
	10:22	584-585	ENTIRE	E			P			
	10:24	585-583	ENTIRE	E			P			
	10:32	585-586	ENTIRE	E			P			
	10:56	586-583	ENTIRE	E			P			
	11:05	586-587	ENTIRE	E			P			
	11:06	587-583	ENTIRE	E			P			
	11:27	583-588	TOP				P			
	11:38	583-588	MID				P			
	1:00 pm	588-589	ENTIRE	E	YS	AP	P		Y	V
	1:37	539-584	ENTIRE	E			P			
	1:45	540-585	ENTIRE	E			P			
	2:00	541-586	ENTIRE	E			P			

COMMENTS: * Bead Bottom 16' of seam 583-588

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/22/95	2:59	576-587	*	40/40	YS	AT	P	P	Y	✓
	2:35	365-380	*/	40/40			P	↓	↓	↓

COMMENTS: * Bead cap 2' near P-586

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TYPE*	P/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
8/23/95	3:15	473-473a	56	41/44	TS	AP	P	P	P	N
	3:18	473a-590	53	41/41		P	P	P	Y	T
	3:18	473a-590	15	* 70F		X	X	B	Y	N
	3:28	590-591	18	37/37		P	P	P	Y	N
	4:00	473-590	78	46/46		P	P	P	Y	N
	4:03	473-590	37	40/40		P	P	P	Y	N
	4:47	590-591	166	42/42		P	P	P	Y	N
	5:04	591-592	186	49/48		P	P	P	Y	N

COMMENTS: * Must be cap stopped

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

181
31
26

176
15
11

174
152
22

87

Sheet 131 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST		
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*	
8-24	8:00	592-593	53/170 B	Remnant	TS	AP	P	P	Y	V	
	8:07	592-593	15/190					P			
	8:12	592-593	30/190					P			
	8:13	592-593	40/190 T					P			
	8:51	593-594	70/180 B					P			
	8:57	593-594	40/180 M					P			
	9:13	593-594	62/180 T					P			
	11:41	594-595	46/181 M					P			
	9:05	594-595	46/181 B					P			
	11:13	595-596	22/171 B					P			
	1:15	595-596	40/171 M					P			
	11:40	595-596	122/171 T					P			
	1:20	594-595	71/181 T					P			
	11:30	596-597	44/176 B				P				
	11:33	596-597	132/176 T				P	↓	↓	↓	

COMMENTS: * 592-593 8' LM B+VT 6' UM B+VT, 10' Top vt B Y V
 * 593-594 7' mid B+VT 1 ↓ ↓ ↓
 * 595-596 9' LM B+vt ↓ ↓ ↓

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 132 of 241

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP NUMBER	TECH	TYPE	P/F	METHOD	Y/N	REPAIR TYPE
8-24	1:22	597-598	146/161	E	TS	AP	P			
	2:30	598-599	55/113	B		P				
		598-599	119/113	T						
	2:45	599-600	30/163	B		P			Y	U
		599-600	7/163	M						
	3:21	599-600	123/163	T		P			Y	U
	3:23	600-601	93/157	T		P				
	3:33	600-601	61/157	T		P				
	4:12	601-602	33/150			P				
	3:50	601-602	103/158			P				
	4:04	602-603	137/149			P				

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

598-599, 601-602, 602-603, 603-604, 604-605, 605-606, 606-607, 607-608, 608-609, 609-610, 610-611, 611-612, 612-613, 613-614, 614-615, 615-616, 616-617, 617-618, 618-619, 619-620, 620-621, 621-622, 622-623, 623-624, 624-625, 625-626, 626-627, 627-628, 628-629, 629-630, 630-631, 631-632, 632-633, 633-634, 634-635, 635-636, 636-637, 637-638, 638-639, 639-640, 640-641, 641-642, 642-643, 643-644, 644-645, 645-646, 646-647, 647-648, 648-649, 649-650, 650-651, 651-652, 652-653, 653-654, 654-655, 655-656, 656-657, 657-658, 658-659, 659-660, 660-661, 661-662, 662-663, 663-664, 664-665, 665-666, 666-667, 667-668, 668-669, 669-670, 670-671, 671-672, 672-673, 673-674, 674-675, 675-676, 676-677, 677-678, 678-679, 679-680, 680-681, 681-682, 682-683, 683-684, 684-685, 685-686, 686-687, 687-688, 688-689, 689-690, 690-691, 691-692, 692-693, 693-694, 694-695, 695-696, 696-697, 697-698, 698-699, 699-700, 700-701, 701-702, 702-703, 703-704, 704-705, 705-706, 706-707, 707-708, 708-709, 709-710, 710-711, 711-712, 712-713, 713-714, 714-715, 715-716, 716-717, 717-718, 718-719, 719-720, 720-721, 721-722, 722-723, 723-724, 724-725, 725-726, 726-727, 727-728, 728-729, 729-730, 730-731, 731-732, 732-733, 733-734, 734-735, 735-736, 736-737, 737-738, 738-739, 739-740, 740-741, 741-742, 742-743, 743-744, 744-745, 745-746, 746-747, 747-748, 748-749, 749-750, 750-751, 751-752, 752-753, 753-754, 754-755, 755-756, 756-757, 757-758, 758-759, 759-760, 760-761, 761-762, 762-763, 763-764, 764-765, 765-766, 766-767, 767-768, 768-769, 769-770, 770-771, 771-772, 772-773, 773-774, 774-775, 775-776, 776-777, 777-778, 778-779, 779-780, 780-781, 781-782, 782-783, 783-784, 784-785, 785-786, 786-787, 787-788, 788-789, 789-790, 790-791, 791-792, 792-793, 793-794, 794-795, 795-796, 796-797, 797-798, 798-799, 799-800, 800-801, 801-802, 802-803, 803-804, 804-805, 805-806, 806-807, 807-808, 808-809, 809-810, 810-811, 811-812, 812-813, 813-814, 814-815, 815-816, 816-817, 817-818, 818-819, 819-820, 820-821, 821-822, 822-823, 823-824, 824-825, 825-826, 826-827, 827-828, 828-829, 829-830, 830-831, 831-832, 832-833, 833-834, 834-835, 835-836, 836-837, 837-838, 838-839, 839-840, 840-841, 841-842, 842-843, 843-844, 844-845, 845-846, 846-847, 847-848, 848-849, 849-850, 850-851, 851-852, 852-853, 853-854, 854-855, 855-856, 856-857, 857-858, 858-859, 859-860, 860-861, 861-862, 862-863, 863-864, 864-865, 865-866, 866-867, 867-868, 868-869, 869-870, 870-871, 871-872, 872-873, 873-874, 874-875, 875-876, 876-877, 877-878, 878-879, 879-880, 880-881, 881-882, 882-883, 883-884, 884-885, 885-886, 886-887, 887-888, 888-889, 889-890, 890-891, 891-892, 892-893, 893-894, 894-895, 895-896, 896-897, 897-898, 898-899, 899-900, 900-901, 901-902, 902-903, 903-904, 904-905, 905-906, 906-907, 907-908, 908-909, 909-910, 910-911, 911-912, 912-913, 913-914, 914-915, 915-916, 916-917, 917-918, 918-919, 919-920, 920-921, 921-922, 922-923, 923-924, 924-925, 925-926, 926-927, 927-928, 928-929, 929-930, 930-931, 931-932, 932-933, 933-934, 934-935, 935-936, 936-937, 937-938, 938-939, 939-940, 940-941, 941-942, 942-943, 943-944, 944-945, 945-946, 946-947, 947-948, 948-949, 949-950, 950-951, 951-952, 952-953, 953-954, 954-955, 955-956, 956-957, 957-958, 958-959, 959-960, 960-961, 961-962, 962-963, 963-964, 964-965, 965-966, 966-967, 967-968, 968-969, 969-970, 970-971, 971-972, 972-973, 973-974, 974-975, 975-976, 976-977, 977-978, 978-979, 979-980, 980-981, 981-982, 982-983, 983-984, 984-985, 985-986, 986-987, 987-988, 988-989, 989-990, 990-991, 991-992, 992-993, 993-994, 994-995, 995-996, 996-997, 997-998, 998-999, 999-1000, 1000-1001, 1001-1002, 1002-1003, 1003-1004, 1004-1005, 1005-1006, 1006-1007, 1007-1008, 1008-1009, 1009-1010, 1010-1011, 1011-1012, 1012-1013, 1013-1014, 1014-1015, 1015-1016, 1016-1017, 1017-1018, 1018-1019, 1019-1020, 1020-1021, 1021-1022, 1022-1023, 1023-1024, 1024-1025, 1025-1026, 1026-1027, 1027-1028, 1028-1029, 1029-1030, 1030-1031, 1031-1032, 1032-1033, 1033-1034, 1034-1035, 1035-1036, 1036-1037, 1037-1038, 1038-1039, 1039-1040, 1040-1041, 1041-1042, 1042-1043, 1043-1044, 1044-1045, 1045-1046, 1046-1047, 1047-1048, 1048-1049, 1049-1050, 1050-1051, 1051-1052, 1052-1053, 1053-1054, 1054-1055, 1055-1056, 1056-1057, 1057-1058, 1058-1059, 1059-1060, 1060-1061, 1061-1062, 1062-1063, 1063-1064, 1064-1065, 1065-1066, 1066-1067, 1067-1068, 1068-1069, 1069-1070, 1070-1071, 1071-1072, 1072-1073, 1073-1074, 1074-1075, 1075-1076, 1076-1077, 1077-1078, 1078-1079, 1079-1080, 1080-1081, 1081-1082, 1082-1083, 1083-1084, 1084-1085, 1085-1086, 1086-1087, 1087-1088, 1088-1089, 1089-1090, 1090-1091, 1091-1092, 1092-1093, 1093-1094, 1094-1095, 1095-1096, 1096-1097, 1097-1098, 1098-1099, 1099-1100, 1100-1101, 1101-1102, 1102-1103, 1103-1104, 1104-1105, 1105-1106, 1106-1107, 1107-1108, 1108-1109, 1109-1110, 1110-1111, 1111-1112, 1112-1113, 1113-1114, 1114-1115, 1115-1116, 1116-1117, 1117-1118, 1118-1119, 1119-1120, 1120-1121, 1121-1122, 1122-1123, 1123-1124, 1124-1125, 1125-1126, 1126-1127, 1127-1128, 1128-1129, 1129-1130, 1130-1131, 1131-1132, 1132-1133, 1133-1134, 1134-1135, 1135-1136, 1136-1137, 1137-1138, 1138-1139, 1139-1140, 1140-1141, 1141-1142, 1142-1143, 1143-1144, 1144-1145, 1145-1146, 1146-1147, 1147-1148, 1148-1149, 1149-1150, 1150-1151, 1151-1152, 1152-1153, 1153-1154, 1154-1155, 1155-1156, 1156-1157, 1157-1158, 1158-1159, 1159-1160, 1160-1161, 1161-1162, 1162-1163, 1163-1164, 1164-1165, 1165-1166, 1166-1167, 1167-1168, 1168-1169, 1169-1170, 1170-1171, 1171-1172, 1172-1173, 1173-1174, 1174-1175, 1175-1176, 1176-1177, 1177-1178, 1178-1179, 1179-1180, 1180-1181, 1181-1182, 1182-1183, 1183-1184, 1184-1185, 1185-1186, 1186-1187, 1187-1188, 1188-1189, 1189-1190, 1190-1191, 1191-1192, 1192-1193, 1193-1194, 1194-1195, 1195-1196, 1196-1197, 1197-1198, 1198-1199, 1199-1200, 1200-1201, 1201-1202, 1202-1203, 1203-1204, 1204-1205, 1205-1206, 1206-1207, 1207-1208, 1208-1209, 1209-1210, 1210-1211, 1211-1212, 1212-1213, 1213-1214, 1214-1215, 1215-1216, 1216-1217, 1217-1218, 1218-1219, 1219-1220, 1220-1221, 1221-1222, 1222-1223, 1223-1224, 1224-1225, 1225-1226, 1226-1227, 1227-1228, 1228-1229, 1229-1230, 1230-1231, 1231-1232, 1232-1233, 1233-1234, 1234-1235, 1235-1236, 1236-1237, 1237-1238, 1238-1239, 1239-1240, 1240-1241, 1241-1242, 1242-1243, 1243-1244, 1244-1245, 1245-1246, 1246-1247, 1247-1248, 1248-1249, 1249-1250, 1250-1251, 1251-1252, 1252-1253, 1253-1254, 1254-1255, 1255-1256, 1256-1257, 1257-1258, 1258-1259, 1259-1260, 1260-1261, 1261-1262, 1262-1263, 1263-1264, 1264-1265, 1265-1266, 1266-1267, 1267-1268, 1268-1269, 1269-1270, 1270-1271, 1271-1272, 1272-1273, 1273-1274, 1274-1275, 1275-1276, 1276-1277, 1277-1278, 1278-1279, 1279-1280, 1280-1281, 1281-1282, 1282-1283, 1283-1284, 1284-1285, 1285-1286, 1286-1287, 1287-1288, 1288-1289, 1289-1290, 1290-1291, 1291-1292, 1292-1293, 1293-1294, 1294-1295, 1295-1296, 1296-1297, 1297-1298, 1298-1299, 1299-1300, 1300-1301, 1301-1302, 1302-1303, 1303-1304, 1304-1305, 1305-1306, 1306-1307, 1307-1308, 1308-1309, 1309-1310, 1310-1311, 1311-1312, 1312-1313, 1313-1314, 1314-1315, 1315-1316, 1316-1317, 1317-1318, 1318-1319, 1319-1320, 1320-1321, 1321-1322, 1322-1323, 1323-1324, 1324-1325, 1325-1326, 1326-1327, 1327-1328, 1328-1329, 1329-1330, 1330-1331, 1331-1332, 1332-1333, 1333-1334, 1334-1335, 1335-1336, 1336-1337, 1337-1338, 1338-1339, 1339-1340, 1340-1341, 1341-1342, 1342-1343, 1343-1344, 1344-1345, 1345-1346, 1346-1347, 1347-1348, 1348-1349, 1349-1350, 1350-1351, 1351-1352, 1352-1353, 1353-1354, 1354-1355, 1355-1356, 1356-1357, 1357-1358, 1358-1359, 1359-1360, 1360-1361, 1361-1362, 1362-1363, 1363-1364, 1364-1365, 1365-1366, 1366-1367, 1367-1368, 1368-1369, 1369-1370, 1370-1371, 1371-1372, 1372-1373, 1373-1374, 1374-1375, 1375-1376, 1376-1377, 1377-1378, 1378-1379, 1379-1380, 1380-1381, 1381-1382, 1382-1383, 1383-1384, 1384-1385, 1385-1386, 1386-1387, 1387-1388, 1388-1389, 1389-1390, 1390-1391, 1391-1392, 1392-1393, 1393-1394, 1394-1395, 1395-1396, 1396-1397, 1397-1398, 1398-1399, 1399-1400, 1400-1401, 1401-1402, 1402-1403, 1403-1404, 1404-1405, 1405-1406, 1406-1407, 1407-1408, 1408-1409, 1409-1410, 1410-1411, 1411-1412, 1412-1413, 1413-1414, 1414-1415, 1415-1416, 1416-1417, 1417-1418, 1418-1419, 1419-1420, 1420-1421, 1421-1422, 1422-1423, 1423-1424, 1424-1425, 1425-1426, 1426-1427, 1427-1428, 1428-1429, 1429-1430, 1430-1431, 1431-1432, 1432-1433, 1433-1434, 1434-1435, 1435-1436, 1436-1437, 1437-1438, 1438-1439, 1439-1440, 1440-1441, 1441-1442, 1442-1443, 1443-1444, 1444-1445, 1445-1446, 1446-1447, 1447-1448, 1448-1449, 1449-1450, 1450-1451, 1451-1452, 1452-1453, 1453-1454, 1454-1455, 1455-1456, 1456-1457, 1457-1458, 1458-1459, 1459-1460, 1460-1461, 1461-1462, 1462-1463, 1463-1464, 1464-1465, 1465-1466, 1466-1467, 1467-1468, 1468-1469, 1469-1470, 1470-1471, 1471-1472, 1472-1473, 1473-1474, 1474-1475, 1475-1476, 1476-1477, 1477-1478, 1478-1479, 1479-1480, 1480-1481, 1481-1482, 1482-1483, 1483-1484, 1484-1485, 1485-1486, 1486-1487, 1487-1488, 1488-1489, 1489-1490, 1490-1491, 1491-1492, 1492-1493, 1493-1494, 1494-1495, 1495-1496, 1496-1497, 1497-1498, 1498-1499, 1499-1500, 1500-1501, 1501-1502, 1502-1503, 1503-1504, 1504-1505, 1505-1506, 1506-1507, 1507-1508, 1508-1509, 1509-1510, 1510-1511, 1511-1512, 1512-1513, 1513-1514, 1514-1515, 1515-1516, 1516-1517, 1517-1518, 1518-1519, 1519-1520, 1520-1521, 1521-1522, 1522-1523, 1523-1524, 1524-1525, 1525-1526, 1526-1527, 1527-1528, 1528-1529, 1529-1530, 1530-1531, 1531-1532, 1532-1533, 1533-1534, 1534-1535, 1535-1536, 1536-1537, 1537-1538, 1538-1539, 1539-1540, 1540-1541, 1541-1542, 1542-1543, 1543-1544, 1544-1545, 1545-1546, 1546-1547, 1547-1548, 1548-1549, 1549-1550, 1550-1551, 1551-1552, 1552-1553, 1553-1554, 1554-1555, 1555-1556, 1556-1557, 1557-1558, 1558-1559, 1559-1560, 1560-1561, 1561-1562, 1562-1563, 1563-1564, 1564-1565, 1565-1566, 1566-1567, 1567-1568, 1568-1569, 1569-1570, 1570-1571, 1571-1572, 1572-1573, 1573-1574, 1574-1575, 1575-1576, 1576-1577, 1577-1578, 1578-1579, 1579-1580, 1580-1581, 1581-1582, 1582-1583, 1583-1584, 1584-1585, 1585-1586, 1586-1587, 1587-1588, 1588-1589, 1589-1590, 1590-1591, 1591-1592, 1592-1593, 1593-1594, 1594-1595, 1595-1596, 1596-1597, 1597-1598, 1598-1599, 1599-1600, 1600-1601, 1601-1602, 1602-1603, 1603-1604, 1604-1605, 1605-1606, 1606-1607, 1607-1608, 1608-1609, 1609-1610, 1610-1611, 1611-1612, 1612-1613, 1613-1614, 1614-1615, 1615-1616, 1616-1617, 1617-1618, 1618-1619, 1619-1620, 1620-1621, 1621-1622, 1622-1623, 1623-1624, 1624-1625, 1625-1626, 1626-1627, 1627-1628, 1628-1629, 1629-1630, 1630-1631, 1631-1632, 1632-1633, 1633-1634, 1634-1635, 1635-1636, 1636-1637, 1637-1638, 1638-1639, 1639-1640, 1640-1641, 1641-1642, 1642-1643, 1643-1644, 1644-1645, 1645-1646, 1646-1647, 1647-1648, 1648-1649, 1649-1650, 1650-1651, 1651-1652, 1652-1653, 1653-1654, 1654-1655, 1655-1656, 1656-1657, 1657-1658, 1658-1659, 1659-1660, 1660-1661, 1661-1662, 1662-1663, 1663-1664, 1664-1665, 1665-1666, 1666-1667, 1667-1668, 1668-1669, 1669-1670, 1670

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-25	10:40	603-604	104/150		TS	AP	P	P	Y	V
	10:40	603-604	46/150				P			
	11:10	604-605	123/141 T				P			
	11:17		21/144 B				P			
	11:10	605-606	144/104				P			
	11:30	606-607	137/137 E				P			
	1:30	607-608	135/135				P			
	1:06	608-609	50/141 B				P			
	1:07	608-609	72/144 T				P			
	1:25	608-609	22/144 T				P			
	1:15	609-610	94/138 T				P			
	1:16	609-610	35/138 B				P			
	2:15	610-612					P			
	2:08	611-612	39/62 B				P			
	2:09	611-612	23/62 T				P			

COMMENTS: ~~604-605 - B+VT~~ ~~604-605~~
 609-610 LM 9' B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
8:25	1:59	610-611	20/59		TS	AP	P		P	U
	2:01	610-611	39/59		I	I	P		P	U
	2:42	612-613	135/118		I	I	P		P	U
8-28	7:47	613-614	91/137		TS	AP	P		P	U
	7:50	613-614	12/137				P		P	
	7:49	613-614	29/137				P		P	
	7:48	613-614	75/137				P		P	
	8:01	614-615	12/137				P		P	
	8:02	614-615	12/137				P		P	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

613-614 BM B+VT 5

CHKD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-28	9AM	473A-590	15'	-	MB	V	P	P	Y	V
		592-593	8'							
		-	6'							
		-	10'							
		593-594	7'							
		595-596	9'							
		598-599	9'							
		599-600	10'							
		600-601	3'							
		601-602	4'							
3:30 PM		602-603	12'							
		609-610	10'							

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Gth

SIGNATURE: Paul Mark

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 136 of 244

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR	REPAIR TEST
		NUMBER	LENGTH			TYPE*	P/F		
8-30	10:32	475-616	143/183		TS			P	V
	10:34	616-472	18/18					P	
	11:04	617-590	22/22					P	
	11:05	616-617	7/71					P	
	11:09	617-618	68/68					P	
	11:13	618-591	22/22					P	
	11:35	475-618	44/44					P	
	11:36	475-616	40/183					P	
	11:37	616-618	100/100					P	
	1:15	618-619	10/214					P	
	1:16	418-619	204/219					P	
	1:19	619-620	10/208					P	
	1:58	619-620	100/208					P	
	1:59	619-620	96/208					P	
	1:21	620-621	10/208					P	
	1:36	620-621	38/208					P	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8-30	2:26	621-622	210/210		TS	AP	P	P	Y	✓
	2:27	622-623	205/205				P			
	2:30	623-624	212/212				P			
	3:02	624-625	203/203				P			
	3:27	625-626	66/216				P			
	3:28	625-626	150/216				P			
	3:54	626-627	223/223				P			
	4:17	627-628	236/236				P			
	4:33	628-629	229/229				P			
	5:47	629-630	100/240				P			
	5:50	629-630	124/240				P			
	6:01	630-631	30/258				P			
	6:05	630-631	228/258				P			
	6:18	631-632	272/272				P	↓	↓	↓

COMMENTS *629-630 B+VT TOP 11', MIDDLE 5'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM LENGTH EQUIP. NUMBER TECH. TEST P/F METHOD** REPAIR REPAIR TEST

DATE	TIME	SEAM	LENGTH	EQUIP. NUMBER	TECH.	TEST	P/F	METHOD**	REPAIR	REPAIR TEST
8-31	8:04	633-634	12' / 310	M	TS		AP	P	P	U
	8:05	633-634	180' / 310	B				P	P	
	8:22	633-634	58' / 310	T				P	P	
	8:29	632-633	25' / 291	T				P	P	
	8:30	632-633	244' / 291	B				P	P	
		634-607	" / 22					P	P	
		634-607	" / 22					P	P	

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

SIGNATURE:

[Handwritten Signature]

CHK'D BY:

[Handwritten Signature]

634
633

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/31	2:56	76-641	14/164 T	—	YS	AP	P	P	Y	✓
	3:00	76-641	25/164 M	—	YS	AT	P			
	3:25	641/642	10/169	—	YS	AT	P			
	3:30	641/642	159/169	—	YS	AT	P			
	5:13	76-641	45/164 B				P			
	5:13	76-641	80/164 L				P			
	5:35	642-643	162/162				P			
	5:45	643-644	150/160				P			
	7:56	644-651	67/67 F				P			
	5:40	644-645	61/61 E				P			
	7:44	652-645	36/36 E				P			
	7:44	652-646	36/36 E				P			
	7:48	645-646	16/16 E				P			
	7:36	651-646	66/66 E				P			
	8:05	646-647	137/137 E				P			

COMMENTS: 643-644 TOP 10' B+V

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

Sheet 140 of 241

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

9-1	8:11	647-648	123 / 123	E	TS	AP	P	P	✓	✓
	8:30	648-649	95 / 131	T			P	P	✓	✓
	8:31	648-649	10 / 131	X			P	P	✓	✓
	8:47	648-649	76 / 131	B			P	P	✓	✓
	8:47	649-650	117 / 117	TM			P	P	✓	✓
	8:47	650-17	80 / 106	T			P	P	✓	✓
	9:14	650-17	20 / 106	B			P	P	✓	✓
	10:31	641-389	22 /				P	P	✓	✓
	10:32	642-393	22				P	P	✓	✓
	10:36	643-392	22				P	P	✓	✓
	10:36	644-391	22 / 16				P	P	✓	✓
	11:01	646-390	22				P	P	✓	✓
	11:11	647-388	22				P	P	✓	✓
	11:16	648-387	22				P	P	✓	✓
	11:21	649-386	22				P	P	✓	✓

COMMENTS:

650-17 Bottom Trough Patch + VT

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-1	1:40	619-592	22	BEAD + VT	AD	F	P	Y	V	
	1:45	620-593			TS		P			
	1:46	621-594					P			
	1:51	622-595					P			
	1:49	623-596					P			
	2:01	624-597					P			
	2:05	625-598					P			
	2:17	626-599					P			
	2:21	627-600					P			
	2:20	628-601					P			
	2:28	629-602					P			
	2:30	630-603					P			
	2:36	631-604					P			
	2:40	632-605					P			
	2:40	633-606					P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

REPAIR TEST REPAIR METHOD** Y/N TYPE*

DATE TIME SEAM NUMBER LENGTH EQUIP TECH TEST TYPE* P/F

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
9-5	8:33	634-635	ENTIRE		TS					
	8:31	635-636	ENTIRE							
	8:35	634-636	ENTIRE							
	8:43	636-637	ENTIRE							
	8:44	634-637	ENT							
	8:49	634-638	ENT							
	8:50	637-638	ENT							
	9:05	639-634	ENT							
	9:05	638-639	ENT							
	9:09	637-690	ENT							
	9:10	634-640	ENT							
	9:19	640-688	ENT							
	9:19	639-607	ENT							
	10:39	638-612	ENT							
	10:38	637-613	ENT							
	10:44	636-614	ENT							
	10:45	635-615	ENT							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9/8	7:33	665-666	E		TS	AP	P	P	Y	V
	7:37	666-667	E		TS	AP	P			
	8:35	*583-668	22 E		↓	↓	↓	↓	↓	↓
	8:39	*588-669	22 E							
	10:14	576-668	164/241 T							
	10:19	668-669	E							
	10:23	*589-670	22							
	10:30	576-668	77/241 B							
	11:22	669-670	E							
	12:52	670-671	E							
	1:03	671-672	121/224 T							
	1:21	671-672	103/224 B							
	1:03	659-670	22							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEST	P/F	METHOD**	REPAIR	REPAIR TEST	Y/N	TYPE*
------	------	------	--------	--------	--------	-------	------	-----	----------	--------	-------------	-----	-------

9/1/85	9:06	E	589-653			TS								
	9:08	E	654-655											
	9:15	B	653-654	108										
	10:30	M	653-654	18										
	11:35	E	653-654	501										
	11:20	E	655-656											
	11:22	E	656-657											
	1:15	E	658-659											
	1:18	E	657-658											
	1:50	R	659-660											
	1:51	E	660-661											
	1:52	B	661-662											
	2:32	E	662-663											
	2:33	B	663-664											
	2:34	E	664-665											
			665-666											
			666-667											

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-11	10:13	672-673	224/22A		TS	AP	P	P	Y	V
	10:17	673-674	221/221		↓	↓	P	↓	↓	↓
	10:38	674-675								
	11:00	674-675								
	10:43	675-676								
	10:50	675-676								
	11:18	676-677								
	11:18	676-677								
	12:47	677-678								
	12:46	677-678								
	12:56	678-679								
	12:59	678-679								
	1:26	679-680								
	1:25	679-680								
	1:43	680-681	182/182							

COMMENTS: 677-678 35' U.M BEAD +VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

Sheet 146 of 241

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM EQUIP TECH TEST METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
9-11	1:50	182-182	181/181E		IS	↑				
	2:15	182-183	T			↑				
	2:47	182-183	S			↑				
	2:49	183-184	158/158			↑				
	2:55	184-185	154/154			↑				

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-12-95	8:27	673-655	22		TS	AP	P	P	Y	V
	8:10	674-656	22		TS	AP	P	↓	↓	↓
	8:20	675-657	22		TS	AP	P			
	8:13	676-658	22		TS	AP	P			
	8:42	677-659	22		TS	AP	P			
	8:42	678-660	22		TS	AP	P			
	8:48	679-661	22		TS	AP	P			
	8:48	680-662	22		TS	AP	P			
	8:57	681-663	22		TS	AP	P			
	9:11	682-664	22		TS	AP	P			
	9:10	683-665	22		TS	AP	P			
	9:10	684-666	22		TS	AP	P			
	9:14	685-667	22		TS	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST	REPAIR METHOD**	REPAIR TYPE*
		NUMBER	LENGTH					

9-12-95	10:40	686-687	E					
	10:46	687-688	E					
	10:50	688-689	E					
	10:57	689-690	E					
	11:10	690-691	T	104 155				
	11:11	690-691	O	51 15				
	11:13	691-692	E					
	11:32	694-695	O					
	12:50	692-693	E					
	1:00	693-694	E					
	1:47	694-695	T					
	1:35	695-696	E					
	2:17	696-697	E					
	2:27	697-698	E					
	2:20	698-699	E					

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9/12/25	2:25	699-700	E		TS	AP	P	P	Y	✓
	3:09	700-701			↓	↓	↓	↓	↓	↓
	2:52	701-702	E		↓	↓	↓	↓	↓	↓
	3:17	696-699	3: T		↓	↓	↓	↓	↓	↓
		702-703			↓	↓	↓	↓	↓	↓
	3:17	696-699	B		↓	↓	↓	↓	↓	↓
	3:25	696-698	E		↓	↓	↓	↓	↓	↓

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]



SIGNATURE: [Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	R/F	REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH						Y/N	TYPE*

9/13/95	7:38	702/703	18'		TS	AP	P	P	U	
	7:39	P-703	14'		TS	AP	P	P	U	
	7:40	P-703	14'		TS	AP	P	P	U	
	7:41	702/703	112'		TS	AP	P	P	U	
	7:45	703/704	118'	E	TS	AP	P	P	U	
	8:23	704/705	112'	E	TS	AP	P	P	U	
	8:27	705/706	112'	E	TS	AP	P	P	U	
	8:30	507/705								
	1:05	44/702	22'		TS	AP	P	P	U	
	8:01	543/703	22'		TS	AP	P	P	U	
	8:00	509/704	22'		TS	AP	P	P	U	

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:  SIGNATURE: 

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9/14/95	7:50	507/706	22'		TS	AP	P	P	Y	U
	7:57	508/705	22'		TS	AP	P			
	8:26	545/701	15'		TS	AP	P			
	8:45	546/700	22'		TS	AP	P			
	9:00	547/697	22'		TS	AP	P			
	10:00	583/697	19'		TS	AP	P			
	10:10	588/696	22'		TS	AP	P			
	10:20	589/695	22'		TS	AP	P			
	10:25	656/691	22'		TS	AP	P	CS	Y	U
	10:30	657/690	22'		TS	AP	P	<div style="border: 1px solid black; padding: 5px; display: inline-block;"> FAILED TRIAL SEAM </div>		
	10:35	658/689	22'		TS	AP	P			
	10:40	659/688	22'		TS	AP	P			
	10:45	660/687	22'		TS	AP	P			
	10:50	661/686	22'		TS	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: Toni Marks

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
------	------	-------------	--------	---------------	-------	------------	-----------------	------------	-------------------

9/5/95	11:12	615/710	15'		TS	P		✓	✓
	11:10	615/710	23'		TS	P		✓	✓
	11:16	708/716	32'		TS	P		✓	✓
	11:15	708/710	18'		TS	P		✓	✓
	11:30	615/708	40'		TS	P		✓	✓
	12:51	615/707	42'		TS	P		✓	✓
	11:31	707/708	84'		TS	P		✓	✓
	11:03	707/711	53'		TS	P		✓	✓
	5:04	707/711	69'		TS	P		✓	✓
	1:11	711/712	121'		TS	P		✓	✓
	1:19	712/713	60'		TS	P		✓	✓
	1:18	712/713	43'		TS	P		✓	✓
	1:25	713/714	107'		TS	P		✓	✓


COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:



SIGNATURE:



19720-70 21691-126

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-19	1:05	635-720	155 / 235 T		TS	AP	P	P	Y	V
	1:25	635-720	80 / 235 D				P			
	12:50	634-720	37 / 37 E		TS	AP	P			
	1:13	720-721	249 / 268 F		TS	AP	P			
	1:27	720-721	24 / 268 D		TS	AP	P			
	1:46	634-721	37 / 37 E		TS	AP	P			
	2:10 2:20	634-723	12 / 12 E				P			
	2:24	721-722	298 / 298 E				P			
	2:27	634-722	14 / 16 E				P			
	2:29	722-723	27 / 27 E				P			
	2:45	723-724	47 / 47 E				P			
	3:12	722-724	287 / 287 E				P			
	3:35	724-725	240 / 240 E				P			
	3:45	723-725	47 / 47 E				P			
	3:51	725-726	142 / 142 E				P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	R/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
------	------	-------------	--------	---------------	-------	------------	-----	-----------------	-----	-------------------

9-19	4:20	726723	47/47		TS	↑		P	Y	V
	4:35	726727	146/146					P		
	4:45	727-723	47/47					P		
	4:51	727-728	80/100					P		
	4:56	727-728	50/100					P		
	5:05	728-723	47/47					P		
	5:25	729-723	47/47					P		
	5:40	728-729	47/47					P		

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]
 SIGNATURE: [Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-20	7:50	723-730	20 / 75 B		TS	AP	P	P	Y	✓
	7:51	723-730	10 / 75 "		↓	↓	↓	↓	↓	↓
	8:15	723-730	45 / 75 "							
	7:57	719-730	10 / 77 B							
	8:14	719-730	67 / 77 T							
	8:13	719-729	22 / 22							
	8:52	720-711	22 / 22							
	8:54	721-712	22 / 22							
	9:15	722-713	22 / 22							
	10:53 10:54	724-714	22 x2 NARROW CAPSTRIP FUSION WELD TYPE							
	11:10	725-715	22 /							
	11:27	726-716	22							
	11:49	727-717	22							
	12:59	728-718	22							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*

9-20	1:35	706-731	109'/09"	E	TS			P		U
	1:40	731-732	107'	T						
	1:41	731-732	107'	B						
	1:56	732-733	95'/95"	E						
	1:57	733-734	85'	B						
	1:58	733-734	85'	T						
	2:19	734-735	74'/76"							
	2:20	734-70	20'	*						
	2:25	735-736	52'/52"	E						
	2:24	736-	14'/11"	*						
	2:33	736-737	25'/25"							
	2:32	736-	11'/11"	*						
	3:31	737-	11'/11"	L						
	2:37	737-	11'/11"	R						

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-20	3:03	S1-S2	142/142 E		VS	AP	P	P	Y	✓
	3:05	S2-S3	181/181 E		↓	↓	↓	↓	↓	↓
	3:51	S3-S4	137/177 T							
	3:57	S3-S4	10/177 B							
	3:10	S4-S5	118/176 B							
	3:32	S4-S5	58/176 T							
	4:09	S5-S6	144/144 E							
	4:27	S6-S7	72/72 E							
	4:30	S6-S8	41/41 E							
	4:37	S8-S9	32/32 E							
	4:26	S7-S8	22/22 E							
	4:34	S7-S9	52/52 E							

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip



CHK'D BY: [Signature]

SIGNATURE: [Signature]

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH					Y/N	TYPE*

9-21	8:35	SI-S10	68/216	T		TS	P		V
	9:05	SI-S10	148/216	T					V
	10:31			T					
	10:42	13-12	22/22	T					
	10:43	11-13		E					
	10:46	13-14		N					
	11:12	11-12		N					
	11:15	12-14		T					
	12:55	14-15		T					
	12:54	16-15	22	N					
	100	15-17		N					
	12:55	16-14		B					
	1:23	16-14	42/	T					
	2:33	16-17	15/	B					
	2:32	16-17	/	T					

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*



CROSS SEAM

Sheet 159 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-21	8:54	3-60			TS	AP	P	P	Y	✓
	8:52	2-59			↓	↓	↓	↓	↓	↓
	9:14	1-58								
	11:05	10-57								
	11:06	11-56								
	11:34	12-55								
	11:33	737-12								
	1:54	737-14								
	1:55	736-14								
	1:59	736-15								
	1:58	735-15								
	2:08	735-17								
	2:09	734-17								
		734-18								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *Paul Mark*

278 36 697

Sheet 161 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
9-28	10:14	^{Ac AD} 30-31	131 / 191 T		TS	AP	P	P	Y	✓
10-31	10:20	30-31	130 / 191 B				P			
10-30	10:18	31-32	193 / 143				P			
10-20	10:30	32-33	16 / 187 T				P			
10-17	10:57	32-33	17 / 183 P				P			
10-19	11:05	33-34	17 / 183 T				P			
10-16	11:09	33-34 ^B	136 / 183				P			
10-12	11:35	34-35	185 / 185 ^E				P			
10-17	1:33	35-36	181 / 187 ^E				P			
10-17	1:36	36-37	183 / 183 ^E				P			
10-17	2:15	37-38	151 / 18				P			
X-SEAMS	2:20 2:20	31-700	20				P			
	2:37	32-696	16				P			
	2:39	33-695	17				P			
	2:56	34-694	17				P			
	2:46	35-693	17				P			
	3:15	36-692	16				P			
	3:37	37-691	16				P			
3:20	3:40	38-690	14							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH					TYPE*	V/N
9-29	11:19	185-745	148/148	E	TS		P	U	
	11:21	745-746	154/154	E					
	1:01	746-747	116/146	T					
	1:02	746-747	30/146	S					
	1:11	747-748	46/142	S					
	1:12	747-748	96/142	T					
	1:50	748-749	139/139	T					
	1:57	749-750	130/13	E					
	2:30	750-751	126/126	M					
	2:35	751-752	119/119	M					
	3:13	752-753	114/114	M					
	3:22	753-754	107/107	M					
	3:33	754-755	98/98	M					

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

[Handwritten Signature]

531
 2/4
 8-5

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-2	3:50	765-766	18/148 ^T		TS	SP	P	P	Y	V
	4:13	765-766	130/148 ^B		↓	↓	P	↓	↓	↓
	4:07	766-767	14 ⁺ /141		↓	↓	P	↓	↓	↓
10-3	10:36	767-768	14 ⁺ /147 ^E		TS	AP	P	P	Y	V
	9:05	757-745	22		↓	↓	↓	↓	↓	↓
	9:06	756-746	22		↓	↓	↓	↓	↓	↓
		758-747	22 ⁺ Must BE	BE	CS	↓	↓	↓	↓	↓
	9:15	759-748	14/22		↓	↓	↓	↓	↓	↓
	11:00	760-749	22		↓	↓	↓	↓	↓	↓
	11:07	761-750	22		↓	↓	↓	↓	↓	↓
	11:16	762-751	22		↓	↓	↓	↓	↓	↓
	11:17	763-752	22		↓	↓	↓	↓	↓	↓
	10:40	768-769	38/153 ^B		↓	↓	↓	↓	↓	↓
10:45	768-769	115/153 ^T		↓	↓	↓	↓	↓	↓	

COMMENTS: * 758-747 Must BE CS
759-748 B Must BE B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Gitt

SIGNATURE: Paul Marke

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 164 of 241

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST TYPE*	P/F	METHOD**	REPAIR	REPAIR TEST TYPE*
		NUMBER	LENGTH							

10-2	11:35	667-757	17/17	B	VS	AF	P	P	P	V
	11:26	667-757	60/17	T						
	11:20	756-757	81/81							
	12:50	756-697	43/43							
	1:07	756-758	20/129	B						
	1:05	756-758	111/129	T						
	1:15	758-759	109/109	B						
	1:16	758-759	97/101	V						
	1:26	758-759	13/125	T						
	1:45	758-760	127/127							
	1:50	760-761	135/135							
	2:39	761-762	141/141							
	2:42	762-763	129/29							
	3:30	763-764	142/142							
	3:35	764-765	141/141							

COMMENTS:

* 756-758 TOP 8' B + VT

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST			
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*		
10-3	11:36	764-753	22/22		TS	AP	P					
	11:37	765-754	22/22				P					
	12:50	766-755	22/22									
	1:00	755-771	91/91									
	1:09	771-772	85/85									
	1:15	772-773	80/80									
	1:22	773-774	74/74									
	1:26	769-770	151/151									
	1:35	767-771	22/22									
	1:40	768-772	22/22									
	1:45	769-773	22/22									
	1:51	770-774	22/22					✓	✓	P		
	1:53											

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:



SIGNATURE:



NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH. TEST TYPE P/F METHOD Y/N REPAIR TEST REPAIR TYPE

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST	TYPE	P/F	METHOD	Y/N	REPAIR TEST	REPAIR TYPE
10-3	2:01	767-768	147/147	153/157	-	TS	AP						
	2:06	768-769	153/157										
	2:11	757-745	22/22										
	2:15	756-746	22/										
	2:30	758-747	22/22										
	2:41	759-748	22/22										
	2:44	760-749	22/22										
	2:59	761-750	22/22										
	3:02	762-751	22/22										
	3:20	763-752	22/22										

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-10	10:45	40-9	30/30 ^E		TS	AP	P	P	Y	✓
	10:45	39-9	22/22		↓	↓	↓	↓	↓	↓
	10:46	40-39	118/141							
	10:55	39-41	92/92							
	11:13	43-41	89/87							
	11:17	41-42	22/22							
	11:27	42-43	23/54							
	11:29	42-43	31/54							
	11:33	42-39	53/53							
	11:36	40-34	23/141							
	12:51	43-44	30/128							
	12:50	43-44	98/128							
	1:18	40-A	11/11							
	1:11	40-B	22/22							
	1:00	40-C	22/22							

COMMENTS # 41-43 TOP 8' B WT

* V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHECKED BY: *[Signature]*

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

Sheet 168 of 241

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
10-10	1:44	45-46	22/22	58/58	TS			D		U
	1:45	44-45	58/58							
	1:46	44-46	77/71							
	1:50	47-45	60/60							
	1:50	47-46	71/71							
	2:05	48-47	133/133							
	2:21	48-49	1/2/62							
	2:22	50-48	73/73							
	2:23	49-50	22/22							
	2:28	51-50	78/79							
	2:28	51-49	55/55							
	2:40	40-I	10/10							
	2:31	40-4	2/2							
	2:45	40-6	2/2							
	3:12	40-D	2/2 x2							
	3:11	40-E	2/2							
	3:11	40-F	2/2							

COMMENTS:

* V-Vacuum, S-Spark, AP Air Pressure, VI Visual Impact, AI-Air Lance

** B - Bend, P - Patch, CS - Cap Strip

CHECKED BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-10	3:32	51-52	136/136 E		TS	AP	P	P	Y	U
	3:50	52-54	128/128 E		↓	↓	↓	↓	↓	↓
	3:45	52-53	28/28 E							
	3:46	53-54	22/22 E							
	3:58	53-55	35/35 E							
	3:58	54-55	133/133 E							
	4:20	56-55	98/98 E							
	4:29	56-57	22/22 E							
	4:32	55-57	77/77 E							
	4:39	56-58	98/98 E							
	4:41	57-58	22/22 E							
	4:47	57-59	55/77 E							
	5:06	58-59	138/138 E							
	5:07	58-60	40/40 E							
	5:05	59-60	22/22 E							

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. TECH. TEST METHOD** REPAIR TYPE

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEST	METHOD**	REPAIR	TYPE
10-10	5:10		59-61	141/141		TS		P		U
	5:15		60-61	44/44				P		↑

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance
 ** B - Bend, P - Patch, CS - Cap Strip

CHECKED BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-11	4:50	686-775	142/142		TS	AP	P	P	Y	✓
	4:54	775-776	151/151		↓	AP	P	↓	↓	↓
	5:25	776-777	149/149		↓	AP	P	↓	↓	↓
	5:41	777-778	149/149		↓	AP	P	↓	↓	↓

COMMENTS:

* V - Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL - Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *Paul G. H.*

SIGNATURE: *Paul H. H.*

11
69

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-11	8:53	61-23	19/19		JS	AP	P	P	Y	✓
	8:56	62-24	22/22		↓	↓	↓	↓	↓	↓
	10:14	61-62	121/173							
	10:15	61-62	32/173							
	10:35	61-63	16/16							
	10:31	62-63	22/22							
	10:31	63-64	20/20							
	10:24	62-64	19/156							
	10:25	62-64	87/150							
	10:51	64-65	177/177							
	11:07	65-66	46/46							
	11:08	66-67	23/22							
	11:08	65-67	126/126							
	11:12	66-68	37/37							
	10:33	67-68	22/127							
	10:31	67-68	101/127							

COMMENTS: 67-68 BEAD +v BOTTOM 4'

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY [Signature]

SIGNATURE: [Signature]

STORMWATER DRAIN

Sheet 175 of 241

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-12		783-784	30'		TS	AP	P	P	Y	✓
		784-785	33							
		785-786	41							
		786-787	20							
		786-787	23							
		787-788	48							
		788-789	26							
		789-790	18							
		789-790	26							
		790-791	26							
		791-792	23							
		791-792	18							
		792-793	14							
		792-793	24'							
		793-794	33							

COMMENTS

794-795 13
794-795 23

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY [Signature]

SIGNATURE [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Foham Bay Landfill

PROJECT NO.: 876-HP

NYC Department of Environmental Protection


DATE	TIME	SEAM		FOUR NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST
		NUMBER	LENGTH			TYPE*	P/R		

10-12	7:45	65-27	19/19	TS					
	7:45	66-29	20/20	AP					
	7:51	68-30	19/19						
	7:55	69-31	18/18						
	7:55	71-32	22/22						
	8:04	72-33	19/19						
	8:05	73-34	19/19						
	8:10	75-35	18/19						
	8:14	76-36	17/17						
	8:15	77-37	17/17						
	8:49	64-26	21/21						
	9:21	775-62	22/22						
	9:23	776-63	22/22						
	9:26	777-64	22/22						
	9:26	778-65	22/22						


COMMENTS:

- * Vacuum, S-Spark, AP Air Pressure, VI Visual, Impact, AL-Air Lance
- ** B - Bend, P - Patch, CS - Cap Strip

CHIEF BY:



SIGNATURE:



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-12	10:27	778-779	144/144		TS	AP	P	P	Y	✓
	10:31	779-780	144/144		↓	↓	P	↓	↓	↓
	11:21	779-666	22/22				P			
	11:27	780-667	22/22				P			
	11:30	780-781	143/143		↓	↓	P	↓	↓	↓

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bend, P - Patch, CS - Cap Strip

CHK'D BY [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
------	------	------	--------	--------	---------------	------	------------	-----	-----------------	------------	-------------------

10-13			795-796	22		TS	P		P		U
			795-796	17					P		U
			796-797	36					P		U
			797-798	21					P		U
			797-798	16					P		U
			798-799	32					P		U

COMMENTS

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHECK'D BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]

178
97
81

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-16	10:16	38-78	84/178		TS	AP	P	P	Y	U
	10:25	38-78	81/178		↓	↓	↓	↓	↓	↓
	10:33	78-79	/							
	10:49	79-80	50/50							
	10:50	80-81	22/22							
	10:57	79-81	117/117							
11:20	689-78	689-78	7/15							
11:22	689-78	689-78	8/15							
11:40	688-79	688-79	14/14							
	11:41	687-79	8/8							
	11:46	687-80	12/20							
	11:41	686-80	3/20							

COMMENTS *38-78 middle 13' BEAD INT

* V-Vacuum S-Spark, AP-Air Pressure, VI-Visual I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY  SIGNATURE: 

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill PROJECT NO: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet 186 of 241

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	METHOD**		

10-17	10:53	85-80	22		TS			P	V
	10:56	85-84B	15						
	10:57	84B-84							
	11:15	84-80	12						
	11:14	84-81	20/						
	11:22	84-83	40/						
	10:58	84-83	17/						
	11:32	81-83	46/						
	11:31	83-82	101/						
	11:37	82-81	37/						
	11:38	82-86	142/						
	1-21	86-87	130/						
	1-13	87-89	20/						
	1-14	88-89	22						
	1:31	89-90	27						

COMMENTS:
 84B-80 + EXT WEID + VT PM
 84A-87 + EXT WEID + VT PM
 90-91 + EXT WEID + VT PM

* V-Vacuum, S-Spark, AP-Air Pressure, VI Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*
 SIGNATURE: *[Signature]*



NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NO: 876-HP

PROJECT NAME: Pelham Bay Landfill

Sheet 181 of 241

DATE TIME SEAM NUMBER LENGTH EQUIP TECH TEST P/F METHOD** V/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	P/F	METHOD**	V/N	REPAIR TEST TYPE*
10-17	1:45	87-88	88/118		TS	AP	P	P	Y	V
	1:47	87-89	30/118							
	1:47	88-90	57/119							
	1:55	88-96	44/119							
	2:36	90-91	140/140							
	3:11	85-686	16/11							
	3:16	84B-775	22/22							
	3:16	83-776	22							
	3:31	82-777	22							
	3:31	86-778	22							
	3:26	87-779	20							
	3:27	88-780	20							
	2:54	90-781	20							
	3:00	91-782	20							

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI Visual Impact, AI-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-18	9:22	800	51/105		VI TS	AP	P	P	Y	U
	9:22	800	54/105							
	9:32	800-801	14/117	VI	VI					
	9:40	800-801	103/117	*	*					
	10:36	806-804	54/54							
	10:38	805-806	32/32							
		802-803	57/70							
		802-803	12/70							
	11:37	801-805	22/28							
	11:36	805-807	20/20							
	11:35	801-807	25/25							
	12:41	801-806	20/25							
	12:40	801-804	21/21							
	12:46	804-803	66/66							
	12:51	803-802	57/70							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

DATE TIME SEAM NUMBER LENGTH EQUIP NUMBER TECH TEST TYPE** METHOD** V/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	METHOD**	V/N	REPAIR TEST
10/18/95	12:50 pm	803-802	13/70		TS				
	1:02 pm	802-380	27/61		AP				
	1:01 pm	802-380	34/81						
	9:16 am	195-800	51/105						
	9:17 am	195-800	40/105						
	9:27 am	195-800	4/105						
	2:00 pm	808-809	130/180						
	1:59 pm	809-801	19/19						
	2:17 pm	802-803	12/12						
	2:18 pm	803-803	12/12						
	2:21 pm	365-808	166/166						
	3:28	206-810	150/147						
	3:23	816-800	20/20						
	3:25	206-810	27/147						
	809-810								

COMMENTS:

V-Vacuum, S-Spark, AP-Air Pressure, VI Visual, I-Impact, AL Air Lance
 B - Bead, P - Patch, CS - Cap Strip

CHK'D BY

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-19	1:43	809-812	22/22		TS	AP	P	P	Y	V
	2:05	808-811	22/22							
	1:37	206-812	159/ B							
	2:21	206-812	123/ M							
	2:22	206-812 Patch	29/ T							
	1:50	811-812	272/ T							
	1:51	811-812	44/ B							
	2:31	812-365	193/ B							
	2:32	812-365	111/ T							
	3:41	812-814	20/LO							
	3:57	813-811	24/20							
	3:49	232-814	244/							
	4:28	232-814	22/							
	4:27	232-814	21/							
	4:29	813-814	8/ T							

COMMENTS: 4:03 813-814 280/ B
 4:12 813-35L 28/ B
 4:24 813-35L 127/ M

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

DATE TIME SEAM LENGTH EQUIP. NUMBER TECH. TEST TYPE P/F METHOD** Y/N REPAIR TEST TYPE*

DATE	TIME	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	METHOD**	Y/N	REPAIR TEST TYPE*
10-23	12:55	14' 1/4	92-90					V	
	12:55	22' 2/22	92-39						
	12:58	8' 2/22	92-42						
	12:59	14' 2/22	92-42						
	1:04	17' 1/17	92-43						
	1:02	6' 4/76 E-12	92-94						
	1:12	79'	93-94						
	-		92-93		EXTRUSION WELDED ORS	WEX			
	1:30	22	93-44						
	1:30	22	93-46						
	1:55	8' 2/21	93-47						
	1:55	13' 2/21	93-47						
	1:58	11' 1/11	93-48						
	2:02	10	93A-48						
	2:09	22	93A-50						

COMMENTS: * 92-94 END 12' B+VT | * 93-93A B+VT (4' cut) | # (ENTRY) B+VT

** B - Bead, P - Patch, CS - Cap Strip

* V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

FORM 26-408 (NON-DESTRUCTIVE)

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-23	2:19	94-96	20/63		TS	AP	P	P	Y	✓
	2:18	94-96	43/63				P			
	2:23	95-96	22/22				P			
	2:22	94-95	118/118 ^E				P			
	2:26	96-97	69/69 ^E				P			
	2:41	95-97	70/115				P			
	2:50	95-97	45/115				P			
	3:00	97-98	183/188				P			
	3:02	98-99	37/37				P			
	3:03	98-100	151/151				P			
	3:04	99-100	22				P			
	3:15	99-101	33/33				P			
	3:16	100-101	148/148				P			
					✓	✓				

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE TIME SEAM NUMBER LENGTH EQUIP. NUMBER TECH TEST TYPE P/F METHOD** Y/N REPAIR TEST

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH	TEST TYPE	P/F	METHOD**	Y/N	REPAIR TEST
10-23	3:38	101-102	82'		TS					
	3:26	101-103	97'							
	3:27	102-104	79'							
	3:31	103-104	103							
	3:35	104-105	115'							
	3:44	104-106	69							
	3:58	105-107	114							
	3:50	105-105	23							
	4:01	106-107	79							
	4:25	107-108	137							
	4:25	107-109	52'							
	4:26	108-109	22'							
	4:28	108-110	128							
	4:30	109-110	18							
	4:45	109-110	34							

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bend, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-24	11:20	92-220	11/11		TS	AP	P	P	Y	✓
	11:15	94-221	21/21				P			
	11:16	95-222	20/20				P			
	11:00	99-223	20/20				P			
	11:03	98-224	20/20				P			
	10:51	99-225	20/20				P			
	10:52	101-226	20/20				P			
	10:46	102-227	21/21				P			
	10:45	104-228	21/21				P			
	9:33	105-229	21/21				P			
	9:30	107-230	16/16				P			
	9:11	108-231	10/10				P			
	8:07	814-108	11/11				P			
	8:06	814-110	12/12				P			
	8:04	813-110	21/21				P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			
10-24	3:57	113-52	20'	VS	↑	P	P	P	Y	↑
	3:56	114-54	20		↑	P	P	P	Y	↑
	4:01	115-55	20		↑	P	P	P	Y	↑

COMMENTS: * 113-54 (S)+V7

* 114-55 (S)+V7

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
1024	2:08	112-51	20 1/20		TS	AP	P	P	Y	V
	2:08	112-PATCH	21/21				P			
	2:09	PATCH-94	21/11				P			
	2:07	112-96	22				P			
	2:33	112-97	22				P			
	2:35	112-98	22				P			
	3:22	112-100	22				P			
	3:23	112-101	22				P			
	3:35	112-103	13				P			
	3:36	112-104	22				P			
	3:38	112-106	22				P			
	3:39	113-106	22				P			
	3:42	113-107	22				P			
	3:47	112-113	95/164				P			
	3:48	112-113	69/164				P			
	3:57	114-115	187 E		V		P			
	4:00	114-115	193 E		V		P			

COMMENTS: (* 114-115 (B)+VT END 6'
 * 112-52 (C)+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B-Bead, P-Patch, CS-Cap Strip

CHK'D BY: [Signature] SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST			REPAIR TYPE	
		NUMBER	LENGTH			METHOD**	F/F	TYPE*		
10-24	12:55	PATCH-354	16'		TS				P	✓
	7:50	PATCH-111	10'						P	✓
	7:57	PATCH 116	14/14						P	
	12:52	111-353	20/20						P	
		111-							P	
	12:59	111-351	20/20						P	
	1:06	111-349	13/13						P	
	105	111-348	20/20	(1/2 of CS)					P	

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10/25	8:51	116-117	22'		TS	AP	P	P	Y	V
	8:50	115-116	23'		↓		P			
	8:50	115-117	166'				P			
	9:07	116-118	16'				P			
	9:08	118-117	167'				P			
	9:08	116-57	22'				P			
	10:46	118-119	60'				P			
	9:12	118-58	22'				P			
	10:45	119-60	22'				P			
	10:51	118-120	117'				P			
	10:51	119-120	22'				P			
	10:36	119-121	50'				P			
	10:36	121-61	22'				P			
	11:15	121-120	121'				P			
	11:25	121-123	116'		↓	P				

COMMENTS

* V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 193

of 241

24158-122

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST TYPE*	P/F	REPAIR METHOD**	V/N	REPAIR TYPE*	COMMENTS
		NUMBER	LENGTH								
10-25	1:46	128-127	22'		TS			P	Y	V	
	1:46	128-129	78'					P			
	1:49	126-128	73'					P			
	1:24	129-68	22'					P			
	1:30	129-130	56'/59'					P			
	1:31	130-70	22'					P			
	2:06	129-130	103'/159'					P			
	2:13	130-131	82'/159'					P			
	2:14	130-131	77'/159'					P			
	2:22	131-132	159'					P			
	2:27	132-134	89'/21'					P			
	2:43	132-134	27'/11'					P			
	2:46	133-134	22'					P			
	2:45	133-132	42'					P			
	2:58	134-135	44'					P			
	2:57	133-135	90'					P			
	3:12	135-136	155'					P			
	3:15	137-138	127'					P			
	3:16	136-137	22'					P			

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead P - Patch, CS - Cap Strip

CHECK'D BY: *[Signature]*
 SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-25	11:26	122-123	22		TS	AP	P	P	Y	V
	11:27	121-122	43		↓	↓	P	↓	↓	↓
	12:45	122-63	22							
	12:46	124-64	22							
	11:44	122-124	40'							
	11:45	123-121	117'							
	12:48	125-65	22							
	12:59	125-124	40'							
	105	124-126	117'							
	106	125-126	22							
	1:09	127-125	38							
	1:10	127-126	43							
		126-128	73							
	123	127-67	22							
	1:23	129-127	52/83							

COMMENTS: 1:47 129-127 3/83

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: Paul Mark

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH						

10-25	PM 3:40	131-71			TS	↑			V
		132-72							
	3:35	133-74							
	3:35	135-75							
	3:25	136-76							
	3:25	137-77							

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-26	9:00	815-816	32	40-40	TS	A	P	P	Y	V
	9:07	816-817	31	40-40			P			
	9:11	817-818	31	40			P			
	9:25	818-819	35	40			P			
	10:15	819-820	10				P			
	10:24	819-820	19				P			
		*819- 820	13' EXTRUSION WELD		BAUT *		P			
	10:21	820-738	21				P			
	10:22	820-738	21				P			
	10:23	820-PACT	13				P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip



CHK'D BY:

Paul G...

SIGNATURE:

Paul Make

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE TIME SEAM EQUIP. TECH. TEST TYPE* P/F METHOD** Y/N TYPE*

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	METHOD**	Y/N	TYPE*
10-26	1:06	111-139	22		TS					↑
	1:06	110-139*	16/22							↑
	1:21	109-139*	16/22							↑
	12:49	113-139	22							↑
	12:49	114-140	22							↑
	12:50	139-140	22							↑
	12:55	140-141	74							↑
	1:36	141-142	11/29							↑
	1:39	141-142	58/29							↑
	12:54	115-141	22							↑
	1:47	142-143	78							↑
	1:48	117-142	22							↑
	149	118-143	22							↑
	1:55	143-144	79							↑
	1:56	144-120	22							↑

COMMENTS:

* * B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10/26	2:59	151-152	83		TS	AP	P	P	Y	V
	3:05	152-129	22		↓	↓	↓	↓	↓	↓
	3:30	153-130	22							
	3:36	152-153	86							
	3:36	154-131	22							
	3:37	153-154	86							
	3:38	132-155	22							
	3:39	154-155	48							
	3:55	154-156	40							
	3:56	155-156	22							
	4:10	156-157	41							
	4:11	155-157	43							
	4:15	157-134	22							
	4:16	158-135	22							
	4:21	157-158	20/86							
	4:22	157-158	58/86							

COMMENTS:

- * V - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: Paul Galt

SIGNATURE: Paul Mah

92002
1/2002
22

Sheet 200 of 241
GAIL FONG
510-9
1-3535

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-26	2:06	144-145	81		TS	AP	P	P	Y	V
	2:06	121-145	22							
	2:15	145-146	40/83							
	2:16	145-146	43/83							
	2:20	146-123	22							
	2:22	147-124	22							
	2:21	146-147	24							
	2:36	147-149	65							
	2:50	147-148	13'							
	2:55	149-150	22							
	2:51	148-149	22							
	2:57	148-126	22							
	2:56	151-128	22							
	2:35	148-151	12'							
	2:55	149-151	60							

COMMENTS: * 147-150 B+VT
* 151-150 B+VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
10-30	2:00	823-824	41 / 177		TS	AP	P	P	Y	✓
	2:46	823-824	131 / 177		↓	↓	↓	↓	↓	↓
	2:01	824-762	12'							
	2:15	824-763	8'							
	2:17	825-763	12'							
	2:34	825-764	8'							
	2:35	826-764	12'							
	2:37	826-765	8'							
	2:57	824-825	13 / 177	T						
	3:02	824-825	13 / 177	B						
	3:06	824-825	151 / 177	B						
		825-826								
	3:46	825-826	156	B						
	3:16	825-826		T						

COMMENTS: * 823-824 Middle 5' B+W

* A - Arc Gun S - Spark AP - Air Pressure VI - Visual I - Impact M - Air Lance
 ** B - Bead P - Patch CS - Cap Strip

CHK'D BY: Carl G. H.

SIGNATURE: [Signature]



NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	Y/N	REPAIR TYPE*
		NUMBER	LENGTH			P/F	TYPE*			
10-30	3:51	827-828	117' / 134'		TS					V
	3:56	827-828	117' / 134'							V
	3:45	827-826	107'							V
	3:45	827-826	107'							V
	3:47	828-828	83							
	4:22	829-826	47'							
	4:23	828-829	47'							
	4:26	829-765	12							
	4:27	828-766	22							
	4:28	827-767	22							

COMMENTS: * 827-826 6 (B+VT)

* VACUUM SPREAD AT AN PRESSURE AT A GOOD TEMPERATURE IN THE LABORATORY

** FIELD PRACTICE - Cap Strip

CHECKED BY

[Signature]

SIGNATURE

[Signature]

4:22 827-828
 4:27 828-766
 4:27 829-765
 4:27 827-767
 827-828
 828-829
 829-765
 828-766
 827-767

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-3	1:12	165-138	28/78		TS	AP	P	P	Y	✓
	1:16	165-138	50/70		↓	↓	P	↓	↓	↓
	1:25	137-165	28/28		↓	↓	P	↓	↓	↓

COMMENTS

* VA - vomit, S - Spark, AP - Air Pressure, VI - Visual Impact, AL - Air Leak

** B - Back, P - Patch, CS - Cap Strip

CHECKED BY: Rob Galt

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet 205 of 241

84
16
P
41
18
23

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR TYPE*
		NUMBER	LENGTH						
11-6	9:19	165-167	44/59		TS	AD			
	9:23	165-167	15/59						
	9:36	165-166	99/175						
	11:34	165-166	80/175						
	9:35	166-167	22/22						
	10:44	169-170	22/22						
	10:50	167-169	15/41						
	10:53	167-169	18/41						
	11:31	165-38	22/22						
	11:35	166-78	22/22						
	11:42	166-168	61/61						
	11:43	168-79	22/22						
	11:32	165-77	125/125						
	1:05	168-170	22/22						
	1:06	170-171	121/121						

COMMENTS: * 165-166 middle 16' B+VT
* 167-169 " " 8' D+V

* Vacuum Snoop - AP Air Pressure - Visual Inspect - All Air Leaks

* B - Backfill - Tarballs - Cap Sump

CHIEF

[Signature]

SIGNATURE

[Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-6	1:12	168-171	58/58		TS	AP		P	Y	N
	1:19	171-172	121/158		↓	↓	↓	↓	↓	↓
	1:20	171-172	37/158							
	1:24	172-87	9/9							
	1:25	172-80	20/20							
	1:31	171-81	22/22							
	1:45	166-170	30/103							
	1:46	166-170	43/103							
	1:53	167-170	17/17							
	1:54	166-170	30/103							
	1:57	169-171	49/49							
	2:05	171-173	40/40							
	2:22	178-172	21/21							
	2:23	178-87	13/13							
	2:29	178-177	20/20							

COMMENTS

* V - Vacuum, P - Leak, AP - Air Pressure, VI - Visual, I - Impact, AL - Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY Dal G...

SIGNATURE Paul M...

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			P/F	TYPE*		Y/N	TYPE*
11-6	2:30	177-89	22/22		TS			P		V
	2:55	177-176	50/50							
	2:56	176-90	21/21							
	3:05	177-172	33/33							
	3:06	176-172	38/38							
	3:08	176-175	85/85							
	3:09	175-91	22/22							
	3:16	174-91	84/84							
	3:20	175-174	118/118							
	3:40	175-172	37/37							
	3:41	174-172	21/21							
	3:46	173-174	18/18							
	3:47	172-173	22/22							
	3:56	179-179	240/240							
	4:05	174-162	18/18							

COMMENTS

* Vacuum Suction - At All Pressures - At All Pressures - At All Pressures
 ** Head Penetration - Cap Sump

Checked By: *[Signature]*

Signature: *[Signature]*

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Felham Bay Landfill

PROJECT NO. 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-6	4:07	174-179	75/240		TS	AP	P	P	Y	U
	4:33	174-179	165/240		TS	↓	P	↓	↓	↓
	4:19	179-180	40/40		TS	↓	P	↓	↓	↓
	4:20	180-164	17/17		↓	↓	P	↓	↓	↓
	4:21	179-163	19/19		↓	↓	P	↓	↓	↓
	4:26	179-181	207/207		↓	↓	P	↓	↓	↓
	4:25	180-181	22/22		↓	↓	P	↓	↓	↓

COMMENTS

* M - Vacuum, S - Spar, AP - Air Pressure, VI - Visual Impact, AL - Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY



SIGNATURE:



DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST	P/F	REPAIR		REPAIR TEST
		NUMBER	LENGTH					METHOD**	Y/N	
11-7	7:54	181-183	23/23		TS					
	7:55	181-182	137/137							
	7:56	182-183	22/22							
	8:05	182-184	106/176							
	8:05	182-184	70/76							
	8:07	183-184	24/24							
	8:13	184-226	17/17							
	8:17	182-224	13/13							
	8:18	180-182	39/35							

COMMENTS

* Vacuum Spout - Seal Pressure - Visual - Impact - Air - Air Lance
 ** Seal Pad - Pad - Seal - Cap Strip

CLIENT BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
8/15	8:18	824-838	10/169		TS	AP	P	P	Y	✓
11/13	8:19	824-838	137/165		↓	↓	P P P P P P P P P P P P	↓	↓	↓
	8:23	838-839	141							
	8:23	838-184	16							
	8:23	839-184	18							
	8:30	839-207	15							
	8:34	842-839	72							
	8:42	842-840	70							
	8:56	840-839	141							
	9:05	840-841	50							
	9:06	841-842	50							
	9:15	842-767	17							
	9:30	838-765	10							

COMMENTS:

* 841 - b
 @ 840 - c
 839 - p
 > BEAD + VT ENTIRE SEAM

* A - Vacuum, S - Spark, AP - Air Pressure, VI - Visual, HI - Impact, AI - Air Lance


** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

[Handwritten Signature]

SIGNATURE:

[Handwritten Signature]



NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill
 PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM NUMBER	SEAM LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	TEST P/R	REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
11-13	10:35	201-204	57'		TS	AP			Y	V
	10:36	204-184	37'							
	10:45	203-204	30'							
	10:47	202-204	141							
	11:45	202-204	30							
	11:09	204-205	132'							
	11:10	204-206	104'							
	11:11	205-206	22							
	11:36	205-208	32'							
	11:36	207-208	22'							
	1:15	206-208	89'							
	1:16	206-208	18'							
	1:20	208-209	63'							
	1:22	208-209	49							
	1:46	208-209	28							

COMMENTS:

*V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 B-Bend, P-Partial, CS-Cap Strip

CHD BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Follam Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11/13	1:46	207-209	27'		TS	AP	P	P	Y	✓
	1:39	209-210	114		↓	↓	↓	↓	↓	↓
	1:46	209-210	53'							
	2:45	205-184	37'							
	2:45	207-184	36'		✓	✓				
11/15	11:04	204-424	20'		↓	↓	↓	↓	↓	↓
	11:05	206-430	20							
	11:12	208-431	10							
	11:13	208-431	10'							
	11:22	209-476	20							
	11:24	210-477	20		↓	↓	↓	↓	↓	↓

COMMENTS:

* A - Vacuum, S - Spot, AP - Air Pressure, V - Visual, I - Impact, L - Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHECKED BY: *Ed Galt*

SIGNATURE: *P. Mark*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME Pelham Bay Landfill

PROJECT NO. 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			P/F	- TYPE*			
11-17	3:01	853-854	99'		TS			P	Y	V
	3:02	854-847	22'							
		858-859								
	3:37	85485	97'							
	3:40	855-847	22'							
	3:45	855-856	91'							
	3:46	856-847	22'							
	4:23	856-838	85'							
	4:35	858-859	75'							
	4:44	859-860	73'							
	4:22	858-847	11'							
	4:27	858-857	8'							
	4:43	860-857	22'							
	4:36	859-857	22'							

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 - B-Bead, P- Patch, CS-Cap Strip

NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION

SIGNATURE:

CHANGED BY:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pellham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-17	10:27	478-843	92'		TS	AP	P	P	Y	✓
	11:29	843-844	125'		↓	↓	P	↓	↓	↓
	11:32	844-845	127'							
	11:35	845-846	125'							
	12:54	847-848	23'							
	12:55	846-849	118'							
	12:59	847-850	22'							
	1:44	848-849	90'							
	1:46	848-850	13'							
	1:55	849-850	93'							
	2:03	847-851	22'							
	2:04	850-851	105'							
	2:35	851-852	107'							
	2:49	853-847	22'							
	2:49	852-847	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NYC Department of Environmental Protection

NON DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD*	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-18	11:43	849/	12'		TS	AP	P	P	Y	✓
	11:45	848/	7'							
	1:00	850/	19'							
	1:15	852/	19'							
	1:20	853/	16'							
	1:29	851/	20'							
	2:15	862/	10', 22'							
	2:17	861/	13'							
	2:27	860/	17'							
	2:28	859/	19'							
	2:40	858/	19'							
	2:41	857/	12'							
	2:44	855/	19'							
	2:45	856/	19'							
	2:55	854/	19'		↓	↓	↓	↓	↓	↓

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHKD BY *Paul G. [Signature]*

SIGNATURE: *R. Campbell*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.:

876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/P			
11/20/95		210	168		TS		AIR	P		V
		211	170							
		212	64							
		213	22							
		214	76							
		212	30							
		213	54							
		213	9							
		213	78							
		214	78							
		214	26							
		215	133							
		215	20							

COMMENTS:

- V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 - B - Bend, P - Patch, CS - Cap Strip

CHK'D BY:

[Signature]

SIGNATURE:

[Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-21	1:57	879-216	24'		TS	AP	P	P	Y	V
	1:58	874-879	8'		↓	↓	↓	↓	↓	↓
	2:03	881-215	22							
	2:04	879-881	21/253							
	2:50	879-881	23/253							
	2:55	872-879	98/207							
	3:15	872-879	1/207							
	3:05	881-884	40'							
	3:06	881-883	100'							
	3:07	883-884	22'							
	3:25	873-878	172'							
	3:26	878-879	22'							
	3:16	873-879	10/36							
	3:27	873-879	10/36							
	3:28	880-881	22							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B- Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP	TECH	TEST		REPAIR	REPAIR TYPE
		NUMBER	LENGTH			TYPE	METHOD		
11-21	3:35	881-882	48		TS				✓
	3:37	878-888	115						✓
	3:40	880-882	109						✓
	3:49	882-885	148						✓
	3:50	882-888	22						✓
	3:51	883-885	157						✓

COMMENTS:

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 B-B-Bead, P-Patch, CS-Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG
 PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
11-22	11:18	842-886	160		TS	AP	P	P	Y	V
	11:22	886-887	169'		↓	↓	↓	↓	↓	↓
	12:57	887-888	170'							
	1:05	888-890	54/142							
	1:07	888-890	88/142							
	1:21	890-891	95							
	1:25	889-891	55							
	1:55	888-c	18'							
	1:57	887-b	11'							
	2:03	887-b	8'							
	2:04	886-a	16'							
	2:24	891-892	44'							
	2:25	889-892	53'							
	2:32	889-890	55							
	2:33	889-888	25							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]

SIGNATURE: [Signature]

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HP

Sheet 235 of 241

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR Y/N	REPAIR TYPE*
2/5	2:52	994-674	18'		NV				Y	V
	2:53	995-673	18'							
	3:00	995-996	115'							
	3:10	995-996	70/115'							
	3:02	996-997	112'							
	2:57	996-672	17'							
	2:58	671-997	18'							
	3:17	997-998	116'							
	3:10	998-670	15'							
	3:23	999-669	16'							
	3:30	998-999	111'							
	3:40	999-1000	112'							

COMMENTS:

* V-Vacuum, S-Spark, AP Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip



SIGNATURE: *[Signature]*

CHK'D BY: *[Signature]*

NYC Department of Environmental Protection NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
12-6	7:50	1000-578	13 E		NV	AP	P	P	Y	V
	8:16	1001-576	20 E		↓	↓	↓	↓	↓	↓
	8:50	1000-1001	110 E							
	9:05	1001-1002	33/111 T							
	8:58	1001-1002	78/111 B							
	9:10	1002-1003	88/107 T							
	8:41	1002-1003	19/107 B							
	9:28	1003-1004	99 E							
	10:35	1002-581	7 E							
	10:28	1003-581	16 E							
	10:27	1004-580	16 E							
	11:02	1004-1005	112 L							
	11:39	1007-1008	96 E							
	11:25	1006-1007	25/116 T							
	11:35	1006-1007	91/116 B							

COMMENTS:

* 1002-582 B+VF

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip



CHK'D BY: [Signature]

SIGNATURE: [Signature]

137/199
235/270
137

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
12-7	7:35	1005-1006	105		NV					
	7:37	1005-579	26							
	7:47	1006-578	18							
	7:45	1007-558	22							
	7:47	1008-558	32							
	8:04	1008-1009	59							
	8:04	1009-558	31							
	8:13	1009-1010	31							
	8:14	1010-558	21							
	8:25	1010-559	11							
	8:16	1010-P	11 x 2							

COMMENTS: 1007-577 B+V T RM

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

1006-7
 11:25-11:35 B
 12-6

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
12-7	11:04	951-1011	39 ^{4R}	40	NV	AT	P	P	Y	V
	12:45	1011-916	19 ^E	40						
	1:07	1011-1012	27/63 ^B	42						
	1:07	1011-1012	13/63 ^T	40						
	1:05	1011-1012	29/63 ^B	46						
	10:13	1012-1013	62 ^E	46						
	1:09	1013-915	19 ^E	40						
	1:19	1013-914	19 ^E	42						
	11:21	1014-914	7 ^E	40						
	1:20	1013-1014	20 ^B	46						
	1:30	1013-1015	16 ^E	41						
	1:32	1015-1016	19 ^E	42						
	2:02	1017-1014	29 ^E	30						
	2:13	1017-1015	17 ^E	48						
	2:14	1017-1016	26 ^E	42						


COMMENTS:

* 1011-917 / 951-1011 / Bottom 22' B+VT

1014-1015 around outlet > B + VT

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip



CHK'D BY:

[Handwritten signature]

SIGNATURE:

931
[Handwritten signature]

NON-DESTRUCTIVE SEAM TEST LOG


PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
------	------	-------------	--------	---------------	-------	------------	-----	-----------------	-----	-------------------

12-7	2:03	1014-928	20'	40	NV	AT		P	V	V
	2:01	1017-929	14	40						
	2:31	1017-1018	65	44						
	2:50	1018-930	9	40						
	2:49	1018-919	63	46-45						
	2:48	1019-931	19	40-39						
	3:47	1019-1020	20/58	40-40						
	3:48	1019-1020	38/58	40-42						
	3:59	1021-1620	15/35	42						
	3:58	1021-1020	20/35	44						

BAY



COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AI-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: [Signature]
 SIGNATURE: [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
12.14	8:50	573-1054	ENT		NV	AP		P	Y	✓
	8:52	1054-526	ENT		↓	↓	↓	↓	↓	↓
	8:58	1054-1041	ENT							
	9:00	1041-525	ENT							
	9:05	1041-1042	ENT							
	9:09	1042-524	ENT							
	9:14	1042-1043	ENT							
	9:17	1043-516	ENT							
	9:22	1043-1044	ENT							
	9:27	1044-1045	ENT							
	9:30	1044-523	ENT							
	10:02	1045-1046	ENT							
	10:07	1046-1047	ENT							
	10:15	1047-522	ENT							
	10:22	1047-1048	ENT							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

Paul G. [Signature]

SIGNATURE:

Paul [Signature]

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH						Y/N	TYPE*
12-14	10:30	1048-521	ENT		NV	AP		P	Y	N
	10:52	1048-1049	ENT							
	10:59	1049-520	ENT							
	11:10	1049-1050	ENT							
	11:15	1050-519	ENT							
	11:45	1050-1051	ENT							
	12:40	1051-518	ENT							
	12:52	1051-052	ENT							
	1:06	1052-517	ENT							
	1:15	1052-1053	ENT							
	1:38	1053-514	ENT							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: *[Signature]*

SIGNATURE: *[Signature]*

PANEL REPLACEMENT DATA

11/11/11

11/11/11

11/11/11

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/11/96	Pm	R32/R120	21'		CK	AP	P	B+P	Y	V
		R33/R120	28'							
		R33/R119	20'							
		R35/R118	22'							
		R36/R117	22'							
		R37/R116	22'							
		R39/R115	22'							
		R40/R113	22'							
		R42/R112	22'							
		R43/R111	22'							
		R45/R108	22'							
		R46/R107	22'							
		R48/R107	8'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: 

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST TYPE*	P/F	REPAIR METHOD**	Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH							

6/11/96	Am	S71/Patch	63'	CK	CK	AF	P	B+P	Y	V
		R121/Patch	43'							
		R122/Patch	26'							
		R102/R121	10'							
		R100/R120	20'							
		R99/R119	20'							
		R97/R118	20'							
		R90/R117	20'							
		R88/R116	20'							
		R124/S73	20'							
		R124/Patch	17'							
		R124/S72	22'							
		R124/S132	26'							
		R123/S131	61'							
		R122/S130	20'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/11/96	Am	R113/R115	40'	CK	CK	AP	P	B+P	Y	V
		R114/R115	22'							
		R114/R116	144'							
		R115/R116	44'							
		R116/R117	185'							
		R117/R118	173'							
		R118/R119	170'							
		R119/R120	162'							
		R120/R121	53'							
		R120/R122	10'							
		R120/R122	118'							
		R122/R123	108'							
		R123/R124	61'							
		R121/R122	22'							
		R123/S71	20'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: Bob Galt

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST TYPE*	REPAIR METHOD**	REPAIR Y/N	REPAIR TYPE*
------	------	-------------	--------	---------------	-------	------------	-----------------	------------	--------------

6/10/96	PM	R81/R106	14'		CK	AP	P	Y	V
		R81/R108	8'						
		R82/R108	13'						
		R82/R109	8'						
		R84/R109	11'						
		R84/R112	9'						
		R85/R112	26'						

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/10/96	pm	R109/R110	22'		CK	AP	P	B+P	Y	V
↓		R109/R112	20'		↓	↓	↓	↓	↓	↓
	R110/R112	112'								
	R111/R112	66'								
	R112/R113	181'								
	R113/R114	143'								
	R67/R107	22'								
	R69/R107	22'								
	R70/R107	22'								
	R72/R106	18'								
	R73/R106	22'								
	R75/R106	22'								
	R76/R106	22'								
	R78/R106	22'								
	R79/R106	8'								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: *Bob Gitt*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TYPE*
		NUMBER	LENGTH			P/F	TYPE*		


6/10/96	Am	R98/722	13'	R99/722	8'	CK	AP	P	B&P	Y	V
		R99/721	11'	R100/721	10'						
		R100/696	11'	R101/696	6'						
		R101/695	15'	R103/695	6'						
		R106/697	22'	R107/698	80'						
		R106/698	115'	R108/698	115'						
		R108/698	66'	R110/698	22'						
		R108/699	112'	R108/699	20'						

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/10/96	am	R100/R101	64'		CK	AP	P	B+P	Y	V
↓		R100/R102	152'		↓	↓	↓	↓	↓	↓
		R101/R102	22'							
		R101/R103	66'							
		R102/R104	75'							
		R102/R105	78'							
		R103/R104	91'							
		R103/S33	8'							
		R104/R105	9'							
		R105/S71	29'							
		R105/S72	12'							
		R105/S33	32'							
		R104/S33	72'							
		R19/R103	66'							
		R98/TR3	8'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: *[Signature]*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

REPAIR TEST REPAIR METHOD** Y/N TYPE*

DATE TIME SEAM EQUIP. TECH. TEST TYPE* P/F METHOD** Y/N TYPE*

DATE	TIME	SEAM	EQUIP. NUMBER	TECH.	TEST	TYPE*	P/F	METHOD**	Y/N	TYPE*
6/7/96	PM	128'	R92/R94	SP	↓	AP		B.P	Y	V
		120'	R91/R92							
		57'	R91/R93							
		97'	R91/R98							
		117'	R91/R97							
		22'	R97/R98							
		117'	R97/R99							
		94'	R98/R99							
		213'	R99/R100							
		9'	R98/R95							
		10'	R98/R96							
		8'	R10/R96							

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/7/96	am	R88/733	20'		SI	AP	P	B+P	Y	V
↓		R88/233	9'		↓	↓	↓	↓	↓	↓
	R89/TR11	12'								
	R88/TR11	12'								
	TR7/R95	11'								
	TR7/R94	10'								
	TR5/R94	11'								
	TR5/R92	9'								
	TR4/R92	13'								
	TR4/R91	8'								
	TR3/R91	13'								
	R93/R94	16'								
	R92/R93	22'								
	R95/R96	50'								
	R94/R95	93'								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: Pat Gitt

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

Sheet _____ of _____

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-BP

DATE	TIME	SEAM	LENGTH	EQUIP. NUMBER	TECH.	TEST	REPAIR METHOD**	REPAIR TYPE*	Y/N	REPAIR TYPE*
------	------	------	--------	---------------	-------	------	-----------------	--------------	-----	--------------

6/7/96	Am	R85/R87	247'		SP	AP	P	B+P	Y	V
		R87/R88	248'							
		R88/R89	165'							
		R88/R90	70'							
		R89/R90	22'							
		R90/R91	43'							
		R90/R93	34'							
		R89/R93	10'							
		R89/R94	45'							
		R89/R95	45'							
		R89/R96	45'							
		R89/PAL	14'							
		TR10/PAL	9'							
		R96/PAL	10'							
		R87/734	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHKD BY: _____

SIGNATURE: _____

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP


DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/6/96	pm	S12/R81	5'		SP	AP	P	B or P	Y	✓
		S12/R82	16'		↓	↓	↓	↓	↓	↓
		737/R82	6'							
		737/R83	9'							
		736/R83	14'							
		736/R85	7'							
		735/R85	29'							
		R68/221	22'							
		R70/220	22'							
		R71/219	22'							
		R73/218	22'							
		R74/217	22'							
		R75/258	22'							
		R77/259	22'							
		R79/260	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: 

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet _____ of _____

DATE TIME SEAM NUMBER LENGTH EQUIP NUMBER TECH TEST TYPE P/F METHOD** Y/N REPAIR TEST


DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP	NUMBER	TECH	TEST	TYPE	P/F	METHOD**	Y/N	REPAIR TEST
6/6/96	pm	TK6/T	22'	22'	ST	ST	SP	AP	P		B&P	Y	V
		TK8/e	22'	22'									
		TK9/	22'	22'									
		TK4/5	22'	22'									
		5-11/TK81	6'	6'									
		5-11/TK86	11'	11'									
		5-10/TK86	50'	50'									
		5-11/TK86	95'	95'									
		TK81/TK86	161'	161'									
		TK81/TK82	240'	240'									
		TK82/TK84	147'	147'									
		TK82/TK83	107'	107'									
		TK83/TK84	22'	22'									
		TK83/TK85	90'	90'									
		TK84/TK85	153	153									

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
6/6/96		TR10/TR11	69'		SP	AP	P	B+P	Y	✓
		TR 9/TR11	29'		↓	↓	↓	↓	↓	↓
		TR11/SE Tie _n	22'		↓	↓	↓	↓	↓	↓
		TR11/SSE Tie _n	22'		↓	↓	↓	↓	↓	↓
		TR11/SSW Tie _n	22'		↓	↓	↓	↓	↓	↓
		TR11/SW Tie _n	22'		↓	↓	↓	↓	↓	↓
		Patch ^{SS} /733	22'		↓	↓	↓	↓	↓	↓
		Patch ^{SSE} /733	22'		↓	↓	↓	↓	↓	↓
		Patch ^{SSW} /733	22'		↓	↓	↓	↓	↓	↓
		Patch ^{SW} /733	22'		↓	↓	↓	↓	↓	↓
		TR1 / T	22'		↓	↓	↓	↓	↓	↓
		TR2 / T _e	22'		↓	↓	↓	↓	↓	↓
		TR3 / T _e	22'		↓	↓	↓	↓	↓	↓
		TR4 / T _e	22'		↓	↓	↓	↓	↓	↓
		TR5 / T _e	22'		↓	↓	↓	↓	↓	↓

COMMENTS:

- * V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
- ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: *[Signature]*

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

NON-DESTRUCTIVE SEAM TEST LOG

Sheet _____ of _____

DATE	TIME	SEAM	LENGTH	NUMBER	EQUIP	TECH.	TEST	REPAIR	METHOD**	Y/N	REPAIR TEST TYPE*
------	------	------	--------	--------	-------	-------	------	--------	----------	-----	-------------------

6/6/96	Am	TR1/699 th	16	TR1/699 th	84	SP	AP	P	B+P	Y	V
		TR1/722	122'	TR1/724	126'						
		TR2/723	123'	TR4/725 th	19'						
		TR4/725 th	103'	TR5/727	60'						
		TR5/726	57'	TR6/727	22'						
		TR7/728	60'	TR6/728	57'						
		TR8/729	37'	TR8/729	37'						
		TR8/7210	69'	TR8/7210	69'						
		TR9/7210	22'	TR9/7210	22'						

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/30/96		R57/Tie in	22'							
		R58/Tie in	↓							
		R59/Tie in								
		R60/Tie in								
		R61/Tie in								
		R62/Tie in								
		R63/Tie in								
		R64/Tie in								
	R65/Tie in									
		R66/Tie in								
5/31/96		R56/R80 ✓	29'							
		R65/R80 ✓	22'							
		R66/R80 ✓	22'							
		R67/R80 ✓	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP. NUMBER	TECH.	TEST	REPAIR	REPAIR TEST
							TYPE*	P/F	METHOD**
									TYPE*
5/30/96			R36	22'					
			R37						
			R38						
			R40						
			R41						
			R43						
			R44						
			R46						
			R47						
			R49						
			R50						
			R52						
			R53						
			R55						
			R56						

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/30/96		R72/R73	126'							
		R71/R73	116'							
		R73/R75	195'							
		R73/R74	46'							
		R75/R76	195'							
		R74/R76	46'							
		R74/R75	22'							
		R76/R78	88'							
		R76/R77 ✓	155'							
		R77/R78 ✓	22'							
		R78/R79 ✓	88'							
		R77/R79 ✓	155'							
		R32/Tie in	22'							
		R33/Tie in								
		R34/Tie in								

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill PROJECT NO.: 876-HP

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP	TECH.	TEST	REPAIR	METHOD	Y/N	REPAIR TEST TYPE
------	------	------	--------	--------	-------	-------	------	--------	--------	-----	------------------

			R48/R67	22'							
	5/30/96		R49/R67								
			R51/R67								
			R52/R67								
			R53/R67								
			R54/R67								
			R56/R67	22'							
			R67/R69	56'							
			R67/R68	180'							
			R68/R69	22'							
			R69/R70	56'							
			R68/R70	180'							
			R70/R72	126'							
			R70/R71	116'							
			R71/R72	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____



NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/28/96		R61/R62 ✓	68'							
		R62/R63 ✓	74'							
		R63/R64 ✓	75'							
		R64/R65 ✓	75'							
		R65/R66 ✓	55'							
		R62/R56 ✓	22'							
		R63/R56 ✓	22'							
		R64/R56 ✓	22'							
		R65/R56 ✓	22'							
		R66/R56 ✓	22'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST TYPE*	P/F	METHOD**	REPAIR	
		NUMBER	LENGTH						Y/N	TYPE*


5/28	1:00/PM	265	254	20	CT	AF				
		255	256	58	CI	AF				
		257	256	21	CI	AF				
		257	258	43	CT	AF				
		259	258	49		AF				
		258	256	20		AF				
		259	256	21		AF				
		260	250	9		AF				
		260	256	12		AF				
		261	256	21	CT	AF				
		261	260	69		AF				
		264	260	54		AF				
		244	245	22		AF				

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:



DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST	REPAIR	METHOD**	Y/N	REPAIR TYPE
		NUMBER	LENGTH							


5/20/92	7:15	R1/S15	14'	—	CT	AP	P			
	7:16	R2/S16	10'		CT	AP	P			
	7:17	R3/S18	22'		CT	AP	P			
	7:18	R4/S18	22'		CT	AP	P			
	8:36	R1/R2	15		CT	AP	P			
	8:36	R2/R3	19		CT	AP	P			
	8:37	R3/R4	27		CT	AP	P			
	8:37	R4/R5	36		CT	AP	P			
	8:39	R5/R6	42		CT	AP	P			
	8:39	R6/R7	53		CT	AP	P			
	8:40	R7/R8	51		CT	AP	P			
	8:55	R8/S17	17		CT	AP	P			
	8:55	R8/S18	5		CT	AP	P			
	8:55	R8/R9	42'		CT	AP	P			
	8:55	R7/S19	22'		CT	AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE: *John M. [Signature]*



2-3-5

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/20/96	9:08	R9	EV S-175 ^{DC} 19'		CT	AP	F			
5/20	9:15	R9	R10 ^V 46'		CT	AP	P			
5/20	9:21	R5	EV S-179 ^{DC} 32'		CT		P			
	10:59	R10	EV S-177 ^{DC} 22'		CT		P			
	11:00	R10	R11 ^V 47'		CT		P			
	11:00	R11	EV S-178 ^{DC} 22'		CT		P			
	11:01	R11	R12 ^V 50'		CT		P			
	11:02	R12	EV S-200 ^{DC} 22'		CT		P			
	11:02	R12	R13 ^V 54'		CT		P			
	11:06	R13	EV S-203 ^{DC} 22'		CT		P			
	11:12	R14	EV S-204 ^{DC} 22'		CT		P			
	11:20	R14	R15 ^V 62'		CT		P			
	11:21	R15	EV S-226 ^{DC} 22'		CT		P			
	11:25	R15	R16 ^V 68'		CT		P			
5/20/96	11:35	R16	EV ^V 22'		CT		P			

COMMENTS: ~~11:38 R16/R17 71'~~ ETL P

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: *Yvira Mykolayevych*

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP NUMBER	TECH.	TEST TYPE	P/F	METHOD	REPAIR TEST	
		NUMBER	LENGTH						Y/N	TYPE

5/20/96	11:38	R16	R17	71'	CT	AT				
	12:35	R17	R18	22'	CT					
	12:35	R17	R18	73'	CT					
	12:40	R17	R18	22'	CT					
	12:55	R18	N	22'	CT					
	13:01	R13	R14	57'	CT					
	13:45	R8	E	22	CT					
	13:45	R7	E	22	CT					
	13:45	R6	E	22	CT					
	13:50	R5	E	22	CT					
	13:55	R4	E	22	CT					
	13:55	R3	E	22	CT					
	14:10	R2	E	22	CT					
5/20/96	14:10	R1	E	22	CT					

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY:

SIGNATURE:

John M. [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5-20	7:20	R6/190	20'							
	14:10	R1/159	7'							
	14:25	R10/425	15'							
	14:45	R9/195	20'							
	14:50	R11/426	15'							
	14:50	R11/426	6'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: T. March

SIGNATURE: YM

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

Sheet _____ of _____

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: _____

876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH	TEST		REPAIR METHOD**	REPAIR Y/N	REPAIR TEST TYPE*
		NUMBER	LENGTH			TYPE*	P/F			

5-21	7:30	R12/427	20'	—	CT	AP	P			
	7:35	R13/428	12'							
	7:37	R13/429 - C.S.								
	7:37	R14/429	18'							
	7:37	R14/430	3'							
	7:40	R15/430	13'							
	7:40	R15/430	6'							
	7:40	R15/431	3'							
	7:44	R16/431	4'							
	7:44	R16/431	12'							
	7:45	R16/476	4'							
	7:45	R17/476	17'							
	7:47	R17/477	4'							
	7:47	R18/477	15'							

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/22/96	8:00	R22 ^{Succ} / R691 ^{No Rough}	20'		Chan Thalg	Air Press	P			
	8:00	R24 / R692	20'		CT	AP	P			
	7:58	R20 / R693	20'		CT		P			
	7:58	R19 / R694	21'		CT		P			
	8:55	R23 / R690	20'				P			
	8:40	R24 / R689	20'				P			
	8:40	R25 / R688	17'				P			
	8:45	R25 / R687	5'				P			
	7:58	R19 / R20	67'				P			
	8:00	R20 / R21	68'				P			
	8:00	R21 / R22	63'				P			
	8:18	R22 / R23	63'				P			
	8:55	R23 / R24	64'				P			
	8:40	R24 / R25	61'				P			
5/22/96	8:45	R25 / R26	61'		Chan Thalg	A Press	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

Yuri Mykolayevych

DATE	TIME	SEAM NUMBER	LENGTH	EQUIP NUMBER	TECH	TEST TYPE	METHOD	Y/N	REPAIR TYPE
5/22/96	8:45	R26/R687	13'		Chan Thak	Air Pr			P
	9:00	R26/R686	7'		CT				P
	9:04	R26/R27	47'						P
	9:25	R27/R28	60'						P/P
	9:45	R28/R29	73'						P/P
	10:30	R29/R30	72'						P
	11:00	R30/R31	43'						P
		R29	NW 75'	2'		Vacuum			-
		R27	NW 75'	5'		Vacuum			-
	9:25	R27	N 77'	11'		Air Pr			P
	9:25	R28	NW 77'	7'					P
	9:45	R28	NNE (P776)	21'					P
	9:45	R29	P776	11'					P
	10:35	R29	P777	10'					P

COMMENTS

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHKD BY:

SIGNATURE:

[Handwritten Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/22/96	10:35	R30	P777 ^(NW) ✓	8'	Chan Thalq	Air Pres.	P			
	11:05	R30	P778 ^{NE} ✓	13	CT					
	11:00	R31	P778 ^{NW} ✓	6'						
	11:00	R31	P779 ^{NE} ✓	6						
	11:15	R31	P779 ^{ENE} ✓	21						
	11:15	R31	(S87) ESE ✓	21						
	11:30	R30	S87 ✓	31						
	11:30	R29	P80 ✓	21						
	11:38	R28	S82 ✓	22						
	12:45	R28	S83 ✓	4						
	12:45	R27	S83 ✓	15						
	12:49	R27	S84 ✓	6						
	12:49	R26	P81 ^S ✓	21						
2 parts SE SW	12:35	R25	S79 ✓	10 & 16 = 26						
	1:15	R24	P78 ✓	22						

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

Yuri Mykolayenko

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection
 PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

Sheet

of

DATE	TIME	SEAM		EQUIP	TECH	TEST		REPAIR	REPAIR TEST
		NUMBER	LENGTH			TYPE	METHOD		

5/22/96	pm	R23	20	\$5-38	20	Chn Thok	Air Pres	P	
		R22	20	\$5-37	20	CT			
		R21	20	\$5-36	20				
		R20	20	\$5-35	20				
		R19	20	\$5-34	20				
		5693/R-21	4'				V-box	P	
		5-692/R-22	22'				V-box	P	

COMMENTS:

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 B-Bead, P-Patch, CS-Cap Strip

CHK'D BY:

SIGNATURE:

John M. [Signature]

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/F		Y/N	TYPE*
5/24/96	12:55	R32/S152	17'	—	CT	AP	P			
↓	2:00	R33/8	9'		CT	AP	P			
↓	2:00	R33/6	8'		CT	AP	P			
5/28/96	8:00 am	R32/R33V	218'		C/D	AP	DOPE			
5/24/96	2:02	R33/R34	42'		CT	AP	P			
↓	2:02	R34/?	15'		CT	AP	P			
↓	2:05	R34/?	7'		CT	AP	P			
↓	2:13	R34/R36	107'		CT	AP	P			
↓	2:05	R36/?	12'							
↓		R36/?	3'							
5/28/96		R33/R35	111'							
↓		R35/R36	111'							
↓		R36/R37	214'							
↓		R37/R38	58'							
↓		R34/R35	22'							

COMMENTS: ~~R37/R38 58'~~

V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

NON-DESTRUCTIVE SEAM TEST LOG

NYC Department of Environmental Protection

PROJECT NAME: Pelham Bay Landfill


PROJECT NO.: 876-HR

DATE	TIME	SEAM	NUMBER	LENGTH	EQUIP.	TECH.	TEST	TYPE*	P/F	METHOD**	REPAIR	Y/N	REPAIR TEST	TYPE*
------	------	------	--------	--------	--------	-------	------	-------	-----	----------	--------	-----	-------------	-------

5/28	8:15		R37/38	124'				AP	P					
			R40/39	156				AP	P					
			R42/40	168				AP	P					
			R43/42	177				AP	P					
			R43/45	74				AP	P					
			R43/44	147				AP	P					
			R38/39	20				AP	P					
			R22/41	20				AP	P					
			R48/46	112				AP	P					
			R47/46	109				AP	P					
			R46/44	146				AP	P					
			R45/46	77				AP	P					
			R41/43	39				AP	P					
			R29/47	109				AP	P					
			R40/R38	54										
			R41/R40	42										
			R43/R41	39										

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance
 ** B-Bead, P-Patch, CS-Cap Strip



SIGNATURE: _____

CHK'D BY: _____

NYC Department of Environmental Protection

NON-DESTRUCTIVE SEAM TEST LOG

PROJECT NAME: Pelham Bay Landfill

PROJECT NO.: 876-HP

DATE	TIME	SEAM		EQUIP. NUMBER	TECH.	TEST		REPAIR METHOD**	REPAIR TEST	
		NUMBER	LENGTH			TYPE*	P/E		Y/N	TYPE*
5/28	9:20 AM	R50/R49	48		AP	AP	P			
		R48/R47 ✓	21			AP	P			
		R49/R48 ✓ <small>LOWER</small>	32			AP	P			
		49/R48 ✓ <small>GAPOR</small>	84			AP	P			
		R51/R49 ✓ <small>UPPER</small>	129			AP	P			
		R51/R49 ✓ <small>LOWER</small>	40			AP	P			
		R51/R50 ✓	21			AP	P			
		R50/R49 ✓	48			AP	P			
		R52/R50	33			AP	P			
		R52/R50	7			AP	P			
		R52/R51 ✓	177			AP	P			
		R53/R52 ✓	237			AP	P			
		R55/53 ✓	61			AP	P			
		R54/53 ✓	177			AP	P			
		R54/56 ✓	178			AP	P			

COMMENTS:

* V-Vacuum, S-Spark, AP-Air Pressure, VI-Visual, I-Impact, AL-Air Lance

** B - Bead, P - Patch, CS - Cap Strip

CHK'D BY: _____

SIGNATURE: _____

B-5 HDPE Geomembrane Trial Seam Log

**HDPE GEOMEMBRANE
TRIAL SEAM LOG - WEEKLY DATA SUMMARY
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Dates	Equipment Type*	Number of Peel/Shear Tests Conducted	Peel Test Break Value Range **	Shear Test Break Value Range **
5/3/95 to 5/4/95	E, F	24	65 (E) to 161.0 (F)	164.2 (E) to 199.2 (F)
5/8/95 to 5/12/95	E, F	30	79.7 (E) to 195.6 (F)	140.1 (F) to 202 (F)
5/15/95 to 5/18/95	E, F	54	81.4 (E) to 170.2 (F)	159 (E) to 205.3 (F)
5/22/95 to 5/25/95	E, F	72	74 (E) to 154 (F)	153 (F) to 193 (F)
5/30/95 to 6/2/95	E, F	58	77.1 (E) to 151 (E)	154.5 (E) to 191 (F)
6/5/95 to 6/9/95	E, F	52	97 (F) to 153 (E)	142 (F) to 187 (F)
6/12/95 to 6/16/95	E, F	36	98 (E) to 144 (F)	154 (F) to 184 (E)
6/19/95 to 6/23/95	E, F	62	81 (E) to 153 (F)	140 (F) to 178 (E)
6/28/95 to 6/30/95	E, F	44	95 (F) to 159 (E)	145 (F) to 200 (E)
7/3/95 to 7/7/95	E, F	64	93 (E) to 146 (E)	152 (F) to 194 (F)
7/10/95 to 7/14/95	E, F	72	81 (E) to 143 (E)	127 (F) to 173 (F)
7/17/95 to 7/20/95	E, F	48	85 (F) to 143.0 (E)	141 (E) to 181.0 (E)
7/24/95 to 7/28/95	E, F	76	69 (E) to 137 (E)	137 (F) to 174 (F)
7/31/95 to 8/4/95	E, F	66	67 (E) to 138 (E)	127 (E) to 180 (F)
8/7/95 to 8/11/95	E, F	74	88 (E) to 148 (E)	136.1 (F) to 174 (F)
8/14/95 to 8/18/95	E, F	86	74 (E) to 142 (F)	140.4 (E) to 172 (F)
8/21/95 to 8/25/95	E, F	68	82 (E) to 148 (E)	143 (E) to 182 (F)
8/28/95 to 9/1/95	E, F	58	76 (?) to 145 (E)	150 (E) to 188 (E)
9/5/95 to 9/8/95	E, F	54	80 (E) to 155 (F)	153 (E) to 195 (E)
9/11/95 to 9/15/95	E, F	70	33 (F) to 155 (F)	152 (E) to 194 (E)
9/18/95 to 9/22/95	E, F	68	88 (E) to 163 (E)	111 (E) to 214 (F)
9/25/95 to 9/29/99	E, F	48	82 (F) to 155 (F)	146 (E) to 199 (E)
10/2/95 to 10/6/95	E, F	34	73 (E) to 153 (F)	142 (E) to 187 (F)
10/10/95 to 10/13/95	E, F	72	69 (E) to 160 (F)	146 (E) to 209 (F)
10/16/95 to 10/20/95	E, F	88	86 (E) to 168 (F)	157 (F) to 213 (F)
10/23/95 to 10/27/95	E, F	72	80 (E) to 189 (F)	148 (E) to 203 (E)
10/30/95 to 11/3/95	E, F	38	94 (E) to 158 (E)	156 (E) to 208 (E)

**HDPE GEOMEMBRANE
TRIAL SEAM LOG - WEEKLY DATA SUMMARY
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Dates	Equipment Type*	Number of Peel/Shear	Peel Test	Shear Test
		Tests Conducted	Break Value Range **	Break Value Range **
11/6/95 to 11/10/95	E, F	58	81 (E) to 170 (F)	131 (E) to 218 (F)
11/13/95 to 11/18/95	E, F	90	66 (E) to 178 (F)	147 (E) to 228 (F)
11/20/95 to 11/25/95	E, F	116	60 (E) to 184 (E)	152 (E) to 239 (F)
11/27/95 to 12/1/95	E, F	86	79 (E) to 169 (F)	109 (E) to 218 (F)
12/4/95 to 12/8/95	E, F	114	72 (E) to 175 (E)	160 (F) to 226 (E)
12/12/95 to 12/15/95	E, F	34	93 (E) to 172 (F)	155 (E) to 275 (E)
12/18/95	E, F	12	85 (E) to 155 (F)	158(E) to 227 (F)
4/11/96 to 4/12/96	E	6	88 (E) to 109 (E)	121 (E) to 151 (E)
4/15/96 to 4/18/96	E	11	72 (E) to 123 (E)	141 (E) to 166 (E)
4/22/96	E	2	108 (E) to 112 (E)	154 (E) to 156 (E)
5/1/96 to 5/2/96	E	16	98 (E) to 142 (E)	164 (E) to 188 (E)
5/16/96 to 5/17/96	E, F	18	110 (F) to 149 (E)	146 (F) to 174 (F)
5/20/96 to 5/24/96	E, F	54	81 (E) to 169 (E)	118 (E) to 165 (F)
5/28/96 to 5/31/96	E, F	46	80 (E) to 165 (E)	134 (F) to 199 (F)
6/4/96 to 6/7/96	S/S, S/T, T/T, E, F	64	82 (S/S) to 146 (S/S)	140 (S/S) to 174 (E)
6/10/96 to 6/11/96	S/S, S/S-E	12	106 (S/S) to 147 (S/S-E)	145 (S/S) to 167 (S/S-E)
11/13/96	E, F	10	75 (E) to 143 (F)	183(E) to 225 (F)

* Equipment Type

E = Extrusion

F = Fusion

S/S =

S/T =

** Passing Values

Peel Test >/= 60 ppi

Shear Test >/= 108 ppi

B-6 HDPE Geomembrane Contractor Destructive Seam Strength Testing

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-1	05/03/1995	131	Pass	195		
DS-2	05/03/1995	132	Pass	193		
DS-3	05/03/1995	136	Pass	190		
DS-4	05/04/1995	142	Pass	184		
DS-5	05/04/1995	130	Pass	185		
DS-6	05/04/1995	119	Pass	179		
DS-7	05/04/1995	127	Pass	180		
DS-8	05/08/1995	145	Pass	193		
DS-9	05/08/1995	130	Pass	174		
DS-10	05/08/1995	138	Pass	194		
DS-11	not provided	118	Pass	178		
DS-12	not provided	124	Pass	168		
DS-13	not provided	132	Pass	178		
DS-14	not provided	127	Pass	191		
DS-15	not provided	144	Pass	189		
DS-16	not provided	146	Pass	177		
DS-17	05/15/1995	135	Pass	186		
DS-18	not provided	132	Pass	179		
DS-19	not provided	129	Pass	167		
DS-20	not provided	131	Pass	171		
DS-21	not provided	135	Pass	199		
DS-22	not provided	123	Pass	172		1 of 5 peel tests below spec (88)
DS-23	not provided	133	Pass	172		
DS-24	not provided	133	Pass	178		
DS-25	not provided	133	Pass	171		
DS-26	not provided	131	Pass	183		
DS-27	05/17/1995	130	Pass	196		
DS-28	05/17/1995	135	Pass	189		
DS-29	05/22/1995	128	Pass	173		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-30	05/22/1995	134	Pass	175		
DS-31	05/22/1995	130	Pass	166		
DS-32	05/22/1995	138	Pass	166		
DS-33	05/22/1995	131	Pass	172		
DS-34	05/22/1995	122	Pass	166		
DS-35	05/22/1995	139	Pass	165		
DS-36	05/22/1995	131	Pass	168		
DS-37	05/22/1995	124	Pass	163		
DS-38	05/24/1995	136	Pass	174		
DS-39	05/24/1995	138	Pass	176		
DS-40	05/24/1995	92	Pass	166		2 of 5 peel tests below spec (88)
DS-41	?05/24/1995	132	Pass	175		
DS-42	?05/24/1995	117	Pass	168		
DS-43	?05/24/1995	118	Pass	182		
DS-44	05/24/1995	118	Pass	173		
DS-44A	06/02/1995	110	Pass	167		
DS-44B	06/02/1995	114	Fail	--		Peel tests failed, no shear test conducted
DS-44C	not provided	113	Pass	170		
DS-44D	05/24 and 06/08/95	79	Fail	--		3 of 3 peel tests failed, no shear test conducted
DS-44E	05/24 and 06/08/95	138	Pass	193		
DS-45	05/24/1995	112	Pass	174		
DS-46	05/24/1995	124	Pass	175		
DS-47	05/24/1995	115	Pass	170		
DS-48	05/24/1995	86	Pass	165		
DS-49	05/24/1995	124	Pass	173		
DS-50	05/24/1995	51	Fail	--		3 of 4 peel tests failed, no shear test conducted
DS-50A	05/30/1995	91	Fail	--		Peel tests failed, no shear test conducted
DS-50B	05/30/1995	92	Fail	--		Peel tests failed, no shear test conducted
DS-50C	05/30/1995	128	Pass	172		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-50D	05/30/1995	114	Pass	168		
DS-51	05/30/1995	127	Pass	172		
DS-52	05/30/1995	128	Pass	163		
DS-53	05/30/1995	109	Pass	158		
DS-54	05/30/1995	130	Pass	161		
DS-55	05/30/1995	129	Pass	175		
DS-56	06/01/1995	114	Pass	163		
DS-57	06/01/1995	123	Pass	169		
DS-58	06/01/1995	126	Pass	173		
DS-59	06/01/1995	124	Pass	164		
DS-60	06/01/1995	122	Pass	166		
DS-61	06/01/1995	115	Pass	167		
DS-62	06/01/1995	122	Pass	156		
DS-63	06/01/1995	129	Pass	168		
DS-64	06/01/1995	119	Pass	166		
DS-65	06/02/1995	116	Pass	163		
DS-66	not provided	127	Pass	159		
DS-67	not provided	118	Pass	165		
DS-68	not provided	117	Pass	165		
DS-69	not provided	105	Pass	164		1 of 5 peel tests below spec (88)
DS-70	not provided	125	Pass	167		
DS-71	06/05/1995	125	Pass	168		
DS-72	05/24 and 06/8/95	131	Pass	177		
DS-73	06/08/1995	130	Pass	184		
DS-74	06/08/1995	129	Pass	182		
DS-75	06/08/1995	120	Pass	178		
DS-76	06/09/1995	126	Pass	186		
DS-77	06/09/1995	131	Pass	178		
DS-78	06/09/1995	120	Pass	178		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)	Pass / Fail	
DS-79	06/16/1995	122	Pass	161		
DS-80	06/16/1995	123	Pass	170		
DS-81	06/16/1995	125	Pass	170		
DS-82	06/16 and 06/19/95	130	Pass	183		
DS-83	06/16 and 06/19/95	120	Pass	178		
DS-84	06/16 and 06/19/95	130	Pass	177		
DS-85	06/19/1995	124	Pass	180		
DS-86	06/21/1995	123	Pass	168		
DS-87	06/21/1995	129	Pass	163		
DS-88	06/21/1995	130	Pass	166		
DS-89	06/21/1995	127	Pass	167		
DS-90	06/21/1995	131	Pass	172		
DS-91	06/28/1995	131	Pass	181		
DS-92	06/28/1995	127	Pass	182		
DS-93	06/28/1995	130	Pass	172		
DS-94	06/28/1995	128	Pass	172		
DS-95	06/28/1995	125	Pass	163		
DS-96	06/28/1995	119	Pass	163		
DS-97	06/30/1995	124	Pass	171		
DS-98	06/30/1995	129	Pass	179		
DS-99	06/30/1995	125	Pass	175		
DS-100	06/30/1995	118	Pass	179		
DS-101	06/30/1995	136	Pass	167		
DS-102	06/30/1995	119	Pass	174		
DS-103	06/30/1995	124	Pass	172		
DS-104	06/30/1995	120	Pass	174		
DS-105	06/30/1995	118	Pass	160		
DS-106	07/03/1995	123	Pass	176		
DS-107	07/03/1995	118	Pass	167		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-108	07/03/1995	117	Pass	166		
DS-109	07/03/1995	117	Pass	168		
DS-110	07/03/1995	118	Pass	165		
DS-111	07/05 and 07/06/95	121	Pass	168		
DS-112	07/05 and 07/06/95	118	Pass	165		
DS-113	07/05 and 07/06/95	128	Pass	166		
DS-114	07/06/1995	130	Pass	167		
DS-115	07/06/1995	121	Pass	166		
DS-116	07/06/1995	122	Pass	160		
DS-117	07/06/1995	105	Pass	162		
DS-118	07/06/1995	115	Pass	159		
DS-119	07/06/1995	120	Pass	165		
DS-120	07/06 and 07/07/95	119	Pass	160		
DS-121	07/06 and 07/07/95	123	Pass	161		
DS-122	07/06 and 07/07/95	118	Pass	159		
DS-123	07/07 and 07/10/95	120	Pass	157		
DS-124	07/07 and 07/10/95	116	Pass	158		
DS-125	07/07 and 07/10/95	118	Pass	161		
DS-126	07/10/1995	122	Pass	155		
DS-127	07/10/1995	115	Pass	162		
DS-128	07/10/1995	131	Pass	154		
DS-129	07/10/1995	117	Pass	156		
DS-130	07/14/1995	129	Pass	162		
DS-131	07/14/1995	121	Pass	161		
DS-132	07/14/1995	139	Pass	166		
DS-133	07/12 and 07/14/95	134	Pass	170		
DS-134	07/12 and 07/14/95	132	Pass	153		
DS-135	07/12 and 07/14/95	124	Pass	161		
DS-136	07/12 and 07/13/95	124	Pass	158		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)	Pass / Fail	
DS-137	07/12 and 07/13/95	133	Pass	154		
DS-138	07/12 and 07/13/95	124	Pass	157		
DS-139	07/13/1995	124	Pass	159		
DS-140	07/13/1995	113	Pass	150		
DS-141	07/20/1995	121	Pass	151		
DS-142	07/20/1995	118	Pass	154		
DS-143	07/20/1995	118	Pass	159		
DS-144	07/20/1995	123	Pass	168		
DS-145	07/20/1995	122	Pass	163		
DS-146	07/20/1995	132	Pass	168		
DS-147	07/24/1995	114	Pass	159		
DS-148	07/24/1995	118	Pass	162		
DS-149	07/24/1995	121	Pass	157		
DS-150	07/24 and 07/25/95	111	Pass	171		
DS-151	07/24 and 07/25/95	121	Pass	162		
DS-152	07/24 and 07/25/95	119	Pass	152		
DS-153	07/25/1995	121	Pass	161		
DS-154	07/25/1995	114	Pass	155		
DS-155	07/25/1995	127	Pass	159		
DS-156	07/25 and 07/26/95	110	Pass	157		
DS-157	07/25 and 07/26/95	113	Pass	163		
DS-158	07/25 and 07/26/95	113	Pass	164		
DS-159	07/27/1995	122	Pass	151		
DS-160	07/27/1995	125	Pass	151		
DS-161	07/27/1995	126	Pass	159		
DS-162	07/27/1995	118	Pass	158		
DS-163	08/03/1995	119	Pass	174		
DS-164	08/03/1995	111	Pass	147		
DS-165	08/03/1995	118	Pass	149		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-166	08/1 and 08/03/95	120	Pass	145		
DS-167	08/1 and 08/03/95	123	Pass	147		
DS-168	08/1 and 08/03/95	109	Pass	151		
DS-169	08/1 and 08/03/95	113	Pass	151		
DS-170	08/01/1995	112	Pass	156		
DS-171	08/01/1995	117	Pass	149		
DS-172	08/01/1995	129	Pass	153		
DS-173	08/01/1995	108	Pass	151		
DS-174	08/8 and 08/09/95	124	Pass	170		
DS-175	08/8 and 08/09/95	120	Pass	170		
DS-176	08/8 and 08/09/95	128	Pass	162		
DS-177	08/09/1995	117	Pass	159		
DS-178	08/09/1995	119	Pass	158		
DS-179	08/09/1995	119	Pass	152		
DS-180	08/09/1995	124	Pass	151		
DS-181	08/09/1995	114	Pass	149		
DS-182	08/09/1995	128	Pass	158		
DS-183	08/10/1995	107	Pass	152		1 of 5 peel tests below spec (88)
DS-184	08/10/1995	127	Pass	151		
DS-185	08/10/1995	123	Pass	160		
DS-186	08/10/1995	121	Pass	154		
DS-187	08/10/1995	116	Pass	154		
DS-188	08/10/1995	118	Pass	148		
DS-189	08/15/1995	116	Pass	164		
DS-190	08/15/1995	126	Pass	153		
DS-191	08/15/1995	121	Pass	159		
DS-192	08/15/1995	128	Pass	168		
DS-193	08/15/1995	129	Pass	156		
DS-194	08/15/1995	129	Pass	158		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-195	08/16/1995	128	Pass	156		
DS-196	08/16/1995	127	Pass	163		
DS-197	08/16/1995	118	Pass	155		
DS-198	08/16/1995	123	Pass	167		
DS-199	08/16/1995	114	Pass	154		
DS-200	08/16/1995	118	Pass	151		
DS-201	08/16/1995	116	Pass	160		
DS-202	08/16/1995	113	Pass	148		
DS-203	08/16/1995	120	Pass	150		
DS-204	08/16/1995	127	Pass	152		
DS-205	08/16/1995	128	Pass	153		
DS-206	08/16/1995	120	Pass	150		
DS-207	08/18/1995	123	Pass	153		
DS-208	08/22/1995	135	Pass	177		
DS-209	08/22/1995	127	Pass	169		
DS-210	08/22/1995	133	Pass	174		
DS-211	08/23/1995	76	Fail	176		2 of 5 peel tests below spec (88)
DS-211A	08/25/1995	128	Pass	159		
DS-211B	08/25/1995	102	Pass	163		
DS-212	08/23/1995	117	Pass	172		
DS-213	08/23/1995	108	Pass	158		1 of 5 shear tests below spec (113)
DS-214	8/24 and 08/25/1995	--	Fail	--		No Overlap
DS-214A	08/25/1995	123	Pass	166		
DS-214B	08/25/1995	115	Pass	165		
DS-215	8/24 and 08/25/1995	114	Pass	184		
DS-216	8/24 and 08/25/1995	101	Pass	181		1 of 5 peel tests below spec (88)
DS-217	08/25/1995	104	Fail	--		no shear test conducted
DS-217A	08/25/1995	122	Pass	168		
DS-217B	08/25/1995	141	Pass	177		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-218	08/25/1995	118	Pass	173		
DS-219	08/25/1995	114	Pass	167		
DS-220	08/30/1995	130	Pass	186		
DS-221	08/30/1995	135	Pass	167		
DS-222	08/30/1995	126	Pass	174		
DS-223	08/30/1995	133	Pass	179		
DS-224	08/30/1995	134	Pass	183		
DS-225	08/30/1995	121	Pass	190		
DS-226	08/30 and 09/01/1995	123	Pass	173		
DS-227	08/30 and 09/01/1995	134	Pass	169		
DS-228	08/30 and 09/01/1995	125	Pass	170		
DS-229	08/31/1995	137	Pass	182		
DS-230	08/31/1995	133	Pass	166		
DS-231	08/31/1995	125	Pass	155		
DS-232	08/31/1995	125	Pass	167		
DS-233	08/31/1995	130	Pass	159		
DS-234	08/31/1995	127	Pass	162		
DS-235	09/07/1995	151	Pass	196		
DS-236	09/07/1995	137	Pass	201		
DS-237	09/07/1995	133	Pass	202		
DS-238	09/07 and 09/08/1995	137	Pass	189		
DS-239	09/07 and 09/08/1995	153	Pass	191		
DS-240	09/07 and 09/08/1995	150	Pass	187		
DS-241	09/08/1995	116	Pass	187		
DS-242	09/11/1995	130	Pass	189		
DS-243	09/11/1995	116	Pass	190		1 of 5 peel tests below spec (88)
DS-244	09/11/1995	133	Pass	180		
DS-245	09/11/1995	127	Pass	179		
DS-246	09/11/1995	133	Pass	181		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-247	09/11/1995	135	Pass	181		
DS-248	09/12/1995	137	Pass	178		
DS-249	09/12/1995	122	Pass	164		
DS-250	09/12/1995	126	Pass	157		
DS-251	09/12 and 09/13/1995	129	Pass	183		
DS-252	09/12 and 09/13/1995	126	Pass	156		
DS-253	09/12 and 09/13/1995	137	Pass	189		
DS-254	09/13/1995	127	Pass	193		
DS-255	09/13/1995	124	Pass	158		
DS-256	09/14 and 09/15/1995	156	Pass	186		
DS-257	09/14 and 09/15/1995	141	Pass	184		
DS-258	09/14 and 09/15/1995	140	Pass	184		
DS-259	09/15/1995	136	Pass	178		
DS-260	09/19/1995	144	Pass	197		
DS-261	09/19/1995	142	Pass	196		
DS-262	09/19/1995	114	Fail	--		1of 4 peel tests failed, no shear test conducted
DS-262A	09/19/1995	102	Fail	--		2 peel tests failed, no shear test conducted
DS-262B	09/19/1995	137	Pass	187		
DS-262C	09/19/1995	111	Fail	--		2 peel tests failed, no shear test conducted
DS-262D	09/19/1995	142	Pass	179		
DS-262E	09/15 and 09/21/1995	122	Pass	175		
DS-263	09/19/1995	138	Pass	186		
DS-264	09/19/1995	141	Pass	190		
DS-265	09/20/1995	118	Pass	182		
DS-266	09/20/1995	120	Pass	180		
DS-267	09/20/1995	104	Pass	177		
DS-268	09/20 and 09/21/1995	115	Pass	177		
DS-269	09/20 and 09/21/1995	115	Pass	181		
DS-270	09/20 and 09/21/1995	148	Pass	166		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-271	09/21/1995	97	Pass	196		
DS-272	09/21/1995	113	Pass	167		
DS-273	09/21/1995	123	Pass	176		
DS-274	09/15 and 09/21/1995	125	Pass	192		
DS-275	09/15 and 09/21/1995	118	Pass	162		
DS-276	09/28/1995	106	Pass	174		
DS-277	09/28/1995	112	Pass	185		
DS-278	09/28/1995	137	Pass	172		
DS-279	09/29/1995	111	Pass	172		
DS-280	09/29/1995	127	Pass	172		
DS-281	09/29/1995	134	Pass	173		
DS-282	10/02/1995	128	Pass	177		
DS-283	10/02/1995	134	Pass	183		
DS-284	10/02/1995	121	Pass	181		
DS-285	10/03/1995	119	Pass	178		
DS-286	10/03/1995	117	Pass	172		
DS-287	10/10/1995	147	Pass	167		
DS-288	10/10/1995	135	Pass	170		
DS-289	10/10/1995	113	Pass	152		
DS-290	10/10/1995	118	Pass	166		
DS-291	10/10/1995	120	Pass	171		
DS-292	10/10/1995	120	Pass	168		
DS-293	10/10 and 10/11/1995	128	Pass	175		
DS-294	10/10 and 10/11/1995	120	Pass	156		
DS-295	10/10 and 10/11/1995	116	Pass	168		
DS-296	10/11/1995	107	Pass	160		
DS-297	10/11/1995	105	Pass	171		1 of 5 peel tests failed, below spec (88)
DS-298	10/18/1995	118	Pass	184		
DS-299	10/18/1995	116	Pass	191		1 of 5 peel tests below spec (88)

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-300	10/18/1995	113	Pass	183		
DS-301	10/19/1995	123	Pass	184		
DS-302	10/19/1995	125	Pass	169		
DS-303	10/19/1995	123	Pass	176		
DS-304	10/19/1995	123	Pass	174		
DS-305	10/23/1995	124	Pass	182		
DS-306	10/23/1995	108	Pass	176		
DS-307	10/23/1995	114	Pass	178		
DS-308	10/23 and 10/24/1995	125	Pass	174		
DS-309	10/23 and 10/24/1995	130	Pass	176		
DS-310	10/23 and 10/24/1995	104	Pass	162		1 of 5 peel tests failed, below spec (88)
DS-311	10/24 and 10/26/1995	121	Pass	193		
DS-312	10/24 and 10/26/1995	126	Pass	169		
DS-313	10/24 and 10/26/1995	108	Pass	196		
DS-314	10/26/1995	107	Pass	175		
DS-315	10/26/1995	127	Pass	171		
DS-316	10/26/1995	121	Pass	181		
DS-317	10/25 and 10/26/1995	115	Pass	176		
DS-318	10/25 and 10/26/1995	115	Pass	166		
DS-319	10/25 and 10/26/1995	121	Pass	183		
DS-320	10/26/1995	121	Pass	176		
DS-321	10/26/1995	116	Pass	178		
DS-322	10/26/1995	126	Fail	--		2 of 3 peel tests failed, no shear test conducted
DS-322A	10/26 and 10/30/1995	99	Fail	155		1 of 5 tests in each test type failed
DS-322B	10/26 and 10/30/1995	143	Pass	176		
DS-323	10/26 and 10/30/1995	149	Pass	225		
DS-324	10/30/1995	54	Fail	--		2 peel tests failed, no shear test conducted
DS-324A	10/30/1995	80	Fail	--		2 peel tests failed, no shear test conducted
DS-324B	10/30/1995	117	Pass	200		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-325	11/03 and 11/06/1995	125	Pass	188		
DS-326	11/03 and 11/06/1995	107	Pass	219		Only four shear tests conducted
DS-327	11/03 and 11/06/1995	116	Pass	200		
DS-328	11/01 and 11/03/1995	126	Pass	189		
DS-329	11/01 and 11/03/1995	89	Fail	--		2 of 5 peel tests failed, no shear test conducted
DS-329A	11/01/1995	85	Fail	--		2 of 3 peel tests failed, no shear test conducted
DS-329B	11/01/1995	111	Pass	180		
DS-329C	11/01/1995	136	Pass	185		
DS-330	11/01 and 11/03/1995	123	Pass	182		
DS-331	11/01/1995	123	Pass	176		
DS-332	11/01/1995	130	Pass	178		
DS-333	11/01/1995	110	Pass	194		
DS-334	11/01 and 11/06/1995	119	Pass	194		
DS-335	11/01 and 11/06/1995	128	Pass	197		
DS-336	11/13/1995	93	Fail	--		2 of 3 peel tests failed, no shear test conducted
DS-336A	not provided	52	Fail	--		2 peel tests failed, no shear test conducted
DS-336B	not provided	48	Fail	--		2 peel tests failed, no shear test conducted
DS-336C	not provided	132	Fail	221		
DS-337	11/13/1995	149	Pass	211		
DS-338	11/13/1995	113	Pass	208		
DS-339	11/06/1995	139	Pass	203		
DS-340	11/06/1995	118	Pass	199		
DS-341	11/06/1995	142	Pass	194		
DS-342	11/06/1995	135	Pass	196		
DS-343	11/06/1995	123	Pass	188		
DS-344	11/06/1995	117	Pass	182		
DS-345	11/06/1995	139	Pass	177		
DS-346	11/06/1995	117	Pass	167		
DS-347	11/06/1995	81	Fail	--		2 of 3 peel tests failed, no shear test conducted

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-347A	11/10/1995	108		174		
DS-347B	11/10/1995	110		190		1 of 5 peel tests below spec (88) peeled by hand
DS-348	11/06/1995	--	Fail	--		
DS-349	11/06/1995	123	Pass	186		
DS-350	11/06/1995	122	Pass	165		
DS-351	11/06/1995	125	Pass	192		
DS-352	11/06/1995	110	Pass	180		1 of 5 peel tests failed
DS-353	11/06/1995	26	Fail	--		2 of 2 peel tests failed, no shear test conducted
DS-354	11/17/1995	151	Pass	226		
DS-355	11/17/1995	143	Pass	226		
DS-356	11/17/1995	127	Pass	209		
DS-357	11/17 and 11/18/1995	139	Pass	176		
DS-358	11/17 and 11/18/1995	129	Pass	221		
DS-359	11/17 and 11/18/1995	122	Pass	212		
DS-360	11/18/1995	130	Pass	174		
DS-361	11/18/1995	139	Pass	194		
DS-362	11/18/1995	128	Pass	197		
DS-363	?11/19/1995	122	Pass	182		
DS-364	?11/19/1995	128	Pass	170		
DS-365	?11/19/1995	103	Pass	183		
DS-366	11/20 and 11/22/1995	136	Pass	183		
DS-367	11/20 and 11/22/1995	149	Pass	197		
DS-368	11/20 and 11/22/1995	134	Pass	181		
DS-369	11/22/1995	136	Pass	191		
DS-370	11/22/1995	124	Pass	147		
DS-371	11/22/1995	120	Pass	152		
DS-372	11/22/1995	132	Pass	187		
DS-373	11/22/1995	104	Pass	157		
DS-374	11/22/1995	121	Pass	150		1 of 5 peel tests below spec (88)

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
DS-375	11/25/1995	133	Pass	190		
DS-376	11/25/1995	116	Pass	178		
DS-377	11/25/1995	128	Pass	164		
DS-378	11/25/1995	134	Pass	184		
DS-379	11/25/1995	134	Pass	180		
DS-380	11/25/1995	130	Pass	185		
Replacement Panel Weld Test Results						
DS-R1	05/20/1996	104	Pass	149		
DS-R2	05/20/1996	119	Pass	153		
DS-R3	05/20/1996	107	Pass	149		
DS-R4	05/22/1996	111	Pass	147		
DS-R5	05/22/1996	134	Pass	143		
DS-R6	05/22/1996	116	Pass	146		
DS-R7	05/23/1996	122	Pass	156		
DS-R8	05/23/1996	118	Pass	146		
DS-R9	05/23/1996	119	Pass	152		
DS-R10	05/23/1996	114	Pass	160		
DS-R11	05/23/1996	125	Pass	162		
DS-R12	05/23/1996	126	Pass	155		
DS-R13	05/24/1996	119	Pass	189		
DS-R14	05/24/1996	123	Pass	189		
DS-R15	05/24/1996	111	Pass	190		
DS-R16	05/24/1996	131	Pass	197		
DS-R17	not provided	111	Pass	179		
DS-R18	not provided	115	Pass	169		
DS-R19	not provided	119	Pass	167		
DS-R20	not provided	132	Pass	169		
DS-R21	not provided	99	Pass	141		1 of 5 peel tests below spec (88)
DS-R22	06/03/1996	145	Pass	211		

**HDPE GEOMEMBRANE CONTRACTOR DESTRUCTIVE SEAM STRENGTH TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Sample Number	Sample Date	PEEL EVALUATION		SHEAR EVALUATION		Remarks
		Mean Maximum Tension (PPI)	Pass / Fail	Mean Maximum Tension (PPI)		
Replacement Panel Weld Test Results (continued)						
DS-R23	06/03/1996	146	Pass	217		
DS-R24	05/31/1996	150	Pass	190		
DS-R25	06/04/1996	123	Pass	169		
DS-R26	06/04/1996	125	Pass	166		
DS-R27	06/04/1996	115	Pass	151		1 of 5 peel tests below spec (88)
DS-R28	06/05/1996	116	Pass	175		
DS-R29	06/05/1996	131	Pass	164		
DS-R30	06/05/1996	119	Pass	169		
DS-R31	06/05/1996	132	Pass	158		1 of 5 peel tests below spec (88)
DS-R32	06/05/1996	114	Pass	161		
DS-R33	06/06/1996	133	Pass	157		
DS-R34	06/06/1996	120	Pass	159		
DS-R35	06/06/1996	134	Pass	167		
DS-R36	06/07/1996	121	Pass	162		
DS-R37	06/07/1996	123	Pass	162		
DS-R38	06/07/1996	132	Pass	152		
DS-R39	06/07/1996	135	Pass	157		
DS-R40	06/07/1996	142	Pass	148		

B-7 HDPE Geomembrane QA Destructive Seam Field Test Log

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
05/04/1995	DS-1	2/3	P	P	P	Y	V
05/04/1995	DS-2	6/7	P	P	P	Y	V
05/04/1995	DS-3	16/17	P	P	P	Y	V
05/04/1995	DS-4	19/20	P	P	P	Y	V
05/04/1995	DS-5	21/22	P	P	P	Y	V
05/04/1995	DS-6	23/24	P	P	P	Y	V
05/04/1995	DS-7	25/26	P	P	P	Y	V
05/08/1995	DS-8	30/31	P	P	P	Y	V
05/08/1995	DS-9	27/43	P	P	P	Y	V
05/09/1995	DS-10	29/30	P	P	P	Y	V
05/09/1995	DS-11	43/44	P	P	P	Y	V
05/09/1995	DS-12	44/45	P	P	P	Y	V
05/09/1995	DS-13	46/47	P	P	P	Y	V
05/09/1995	DS-14	18/49	P	P	P	Y	V
05/09/1995	DS-15	50/51	P	P	P	Y	V
05/09/1995	DS-16	51/52	P	P	P	Y	V
05/09/1995	DS-17	53/54	P	P	P	Y	V
05/15/1995	DS-18	55/56	P	P	P	Y	V
05/15/1995	DS-19	56/57	P	P	P	Y	V
05/18/1995	DS-20	57/58	P	P	P	Y	V
05/18/1995	DS-21	63/64	P	P	P	Y	V
05/18/1995	DS-22	62/63	P	P	P	Y	V
05/18/1995	DS-23	60/61	P	P	P	Y	V
05/18/1995	DS-24	55/56	P	P	P	Y	V
05/18/1995	DS-25	66/19	P	P	P	Y	V
05/18/1995	DS-26	69/70	P	P	P	Y	V
05/22/1995	DS-27	71/72	P	P	P	Y	V
05/22/1995	DS-28	74/75	P	P	P	Y	V
05/22/1995	DS-29	76/77	P	P	P	Y	V
05/22/1995	DS-30	84/85	P	P	P	Y	V
05/22/1995	DS-31	87/88	P	P	P	Y	V
05/22/1995	DS-32	90/91	P	P	P	Y	V
05/22/1995	DS-33	93/94	P	P	P	Y	V
05/22/1995	DS-34	96/97	P	P	P	Y	V
05/22/1995	DS-35	107/108	P	P	P	Y	V
05/22/1995	DS-36	100/101	P	P	P	Y	V
05/22/1995	DS-37	105/106	P	P	P	Y	V
05/24/1995	DS-38	117/124	P	P	P	Y	V
05/24/1995	DS-39	118/119	P	P	P	Y	V
05/24/1995	DS-40	88/120	P	P	P	Y	V
05/24/1995	DS-41	125/126	P	P	P	Y	V
05/24/1995	DS-42	127/128	P	P	P	Y	V
05/24/1995	DS-43	129/130	P	P	P	Y	V
05/24/1995	DS-44	131/132	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
05/24/1995	DS-45	133/134	P	P	P	Y	V
05/24/1995	DS-46	135/136	P	P	P	Y	V
05/24/1995	DS-47	137/138	P	P	P	Y	V
05/31/1995	DS-48	90/95	P	P	P	Y	V
05/31/1995	DS-49	139/140	P	P	P	Y	V
05/31/1995	DS-50	141/142	F	F	P	Y	V
05/31/1995	DS-51	143/157	P	P	P	Y	V
05/31/1995	DS-52	158/159	P	P	P	Y	V
05/31/1995	DS-53	116/151	P	P	P	Y	V
05/31/1995	DS-54	155/156	P	P	P	Y	V
06/01/1995	DS-55	74/144	P	P	P	Y	V
06/01/1995	DS-50A	141/142	F	F	P	Y	V
06/01/1995	DS-50B	141/142	F	F	P	Y	V
06/02/1995	DS-56	156/161	P	P	P	Y	V
06/02/1995	DS-57	160/163???	P	P	P	Y	V
06/02/1995	DS-58	164/165	P	P	P	Y	V
06/02/1995	DS-51	166/167	P	P	P	Y	V
06/02/1995	DS-50C	141/140	P	P	P	Y	V
06/02/1995	DS-50D	116/151	P	P	P	Y	V
06/02/1995	DS-60	168/169	P	P	P	Y	V
06/02/1995	DS-61	170/171	P	P	P	Y	V
06/02/1995	DS-62	172/173	P	P	P	Y	V
06/02/1995	DS-63	174/175	P	P	P	Y	V
06/02/1995	DS-64	181/180	P	P	P	Y	V
06/02/1995	DS-65	184/185	P	P	P	Y	V
06/06/1995	DS-44A	131/132	P	P	P	Y	V
06/06/1995	DS-44B	131/132	?	?	P	Y	V
06/06/1995	DS-44C	131/132	P	P	P	Y	V
06/07/1995	DS-66	183/184	P	P	P	Y	V
06/07/1995	DS-67	178/179	P	P	P	Y	V
06/07/1995	DS-68	186/193	P	P	P	Y	V
06/07/1995	DS-69	175/187	P	P	P	Y	V
06/07/1995	DS-70	188/189	P	P	P	Y	V
06/07/1995	DS-71	190/191	P	P	P	Y	V
06/12/1995	44D	131/132	F?	F?	P	Y	V
06/12/1995	44E	134/135	P	P	P	Y	V
06/13/1995	DS-72	206/207	P	P	P	Y	V
06/13/1995	DS-73	208/209	P	P	P	Y	V
06/13/1995	DS-74	213/214	P	P	P	Y	V
06/13/1995	DS-75	217/218	P	P	P	Y	V
06/13/1995	DS-76	219/220	P	P	P	Y	V
06/13/1995	DS-77	221/222	P	P	P	Y	V
06/13/1995	DS-78	157/223	P	P	P	Y	V
06/19/1995	DS-79	225/226	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
06/19/1995	DS-80	227/228	P	P	P	Y	V
06/19/1995	DS-81	229/230	P	P	P	Y	V
06/19/1995	DS-82	230/231	P	P	P	Y	V
06/20/1995	DS-83	233/234	P	P	P	Y	V
06/20/1995	DS-84	236/238	P	P	P	Y	V
06/20/1995	DS-85	240/237	P	P	P	Y	V
06/22/1995	DS-86	242/243	P	P	P	Y	V
06/22/1995	DS-87	244/245	P	P	P	Y	V
06/22/1995	DS-88	246/247	P	P	P	Y	V
06/22/1995	DS-89	250/251	P	P	P	Y	V
06/22/1995	DS-90	255/256	P	P	P	Y	V
06/28/1995	DS-91	257/258	P	P	P	Y	V
06/28/1995	DS-92	259/260	P	P	P	Y	V
06/28/1995	DS-93	262/265	P	P	P	Y	V
06/28/1995	DS-94	263/264	P	P	P	Y	V
06/28/1995	DS-95	265/271	P	P	P	Y	V
06/28/1995	DS-96	273/275	P	P	P	Y	V
07/03/1995	DS-97	257/287	P	P	P	Y	V
07/03/1995	DS-98	288/289	P	P	P	Y	V
07/03/1995	DS-99	290/291	P	P	P	Y	V
07/03/1995	DS-100	292/293	P	P	P	Y	V
07/03/1995	DS-101	294/295	P	P	P	Y	V
07/03/1995	DS-102	298/297	P	P	P	Y	V
07/03/1995	DS-103	299/300	P	P	P	Y	V
07/03/1995	DS-104	301/302	P	P	P	Y	V
07/03/1995	DS-105	303/304	P	P	P	Y	V
07/03/1995	DS-106	308/309	P	P	P	Y	V
07/03/1995	DS-107	310/311	P	P	P	Y	V
07/03/1995	DS-108	313/314	P	P	P	Y	V
07/03/1995	DS-109	316/317	P	P	P	Y	V
07/03/1995	DS-110	319/320	P	P	P	Y	V
07/07/1995	DS-111	320/321	P	P	P	Y	V
07/07/1995	DS-112	321/322	P	P	P	Y	V
07/07/1995	DS-113	315/250	P	P	P	Y	V
07/07/1995	DS-114	326/327	P	P	P	Y	V
07/07/1995	DS-115	328/329	P	P	P	Y	V
07/07/1995	DS-116	330/331	P	P	P	Y	V
07/07/1995	DS-117	332/333	P	P	P	Y	V
07/07/1995	DS-118	335/336	P	P	P	Y	V
07/10/1995	DS-119	337/338	P	P	P	Y	V
07/10/1995	DS-120	340/341	P	P	P	Y	V
07/10/1995	DS-121	342/343	P	P	P	Y	V
07/10/1995	DS-122	344/345	P	P	P	Y	V
07/10/1995	DS-123	347/348	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
07/10/1995	DS-124	352/353	P	P	P	Y	V
07/10/1995	DS125	345/317	P	P	P	Y	V
07/10/1995	DS-126	354/353	P	P	P	Y	V
07/10/1995	DS-127	358/359	P	P	P	Y	V
07/10/1995	DS-128	361/332	P	P	P	Y	V
07/10/1995	DS-129	356/360	P	P	P	Y	V
07/17/1995	DS-130	84/386	P	P	P	Y	V
07/17/1995	DS-131	387/388	P	P	P	Y	V
07/17/1995	DS-132	392/389	P	P	P	Y	V
07/17/1995	DS-133	117/389	P	P	P	Y	V
07/17/1995	DS-134	299/364	P	P	P	Y	V
07/17/1995	DS-135	367/368	P	P	P	Y	V
07/17/1995	DS-136	365/371	P	P	P	Y	V
07/17/1995	DS-137	373/375	P	P	P	Y	V
07/17/1995	DS-138	376/377	P	P	P	Y	V
07/17/1995	DS-139	380/381	P	P	P	Y	V
07/17/1995	DS-140	382/383	P	P	P	Y	V
07/17/1995	DS141	307/394	P	P	P	Y	V
07/20/1995	DS-142	395/396	P	P	P	Y	V
07/20/1995	DS-143	397/398	P	P	P	Y	V
07/20/1995	DS-144	399/400	P	P	P	Y	V
07/20/1995	DS-145	401/402	P	P	P	Y	V
07/20/1995	DS-146	403/404	P	P	P	Y	V
07/24/1995	DS-147	405/406	P	P	P	Y	V
07/24/1995	DS-148	407/408	P	P	P	Y	V
07/26/1995	DS-149	410/411	P	P	P	Y	V
07/26/1995	DS-150	412/413	P	P	P	Y	V
07/28/1995	DS-151	414/415	P	P	P	Y	V
07/28/1995	DS-152	417/418	P	P	P	Y	V
07/28/1995	DS-153	420/421	P	P	P	Y	V
07/28/1995	DS-154	423/424	P	P	P	Y	V
07/28/1995	DS-155	428/429	P	P	P	Y	V
07/28/1995	DS-156	430/431	P	P	P	Y	V
07/28/1995	DS-157	413??/432	P	P	P	Y	V
07/28/1995	DS-158	433/434	P	P	P	Y	V
07/28/1995	DS-159	242/436	P	P	P	Y	V
07/28/1995	DS-160	438/439	P	P	P	Y	V
07/28/1995	DS-161	440/442	P	P	P	Y	V
07/28/1995	DS-162	B01/440	P	P	P	Y	V
08/04/1995	DS-163	469/468	P	P	P	Y	V
08/04/1995	DS-164	477/478	P	P	P	Y	V
08/04/1995	DS-165	435/474	P	P	P	Y	V
08/04/1995	DS-166	472/471	P	P	P	Y	V
08/04/1995	DS-167	459/460	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
08/04/1995	DS-168	456/457	P	P	P	Y	V
08/04/1995	DS-169	452/453	P	P	P	Y	V
08/04/1995	DS-170	450/451	P	P	P	Y	V
08/04/1995	DS-171	446/447	P	P	P	Y	V
08/04/1995	DS-172	444/445	P	P	P	Y	V
08/04/1995	DS-173	442/443	P	P	P	Y	V
08/10/1995	DS-174	480/481	P	P	P	Y	V
08/10/1995	DS-175	481/486	P	P	P	Y	V
08/10/1995	DS-176	499/500	P	P	P	Y	V
08/10/1995	DS-177	503/510	P	P	P	Y	V
08/10/1995	DS-178	70/510	P	P	P	Y	V
08/10/1995	DS-179	505/506	P	P	P	Y	V
08/10/1995	DS-180	507/508	P	P	P	Y	V
08/10/1995	DS-181	508/509	P	P	P	Y	V
08/11/1995	DS-182	54/517	P	P	P	Y	V
08/11/1995	DS-183	516/521	P	P	P	Y	V
08/11/1995	DS-184	517/518	P	P	P	Y	V
08/11/1995	DS-185	528/529	P	P	P	Y	V
08/11/1995	DS-186	526/527	P	P	P	Y	V
08/11/1995	DS-187	524/525	P	P	P	Y	V
08/11/1995	DS-188	530/531	P	P	P	Y	V
08/17/1995	DS-189	532/533	P	P	P	Y	V
08/17/1995	DS-190	534/535	P	P	P	Y	V
08/17/1995	DS-191	536/537	P	P	P	Y	V
08/17/1995	DS-192	538/539	P	P	P	Y	V
08/17/1995	DS-193	540/541	P	P	P	Y	V
08/17/1995	DS-194	509/543	P	P	P	Y	V
08/17/1995	DS-195	544/534	P	P	P	Y	V
08/17/1995	DS-196	547/548	P	P	P	Y	V
08/17/1995	DS-197	500/549	P	P	P	Y	V
08/17/1995	DS-198	501/550	P	P	P	Y	V
08/17/1995	DS-199	502/551	P	P	P	Y	V
08/18/1995	DS-200	554/571	P	P	P	Y	V
08/18/1995	DS-201	572/573	P	P	P	Y	V
08/18/1995	DS-202	563/564	P	P	P	Y	V
08/18/1995	DS-203	560/561	P	P	P	Y	V
08/18/1995	DS-204	565/549	P	P	P	Y	V
08/18/1995	DS-205	538/563	P	P	P	Y	V
08/21/1995	DS-206	578/579	P	P	P	Y	V
08/21/1995	DS-207	581/576?	P	P	P	Y	V
08/22/1995	DS-208	548/584	P	P	P	Y	V
08/22/1995	DS-209	583/587	P	P	P	Y	V
08/22/1995	DS-210	588/583	P	P	P	Y	V
08/28/1995	DS-211	473/590	F	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
08/28/1995	DS-212	592/593	P	P	P	Y	V
08/28/1995	DS-213	593/594	P	P	P	Y	V
08/28/1995	DS-214	597/598	F	F	P	Y	V
08/28/1995	DS-215	601/602	P	P	P	Y	V
08/28/1995	DS-216	604/605	P	P	P	Y	V
08/28/1995	DS-217	607/608	?	?	P	Y	V
08/28/1995	DS-218	608/609	P	P	P	Y	V
08/28/1995	DS-219	614/613	P	P	P	Y	V
08/29/1995	DS-211A	4731/590	P	P	P	Y	V
08/29/1995	DS-211B	591 PANEL	P	P	P	Y	V
08/29/1995	DS-217A	607/608	P	P	P	Y	V
08/29/1995	DS-214A	597/598	P	P	P	Y	V
08/29/1995	DS-214B	597/598	P	P	P	Y	V
08/29/1995	DS-217B	610/611	P	P	P	Y	V
09/01/1995	DS-220	475/616	P	P	P	Y	V
09/01/1995	DS-221	619/620	P	P	P	Y	V
09/01/1995	DS-222	620/621	P	P	P	Y	V
09/01/1995	DS-223	622/623	P	P	P	Y	V
09/01/1995	DS-224	626/627	P	P	P	Y	V
09/01/1995	DS-225	627/628	P	P	P	Y	V
09/01/1995	DS-226	601/628	P	P	P	Y	V
09/01/1995	DS-227	630/631	P	P	P	Y	V
09/01/1995	DS-228	631/632	P	P	P	Y	V
09/01/1995	DS-229	76/641	P	P	P	Y	V
09/01/1995	DS-230	647/648	P	P	P	Y	V
09/01/1995	DS-231	644/651	P	P	P	Y	V
09/01/1995	DS-232	17/650	P	P	P	Y	V
09/05/1995	DS-233	634/638	P	P	P	Y	V
09/05/1995	DS-234	63/63???	P	P	P	Y	V
09/08/1995	DS-235	589/653	P	P	P	Y	V
09/08/1995	DS-236	654/655	P	P	P	Y	V
09/08/1995	DS-237	659/660	P	P	P	Y	V
09/08/1995	DS-238	663/664	P	P	P	Y	V
09/08/1995	DS-239	576/668	P	P	P	Y	V
09/08/1995	DS-240	653/671	P	P	P	Y	V
09/08/1995	DS-241	671/672	P	P	P	Y	V
09/13/1995	DS-242	672/673	P	P	P	Y	V
09/13/1995	DS-243	676/677	P	P	P	Y	V
09/13/1995	DS-244	680/681	P	P	P	Y	V
09/13/1995	DS-245	684/685	P	P	P	Y	V
09/13/1995	DS-246	664/682	P	P	P	Y	V
09/13/1995	DS-247	658/676	P	P	P	Y	V
09/13/1995	DS-248	686/687	P	P	P	Y	V
09/13/1995	DS-249	690/691	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
09/13/1995	DS-250	695/696	P	P	P	Y	V
09/13/1995	DS-251	697/698	P	P	P	Y	V
09/13/1995	DS-252	702/703	P	P	P	Y	V
09/13/1995	DS-253	654/693	P	P	P	Y	V
09/13/1995	DS-254	705/706	P	P	P	Y	V
09/13/1995	DS-255	507/706	P	P	P	Y	V
09/19/1995	DS-256	545/701	P	P	P	Y	V
09/19/1995	DS-257	615/710	P	P	P	Y	V
09/19/1995	DS-258	712/713	P	P	P	Y	V
09/19/1995	DS-259	718/719	P	P	P	Y	V
09/22/1995	DS-260	634/720	P	P	P	Y	V
09/22/1995	DS-261	635/720	P	P	P	Y	V
09/22/1995	DS-262	724/722	F	F	P	Y	V
09/22/1995	DS-263	728/729	P	P	P	Y	V
09/22/1995	DS-264	719/730	P	P	P	Y	V
09/27/1995	DS-265	706/731	P	P	P	Y	V
09/27/1995	DS-266	51/52	P	P	P	Y	V
09/27/1995	DS-267	514-5/5	P	P	P	Y	V
09/27/1995	DS-268	57/59	P	P	P	Y	V
09/27/1995	DS-269	51/510	P	P	P	Y	V
09/27/1995	DS-270	59/52	P	P	P	Y	V
09/27/1995	DS-271	512/514	P	P	P	Y	V
09/27/1995	DS-272	731/520	P	P	P	Y	V
09/27/1995	DS-273	525/526	P	P	P	Y	V
09/27/1995	DS-274	528/530	P	P	P	Y	V
09/27/1995	DS-262A	722/724	F	F	P	Y	V
09/27/1995	DS-262B	722/724	P	P	P	Y	V
09/28/1995	DS-262C	722/724	F	F	P	Y	V
09/28/1995	DS-262D	723/723	P	P	P	Y	V
09/28/1995	DS-262E	715/716	P	P	P	Y	V
09/28/1995	DS-275	530/531	P	P	P	Y	V
09/28/1995	DS-276	533/534	P	P	P	Y	V
09/28/1995	DS-277	537/538	P	P	P	Y	V
09/29/1995	DS-278	S36-692	P	P	P	Y	V
10/03/1995	DS-279	685/745	P	P	P	Y	V
10/03/1995	DS-280	747/748	P	P	P	Y	V
10/03/1995	DS-281	752/753	P	P	P	Y	V
10/03/1995	DS-282	756/757	P	P	P	Y	V
10/03/1995	DS-283	759/760	P	P	P	Y	V
10/03/1995	DS-284	764/765	P	P	P	Y	V
10/03/1995	DS-285	767/768	P	P	P	Y	V
10/03/1995	DS-286	772/771	P	P	P	Y	V
10/11/1995	DS-287	217/540	P	P	P	Y	V
10/11/1995	DS-288	59/540	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST			
						Y/N	TYPE**		
10/11/1995	DS-289	510/551	P	P	P	Y	V		
10/11/1995	DS-290	539/541	P	P	P	Y	V		
10/11/1995	DS-291	544/546	P	P	P	Y	V		
10/11/1995	DS-292	560/561	P	P	P	Y	V		
10/11/1995	DS-293	557/558	P	P	P	Y	V		
10/11/1995	DS-294	562/563	P	P	P	Y	V		
10/11/1995	DS-295	565/567	P	P	P	Y	V		
10/11/1995	DS-296	569/571	P	P	P	Y	V		
10/11/1995	DS-297	573/575	P	P	P	Y	V		
10/11/1995	DS-298	802/380	P	P	P	Y	V		
10/19/1995	DS-299	195/800	P	P	P	Y	V		
10/19/1995	DS-300	808/300	P	P	P	Y	V		
10/20/1995	DS-301	812/206	P	P	P	Y	V		
10/20/1995	DS-302	811/365	P	P	P	Y	V		
10/20/1995	DS-303	813/356	P	P	P	Y	V		
10/20/1995	DS-304	814/232	P	P	P	Y	V		
10/25/1995	DS-305	39/92	P	P	P	Y	V		
10/25/1995	DS-306	94/96	P	P	P	Y	V		
10/25/1995	DS-307	100/101	P	P	P	Y	V		
10/25/1995	DS-308	105/106	P	P	P	Y	V		
10/25/1995	DS-309	110/111	P	P	P	Y	V		
10/25/1995	DS-310	353/111	P	P	P	Y	V		
10/25/1995	DS-311	112/113	P	P	P	Y	V		
10/25/1995	DS-312	115/55	P	P	P	Y	V		
11/08/1995	DS-324C	765/829	BLOWN OUT						
10/26/1995	DS-313	115/117	P	P	P	Y	V		
10/26/1995	DS-314	120/121	P	P	P	Y	V		
10/26/1995	DS-315	126/127	P	P	P	Y	V		
10/26/1995	DS-316	130/131	P	P	P	Y	V		
10/26/1995	DS-317	135/136	P	P	P	Y	V		
10/26/1995	DS-318	133/74	P	P	P	Y	V		
10/30/1995	DS-319	159/158	P	P	P	Y	V		
10/30/1995	DS-320	130/153	P	P	P	Y	V		
10/30/1995	DS-321	145/146	P	P	P	Y	V		
10/30/1995	S322	S156/415	F	F	P	Y	V		
10/31/1995	DS-322A	414/154	P	P	P	Y	V		
10/31/1995	DS-322B	157/415	P	P	P	Y	V		
10/31/1995	DS-323	825/826	P	P	P	Y	V		
10/31/1995	DS-324C	827/767	F	F	P	Y	V		
11/07/1995	DS-324A	828/766	F	F	P	Y	V		
11/07/1995	DS-324B	S165/5-138	P	P	P	Y	V		
11/03/1995	DS-325	167/169	P	P	P	Y	V		
11/03/1995	DS-326	166/168	P	P	P	Y	V		
11/03/1995	DS-327	165/167	P	P	P	Y	V		

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
11/03/1995	DS-328	165/167	P	P	P	Y	V
11/03/1995	DS-329	137/165	F	F	P	Y	V
11/16/1995	DS-329A	165/137	F	F	P	Y	V
11/16/1995	DS-329B	165/166	P	P	P	Y	V
11/16/1995	DS-329C	165/38	P	P	P	Y	V
11/03/1995	DS-330	138/165	P	P	P	Y	V
11/03/1995	DS-331	138/165	P	P	P	Y	V
11/03/1995	DS-332	165/166	P	P	P	Y	V
11/03/1995	DS-333	165/166	P	P	P	Y	V
11/07/1995	DS-334	165/166	P	P	P	Y	V
11/03/1995	DS-335	166/168	P	P	P	Y	V
11/16/1995	DS-336	838/763	F	F	P	Y	V
11/16/1995	DS-337	838/839	P	P	P	Y	V
11/16/1995	DS-338	840/842	P	P	P	Y	V
11/16/1995	DS-336A	824/763	F	F	P	Y	V
11/16/1995	DS-336B	842/767	F	F	P	Y	V
11/16/1995	DS-336C		P	P	P	Y	V
11/08/1995	DS-339	166/170	P	P	P	Y	V
11/08/1995	DS-340	170/171	P	P	P	Y	V
11/08/1995	DS-341	172/173	P	P	P	Y	V
11/08/1995	DS-342	S-91/S-174	P	P	P	Y	V
11/08/1995	DS-343	163/179	P	P	P	Y	V
11/08/1995	DS-344	182/184	P	P	P	Y	V
11/16/1995	DS-345	185/186	P	P	P	Y	V
11/16/1995	DS-346	189/190	P	P	P	Y	V
11/16/1995	DS-347	173/191	F	F	P	Y	V
11/16/1995	DS-348	/195/197 EXT PAT	F	F	P	Y	V
11/16/1995	DS-349	198/426	P	P	P	Y	V
11/16/1995	DS-350	202/204	P	P	P	Y	V
11/16/1995	DS-351	208/210	P	P	P	Y	V
11/16/1995	DS-352	209/476	P	P	P	Y	V
11/16/1995	DS-353	204/429	F	F	P	Y	V
11/21/1995	DS-354	478/843	P	P	P	Y	V
11/21/1995	DS-355	846/848	P	P	P	Y	V
11/21/1995	DS-356	853/854	P	P	P	Y	V
11/21/1995	DS-357	847/858	P	P	P	Y	V
11/21/1995	DS-358	857/864	P	P	P	Y	V
11/21/1995	DS-359	619/850	P	P	P	Y	V
11/21/1995	DS-360	857/865	P	P	P	Y	V
11/21/1995	DS-361	866/868	P	P	P	Y	V
11/21/1995	DS-362	868/869	P	P	P	Y	V
11/21/1995	DS-363	866/869	P	P	P	Y	V
11/22/1995	DS-364	S-210/S-211	P	P	P	Y	V
11/22/1995	DS-365	S-216/875	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
11/21/1995	DS-366	867/877	P	P	P	Y	V
11/28/1995	DS-367	842/886	P	P	P	Y	V
11/28/1995	DS-368	768/886	P	P	P	Y	V
11/28/1995	DS-369	887/888	P	P	P	Y	V
11/28/1995	DS-370	S211/S221	P	P	P	Y	V
11/28/1995	DS-371	S217/837	P	P	P	Y	V
11/28/1995	DS-372	889/893	P	P	P	Y	V
11/28/1995	DS-373	5225/889	P	P	P	Y	V
11/28/1995	DS-274	5214/5224	P	P	P	Y	V
11/28/1995	DS-375	885/909	P	P	P	Y	V
11/28/1995	DS-376	ELL BOOT ON 90	P	P	P	Y	V
11/28/1995	DS-377	723/912	P	P	P	Y	V
11/28/1995	DS-378	912/913	P	P	P	Y	V
11/28/1995	DS-379	915/916	P	P	P	Y	V
11/28/1995	DS-380	914/915	P	P	P	Y	V
11/30/1995	DS-381	774/923	P	P	P	Y	V
11/30/1995	DS-382	914/928	P	P	P	Y	V
11/30/1995	DS-383	913/928	P	P	P	Y	V
11/30/1995	DS-384	929/930	P	P	P	Y	V
11/30/1995	DS-385	930/931	P	P	P	Y	V
11/30/1995	DS-386	932/933	P	P	P	Y	V
11/30/1995	DS-387	934/935	P	P	P	Y	V
11/30/1995	DS-388	940/941	P	P	P	Y	V
11/30/1995	DS-389	939/940	P	P	P	Y	V
11/30/1995	DS-390	935/936	P	P	P	Y	V
12/08/1995	DS-391	623/943	P	P	P	Y	V
12/08/1995	DS-392	920/948	P	P	P	Y	V
12/08/1995	DS-393	948/949	P	P	P	Y	V
12/06/1995	DS-394	EXT 911 - 942	P	P	P	Y	V
12/08/1995	DS-399	958/926	P	P	P	Y	V
12/08/1995	DS-396		P	P	P	Y	V
12/07/1995	DS-400	959/960	P	P	P	Y	V
12/07/1995	DS-401	962/963	P	P	P	Y	V
12/07/1995	DS-402	964/965	P	P	P	Y	V
12/07/1995	DS-403	966/771					
12/07/1995	DS-404	966/967	P	P	P	Y	V
12/08/1995	DS-406	976/977	P	P	P	Y	V
12/08/1995	DS-407	980/981	P	P	P	Y	V
12/08/1995	DS-409	983/984	P	P	P	Y	V
12/07/1995	DS-410	986/987	F	P	P	Y	V
12/06/1995	DS-395	935/952	P	P	P	Y	V
12/06/1995	DS-397		P	P	P	Y	V
12/06/1995	DS-408	745/981	P	P	P	Y	V
12/06/1995	DS-414	668/1000	P	P	P	Y	V

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

**HDPE GEOMEMBRANE QA DESTRUCTIVE SEAM FIELD TEST LOG
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

DATE	SAMPLE NUMBER	SEAM	PEAL	SHEAR	REPAIR METHOD *	REPAIR TEST	
						Y/N	TYPE**
12/08/1995	DS-405	970/973	P	P	P	Y	V
12/07/1995	DS-415	1001/1002	P	P	P	Y	V
12/08/1995	DS-410A	986/987	P	P	P	Y	V
12/08/1995	DS-410B	986/987	P	P	P	Y	V
12/06/1995	DS-411	989/990	P	P	P	Y	V
12/08/1995	DS-412	993/994	P	P	P	Y	V
12/08/1995	DS-413	998/999	P	P	P	Y	V
12/07/1995	DS-416	951/1011	P	P	P	Y	V
12/05/1995	DS-398		P	P	P	Y	V
12/07/1995	DS-417	579/1005	P	P	P	Y	V
12/07/1995	DS-418	1010/558	P	P	P	Y	V
12/08/1995	DS-419	1012/1013	P	P	P	Y	V
12/08/1995	DS-420	1018/929	P	P	P	Y	V
12/18/1995	DS-421	573/1041	P	P	P	Y	V
12/18/1995	422	1044/1045	P	P	P	Y	V
12/18/1995	423	521/1049	P	P	P	Y	V
01/03/1996	424		F	F	P	Y	V
01/03/1996	DS-404A	966/967	F	F			
01/03/1996	DS-404B	966/967	F	F			
01/03/1996	DS-411A	989/990	F	F			
01/03/1996	DS-411B	989/990	F	F			
01/03/1996	DS-424A	EXTRUSION P	F	F			
01/03/1996	DS-424B	EXTRUSION P	F	F			

* B-BEAD, P-PATCH, CS-CAP STRIP

** V-VACUUM, S-SPARK, AP-AIR PRESSURE, VI-VISUAL, I-IMPACT, AL-AIR LANCE

B-8 HDPE Geomembrane Independent Laboratory Seam Strength Testing

**Destructive Laboratory Peel and Shear Tests
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

SEAM	MACHINE NUMBER	SAMPLE NUMBER	DATE SAMPLE D	PEEL TEST	SHEAR TEST	BREAK TYPE	COMMENTS
				P=Pass F=Fail	P=Pass F=Fail	FTB=Film Tear Bond	
2/3	1067	DS-1	5/4/95	P	P	FTB	Adhesion-Break for 3 of 5 Peel tests
6/7	1067	DS-2	5/4/95	P	P	FTB	
16/17	1020	DS-3	5/4/95	P	P	FTB	
19/20	1067	DS-4	5/8/95	P	P	FTB	
21/22	1067	DS-5	5/8/95	P	P	FTB	
23/24	1067	DS-6	5/8/95	P	P	FTB	
25/26	1067	DS-7	5/8/95	P	P	FTB	
30/31	1020	DS-8	5/16/95	P	P	FTB	
27/43	1020	DS-9	5/16/95	P	P	FTB	
29/30	1067	DS-10	5/16/95	P	P	FTB	
43/44	1067	DS-11	5/16/95	P	P	FTB	
44/45	1020	DS-12	5/16/95	P	P	FTB	
46/47	1067	DS-13	5/16/95	P	P	FTB	
18/49	1020	DS-14	5/9/95	P	P	FTB	
50/51	1020	DS-15	5/15/95	P	P	FTB	
51/52	1067	DS-16	5/16/95	P	P	FTB	
53/54	1067	DS-17	5/16/95	P	P	FTB	
55/56	1020	DS-18	5/15/95	P	P	FTB	
56/57	1067	DS-19	5/15/95	P	P	FTB	
57/58	1020	DS-20	5/15/95	P	P	FTB	
63/64	1020	DS-21	5/16/95	P	P	FTB	
62/63	1020	DS-22	5/16/95	P	P	FTB	
60/61	1020	DS-23	5/23/95	P	P	FTB	
55/56	1067	DS-24	5/17/95	P	P	FTB	
19/66	1060	DS-25	5/17/95	P	P	FTB	
69/70	1067	DS-26	5/18/95	P	P	FTB	
71/72	1020	DS-27	5/22/95	P	P	FTB	
74/75	1020	DS-28	5/22/95	P	P	FTB	
76/77	1020	DS-29	5/22/95	P	P	FTB	
84/85	1067	DS-30	5/22/95	P	P	FTB	
87/88	1067	DS-31	5/22/95	P	P	FTB	
90/91	1067	DS-32	5/22/95	P	P	FTB	
93/94	1067	DS-33	5/22/95	P	P	FTB	
96/97	1067	DS-34	5/22/95	P	P	FTB	
107/108	1020	DS-35	5/22/95	P	P	FTB	
100/101	1067	DS-36	5/22/95	P	P	FTB	
105/106	1060	DS-37	5/22/95	P	P	FTB	
117/124	1067	DS-38	-	P	P	FTB	
118/119	1067	DS-39	-	P	P	FTB	
120/88	1060	DS-40	-	P	P	FTB	
125/126	1020	DS-41	5/25/95	P	P	FTB	
127/128	1067	DS-42	5/24/95	P	P	FTB	
129/130	1100	DS-43	-	P	P	FTB	
131/132	1060	DS-44	-	F	P	FTB	Adhesion-Break for 2 of 5 Peel tests

**Destructive Laboratory Peel and Shear Tests
 PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

SEAM	MACHINE NUMBER	SAMPLE NUMBER	DATE SAMPLE D	PEEL TEST	SHEAR TEST	BREAK TYPE	COMMENTS
				P=Pass F=Fail	P=Pass F=Fail	FTB=Film Tear Bond	
131/132	1060	DS-44A	5/24/95	P	P	FTB	
131/132	1060	DS-44C	5/24/95	F	P	FTB	Adhesion-Break for 4 of 5 Peel tests
134/135	1060	DS-44E	5/24/95	P	P	FTB	
133/134	1100	DS-45	-	P	P	FTB	
135/136	1067	DS-46	-	P	P	FTB	
137/138	1100	DS-47	-	P	P	FTB	
98/95	278	DS-48	5/31/95	P	P	FTB	
139/140	1060	DS-49	5/31/95	P	P	FTB	
140/141	1100	DS-50C	5/25/95	P	P	FTB	
116/151	1100	DS-50D	5/30/95	F	P	FTB	Adhesion-Break for 3 of 5 Peel tests
143/157	1100	DS-51	5/31/95	P	P	FTB	
158/159	1067	DS-52	5/31/95	P	P	FTB	
116/151	1100	DS-53	5/31/95	P	P	FTB	
155/156	1067	DS-54	5/31/95	P	P	FTB	
74/77	278	DS-55	6/1/95	P	P	FTB	
156/161	1100	DS-56	6/1/95	P	P	FTB	
162/163	1067	DS-57	6/1/95	P	P	FTB	
164/165	1060	DS-58	6/1/95	P	P	FTB	
166/167	1067	DS-59	6/1/95	P	P	FTB	
168/169	1100	DS-60	6/1/95	P	P	FTB	
170/171	1060	DS-61	6/1/95	P	P	FTB	
172/173	1067	DS-62	6/1/95	P	P	FTB	
-	1067	DS-63	6/2/95	P	P	FTB	
180/181	1060	DS-64	6/2/95	P	P	FTB	
184/185	1100	DS-65	6/2/95	P	P	FTB	
183/184	1060	DS-66	6/2/95	P	P	FTB	
178/179	1100	DS-67	6/2/95	P	P	FTB	
186/193	1100	DS-68	6/5/95	P	P	FTB	
175/187	1100	DS-69	6/5/95	P	P	FTB	
188/189	1100	DS-70	6/5/95	P	P	FTB	
190/191	1100	DS-71	6/5/95	P	P	FTB	
205/207	1100	DS-72	6/8/95	P	P	FTB	
208/209	1060	DS-73	6/8/95	P	P	FTB	
213/214	1067	DS-74	6/9/95	P	P	FTB	
217/218	1100	DS-75	6/9/95	P	P	FTB	
219/220	1060	DS-76	6/9/95	P	P	FTB	
221/222	1067	DS-77	6/9/95	P	P	FTB	
157/223	1100	DS-78	6/9/95	P	P	FTB	
225/226	1100	DS-79	6/16/95	P	P	FTB	
227/228	1060	DS-80	6/16/95	P	P	FTB	
229/230	1067	DS-81	6/16/95	P	P	FTB	
230/231	1060	DS-82	6/16/95	P	P	FTB	
233/234	1067	DS-83	6/19/95	P	P	FTB	
236/238	1100	DS-84	6/19/95	P	P	FTB	

**Destructive Laboratory Peel and Shear Tests
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

SEAM	MACHINE NUMBER	SAMPLE NUMBER	DATE SAMPLE D	PEEL TEST	SHEAR TEST	BREAK TYPE	COMMENTS
				P=Pass F=Fail	P=Pass F=Fail	FTB=Film Tear Bond	
240/237	1100	DS-85	6/19/95	P	P	FTB	
242/243	1100	DS-86	6/21/95	P	P	FTB	
244/245	1060	DS-87	6/21/95	P	P	FTB	
246/247	1067	DS-88	6/21/95	P	P	FTB	
250/251	1060	DS-89	6/21/95	P	P	FTB	
255/256	1060	DS-90	6/21/95	P	P	FTB	
217/258	1100	DS-91	6/28/95	P	P	FTB	
259/260	1067	DS-92	6/28/95	P	P	FTB	
262/265	1060	DS-93	6/28/95	P	P	FTB	
263/264	1100	DS-94	6/28/95	P	P	FTB	
65/271	1060	DS-95	6/28/95	P	P	FTB	
275/273	1067	DS-96	6/28/95	P	P	FTB	
257/287	1100	DS-97	6/30/95	P	P	FTB	
288/289	1084	DS-98	6/30/95	P	P	FTB	
290/291	1067	DS-99	6/30/95	P	P	FTB	
292/293	1084	DS-100	6/30/95	P	P	FTB	
294/295	1100	DS-101	6/30/95	P	P	FTB	
298/297	1100	DS-102	6/30/95	P	P	FTB	
299/300	1084	DS-103	6/30/95	P	P	FTB	
301/302	1100	DS-104	6/30/95	P	P	FTB	
303/304	1084	DS-105	6/30/95	P	P	FTB	
308/309	1084	DS-106	6/30/95	P	P	FTB	
310/311	1100	DS-107	7/3/95	P	P	FTB	
316/317	1067	DS-109	7/3/95	P	P	FTB	
319/320	1162	DS-110	7/3/95	P	P	FTB	
332/333	1100	DS-117	7/6/95	P	P	FTB	
352/353	-	DS-124	7/7/95	P	P	FTB	
387/388	1084	DS-131	7/14/95	P	P	FTB	
377/376	1084	DS-138	7/13/95	P	P	FTB	
401/402	1084	DS-145	7/20/95	P	P	FTB	
417/418	1084	DS-152	7/25/95	P	P	FTB	
242/436	1162	DS-159	7/27/95	P	P	FTB	
477/478	1100	DS-164	8/3/95	P	P	FTB	
447/446	1100	DS-171	8/1/95	P	P	FTB	
S24/S25	1162	DS-178	8/10/95	P	P	FTB	
70/S10	1100	DS-185	8/9/95	P	P	FTB	
S38/S39	1162	DS-192	8/15/95	P	P	FTB	
S02/S51	1067	DS-199	8/16/95	P	P	FTB	
S78/S79	1067	DS-206	8/18/95	P	P	FTB	
604/605	1067	DS-216	8/25/95	P	P	FTB	
622/623	1162	DS-223	8/30/95	P	P	FTB	
17/650	1067	DS-232	8/31/95	P	P	FTB	
671/672	1100	DS-241	9/8/95	P	P	FTB	
658/676	1100	DS-247	9/11/95	P	P	FTB	

**Destructive Laboratory Peel and Shear Tests
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

SEAM	MACHINE NUMBER	SAMPLE NUMBER	DATE SAMPLE D	PEEL TEST	SHEAR TEST	BREAK TYPE	COMMENTS
				P=Pass F=Fail	P=Pass F=Fail	FTB=Film Tear Bond	
705/706	1100	DS-255	9/13/95	P	P	FTB	
635/720	1162	DS-261	9/19/95	P	P	FTB	
1/10	1067	DS-269	9/21/95	P	P	FTB	
33/34	1067	DS-276	9/28/95	P	P	FTB	
759/760	-	DS-283	10/2/95	P	P	FTB	
39/41	-	DS-290	10/10/95	P	P	FTB	
73/75	-	DS-297	10/11/95	P	P	FTB	
814/232	1162	DS-304	10/19/95	P	P	FTB	
112/113	1067	DS-311	10/24/95	P	P	FTB	
133/74	1162	DS-318	10/25/95	P	P	FTB	
825/826	1025	DS-323	10/30/95	P	P	FTB	
165/167	1025	DS-328	11/3/95	P	P	FTB	
168/166	1067	DS-335	11/6/95	P	P	FTB	
91/174	1025	DS-342	11/6/95	P	P	FTB	
198/426	1025	DS-349	11/10/95	P	P	FTB	
853/854	1151	DS-356	11/17/95	P	P	FTB	
867/869	1025	DS-363	11/18/95	P	P	FTB	
211/221	1067	DS-370	11/22/95	P	P	FTB	
BOOT/909	63	DS-377	11/25/95	P	P	FTB	
913/928	1219	DS-383	11/27/95	P	P	FTB	
936/935	1162	DS-390	11/28/95	P	P	FTB	
956/957	1067	DS-397	12/1/95	P	P	FTB	
966/967	1151	DS-404	12/4/95	P	P	FTB	Adhesion-Break for 2 of 5 Peel Tests
-	-	DS-404C	4/15/96	P	P	FTB	
989/990	1011	DS-411	12/5/95	F	P	FTB	2 of 5 tests not FTB for Peel Tests
-	-	DS-411C	4/15/96	P	P	FTB	
-	-	DS-411E	4/15/96	P	P	FTB	
-	-	DS-414F	4/15/96	P	P	FTB	
1010/558	-	DS-418	12/6/95	P	P	FTB	
p35/patch	-	DS-424C	5/2/96	P	P	FTB	
p42/1025	-	DS-424D	5/2/96	P	P	FTB	
1/2	W 1016	DSR-1	5/20/96	P	P	FTB	
195/10	W 1016	DSR-2	5/20/96	P	P	FTB	
18/211	W 1016	DSR-3	5/20/96	P	P	FTB	
79/25	W 1016	DSR-4	5/22/96	P	P	FTB	
776/28	W 1150	DSR-5	5/22/96	P	P	FTB	
21/22	W 1016	DSR-6	5/22/96	P	P	FTB	
32/152	W 1016	DSR-10	5/28/96	P	P	FTB	
63/64	W 2010	DSR-16	5/28/96	P	P	FTB	

B-9 Backup Information on Damaged HDPE Geomembrane Area

BRECO MECHANICAL GROUP, INC.

201 Saw Mill River Road
YONKERS, NEW YORK 10701

LETTER OF TRANSMITTAL

(914) 963-3850
(914) 963-3600

TO WARREN GORDON, P.E.
NYC-DEP

DATE	<u>5/16/96</u>	JOB NO.	<u>876HP</u>
ATTENTION			
RE:			

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

- Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order TOP DAMAGE / REPAIR AREA

COPIES	DATE	NO.	DESCRIPTION
<u>1</u>		<u>3</u>	<u>PLAN / AGTEK GENERATED SURVEY PERFORMED 5/13/96 BY K. SULLIVAN & J. HUMMEL.</u>

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment _____
 FOR BIDS DUE _____ 19 _____ PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

COPY TO FILE

SIGNED: Mike Kant


TOP DAMAGE

REPAIR AREA

115'8.79.6ft
10.36 acres

309680.91ft²
7.11 acres

SCALE: 1"=100'





GSE Lining Technology, Inc.

19103 Goulds Road
Houston, Texas 77073
800-435-2008
713-443-8564
Fax: 713-473-6010

29 April, 1996

Breco Mechanical Group, Inc.
210 Saw Mill River Road
Yonkers, NY 10701
Fax: 914/963-3989

Attn: Mark SanAngelo

Re: Repair at Pelham Bay Landfill
Revision to (8 April) Procedure

We have received the comments from NYCDEP (dated 25 April) and Woodward-Clyde (dated 24 April) to our proposed test protocol dated 8 April. It seems that everyone has a little different perspective on how to approach this issue and we are happy to assist in the coordination of this task. We appreciate everyone's input and have incorporated those concerns into this revision of the procedure.

SAMPLE COLLECTION

GSE will provide qualified personnel (hereafter: GSE Inspector) to observe the areas marked as questionable and to then progress into the currently acceptable regions. As the Inspector walks toward the unaffected areas, a spot will be chosen which is likely to be in satisfactory condition. A one square foot sample will be taken at that spot and the underlying composite material, if present, observed. If there is evidence of any damage under the liner, another sample will be taken five feet away (in the direction opposite the damage). This will continue until a sample that is visually acceptable is obtained. That sample will then be numbered (#1-GSE, for example), the manufacturing machine direction marked, and its location marked on a site drawing. In addition, an adjacent one square foot sample will be taken and numbered (#1-NYCDEP) for archive purposes.

The next sample will be taken approximately 50 feet away, around the perimeter of the (visually established) unacceptable area. Again, a visual judgment will be made and another set of samples cut and labeled (#2-GSE and #2-NYCDEP). In this fashion, a series of samples (#4 - ??) will be cut for physical property testing. Please see the attached sketch for a visual explanation of this procedure.

FIELD TESTING

1" x 6" strip specimens will be prepared and tensile tested. Each sample will have two of these specimens cut in the machine direction and two cut in the cross direction. These four specimens will be tested on the field tensiometer for tensile yield strength and break strength. This is

achieved by activating the "Hold" or "Peak" function on the tensiometer and observing the readout throughout the entire test. The test results will be averaged and compared to the project requirements (120 lb for yield and 225 lb for break).

Averaging of test results is appropriate and typical in the geosynthetics industry since variability in the material, in particular the textured liner, is normal. As such, a single value lower than the requirement is quite possible; however, that would not indicate the sample is unacceptable for serving as a containment barrier. Further, the original project specifications do not restrict averaging of test values. Therefore, GSE believes that averaging of test data (both field and laboratory) is appropriate and acceptable for this procedure.

If the sample does fail, it shall be rejected and retested (five feet out from the failed sample). When a passing sample is identified, it will be forwarded to GSE's Laboratory for conformation testing.

LABORATORY TESTING

The following table summarizes what tests will be performed in the GSE Lab, the minimum allowable values and the testing particulars.

Property	Method	Smooth	Textured	Test(s) Per Sample
Thickness (mil)	ASTM D 1693	60±10%	60±10%	5
Tensile Properties	ASTM D 638			
Yield Stress (lb/in)		130	130	1 MD and 1 CD
Yield Strain (%)	1.5" Gauge Length	13	13	1 MD and 1 CD
Break Stress (lb/in)		243	75	1 MD and 1 CD
Break Strain (%)	2.0" Gauge Length	500	150	1 MD and 1 CD
Tear (lb)	ASTM D 1004	40	45	1 MD and 1 CD
Puncture (lb)	FTMS 101, Meth. 2065	60	60	1
Dimensional Stability (% change)	ASTM D 1204	±3	±3	1 MD and 1 CD
Specific Gravity (g/cc)	ASTM D 792/D 1505	0.93		
Oxidative Induction Time, OIT (minutes)	ASTM D 3895, 200°C, 1 atmosphere	100	100	1
Notched Constant Tensile Load stress crack, NCTL (hours)	ASTM D 5397, single point	200	N/A	1 CD

If a sample does not meet any one of the above requirements, another set of samples (one for testing and one for archiving) will be obtained from the field (labeled #1A-GSE and #1A-NYCDEP) at the appropriate location and tested for all parameters listed above. If that sample fails, the routine will be repeated (samples labeled #1B, #1C and so on) until satisfactory material is reached.

In order to better guarantee the long term performance of the material, GSE will perform OIT and NCTL testing. The OIT test provides an indication of the resistance of the material to degradation due to oxidation. Since the material has been subjected to oxidative degradation (fire is an oxidation reaction), GSE will perform such testing. The NCTL test is to be performed in lieu of the environmental stress crack (ASTM D 1693) test that is mentioned in the project specifications. NCTL testing is a more advanced and rigorous test than ASTM D 1693 for determining a geomembrane's resistance to stress cracking. Also, it is a much shorter test -- 200 hours versus 2000 hours.

The following paragraphs explain why various tests that are in the project specifications do not appear in the table above. GSE respects the suggestion that all job-specified properties are to be included in this procedure, however, some of those tests are not appropriate for HDPE geomembranes. They were tested on the material prior to deployment to meet contractual requirements. However, we are now in a position where judicious reasoning and explanations will be to everyone's advantage. Please be aware that GSE's number one priority is to insure long-term environmental containment. The repair efforts at Pelham bay are no different in this regard.

Please be advised that modulus of elasticity (MOE) is no longer performed routinely by GSE's (formally Gundle) Manufacturing Quality Assurance Laboratory to approve material for shipment. There is a great amount of uncertainty regarding the appropriateness of this test. MOE is determined from tensile testing. According to ASTM D 638 (Standard Test Method for Tensile Properties of Plastics), MOE is defined as "the ratio of stress (nominal) to corresponding strain below the proportional limit of a material. It is expressed in force per unit area, usually pounds-force per square inch (megapascals) (Also known as *elastic modulus* or *Young's modulus*)." This definition is followed by, "since the existence of a true proportional limit in plastics is debatable, the propriety of applying the term "modulus of elasticity" to describe the stiffness or rigidity of a plastic has been seriously questioned." The final statement is, "such a constant is useful if its arbitrary nature and dependence on time, temperature, and other factors are realized."

It is therefore evident that there is a great amount of uncertainty in MOE testing and interpretation. Further, MOE is misunderstood by some specification writers who do not realize that a high modulus generally means a membrane is stiffer than membrane with a lower MOE. The elastic modulus is therefore not a useful design parameter for geomembrane applications.

The uncertainty regarding MOE testing has been resolved with NSF International by omitting it from their required material properties for HDPE sheet. Due to the factors mentioned above, GSE does not propose to include MOE testing in this test procedure.

In a similar fashion, soil burial testing is not included in this test program. The test was originally developed for geomembranes that contain cellulose scrim as a reinforcement component; cellulose is subject to microbiological attack. It was also found that various chemical plasticizers and fillers such as those found in PVC geomembranes are also susceptible to microbiological attack. All currently produced polyethylene geomembranes are unsupported (i.e. do not contain scrim) and are unplasticized and unfilled. Therefore, the soil burial test does not affect the material, if performed properly. As a result of this, NSF no longer requires soil burial testing for HDPE geomembranes. Because of the aforementioned issues, and the fact that the test takes more than 30 days, GSE does not intend on including soil burial in this test procedure.

✓ The next test that appears in the project specifications and not this test procedure is melt index. Often, melt flow is a required specification for lining products. However, this is not an appropriate specification. A material's melt flow characteristics have always been a concern to plastics manufacturers since there are so many specific types of resins available. This is the case in all plastic products from surgical tubing to plastic bottles. Geosynthetics is the only plastics industry GSE is aware of that sees melt flow in material specifications. It seems that it was developed as a marketing tool for the various manufacturers and is now so common, it is considered "normal". However, we must realize that the performance properties of a plastic material is not impacted in any way by the resin's melt flow properties. In light of this, it is GSE's opinion that melt index testing will not provide any technically useful information in the Pelham Bay issue.

✓ Low temperature brittleness is also being excluded from this test procedure. It is GSE's opinion that the test will not provide any useful data. We do not believe this to be a property affected by the damage incurred at Pelham Bay that will not be evidenced in the tests that will be performed. If a serious question arises, GSE is open to performing a limited amount of such testing to illustrate this point.

Carbon black content is excluded from the list of tested properties since it cannot be altered without the material being completely combusted. Since the carbon particles are on the order of five microns in diameter, there is no way to adversely affect the carbon content without severe damage to the product.

REPAIR BOUNDARY PLACEMENT

Once testing has been completed, the repair boundary will be marked and cut. Marking will involve using a suitable marking device to draw lines between (passing) sample locations. Before placement of new material, the authorized GSE Inspector will observe all underlying material at the cut interfaces to check for damage between the 50-foot spaced samples. If the Inspector finds any questionable area, he has the authority to remark the boundary. Throughout this work, the GSE Inspector will be encouraged to photograph any and all areas being inspected for historical recordkeeping purposes.

In addition to the GSE Inspector, Brecco or NYCDEF is welcome to have a representative present to observe the boundaries and document whatever information may be needed.

If anyone has any comments, questions or anything to add on this procedure, please call or fax so we may discuss. GSE is committed to working with you on this issue and will do everything we can to facilitate a high-quality repair job.

Regards,



Matthew W. Adams
Technical Service

CC: R. Zunker



GSE Lining Technology, Inc.


19025 Claude Road
Houston, Texas 77073-3500
(800)438-2008 / (713)443-8864

NO PART OF THIS DOCUMENT MAY BE REPRODUCED OR DISTRIBUTED IN ANY FORM OR BY ANY MEANS, OR STORED IN A DATA BASE OR RETRIEVAL SYSTEM, WITHOUT THE PRIOR WRITTEN PERMISSION OF GSE Lining Technology, Inc.

MATT006

DRAWN Don DATE 04/08/96 REVISION 0

DWG. NO.



Example Of Sampling Procedure
Pelham Bay Landfill Cap
(Not to scale)

BRECO MECHANICAL GROUP, INC.
201 SAW MILL RIVER ROAD
YONKERS, NEW YORK 10701

TEL. (914) 963-3600 * FAX (914) 963-3989

May 23, 1996

Mr. Roy Durig, P.E.
Chief - Landfill Remediation
New York City Department of
Environmental Protection
96-05 Horace Harding Expressway
5th Floor - Lefrak Plaza
Corona, New York 11368

Re: Pelham Bay Landfill Closure
Contract No. 876-HP
Letter No. 76

Dear Mr. Durig,

Attached please find GSE's letter dated 5/22/96 detailing their schedule for liner repair. This schedule is weather dependent. Also attached are the test results for the samples taken to delineate the extent of damage.

Very Truly Yours,
BRECO MECHANICAL GROUP, INC.



Mark SanAngelo
Project Manager

Enc.

cc: P. Zoltanesky Jr.
P. Smith/J. Jarahari
~~W. Gordon~~
A. Ciancia
S. Mokbel

MS/jc
Durig.523



GSE Lining Technology, Inc.

May 22, 1996

19103 Gundie Road
Houston, Texas 77073
800-435-2008
713-443-8564
Fax: 713-475-4010

Breco Mechanical Group, Inc.
201 Saw Mill River Road
Yonkers, New York 10701

Attn: Mark SanAngelo.

Re: Pelham Bay Landfill
GSE Project No. XA4790
Schedule of Work

Dear Mark,

GSE Lining Technology, Inc. provides the following schedule for the above referenced project.

Schedule:

1. Laboratory Testing of Samples - two weeks - complete May 22, 1996
2. Liner disposal - two dumpsters per day - complete May 24, 1996
3. Liner deployment / replacement - one acre per day - complete June 21, 1996
4. As-built drawing - upon completion of project

I have included a copy of the test results with this letter.

Sincerely,

Ronald Zunker, Jr.
Project Manager
Installation Services

enclosure

GSE Lining Technology, Inc.

Pellham Bay Landfill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Report Date: 5/21/90

Sample #	Pass/Fail	Date	Tensile Strength @ Yield			Tensile Elongation @ Yield			Tensile Strength @ Break			Tensile Elongation @ Break			Tear Resistance						
			ASTM D 638, Type IV, 2 ipm			ASTM D 638, Type IV, 2 ipm			ASTM D 1004			ASTM D 1004			ASTM D 1004						
			Smooth Spec = 130 ppl	Textured Spec = 130 ppl	MD	CD	[%]	Smooth Spec = 13 %	Textured Spec = 13 %	MD	CD	[%]	Smooth Spec = 243 ppl	Textured Spec = 243 ppl	MD	CD	[%]	Smooth Spec = 40 lb	Textured Spec = 40 lb	MD	CD
1	Pass	5/8/96	S	143	165	19	19	19	256	295	295	729	809	809	54	52					
2	Pass	5/8/96	S	168	166	18	18	15	305	287	287	777	793	793	49	54					
3	Pass	5/8/96	S	153	148	20	20	16	277	255	255	794	793	793	49	54					
4	Pass	5/8/96	S	171	164	17	17	16	291	280	280	743	769	769							
5	Pass	5/8/96	S	146	160	18	18	17	249	303	303	704	853	853							
6	Pass	5/8/96	S	168	166	21	21	18	258	262	262	675	759	759	52	61					
7	Pass	5/8/96	S	163	160	19	19	17	264	244	244	685	720	720	49	55					
8	Pass	5/8/96	S	162	161	21	21	16	314	309	309	806	853	853							
9	Pass	5/8/96	S	153	148	18	18	16	317	287	287	835	816	816							
10	Pass	5/8/96	T	155	169	20	20	16	275	300	300	772	830	830							
11	Pass	5/8/96	S	151	151	18	18	17	311	284	284	837	828	828							
12	Pass	5/8/96	S	157	168	18	18	18	298	298	298	791	817	817							
13	Pass	5/8/96	S	169	162	20	20	16	289	264	264	756	760	760							
14	Pass	5/8/96	S	166	166	18	18	18	298	254	254	764	709	709							
15	Pass	5/8/96	S	162	163	19	19	15	294	270	270	782	792	792	52	58					
16	Pass	5/8/96	S	154	176	18	18	18	270	302	302	738	804	804							
17	Pass	5/8/96	S	160	171	20	20	16	315	282	282	887	812	812							
18	Pass	5/8/96	S	155	171	17	17	.18	285	314	314	798	863	863							
19	Pass	5/8/96	S	158	178	18	18	17	303	324	324	827	897	897	52	56					

Report By:
 Melody Adams
 5/21/90

GSE Lining Technology, Inc.

Report Date: 5/21/96

Pelham Bay Landfill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Sample #	Pass/Fail	Date	(Smooth/Textured)	Tensile Strength @ Yield		Tensile Elongation @ Yield		Tensile Strength @ Break		Tensile Elongation @ Break		Tear Resistance	
				MD	CD	MD	CD	MD	CD	MD	CD	MD	CD
20	Pass	5/8/96	S	152	157	19	16	276	293	768	857		
21	Pass	5/8/96	S	149	178	20	17	278	288	809	794		
22	Pass	5/8/96	S	158	176	17	17	304	337	821	903		
23	Pass	5/8/96	S	175	169	19	17	312	289	767	809	53	56
24	Pass	5/8/96	S	155	168	17	17	255	320	689	856		
25	Pass	5/8/96	S	156	158	20	16	275	284	728	804		
26	Pass	5/8/96	S	155	165	20	17	285	342	766	914	53	58
27	Pass	5/8/96	S	169	178	17	17	255	296	744	818		
28	Pass	5/8/96	S	163	177	17	17	253	268	705	760		
29	Pass	5/8/96	S	195	172	15	16	293	313	753	824		
30	Pass	5/8/96	S	178	155	16	17	290	292	794	798	53	53
31	Pass	5/8/96	S	181	161	17	17	267	271	746	765		
32	Pass	5/8/96	S	180	167	14	16	281	310	768	805		
33	Pass	5/8/96	T	180	182	16	17	193	209	541	604	49	50
34	Pass	5/8/96	T	178	182	17	16	155	154	416	461	55	52
35	Pass	5/8/96	T	168	172	16	16	180	181	504	519		
36	Pass	5/8/96	T	165	172	17	17	185	177	516	511	52	47
37	Pass	5/8/96	T	164	164	16	16	120	112	393	318		
38	Pass	5/8/96	T	182	175	16	17	182	207	489	553		

Report By:
 Moby Adams
 Nathan Ivy

GSE Lining Technology, Inc.

Pellham Bay Landfill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Report Date: 5/21/96

Sample #	Pass/Fail	Date Received	Tensile Strength @ Yield		Tensile Elongation @ Yield		Tensile Strength @ Break		Tensile Elongation @ Break		Tear Resistance		
			Smooth Spec = 130 ppl	Textured Spec = 130 ppl	1.3" gage length	ASTM D 638, Type IV, 2 ipm	Smooth Spec = 243 ppl	Textured Spec = 243 ppl	2.0" gage length	ASTM D 1004			
			MD	CD	Smooth Spec = 13 %	Textured Spec = 13 %	MD	CD	Smooth Spec = 500%	Textured Spec = 150%	MD	CD	
			[ppf]	[ppf]	[%]	[%]	[ppf]	[ppf]	[%]	[%]	[lb.]	[lb.]	
39	Pass	5/8/96	T	160	164	17	17	102	157	416	501	55	51
40	Pass	5/8/96	T	170	179	17	16	194	113	576	440		
41	Pass	5/8/96	T	174	178	16	15	132	142	220	449		
42	Pass	5/8/96	T	164	175	17	16	202	128	560	418		
43	Pass	5/8/96	T	172	165	17	16	193	124	564	529		
44	Pass	5/8/96	T	169	179	17	14	164	178	475	544		
45	Pass	5/8/96	T	171	175	17	16	175	130	483	269	54	49
46	Pass	5/8/96	T	173	170	18	16	166	171	516	480		
47	Pass	5/8/96	S	191	161	15	16	296	282	779	785		
48	Pass	5/8/96	S	155	161	16	15	240	265	703	790		
49	Pass	5/8/96	S	170	185	16	14	280	292	734	770	54	52
50	Pass	5/8/96	S	175	187	16	14	290	303	765	810		
51	Pass	5/8/96	S	167	173	16	14	285	289	774	803		
52	Pass	5/8/96	S	173	168	17	15	272	277	730	798		
53	Pass	5/8/96	S	156	160	17	17	242	257	705	761		

Report By:
 Melody Adams
 Nathan Ivy

GSE Lining Technology, Inc.

Pelham Bay Landfill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Report Date: 5/21/96

Sample #	Pass/Fail	Date Received	(Smooth/Textured)	FTMS 101A Method 2063	Resistance [lb.]	Dimensional Stability ASTM D 1204 1 hr. @ 100 degC Spec = +/- 3%	Specific Gravity ASTM D 752/D 1505 Spec = >0.93	OIT ASTM D 3895 1 atm @ 280 degC GSE Spec = 100 min.	Low Temp. Brittleness ASTM D 746 Spec = -40°F	Average Thickness ASTM D 1593 Spec = 60 +/- 10%
						MD [% change]	TD [% change]	[minutes]	[°]	[mil]
1	Pass	5/8/96	S		92	-0.17	-0.15	150	<-40	59
2	Pass	5/8/96	S							62
3	Pass	5/8/96	S		92	0.1	0.08	150	<-40	58
4	Pass	5/8/96	S							61
5	Pass	5/8/96	S							59
6	Pass	5/8/96	S		104	0.19	0.25	150	<-40	61
7	Pass	5/8/96	S		102	-0.07	-0.15	150	<-40	61
8	Pass	5/8/96	S							60
9	Pass	5/8/96	S							60
10	Pass	5/8/96	T							60
11	Pass	5/8/96	S							59
12	Pass	5/8/96	S							59
13	Pass	5/8/96	S							61
14	Pass	5/8/96	S							62
15	Pass	5/8/96	S		101	-0.08	0.07	150	<-40	60
16	Pass	5/8/96	S							62
17	Pass	5/8/96	S							60
18	Pass	5/8/96	S							61
19	Pass	5/8/96	S		89	-0.15	-0.37	150	<-40	61

Report By:
 Melody Adams
 Nathan Ivy

GSE Lining Technology, Inc.

Report Date: 5/21/96

Pelham Bay Landfill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Sample #	Pass/Fail	Date (Smooth/Received)	FTMS 101/Method 2063	Dimensional Stability ASTM D 1204 1 hr. @ 100 degC Spec = +/- .1%	Specific Gravity ASTM D 792/D 1505 Spec = >0.93	OHT ASTM D 3895 1 atm @ 200 degC GSE Spec = 100 min.	Low Temp. Brittleness ASTM D 746 Spec = -10°F	Average Thickness ASTM D 1593 Spec = 60 +/- 10%
			Smooth Spec = 60 lb. Textured Spec = 60 lb. Resilience	MD [% change]	TD [% change]	{minutes}	{%}	{mil}
20	Pass	5/8/96	S					60
21	Pass	5/8/96	S					60
22	Pass	5/8/96	S					61
23	Pass	5/8/96	S	97	-0.23	-0.1	150	62
24	Pass	5/8/96	S					60
25	Pass	5/8/96	S					60
26	Pass	5/8/96	S	106	0.17	-0.35	150	62
27	Pass	5/8/96	S					62
28	Pass	5/8/96	S					60
29	Pass	5/8/96	S					63
30	Pass	5/8/96	S	102	0.42	0.12	126	61
31	Pass	5/8/96	S					61
32	Pass	5/8/96	S					62
33	Pass	5/8/96	T	111	0.25	0.02	112	63
34	Pass	5/8/96	T	101	0.12	0.1	103	63
35	Pass	5/8/96	T					62
36	Pass	5/8/96	T	96	0.12	0.05	174	61
37	Pass	5/8/96	T					64
38	Pass	5/8/96	T					65

Report By:
 Melody Adams
 Nathan Ivy

GSE Lining Technology, Inc.

**Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790**

Report Date: 5/21/96

Sample #	Pass/Fail	Date	(S)moold/V	(T)extured	Puncture FTIR 101A Method 2065 Baseofh Spec = 60 lb. Textured Spec = 60 lb.	Dimensional Stability ASTM D 1204 1 hr @ 100 degC Spec = +/- 3%	Specific Gravity ASTM D 792/D 1505 Spec = > 0.93	OIT ASTM D 3895 1 atm @ 200 degC GSE Spec = 100 min	Low Temp. Brittleness ASTM D 746 Spec = -40 F	Average Thickness ASTM D 1593 Spec = 60 +/- 10%	
					Resistance [lb.]	MD [% change]	TD [% change]	[minutes]	[°]	[mil]	
39	Pass	5/8/96	T		97	0.02	0.2	0.95	152	<-40	63
40	Pass	5/8/96	T								62
41	Pass	5/8/96	T								61
42	Pass	5/8/96	T								63
43	Pass	5/8/96	T								64
44	Pass	5/8/96	T								62
45	Pass	5/8/96	T		101	-0.13	0.2	0.95	124	<-40	63
46	Pass	5/8/96	T								63
47	Pass	5/8/96	S								59
48	Pass	5/8/96	S								56
49	Pass	5/8/96	S		95	-0.18	0.33	0.95	133	<-40	66
50	Pass	5/8/96	S								60
51	Pass	5/8/96	S								58
52	Pass	5/8/96	S								60
53	Pass	5/8/96	S								60

FAX TRANSMITTAL SHEET

FOR ANY QUESTIONS CALL ME AT 829 3255

THE FOLLOWING SHEET - (INCLUDING THIS FAX COVER SHEET)

ARE TO BE DELIVERED TO: Mark San Angelo

COMPANY: BeeCo.

DEPARTMENT: _____

FAX NUMBER: _____

COMMENTS: #17 is my only question. Also
attached is the sample ~~etc~~ we would like
to test

FROM: Alan Gordon

PELHAM BAY LANDFILL
 GSE PROJECT NO. XA4790
 TEST SAMPLES

NUMBER	DAMAGE
	BURN
2	BURN
3	BURN
4	BURN
5	BURN
	BURN
	BURN
8	BURN
9	BURN
10	BURN
11	BURN
12	BURN
13	BURN
14	BURN
	WIND
16	WIND
17	WIND
18	WIND
	WIND
20	WIND
21	WIND
22	WIND
	WIND
24	WIND
25	WIND
	BURN
27	BURN
28	BURN
29	BURN
30	BURN
31	BURN
32	BURN
	BURN
34	BURN
35	BURN
	BURN
37	BURN
38	BURN
39	WIND
40	WIND
41	WIND
42	WIND
43	WIND
44	WIND
	BURN
46	BURN
47	BURN
48	WIND
49	WIND
50	WIND
51	WIND
52	WIND
53	WIND

5 choices

3

30

34

39

49

Also Maybe #12

Walter J. Gordon
 NYC DEP



GSE Lining Technology, Inc.

19103 Gundlach Road
Houston, Texas 77073
800-435-2008
713-443-8564
Fax: 713-875-0010

May 9, 1996

Breco Mechanical Group, Inc.
201 Saw Mill River Road
Yonkers, New York 10701

Attn: Mark SanAngelo

Re: Pelham Bay Landfill
GSE Project No. XA4790
May 7, 1996 Meeting Minutes

Dear Mark,

Please find the following minutes from our meeting on May 7, 1996, at the above referenced project. I have summarized my understanding of the agreements that were made between GSE, Breco, Woodward-Clyde, and the NYCDEP.

Please distribute the minutes to the listed parties, have them sign, if they agree with the following statements, and return the signed copy to my attention. If a signed copy is not returned by Monday, May 13, 1996, GSE Lining will stop work and demobe the project until this matter is resolved.

If you have any questions, do not hesitate to contact me at 713-230-5823.

Sincerely,

A handwritten signature in black ink, appearing to read "Ronald Zunker, Jr.", is written over a horizontal line.

Ronald Zunker, Jr.
Project Manager
Installation Services

enclosure

MEMORANDUM

TO: Meeting Attendees

FROM: Ron Zunker, Project Manager
GSE Lining Technology, Inc.

DATE: May 9, 1996

SUBJECT: Minutes of Meeting
Held May 7, 1996
Pelham Bay Landfill
Bronx, New York

The purpose of these minutes is to document pertinent discussions and agreements made at this meeting. Should anyone attending this meeting take exception to any portion of these minutes, they should notify Ron Zunker immediately upon receipt. If no exceptions are noted, please sign and return this page via fax to 713-230-2528.

<u>Name</u>	<u>Organization</u>	<u>Signature</u>
Mark SanAngelo	Breco Mechanical Group, Inc.	
Said Mokbel	Woodward-Clyde Consultants	
Warren Gordon	NYCDEP	
Bill Walling	GSE Lining Technology, Inc.	
Ron Zunker	GSE Lining Technology, Inc.	

It is GSE Lining Technology, Inc.'s understanding that the following points were agreed upon during the meeting held on May 7, 1996 at the Pelham Bay Landfill site.

1. GSE Lining Technology, Inc. will provide written certification that GSE visually surveyed the damage on the Pelham Bay Landfill, visually inspected the location of the test samples, will test the samples as specified in item #2 and will warranty the material and installation per the contract.
2. GSE Lining Technology, Inc. will test all samples (53) for tensile (in the machine and cross direction) and thickness. Fifteen (15) samples will require additional testing. The additional tests are low temperature brittleness, OIT, tear, puncture, dimensional stability and specific gravity.
3. GSE Lining Technology, Inc. will choose ten of the fifteen samples to be tested according to item #2. Woodward-Clyde and NYCDEP will choose the remaining five samples. Testing will start immediately and be completed within three weeks.
4. GSE Lining Technology, Inc. will provide written test results to Breco.
5. GSE Lining Technology, Inc. will provide written certification for ESCR results, referenced by panel numbers.
6. GSE Lining Technology, Inc. will provide an As-built with location of test samples identified, once installation is completed.
7. Liner along the anchor trench will be visually inspected for any signs of stress. Liner quality will be verified by destructive sampling of the tie-in seam. *EMICROMETER.*
8. Breco will survey the location of the test samples. Breco will also survey the site in order to verify quantity of damaged material. Breco will pay for this survey.

Annex Golder
NYC DEP

FIELD MEMO

TO: Warren Gordon, P.E.
Resident Engineer, Pelham Bay Landfill

FROM: Daniel Creighton
Geomembrane Supervisor

DATE: March 14, 1996

SUBJECT: Geomembrane Damage to the Top of Landfill

Due to the recent damage to the top of the landfill, much repair work and replacement of the geomembrane must be done. The following is a summary of the work which must be completed.

Replacement of missing panels:

Panels Totally Blown Away:

700, 701, 702, 703, 704, 705, 706, 731, 732, S-18, S19,
S-20, S-21, S-22, S-23, S-24, S-25, S-26, S-27, S-28, S-29, S-30,
S-31, S-32, S-33, S-56, S-57, S-58, S-59, S-60, S-61, S-62, S-63,
S-64, S-65, S-66, S-67, S-68, S-69, S-70, S-71, S-101, S-102, S-103,
S-104, S-105, S-106, S-107, S-108, S-109, S-110, S-111, S-117, S-118, S-119,
S-120, S-121, S-122, S-123, S-124, S-125, S-126, S-127, S-128, S-139, S-140,
S-141, S-142, S-143, S-144, S-145, S-146, S-147, S-148, S-149, S-150, S-195,
S-197, S-200 and S-203.

Total SF = 190,752

Panels Partially Blown Away:

Eastern Half of Panel S-112, Eastern Half of Panel S-113,
Eastern One Quarter of Panel S-114, Northern Half of Panel S-151,
Eastern Half of Panel S-198, Eastern Half of Panel S-202,
Eastern Half of Panel S-204, Eastern Three Quarters of Panel S-206,
Eastern Half of Panel S-208, Eastern Half of Panel S-209 and
Eastern Half of Panel S-210.

Total SF = 18,667

Sub-Total of Panels Blown Away = 209,419 SF

Replacement of panels damaged beyond repair:

Panels Totally Damaged:

699, 733, 734, 735, 736, 737, S-11, S-12, S-13, S-14, S-15
S-16, S-17, S-34, S-35, S-55, S-80, S-84, S-85, S-95, S-96, S-97,
S-98, S-99, S-100, S-115, S-129, S-152, S-192.

Total SF = 72,975

(continued on next page)

Panels Partially Damaged:

Eastern portion of 692,	Eastern portion of 693,
Eastern portion of 694,	Eastern portion of 695,
Eastern portion of 696,	Eastern Half of Panel 776,
Eastern Half of Panel 777,	Eastern Half of Panel 778,
Eastern Half of Panel 779,	Eastern Half of Panel 204,
Western Half of Panel S-36,	Western Half of Panel S-37,
Western Half of Panel S-38,	Western Half of Panel S-78,
Western Half of Panel S-79,	Western Portion of Panel S-81,
Northwestern Three Quarters of Panel S-83,	
Western Half of Panel S-82,	Western Half of Panel S-86,
Western Half of Panel S-87,	Western Half of Panel S-88,
Western Half of Panel S-112,	Western Half of Panel S-113,
Western Three Quarters of Panel S-114,	
Southern Half of Panel S-151,	Eastern Half of Panel S-193,
Eastern Half of Panel S-194,	Eastern Half of Panel S-196,
Middle of Panel S-198,	Middle of Panel S-199,
Western Half of Panel S-202,	Middle of Panel S-204,
Middle of Panel S-206,	Middle of Panel S-208,
Middle of Panel S-209 and	Middle of Panel S-210.

Total SF = 51,442

Sub-Total of Panels Damaged Beyond Repair = 124,417 SF

Panels of questionable integrity to be checked:

S-36, S-37, S-38, S-39, S-40, S-41, S-42, S-43, S-44, S-45, S-46, S-47,
S-48, S-49, S-50, S-51, S-52, S-53, S-54, S-74, S-75, S-76, S-77, S-92,
S-93, S-93A, S-94, S-153, S-154, S-155, S-156, S-160, S-161, S-185, S-186, S-189,
S-190 and S-211.

Sub-Total of Panels of Questionable Integrity = 83,739 SF

Grand Total of Damaged and Questionable Panels = 417,575 SF

All other panels on top of landfill visually appear to be salvageable. However, tests along the borders of damaged and questionable panels must be tested frequently to insure the integrity of the material. Tests should include all appropriate methods as per the Contract Documents to insure that the material still meets the specifications listed on page 02778-5, Part 2, Section 2.2.A. In addition, geomembrane should be free of holes or blisters and be of the same quality as when delivered to site. BRECO should submit their expert's proposal to repair the top of the landfill in accordance with the Specifications and Contract Documents at their earliest convenience.

xc: Ramaglia/Durig
Ciancia (WCCI)
NYS DEC
Rant (BRECO)

FIELD MEMO

TO: Warren Gordon, P.E.
Resident Engineer, Pelham Bay Landfill

FROM: Daniel Creighton
Geomembrane Supervisor

DATE: March 19, 1996

SUBJECT: Addendum: Geomembrane Damage to the Top of Landfill (3/14/96)

Due to the thunderstorm and winds last night, much more geomembrane liner was blown away and damaged beyond repair. The following is a summary of the additional panels that were damaged and must be replaced.

Panels Totally Blown Away:

733, 734, 735, 736, 737, S-3, S-4, S-5, S-6, S-7, S-8,
S-9, S-11, S-12, S-13, S-14, S-15, S-16, S-17, S-39, S-40, S-41,
S-42, S-43, S-44, S-45, S-46, S-47, S-48, S-49, S-50, S-51, S-52,
S-53, S-54, S-55, S-92, S-93, S-93A, S-94, S-95, S-96, S-97, S-98,
S-99, S-100, S-112, S-113, and S-114.

Sub-Total SF = 122,657

New Total of Panels Blown Away = 324,563 SF

New Total of Panels Damaged Beyond Repair = 65,516 SF

New Approximate Total of Questionable Panels = 42,428 SF

Amended Grand Total of Damaged and Questionable Panels = 432,507 SF

A few other panels on top of landfill are now questionable and tests along the borders of damaged panels will have to be done more frequently to insure the integrity of the material. Again, tests should include all appropriate methods as per the Contract Documents to insure that the material still meets the specifications listed on page 02778-5, Part 2, Section 2.2.A.

xc: Ramaglia/Durig
Ciancia (WCCI)
NYS DEC
Rant (BRECO)

BRECO MECHANICAL GROUP, INC.

**201 SAW MILL RIVER ROAD
YONKERS, NEW YORK 10701**

TEL. (914) 963-3600 * FAX (914) 963-3989

June 17, 1996

Mr. Roy Durig, P.E.
Chief - Landfill Remediation
New York City Department of
Environmental Protection
96-05 Horace Harding Expressway
5th Floor - Lefrak Plaza
Corona, New York 11368

Re: Pelham Bay Landfill Closure
Contract No. 876-HP
Letter No. 78


Dear Mr. Durig,

The attached letter from GSE Lining Technology Inc. dated June 14, 1996 was forwarded directly to you by GSE. GSE's letter essentially states that GSE has again completed the installation of the geomembrane liner. Per the provisions of Paragraph 3.3K of Specification 02778, GEOMEMBRANE ACCEPTANCE, the geomembrane installation has been accepted by the DEP. Per paragraph 3.3K, ownership and responsibility for the geomembrane now belongs to NYCDEP, (and not to Breco, as erroneously stated in GSE's 6/14/96 letter).

Consistent with this, GSE states that any damage that occurs to the geomembrane from and after June 14, 1996 will be repaired by GSE at and for the account of the NYCDEP.

We will be completing the final tabulation of costs for the repair and will submit them to you shortly.

Very Truly Yours,
BRECO MECHANICAL GROUP, INC.


Mark SanAngelo
Project Manager

Enc.

cc: P. Zoltanesky, Jr
P. Smith/ J. Jarahari
W. Gordon
A. Ciancia
S. Mokbel

Durig.617



GSE Lining Technology, Inc.

19103 Gundie Road
Houston, Texas 77073
800-435-2008
713-443-8564
Fax: 713-875-6010

June 14, 1996

Mark San Angelo
Breco Mechanical Group, Inc.
201 Saw Mill River Road
Yonkers, New York 10701

RE: Pelham Bay Landfill, Cover and Protection of Work
GSE Lining Technology, Inc. Project Number XA4790

Dear Mr. San Angelo:

On June 14, 1996, GSE Lining Technology, Inc. completed its installation subcontract requirements on the above referenced project, including the repairs to the damaged liner. As of this date, the Scope of Work required of GSE has final acceptance by DEP's third party inspector (four (4) final acceptance sheets attached) and you as the onsite representative of Breco Mechanical Group, Inc. With these acceptances, except for the submittal of as-built panel drawings; final submittals of conformance testing; and final billing, GSE has completed the installation of the geomembrane and the responsibility for protection of the geomembrane now belongs to Breco.

Please be advised that the exposed liner is now at risk to the elements, Acts of God and the onsite construction activities of Breco Mechanical Group, Inc. and its other subcontractors, invitees, and other third parties. Any damage that occurs to the geomembrane from and after June 14, 1996 will be repaired by GSE at and for the account of Breco Mechanical Group, Inc. GSE, in the very near future, will be submitting the remaining contract items for approval by the onsite Resident Engineer and the onsite representative of Breco Mechanical Group, Inc.

Sincerely,

Ronald Zunker, Jr.
Project Manager -
Installation Services

RZ/cr

cc: Warren Gordon, NYCDEP
Master File



PROJECT: Pelham Bay Landfill
LOCATION: Brook New York
DATE 5-24-96 P.F.# XA4790

Final
PRE-START SITE INSPECTION

1. INSPECTED BY:

NAME	REPRESENTING	POSITION
<u>Vik SICKKAGORIS</u>	<u>GSE Liniva Technology</u>	<u>Field Supvr.</u>
<u>PAUL DOSCHER</u>	<u>BRECO MECHANICAL GROUP, INC.</u>	
<u>DANIEL CRESTANON</u>	<u>NYC DEP</u>	<u>Geo Supvr</u>

2. DESCRIPTION OF INSPECTED AREA

AREAR WALL Final INSPECTION.
60MIL HOPE Smooth Liner from Panel PR-1 PR-2 PR-3 PR-4
PR-5 PR-6 PR-7 PR-8 PR-9 PR-10 PR-11 PR-12 PR-13 PR-14
PR-15 PR-16 PR-17 PR-18

PHOTOS ENCLOSED TO FOLLOW

3. REMEDIAL WORK REQUIRED:

4. DATE & CONDITIONS OF GUNDLE START-UP:

5. FURTHER INSPECTION REQUIRED: YES NO DATE: _____

6. BILLING FOR ADDITIONAL INSPECTION/WORK (Must be accompanied by Change Order)

[Signature]
GUNDLE REPRESENTATIVE
(WHITE)

[Signature]
OWNER/CONTRACTOR
(YELLOW)

[Signature]
INSPECTOR
(PINK)



PROJECT: Pelham Bay L.F
LOCATION: Brook New York
DATE: 5/28/96 P.F.# XA4790

Final
-PRE-START SITE INSPECTION

1. INSPECTED BY:

NAME	REPRESENTING	POSITION
<u>Vik Siackasone</u>	<u>G.S.E. Linium Technology</u>	<u>Field Sup</u>
<u>Paul Doster</u>	<u>BRESO MECHANICAL GROUP INC</u>	
<u>DANIEL</u>	<u>NYC DEP</u>	

2. DESCRIPTION OF INSPECTED AREA

FINAL INSPECTION Panels PR.19 TO PR.31

PHOTOS ENCLOSED TO FOLLOW

3. REMEDIAL WORK REQUIRED:

4. DATE & CONDITIONS OF GUNDLE START-UP:

5. FURTHER INSPECTION REQUIRED: YES NO DATE: _____

6. BILLING FOR ADDITIONAL INSPECTION/WORK (Must be accompanied by Change Order)

Vik Siackasone
GUNDLE REPRESENTATIVE
(WHITE)

Paul Doster
OWNER/CONTRACTOR
(YELLOW)

[Signature]
INSPECTOR
(PINK)



PROJECT: Pelham Proj LIT
LOCATION: Bronx New York
DATE 5-31 P.F.# KA470

Final
PRE-START SITE INSPECTION

1. INSPECTED BY:

NAME	REPRESENTING	POSITION
<u>Vik Siaklasone</u>	<u>G.S.E</u>	<u>SUP</u>
<u>PAUL DOSCHER</u>	<u>BRCCO</u>	<u>SUP</u>
<u>DANIEL</u>	<u>DEP</u>	<u>SUP</u>

2. DESCRIPTION OF INSPECTED AREA

Final INSPECTION PANELS FROM PR.S1
TO PR-CC PR-E7 TO PRB0

PHOTOS ENCLOSED TO FOLLOW

3. REMEDIAL WORK REQUIRED:

4. DATE & CONDITIONS OF GUNDLE START-UP:

5. FURTHER INSPECTION REQUIRED: YES NO DATE: _____

6. BILLING FOR ADDITIONAL INSPECTION/WORK (Must be accompanied by Change Order)

V.R. [Signature] GUNDLE REPRESENTATIVE (WHITE)
Paul [Signature] OWNER/CONTRACTOR (YELLOW) ⁶⁻²⁻⁹⁶
[Signature] INSPECTOR (PINK)



PROJECT: Pelham Bay
LOCATION: Bronx NY
DATE 6/11/96 P.F.# XA4790

Final
PRE-START SITE INSPECTION

1. INSPECTED BY:

NAME	REPRESENTING	POSITION
<u>Vik Siackason</u>	<u>G.S.E.</u>	<u>Sup</u>
<u>Paul Doscher</u>	<u>Breco</u>	<u>Sup</u>
<u>Daniel</u>	<u>Dep</u>	<u>Sup</u>

2. DESCRIPTION OF INSPECTED AREA

Final inspection panels From TR1 thru TR11
and PR81 thru PR124

PHOTOS ENCLOSED TO FOLLOW

3. REMEDIAL WORK REQUIRED:

SUPPLY GSE TEE SHETS (M)

4. DATE & CONDITIONS OF GUNDLE START-UP:

5. FURTHER INSPECTION REQUIRED: YES NO DATE: _____

6. BILLING FOR ADDITIONAL INSPECTION/WORK (Must be accompanied by Change Order)

[Signature]
GUNDLE REPRESENTATIVE
(WHITE)

Paul Doscher
OWNER/CONTRACTOR
(YELLOW)

[Signature]
INSPECTOR
(PINK)

Gundie Lining Construction Corp



CERTIFICATE
OF
ACCEPTANCE

JOB NO: XA 4790
JOB NAME: Pelham Bay Landfill
CLIENT: BECO MECHANICAL ERE
BILL TO: SAME

18700 Gundie Road
Houston, Texas 77078-3548
U.S.A.
Phone: (713) 443-8564
Toll Free: (800) 485-2008
Telex: 364057 GUNDALE HOU
FAX: (713) 675-0010

JOB DESCR:
% COMPLETE OF TOTAL JOB: 100%

MATERIAL	ESTIMATED SQ. FEET	FINAL QUANTITY / DESCRIPTION
60 MIL HOPE	315524	DEPLOYED WELD + Q.C.
60 MIL HOT	23.078	DEPLOYED WELD AND Q.C.

I, the undersigned, duly authorized representative of _____ hereby take over and accept the work described above from the date hereof and confirm that to the best of my knowledge the work has been completed in accordance with specifications and the terms and conditions of the contract.

Name V.K. Staklason	Signature <i>V.K. Staklason</i>	Title Field supervisor	Date 6-13-96
------------------------	------------------------------------	---------------------------	-----------------

Certificate accepted by Gundie Lining Representative

Name PAUL F. DOSCHER	Signature <i>Paul F. Doscher</i>	Title SUPER	Date 6-13-96
-------------------------	-------------------------------------	----------------	-----------------

SAMPLES ALONG PERIMETER OF DAMAGED LINER

DATE	SAMPLE #	PANEL #	SHEAR (PPI)		COMMENTS
			SAME DIRECTION AS WELD	PERPENDICULAR TO WELD	
5/1/96	1	S-211	178	153	
			176	160	
	2	S-210	169	170	
			170	173	
	3	S-208	169	164	LINER HAS SLIGHT MELT MARKS ON UNDERSIDE
			166	163	
	4	S-204	172	185	
			166	189	
	5	S-198	160	174	
			165	171	
	6	S-194	172	169	
			172	162	
	7	S-190	169	175	
			163	182	
	8	S- 187	178	177	MISSING COMPOSITE FOR 1/2 OF AREA.
			172	175	
	9	S-160	172	170	
			174	162	
	10	S-159	163	170	
			162	170	
	11	S-185	159	169	
			160	166	
	12	S-189	166	182	NO COMPOSITE
			160	176	
	13	S-193	172	185	NO COMPOSITE
			173	175	

Inspector's Name

SAMPLES ALONG PERIMETER OF DAMAGED LINER

DATE	SAMPLE #	PANEL #	SHEAR (PPI)		COMMENTS
			SAME DIRECTION AS WELD	PERPENDICULAR TO WELD	
5/1/96	14	S-195	171	168	No Composite
			177	164	
5/2/96	15	S-152 EAST	156	161	1/2 NO COMPOSITE. SLIGHT EVIDENCE OF MELTING AND SOUTHERN EDGE
			162	161	
	16	S-152 CENTER	164	174	
			171	169	
	17	S-129 EAST	170	175	
			168	178	
	18	S-129 CENTER	159	167	
			165	170	
	19	S-129 WEST	167	174	No Composite
			168	173	
	20	S-131	171	163	
			173	168	
	21	S-72	166	168	
			167	175	
	22	S-71	158	171	
			158	168	
	23	S-71	160	172	No Composite
			176	160	
	24	S-71	160	167	No Composite
			160	172	
	25	S-32	163	177	No Composite
			162	175	
	26	S-33	158	174	
			158	171	

Inspector's Name Daniel O'Connor

SAMPLES ALONG PERIMETER OF DAMAGED LINER

DATE	SAMPLE #	PANEL #	SHEAR (PPI)		COMMENTS
			SAME DIRECTION AS WELD	PERPENDICULAR TO WELD	
5/2/96	27	S-35	178	183	
			179	182	
	28	S-37	167	174	
			168	178	
	29	S-78	158	179	
			161	177	
	30	S-84	149	164	
			153	170	
	31	S-82	158	167	FOULDED OVER COMPOSITE NE CORNER
			164	167	
	32	S-87	155	164	
			157	166	
	33 ^T	779	179	192	
			178	190	
	34 ^T	777	172	171	1/2 COMPOSITE SW WELDED W. SURF MEET ANCHORS & WELDED TO
			173	170	
	35 ^T	686	168	171	
			165	169	
	36 ^T	688	161	170	
			162	167	
	37 ^T	691	169	174	
			167	168	
	38 ^T	693	167	175	
			169	173	
	39 ^T	695	172	169	
			171	169	

T = TEXTURED

Inspector's Name

Daniel O'Rourke

SAMPLES ALONG PERIMETER OF DAMAGED LINER

DATE	SAMPLE #	PANEL #	SHEAR (PPI)		COMMENTS
			SAME DIRECTION AS WELD	PERPENDICULAR TO WELD	
5/2/96	40 ^T	P-699 TOP	206	200	
			200	197	
	41 ^T	P-699 BOTTOM	198	199	
			199	204	
	42 ^T	P-702	197	197	
			190	186	
	43 ^T	P-733 BOTTOM	209	209	
			203	201	
	44 ^T	P-733 TOP	200	200	
			199	195	
	45 ^T	P-735	193 ^{D.C.}	199	BUNDLED COMPOSITE - GAS WELL
			193 194 ^{D.C.}	198	
	46 ^T	P-737	195	203	
			190	205	
	47 ^S	S-11 BOTTOM	186	183	
			187	177	
	48 ^S	S-11 MIDDLE	181	171	
			183	175	
	49 ^S	S-11 TOP	183	201	
			191	204	
	50 ^S	S-2	199	212	
			200	210	
	51 ^S	S-4	183	200	
			192	194	
	52 ^S	S-6	194	204	
			191	193	
	53 ^S	S-9	<u>175</u> 175	<u>196</u> 191	Inspector's Name <i>Daniel O'Conna</i>

T = Textured
 S = smooth

FIELD REPORT - WELD TESTS

DATE FAXED OR CALLED IN:	DATE WELDED:	PAGE	OF
JOB# X4490	JOB NAME: B Pelham Bay LF		
SUPERVISOR NAME: Will Stackhouse		S.S.#	AMBIENT TEMP.
JOB SPECIFICATION REQUIREMENTS: MATERIAL	MIL	PEELIN:	PEELOUT:
MATERIAL	MIL <i>Same direction</i>	PEELIN: <i>Against</i>	PEELOUT:
			SHEAR:

FUS/ EXT	MAT/MIL	SEAM #	SAMPLE OR SEAM TEST	TECH I.D. #	MACHINE #	PEELIN PPI	PEELOUT PPI	SHEAR PPI	PASS/ FAIL	MACHINE SETTINGS			
										TEMP.	SPEED	PRESSURE	VOLTS
	<i>60° ERPP</i>	S-11	SAM-47			186	P	183	P				
						187	P	177	P				
		S-11	SAM-48			181	P	171	P				
						183	P	175	P				
		S-11	SAM-49			188	P	201	P				
						191	P	204	P				
		S-02	SAM-50			199	P	212	P				
						200	P	210	P				
		S-4	SAM-51			183	P	200	P				
						182	P	193	P				
		S-6	SAM-52			194	P	191	P				
						204	P	193	P				
		S-9	SAM-53			175	P	196	P				
						175	P	191	P				

All weld test field reports must be phoned in or faxed in daily to the attention of Patti Spencer. Phone 1 (800) 435-2008 Fax (713) 875-6010

ATTN: Name Dep, x747

FIELD REPORT - WELL TESTS

DATE FAXED OR CALLED IN:		DATE WELDED:		PAGE OF	
JOB #	JOB NAME:				
SUPERVISOR NAME:			S.S.#		AMBIENT TEMP.
JOB SPEC. REQUIREMENTS:		MATERIAL	MIL	PEEL SPEC:	SHEAR SPEC:
		MATERIAL	MIL S	PEEL SPEC: A.	SHEAR SPEC:

FUS/EXT	MAT/MIL	PANEL * SEAM #	SAMPLE # OR SEAM TEST	TECH I.D. #	MACHINE #	PEEL IN PPI	PEEL OUT PPI	SHEAR PPI	PASS/ FAIL	MACHINE SETTINGS			
										TEMP.	SPEED	PRESSURE	VOLTS
		S-152	SAMPLE #15			156.	P.	161	P.				
						162.	P	161	P				
		S-152	SAMPLE #16			164	P	174	P				
						171	P	169	P				
		S-129	SAMPLE #17			170	P	175	P				
						168	P	178	P.				
		S-129	SAMPLE #18			159	P	167	P				
						164	P	170	P.				
		S-129	SAMPLE #19			167	P	174	P				
						168.	P	178	P				
		S-131	SAMPLE #20			171	P	163	P				
						173	P	168	P				
		S-72	SAMPLE #21			166	P	168	P				
						167	P	175	P				

All weld test field reports must be faxed in or phoned in daily. PHONE (800) 435-2008; FAX (713) 875-6010
CALL ED ZIMMEL (x821) OR YOUR PROJECT MANAGER UPON NOTIFICATION OF A FAILURE!!!

FIELD REPORT - WELD TESTS

DATE FAXED OR CALLED IN:	DATE WELDED:	PAGE	OF
JOB # <i>AA4790</i>	JOB NAME: <i>Pelham Bay Bronx NY</i>		
SUPERVISOR NAME: <i>Mike Sackasone</i>	S.S.# <i>464 99 6623</i>	AMBIENT TEMP:	
JOB SPECIFICATION REQUIREMENTS: MATERIAL	MIL	PEEL IN:	PEEL OUT: SHEAR:
MATERIAL	MIL	PEEL IN:	PEEL OUT: SHEAR:

FUS/EXT	MAT/MIL	SEAM #	SAMPLE # OR SEAM TEST	TECH I.D. #	MACHINE #	PEEL IN PPI	PEELOUT PPI	SHEAR PPI	PASS/FAIL	MACHINE SETTINGS			
										TEMP.	SPEED	PRESSURE	VOLTS.
			8			178	-	177	P				
						172	-	175	P				
			9			172	-	170	P				
						174	-	162	P				
			10			163	-	170	P				
						162	-	170	P				
			11			159	-	169	P				
						160	-	166	P				
			12			166	-	182	P				
						160	-	176	P				
			13			172	-	185	P				
						173	-	175	P				
			14			171	-	168	P				
						177	-	164	P				

All weld test field reports must be phoned in or faxed in daily to the attention of Patti Spencer. Phone 1 (800) 435-2008 Fax (713) 875-6010

CALL YOUR PROJECT MANAGER IMMEDIATELY UPON NOTIFICATION OF A FAILURE!!

FIELD REPORT - WELD TESTS

DATE FAXED OR CALLED IN:		DATE WELDED: 5-1-96		PAGE OF	
JOB # 14479	JOB NAME: Pelham Bay Bronx NY				
SUPERVISOR NAME: VIK Siackasone			S.S.# 464-49-6673		AMBIENT TEMP:
JOB SPECIFICATION REQUIREMENTS: MATERIAL			MIL <i>Sanadisa^{on}</i>	PEEL IN: <i>opposite</i>	PEEL OUT:
MATERIAL			MIL <i>Yield</i>	PEEL IN: <i>Break</i>	PEEL OUT:

FUS/EXT	MAT/MIL	SEAM #	SAMPLE # OR SEAM TEST	TECH I.D. #	MACHINE #	PEEL IN	PEEL OUT	SHEAR	PASS/FAIL	MACHINE SETTINGS			
						PPI	PPI	PPI		TEMP.	SPEED	PRESSURE	VOLTS
			1			178	-	153	P				
						176	-	160	P				
			2			169	-	170	P				
						170	-	173	P				
			3			169	-	164	P				
						166	-	163	P				
			4			172	-	185	P				
						166	-	189	P				
			5			160	-	170	P				
						165	-	171	P				
			6			172	-	169	P				
						172	-	162	P				
			7			169	-	175	P				
						163	-	182	P				

All weld test field reports must be phoned in or faxed in daily to the attention of Patti Spencer. Phone 1 (800) 435-2008 Fax (713) 875-6010

CALL YOUR PROJECT MANAGER IMMEDIATELY UPON NOTIFICATION OF A FAILURE!!

BRECQ MECHANICAL GROUP, INC.
 201 Saw Mill River Road
 YONKERS, NEW YORK 10701

LETTER OF TRANSMITTAL

(914) 963-3850
 (914) 963-3600

TO WARREN GORDON, PE.
NYC-DEP

DATE 5/20/90 JOB NO. 8764P

ATTENTION

RE:

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

Shop drawings Prints Plans Samples Specifications

Copy of letter Change order QC TEST RESULTS

COPIES	DATE	NO.	DESCRIPTION
1		6	RESULTS OF TESTS PERFORMED ON SAMPLES TAKEN ON TOP DUE TO DAMAGE.

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
- For your use Approved as noted Submit _____ copies for distribution
- As requested Returned for corrections Return _____ corrected prints
- For review and comment _____
- FOR BIDS DUE _____ 19____ PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

COPY TO FILE

SIGNED: Michelle Bond

If enclosures are not as noted, kindly notify us at once.

*Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790*

Sample #	Pass/Fail	Date Received	(S)mooth/ (T)extured	Tensile Strength @ Yield		Tensile Elongation @ Yield ASTM D 638, Type IV, 2 lpm		Tensile Strength @ Break		Tensile Elongation @ Break		Tear Resistance ASTM D 1004	
				Smooth Spec = 130 ppl Textured Spec = 130 ppl		1.3" gage length Smooth Spec = 13 % Textured Spec = 13 %		Smooth Spec = 243 ppl Textured Spec = 243 ppl		2.0" gage length Smooth Spec = 500% Textured Spec = 150%		Smooth Spec = 40 lb. Textured Spec = 40 lb.	
				MD [ppi]	CD [ppi]	MD [%]	CD [%]	MD [ppi]	CD [ppi]	MD [%]	CD [%]	MD [lb.]	CD [lb.]
1	Pass	5/8/96	S	143	165	19	19	256	295	729	809	54	52
2	Pass	5/8/96	S	168	166	18	15	305	287	777	793		
3	Pass	5/8/96	S	153	148	20	16	277	255	794	793	49	54
4	Pass	5/8/96	S	171	164	17	16	291	280	743	769		
5	Pass	5/8/96	S	146	160	18	17	249	303	704	853		
6	Pass	5/8/96	S	168	166	21	18	258	262	675	759	52	61
7	Pass	5/8/96	S	163	160	19	17	264	244	685	720	49	55
8	Pass	5/8/96	S	162	161	21	16	314	309	806	853		
9	Pass	5/8/96	S	153	148	18	16	317	287	835	816		
10	Pass	5/8/96	T	155	169	20	16	276	300	772	830		
11	Pass	5/8/96	S	151	151	18	17	311	284	837	828		
12	Pass	5/8/96	S	157	168	18	18	298	298	791	817		
13	Pass	5/8/96	S	169	162	20	16	289	264	756	760		
14	Pass	5/8/96	S	166	166	18	18	298	254	764	709		
15	Pass	5/8/96	S	162	163	19	15	294	270	782	792	52	58
16	Pass	5/8/96	S	154	176	18	18	270	302	738	804		
17	Pass	5/8/96	S	160	171	20	16	315	282	887	812		
18	Pass	5/8/96	S	155	171	17	18	285	314	798	863		
19	Pass	5/8/96	S	158	178	18	17	303	324	827	897	52	56

Report By:
Melody Adams
Nathan Ivy

**Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790**

Sample #	Pass/Fail	Date Received	(S)mooth/ (T)extured	Tensile Strength @ Yield		Tensile Elongation @ Yield ASTM D 638, Type IV, 2 ipm		Tensile Strength @ Break		Tensile Elongation @ Break		Tear Resistance ASTM D 1004	
				Smooth Spec = 130 ppi Textured Spec = 130 ppi		1.3" gage length Smooth Spec = 13 % Textured Spec = 13 %		Smooth Spec = 243 ppi Textured Spec = 243 ppi		2.0" gage length Smooth Spec = 500% Textured Spec = 150%		Smooth Spec = 40 lb. Textured Spec = 40 lb.	
				MD [ppi]	CD [ppi]	MD [%]	CD [%]	MD [ppi]	CD [ppi]	MD [%]	CD [%]	MD [lb.]	CD [lb.]
20	Pass	5/8/96	S	152	157	19	16	276	293	768	857		
21	Pass	5/8/96	S	149	178	20	17	278	288	809	794		
22	Pass	5/8/96	S	158	176	17	17	304	337	821	903		
23	Pass	5/8/96	S	175	169	19	17	312	289	767	809	53	56
24	Pass	5/8/96	S	155	168	17	17	255	320	689	856		
25	Pass	5/8/96	S	156	158	20	16	275	284	728	804		
26	Pass	5/8/96	S	155	165	20	17	285	342	766	914	53	58
27	Pass	5/8/96	S	169	178	17	17	255	296	744	818		
28	Pass	5/8/96	S	163	177	17	17	253	268	705	760		
29	Pass	5/8/96	S	195	172	15	16	293	313	753	824		
30	Pass	5/8/96	S	178	155	16	17	290	292	794	798	53	53
31	Pass	5/8/96	S	181	161	17	17	267	271	746	765		
32	Pass	5/8/96	S	180	167	14	16	281	310	768	805		
33	Pass	5/8/96	T	180	182	16	17	193	209	541	604	49	50
34	Pass	5/8/96	T	178	182	17	16	155	154	416	461	55	52
35	Pass	5/8/96	T	168	172	16	16	180	181	504	519		
36	Pass	5/8/96	T	166	172	17	17	185	177	516	511	52	47
37	Pass	5/8/96	T	164	164	16	16	120	112	393	318		
38	Pass	5/8/96	T	182	175	16	17	182	207	489	553		

Report By:
Melody Adams

**Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790**

Sample #	Pass/Fail	Date Received	(S)mooth/ (T)extured	Tensile Strength @ Yield		Tensile Elongation @ Yield		Tensile Strength @ Break		Tensile Elongation @ Break		Tear Resistance	
				ASTM D 638, Type IV, 2 tpm		ASTM D 638, Type IV, 2 tpm		ASTM D 638, Type IV, 2 tpm		ASTM D 638, Type IV, 2 tpm		ASTM D 1004	
				Smooth Spec = 130 ppl Textured Spec = 130 ppl	Smooth Spec = 13 % Textured Spec = 13 %	Smooth Spec = 243 ppl Textured Spec = 243 ppl	Smooth Spec = 500% Textured Spec = 150%	Smooth Spec = 40 lb. Textured Spec = 40 lb.					
MD	CD	MD	CD	MD	CD	MD	CD	MD	CD	MD	CD		
[ppi]	[ppi]	[%]	[%]	[ppi]	[ppi]	[%]	[%]	[lb.]	[lb.]				
39	Pass	5/8/96	T	160	164	17	17	102	157	416	501	55	51
40	Pass	5/8/96	T	170	179	17	16	194	113	576	440		
41	Pass	5/8/96	T	174	178	16	15	132	142	220	449		
42	Pass	5/8/96	T	164	175	17	16	202	128	560	418		
43	Pass	5/8/96	T	172	165	17	16	193	124	564	529		
44	Pass	5/8/96	T	169	179	17	14	164	178	475	544		
45	Pass	5/8/96	T	171	175	17	16	175	130	483	269	54	49
46	Pass	5/8/96	T	173	170	18	16	166	171	516	480		
47	Pass	5/8/96	S	191	161	15	16	296	282	779	786		
48	Pass	5/8/96	S	155	161	16	15	240	265	703	790		
49	Pass	5/8/96	S	170	185	16	14	280	292	734	770	54	52
50	Pass	5/8/96	S	175	187	16	14	290	303	765	810		
51	Pass	5/8/96	S	167	173	16	14	285	289	774	803		
52	Pass	5/8/96	S	173	168	17	15	272	277	730	798		
53	Pass	5/8/96	S	156	160	17	17	242	257	705	761		

**Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790**

Sample #	Pass/Fail	Date Received	(S)mooth/ (T)extured	Puncture	Dimensional Stability		Specific Gravity	OIT	Low Temp. Brittleness	Average Thickness
				FTMS 101/Method 2065	ASTM D 1204	ASTM D 792/D 1505	ASTM D 3895	ASTM D 746	ASTM D 1593	
				Smooth Spec = 60 lb. Textured Spec = 60 lb. Resistance [lb.]	1 hr. @ 100 degC Spec = +/- 3%		Spec = >0.93	1 atm @ 200 degC GSE Spec = 100 min.	Spec = -40°F	Spec = 60 +/-10%
					MD [% change]	TD [% change]		[minutes]	[°]	[mil]
1	Pass	5/8/96	S	92	-0.17	-0.15	0.95	150	<-40	59
2	Pass	5/8/96	S							62
3	Pass	5/8/96	S	92	0.1	0.08	0.95	150	<-40	58
4	Pass	5/8/96	S							61
5	Pass	5/8/96	S							59
6	Pass	5/8/96	S	104	0.15	0.25	0.95	150	<-40	61
7	Pass	5/8/96	S	102	-0.07	-0.15	0.95	150	<-40	61
8	Pass	5/8/96	S							60
9	Pass	5/8/96	S							60
10	Pass	5/8/96	T							60
11	Pass	5/8/96	S							59
12	Pass	5/8/96	S							59
13	Pass	5/8/96	S							61
14	Pass	5/8/96	S							62
15	Pass	5/8/96	S	101	-0.08	0.07	0.95	150	<-40	60
16	Pass	5/8/96	S							62
17	Pass	5/8/96	S							60
18	Pass	5/8/96	S							61
19	Pass	5/8/96	S	89	-0.15	-0.37	0.95	150	<-40	61

Report By:
Melody Adams
Nathan Ivy

**Pelham Bay Landfill
GSE MR No. 1413-01
GSE Job No. XA4790**

Sample #	Pass/Fail	Date Received	(S)smooth/ (T)extured	Puncture	Dimensional Stability		Specific Gravity	OTT	Low Temp. Brittleness	Average Thickness
				FTMS 101/Method 2065	ASTM D 1204	ASTM D 792/D 1505	ASTM D 3895	ASTM D 746	ASTM D 1593	
				Smooth Spec = 60 lb. Textured Spec = 60 lb.	1 hr. @ 100 degC Spec = +/- 3%		1 atm @ 200 degC GSE Spec = 100 min.		Spec = -40°F	Spec = 60 +/-10%
				Resistance [lb.]	MD [% change]	TD [% change]		[minutes]	[°]	[mil]
20	Pass	5/8/96	S							60
21	Pass	5/8/96	S							60
22	Pass	5/8/96	S							61
23	Pass	5/8/96	S	97	-0.23	-0.1	0.95	150	<-40	62
24	Pass	5/8/96	S							60
25	Pass	5/8/96	S							60
26	Pass	5/8/96	S	106	0.17	-0.35	0.95	150	<-40	62
27	Pass	5/8/96	S							62
28	Pass	5/8/96	S							60
29	Pass	5/8/96	S							63
30	Pass	5/8/96	S	102	0.42	0.12	0.95	Pending	Pending	61
31	Pass	5/8/96	S							61
32	Pass	5/8/96	S							62
33	Pass	5/8/96	T	111	0.25	0.02	0.95	112	Pending	63
34	Pass	5/8/96	T	101	0.12	0.1	0.95			63
35	Pass	5/8/96	T							62
36	Pass	5/8/96	T	96	0.12	0.05	0.95	174	Pending	61
37	Pass	5/8/96	T							64
38	Pass	5/8/96	T							65

Report By:
Melody Adams
Nathan Ivy

Pelham Bay Lanafill
 GSE MR No. 1413-01
 GSE Job No. XA4790

Sample #	Pass/Fail	Date Received	(S)smooth/ (T)extured	Puncture	Dimensional Stability		Specific Gravity	OIT	Low Temp. Brittleness	Average Thickness
				FTMS 101/Method 2065 Smooth Spec = 60 lb. Textured Spec = 60 lb.	ASTM D 1204 1 hr. @ 100 degC Spec = +/- 3%	ASTM D 792/D 1505 Spec = >0.93	ASTM D 3895 1 atm @ 200 degC GSE Spec = 100 min.	ASTM D 746 Spec = -40°F	ASTM D 1593 Spec = 60 +/-10%	
				Resistance [lb.]	MD [% change]	TD [% change]		[minutes]	[°]	[mil]
39	Pass	5/8/96	T	97	0.02	0.2	0.95	Pending	Pending	63
40	Pass	5/8/96	T							62
41	Pass	5/8/96	T							61
42	Pass	5/8/96	T							63
43	Pass	5/8/96	T							64
44	Pass	5/8/96	T							62
45	Pass	5/8/96	T	101	-0.13	0.2	0.95	Pending	Pending	63
46	Pass	5/8/96	T							63
47	Pass	5/8/96	S							59
48	Pass	5/8/96	S							56
49	Pass	5/8/96	S	95	-0.18	0.33	0.95	Pending	Pending	66
50	Pass	5/8/96	S							60
51	Pass	5/8/96	S							58
52	Pass	5/8/96	S							60
53	Pass	5/8/96	S							60



Quality Control Certificate

RAILCAR : ACFX55288
MATERIAL : HDI 060 MIL
BAICH # : 050595
ROLL # : 03032371

MANF. DATE : 05/05/1995
PROJECT NAME : PELHAM BAY CLOSURE
MR NUMBER : 1413-01 PROJECT # : XA4790
LOCATION : HOUSTON TX 054

TEST PARAMETER	TESTING FREQUENCY	TYPICAL SPECIFICATIONS	TEST RESULTS	ASTM METHOD
Minimum Thickness (mil)	EVERY ROLL	54.0 min	57.0	D 751 NSF Mod.
Carbon Black (%)	5TH ROLL	2.0 to 3.0	2.5	D 1603
Carbon Black Dispersion	5TH ROLL	A-1/A-2/B-1	A-1	D 3015
Density (g/cc)	5TH ROLL	0.940 min	0.947	D 1505 (Meth.A)
Tensile Properties:				
Yield Strength (psi)	EVERY ROLL	130	154	
Break Strength (psi)	EVERY ROLL	75	192	D 638 Type IV
Yield Elongation (%)	EVERY ROLL	10	17	2 ipm
Break Elongation (%)	EVERY ROLL	120	589	
Puncture Resistance (lb)	EVERY ROLL	80	122	FTMS 101, Meth. 2065
Tear Resistance (lb)	EVERY ROLL	45	61	D 1004
Dimensional Stability (%)	EVERY ROLL	-2.00 to 2.00	-0.28	D 1204 (1 hr, 100C)
ESCR (hrs)	1/RAILCAR	1500 min	Pending	D 1693 NSF MOD.

APPROVED
#20
6/3/96
QA



Quality Control Certificate

RAILCAR : TR9316-2
 MATERIAL : HOT 060 MIL
 BATCH # : 012295
 ROLL # : 06019914
 MANF. DATE : 01/22/1995
 PROJECT NAME : PELHAM BAY CLOSURE
 NR NUMBER : 1413-01 PROJECT # : XA4790
 LOCATION : HOUSTON TX 054

TEST PARAMETER	TESTING FREQUENCY	TYPICAL SPECIFICATIONS	TEST RESULTS	ASTM METHOD
Minimum Thickness (mil)	EVERY ROLL	54.0 min	56.0	D 751 NSF Mod.
Carbon Black (%)	5TH ROLL	2.0 to 3.0	2.1	D 1603
Carbon Black Dispersion	5TH ROLL	A-1/A-2/B-1	A-1	D 3015
Density (g/cc)	5TH ROLL	0.940 min	0.946	D 1505 (Meth.A)
Tensile Properties:				
Yield Strength (ppi)	EVERY ROLL	130	174	
Break Strength (ppi)	EVERY ROLL	75	155	D 638 Type IV
Yield Elongation (%)	EVERY ROLL	10	17	2 ipm
Break Elongation (%)	EVERY ROLL	120	490	
Puncture Resistance (lb)	EVERY ROLL	80	120	FTMS 101, Meth. 2065
Tear Resistance (lb)	EVERY ROLL	45	55	D 1004
Dimensional Stability (%)	EVERY ROLL	-2.00 to 2.00	0.05	D 1204 (1 hr, 100C)
ESCR (hrs)	1/RAILCAR	1500 min	Pending	D 1693 NSF MOD.





Quality Control Certificate

RAILCAR : PSPX1109
MATERIAL : HDI 060 MIL
BATCH # : 082195
ROLL # : 03034514

MANF. DATE : 08/21/1995
PROJECT NAME : PELHAM BAY CLOSURE
MR NUMBER : 1413-01 PROJECT # : XA4790
LOCATION : HOUSTON TX 054

TEST PARAMETER	TESTING FREQUENCY	TYPICAL SPECIFICATIONS	TEST RESULTS	ASTM METHOD
Minimum Thickness (mil)	EVERY ROLL	54.0 min	56.0	D 751 NSF Mod.
Carbon Black (%)	5TH ROLL	2.0 to 3.0	2.3	D 1603
Carbon Black Dispersion	5TH ROLL	A-1/A-2/B-1	A-1	D 3015
Density (g/cc)	5TH ROLL	0.940 min	0.947	D 1505 (Meth.A)
Tensile Properties:				
Yield Strength (psi)	EVERY ROLL	130	157	
Break Strength (psi)	EVERY ROLL	75	157	D 638 Type IV
Yield Elongation (%)	EVERY ROLL	10	17	2 ipm
Break Elongation (%)	EVERY ROLL	120	408	
Puncture Resistance (lb)	EVERY ROLL	80	112	FTMS 101, Meth. 2065
Tear Resistance (lb)	EVERY ROLL	45	57	D 1004
Dimensional Stability (%)	EVERY ROLL	-2.00 to 2.00	0.02	D 1204 (1 hr, 100C)
ESCR (hrs)	1/RAILCAR	1500 min	Pending	D 1693 NSF MOD.



C-1 Geocomposite Production Minimum Property Values Quality Control Certificates

Appendix C-1
GEOCOMPOSITE PRODUCTION MINIMUM PROPERTY VALUES QUALITY
CONTROL CERTIFICATES

The Tensar Corporation supplied the geocomposite (Tensar product code DC4205) for the Pelham Bay Landfill Closure. Geocomposite for this project was delivered to the project site from April 1995 through May 1996. Each shipment of geocomposite material was accompanied by quality control certification from the manufacturer. Each certificate provide information on the thickness, tensile strength, melt index, density, %CB and Peel and/or Bond Strength. The range of values for each parameter were as follows:


Thickness (mm)	5.20 – 5.98
Tensile Strength (lb/ft)	588.6 – 904.8
Melt Index (gm/10min)	0.318 – 0.669
Density (gm/cc)	0.948 – 0.978
% CB	2.16 – 2.92

Peel Strength Addendum (gm/in)

Top	1104 - 5148
Bottom	1052 - 4791

Bond Strength (g/in)	1129 - 4640
----------------------	-------------

In addition to the QC certification for the particular lot of material shipped, Material Property Data Sheets were provided. Copies of representative QC documentation that accompanied each shipment are included in this appendix.



The Tensar Corporation

1210 Citizens Parkway
Morrow, Georgia 30260
(404) 968-3255

MAY 04, 1995

AGAM CONSTRUCTORS, INC.
CONSTRUCTION MANAGERS

RECEIVED

MAY 05 1995

AGAM CONSTRUCTORS INC
4E DOWNING PLACE
POUGHKEEPSIE, NY 12603

PRESIDENT

ARMANDO M. BYRNE S.

REFERENCE: TENSAR ORDER NUMBER: 400895
PURCHASE ORDER NUMBER: 135-03/94-144
BILL OF LADING NUMBER: 53705

SOLD TO: AGAM CONSTRUCTORS INC
4E DOWNING PLACE

SHIP TO: AGAM FIELD OFFICE
PELHAM BAY LANDFILL
3599 BRUCKNER BLVD.

POUGHKEEPSIE, NY 12603

BRONX, NY 10464


This is to certify that TENSAR DC420501 geocomposite as manufactured by the TENSAR Corporation, meets the characteristics and properties per the attached specification sheet.

Sincerely,

Ron Mumpolick

Manager of Continuous Improvement
and Quality Control

Notary Public, Clayton County, Georgia
My Commission Expires May 10, 1998



The Tensar Corporation

1210 Citizens Parkway
Morrow, Georgia 30260
(404) 968-3255

AGAM CONSTRUCTORS INC

PELHAM BAY LANDFILL

DC 4205 018 PEEL STRENGTH ADDENDUM

(gm/in)

LOT NO.	TOP	BOTTOM
5-0240-07A	2782	2486
5-0241-05A	3091	2514
5-0241-17B	2439	2348
5-0241-37B	2963	1911
5-0241-42A	2421	3599
5-0241-47A	3463	2259
5-0241-51A	3424	1895
5-0241-57A	2111	3372
5-0241-61A	2241	3436
5-0241-26A	4168	4696
5-0241-14A	2499	2196
5-0241-09B	2143	2163

DRAINAGE COMPOSITE DC4205

The drainage composite shall consist of a geotextile bonded to each side of a drainage net. The drainage composite shall have a low compressibility in order to maintain high flow capacity over a wide range of confining pressures. The bonding process shall not introduce adhesives or other foreign products. The strength of the bond between the drainage net and the geotextile shall be greater than the friction developed between the geotextile and a soil. The drainage composite shall maintain a high flow under long term loading conditions and shall be resistant to all forms of biological or chemical degradation normally encountered in a soil environment. The drainage composite shall be made from the drainage net and geotextile products whose property requirements are listed below.

PROPERTY	TEST METHOD	NOTES	UNITS	VALUE
Flow Capacity	ASTM 4716	1		
• Gradient of 1				
• Transmissivity @ 500 psf			x10 ⁻³ ft ² /sec (gpm/ft width)	21 (9.55)
• Transmissivity @ 10,000 psf			x10 ⁻³ ft ² /sec (gpm/ft width)	16 (7.24)
• Transmissivity @ 20,000 psf			x10 ⁻³ ft ² /sec (gpm/ft width)	8.6 (3.86)
Mechanical Properties		3,4,5		
• Compression @ 20,000 psf		1,2	%	50
• Peak Tensile Strength-MD	ASTM D5035	6	lbs/ft	575
Drainage Net				
• Aperture Size	I.D. Calipered	7	inches	0.3
• Thickness	O.D. Calipered	8,9	inches	0.20
• Polyethylene Polymer				
-Specific Gravity	ASTM D792		g/cm ³	0.940
-Carbon Black Stabilization	ASTM D4218		%	2.5
Geotextile		10		
• Grab Tensile Strength	ASTM D4632		lbs	130/110
• AOS	ASTM D4751		US Std.Sv.Sz.	70
• Weight	ASTM D1910		oz/sy	4.0,4.5,6.0,8.0,10
Composite				
• Laminate Bond Strength	ASTM F904	11	g/in	400
• Dimensions - Finished Product				
-Thickness	O.D. Calipered		in	0.24
-Roll Length			ft	225
-Roll Width (Drainage Net)			ft	14
• Roll Weight			lbs	890

Notes

1. Test values are for the core net only.
2. Compression Tests are performed on a 2-inch square sample loaded at a 1mm/minute constant rate of strain.
3. Test values are for drainage net prior to bonding process.
4. All test values are nominal, unless otherwise indicated.
5. MD - Machine (roll) Direction.
6. Minimum value.
7. Inside dimensions in each principal direction are measured by calipers.
8. Outside dimensions in each principal direction are measured by calipers.
9. Thickness is measured by placing the specimen flat on a comparator base and lowering a round 1/2 inch diameter flat end contact surface squarely over a junction.
10. Geotextile splices within each roll of finished goods shall be considered acceptable product. The splicing methods shall include, but are not limited to, stitching or heat bonding. The finished splice shall maintain the continuity of the filtration function of the geotextile. These methods will be considered viable and acceptable unless otherwise specified.
11. Minimum value of a random 5 sample (MD) average between the polyethylene geonet and the needle punched geotextile.

APPENDIX D
LOAMY SOIL TESTING

D-1 During Construction Loamy Soil Testing

D-1 During Construction Loamy Soil Testing

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
Structural Backfill (August 10, 1995)							
4	storm water on 200' slope, trench 3	80'	12.1	95.7	A	124.8	10.3
5	storm water on 200' slope, trench 3	40'	11.1	96.5	A	124.8	10.3
6	storm water on 200' slope, trench 3	20'	9.0	95.4	A	124.8	10.3
Loamy Soil: Roadways (August 31, 1995)							
7	lower road B at A-5.5	30	6.5	100.2	A	122.8	10.0
8	lower road B at A-8	32	5.3	100.0	A	122.8	10.0
10	lower road B at A-11	35	7.3	95.1	A	122.8	10.0
12	lower road B at A-13	38	6.0	98.0	A	122.8	10.0
14	lower road B at A-15	40	4.3	100.2	A	122.8	10.0
16	lower road B at A-17	42	6.4	99.7	A	122.8	10.0
18	lower road B at A-19	44	7.8	99.3	A	122.8	10.0
Loamy on Road B, 1st Lift (August 31, 1995)							
7	lower road B at A-5.5 = sta 35+00	30	6.5	100.2	A	122.8	10.0
8	lower road B at A-8 = sta 33+00	32	5.3	100.0	A	122.8	10.0
9	lower road B at A-8, anchor trench	32	7.5	95.9	A	122.8	10.0
10	lower road B at A-11 31+00	35	7.3	95.1	A	122.8	10.0
11	lower road B at A-11, anchor trench	35	7.0	98.8	A	122.8	10.0
12	lower road B at A-13 39+00	38	6.0	98.0	A	122.8	10.0
13	lower road B at A-13, anchor trench	38	6.7	96.9	A	122.8	10.0
14	lower road B at A-15 27+00	40	4.3	100.2	A	122.8	10.0
15	lower road B at A-15, anchor trench	40	7.5	98.7	A	122.8	10.0
16	lower road B at A-17 25+00	42	6.4	99.7	A	122.8	10.0
17	lower road B at A-17, anchor trench	42	4.8	98.7	A	122.8	10.0
18	lower road B at A-19 23+00	44	7.8	99.3	A	122.8	10.0
Loamy on Roads (September 8, 1995)							
1	Road A, survey line A-10 / STA 35+00	12	4.4	99.5	A	122.8	10.0
2	anchor trench adj. to test #1	12	7.5	95.4	A	122.8	10.0
3	Road A, survey line A-12 / STA 33+00	12	4.8	100.0	A	122.8	10.0
4	anchor trench adj. to test #3	12	9.2	89.7	B	122.8	10.0
5	Road A, survey line A-14 / STA 31+00	12	4.8	100.0	A	122.8	10.0
6	anchor trench adj. to test #5	12	8.2	94.2	B	122.8	10.0
7	Road A, survey line A-16 / STA 29+00	12	4.5	100.0	A	122.8	10.0
8	nchor trench adj. to test #7	12	7.0	83.4	B	122.8	10.0
9	Road A, survey line A-18 / STA 27+00	12	4.5	100.0	A	122.8	10.0
10	Road A, survey line A-20 / STA 25+00	14	6.0	100.0	A	122.8	10.0
11	Road A, survey line A-24 / STA 23+00	12	5.1	100.0	A	122.8	10.0
12	Road A, survey line A-26 / STA 21+00	12	6.9	100.0	A	122.8	10.0
13	Road A, survey line A-29 / STA 19+00	12	7.4	100.0	A	122.8	10.0

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
Loamy on Roads (September 8, 1995) (continued)							
14	Road A, survey line A-31 / STA 17+00	12	5.3	100.0	A	122.8	10.0
15	lower Road B, survey line A-25 / STA 21+00	46	4.8	100.0	A	122.8	10.0
16	anchor trench adj. to test #5	46	9.2	99.2	A	122.8	10.0
17	lower Road B, survey line A-27 / STA 19+00	44	9.1	96.4	A	122.8	10.0
18	anchor trench adj. to test #17	44	5.5	99.6	A	122.8	10.0
19	lower Road B, survey line A-30 / STA 17+00	42	6.3	100.0	A	122.8	10.0
20	upper Road B, survey line B-0.5 / STA 93+00	78	6.1	100.0	A	122.8	10.0
21	upper Road B, survey line B-3 / STA 91+00	78	5.6	100.0	A	122.8	10.0
22	anchor trench adj. to test #21	78	9.4	93.3	A	122.8	10.0
23	upper Road B, survey line B-5 / STA 89+00	72	6.9	100.0	A	122.8	10.0
24	anchor trench adj. to test #23	72	9.2	87.1	A	122.8	10.0
25	upper Road B, survey line B-7 / STA 87+00	73	6.0	98.5	A	122.8	10.0
26	anchor trench adj. to test #25	73	5.7	100.0	A	122.8	10.0
27	upper Road B, survey line B-9 / STA 85+00	76	6.5	100.0	A	122.8	10.0
28	anchor trench adj. to test #27	76	7.1	96.1	A	122.8	10.0
29	upper Road B, survey line B-11 / STA 83+00	79	7.1	100.0	A	122.8	10.0
30	anchor trench adj. to test #29	79	7.2	95.1	A	122.8	10.0
31	upper Road B, survey line B-13 / STA 81+00	82	6.4	100.0	A	122.8	10.0
32	anchor trench adj. to test #31	82	7.2	95.7	A	122.8	10.0
33	upper Road B, survey line A-26 / STA 78+00	86	4.3	100.0	A	122.8	10.0
34	anchor trench adj. to test #33	86	6.1	100.0	A	122.8	10.0
35	upper Road B, survey line A-27 / STA 77+00	88	4.9	100.0	A	122.8	10.0
36	anchor trench adj. to test #35	88	6.1	100.0	A	122.8	10.0
37	upper Road B, survey line A-30 / STA 75+00	88	5.9	99.3	A	122.8	10.0
38	anchor trench adj. to test #37	88	6.5	97.1	A	122.8	10.0
39	Road C, survey line B-2 / STA 15+00	122	6.6	98.8	A	122.8	10.0
40	Road C, survey line B-6 / STA 17+00	118	6.4	100.0	A	122.8	10.0
41	Road C, survey line B-9 / STA 19+00	119	4.7	100.0	A	122.8	10.0
42	Road C, survey line B-11 / STA 21+00	122	5.9	100.0	A	122.8	10.0
43	Road C, survey line A-29 / STA 23+00	124	4.3	100.0	A	122.8	10.0
44	Road C, survey line A-31 / STA 25+00	121	4.3	100.0	A	122.8	10.0
45	Road C, survey line A-33 / STA 27+00	117	3.7	100.0	A	122.8	10.0
46	Road C, survey line A-35 / STA 29+00	112	3.6	99.8	A	122.8	10.0
47	Road C, survey line A-37 / STA 31+00	110	3.1	100.0	A	122.8	10.0
3" Minus: Anchor Trench (September 15, 1995)							
14	anchor trench lower road 1st lift A-1	21.5	6.4	100.0	A	122.8	10.0
3" Minus: Roadway (September 15, 1995)							
13	lower road B 1st lift above line A-1	21.5	5.9	96.2	A	122.8	10.0
15	line 4 lower road B 1st lift above liner	20.5	6.5	100.0	A	122.8	10.0
16	line 4 lower road B 1st lift above anchor trench	20.5	4.6	93.8	B	122.8	10.0
17	line 1 lower road B 1st lift above liner	19.5	6.2	99.7	A	122.8	10.0
18	line E-5 lower road 1st lift above liner	15.5	7.0	97.7	A	122.8	10.0

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
3" Minus: Roadway (September 15, 1995) (continued)							
19	line E-3 lower road 1st lift	16.5	8.7	98.0	A	122.8	10.0
20	line E-0.5 lower road 1st lift	24.5	7.4	100.1	A	122.8	10.0
Slope Drain - Loamy (September 21, 1995)							
7	80' north MHSP 10	70	8.2	95.1	A	121.9	12.1
8	MHSP 11	63	6.8	97.8	A	121.9	12.1
Loamy: Slope Drain Pond C (September 29, 1995)							
13	1st lift above down slope drain between SP10-SP11	82.0'	11.3	95.0	A	121.9	10.0
14	2nd lift above down slope drain between SP10-SP11	84.0'	4.7	99.2	A	112.3	9.6
Loamy: Roadways (September 29, 1995)							
5	upper road B, station A62 / STA 107+00	70.0'	2.8	96.4	A	112.3	9.6
6	upper road B, station A61 / STA 105+00	72.0'	4.5	95.6	A	112.3	9.6
7	upper road B, station A59.5	73.0'	3.5	100.2	A	112.3	9.6
8	upper road B, station F8.5 / STA 104+00	74.0'	5.7	98.4	A	112.3	9.6
9	upper road B, station F7/ STA 103+00	74.0'	3.2	97.7	A	112.3	9.6
10	Road C, station F7 / STA 6+00	97.0'	7.6	98.6	A	116.2	8.7
11	Road C, station F8 / STA 4+00	95.0'	9.9	99.1	A	116.2	8.7
Loamy: Slope Drain Pond C (October 12, 1995)							
6	30' ne of MH SP#11	66	7.0	95.6	A	112.3	9.6
7	160' ne of MH SP#11	48	6.8	96.2	A	112.3	9.6
8	10' sw of B.O. #4	10	7.1	91.2	B	112.3	9.6
8A	Retest of #8	10	6.2	97.1	C	112.3	9.6
Loamy Road A (November 28, 1995)							
12	Loamy Road A line A-69	12	10.6	93.9	A	122.8	10.0
13	Loamy Road A line A-68	12	12.3	100.0	A	122.8	10.0
14	Loamy Road A line A-67	12	13.4	94.8	A	122.8	10.0
15	Loamy Road A line A-65	12	17.2	91.8	A	122.8	10.0
16	Loamy Road A line A-64	12	15.4	91.9	A	122.8	10.0
Loamy on Roads (March 28, 1996)							
1	Road A station 15+00	subgrade	11.2	96.3	A	125.0	9.0
2	Road A station 13+00	subgrade	9.8	99.3	A	125.0	9.0
3	Road A station 11+00	subgrade	9.9	98.2	A	125.0	9.0
4	Road A station 9+00	subgrade	10.1	96.4	A	125.0	9.0

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
Loamy on Roads (March 28, 1996) (continued)							
5	Road A station 7+00	subgrade	6.8	99.8	A	125.0	9.0
6	Road A station 5+00	subgrade	5.0	97.2	A	125.0	9.0
7	Road A station 3+00	subgrade	8.9	97.5	A	125.0	9.0
8	Road A station 1+00	subgrade	8.6	95.9	A	125.0	9.0
9	Road B station 1+00; 1st lift	subgrade	7.8	99.5	A	125.0	9.0
10	Road B station 3+00; 1st lift	subgrade	8.7	98.2	A	125.0	9.0
11	Road B station 5+00; 1st lift	subgrade	8.1	97.3	A	125.0	9.0
12	Road B station 7+00; 1st lift	subgrade	6.3	96.9	A	125.0	9.0
13	Road B station 9+00; 1st lift	subgrade	8.1	97.5	A	125.0	9.0
14	Road B station 11+00; 1st lift	subgrade	4.8	96.8	A	125.0	9.0
15	Road B station 13+00; 1st lift	subgrade	9.6	95.3	A	125.0	9.0
16	Road B station 15+00; 1st lift	subgrade	8.1	96.9	A	125.0	9.0
Loamy Roads (May 10, 1996)							
1	Road B station 107+00	1	7.3	105.1	A	see Proctor Reports	
2	Road B station 105+00	1	9.7	100.2	A	dated 5/14/96	
3	Road B station 101+00	4	10.5	101.1	A	" "	" "
4	Road B station 99+00	3	10.1	103.6	A	" "	" "
5	Road B station 97+00	4	13.1	97.9	B	" "	" "
6	Road B station 95+00	3	12.3	102.6	A	" "	" "
7	Road B station 73+00	4	12.5	94.3	B	" "	" "
8	Road B station 71+00	3	12.0	98.2	A	" "	" "
9	Road B station 69+00	4	11.9	94.1	B	" "	" "
10	Road B station 67+00	3	12.6	97.7	B	" "	" "
11	Road B station 65+00	1	8.8	102.8	A	" "	" "
12	Road B station 63+00	1	7.8	104.6	A	" "	" "
13	Road B station 61+00	1	7.6	104.8	A	" "	" "
14	Road B station 59+00	1	7.1	103.2	A	" "	" "
15	Road B station 57+00	1	7.6	100.7	A	" "	" "
16	Road B station 55+00	1	6.7	101.4	A	" "	" "
17	Road B station 61+00*	1	6.3	100.4	A	" "	" "
18	Road B station 59+00*	1	7.7	103.2	A	" "	" "
19	Road B station 57+00*	1	8.1	101.4	A	" "	" "
20	Road B station 55+00*	1	7.2	104.1	A	" "	" "
	*should be Lift 3 from 95+00 to 101+00					" "	" "
21	Road B station 53+00	1	6.7	99.6	A	" "	" "
22	Road B station 51+00	1	9.5	94.7	B	" "	" "
23	Road B station 37+00	1	6.6	96.8	A	" "	" "
24	Road B station 1+00	4	6.8	102.9	A	" "	" "
25	Road B station 11+00 (?1+00)	3	7.0	105.2	A	" "	" "
26	Road B station 3+00	4	10.6	99.7	A	" "	" "
27	Road B station 3+00	3	9.9	103.3	A	" "	" "
28	Road B station 5+00	4	10.3	98.2	A	" "	" "
29	Road B station 5+00	3	8.1	105.8	A	" "	" "
30	Road B station 7+00	4	10.0	93.2	B	" "	" "

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
Loamy on Roads (May 10, 1996) (continued)							
31	Road B station 7+00	3	8.5	106.2	A	" "	" "
32	Road B station 9+00	4	9.4	104.7	A	" "	" "
33	Road B station 11+00	4	8.9	100.8	A	" "	" "
34	Road B station 11+00	3	8.0	107.1	A	" "	" "
35	Road B station 13+00	4	14.0	94.8	B	" "	" "
36	Road B station 13+00	3	15.3	99.4	A	" "	" "
37	Road B station 15+00	4	11.8	96.8	B	" "	" "
38	Road B station 15+00	3	12.2	99.8	A	" "	" "
39	Road B station 17+00	4	12.8	93.2	B	" "	" "
40	Road B station 17+00	3	13.2	101.3	A	" "	" "
41	Road B station 19+00	4	14.7	96.1	A	" "	" "
42	Road B station 19+00	3	12.7	105.7	A	" "	" "
43	Road B station 21+00	4	13.9	99.1	A	" "	" "
44	Road B station 21+00	3	14.2	102.9	A	" "	" "
May 29, 1996							
1	station 1+00	lift 3	6.3	107.6	A	117.0	10.3
2	station 1+00	lift 4	6.3	92.3	B	117.0	10.3
3	station 7+00	lift 3	5.3	110.3	A	117.0	10.3
4	station 9+00	lift 3	4.8	107.7	A	117.0	10.3
5	station 13+00	lift 3	7.7	101.6	A	117.8	11.4
6	station 15+00	lift 3	6.3	104.2	A	117.8	11.4
7	station 17+00	lift 3	6.1	106.6	A	117.8	11.4
8	station 19+00	lift 3	5.4	104.8	A	117.8	11.4
9	station 23+00	lift 3	6.4	115.0	A	110.8	10.4
10	station 23+00	lift 4	8.2	106.5	A	110.8	10.4
11	station 25+00	lift 3	6.5	115.3	A	110.8	10.4
12	station 25+00	lift 4	6.3	108.1	A	110.8	10.4
13	station 27+00	lift 3	9.2	104.7	A	110.8	10.4
14	station 27+00	lift 4	9.9	98.4	A	110.8	10.4
15	station 29+00	lift 3	7.8	111.5	A	110.8	10.4
16	station 29+00	lift 4	8.2	108.3	A	110.8	10.4
17	station 31+00	lift 3	5.8	94.6	*	124.1	11.3
18	station 31+00	lift 4	5.8	96.8	*	124.1	11.3
19	station 33+00	lift 3	8.1	95.*	*	124.1	11.3
20	station 33+00	lift 4	8.6	9*.*	*	124.1	11.3
21	station 35+00	lift 3	7.4	*	*	124.1	11.3
22	station 35+00	lift 4	7.7	*	*	124.1	11.3
23	station 37+00	lift 3	5.8	*	*	124.1	11.3
24	station 37+00	lift 4	7.?	*	*	124.1	11.3
25	station 39+00	lift 3	7.5	96.1	B	124.1	11.3
26	station 39+00	lift 4	7.1	98.6	A	124.1	11.3
27	station 41+00	lift 3	7.6	100.2	A	124.0	8.5
28	station 41+00	lift 4	7.5	94.4	B	124.0	8.5
29	station 43+00	lift 2	5.1	95.4	B	124.0	8.5

During Construction Loamy Soil Testing - Field Compaction Tests
Pelham Bay Landfill Closure and Final Remediation

Test No.	Location	Elev.	Water Content %	Percent Compaction	Comment	Maximum Density (#/cu.ft.)	Optimum Moisture (%)
May 29, 1996 (continued)							
30	station 43+00	lift 3	5.3	98.0	A	124.0	8.5
31	station 45+00	lift 2	4.7	103.5	A	124.0	8.5
32	station 46+00	lift 3	5.0	99.4	A	124.0	8.5
33	station 47+00	lift 2	5.2	104.7	A	124.0	8.5
34	station 47+00	lift 3	4.5	109.5	A	124.0	8.5
35	station 49+00	lift 2	6.6	95.6	B	124.0	8.5
36	station 49+00	lift 3	8.3	99.4	A	119.2	9.6
37	station 51+00	lift 3	7.7	100.2	A	119.2	9.6
38	station 53+00	lift 2	6.9	107.7	A	119.2	9.6
39	station 53+00	lift 3	7.7	103.5	A	119.2	9.6
40	station 55+00	lift 2	7.7	103.6	A	119.2	9.6
41	station 55+00	lift 3	8.8	97.1	B	119.2	9.6
42	station 57+00	lift 2	5.5	102.2	A	119.2	9.6
43	station 57+00	lift 3	5.5	98.7	A	119.2	9.6
44	station 59+00	lift 2	5.3	108.7	A	119.2	9.6
45	station 59+00	lift 3	5.5	103.6	A	119.2	9.6
46	station 61+00	lift 2	4.3	108.2	A	120.2	12.8
47	station 61+00	lift 3	5.6	106.8	A	120.2	12.8
48	station 63+00	lift 3	5.4	108.6	A	120.2	12.8
49	station 63+00	lift 3	5.7	105.5	A	120.2	12.8
50	station 65+00	lift 2	5.8	111.6	A	120.2	12.8
51	station 65+00	lift 3	6.3	107.3	A	120.2	12.8
52	station 67+00	lift 2	5.7	105.2	A	120.2	12.8
53	station 67+00	lift 3	6.3	102.0	A	120.2	12.8
54	station 69+00	lift 2	6.1	99.6	A	120.2	12.8
55	station 69+00	lift 3	6.2	100.0	A	120.2	12.8
56	station 71+00	lift 3	6.4	103.2	A	119.7	12.5
57	station 71+00	lift 4	7.6	100.5	A	119.7	12.5
58	station 73+00	lift 3	6.9	108.8	A	119.7	12.5
59	station 73+00	lift 4	8.1	106.0	A	119.7	12.5
60	station 75+00	lift 3	6.9	102.8	A	119.7	12.5
61	station 75+00	lift 4	6.8	93.5	B	119.7	12.5
62	station 77+00	lift 3	5.5	102.4	A	119.7	12.5
63	station 77+00	lift 4	6.7	98.9	A	119.7	12.5
64	station 79+00	lift 3	7.1	100.9	A	119.7	12.5
65	station 79+00	lift 4	7.3	93.3	B	119.7	12.5
66	station 91+00	lift 3	8.6	103.0	A	119.7	12.5
67	station 91+00	lift 4	11.0	96.3	B	119.7	12.5
68	station 81+00	lift 3	7.7	94.7	B	123.8	10.7
69	station 81+00	lift 4	8.3	93.9	B	123.8	10.7

COMMENTS:

A. Test results comply with specifications

B. Recompaction required

C. Test is after recompaction

* Values to be provided by NYCDEP

APPENDIX E
TOPSOIL TESTING

- E-1 Topsoil Testing – pH, TOC, Grain Size Analysis
- E-2 Topsoil Testing – Nutrient Analysis
- E-3 Topsoil Analysis – pH Adjustment

E-1 Topsoil Testing – pH, TOC, Grain Size Analysis

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	TCLI							
LAB#	FVG-001							
Report#	MC-44	MC-43	MC-42	MC-41	MC-40	MC-39	MC-38	MC-37
Sample ID	061801	061701	061501	061201	061101	061001	060901	060801
Sample Date	06/18/98	06/17/98	06/15/98	06/12/98	06/11/98	06/10/98	06/09/98	06/08/98
pH	6.8	7.2	6.7	6.8	6.3	6.5	7.2	6.9
TOC*	6.0%	7.7%	7.7%	7.9%	7.0%	8.4%	5.7%	6.4%
Grain Size Analysis								
Seive Size	Percent Passing (%)							
1"				100.0		100.0		100.0
3/4"		100.0	100.0	98.4	100.0	98.5	99.0	100.0
1/2"	100.0	98.8	99.5	97.9	98.7	93.5	96.9	98.7
3/8"	99.2	96.4	99.5	97.2	96.6	90.8	94.3	96.9
1/4"	96.7	92.6	97.7	95.1	93.5	87.3	90.8	93.9
#4	94.1	89.6	95.8	93.1	91.0	84.6	88.5	91.7
#8	85.8	81.4	90.6	88.2	84.3	79.8	83.3	84.7
#10	83.6	80.2	88.7	86.4	82.2	78.1	81.9	83.2
#16	77.7	72.4	81.9	81.7	75.5	72.6	78.4	75.5
#20	73.8	68.0	76.6	78.1	70.7	69.5	72.9	71.3
#30	68.5	62.6	69.6	73.0	64.0	64.3	67.0	62.9
#35	66.1	61.4	67.7	71.7	63.0	63.0	66.1	62.6
#40	61.9	57.8	62.8	67.8	58.9	58.5	61.1	59.2
#50	56.6	51.4	55.1	61.4	52.0	51.6	55.6	52.1
#60	51.6	47.3	49.4	58.6	47.0	46.8	50.8	47.1
#80	43.3	40.0	44.0	49.0	39.6	39.9	43.3	39.3
#100	38.3	35.5	35.7	44.0	34.9	35.5	38.8	34.7
#200	21.0	21.5	19.8	27.4	20.6	22.2	22.9	21.6
#270	14.4	15.1	12.8	19.7	14.3	16.6	12.1	16.3

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	TCLI							
LAB#	FVG-001							
Report#	MC-36	MC-35	MC-34	MC-33	MC-32	MC-30	MC-31	MC-29
Sample ID	060501	060401	060301	060201	060101	052901	0529PB	052801
Sample Date	06/05/98	06/04/98	06/03/98	06/02/98	06/01/98	05/29/98	05/29/98	05/28/98
pH	6.9	7.0	7.4	6.8	6.8	7.1	7.0	6.6
TOC*	6.7%	6.9%	7.2%	4.8%	7.1%	7.3%	10.6%	6.6%
Grain Size Analysis								
Seive Size	Percent Passing (%)							
1"						100.0	100.0	
3/4"	100.0	100.0	100.0	100.0	100.0	99.8	98.4	100.0
1/2"	99.4	95.7	96.8	98.9	98.6	98.2	93.6	98.7
3/8"	97.0	92.5	96.0	98.2	98.0	96.7	90.8	96.6
1/4"	92.7	89.4	92.9	96.3	95.1	92.0	87.7	93.4
#4	89.7	86.9	90.8	94.6	92.1	90.8	86.1	91.8
#8	82.6	71.3	85.1	88.8	85.7	84.7	82.2	86.2
#10	80.9	80.1	83.9	87.3	84.4	83.6	81.1	85.4
#16	75.2	74.9	78.7	81.0	79.7	79.7	76.8	80.2
#20	71.1	71.0	74.7	77.8	76.3	77.0	73.8	76.5
#30	64.8	64.5	68.9	70.7	70.7	72.5	67.6	70.3
#35	63.8	63.2	63.4	70.5	69.9	71.1	65.9	67.7
#40	51.9	58.6	56.0	67.1	66.0	65.6	61.0	63.2
#50	47.7	51.1	53.2	59.8	58.9	61.5	53.1	54.8
#60	44.1	48.1	51.6	54.6	53.8	57.4	47.9	49.5
#80	40.2	39.0	43.2	45.9	45.4	50.3	39.8	41.1
#100	33.8	34.7	37.6	40.4	40.1	45.9	35.3	35.4
#200	20.0	22.2	22.3	23.9	24.4	30.7	22.6	25.7
#270	14.8	17.0	17.2	17.2	17.3	23.8	17.2	19.9

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION

Lab ID	TCLI							
LAB#	FVG-001							
Report#	MC-28	MC-27	MC-24	MC-25	MC-26	MC-23	MC-22	MC-20
Sample ID	052701	052201	052001	052002	052003	0501801	0501401	0501201
Sample Date	05/27/98	05/22/98	05/20/98	05/20/98	05/20/98	05/18/98	05/14/98	05/12/98
pH	6.8	7.2	6.8	6.5	6.9	6.9	6.9	6.4
TOC*	7.2%	6.2%	5.7%	3.6%	6.7%	5.6%	4.9%	5.2%
Grain Size Analysis								
Seive Size	Percent Passing (%)							
1"	100.0	100.0			100.0			
3/4"	99.6	97.0	100.0		97.6	100.0	100.0	100.0
1/2"	97.4	95.7	99.0	100.0	95.7	99.4	99.2	97.7
3/8"	96.3	93.4	99.0	99.8	94.9	97.6	98.6	97.1
1/4"	93.5	91.0	97.4	99.0	93.2	94.6	96.8	95.4
#4	91.5	88.7	96.2	98.2	92.1	93.1	95.5	94.1
#8	85.6	84.1	92.1	94.9	87.9	88.6	92.4	90.4
#10	83.6	82.8	90.4	93.5	86.4	87.2	91.3	89.2
#16	76.6	78.2	84.9	88.8	81.8	82.0	87.9	85.5
#20	72.2	74.8	80.5	85.4	78.4	77.8	85.2	82.7
#30	68.5	69.6	74.5	80.4	73.6	71.9	80.1	78.5
#35	66.9	68.3	72.5	78.6	72.1	70.0	79.2	76.9
#40	62.5	64.3	67.7	74.5	68.1	66.7	75.6	73.4
#50	57.4	57.9	59.9	67.6	61.7	58.9	69.9	67.7
#60	53.5	53.5	54.2	62.3	57.0	54.0	65.6	63.6
#80	43.5	46.1	45.1	53.3	48.8	46.1	58.4	56.4
#100	38.9	41.7	39.6	47.6	43.7	41.3	53.3	51.7
#200	32.0	26.8	31.3	28.3	26.7	26.4	35.4	34.2
#270	24.0	20.0	19.8	20.6	19.2	17.6	26.5	26.7

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	TCLI							
LAB#	FVG-001							
Report#	MC-21	MC-19	MC-18	MC-17	MC-16	MC-15	MC-14	MC-13
Sample ID	0501202	050701	050501	050101	042801	042401	042101	041701
Sample Date	05/12/98	05/07/98	05/05/98	05/01/98	04/28/98	04/24/98	04/21/98	04/17/98
pH	6.5	6.6	6.9	7.0	6.4	6.2	6.7	6.2
TOC*	4.6%	5.3%	4.5%	6.4%	6.6%	5.0%	6.2%	4.9%

Grain Size Analysis

Seive Size	Percent Passing (%)							
1"					100.0			
3/4"	100.0	100.0	100.0	100.0	98.3	100.0	100.0	
1/2"	99.5	98.0	99.2	97.4	95.3	98.9	97.5	100.0
3/8"	98.9	96.9	98.2	96.2	94.4	96.3	96.6	99.5
1/4"	96.3	94.9	95.1	94.2	92.9	94.0	94.8	96.0
#4	94.6	93.2	93.8	92.7	91.4	92.3	92.9	93.7
#8	90.1	89.2	89.1	88.4	86.7	87.9	88.6	88.7
#10	89.0	88.0	88.0	87.0	85.0	86.5	87.3	87.0
#16	85.3	84.1	83.5	82.9	79.4	82.8	83.3	80.5
#20	82.3	80.1	79.9	79.8	74.7	79.4	80.2	76.1
#30	77.7	75.9	74.8	75.8	68.0	75.6	75.7	70.4
#35	76.8	74.5	73.9	73.7	66.2	72.6	73.9	68.4
#40	71.8	70.1	70.1	70.0	60.0	69.2	70.1	64.0
#50	65.2	64.0	83.8	63.9	53.2	63.0	63.8	57.3
#60	60.4	59.3	59.3	59.5	47.9	58.5	59.3	52.6
#80	52.7	51.7	51.8	52.0	39.8	51.1	51.5	45.1
#100	47.9	46.8	46.9	47.2	34.9	46.5	46.7	40.5
#200	31.3	29.7	29.5	30.2	20.5	30.6	30.2	25.5
#270	23.5	22.7	21.9	22.2	13.1	23.2	23.0	19.5

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID LAB# Report# Sample ID Sample Date	TCLI FVG-001 MC-12 041401 04/14/98	TCLI FVG-001 MC-10 041001 04/10/98	TCLI FVG-001 MC-11 041002 04/10/98	TCLI FVG-001 MC-09 040801 04/08/98	ITL 040601 04/06/98	TCLI 040301 04/03/98	TCLI FVG-001 MC-08 033101 03/31/98	TCLI FVG-001 MC-07 033102 03/31/98
pH	6.2	6.5	6.4	6.0	7.4	7.0 / 7.7	6.7	6.4
TOC*	6.1%	5.6%	3.7%	5.7%	3.8%	2.3% / 2.6%	3.8%	3.9%
Grain Size Analysis								
Seive Size	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)
1"	100.0	100.0	100.0	100.0			100.0	100.0
3/4"	100.0	100.0	97.7	100.0			100.0	99.8
1/2"	100.0	98.7	96.4	97.9	100.0	100.0	98.7	99.2
3/8"	99.9	96.7	95.6	94.4	97.9	99.1	96.6	96.9
1/4"	97.8	93.4	93.9	91.1			93.5	93.8
#4	96.6	90.0	91.8	88.6	95.7	95.7	91.3	92.0
#8	89.5	82.2	86.7	83.1			85.6	86.2
#10	88.4	80.2	85.0	80.3	90.0	89.9	84.0	84.2
#16	82.8	75.1	79.4	71.9	85.5	86.2	78.7	78.8
#20	77.2	71.6	75.2	65.2			74.7	74.3
#30	70.0	65.8	69.4	56.9			68.4	67.8
#35	69.3	64.6	87.5	54.3			67.6	66.2
#40	65.7	60.3	63.2	49.8	70.0	73.0	64.3	62.9
#50	58.7	53.3	58.2	43.0	63.5	66.9	57.8	56.2
#60	53.9	48.2	51.1	38.5			52.3	50.8
#80	46.1	40.0	42.7	31.4			44.7	42.5
#100	41.3	35.1	37.7	27.3	46.0	49.8	39.3	37.3
#200	26.6	20.6	23.0	15.5	33.8	35.5	22.8	21.4
#270	20.3	14.3	17.0	10.3			17.1	14.4

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	TCLI	TCLI	TCLI	TCLI	TCLI	TCLI	ITL	ITL
LAB#	FVG-001	FVG-001	FVG-001	FVG-001	FVG-001	FVG-001		
Report#	MC-08	MC-01	MC-02	MC-03	MC-04	MC-05		
Sample ID	033103	032501	032502	032503	032504	032505	030401	030201
Sample Date	03/31/98	03/25/98	03/25/98	03/25/98	03/25/98	03/25/98	03/04/98	03/02/98
pH	6.5	6.8	6.1	7.2	7.3	6.5	6.7	7.3
TOC*	3.8%	7.5% / 1.9% ⁽¹⁾	6.3%	8.5%	9.8%	6.6%	7.2%	4.3%
Grain Size Analysis								
Seive Size	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)	Percent Passing (%)
1"	100.0	100.0	100.0	100.0	100.0	100.0		
3/4"	100.0	100.0	100.0	100.0	100.0	100.0		
1/2"	99.5	98.7	99.5	98.9	98.1	100.0	100.0	100.0
3/8"	98.6	98.2	98.9	98.0	97.5	100.0	97.6	99.3
1/4"	95.9	96.1	97.7	96.0	95.0	99.5		
#4	95.1	95.0	96.3	94.0	93.5	98.4	93.4	93.1
#8	90.2	94.4	91.2	88.8	88.8	94.1		
#10	88.8	90.7	89.8	87.4	87.2	92.6	88.1	86.8
#16	83.6	87.8	84.1	83.0	83.1	87.8	83.9	83.2
#20	80.4	85.7	80.2	76.0	80.0	84.6		
#30	75.8	82.5	75.3	70.5	76.2	79.7		
#35	74.4	80.1	71.8	68.6	73.7	78.1		
#40	71.3	78.2	68.4	66.7	70.6	75.1	68.1	70.8
#50	65.8	73.0	61.5	62.7	64.4	66.9	60.8	65.1
#60	61.0	68.8	56.9	59.5	60.0	64.4		
#80	53.7	61.2	49.1	51.5	52.3	51.5		
#100	48.6	55.8	44.7	46.6	47.3	46.7	43.6	49.6
#200	30.3	36.0	29.7	29.4	30.8	34.5	23.8	26.9
#270	23.0	28.5	23.4	23.3	23.8	28.7		

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	ITL	ITL	ITL	ITL	ITL	ITL	ITL	ITL
LAB#								
Report#								
Sample ID	022301	022302	021901	021902	021701	021702	021301	021101
Sample Date	02/23/98	02/23/98	02/19/98	02/19/98	02/17/98	02/17/98	02/13/98	02/11/98
pH	7.1	7.3	7.5	7.5	7.5	7.6	7.2	7.4
TOC*	4.9%	6.4%	6.3%	3.3% ⁽²⁾	9.3%	8.9%	13.1%	10.2%

Grain Size Analysis

Seive Size	Percent Passing (%)							
1"					100.0			
3/4"	100.0	100.0	100.0		97.4	100.0	100.0	100.0
1/2"			99.2	100.0	97.4	98.8	100.0	98.4
3/8"	95.2	99.7	97.0	99.3	96.2	97.4	96.9	97.2
1/4"								
#4	90.5	95.5	89.0	96.3	92.3	93.0	91.6	92.5
#8								
#10	69.0	79.3	76.0	88.5	85.0	85.7	83.9	85.1
#16	63.4	64.1	72.7	84.2	79.9	81.1	79.5	74.2
#20								
#30								
#35								
#40	38.8	39.2	61.5	69.5	63.0	65.7	65.6	45.8
#50	30.2	30.7	56.2	62.5	55.8	57.9	59.3	37.9
#60								
#80								
#100	18.4	18.9	42.8	48.1	38.7	41.6	43.5	23.8
#200	12.9	14.8	25.8	33.6	28.7	29.3	29.3	13.7
#270								

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

**TOPSOIL TESTING
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

Lab ID	ITL						
LAB#							
Report#							
Sample ID	021001	020901	020601	020602	020603	#1	#2
Sample Date	02/10/98	02/09/98	02/06/98	02/06/98	02/06/98	02/16/98	02/16/98
pH	7.4	7.3	6.7	7.4	7.5		
TOC*	10.5%	6.2%	5.5%	13.5%	7.9%		
Grain Size Analysis							
Seive Size	Percent Passing (%)						
1"						100.0	100.0
3/4"		98.9		100.0	100.0	98.1	99.1
1/2"	100.0	97.9	100.0	98.0	96.1	96.4	95.1
3/8"	98.1	95.4	98.3	95.5	95.1	95.3	92.5
1/4"							
#4	93.4	89.9	94.2	91.2	90.7	92.0	87.9
#8							
#10	83.2	81.6	87.9	85.0	84.4	86.3	81.9
#16	70.8	69.9	83.2	81.0	79.9	82.0	77.9
#20							
#30							
#35							
#40	35.9	30.8	65.7	65.5	63.5	64.6	62.9
#50	31.2	24.6	58.1	58.6	56.3	56.6	56.5
#60							
#80							
#100	18.1	13.8	40.9	42.9	40.5	38.5	41.0
#200	10.7	9.5	29.6	31.9	30.0	26.3	29.1
#270							

Notes:

* TOC = Total Organic Carbon

(1) Original result 7.5%, 1.9% on re-test

(2) This is an increase in weight of soil, therefore Total Organic Content by this method (ASTM D-2974), is not possible.

Prepared By: K. Petruzzelli
Checked By: S. Albrecht
6/18/98

E-2 Topsoil Testing – Nutrient Analysis

**TOPSOIL ANALYSIS - pH ADJUSTMENT
PELHAM BAY LANDFILL CLOSURE AND FINAL REMEDIATION**

AREA#	ACREAGE	DATE OF FIRST SULFUR APPLICATION	SAMPLE DATE			DATE OF SECOND SULFUR APPLICATION	SAMPLE DATE	
			8/25/97	9/2/97	9/15/97		pH	CO3
			pH					
1	1.6	7/29	7.5	--	7.8		7.5	6.22
2	1.8	7/28	7.8	8.2	8.1		7.8	2.93
3	2.5	7/28	7.8	8.4	7.9		7.5	5.44
4	3.0	7/28	7.9	7.9	9.4		7.8	3.38
5	3.0	7/28-7/29	8.6	8.1	9.8		7.9	4.17
6	2.3	7/28-7/30	7.8	8.3	9.3		8.0	3.44
7	2.8	7/28-7/29	8.0	8.0	7.4		8.4	5.49
8	2.8	7/29-8/01	8.0	7.9	8.4		7.9	5.64
9	2.8	7/30-8/01	8.5	8.7	7.9		7.8	3.97
10	2.8	7/30	8.1	8.6	7.5		7.9	2.73
11	3.2	7/30	8.5	7.5	7.5		7.4	3.17
12	3.0	7/31	9.1	7.1	7.2		7.3	3.34
13	5.3	7/31	7.8	7.7	7.6		7.6	4.64
14	3.7	8/4,8/7	8.0	7.6	7.6		7.3	6.87
15	4.0	8/4,8/7	8.5	8.7	7.8		7.4	6.29
16	3.0	8/4,8/7	7.8	7.8	7.7		7.3	7.22
17	3.1	8/5,8/7	8.0	8.2	8.6		7.6	8.92
18	3.9	8/5,8/7	7.9	8.0	7.8		7.5	5.74
19	3.7	8/5,8/7	7.8	7.8	8.5		7.6	3.54
20	3.0	8/5,8/6	8.1	8.7/7.9	8.7		7.5	5.94
21	4.1	8/5,8/6	7.7	7.7	7.8		7.4	5.99
22	3.2	8/6	8.0	8.5	8.1		7.2	5.56
23	3.2	8/6	8.0	9.8	8.3		8.0	7.58
24	3.0	8/1, 8/6	7.9	8.0	9.7		7.7	7.56
25	3.0	8/1, 8/6	7.9	8.5	8.3		7.7	8.87
26	4.8	8/1, 8/7	8.1	8.6	8.1		7.7	5.39
27	2.0	8/1, 8/4	7.8	7.8	8.2		7.6	7.75

E-3 Topsoil Analysis – pH Adjustment

**Top Soil Nutrient Analysis
Pelham Bay Landfill Closure and Final Remediation**

Lab ID	NJAES	NJAES	NJAES	NJAES	NJAES	NJAES	NJAES	NJAES
Lab#	5576	5577	5579	5580	5578	5581	5716	5717
Sample ID	PBTS19/8/97	PBTS1	PBTS2	PBTS39/8/97	PBTS29/8/97	PBTS3	1A1	1A2
Sample Date	9/5/97	9/5/97	9/5/97	9/5/97	9/5/97	9/5/97	9/5/97	9/15/97
Soil Test								
Soil Texture	sandy loam	sandy loam	sandy loam	sandy loam	sandy loam	sandy loam	sandy loam	sandy loam
Soil pH ¹	7.5	7.6	8.2	7.3	7.9	6.8	7.8	7.8
<u>Essential Nutrients (lbs/acre)²</u>								
Phosphorus	125	133	91 ³	125	83 ³	46 ³	86 ³	94 ³
Potassium	407	460	326	516	201 ³	147 ³	194 ³	199 ³
Magnesium	547	511	621	446	520	220 ³	516	540
Calcium	4093	4180	10620	5083	4019	1433 ³	3513	3758
Kjeldahl Nitrogen	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<u>Trace Nutrients (ppm)⁴</u>								
Copper	4.9	5.2	4	3.3	3.1	1.4	2.7	2.8
Manganese	49.7	48	39	73.2	61.9	108.2 ⁵	48.2	56.8
Zinc	18.7	20.1	24.4	17.1	13.5	4.1	12.7	14.8
Aluminum	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Iron	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Comments:

¹ pH 6.8 - 6.9 very slightly acidic, 7.0 neutral, 7.1 - 7.3 - very slightly alkaline; 7.4 - 8.2 moderately alkaline.

² Unless noted, values are considered very high; well above desirable range for plant growth.

³ Values are considered within the desirable range for plant growth.

⁴ Unless noted, values are considered adequate for plant growth.

⁵ Values are considered high; above range for plant growth.

⁶ Acceptability for plant growth not indicated.

Note:

NJAES = New Jersey Agricultural Experiment Station

CNL = Cornell Nutrient Analysis Laboratories

ITL = Independent Testing Labs

N/A = Not analyzed

? = Data not legible

**Top Soil Nutrient Analysis
Pelham Bay Landfill Closure and Final Remediation**

	NJAES	NJAES	NJAES	CNAL	ITL	ITL	NJAES	NJAES
Lab ID	5718	5719	6485	4264-47 (H)	A3341-1	A3341-2	539	540
Lab#	5718	5719	6485	4264-47 (H)	A3341-1	A3341-2	539	540
Sample ID	2A1	2A2	100907	280410	B7/S-5.20-22	B7/S-4.15-17	20604	20605
Sample Date	9/15/97	9/15/97	10/9/97	10/9/97	12/16/97	12/16/97	2/6/98	2/6/98
Soil Test								
Soil Texture	sandy loam	sandy loam	sandy loam	N/A	N/A	N/A	sandy loam	sandy loam
Soil pH ¹	7.8	7.8	8.1	7.0	N/A	N/A	7.8	7.7
<u>Essential Nutrients (lbs/acre)²</u>								
Phosphorus	88 ³	82 ³	102	43 ³	90.7 (ppm) ⁶	83.2 (ppm) ⁶	137	218
Potassium	187 ³	174 ³	163 ³	140 ³	241 (ppm) ⁶	223 (ppm) ⁶	845	1014
Magnesium	503	481	623	840	N/A	N/A	722	909
Calcium	3553	3374	4928	6600	N/A	N/A	9483	11735
Kjeldahl Nitrogen	N/A	N/A	N/A	N/A	369 (ppm) ⁶	395 (ppm) ⁶	n	N/A
<u>Trace Nutrients (ppm)⁴</u>								
Copper	2.7	2.5	3.5	N/A	N/A	N/A	11.4	23.5 ⁵
Manganese	53.9	47.5	50.8	32.0	N/A	N/A	38.4	47.5
Zinc	11.8	11.3	18.8	?	N/A	N/A	44.4	56.2 ⁵
Aluminum	N/A	N/A	N/A	36.0	N/A	N/A	N/A	N/A
Iron	N/A	N/A	N/A	8.0	N/A	N/A	N/A	N/A

Comments:

¹ pH 6.8 - 6.9 very slightly acidic, 7.1 - 7.3 very slightly alkaline; 7.4 - 8.2 moderately alkaline.

² Unless noted, values are considered very high; well above desirable range for plant growth.

³ Values are considered within the desirable range for plant growth.

⁴ Unless noted, values are considered adequate for plant growth.

⁵ Values are considered high; above range for plant growth.

⁶ Acceptability for plant growth not indicated.

Note:

NJAES = New Jersey Agricultural Experiment Station

CNAL = Cornell Nutrient Analysis Laboratories

ITL = Independent Testing Labs

N/A = Not analyzed

Top Soil Nutrient Analysis
Pelham Bay Landfill Closure and Final Remediation

Lab ID	NJAES	NJAES	NJAES	NJAES
Lab#	541	774	775	776
Sample ID	20606	21711	21712	21713
Sample Date	2/6/98	2/17/98	2/17/98	2/17/98
Soil Test				
Soil Texture	sandy loam	sandy loam	sandy loam	sandy loam
Soil pH ¹	7.6	7.7	7.8	7.9
<u>Essential Nutrients (lbs/acre)²</u>				
Phosphorus	221	209	252	175
Potassium	1099	966	1186	987
Magnesium	981	781	934	732
Calcium	10230	7422	7286	6038
Kjeldahl Nitrogen	N/A	N/A	N/A	N/A
<u>Trace Nutrients (ppm)⁴</u>				
Copper	21.7 ⁵	4.1	5.5	3.7
Manganese	45.0	45.4	40.3	32.4
Zinc	49.3	32.3	45.1	29.6
Aluminum	N/A	N/A	N/A	N/A
Iron	N/A	N/A	N/A	N/A

Comments:

¹ pH 6.8 - 6.9 very slightly acidic, 7.1 - 7.3 very slightly alkaline; 7.4 - 8.2 moderately alkaline.

² Unless noted, values are considered very high; well above desirable range for plant growth.

³ Values are considered within the desirable range for plant growth.

⁴ Unless noted, values are considered adequate for plant growth.

⁵ Values are considered high; above range for plant growth.

⁶ Acceptability for plant growth not indicated.

Note:

NJAES = New Jersey Agricultural Experiment Station

CNL = Cornell Nutrient Analysis Laboratories

ITL = Independent Testing Labs

N/A = Not analyzed

APPENDIX F
PHOTOS

- Photo No. 1 – Construction of Concrete Slurry Wall Cap
- Photo No. 2 – View of Pond B and Landfill Geomembrane Layer
- Photo No. 3 – Installation of Smooth HDPE Geomembrane at Top of Landfill
- Photo No. 4 – Seaming of Textured and smooth HDPE Membrane at Top of Landfill
- Photo No. 5 – Detail of LFG Vent Boot
- Photo No. 6 – Installation of 24” Diameter Pipe Downchute
- Photo No. 7 – Geocomposite Layer
- Photo No. 8 – LFG Collection Pipe Installation over Geocomposite Layer (with Geogrid Reinforcement)
- Photo No. 9 – Installation of 30” Diameter HDPE Pipe Connection between Ponds B and C
- Photo No. 10- Roadway Construction
- Photo No. 11- Installation of Barrier Protection Material over Geocomposite Layer
- Photo No. 12- Covering LFG Collection Line with Barrier Protection Material
- Photo No. 13- Installation of LFG Flare Station
- Photo No. 14- Construction of Swale E
- Photo No. 15- Access Roadway and Drainage Swale
- Photo No. 16- Construction of Topsoil Layer

Photo No.1. Construction of Concrete Slurry Wall Cap. (October 14, 1994)





Photo No. 2. View of Pond B and Landfill Geomembrane Layer. (August 18, 1995)



Photo No. 3. Installation of Smooth HDPE Geomembrane at Top of Landfill
(November 1, 1995)




Photo No. 4. Seaming of Textured and Smooth HDPE Geomembrane at Top of Landfill
(September 27, 1995)



Photo No. 5. Detail of LFG Vent Boot. (May 11, 1995)



Photo No. 6. Installation of 24" Diameter Pipe Downchute. (June 7, 1995)



Photo No. 7. Geocomposite Layer. (June 26, 1995)



Photo No. 8. LFG Collection Pipe Installation over Geocomposite Layer
(with Geogrid Reinforcement). (August 1, 1995)



Photo No. 9. Installation of 30" Diameter HDPE Pipe Connection between Ponds B and C. (June 7, 1995)



Photo No. 10. Roadway Construction. (June 7, 1995)



Photo No. 11. Installation of Barrier Protection Material over Geocomposite Layer.
(September 27, 1995)




Photo No. 12. Covering LFG Collection Line with Barrier Protection Material.
(July 12, 1995)



Photo No. 13. Installation of LFG Flare Station. (February 15, 1996)

Photo No. 14. Construction of Swale E. (August 21, 1996)






Photo No. 15. Access Roadway and Drainage Swale. (May 20, 1998)



Photo No. 16. Construction of Topsoil Layer. (May 20, 1998)

**APPENDIX G
FIGURES**

- G-1 Gas Collection and Flaring System
- G-2 Typical Section Through Cutoff Wall
- G-3 Leachate Collection System Schematic Diagram
- G-4 Stormwater Management System
- G-5 Typical Landfill Cover Section
- G-6 Groundwater Management System
- G-7 HDPE Geomembrane Panel Layout
- G-8 Landscape Plan
- G-9 Access Roads Plan



LEGEND:


- ⊕ EW-1 GAS EXTRACTION WELL
- ⊕ GMW-1 GAS MONITORING WELL
- ▭ EMBANKMENT
- ⊕ VB-1 VALVE BOX
- — — HORIZONTAL GAS COLLECTION PIPE
- PV-1 PASSIVE VENT
- — — LIMIT OF LANDFILL CAPPING SYSTEM
- — — SEAWALL
- — — CUTOFF WALL

D&P
THE CITY OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL PROTECTION
Bureau of Environmental Protection

FIGURE G-1
GAS COLLECTION AND FLARING SYSTEM

DATE:	10/1/2007
SCALE:	1" = 300'
DATE:	AUG 1, 1998

Woodward-Clyde Consultants, Inc.
 1000 Avenue of the Americas
 15th Floor
 New York, NY 10020
 Tel: 212-512-2000
 Fax: 212-512-2001
 www.woodward-clayde.com



NOTE: SEE CONTRACT HP-875 AS-BUILTS FOR LOCATION OF ELECTRICAL CONDUITS

SECTION A-A'
(NOT TO SCALE)




D&P
THE CITY OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL PROTECTION
BUREAU OF ENVIRONMENTAL ENGINEERING

PROJECT NO. HP-875
SHEET NO. G-2
DATE: AUG. 1, 1998

FIGURE G-2
TYPICAL SECTION THROUGH CUTOFF WALL

Woodward-Clyde Consultants, Inc.
100 WALL STREET, SUITE 2000
NEW YORK, N.Y. 10038
TEL: (212) 850-4000
FAX: (212) 850-4001



LEGEND



- ——— PIPED DISCHARGE TO WET WELL
- - - - DRAIN DISCHARGE TO WET WELL
- ——— PUMPED DISCHARGE FROM WET WELL
- - - FUTURE PIPEWORK (CONTRACT B77HP)

D&E P			
THE CITY OF NEW YORK DEPARTMENT OF ENVIRONMENTAL PROTECTION BUREAU OF ENVIRONMENTAL ENGINEERING			
REVISIONS			
NO.	DATE	DESCRIPTION	APPROV.
CAPITAL PROJECT NAME & NO. PELHAM BAY LANDFILL REMEDIATION			
CONTRACT NAME & NO. GEOMEMBRANE CAPPING AND GAS COLLECTION SYSTEM CONTRACT NO. B76-HP			

FIGURE G-3
LEACHATE COLLECTION SYSTEM
SCHEMATIC DIAGRAM

Woodward-Clyde Consultants, Inc.
ENGINEERING AND SCIENCES APPLIED TO THE EARTH AND ITS ENVIRONMENT
 343 NORTHERN AVENUE, 11th FLOOR
 NEW YORK, NEW YORK 10001

DESIGNED BY RMT	DIVISION CHIEF	PROJ. MGR.
DRAWN BY KAK	GRAPHIC SCALE:	
CHECKED BY RMT	SCALE NOT TO SCALE	DWG. NO. / SHEET NO.
GROUP LEADER	DATE	OF / OF



- LEGEND:**
- MANHOLE OR COLLECTION SUMP
 - DIRECTION OF FLOW
 - ↗ DIRECTION OF GROUNDWATER FLOW
 - CUTOFF WALL



D&P

THE CITY OF NEW YORK
 DEPARTMENT OF ENVIRONMENTAL PROTECTION
 BUREAU OF ENVIRONMENTAL ENGINEERING

PROJECT TITLE: GROUNDWATER MANAGEMENT SYSTEM

FIGURE G-6

DATE: AUG 1, 1998

DESIGNED BY: []
 CHECKED BY: []
 DRAWN BY: []
 IN CHARGE: []

Woodward-Clyde Consultants, Inc.

100 WEST STREET, SUITE 2000
 NEW YORK, NY 10038

PELHAM BAY
 LANDFILL

PELHAM BAY
 PARK

LEACHATE STORAGE
 TANKS

MH U-1
 MH D-2
 COLLECTION
 SUMP D-1

DOWNGRADIENT
 COLLECTOR DRAIN
 (LEACHATE)

8" DIA. HDPE
 UPGRADIENT
 COLLECTOR DRAIN
 (GROUNDWATER)

30" RCP (RELINED)
 STORM SEWER

LIFT STATION
 No. 2

72" RCP (RELINED)
 STORM SEWER

IRM FENCED-IN
 COMPLEX

COLLECTION
 SUMP D-8


STORM SEWER
 OUTFALL

STORM SEWER FROM
 BRUCKNER EXPRESSWAY

N 27000

20500

N 21000



LEGEND:

- LIMIT OF FINAL COVER SYSTEM
- SEA WALL
- EMBANKMENT
- A --- APPROXIMATE LOCATION OF ROAD A
- B --- APPROXIMATE LOCATION OF ROAD B
- C --- APPROXIMATE LOCATION OF ROAD C



THE CITY OF NEW YORK
 DEPARTMENT OF ENVIRONMENTAL PROTECTION
 BUREAU OF ENVIRONMENTAL ENGINEERING
 PELHAM BAY LANDFILL REDEVELOPMENT
 PROJECT NO. 100-100-100-100
 DATE: AUG 1, 1998

FIGURE G-9
 ACCESS ROAD PLAN



Woodward-Clyde Consultants, Inc.
 100 West Street, Suite 2000
 New York, NY 10038
 TEL: (212) 850-4000
 FAX: (212) 850-4001

NO.	DATE	BY	FOR

Pelham Bay Landfill Closure and Final Certification Report-Addendum

Damage to the Liner

The Problem

High winds started on Friday, February 26, 1996, forcing a halt to all construction activities on the landfill. At the time we were in the process of installing geo-composite material and Barrier Protection Layer (BPL) on the geomembrane previously installed on the top of the landfill.

Since the wind exceeded 40mph at the base of the landfill no one was allowed to travel to the top where the wind was usually 10-15MPH higher and the potential for injury greater.

The high wind condition continued for the weekend and subsided by Monday March 1st. On Monday afternoon the crew ventured back on the landfill to investigate the extent of the damage the weekend storm has caused to the liner. At the top of the landfill it was revealed that approximately 13.5 acres of lining on the top was damaged.

Of the damaged areas approximately 10 acres were completely missing as it had blown off the top and was at the base or in the surrounding water or park. The nature of the damage to the liner that was left on the top was stretching in areas and shrinking in others.

Damage

Based on the condition of the damaged areas two theories emerged as the main cause of the damage: wind or fire.

The idea of a fire would seem to be remote at best, as conditions on the top of the landfill at that time would not be conducive to a fire. On the one hand, the conditions of high winds with little or no gas accumulation would make a fire unlikely. On the other hand, there could have been accumulation of landfill gas below the liner in the gas collection layer. This landfill gas could have been directed upward and accumulated below the liner on the landfill "plateau". However the shrinking and fusing of large portions of the line gave credence to the theory.

The second and more plausible theory is that of extensive wind damage. It is possible that the high winds at the top of the landfill reached over 70mph and caused excessive stretching of the liner. As the liner broke and flapped in the wind it stretched and then fused as it lost its elasticity.

Neither theory was extensively researched and the focus soon returned to repairing the damaged areas and the closure of the landfill.

Pelham Bay Landfill Closure and Final Certification Report-Addendum

The contractor made a claim to his insurance company and the insurance company of the liner installation subcontractors. A settlement was reached by all parties and the liner replacement started.

Replacing the Damaged Liner

Extensive testing on the liner that remained was conducted to set the limits of the damaged areas. Portions of the liner were removed and tested on site and samples were sent to the lab for conformation. All the liner that exhibited any result that did not meet the requirement of the contract was removed and new liner was installed.

Appendix B-6 and B-7 shows the QC testing results

New liner was installed in the spring and the liner was completed by the summer of 1996.

Pelham Bay Landfill Closure and Final Certification Report-Addendum

Section 6.5 Landscaping

In the fall of 1995 the contractor started to stock pile topsoil at the base of the landfill in anticipation of spreading the soil during the winter and start the final planting in the spring of 1996.

The contracts called for spreading 6" of topsoil over 2 feet of barrier protection layer and landscaping the soil with a design seed mix of prairie grass and other wild grasses. The seed mix was specially designed for the landfill and was purchased and stored at a seed depot.

Topsoil

The contractor investigated and submitted various sources that were going to be used proposed to provide the quantity and quality of topsoil to be used on the landfill. However due to the large volume and the quality required, the required material could not be obtained naturally and would have to be manufactured from soil and compost.

Soil delivery:

The contract required the topsoil testing @ 1 sample per source. As the possible sources increased and quality of the material decreased additional soil testing was required. A change order was issued to the contractor for additional testing at the source and at the site.

After soil testing at the various processing sites two subcontractors were eventually approved to deliver material to the site for use as topsoil. The two approved subcontractors delivered approximately 20,000 cubic yards of topsoil that was stockpiled at the base of the landfill. The material was tested at the source and at the landfill and the data in the resulting test report was in compliance with the contract and was submitted to the New York City DEP.

Soil Spreading and planting

Spreading of the topsoil started on the east side of the landfill in February of 1996. Starting on the lower level of the landfill 6" of topsoil was spread by bulldozers. After approximately 30 acres were covered with topsoil the area was hydro-seeded with the design seed mix and a rye grass seed mix.

Landscaping

The hydro-seeding operation consists of mixing the specified prairie seed with a rye grass and sheep fescue seeds, water and green coagulant indicator. The rye grass and fescue was used as a quick germinating grass that would provide shade for the prairie seed during the initial germination period. During April and May of 1996 the lower area of the landfill was hydro-seeded with the mix and the area covered with straw mulch for shade and moisture retention.

Pelham Bay Landfill Closure and Final Certification Report-Addendum

Initial Growth

In June and July of 1996 the specified prairie grass or the rye grass did not germinate as expected. It was initially believed that this was due to the hot summer days in June and July and the seeds would germinate as the heat subsides. The soil and the seeded areas were inspected by personnel from the New York City Parks Department, the landscaper and Cornell Cooperation extension to ascertain the reason why the grass was not germinating as anticipated. The results from the testing and inspection showed no adverse conditions that would prevent the specified seed mix from growing.

By September 1996 the grass did not show any improvement and additional testing and consultations with Cornell and Parks Department, revealed that the pH was above the acceptable limit for the specified prairie grass mix.

Investigation

The DEP and DEC commissioned Rutgers University as an outside source to investigate the problem with the lack of growth in the area previous landscaped. The focus of the investigation was on soil source, seed stock and planting technique.

Additional investigation was conducted by the NYC IG, NYS DEC and the court appointed Special Referee Office to see if any malfeasance was involved.

Soil: After additional testing on landfill, at the source and in the stockpile, it was determined that the soil was of low quality and had a high pH which would prevent the grass from growing.

The investigators reviewed the test results from the contractors approved lab and found inaccuracies with the data and poor QA/AC for the lab. The lab was dismissed and a new lab was contracted to do all further soil testing.

Soil Source: One of the approved sources for the topsoil to the site manufactured the topsoil from a blend of compost and dirt and stockpiled the material next to a recycling area. The investigation revealed that the recycled material along with other unspecified material was added to the topsoil blend as a bulking agent. These material consisting of wood, crushed concrete, glass and other crushed material.

Seed Stock: Testing of the seed that was purchased and stored for use on the landfill revealed germination rates below normal. The germination rates for the stock material were less than the specified rate. New seeds would therefore be required.

Planting Technique: The planting schedule and technique of the subcontractor were reviewed and found to be substandard and a new sub-contractor was hired to complete the project.

The investigation by the NYC DEP IG and the Federal Special Referee revealed that there was no malfeasance by City or State employees and the problem was contractual

Pelham Bay Landfill Closure and Final Certification Report-Addendum

between Brecco the contractor and their sub-contractors for the soil, seed and landscaping.

New Landscaping

The result of the investigation resulted in new techniques for planting and a new protocol for soil testing and delivery to the site.

The recommendation of the investigation was:

- (1) The existing soil at the site both topsoil and the soil for the barrier protection layer was to be treated with sulfur to reduce the pH
- (2) The entire landfill (including the areas previous topsoiled) was to be covered with 6 inches of new topsoil.
- (3) New seeds were to be used
- (4) A new and more experienced landscaper was to be hired.

With a new testing protocol featuring additional soil testing and more frequent site visits, new topsoil was manufactured and delivered to the site.

Sulfur was added to the existing soil and mixed to lower the pH of the existing soil. After mixing and testing the pH of the soil was lowered and the new topsoil was spread over the existing soil.

During the spring and fall of 1999 the landfill was landscaped using new soil, new seed and a new landscaper.

The new soil was hydroseeded and straw mulch was used to cover the seeds for protection from the sun and also as a moisture retention barrier.

Growth on the landfill was established by the summer of 2000 and deemed to be successful by the spring of 2001.