



Consulting
Engineers and
Scientists

## **Marinas and Docks Construction Completion Report**

## Paerdegat Basin

City of New York, Kings County, New York NYSDEC Site No. 224167

#### Submitted to:

National Grid 175 East Old Country Road Hicksville, New York 11801

#### **Submitted by:**

GEI Consultants, Inc., P.C. 455 Winding Brook Drive Glastonbury, CT 06033 860-368-5300

August 2016 129600-2.1203

Matthu Mel Matt O'Neil, P.E. Project Engineer

Barry Groux Project Manager

## **CERTIFICATIONS**

I, Matthew J. O'Neil, am currently a registered professional engineer licensed by the State of New York, I had primary direct responsibility for implementation of the remedial program activities discussed in this report, and I certify that the Section 3.6 of the Remedial Design Report was implemented and that all construction activities were completed in substantial conformance with Section 3.6 of the Department-approved Remedial Design Report.

The information and statements in this form are true. I, Matthew J. O'Neil, of GEI Consultants, Inc., am certifying as the Owner's Designated Site Representative.

3/8/17

Matthew J. O'Neil
GEI Consultants, Inc., P.C.
New York State Professional Engineer

License Number 091317

It is a violation of Article 145 of New York State Education Law for any person to alter this document in any way without the express written verification of adoption by any New York State licensed engineer in accordance with Section 7209(2), Article 145, New York State Education Law.

## **Table of Contents**

<u>C</u> E	ii		
Ab	breviatio	ons and Acronyms	v
1.	Introduc	etion	1
	1.1	Background	1
	1.2	Site Description and History	1
	1.3	CCR Format	2
<u>2.</u>	Summar	ry of Site Remedy	3
	2.1	Remedial Action Objectives	3
	2.2	Description of IRM	3
3.	Descript	tion of Remedial Actions Performed	4
	3.1	Governing Documents	4
		3.1.1 Site Specific Health & Safety Plan (HASP)	4
		3.1.2 Environmental Permits	4
		3.1.3 Community Air Monitoring Plan (CAMP)	5
	3.2 Remedial Program Elements		6
		3.2.1 Contractors and Consultants	6
		3.2.2 Site Preparation	8
		3.2.3 Site Security	9
		3.2.4 Odor and Dust Control	9
		3.2.5 CAMP Results	9
		3.2.6 Turbidity Monitoring	9
		3.2.7 Reporting	10
	3.3	Remediation of Marina Structures	10
		3.3.1 Removal	10
		3.3.2 Storage	10
		3.3.3 Disposal	11

## **Tables (within text)**

- 1 Air Monitoring Response Levels and Actions
- 2 Turbidity Monitoring

## **Figures**

- 1 Site Location
- 2 Limits of Removal

## **Appendices**

- A NYSDEC Approval Letters
- **B** Permits
- C Community Air Monitoring Plan Reports
- D Turbidity Monitoring Reports
- E Daily Reports
- F Manifests

 $H: WPROC\|Project\|National Grid\|Paerdegat\ Basin\|Construction\ Completion\ Report\|Paerdegat\ Basin\|RM\ Construction\ Report\|Paerdegat\ Basin\|RM\ Construction\ Report\|Paerdegat\ Basin\|RM\ Construction\ Report\|Paerdegat\ Report\|Paerd$ 

## **Abbreviations and Acronyms**

CAMP Community Air Monitoring Plan
CCR Construction Completion Report

DER Department of Environmental Remediation

FDNY New York City Fire Department

GEI GEI Consultants, Inc.

H2M H2M Architects and Engineers
IRM Interim Remedial Measures
NTU Nephelometric Turbidity Unit

NWP Nationwide Permit

NYCDEP New York City Department of Environmental Protection

NYCRR New York Code of Rules and Regulations NYSDEC New York State Department of Environmental

Conservation

NYSDOH New York State Department of Health NYSDOS New York State Department of State

PCBs Polychlorinated Biphenyls

PM<sub>10</sub> Particulate matter less than 10 micrometers in diameter

TSCA Toxic Substances Control Act

USACE United States Army Corp of Engineers

USEPA United States Environmental Protection Agency

WP Work Plan

#### **MEASUREMENTS**

μg/m³ Microgram per cubic meter mg/kg Milligram per kilogram

## 1. Introduction

## 1.1 Background

GEI Consultants, Inc., P.C. (GEI) has prepared this Marinas and Docks Interim Remedial Measure (IRM) Construction Completion Report (CCR) on behalf of National Grid to document the remediation of polychlorinated biphenyls (PCBs) in dock and pier structures at marinas located in Paerdegat Basin, as a result of a release of gas condensate. The site is shown in Figure 1.

This IRM was implemented in response to the New York State Department of Environmental Conservation's (NYSDEC) letter dated July 18, 2013 requesting National Grid to submit an Interim Remedial Measures Work Plan detailing the cleanup of the impacted marinas and floating docks. A copy of this letter is provided in Appendix A.

National Grid entered into an Administrative Order on Consent Index No. R2-002-0811-13-08 with the NYSDEC in May 2014, to investigate and remediate a release of pipeline gas condensate to Paerdegat Basin. This CCR summarizes the removal and disposal of PCB-impacted docks and piers at marinas in Paerdegat Basin. The work was performed under the approval and oversight of the NYSDEC and conducted in accordance with the NYSDEC-approved IRM Work Plan (WP) dated September 2014. NYSDEC approved the IRM Work Plan in a letter dated October 8, 2014. A copy of this letter is provided in Appendix A.

This CCR was prepared to be consistent with the factors set forth in Title 6 of the New York Code of Rules and Regulations Part 375 (NYCRR) for interim remedial measures, and guidance in NYSDEC *Draft DER-10* [Department of Environmental Remediation] *Technical Guidance for Site Investigation and Remediation* (DER-10).

## 1.2 Site Description and History

On September 27, 2012, in the process of decommissioning and retiring twin 24-inch-diameter gas transmission pipelines by filling them with a grout mixture, National Grid discharged natural gas condensate. The New York City Fire Department (FDNY) responded to odor complaints resulting from the gas condensate. After the FDNY opened hydrants to flush the gas condensate, a portion of the gas condensate was released into Paerdegat Basin.

Upon being notified of the release, National Grid notified the NYSDEC and the National Response Center (NRC; Incident Report # 1025830). Emergency response activities were conducted under the direct supervision of the United States Coast Guard (USCG), and NYSDEC. The New York City Department of Environmental Protection (NYCDEP), New York City Fire Department, and New York City Parks Department were notified and responded to the release by sending representatives to the site. Extensive emergency spill response efforts have been

completed to recover the material released and work is ongoing to address residual impacts in upland areas.

The discharge point for the gas condensate release into the basin was a storm water pipe outfall located at the approximate center of the northeast basin shoreline. An oil-like sheen was visible on the surface water of Paerdegat Basin following the release of gas condensate. Sheen transport was observed on surface water in most areas in the basin including the area of fixed and free-standing structures in the water (i.e., boats, docks, piers, and bulkheads). Wind action was observed to cause the sheen to spread primarily toward the headwaters of the basin from the release point. During immediate response actions following the release, boat hulls were cleaned and wipe-tested for PCBs.

A site characterization investigation was performed at the site in April 2013 with the objective of evaluating whether residues from the gas condensate release were present in docks, piers, and bulkheads, sediment, surface water, and/or biota. Sediment, surface water, mussel tissue, and structure samples were collected and analyzed for PCBs and physical parameters such as grain size, total organic carbon for sediments, percent moisture and percent lipids for tissue, and percent moisture for porous structure samples. A subset of nine sediment samples was analyzed for volatile organic compounds (VOCs). Sediment, tissue, and porous material samples were archived for potential PCB congener and forensics analysis. The gas condensate was in the pipelines was determined to be Aroclor 1242.

### 1.3 CCR Format

This CCR has been prepared to present the remedial construction activities performed by GEI and their subcontractors under contract to National Grid during the implementation of the IRM activities at the Site. This report is organized into the following sections:

Section 1 – Background and Site Description

Section 2 – Summary of Site Remedy

Section 3 – Description of Remedial Actions Performed

## 2. Summary of Site Remedy

## 2.1 Remedial Action Objectives

The NYSDEC remedial program identifies the goal for site remediation under 6 NYCRR Sub-Part 375-2.8(a) as:

"...restore that site to pre-disposal conditions, to the extent feasible. At a minimum, the remedy selected shall eliminate or mitigate all significant threats to the public health and to the environment presented by contaminants disposed at the site through the proper application of scientific and engineering principles and in a manner not inconsistent with the national oil and hazardous substances pollution contingency plan as set forth in section 105 of CERCLA [Comprehensive Environmental Response, Compensation and Liability Act], as amended as by SARA [Superfund Amendments and Reauthorization Act]."

Where restoration to pre-disposal conditions is not feasible, the NYSDEC may approve an alternative criteria based on the site conditions (6 NYCRR Sub-Part 375-2-8(b)(1)). This could include the application of one of the soil cleanup objectives listed in Table 375-6.8(a) (Unrestricted Use) or Table 375-6.8(b) (Restricted Use). The NYSDEC, in a letter dated October 4, 2013, indicated that it had determined the appropriate cleanup objective for the wooden, steel and Styrofoam elements of the marinas, floating docks and piers is less than 1 milligram per kilogram (mg/kg) of total PCBs. A copy of this letter is provided in Appendix A.

Based on these criteria, the goal for this IRM is to remove the PCB-impacted dock and pier structures to the extent practicable. PCB-impacted dock and pier structures are defined as dock and pier structures (or portions of structures) that contain total PCB concentrations at or greater than 1 mg/kg.

Remediation action goals have also been established to meet the United States Environmental Protection Agency (USEPA) requirements regarding PCBs in 40 CFR 761, which are same, i.e. less than or equal to 1 mg/kg.

## 2.2 Description of IRM

The IRM included the removal and off-site disposal of PCB-impacted dock and pier structures. All PCB-impacted materials removed were disposed of at a Toxic Substances Control Act (TSCA) approved disposal facility. Turbidity control barriers were used to contain any sediment that was suspended during the removal activities.

## 3. Description of Remedial Actions Performed

Remedial activities completed at the Site were conducted in accordance with the Marinas and Docks IRM Work Plan, prepared by GEI and dated September 2014. The NYSDEC approved this work plan in a letter dated October 8, 2014. A copy of this letter is provided in Appendix A.

## 3.1 Governing Documents

This section has been prepared to summarize the regulatory compliance, and construction documents that were developed to support the implementation of the Work.

### 3.1.1 Site Specific Health & Safety Plan (HASP)

All Work was performed in full compliance with governmental requirements, including Site and worker safety requirements mandated by the Federal Occupational Safety and Health Administration (OSHA).

GEI performed work under the *Health and Safety Plan, Paerdegat Basin – National Grid, Brooklyn, New York*, dated October 2012 and revised as of April 2014.

It took a total of 41 days to remove and dispose of the PCB impacted structures. There were not any lost time incidents during this work period.

#### 3.1.2 Environmental Permits

Applicable permit requirements included the following:

#### NYSDEC

The project, because it was being done under a remedial program pursuant to an oversight document, did not require the submittal of an application and supporting documents to NYSDEC. These permit programs include the Protection of Waters Program (Article 15), Water Quality Certification Program (Section 401 of the Clean Water Act), and Tidal Wetlands (Article 25). The NYSDEC has issued a blanket Section 401 Water Quality Certification for activities under Nationwide Permit (NWP) 28.

Even though a permit was not required, NYSDEC did review the IRM WP and determined special conditions must be adhered to during the implementation of the plan. The special conditions are detailed in a letter dated January 6, 2105 (Appendix A) and are regarding wood preservatives for the new dock and best management conditions for construction.

#### • United States Army Core of Engineers (USACE)

An individual permit was not required and work was done under NWP 28. The USACE provided its jurisdiction determination in a letter dated April 2, 2015 (Appendix B). This NWP permit is for modification of existing marinas and is limited to previously authorized marina areas. .

### Coast Zone Management Consistency Review – New York State Department of State (NYSDOS)

The project is located within Coastal Zone jurisdiction. The NYSDOS, in a letter dated January 21, 2015 (Appendix B) determined that the IRM meets its general consistency criteria.

## NYC Department of Parks & Recreation Permit to Perform Work on Park Property.

This permit was issued on January 5, 2016 (Appendix B). In addition, to approving the new facilities, the Department of Parks was responsible for coordinating all access and reviewed and approved the design of the new marina facilities.

The NYC Building Department also issued a permit to build the new marina facilities and reviewed the construction plans for conformance with the NYC Construction Codes.

No approvals were required from the USEPA because all materials with concentrations equal to or greater than 1 mg/kg were removed and disposed of in a TSCA permitted PCB landfill in accordance with the performance-based PCB remediation waste requirements in 40 CFR 761.61(b). Under the performance-based requirements a formal notification to USEPA is not required.

## 3.1.3 Community Air Monitoring Plan (CAMP)

A CAMP, dated February 2016, was prepared prior to the start of any work. The CAMP monitoring network consisted of tripod-mounted monitoring stations located upwind and downwind of the daily work zone(s). The tripod-mounted monitoring stations recorded concentrations of particulate matter less than 10 micrometers in size (PM<sub>10</sub>) upwind and downwind of the daily work location(s) when impacted materials were being handled.

The CAMP WP established a contingency plan that used a two-tiered classification to provide an early warning system and mitigation procedures to prevent emissions from intrusive activities at the Site. The 15-minute average action levels from the NYSDEC -approved CAMP WP are provided in Table 1 below.

Table 1. Air Monitoring Response Levels and Actions

Particulates			
Response Level	Actions		
>100 micrograms per cubic meter (µg/m³) above background for 15-minute average or visual dust observed leaving the site	<ul> <li>Apply dust suppression</li> <li>Continue monitoring</li> <li>Continue work if downwind PM<sub>10</sub> particulate levels are &lt;150 µg/m³ above upwind levels and no visual dust leaving site</li> </ul>		
>150 µg/m³ above background for 15- minute average	<ul> <li>Stop work</li> <li>Re-evaluate activities</li> <li>Continue monitoring</li> <li>Continue work if downwind PM<sub>10</sub> particulate levels are &lt;150 μg/m³ above upwind levels and no visual dust leaving site</li> </ul>		

#### Sources:

- New York State Department of Health (NYSDOH) Community Air Monitoring Plan, December 2009, as published in NYSDEC DER-10, Appendix 1A, 2010.
- Fugitive Dust and Particulate Monitoring, NYSDEC DER-10, Appendix 1B, 2010.
- Special Requirements for Work within 20 Feet of Potentially Exposed Individuals or Structures, NYSDOH.

The CAMP reports for the IRM work are included in Appendix C, and a summary of the results is provided in subsection 3.2.5.

## 3.2 Remedial Program Elements

#### 3.2.1 Contractors and Consultants

H2M Architects and Engineers (H2M) was contracted by National Grid to serve as the construction manager for the IRM and construction of the new marina facilities. The construction manager was responsible for tracking submittals, conducting a pre-construction walk through, identifying cost-control measures for each aspect of the work, implementing a communications management plan, facilitating, organizing, and maintaining a records management system, chairing weekly progress meetings, preparing and distributing minutes of all such meetings, monitoring contractor's work for compliance with the contract, ensuring that contractor's health and safety controls were in place and functional, tracking construction activity, schedule and budget status with respect to potential out-of-scope costs, and resolving potential discrepancies with the contractors.

GEI, under contract to National Grid, served as the Engineer of Record for the IRM and acted as National Grid's representative on site. GEI was responsible for review of the removal and disposal work to ensure compliance with contract documents, turbidity monitoring and implementation of the CAMP.

The general contractor for the removal and construction work was JT Cleary Marine Construction. They were responsible for completing all work in accordance with the contract documents. This work included removal and disposal of the PCB-impacted docks and piers, and construction of the marina facilities. The construction work included installation of new fixed

dock, catwalk systems and floating dock systems complete with water and electrical utilities throughout the systems at the Paerdegat Basin for the Canarsie Athletic Club, Paerdegat Squadron, Diamond Point Club, Sebago Canoe Club and the Midget Squadron.

The following are the key personnel or agencies that were involved in the performance of the remedial actions:

National Grid: William J. Ryan, Project Manager

National Grid

175 E. Old Country Road Hicksville, NY 11801 (516) 545-2586

NYSDEC: Shaun Bollers

Project Coordinator/Contact

NYSDEC – Region 2 47-40 21<sup>st</sup> Street,

Long Island City, New York, 11101

(718) 482-4096

NYSDOH: Agnes Mukasa/James Leach

New York State Department of Health

547 River Street

Troy, New York 12180

(518) 402-7819 or (518) 402-7860

NYC Parks: Nate Grove/John Mulvey

New York City Parks

Olmsted Center, Flushing Meadows-Corona Park

Capital Projects

117-02 Roosevelt Avenue, Room 46

Corona, NY 11368 (718) 478-0480 (732)-906-6817

NYCDEP: Edward Wright

Bureau of Wastewater Treatment Safety Section

(646) 584-1844

Shay McAtamney

Bureau Water and Sewer Operations

(718) 595-4618

Construction Manager: Lawrence M. Feely, Jr.

Site Construction Manager

H2M

538 Broad Hollow Road, 4th Floor

Melville, NY 11747 (631) 756-8000 ext. 1303

Contractor: Christopher Wygant

JT Cleary

100 Red Schoolhouse Rd, Suite A-12

Chestnut Ridge, NY 10977 (845) 352-1099 ext. 117

GEI (IRM Engineer): Barry Giroux, P.E.

Project Manager

GEI Consultants, Inc., P.C.

455 Winding Brook Drive, Suite 201 Glastonbury, Connecticut 06033

(860) 368-5300

Matthew O'Neil, P.E. Steve Nyczak

Engineer of Record Engineer's Representative GEI Consultants, Inc.

5586 Post Road 110 Walt Whitman Road

Suite 1 Suite 204

East Greenwich, RI 02818 Huntington Station, NY 11746

(401) 533-5152 631) 759-2978

## 3.2.2 Site Preparation

Prior to commencing site activities, a pre-construction meeting was held with representatives from the NYSDEC, H2M, JT Cleary, NYC Parks, National Grid and GEI on February 11, 2016. During this meeting the following topics were reviewed:

- Project organization
- Work hours
- Site preparation
- Trucking
- Periodic reporting
- Governing documents
- Disposal of removed materials
- Complaint management and notifications
- Project schedule

Mobilization activities completed included the following:

- Installation of fencing
- Construction of a vehicle anti-traffic pad
- Construction of the storage area for removed materials
- Installation of sediment and erosion controls
- Mobilization of the barge to the site
- Installation of the turbidity barrier around the work area

#### 3.2.3 Site Security

A chain link entrance fence and gate was installed at the entrance along Paerdegat Avenue North of the staging area located at the former Canarsie Athletic Club to prevent any unauthorized access to the Site.

#### 3.2.4 Odor and Dust Control

Odors and dust were monitored during the work and due to the nature of the materials being removed, were not of concern. There was no odor noted or dust observed related to the removal and disposal of the dock structures. In addition, as described in the section below, particulate matter was monitored.

#### 3.2.5 CAMP Results

The CAMP air monitoring reports are provided in Appendix C. There were no exceedances of the response level or NYSDOH Action Level for  $PM_{10}$  at the Site perimeter measured during removal activities at the Site.

### 3.2.6 Turbidity Monitoring

As required by Section 7.1 of the IRM Work Plan, surface water turbidity monitoring was conducted during removal activities. Turbidity measurements were collected from three depths at a location approximately 15 feet outside of the turbidity curtain and a reference location. The reference location would vary based on current and wind direction and be approximately 200 feet "upstream" from the work area.

The turbidity monitoring response levels are indicated in Table 2 below.

**Table 2. Turbidity Monitoring** 

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)	
<10	Reference plus 20 NTUs	
11 – 20	Reference plus 15 NTUs	
>21	Reference plus 30% of reference	

#### Notes:

1. NTU – Nephelometric Turbidity Unit

The turbidity monitoring results are provided in Appendix D. Response levels were not exceeded during any monitoring event.

### 3.2.7 Reporting

GEI prepared daily reports to document its observations of IRM activities. The daily reports include photographs of IRM activities and are included in Appendix E.

### 3.3 Remediation of Marina Structures

The remediation of the marina structures included the removal and off-site disposal of materials containing equal to or greater than 1 mg/kg of PCBs. The limits of structures removed is indicated in Figure 2. All materials removed, based on sampling and analysis conducted during the site characterization, were assumed to contain more than 1 mg/kg of PCBs and were disposed of at a TSCA permitted PCB landfill.

#### 3.3.1 Removal

Removal of the docks and related structures started on February 18, 2016 and was completed on March 3, 2016. A barge-mounted crane was used to remove the piers and the docks were floated to a ramp at the staging area located at the former Canarsie Athletic Club marina. Materials were then picked up and moved by construction equipment and placed in a temporary storage area.

#### 3.3.2 Storage

The storage area was located in an upland area as indicated in Figure 2. The storage area had a gravel base covered with polyethylene sheeting. As required, materials were cut to size in this area to allow placement in the transportation trucks. All materials were removed from the storage area by March 18, 2016. Scraps, small materials and the liner were loaded into the last truck sent off site for disposal.

#### 3.3.3 Disposal


In total, 309 tons of removed material were disposed of at the following facility:


Wayne Disposal, Inc.
 Belleville, Michigan
 USEPA ID # MID048090633

Waste transporters, properly permitted by the NYSDEC and the United States Department of Transportation (USDOT), were used to ship the impacted soils to the approved disposal facilities. National Grid managed all disposal documentation including, but not limited to, manifests, bill-of-ladings, weight tickets, and certificates of treatment/destruction. Transport trucks used to remove the removed materials used the approved traffic route out of the Site area and then the most direct hauling route between the Site and the approved disposal facility.

A manifest form accompanied each shipment of material sent off site for disposal. The manifest was signed by either National Grid or an approved agent for National Grid, and the vehicle driver before the material left the Site, and by a representative of the disposal facility when the material was received. Copies of the signed manifests are provided in Appendix F.

## **Figures**





## **Appendix A**

**NYSDEC Approval Letters** 

# **New York State Department of Environmental Conservation Division of Environmental Remediation, Region 2**

47-40 21ST Street, Long Island City, NY 11101-5407

**Phone:** (718) 482-4995 • **Fax:** (718) 482-6358

Website: www.dec.ny.gov



July 18, 2013

William J. Ryan Project Manager - Site Investigation and Remediation Department National Grid 175 E. Old Country Road Hicksville, NY 11801

Re: Paerdegat Basin

NYSDEC Site No. 224167

Sampling Work Plan – Initial Analytical Results

Dear Mr. Ryan:

The New York State Department of Environmental Conservation ("NYSDEC"), in consultation with the New York State Department of Health ("NYSDOH"), the United States Environmental Protection Agency ("USEPA") and the New York City Department of Environmental Protection ("NYCDEP"), has completed its review of the above referenced analytical results from the sampling of mussel tissue, sediment, porous material and surface water from Paerdegat Basin. These results were sent by electronic mail on May 7, 2013 in the form of tables and figures prepared by GEI Consultants, Inc. on behalf of National Grid (the Remedial Party).

The data has been fully evaluated by NYSDEC staff, who have concluded that the analytical results strongly implicate the gas condensate spill as the source of contamination identified in the sediment and mussel tissue. Furthermore, the contamination of the porous material identified from samples taken from the marinas and floating docks indicates that such contamination is attributed to the aforementioned spill.

Therefore, NYSDEC has determined that the Remedial Party must proceed with additional sampling as outlined on page 4 of the approved Sampling Work Plan (the Plan) dated March 13, 2013, which states that "...based on review [of the preliminary sampling data, NYSDEC] will determine whether subsequent sampling rounds will be required. The second sampling event (if conducted) will likely include sampling of finfish species (analyzed as standard fillets) which anglers may consume." Upon further evaluation by NYSDEC's Natural Resources program staff, it is recommended that the next round of sampling include killifish (five to seven stations of five samples each) and crabs (eight to ten stations of five samples each) in lieu of fillets from edible finfish.

Within 30 days of this letter, please submit to NYSDEC the following:

• A Sampling Work Plan Addendum providing details on the next round of sampling; and

July 18, 2013 Paerdegat Basin – Initial Analytical Results Page 2

• A separate Interim Remedial Measure Work Plan detailing the cleanup of the impacted marinas and floating docks.

If there are any questions regarding this letter, please call me at (718) 482-4096.

Sincerely,

Nucle S. Balon

Nicholas S. Bollers Environmental Engineer

ec: J. O'Connell, L. Oliva, W. Richter, S. Zahn, S. Maresca – NYSDEC

A. Forti – NYSDOH

J. Haklar – USEPA

J. Roberts, S. McAtamney – NYCDEP

R. Teetz, T. Leissing, C. Corrado, D. Riccobono – National Grid

B. Giroux – GEI

## New York State Department of Environmental Conservation

**Division of Environmental Remediation, Region 2** 47-40 21ST Street, Long Island City, NY 11101-5407

**Phone:** (718) 482-4995 • **Fax:** (718) 482-6358

Website: <a href="www.dec.ny.gov">www.dec.ny.gov</a>



October 4, 2013

William J. Ryan
Project Manager - Site Investigation and Remediation Department
National Grid
175 E. Old Country Road
Hicksville, NY 11801

Re: Paerdegat Basin

NYSDEC Site No. 224167

Dear Mr. Ryan:

The purpose of this letter is to document result of the August 12, 2013 meeting among the New York State Department of Environmental Conservation ("NYSDEC"), the New York State Department of Health ("NYSDOH") and National Grid, and to provide additional information to address outstanding issues. Following the meeting, the outstanding issues were:

- 1. Cleanup Standards NYSDEC has determined that the appropriate cleanup objective for the wooden/steel/Styrofoam elements of the marinas, floating docks and piers is 1 ppm of total PCBs. Therefore, any impacted structure that has been sampled and found to have a PCB concentration of 1 ppm or greater must be remediated. Furthermore, in accordance with 6NYCRR Part 371.4(e), if the concentration of PCBs is 50 ppm or greater the material must be considered a listed hazardous waste and be disposed of as such.
- 2. Additional Fish Sampling The NYSDEC and NYSDOH recommend that resident populations of killifish, American eel and blue crab should be analyzed. In addition, transient sportfish such as bluefish, striped bass and weakfish should also be collected and analyzed to further refine the current fish advisory. As noted during the meeting, this sampling may be delayed until after the completion of NYCDEP's planned dredging activities.
- 3. Feedback from Other Regulatory Agencies The USEPA has informed the NYSDEC that they will not be providing further feedback unless a formal notification/application to EPA for approval of the PCB cleanup has been submitted. NYCDEP would like to meet with National Grid and NYSDEC concerning the impact to its structures, in particular tide gates and CSO structures, as a result of the spill. NYCDEP would also like to address additional sampling and proposed mitigation of the impact to its infrastructure.

Within 30 days of this letter, please submit to NYSDEC the following:

October 4, 2013 Paerdegat Basin – Follow-Up to August 12 Meeting Page 2

- A Sampling Work Plan Addendum providing details on the next round of sampling; and
- A separate Interim Remedial Measure Work Plan detailing the cleanup of the impacted marinas and floating docks.

If there are any questions regarding this letter, please call me at (718) 482-4096.

Sincerely,

Nicholas S. Bollers Environmental Engineer

ec: J. O'Connell, L. Oliva, W. Richter, S. Zahn, S. Maresca – NYSDEC

A. Forti – NYSDOH

J. Roberts, S. McAtamney – NYCDEP

T. Leissing, C. Corrado, D. Riccobono - National Grid

B. Giroux – GEI

# **New York State Department of Environmental Conservation Division of Environmental Remediation, Region 2**

47-40 21ST Street, Long Island City, NY 11101-5407 **Phone:** (718) 482-4995 • **Fax:** (718) 482-6358

Website: www.dec.ny.gov



October 08, 2014

William J. Ryan
Project Manager - Site Investigation and Remediation Department
National Grid
175 E. Old Country Road
Hicksville, NY 11801

Re: Paerdegat Basin

NYSDEC Site No. 224167

Marinas and Docks Interim Remedial Measure Work Plan (IRMWP)

Dear Mr. Ryan:

The New York State Department of Environmental Conservation ("NYSDEC"), in consultation with the New York State Department of Health ("NYSDOH"), and the New York City Department of Environmental Protection ("NYCDEP") has completed its review of the above referenced document (the "Plan") which was prepared by GEI Consultants, Inc. PC on behalf of National Grid (the Remedial Party). The document was dated September, 2014 and represented the second revision of the Plan. The Plan is now in compliance with the Order on Consent Index #R2-0811-13-08 and DER-10 and is hereby approved.

In accordance with DER-10 1.10(a), the Remedial Party may be exempted from a requirement to obtain certain permits and other authorizations for site activities issued by the State of New York pursuant to NYSDEC statutes, regulations, policies and procedures. However, these activities must satisfy all substantive technical requirements pursuant to the State as determined by NYSDEC in the form of a permit equivalent. Please submit a copy of the NYSDEC/USACOE Joint Application for Permit, including all attachments, to the Project Manager so that Department staff may review and provide any special conditions that must be adhered to during the implementation of the IRM. These special conditions will become enforceable under the Order on Consent.

The Remedial Party and its contractors are solely responsible for the safe execution of all invasive and other field work performed under the Plan. The Remedial Party and its contractors must obtain all local, state, and/or federal permits or approvals that may be required to perform work under the Plan that are not covered by the aforementioned permit equivalent. Further, The Remedial Party and its contractors are solely responsible for the identification of utilities that might be affected by work under the Plan and, the implementation of all required, appropriate, or necessary health and safety measures during performance of work under the Plan.

Please provide the NYSDEC with an updated schedule for the proposed interim remedial work, along with a copy of the Joint Application for Permit, at your earliest convenience. Once

October 08, 2014 Paerdegat Basin – Interim Remedial Measures Work Plan Approval Page 2

the special conditions have been provided, implementation of the approved Plan may begin. A pre-construction meeting with the selected contractor must occur prior to site mobilization. Furthermore, please also provide at least 5 days notice prior to initiating field work related to the approved Plan.

If there are any questions regarding this letter, please call me at (718) 482-4096.

Sincerely,

Nicholas S. Bollers Environmental Engineer

Nuholas S. Belles

ec: R. Cozzy, J. O'Connell, L. Oliva, W. Richter, S. Maresca – NYSDEC

J. Deming, B. Boyd, A. Mukasa, J. Leach – NYSDOH

R. Teetz, T. Leissing, C. Corrado, D. Riccobono – National Grid

B. Giroux – GEI

J. Roberts, S. McAtamney – NYCDEP

K. Zias – NYCDPR

# **New York State Department of Environmental Conservation Division of Environmental Remediation, Region 2**

47-40 21ST Street, Long Island City, NY 11101-5407 **Phone:** (718) 482-4995 • **Fax:** (718) 482-6358

Website: www.dec.ny.gov



January 6, 2015

William J. Ryan
Project Manager - Site Investigation and Remediation Department
National Grid
175 E. Old Country Road
Hicksville, NY 11801

Re: Paerdegat Basin

NYSDEC Site No. 224167

Permit Equivalent

Dear Mr. Ryan:

The New York State Department of Environmental Conservation (the Department), has completed its review of the Marinas and Docks Remediation/Reconstruction Plan (the Plan) prepared by Land Use Ecological Services, Inc. dated November 21, 2014 which was included in the Joint Application for Permit that was submitted on behalf of National Grid (the Remedial Party) in support of a permit equivalent authorization.

In the Department's letter of October 8, 2014 approving the Interim Remedial Measures Work Plan (the IRMWP), in accordance with 6NYCRR Part 375-1.12(b), the Remedial Party may be exempted from a requirement to obtain certain permits issued by the Department provided that all substantive technical requirements are met. The Department has concluded its review of the Plan and has determined that the following special conditions must be adhered to during the implementation of the IRMWP and the Plan:

#### **Wood preservative conditions:**

- 1. Pressure treated wood used for construction of in-water structures must have been treated with a preservative and must have undergone a treatment process approved (stamped or otherwise marked as certified) by the American Wood Preservative Association.
- 2. Wood treated with Pentachlorophenol (PCP) must not be used in wetlands or surface waters.
- 3. Chromated Copper Arsenate (CCA) pressure treated wood must be clean and free of CCA surface deposits. Wood with surface deposits must be washed for at least 5 minutes under running water prior to use. (Note the following condition for the handling of wash water.)
- 4. Any wood debris such as sawdust or wash water must not enter any water body,

including wetlands, or protected buffer areas.

#### **Best Management Practices (BMPs) for construction:**

- 1. During construction, concrete or leachate will not escape or be discharged, nor will washings from transit mix trucks, mixers, or other devices enter tidal wetlands and or protected buffer areas.
- 2. Any debris or excess material from construction of this project will be completely removed from the adjacent area (upland) and removed to an approved upland area for disposal. No debris is permitted in tidal wetlands or tidal wetlands adjacent area or protected buffer areas.
- 3. There will be no disturbance to vegetated tidal wetlands or tidal wetlands adjacent area or protected buffer areas as a result of the permitted activity.
- 4. Best management practices will be employed to prevent the loss of construction materials, debris, and sediment from entering the waterways. Such practices may include, but are not limited to silt fencing, hay bales, and floating booms.

Please provide the NYSDEC with an updated schedule for the proposed IRM work at your earliest convenience. Please also provide at least 5 days' notice prior to initiating field work related to the approved Plan.

If there are any questions regarding this letter, please call me at (718) 482-4096.

Sincerely,

Nuholas S. Bellen

Nicholas S. Bollers Environmental Engineer

ec: R. Cozzy, J. O'Connell, K. Mintzer, W. Richter, S. Maresca – NYSDEC

- J. Deming, B. Boyd, A. Mukasa, J. Leach NYSDOH
- J. Roberts, S. McAtamney NYCDEP
- T. Leissing, C. Corrado, D. Riccobono National Grid
- B. Giroux GEI
- K. Risotto Land Use Ecological Services, Inc.

## **Appendix B**

**Permits** 

#### REGULATORY BRANCH

SUBJECT: Permit Application File Number NAN-2015-00172-EMC by National Grid for maintenance to existing marinas in Paerdegat Basin off of Jamaica Bay at Brooklyn, Kings County, New York

### **MAILING LABELS**

Charles Willard
National Grid
300 Erie Boulevard West A-3
Syracuse, New York 13202

Kelly Risotto
Land Use Ecological Services Inc.
575 Expressway Drive South, Suite 2F
Medford, New York 11763

**CENAN-OP-R** [C. McCathern]

**CENAN-OP-R** [J. McDonald]

### DEPARTMENT OF THE ARMY



NEW YORK DISTRICT, CORPS OF ENGINEERS JACOB K. JAVITS FEDERAL BUILDING 26 FEDERAL PLAZA NEW YORK, N.Y. 10278-0090

REPLY TO ATTENTION OF REGULATORY BRANCH

APR 0 2 2015

SUBJECT: Permit Application File Number NAN-2015-00172-EMC by National Grid for maintenance to existing marinas in Paerdegat Basin off of Jamaica Bay at Brooklyn, Kings County, New York

#### 1. PERMITTEE:

Charles Willard National Grid 300 Erie Boulevard West A-3 Syracuse, New York 13202 315-428-5015

- 2. On February 19, 2015, the New York District of the U.S. Army Corps of Engineers received a request for Department of the Army authorization for removal and reconstruction of the existing marina facilities at five (5) locations in Paerdegat Basin: Canarsie Athletic Club, Paerdegat Squadron Club, Diamond Point Club, Sebago Canoe Club and Midget Squadron Club. Work includes the largely in-kind and largely in-place replacement of fixed docks, gangways, floating docks, floating platforms and finger docks. The project is located in Paerdegat Basin off of Jamaica Bay at 1440 Paerdegat Avenue North, Brooklyn, Kings County, New York.
- 3. The specific applicant-provided details are as shown on the enclosed dated permit drawings.
- 4. This determination covers only the work described in the submitted material. Any major changes in the regulated work may require additional authorizations from the New York District of the U.S. Army Corps of Engineers.
- 5. Based on the information submitted to this office and accomplishment of any required notification in accordance with the applicable federal requirements, our review of the subject work indicates that an individual Department of the Army permit is not required. It appears that the activities within the jurisdiction of this office could be accomplished under Department of the Army Nationwide General Permit Number 3 MAINTENANCE, and Number 28 MODIFICATIONS OF EXISTING MARINAS. The nationwide permits are prescribed at Reissuance of Nationwide Permits in the Federal Register dated February 21, 2012 (77 FR 10184). The subject work may be performed without further authorization from this office provided it complies with the permit conditions listed in Section B, Number 3 MAINTENANCE; and 28 MODIFICATIONS OF EXISTING MARINAS; Section C; any applicable New York District regional conditions; the following work-specific Special Conditions listed below; and any applicable regional conditions added by the State of New York.

SUBJECT: Permit Application File Number NAN-2015-00172-EMC by National Grid for maintenance to existing marinas in Paerdegat Basin off of Jamaica Bay at Brooklyn, Kings County, New York

6. Other than the work-specific Special Conditions listed below, the 2012 nationwide general permits in the State of New York, including their final regional conditions, water quality certifications, and coastal zone concurrence statements are available at:

New York City Public Notice – <a href="http://www.nan.usace.army.mil/Portals/37/docs/regulatory/geninfo/natp/NWP\_PN\_30M">http://www.nan.usace.army.mil/Portals/37/docs/regulatory/geninfo/natp/NWP\_PN\_30M</a> AY12.pdf

If you require a specific paper copy, please contact our Regulator-of-the-Day at 917-790-8511 to request one be mailed to you. Please be sure to have the above eighteen-character file number readily available when you call.

- 7. Work-specific Special Conditions:
- (A) The permittee, and their agents, shall take actions to prevent construction materials, including debris, from entering any waterway to become drift or pollution hazards.
- (B) The permittee shall contact the appropriate state and local government officials to ensure that the subject work is performed in compliance with their requirements.
- (C) The permittee shall sign and submit the attached compliance certification form to this office within 30 days of the completion of the regulated activity authorized by this permit and any mitigation work required by Special Condition.
- 8. Please note that this nationwide general permit (NWGP) verification is based on a preliminary jurisdictional determination (JD). A preliminary jurisdictional determination (JD) is not appealable. If you wish, prior to commencement of the authorized work you may request an approved jurisdictional determination (JD), which may be appealed, by contacting the New York District, US Army Corps of Engineers for further instructions. To assist you in this decision and address any questions you may have on the differences between preliminary and approved jurisdictional determinations, please review US Army Corps of Engineers Regulatory Guidance Letter Number 08-02, which can be found at:

## http://www.usace.army.mil/Portals/2/docs/civilworks/RGLS/rgl08-02.pdf

9. This verification is valid until March 17, 2017, unless the nationwide general permits are modified, reissued, or revoked before then. This verification will remain valid until March 17, 2017, if the subject work activity complies with the terms of any subsequent modifications of the nationwide general permits. If the nationwide general permits are suspended, revoked, or modified in such a way that the subject activity would no longer

SUBJECT: Permit Application File Number NAN-2015-00172-EMC by National Grid for maintenance to existing marinas in Paerdegat Basin off of Jamaica Bay at Brooklyn, Kings County, New York

comply with the terms and conditions of a nationwide general permit, and the proposed work activity has commenced, or is under contract to commence, the permittee will have twelve (12) months from the date of such permit action to complete the regulated work.

10. In order for us to better serve you and others, please complete our Customer Service Survey located at:

### http://www.nan.usace.army.mil/Missions/Regulatory/CustomerSurvey.aspx


11. Any inquires should be directed to Courtney McCathern at 917-790-8091. Please be sure to have the above eighteen-character file number readily available when you call.

Stephan A. Ryba Chief, Eastern Section


Encls

- 1. Dated Permit Drwgs
- 2. Completion Form


CF: w/o encls NYDOS NYSDEC **Region 2** Kelly Risotto Land Use Ecological Services Inc. 575 Expressway Drive South, Suite 2F Medford, New York 11763




NAN - 2015 - 00172 - EMIC




NAW-2015-00172-EUK





NAW-7015-00172-Chi,





NAN-2015.00172-EMI
























NAN - 2015 - 00172-EM.







NAN -2015 -00172 -CM



NAW-2015-00172-ENC

### APR 0 2 2015

ALL PILES SHALL BE NEW, TREATED, SOUTHERN YELLOW PINE OR DOUGLAS FIR AND SHALL CONFORM TO THE REQUIREMENTS OF ASTM D-25. PILES SHALL HAVE A MINIMUM DIAMETER OF TWELVE (12) INCHES

(F-1200psi) AND SHALL BE D45 ALL TIMBERS SHALL BE NEW, TREATED, SOUTHERN YELLOW PINE CONFORMING TO THE REQUIREMENTS OF THE SOUTHERN PINE INSPECTION BUREAU FOR BETTER

TREATMENT:
THE CONDITIONS BEFORE TREATMENT, AND THE PRESERVATIVES SHALL CONFORM TO THE REQUIREMENTS OF AWPA STANDARDS CITHE PRESERVATIVE TO BE USED SHALL BE CCA (CROMATED COPPER ARSENATE) THE MINIMUM AMOUNT OF PRESERVATIVES RETAINED PER CUBIC FOOT SHALL BE IN CONFORMANCE WITH AWPA PILES NOT LESS THAN 2.5 POUNDS PER CUBIC FOOT

ALL CROSS BRACING NOT LESS THAN 1.5 POUNDS PER CUBIC FOOT ALL BELOW DECK MEMBERS, SPLIT CAPS AND STRINGERS, NOT LESS THAN 10 POUNDS PER CUBIC FOOT DECKING AND RAILINGS MEMBERS, NOT LESS THAN 0.6 POUNDS PER CUBIC FOOT

<u>BUOYANCY FLOATS:</u> BUOYANCY FLOATS SHALL BE STANDARD STYRA-FOAM BILLETS AS MANUFACTURED BY DOW CHEMICAL, INC. OR APPROVED EQUAL HARDWARE: ALL BOLTS SHALL BE IN ACCORDANCE WITH ASTM SPECIFICATION A307. ALL WASHERS SHALL BE OVERSIZED DOCK DEPARTMENT TYPE ALL BOLTS AND WASHERS SHALL BE

DRAWING. TWISTED TIE STRAPS SHALL BE GALVANIZED AFTER FABRICATION

GALVANIZED.

ALL TWISTED TIE STRAPS SHALL BE IN ACCORDANCE WITH THE REQUIREMENTS OF ASTM SPECIFICATION A36 AND SHALL BE FABRICATED AS SHOWN ON THE CONTRACT

GALVANIZING: ALL METAL AND HARDWARE, I.E. TWISTED STRAPS, BOLTS, WASHERS, NAILS, ETC. SHALL BE HOT DIPPED GALVANIZED IN ACCORDANCE WITH ASTM A153

AFTER JETTING ALL PILES SHALL HAVE A MINIMUM EMBEDMENT IN THE SAND OF TEN (10) FEET. PILES MAY BE JETTED TO THE FULL EMBEDMENT DEPTH PIER PILES SHALL BE TAPPED OFF

PILES MAY BE RELOCATED TO AVOID ANY OBSTRUCTIONS THAT MAY BE ENCOUNTERED DURING PILE INSTALLATION THE SPACING BETWEEN PILES SHALL BE AS SHOWN ON PROJECT DRAWING.

PILE CAPACITY FOR PIER PILES SHALL BE MINIMUM OF 5 TONS AND THE CAPACITY SHALL BE DETERMINED BY DRIVING THE PILE THE LAST 5 FEET IF JETTED

TIMBER STRINGERS SHALL BE SET TRUE TO LINE AND GRADE AS SHOWN IN CONTRACT DRAWINGS. INTERIOR STRINGERS SHALL OVERLAP BOTH SPLIT CAPS AT ANY PILE BENT. EXTERIOR STRINGERS SHALL BE SET TRUE TO LINE BENTS ONLY AND SHALL BE BOLTED TO AN INTERIOR 3"X10" TIMBER SCAB WHICH SHALL OVERLAP BOTH CAPS

ALL TIMBER SHALL BE SET TRUE TO LINE ALL BOLT HOLES SHALL BE DRILLED TO A DIAMETER NO MORE THAN ONE-EIGHTH (1/8) INCH GREATER THAN THE BOLT DIAMETER

DECKING AT ALL THE FIXED PIER AND FLOATS SHALL BE FASTENED TO THE STRINGERS WITH TWO (2) 16D NAILS AT EACH STRINGERIDECK PLANK INSERTION

AT FLOAT EACH TIMBER SKIRT MEMBER SHALL BE BOLTED TO A VERTICAL 4"X4" TIMBER POST IN EACH INSERTION

## **National Grid**

**Boat Dock Replacement** Canarsie, New York Paerdegat Basin

**S2.4** 

**NOV 2014** Notes

**General Structural** 

architects + engineers

### NATIONWIDE GENERAL PERMIT COMPLIANCE CERTIFICATION AND REPORT FORM

Permit File Number: NAN-2015-00172-EMC							
Permittee: National Grid - Paerdegat Basin							
Location: 1440 Paerdegat Avenue North, Brooklyn, Kings County, New York							
Date Permit Letter Issued:							
Within 30 days of the completion of the activity authorized by this nationwide general permit and any mitigation required in the verification letter, please sign this certification and return it to the address at the bottom of this form.							
Please note that your permitted activity is subject to a compliance inspection by a U.S. Army Corps of Engineers representative. If you fail to comply with the permit's terms and conditions you are subject to permit suspension, modification or revocation.							
I hereby certify that the work authorized by the above referenced nationwide general permit has been completed in accordance with the terms and conditions of said permit, and required mitigation was completed in accordance with the permit conditions.							
Signature of Permittee Date							
FOLD THIS FORM INTO THIRDS, WITH THE BOTTOM THIRD FACING OUTWARD. TAPE IT TOGETHER AND MAIL TO THE ADDRESS BELOW OR FAX (212) 264- 4260.							
PLACE STAMP HERE							

DEPARTMENT OF THE ARMY
NEW YORK DISTRICT CORPS OF ENGINEERS
JACOB K. JAVITS FEDERAL BUILDING
ATTN: CENAN-OP-RE
NEW YORK, NEW YORK 10278



ANDREW M. CUOMO GOVERNOR ONE COMMERCE PLAZA 99 WASHINGTON AVENUE ALBANY, NY 12231-0001

SECRETARY OF STATE

CESAR A. PERALES

January 21, 2015

Ms. Kelly Risotto, Senior Ecologist Land Use Ecological Services, Inc. 570 Expressway Drive South, Suite 2F Medford, New York 11763

RE:

F-2014-0799

U.S. Army Corps of Engineers/New York District Permit

Application - National Grid (Paerdegat Basin)

Remove and reconstruct the existing marina facilities. Jamaica Bay, Paerdegat Basin, C/New York, Kings County

**General Concurrence** 

Dear Ms. Risotto:

The Department of State received your Federal Consistency Assessment Form and consistency certification and supporting information for this proposal on November 24, 2014.

The Department of State has determined that this proposal meets the Department's general consistency concurrence criteria. Therefore, further review of the proposed activity by the Department of State, and the Department's concurrence with an individual consistency certification for the proposed activity, are not required.

This General Concurrence is without prejudice to and does not obviate the need to obtain all other applicable licenses, permits, other forms of authorization or approval that may be required pursuant to existing State statutes. Specifically, it appears that you may require authorization from the New York State Department of Environmental Conservation (DEC). Please contact the DEC region 3 office to determine if their authorization is required.

When communicating with us regarding this matter, please contact us at (518) 474-6000 and refer to our file #F-2014-0799.

Sincerely.

Jeffrey Zappieri

Supervisor, Consistency Review Unit Office of Planning and Development

JZ/TS/dc

cc: COE/New York District - Jodi McDonald

DEC/Region 2 – John Cryan (Order on Consent #R2-0811-13-08)

WWW.DOS.NY.GOV

E-MAIL: INFO@DOS.NY.GOV



Mitchell J. Silver, FAICP Commissioner

Thérèse Braddick Deputy Commissioner Capital Projects

The Arsenal Central Park New York, NY 10065 www.nyc.gov/parks Olmsted Center Flushing Meadows Corona Park Flushing, NY 11368

## THIS PERMIT IS NOT VALID UNLESS BOTH PARTIES HAVE SIGNED THIS PERMIT

The Brooklyn Union Gas Company d/b/a National Grid NY Legal Department 175 East Old Country Road Hicksville, NY 11801 Attn: Joseph S. Giordano

### FORESTRY PERMIT IS REQUIRED

### PERMIT TO PERFORM WORK ON PARK PROPERTY

Permit No:

B-40-15NF

Start:

**January 5, 2016** 

**Expiration:** 

June 30, 2016

PERMISSION AS REQUESTED IS GRANTED TO YOU AND/OR YOUR ASSIGNEE AS PERMITTEE TO PERFORM WORK ON PARK PROPERTY SUBJECT TO THE TERMS AND CONDITIONS AS SET FORTH HEREIN:

**PARK:** Paerdegat Basin Dock

**LOCATION:** 1310 Paerdegat Avenue North

FOR THE PURPOSE OF: Staging Area for / and the Reconstruction of the Paerdegat Basin Docks

### THIS PERMIT IS NOT VALID UNLESS BOTH PARTIES HAVE SIGNED THE LAST PAGE

Permit No.:

B-40-15NF

Issued To:

The Brooklyn Union Gas Company d/b/a National Grid NY

Park Name:

Paerdegat Basin Docks

Start Date:

January 5, 2016

**Expiration Date:** 

June 30, 2016

This document constitutes a construction permit ("Permit") issued by the City of New York City ("City") Department of Parks & Recreation ("Parks") to The Brooklyn Union Gas Company d/b/a National Grid NY ("Permittee") to perform certain construction work known as the Staging Area for / and the Reconstruction of the Paerdegat Basin Docks from January 5, 2016 until June 30, 2016, (the "Term"), in the location known as [name or brief description of Park] as more particularly described on the attached map (hereinafter referred to as the "Permitted Premises" and shown on Attachment A).

### 1. Grant

- A. This Permit grants Permittee a non-exclusive license to enter the Permitted Premises, subject to the terms and conditions of this Permit, for the limited purposes set forth herein. Permittee has no ownership interest in the Permitted Premises and shall have no rights with respect to the Permitted Premises except as set forth herein.
- B. This Permit authorizes the following activities (hereinafter referred to as the "Work"):
  - i. Permittee to perform the construction work described in Attachment B in the Permitted Premises during the Term, and
  - ii. Permittee to restore the Permitted Premises, along with any other Parks premises or systems affected by the Work, to its pre-Work condition or better, as directed by Parks and to Parks sole satisfaction and approval.

### 2. General Prohibitions

- A. Without separate, express written consent from Parks, Permittee is expressly prohibited from:
  - i. Occupying, using or in any way affecting Parks premises, systems or resources other than that within the Permitted Premises,
  - ii. Performing any activities within the Permitted Premises other than those described in Attachment B,
  - iii. Performing any Work or other activities pursuant to the Permit not supported by industry standards, best practices or applicable construction or material codes, and
  - iv. Using or connecting to any of Parks' utilities, including but not limited to water and electric service. Permittee must independently source its own utility service.
- B. The express prohibitions of this Paragraph 2 do not limit or modify any other terms and conditions contained in the Permit.

### 3. Notifications

Permittee shall notify the Chief of Operations for the Borough in which the Permitted Premises is situated, or the Chief's designee, at least forty-eight (48) hours before starting the Work.

Contact information for the Chief of Operations of each Borough can be accessed at:

http://www.nycgovparks.org/about/people

### 4. Conditions and Terms of Issuance

- A. Permittee shall strictly adhere to all City, state and federal laws, rules and regulations, including but not limited to the Rules and Regulations of Parks. Parks does not approve or authorize any work or other activities except as set forth in this Permit or its attachments.
- B. Permittee shall, at its sole cost and expense, restore and improve any City property damaged, disrupted or disturbed by the Work, or any other activities by the Permittee, whether or not such property lies within the Permitted Premises. Any such restoration and improvement is subject to the same terms and conditions as are the Work to Parks sole reasonable satisfaction and approval.
- C. Permittee shall be responsible for its contractors, subcontractors, consultants, or any other party used by Permittee in connection with the performance of the Work. Permittee's contractors and subcontractors are bound by the terms and conditions of this Permit and Permittee shall be liable for any damages caused by Permittee's contractors and subcontractors.
- D. Permittee acknowledges that all Parks utilities, systems and property within and servicing the Permitted Premises are operational prior the commencement of Work. Any action taken by Permittee that affects any Parks utility, system or property whatsoever obligates Permittee to restore such utilities, systems and property to their fully operational and improved condition as reasonable determined by Parks at Permittee's sole expense and within a time period reasonably determined by Parks.
- E. Prior to the commencement of the Work, Permittee shall take a complete and thorough set of photographs showing the existing condition of the Permitted Premises and access areas, and shall submit same to Parks' Construction Permit office. Such photographs will be used to determine the scope of restoration requirements. All Work shall be performed exclusively in the areas shown on Attachment A.

### 5. Expiration, Termination, Amendment and Extension of Permit

This Permit expires automatically on the Expiration Date and is terminable at will at the discretion of the Commissioner of Parks or their designee ("Commissioner") upon seven (7) days notice to Permittee. Extension requests must be made in writing thirty (30) days prior to the Expiration Date. Parks reserves the right to amend this Permit at any time to cover new conditions.

### 6. Coordination

- A. In the event that, during the progress of the Work, Parks authorizes parties other than the Permittee ("Authorized Others") to use the Permitted Premises, Permittee shall coordinate the Work with Authorized Others' activities and shall fully cooperate with and carefully coordinate its own Work with Authorized Others' activities as may be directed by the Commissioner. Permittee shall not commit or permit any act which will interfere with the Authorized Others' activities.
- B. If the Commissioner determines that Permittee is failing to coordinate its Work with the activities of Authorized Others as directed by Parks, then the Commissioner shall have the right to terminate the Permit and recover damages, including liquidated damages, from the Permittee until Permittee fully complies with such directions.

C. Permittee shall notify the Commissioner in writing if any Authorized Others fail to coordinate their activities with the Permittee's Work. If the Commissioner finds such charges to be true, the Commissioner shall promptly issue directions to such Authorized Others as the situation may require. The City shall not, however, be liable for any damages suffered by Permittee for any Authorized Others' failure to coordinate their activities with the Work or by reason of the Authorized Others' failure to promptly comply with the directions so issued by the Commissioner, or by reason of any Authorized Others' default in performance, it being understood that the City does not guarantee the responsibility or continued efficiency of any party. Permittee agrees to make no claim against the City for any damages relating to or arising out of any directions issued by the Commissioner pursuant to this Paragraph 6 (including but not limited to the failure of any Authorized Others to comply or promptly comply with such directions), or the failure of the Commissioner to issue any directions, or the failure of any Authorized Others.

### 7. Other Agencies and Authorities

- A. This Permit is issued for construction work on lands under the jurisdiction of Parks. Permittee shall be responsible for securing any and all other permits required to perform any of the Work.
- B. Upon the completion of the Work, Permittee shall furnish to Parks and to any other agency or authority involved in the permitting process for the Work plans of such character as may be directed, showing accurately and distinctly the location, size and type of construction, and complete dimensions of the Work erected or installed in connection with this Permit, as well as the location and dimensions of all substructures encountered during the progress of the Work.
- C. The Work shall be open at all times to the reasonable inspection of all agencies and authorities involved in the permitting process for the Work as well as all agencies with applicable oversight authority over any portion of the Work.

### 8. Forestry Requirements

- A. Permittee shall comply with all Forestry requirements set forth in Attachment C Forestry Permit. Permittee and Parks agree that Permittee is not required to provide, plant or replace any trees or shrubs, unless a tree or shrub is killed or damaged by Permittee or its contractors.
- B. In addition, Permittee shall:
  - i. not stockpile any construction material within the dripline of trees,
  - ii. perform at its sole cost and expense compensatory pruning of trees adversely affected by the Work. Pruning shall be done by a Parks-approved, licensed arborist and as directed by Parks,
  - iii. install wooden tree guards as directed by Parks, circumvent trees by trenching outside the dripline of the trees, and
  - iv. remove all dead plant material resulting from Permittee's activities under this Permit determined by Parks, from the Permitted Premises.

### C. Tree Replacements:

- i. Permittee shall not remove any trees from the Permitted Premises other than those authorized by Attachment C.
- ii. Any trees removed from the Permitted Premises shall be replaced in accordance with the law and as follows:
  - a) Tree replacements are to be determined on a square inch for square inch basis; i.e., the basal area calculated at a point 4'-6" above finished grade of the replacement trees must equal at least the basal surface area of the existing trees.

Permit No. **B-40-15NF** Page 5 of 16

- b) Replacement trees must be 3"-3 1/2" caliper trees in species acceptable to Parks.
- c) All trees killed or severely damaged by Permittee shall be replaced as per the basal area replacement formula described in 8(C)(ii) above.
- D. During the term of this Permit all grass areas disturbed by Permittee shall be restored with seed in at the direction of and to the satisfaction of Parks.
- E. Plantings Guarantee. Plantings (trees, shrubs) shall be guaranteed by Permittee for a period of one year after the final inspection and acceptance by Parks. After the one year guarantee period, any tree or shrub that requires replacement (as directed by Parks) shall carry an additional six month maintenance guarantee. Replacement plantings must successfully survive the six month period or again be subject to replacement until accepted by Parks. Where Parks has determined, in its sole discretion, that vandalism is the cause for replacement, Permittee shall not be responsible for replacement during the one year guarantee period after the final acceptance or during any subsequent six month guarantee period.

### 9. Access and Use Requirements

- A. Permittee shall not commence the Work until all required permits and approvals have been obtained from all appropriate agencies and authorities.
- B. For any questions regarding the Permitted Premises, Permittee shall contact the Chief of Operations for the Borough in which the Permitted Premises is located.
- C. Prior to any excavation, Permittee shall, contact "One Call Users' Council, Inc." at 1-800-272-4480, to obtain information on underground utilities.
- D. Access to the Permitted Premises shall be via Parks' Roads and Paths unless otherwise approved by Parks or any other agency with jurisdiction over adjacent routes.
- E. Permittee shall maintain all areas used for access to the Permitted Premises, as well as any staging areas, in a condition acceptable to Parks.
- F. Permittee shall not permit construction debris to accumulate anywhere on the Permitted Premises and shall clean up the Permitted Premises on a regular basis during the Construction Term.
- G. Permittee shall use refuse receptacles of a capacity which has been determined by Parks to not be detrimental to the access roads and paths leading to the Permitted Premises.
- H. Permittee shall not park private vehicles on Parks' property.
- I. Emergency vehicles must always have access through the Permitted Premises.

### 10. Maintenance and Restoration of Site

- A. Permittee shall, at its sole cost and expense, completely replace and restore to their pre-Work conditions or better all Parks property and systems, including but not limited to planted areas, trees, shrubs, existing structures or substructures, utility lines, roads, walks and curbs, that are damaged or destroyed by Permittee, whether in or outside the Permitted Premises to Parks sole satisfaction and approval..
- B. Such replacement or restoration work must comply with all applicable laws, rules, and regulations, be completed within the deadline reasonably established by the Commissioner and be approved by Parks' Construction and Forestry Divisions. All replacement and restoration work shall be performed at the direction and to Parks sole satisfaction and approval..
- C. Upon the expiration or sooner termination of this Permit, all temporary structures, equipment and material belonging to Permittee shall be removed from the Permitted Premises.

Permit No. **B-40-15NF** Page 6 of 16

D. <u>Guarantee</u> (Other Than Plantings). All materials used to restore the Permitted Premises, subject to settlement, which remain on the Permitted Premises upon the expiration of this Permit shall be maintained and guaranteed by Permittee for a period of one year after the final inspection and acceptance by the Parks.

- E. <u>Supervision</u>. Permittee shall have qualified supervisory personnel present at the Permitted Premises during all phases of the restoration to ensure that Permittee adheres to all Parks' specifications.
- F. <u>Final Inspection</u>. Permittee shall notify Parks after the Construction Term when the Permitted Premises is ready for final inspection to certify that Permittee has restored the Permitted Premises in accordance with the terms of this Permit.
- G. Weekend or Holiday Work. All Work shall be performed in accordance with Sections 24-222 and 24-223 of the Administrative Code of the City of New York. No Work other than for emergencies or as required by the City or its appropriate agency is to be performed on Parks property on Saturdays, Sundays or Holidays, except by written permission from Parks and in compliance with all City, state and federal laws and the Parks Rules and Regulations.
- H. <u>Safety Devices</u>. Barricades, warning devices, signs, flags, lights, shall be provided and maintained as required to insure public safety. Permittee is responsible for the adequacy of the safety devices. Permittee shall, upon direction by Parks, vary and/or increase the safety devices installed on the Permitted Premises. Permittee shall maintain any such devices in good condition throughout the duration of this Permit.
- I. Regardless of prior existing conditions at the Permitted Premises, all Work and restoration must be performed at a level consistent with standard construction procedures for new work.

### 11. Modifications/Choice of Laws/Venue

- A. This Permit constitutes the whole of the agreement between the parties hereto, and no other representation made heretofore shall be binding upon the parties hereto. No modification to this Permit shall be valid unless in writing, signed by the parties hereto. Waiver of any breach or default of any provision hereof shall not be deemed a waiver of any subsequent breach of the same or other provision. This Permit shall be deemed to be executed in New York City, State of New York, regardless of the domicile of the Licensee and shall be governed by and construed in accordance with the laws of the State of New York.
- B. The parties agree that any and all claims asserted by or against the City arising under or related to this Permit shall solely be heard and determined either in the courts of the United States located in the City or in the courts of the State located in the City and County of New York. The parties shall consent to the dismissal and/or transfer of any claims asserted in any other venue or forum to the proper venue or forum. If Permittee initiates any action in breach of this Permit, Permittee shall be responsible for and shall promptly reimburse the City for any attorneys' fees incurred by the City in removing the action to a proper court consistent with this Permit.

### 12. Liability

A. To the fullest extent permitted by law, Permittee shall defend, indemnify and hold the City and its officials and employees harmless against any and all claims, liabilities, settlements, damages, costs and expenses of whatever nature (including, without limitation, attorneys' fees and disbursements) arising out of or related to any of the operations in connection with this Permit, or Permittee's failure to comply with the law or any of the requirements of this Permit. Insofar as the facts or law relating to any of the foregoing would preclude the City or its officials and employees from being completely indemnified by Permittee, the City and its officials and employees shall be partially indemnified by Permittee to the fullest extent permitted by law.

Permit No. **B-40-15NF** Page 7 of 16

B. Copyrights and Patents: To the fullest extent of the law, Permittee shall indemnify, defend, and hold the City and its officials and employees harmless against any and all claims, liabilities, settlements, damages, costs and expenses of whatever nature (including, without limitation, attorneys' fees and disbursements), against any of them for infringement or violation of any copyright, patent, trademark, service mark, trade dress, rights of publicity, or other intellectual or proprietary right, or any other property or personal right of any third party, in each case arising out of the use for the purpose of this Permit of any plans, designs, drawings or specifications furnished by Permittee in the performance of this Permit.

- C. These indemnification provisions shall survive the termination or expiration of this Permit. These indemnification provisions shall not be limited in any way by any other provision of this Permit.
- D. Permittee's construction and restoration activities shall be performed in such manner that the stability of the existing and adjacent areas is not disturbed. Permittee shall be responsible for any damage caused to adjacent Parks areas or appurtenances which result from performance of the Work or the Restoration Work.

### 13. Insurance

- A. Types of Insurance. From the date Permittee is required to provide Proof of Insurance pursuant to Section 13(C) below through the date of completion of all required Work, Permittee, its Contractors and Subcontractors shall maintain the following types of insurance as indicated herein (with the minimum limits and special conditions specified in Section 13(H)):
  - i. Commercial General Liability Insurance: Permittee shall maintain a Commercial General Liability ("CGL") insurance policy or policies (including umbrella or excess policies, if any) satisfying the requirements of this Section 13. This insurance shall protect the insureds from claims for property damage and/or bodily injury, including death that may arise from any of the operations under this Permit. Coverage shall be at least as broad as that provided by the most recently issued Insurance Service Office ("ISO") Form CG 0001. Such CGL insurance shall name "City of New York, together with its officials and employees," as an Additional Insured with coverage at least as broad as the most recent edition of ISO Form CG 2026. Such CGL insurance shall be primary and non-contributing to any insurance or self-insurance maintained by the City and must be "occurrence" based rather than "claims-made".
  - ii. Workers' Compensation, Employers' Liability, and Disability Benefits Insurance, Jones Act, and U.S. Longshoremen's and Harbor Workers Compensation Act: Permittee maintain, and ensure that each Contractor and Subcontractor maintain, Workers Compensation, Employers' Liability, and Disability Benefits Jones Act, and U.S. Longshoremen's and Harbor Workers Compensation Act Insurance as required by New York law.
  - iii. Comprehensive Business Automobile Liability Insurance: Permittee shall maintain Comprehensive Business Automobile Liability insurance for liability arising out of any owned, non-owned, leased and hired vehicles to be used in connection with this Permit. Coverage should be at least as broad as the most recent edition of ISO Form CA0001.
  - iv. shall maintain, or cause the Subcontractor doing such Work to maintain, Contractors Pollution Liability Insurance covering bodily injury and property damage. Such insurance shall provide coverage for actual, alleged or threatened emission, discharge, dispersal, seepage, release or escape of pollutants (including asbestos), including any loss, cost or expense incurred as a result of any cleanup of pollutants (including asbestos) or in the investigation, settlement or defense of any claim, action, or proceedings arising from the operations under this Contract. Such insurance shall be in the Contractor's name and list the City as an Additional Insured and any other entity specified in Schedule A. Coverage shall include, without limitation, (a) loss of use of damaged property or of property that has

- not been physically injured, (b) transportation, and (c) non-owned disposal sites.
- v. Marine Protection and Indemnity Insurance: Permittee shall maintain, or cause the Subcontractor doing such Work to maintain, Marine Protection and Indemnity Insurance with coverage at least as broad as Form SP-23. The insurance shall provide coverage for the Permittee and for the City (together with its officials and employees) and any other entity specified herein as an Additional Insured for bodily injury and property damage arising from marine operations under this Permit. Coverage shall include, without limitation, injury or death of crew members (if not fully provided through other insurance), removal of wreck, damage to piers, wharves and other fixed or floating objects and loss of or damage to any other vessel or craft, or to property on such other vessel or craft.
- vi. Marine Pollution Liability Insurance: Permittee shall maintain, or cause the Subcontractor doing such Work to maintain, Marine Pollution Liability Insurance covering itself (or the Subcontractor doing such Work) as Named Insured and the City (together with its officials and employees) as an Additional Insured. Coverage shall be at least as broad as that provided by the latest edition of Water Quality Insurance Syndicate Form and include, without limitation, liability arising from the discharge or substantial threat of a discharge of oil, or from the release or threatened release of a hazardous substance including injury to, or economic losses resulting from, the destruction of or damage to real property, personal property or natural resources.

### B. General Requirements for Insurance Policies:

- i. All required insurance policies shall be maintained with companies that may lawfully issue the required policy and have an A.M. Best rating of at least A- VII or a Standard and Poor's rating of at least A, unless prior written approval is obtained from the Mayor's Office of Operations.
- ii. Permittee (or its contractors) shall be solely responsible for the payment of all premiums for all required policies and all deductibles and self-insured retentions to which such policies are subject, whether or not the City is an insured under the policy.
- iii. The City's limits of coverage for CGL insurance shall be the greater of
  - a) the minimum limits set forth in Section 13(H) or
  - b) the limits provided to Permittee as Named Insured under all primary, excess and umbrella policies of that type of coverage.

### C. Proof of Insurance:

- Before any Work pursuant to this Permit begins, Permittee shall, for each policy required under this Permit, except for Workers Compensation, Employers Liability and Disability Benefits Insurance, file a Certificate of Insurance with the Commissioner pursuant to 13(I).
- ii. All Certificate(s) of Insurance shall be in a form reasonably acceptable to the City and shall certify the issuance and effectiveness of the types of insurance specified in Section 13(A) and 13(H) and be accompanied by either a duly executed "Certification by Broker or Agent" in the form contained in Section 13(I) or completed copies of all policies referenced in the Certificate of Insurance. Where completed policies have not yet been issued, binders are acceptable.
- iii. Certificates of Insurance confirming renewals of insurance shall be submitted to the Commissioner prior to the expiration date of coverage of policies required under this Permit.

- Such Certificates of Insurance shall comply with the requirements of this Section 13.
- iv. Permittee shall be obligated to provide the City with a copy of any policy required by this Section 13 upon the demand for such policy by the Commissioner or the New York City Law Department.

### D. Operations of Permittee:

- i. Permittee shall not commence the Work unless and until all required certificates have been submitted to and accepted by the Commissioner. Acceptance by the Commissioner of a certificate hereunder does not excuse Permittee from securing a policy consistent with all provisions of this Section or of any liability arising from its failure to do so.
- ii. Permittee shall be responsible for providing continuous insurance coverage in the manner, form, and limits required by this Permit and shall be authorized to perform Work only during the effective period of all required coverage.
- iii. In the event that any of the required insurance policies lapse, are revoked, suspended or otherwise terminated, for whatever cause, Permittee shall immediately stop all Work, and shall not recommence the Work until authorized in writing to do so by the Commissioner.
- iv. Where notice of occurrence, accident, claim or suit is required under a policy maintained in accordance with this Section 13, Permittee shall notify in writing all insurance carriers that issued potentially responsive policies of any such event relating to any operations under this Permit (including notice to Commercial General Liability insurance carriers for events relating to Permittee's or its Contractors' employees) no later than 20 days after such event. For any policy where the City is an additional insured, such notice shall expressly specify that "this notice is being given on behalf of the City of New York as Insured as well as the Named Insured." Such notice shall also contain the following information: the number of the insurance policy, the name of the named insured, the date and location of the damage, occurrence, or accident, and the identity of the persons or things injured, damaged or lost. Permittee shall simultaneously send a copy of such notice to the City of New York c/o Insurance Claims Specialist, Affirmative Litigation Division, New York City Law Department, 100 Church Street, New York, New York 10007.
- E. Wherever reference is made in this Section 13 to documents to be sent to the Commissioner (e.g., notices, filings, or submissions), such documents shall be sent to the address set forth in Section 17.
- F. Materiality/Non-Waiver: Permittee's failure to secure policy(ies) in complete conformity with this Section, or to give the Insurance Company timely notice of any sort required in this Permit on behalf of the City, or to do anything else required by this Section 13 shall constitute a material breach of this Permit. Such breach shall not be waived or otherwise excused by any action or inaction by the City at any time.
- G. Other Remedies: Insurance coverage in the minimum amounts provided for herein shall not relieve Permittee of any liability under this Permit, nor shall it preclude the City from exercising any rights or taking such other actions as are available to it under any other provisions of this Permit or as otherwise provided by law.

### H. Insurance Schedule

Types of Insurance	Minimum Limits and Special Conditions
Workers' Compensation, Employer's	Per Statutory Limits as required by the laws of the State of
Liability, and Disability Insurance	New York
Jones Act	

U.S. Longshoremen's and Harbor Workers Compensation Act	
Commercial General Liability	\$1,000,000 per occurrence, \$2,000,000 aggregate.  Additional Insureds:  1) City of New York, including its officials and employees with coverage at least as broad as ISO Form CG 2026
Comprehensive Business Auto Coverage	\$1,000,000 per accident
Marine Pollution Liability	\$1,000,000 per occurrence  Additional Insureds: City of New York, including its officials and employees
Contractors Pollution Liability	\$1,000,000 per occurrence \$2,000,000 aggregate Additional Insureds: City of New York, including its officials and employees
Marine Protection and Indemnity	\$1,000,000 per occurrence \$2,000,000 aggregate Additional Insureds: City of New York, including its officials and employees

### I. Certificates of Insurance

All certificates of insurance (except certificates of insurance solely evidencing Workers' Compensation Insurance, Employer's Liability Insurance, and/or Disability Benefits Insurance) must be accompanied by one of the following:

(1) the Certification by Insurance Broker or Agent on the following page setting forth the required information and signatures;

(2) copies of all policies as certified by an authorized representative of the issuing insurance carrier that are referenced in such certificate of insurance. If any policy is not available at the time of submission, certified binders may be submitted until such time as the policy is available, at which time a certified copy of the policy shall be submitted.

Form of Certificate appears on the following page.

### CITY OF NEW YORK CERTIFICATION BY INSURANCE BROKER OR AGENT

The undersigned insurance broker or agent represents to the City of New York that the attached Certificate of Insurance is accurate in all material respects.

•	[Name of broker or agent (typewritten)]
	[Address of broker or agent (typewritten)]
	[Email address of broker or agent (typewritten)]
	[Phone number/Fax number of broker or agent (typewritten)]
,	[Signature of authorized official, broker, or agent]
	[Name and title of authorized official, broker, or agent (typewritten)]
State of County of	) ) ss.:)
	e this day of 20
NOTARY PUBLIC	FOR THE STATE OF

### 14. Independent Contractors, No Assignment

The parties to this Permit shall be independent contractors, and nothing herein shall be deemed to make the parties hereto joint venturers, partners, agent/principal or otherwise. This Permit shall not be assignable without the other party's prior written consent.

### 15. Investigations

A. The parties to this Permit shall cooperate fully and faithfully with any investigation, audit or inquiry conducted by a State of New York ("State") or City governmental agency or authority that is empowered directly or by designation to compel the attendance and to examine witnesses under oath or conducted by the Inspector General of a governmental agency that is a party in interest to the transaction, submitted bid, submitted proposal, contract, lease, permit, or license that is the subject of the investigation, audit or inquiry.

В.

- i. If any person who has been advised that his or her statement and any information from such statement will not be used against him or her in any subsequent criminal proceeding refuses to testify before a grand jury or other governmental agency or authority empowered directly or by designation to compel the attendance of witnesses and to examine witnesses under oath concerning the award of or performance under any transaction, agreement, lease, permit, contract or license entered into with City, State or any political subdivision or public authority thereof, or the Port Authority of New York and New Jersey, or any local development corporation within City, or any public benefit corporation organized under the laws of the State of New York; or
- ii. If any person refuses to testify for a reason other than the assertion of his or her privilege against self incrimination in an investigation, audit or inquiry conducted by a City or State governmental agency or authority empowered directly or by designation to compel the attendance of witnesses and to take testimony under oath, or by the Inspector General of the governmental agency that is a party in interest and is seeking testimony concerning the award of or performance under any transaction, agreement, lease, permit, contract or license entered into with City, State or any political subdivision thereof or any local development corporation within the City; then

C.

- i. The commissioner or agency head whose agency is a party in interest to the transaction, submitted bid, submitted proposal, contract, lease, permit or license shall convene a hearing, upon not less than five days written notice to the parties involved to determine if any penalties should attach for the failure of a person to testify.
- ii. If any non-governmental party to the hearing requests an adjournment, the commissioner or agency head who convened the hearing may, upon granting the adjournment, suspend any contract, lease, permit or license pending the final determination pursuant to paragraph (e) below with City incurring any penalty or damage for delay or otherwise.
- D. The penalties which may attach after a final determination by the commissioner or agency head may include, but not exceed:
  - The disqualification for a period not to exceed five years from the date of an adverse
    determination for any person or entity of which such person was a member at the time the
    testimony was sought from submitting bids for, transacting business with or entering into or
    obtaining any contract, lease, permit or license with or from City; and/or

Page 13 of 16

- ii. The cancellation or termination of any and all such existing City contracts, leases, permits or licenses that the refusal to testify concerns and that have not been assigned as permitted under this Permit, nor the proceeds of which pledged, to an unaffiliated and unrelated institutional lender for fair value prior to the issuance of the notice scheduling the hearing, without the City incurring any penalty or damages on account of such cancellation or termination; monies lawfully due for goods delivered, work done, rentals, or fees accrued prior to the cancellation or termination shall be paid by City.
- E. The commissioner or agency head shall consider and address in reaching his or her determination and in assessing an appropriate penalty the factors in sub paragraphs (i) and (ii) below. He or she may also consider, if relevant and appropriate, the criteria established in sub-paragraphs (iii) and (iv) below in addition to any other information which may be relevant and appropriate:
  - i. The party's good faith endeavors or lack thereof to cooperate fully and faithfully with any governmental investigation or audit including, but not limited to, the discipline, discharge or disassociation of any person failing to testify, the production of accurate and complete books and records and the forthcoming testimony of all other members, agents, assignees or fiduciaries whose testimony is sought.
  - ii. The relationship of the person who refused to testify to any entity that is a party to the hearing, including, but not limited to, whether the person whose testimony is sought has an ownership interest in the entity and/or the degree of authority and responsibility the person has within the entity.
  - iii. The nexus of the testimony sought to subject entity and its contracts, leases, permits or licenses with City.
  - iv. The effect a penalty may have on an unaffiliated and unrelated party or entity that has a significant interest in an entity subject to penalties under paragraph (d) above, provided that the party or entity has given actual notice to the commissioner or agency head upon the acquisition of the interest, or at the hearing called for in paragraph (c) (i) above gives notice and proves that such interest was previously acquired. Under either circumstance the party or entity must present evidence at the hearing demonstrating the potential adverse impact a penalty will have on such person or entity.

F.

- i. The term "license" or "permit" as used herein shall be defined as a license, permit, franchise or concession not granted as a matter of right.
- ii. The term "person" as used herein shall be defined as a natural person doing business alone or associated with another person or entity as a partner, director, officer, principal or employee.
- iii. The term "entity" as used herein shall be defined as any firm, partnership, corporation, association or person that receives monies, benefits, licenses, leases or permits from or through City or otherwise transacts business with the City.
- iv. The term "member" as used herein shall be defined as any person associated with another person or entity as a partner, director, officer, principal or employee.
- G. In addition to and notwithstanding any other provision of this Permit the commissioner or agency head may in his or her sole discretion, terminate this Permit upon not less than three days written notice in the event Permittee fails to promptly report in writing to the Commissioner of Investigation of the City of New York any solicitation of money, goods, requests for future employment or other benefit or thing of value, by or on behalf of any employee of the City or other person, firm, corporation or entity for any purpose which may be related to the procurement or obtaining of this Permit by the Permitee, or affecting the performance of this Permit.

### 16. Submittal of As-Built Drawings Upon Completion of Work

Permittee shall submit a complete set of record drawings showing portions of the project installed on Parks' property, to Parks. Two (2) copies of such drawings shall be delivered to:

Director of Permits

The Olmsted Center

Flushing Meadows - Corona Park

Flushing, New York 11368

Acceptable submittals of Record Drawings shall in the format currently acceptable to Parks.

The final Record Drawings shall include the following: Permittee's company name, address and telephone number, project's title, Parks Permit No., drawing date, "Record Drawings", Permittee's signature and a statement certifying that the "Record Drawings" drawings are accurate and correct.

### 17. Notices

All notices to Parks shall be sent to the following addresses:

New York City Parks & Recreation Counsel's Office The Arsenal 830 Fifth Avenue New York, New York 10065

and

Director of Permits
The Olmsted Center
Flushing Meadows - Corona Park
Flushing, New York 11368

All notices to Permittee shall be sent to following address:

National Grid Legal Department 175 East Old Country Road Hicksville, NY 11801 Attn: Joseph S. Giordano

### 18. Copyright

Permittee warrants that it has obtained or will obtain prior to the commencement of any portion of the Work all required approvals and permissions to use any and all materials that without such permission or approval would infringe or violate the copyright, trademark, service mark, trade dress, rights of publicity, or other intellectual or proprietary right, or any other property or personal right of any third party.

### 19. Safety Standards

All installed products, materials and equipment installed must meet the reasonable safety standards of their respective industries.

Permit No. **B-40-15NF** Page 15 of 16

### 20. Abandoned Project

If at any time during the course of the Work being performed in connection with this Permit it is determined that the Work cannot be completed due to unforeseen field conditions Permittee shall leave the area in the same or better condition the affected area was in prior to commencement of the Work, and at no cost to the City.

### 21. No Cost

All the Work performed in connection with this Permit shall be at no cost to the City or Parks.

### 22. Assignment

Permittee shall not assign, transfer, convey or otherwise dispose of this Permit or of Permittee's rights, obligations, duties, in whole or in part, in connection with this Permit, unless the prior written consent of Parks shall be obtained, which consent shall not be unreasonably withheld or delayed. Any such assignment, transfer, conveyance or other disposition without such consent shall be void.

### 23. Merger

This written Permit contains all the terms and conditions agreed upon by the parties hereto, and no other permit, agreement, oral or otherwise, regarding the subject matter of this Permit shall be deemed to exist or to bind any of the parties hereto, or to vary any of the terms contained herein.

### 24. Modification

No modification, amendment, waiver or release of any provision of this Permit or of any right, obligation, claim or cause of action arising hereunder shall be valid or binding for any purpose unless in writing and duly executed by both parties to this Permit.

### 25. Protection of Property

Permittee assumes the risk of, and shall be responsible for, any loss or damage to property of the City of New York, involved in the Work performed in connection with this Permit, and caused, either directly or indirectly, by the acts, conduct, omissions or lack of good faith of Permittee, or his or her officers, managerial personnel and employees, or any person, firm, company, agency or others engaged by the Permit as expert, consultant, specialist or subcontractor hereunder.

The rights and remedies of the City provided herein shall not be exclusive and are in addition to any other rights and remedies provided by law or by this Permit.

### 26. Progress Schedule

Prior to the commencement of any the Work to be performed under this Permit, Permittee shall provide the Parks Permit Division and Chief of Operations for the Borough in which the Site is situated with a progress schedule of the Work to be performed.

### 27. Liquidated Damages

- A. If Permittee fails to vacate the Permitted Premises or leave the Permitted Premises in the condition required by this permit by the Expiration Date, Permittee shall be liable for liquidated damages in the cash amount of \$1,000.00 per day for every calendar day or part thereof that such failure continues.
- B. Permittee acknowledges that said cash amount is reasonable in proportion to the probable damages likely to be sustained by the City for Permittee's failure to vacate the Permitted Premises by the Termination Date or leave the Permitted Premises in the condition required by the Permit.
- C. Permittee acknowledges that the amount of actual damages for the loss of use of property sustained by City in the event of such failure is incapable of precise estimation, that the payment

- of such cash amount by Permittee would not result in severe economic hardship for Permittee, and that such payment does not constitute a penalty or punitive damages for any purposes.
- D. Permittee acknowledges that such liquidated damages compensate the City solely for the lost or impaired use of its property and are separate from and in addition to Permittee's liability to compensate the City for any other damages it may have caused.
- E. Such liquidated damage amounts due and unpaid by Permittee shall constitute a lien on any property owned by Permittee.
- F. This paragraph survives the Expiration Date or of this Permit or any earlier termination by Parks.

### 28. Disposal Fees

Permittee shall cause be solely responsible for any and all disposal fees, fines, penalties and/or violations for the disposal of contaminated and/or hazardous waste at no cost to Parks, including any and all fees assessed by the New York State Department of Environmental Conservation for Work performed pursuant to this Permit, regardless of when assessed. This clause survives the expiration of this Permit.

### 29. Test Results

The results and/or findings of any tests, which include but are not limited to tests for asbestos, lead, contaminated material and/or hazardous material, shall be used solely by Permittee for the purposes of the Work and the construction of the Site. Such results and/or findings may be disclosed only to those persons required by law and/or necessary to perform and complete the work. Permittee shall furnish a copy of the tests results to Parks within five (5) days of Permittee's receipt of same.

### 30. Publication

Permittee shall not publicize and/or circulate promotional material regarding this Permit, or the Work without the prior written consent from Parks.

# Signed: \_\_\_\_\_\_ Daniel Grulich Director of Interagency Coordination/Construction Permits Accepted and agreed: THE BROOKLYN UNION GAS COMPANY D/B/A NATIONAL GRID NY Signed: \_\_\_\_\_\_ By: \_\_\_\_\_ Its: \_\_\_\_\_ Dated:

CITY OF NEW YORK / PARKS & RECREATION

cc: FILE/ D. Shanks-Brown, Shanks-Brown, A. Oliveri, Borough Commissioner K. Jeffery, M. Maher, Ullman, D. Howe,

of such each amount by Permittre would not result in severe economic handship for Fermittee, and that such paymen deet and constitute a penalty or positive damages for any purposes

- D. Permittee acknowledges that such liquidated damages compensate the City solely for the lost or impaired use of its property and are separate from and in addition to Permittee's liability to compensate the City for any other damages it may have enough.
- E. Such liquidated damage amounts that and unpaid by Permittee shall constitute a firm on any property owned by Permittee.
- F. This paragraph survives the Expiration Date or of this Permit of may earlier termination by Parks.

### 28. Disposal Fees

Fermittee shall cause be solely responsible for any and all disposal fees, fines, penalties another violations for the disposal of contaminated unaffor incordous waste at no cost to Paries, including any and all fees assessed by the New York State Department of Environmental Conservation for Work performed pursuant to the Permit, regardless of when assessed. This chause survives the expiration of this Permit.

### 29. Test Results

The results aut/or findings of any tests, which include has are not limited to tests for asbestos, lend, contaminated material sud/or hazardous material, shell be used solely by Permittee for the purposes of the Work and the construction of the Site. Such results and/or findings may be disclosed only to those persons required by law and/or necessary to perform and complete the work. Permittee shall furnish a copy of the tests results to Parks within five (5) days of Permittee's receipt of some.

### 30. Peblic los

Permittee shall not publicize and/or circulate prumotional material regarding this Permit, or the Work without the prior written consent from Parks

CITY OF NEW YORK / PARKS & RECREATION

Sinnel

Daniel Gutlich
Director of Interactory Coordination/Construction Permits

Accepted and agreed:

THE BROOKLYN UNION GAS COMPANY DIE A NATIONAL GRID NY

Signed

Ely

**2**00

Dajed

FULE/ D. Shanks-Brown, Shanks-Brown, A. Oliveri, Borough Commissioner K. Jeffery. M. Misher, Ultiman, D. Hewe,



### CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY) 08/05/2015

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s). PRODUCER Marsh USA, Inc PHONE (A/C, No, Ext): E-MAIL ADDRESS: 1166 Avenue of the Americas New York, NY 10036 INSURER(S) AFFORDING COVERAGE NAIC# INSURER A: Associated Electric & Gas Insurance Services Limited 3190004 102553-NG-ACORD-15-16 INSURER B : ACE American Insurance Company 22667 Brooklyn Union Gas Company INSURER C: One Metrotech Center Brooklyn, NY 11201 INSURER D : INSURER E: INSURER F : NYC-008167706-01 **REVISION NUMBER: CERTIFICATE NUMBER: COVERAGES** THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS. EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS. POLICY EFF POLICY EXP ADDLISUBR TYPE OF INSURANCE POLICY NUMBER INSD WVD EACH OCCURRENCE COMMERCIAL GENERAL LIABILITY \$ CLAIMS-MADE OCCUR PREMISES (Ea occurrence) \$ MED EXP (Any one person) PERSONAL & ADV INJURY \$ GENERAL AGGREGATE GEN'L AGGREGATE LIMIT APPLIES PER: PRO-JECT PRODUCTS - COMP/OP AGG POLICY OTHER: COMBINED SINGLE LIMIT (Ea accident) AUTOMOBILE LIABILITY BODILY INJURY (Per person) ANY AUTO SCHEDULED AUTOS NON-OWNED ALL OWNED AUTOS BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) HIRED AUTOS AUTOS \$ 10,000,000 04/01/2015 04/01/2016 XL5088704P EACH OCCURRENCE \$ UMBRELLA LIAB Х OCCUR 10,000,000 AGGREGATE Χ EXCESS LIAB CLAIMS-MADE DÉD. RETENTION \$ PER STATUTE\_ WORKERS COMPENSATION AND EMPLOYERS' LIABILITY \$ ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? E.L. EACH ACCIDENT Ν N/A E.L. DISEASE - EA EMPLOYEE \$ (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below E.L. DISEASE - POLICY LIMIT \$ 07/01/2016 STATUTORY LIMITS 07/01/2015 Excess Workers' Compensation WCU C47871086 X/S OF \$1,000,000 SIR MA, NH, NY, RI

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Re: Access onto vacant property located at Paerdegat Avenue North, Brooklyn NY 11236, former Canarsie Athletic Recreation Program (CARP) property (adjacent the Paerdegat Yacht Club). National Grid and contractors will utilize the property for project staging.

Excess liability includes the following retentions: General Liability, Automobile Liability, Pollution Liability and Employer's Liability: \$3,000,000.

The City of New York Department of Parks & Recreation is included as Additional Insured as their interest may appear, as required by written contract, subject to policy terms, conditions, and exclusions.

CERTIFICATE HOLDER	CANCELLATION					
The City of New York Department of Parks & Recreation Attn: Denise Shanks-Brown, Construction Permits Department Olmsted Center	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.					
Flushing Meadows – Corona Park Flushing, NY 11368	AUTHORIZED REPRESENTATIVE of Marsh USA Inc.					
	David A. Cobleigh Assist A. Calleigh					

© 1988-2014 ACORD CORPORATION. All rights reserved.



### CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY) 08/05/2015

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

II ti	MPORTANT: If the certificate holder terms and conditions of the policy ertificate holder in lieu of such endo	is an	ADI ain p	OITIONAL INSURED, the policies may require an er	policy( idorse	ies) must be ment. A stat	endorsed. ement on thi	If SUBROGATION IS W is certificate does not c	AIVED onfer i	), subject to rights to the
PRODUCER Marsh USA, Inc. 1166 Avenue of the Americas					CONTACT   NAME:   PHONE   CA(C, No, Ext):   (A/C, No):					
	lew York, NY 10036				E-MAIL ADDRE					
							URER(S) AFFOR	DING COVERAGE		NAIC#
102	553-NG-ACORD-15-16				INSURER A : Associated Electric & Gas Insurance Services Limited					3190004
	JRED						can Insurance Co			22667
	rooklyn Union Gas Company						••			
	one Metrotech Center Prooklyn, NY 11201				INSURER C:					
_					INSURER 0 : INSURER E :					
					INSURE					
<u></u>	VERAGES CEI	OTIEK	CATE	NUMBER:		-008167706-01		REVISION NUMBER:		
T C E	HIS IS TO CERTIFY THAT THE POLICIE IDICATED. NOTWITHSTANDING ANY R ERTIFICATE MAY BE ISSUED OR MAY XCLUSIONS AND CONDITIONS OF SUCH	S OF EQUIF PERT I POLI	INSUI REME AIN	RANCE LISTED BELOW HAY NT, TERM OR CONDITION THE INSURANCE AFFORD LIMITS SHOWN MAY HAVE	OF AN' ED BY	Y CONTRACT THE POLICIE REDUCED BY	THE INSURE OR OTHER E S DESCRIBED	D NAMED ABOVE FOR TO OCCUMENT WITH RESPE	OT TO	WHICH THIS
LTR	TYPE OF INSURANCE	INSD	WVD	POLICY NUMBER		(MM/DD/YYYY)	(MM/DD/YYYY)			
	COMMERCIAL GENERAL LIABILITY  CLAIMS-MADE OCCUR							EACH OCCURRENCE DAMAGE TO RENTED PREMISES (Ea occurrence)	\$	
								MED EXP (Any one person)	\$	
								PERSONAL & ADV INJURY	\$	
	GEN'L AGGREGATE LIMIT APPLIES PER:							GENERAL AGGREGATE	\$	
	POLICY PRO- LOC							PRODUCTS - COMP/OP AGG	\$	
	OTHER:								\$-	
	AUTOMOBILE LIABILITY							COMBINED SINGLE LIMIT (Ea accident)	\$	
	ANY AUTO							BODILY INJURY (Per person)	\$	
	ALLOWNED SCHEDULED AUTOS AUTOS		1					BODILY INJURY (Per accident)	\$	
	HIRED AUTOS NON-OWNED AUTOS		l				-	PROPERTY DAMAGE (Per accident)	\$	
	,						-		\$	
Α	UMBRELLA LIAB X OCCUR	1		XL5088704P		04/01/2015	04/01/2016	EACH OCCURRENCE	\$	10,000,000
	X EXCESS LIAB CLAIMS-MADI		İ					AGGREGATE	\$	10,000,000
	DED RETENTION\$	1						,	\$	
	WORKERS COMPENSATION							PER OTH- STATUTE ER		
	AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE	71						E.L. EACH ACCIDENT	\$	
	OFFICER/MEMBER EXCLUDED?	]N/A						E.L. DISEASE - EA EMPLOYEE	\$	
	If yes, describe under DESCRIPTION OF OPERATIONS below							E.L. DISEASE - POLICY LIMIT	\$	
В	Excess Workers' Compensation			WCU C47871086		07/01/2015	07/01/2016	STATUTORY LIMITS		
-				MA, NH, NY, RI				X/S OF \$1,000,000 SIR		
				IMA, NO, NI, NI				7/3 OF \$1,000,000 OF		
Re: contr Exc	City of New York Department of Parks & Recreation  Identify of New York Department of Parks & Recreation	venue N Liabilit	lorth, E y, Auto	trooklyn NY 11236, former Canarsie mobile Liability, Pollution Liability an	Athletic I	Recreation Progra	m (CARP) propert	y (adjacent the Paerdegat Yacht		
CE	RTIFICATE HOLDER				CAN	CELLATION				,
The City of New York Department of Parks & Recreation Attn: Denise Shanks-Brown, Construction Permits Department Olmsted Center				SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.						
Flushing Meadows – Corona Park Flushing, NY 11368					AUTHORIZED REPRESENTATIVE of Marsh USA Inc.					
					David	A Cobleigh		1. 11 11/15	×7	

COMPLETED OPERATIONS LIABILITY: The term "COMPLETED OPERATIONS
LIABILITY" shall include BODILY INJURY and PROPERTY DAMAGE arising out of
operations, or reliance upon a representation or warranty with respect thereto made at
any time, but only if such BODILY INJURY or PROPERTY DAMAGE occurs after such
operations have been completed or abandoned and occurs away from premises owned
by or rented to the INSURED.

Operations shall include materials, parts or equipment furnished in connection therewith.

Operations shall be deemed completed at the earliest of the following:

- when all operations to be performed by or on behalf of the INSURED under the contract for such operations have been completed;
- (2) when all operations to be performed by or on behalf of the INSURED at the site of the operations have been completed; or
- (3) when the portion of the operations out of which the BODILY INJURY or PROPERTY DAMAGE arises has been put to its intended use by any person or organization other than another contractor or subcontractor engaged in performing operations for a principal as part of the same project.

Operations which may require further service or maintenance work, or correction, repair or replacement because of any defect or deficiency, but which are otherwise completed shall be deemed completed.

"COMPLETED OPERATIONS LIABILITY" shall not include BODILY INJURY or PROPERTY DAMAGE arising out of:

- operations in connection with the transportation of property, unless the BODILY INJURY or PROPERTY DAMAGE arises out of a condition in or on a vehicle created by the loading or unleading thereof;
- (2) the existence of tools, uninstalled equipment or abandoned or unused materials; or
- (3) the generation, transmission or distribution of electricity or steam,
- 4. CONTRACT: The term "CONTRACT" shall mean an agreement or undertaking to assume the tort liability of, for or from another for BODILY INJURY, PERSONAL INJURY or PROPERTY DAMAGE which occurs subsequent to the making of such agreement. Tort liability means a liability that would be imposed by law in the absence of any contract or agreement.
- 5. FUNGUS, MOLD and SPORES:
  - FUNGUS includes but is not limited to any of the plants or organisms belonging to the major group Fungi, lacking chlorophyll, and including MOLDS, rusts, mildews, smuts and mushrooms.
  - MOLD(S) includes but is not limited to any superficial growth produced on damp or decaying organic matter or on living organisms, and FUNGUS (I) that produces molds.
  - SPORE(S) means any dormant or reproductive body produced by or arising or emanating out of any FUNGUS(I), MOLD(S), mildew, plants, organisms or microorganisms.

- INSURED: Each of the following is an "INSURED" under this POLICY to the extent set forth below:
  - a. the NAMED INSURED;
  - any person or organization, other than the NAMED INSURED, to such extent and for such limits of liability (subject always to the terms and Limits of Liability of this POLICY) as the NAMED INSURED has agreed in writing prior to an OCCURRENCE to provide insurance for such person or organization, except:
    - any organization acquired or formed by the NAMED INSURED after the inception of the POLICY PERIOD;
    - ii. to the extent that such other person or organization has assumed the liability of the INSURED under contract; or
    - Where such other person or organization is engaged in a JOINT VENTURE with the NAMED INSURED in which the NAMED INSURED is not the operator or managing partner;
  - officers, directors, stockholders and employees of the NAMED INSURED while acting within the scope of their duties as such;
  - d. if the NAMED INSURED is a partnership, the partnership and any partner thereof but only with respect to his liability as such; and
  - any other person while using an automobile owned, non-owned or hired by the NAMED INSURED with the permission of the NAMED INSURED provided the use thereof is within the scope of the permission granted.
- 7. INSURED'S PRODUCTS: The term "INSURED'S PRODUCTS" means goods or products, including any container thereof (other than a vehicle), manufactured, sold, handled or distributed by an INSURED or by any other person trading under its name, but "INSURED'S PRODUCTS" shall not include:
  - a vending machine or other property rented to or located for use of others but not sold; or
  - b. gas, electricity or steam.
- JOINT VENTURE: The term "JOINT VENTURE" includes, but not by way of limitation, any joint venture, co-venture, joint lease or joint operating agreement.
- 9. LEAD: The term "LEAD" shall mean:
  - a. the substance commonly known as lead; and
  - any substance or product which has the same or substantially similar chemical formulation, structure or function as LEAD, by whatever name manufactured, formulated, structured, sold or distributed.
- 10. NAMED INSURED: The term "NAMED INSURED" means:

 The INSURED and its underlying insurer(s) shall, at all times, use diligence and prudence in the investigation, settlement and defense of all demands, suits or other proceedings.

#### F. APPEALS

in the event that the INSURED or the INSURED's underlying insurer(s) elects not to appeal a judgment in excess of the UNDERLYING LIMITS, the insurer may elect to conduct such appeal at its own cost and expense and shall be liable for the taxable court costs and disbursements and interest on judgments incidental thereto; provided, however, in no event shall the total liability of the insurer exceed its Limits of Liability as stated in Item 4 of the Declarations, plus the cost and expense of such appeal.

#### G. BANKRUPTCY OR INSOLVENCY

Bankruptcy or insolvency of the INSURED shall not relieve the Insurer of any of its obligations hereunder.

#### H. OTHER INSURANCE

If other valid and collectible insurance with any other Insurer, whether such Insurance is issued before, concurrent with, or after inception of this POLICY, is available to the INSURED covering a claim also covered by this POLICY, other than insurance that is issued specifically as insurance in excess of the insurance afforded by this POLICY, this POLICY shall be in excess of and shall not contribute with such other insurance. Nothing herein shall be construed to make this POLICY subject to the terms of such other insurance.

### I. INSPECTION AND AUDIT

- 1. The Insurer shall be permitted but not obligated to inspect the NAMED INSURED's property and operations at any time. Neither the insurer's right to make inspections nor the making thereof nor any report thereof shall constitute an undertaking, on behalf of or for the benefit of the NAMED INSURED or others to determine or warrant that such property or operations are safe or healthful, or are in compliance with any law, rule or regulation.
- The Insurer may examine and audit the NAMED INSURED's books and records at any time during the POLICY PERIOD and extensions thereof and within three years after the final termination of this POLICY, as far as they relate to the subject matter of this insurance.

#### J. SUBROGATION

- The insurer shall have no right of recovery against any person or organization with respect to any OCCURRENCE to the extent that the INSURED has agreed with such person or organization before the OCCURRENCE to:
  - a. waive its right of recovery against such person or organization; or
  - reimburse such person or organization for the cost attributable to such person's or organization's liability for any OCCURRENCE caused in whole or in part by such person or organization.
- In as much as this POLICY is excess insurance the INSURED's right of recovery against any person or organization cannot be exclusively subrogeted to the Insurer. It is, therefore, understood and agreed that in case of any payment hereunder, the INSURER will act in concert with all other interests concerned (including the INSURED's) in the

exercise of such rights of recovery. The apportioning of any amount which may be so recovered shall follow the principle that any interest (including the INSURED's) which has paid an amount over and above any payment hereunder, shall first be reimbursed up to the amount paid by it, the insurer is then to be reimbursed out of any balance then remaining up to the amount paid hereunder; lastly, the interests (including the INSURED's) of which this POLICY is in excess are entitled to claim the residue, if any. Expenses necessary to the recovery of any such amounts shall be apportioned between the interests concerned (including the INSURED's) in the proportion of their respective recoveries as finally settled.

#### K. CHANGES AND ASSIGNMENT

The terms of this POLICY shall not be waived or changed, nor shall an assignment of interest under this POLICY be binding, except by an Endorsement to this POLICY issued by the insurer.

#### L. MAINTENANCE OF UNDERLYING LIMITS

Any underlying insurance listed on the Underlying Limits Schedule shall be maintained in full force and effect, except for the exhaustion of any underlying aggregate limits of liability, during the currency of this POLICY. Failure of the NAMED INSURED to comply with the foregoing shall not invalidate this POLICY but in the event of such failure or in the event that an underlying insurer fails to pay or becomes unable to pay because of financial impairment or insolvency or for any other reason, the insurer shall only be liable to the same extent as it would have been had the NAMED INSURED complied with this Condition.

#### M. UNCOLLECTIBILITY OF UNDERLYING INSURANCE

Notwithstanding any of the terms of this POLICY that might be construed otherwise, the excess insurance provided by this POLICY shall be excess over the stated maximum monetary limits of any underlying insurance listed on the Underlying Limits Schedule whether collectible or not collectible for any reason including, but not limited to, uncollectibility (in whole or in part) because of the financial impairment or insolvency of an underlying insurer. The risk of uncollectibility (in whole or in part) of such underlying insurance whether because of financial impairment or insolvency of an underlying insurer or for any other reason, is expressly retained by the INSURED and is not in any way or under any circumstances insured or assumed by the insurer.

#### N. CURRENCY

Premium and claims hereunder are payable in United States Dollars.

#### O. SOLE AGENT

The NAMED INSURED first named in Item 1 of the Declarations shall be deemed the sole agent of each INSURED hereunder for the purpose of Issuing Instructions for any alteration of this POLICY, making premium payments and adjustments, receipting payments of indemnity or receiving notices including notice of cancellation from the Insurer.

#### P. ECONOMIC OR TRADE SANCTIONS CONDITION

If coverage for a claim or suit under this POLICY is in violation of any United States of America economic or trade sanctions, including but not limited to, sanctions administered and enforced by the United States Treasury Department's Office of Foreign Assets Control (OFAC), the coverage for that claim or suit will be null and void.

#### Q. CANCELLATION

#### This POLICY may be cancelled:

- at any time by the NAMED INSURED by malling written notice to the insurer stating when thereafter cancellation shall be effective; or
- at any time by the insurer for non-payment of premiums, in which event such cancellation shall become effective ten (10) days after the notice was malled.

In the event of cancellation by the insurer, the premium retained by the insurer shall be calculated on a pro-rate basis.

In the event of cancellation by the NAMED INSURED, the premium retained by the insurer shall be calculated in accordance with the insurer's short rate table which shall be made available to the INSURED upon request. However, in the event of cancellation by the INSURED on the basis of an INSURER DOWNGRADE EVENT, the premium retained by the insurer shall be calculated pro-rate based on the time this POLICY was in force.

INSURER DOWNGRADE EVENT means downgrade of Insurer's claims paying ability:

- a. as rated by Standard & Poor's to less than A -, or
- b. as rated by AM Best to B+ or lower, or

If rated by both Standard & Poor's and AM Best, then both requirements as above are required.

Proof of mailing of notice to the respective addresses in Items 6 and 7 of the Declarations shall be sufficient proof of notice and the POLICY PERIOD shall end on the effective date and hour of cancellation stated in the notice. Delivery of such notice either by the NAMED INSURED or the Insurer shall be equivalent to mailing.

#### R. DISPUTE RESOLUTION AND SERVICE OF SUIT

Any controversy or dispute arising out of or relating to this POLICY, or the breach, termination or validity thereof, shall be resolved in accordance with the procedures specified in this Condition R., which shall be the sole and exclusive procedures for the resolution of any such controversy or dispute.

Negotiation. The INSURED and the insurer shall attempt in good faith to promptly resolve 1. any controversy or dispute arising out of or relating to this POLICY by negotiations between executives who have authority to settle the controversy. Any party may give the other party written notice of any dispute not resolved in the normal course of business. Within fifteen (15) days the receiving party shall submit to the other a written response. The notice and the response shall include: (a) a statement of each party's position and a summary of arguments supporting that position; and (b) the name and title of the executive who will represent that party and of any other person who will accompany the executive. Within thirty (30) days after delivery of the disputing party's notice, the executives of both parties shall meet at a mutually acceptable time and place, and thereafter as often as they reasonably deem necessary, to attempt to resolve the dispute. All reasonable requests for information made by one party to the other will be honored. If the matter has not been resolved within sixty (60) days of the disputing party's notice, or if the parties fall to meet within thirty (30) days, either party may initiate mediation of the controversy or claim as provided hereinafter.

All negotiations pursuant to this clause will be kept confidential and shall be treated as compromise and settlement negotiations for purposes of the Federal Rules of Evidence and state rules of evidence.

#### CERTIFICATION BY BROKER

The undersigned insurance broker represents to the City of New York that the attached Certificate of Insurance is accurate in all material respects as of the date the Certificate of Insurance was issued, and that the described insurance is effective as of the date of this Certification, subject to the limitations, qualifications and other conditions set forth in the attached Certificate of Insurance.

MARSH USA INC.

[Name of broker (typewritten)]

1166 AVENUE OF THE AMERICAS, NEW YOR, MY

[Addfess of brokef (typewritten)]

[Signature of eatherized of licial or broker]

QUETZY HIVERA

[Name of authorized official or broker (typewritten)]

Sworp to before me this day of Magust

hone

JOHN A. WHYTE.
Nichary Public, Danie of Hear York
No. 5287379

Gastified in Richard County
Providentia Explans Nov. 10, 2077

### CERTIFICATION BY BROKER

The undersigned insurance broker represents to the City of New York that the attached Certificate of Insurance is accurate in all material respects as of the date the Certificate of Insurance was issued, and that the described insurance is effective as of the date of this Certification, subject to the limitations, qualifications and other conditions set forth in the attached Certificate of Insurance.

MARSH USA INC.

[Name of broker (typewritten)]

1166 AVENUE OF THE AMERICAS, NEW YOR, NY

[Addfess of brokef (typewritten)]

[Signature offeetherized official or broker]

QUETEY HIVERA

[Name of authorized official or broker

(typewritten)]

Sworp to believe me this day of Magus T



### CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YY) 1/5/2016

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to

the	IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(les) must be endorsed. If SUBROGATION is WAVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).									
PRODUCER					CONTACT					
				N <sub>2</sub>	AME: HONE	Joseph Bandi	eramonte	FAX		
FRENKEL & COMPANY Phone No.(212)-488-0200						xt): 212-488-1852		(A/C, No): 212-488-042	1	
350 Hudson Street Fax No.(212)-488-0421 4 <sup>th</sup> Floor						: <u>[bandieramon</u>	te@frenkel.com	<u>-</u>	· · · · · · · · · · · · · · · · · · ·	
-	w York, NY 10014					NAIC#				
INSU	JRED:			INS	SURER A	27154				
•				INS	SURER B	36161				
J.T. Cleary, Inc.					SURER C	N/A				
100 Red Schoolhouse Road					INSURER D: Water Quality Insurance Syndicate  INSURER D: Water Quality Insurance Company 27960					
uni	estnut Ridge, NY 10977				INSURER E: Illinois Union Insurance Company 2/960 INSURER F:					
-				<u> </u>	INSURER G:					
	COVERAGES CERTIFIC	ATE	NUM	BER:				REVISION NUMBER:		
	THE POLICIES OF ME	CLIDA	NOE	LICTED DELOW	N HAVE	BEEN ISSUE	TO THE INSU	JRED NAMED ABOVE FOR T	HE POLICY PERIOD	
IN	IS IS TO CERTIFY THAT THE POLICIES OF IN DICATED. NOTWITHSTANDING ANY REQUIRE IRTIFICATE MAY BE ISSUED OR MAY PERTAL ICLUSIONS AND CONDITIONS OF SUCH POLICIE	MENT	Γ, ΊΈ HF IN	RM OR CONDI SURANCE AFF	FORDED	D BY THE POL	ICIES DESCRI	BED HEREIN IS SUBJECT T MS.	O ALL THE TERMS,	
INSR	TYPE OF INSURANCE	ADDL	SUBR	POLICY NUME	BER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS	S	
LTR	5.7		$\boxtimes$		·			EACH OCCURRENCE	\$ 1,000,000	
Α	COMMERCIAL GENERAL LIABILITY			B5JH02573		07/19/2015	07/19/2016	DAMAGES TO RENTED		
	CLAIMS MADE OCCUR							PREMISES (Ea Occurrence)	\$ 50,000	
	Completed Operations Broad Form		'		1			MED EXP (Any one person)	\$ 5,000	
	Contractual Liability							PERSONAL & ADV INJURY	\$ 1,000,000	
	GEN'L AGGREGATE LIMIT APPLIES PER	TE LIMIT ADDITES DER			Α.			GENERAL AGGREGATE	\$ 2,000,000	
	GEN'L AGGREGATE LIMIT APPLIES PER POLICY PROJECT LOC							PRODUCTS - COMP/OP AGG	\$ 1,000,000	
A	AUTOMOBILE LIABILITY	X	X	753023220		07/19/2015	07/19/2016	COMBINED SINGLE LIMIT (Ea accident)	\$ 1,000,000	
	ANY AUTO SCHEDULED AUTOS							BODILY INJURY (Per person)	\$	
	ALL OWNED AUTOS NON-OWNED AUTOS							BODILY INJURY (Per accident)	\$	
	HIRED AUTOS							PROPERTY DAMAGE (Per accident)	\$	
	UMBRELLA LIAB OCCUR	$\Box$	$\Box$					EACH OCCURRENCE	\$	
								AGGREGATE	\$	
	EXCESS LIAB CLAIMS MADE							, is since we		
В	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY			6JUB5000P072	215 NJ	03/17/15	03/17/16	PER STATUTE OTHER		
_	ANY ROPRIETOR/PARTNER/EXECUTIVE		_					E.L. EACH ACCIDENT	\$ 1,000,000	
С	OFFICER/MEMBER EXCLUDED? NO (Mandatory in NH)	N/A		W13375084 N	IY	10/15/15	10/15/16	E.L. DISEASE - EA EMPLOYEE	\$ 1,000,000	
	If yes, describe under DESCRIPTION OF OPERATIONS below: Includes USL&H			ļ !				E.L. DISEASE - POLICY LIMIT	\$ 1,000,000	
	OTHER:									
E	CONTRACTORS POLLUTION LIABILITY			PPLG2764453	3001	07/19/2015	07/19/2016	Limit: \$1,000,000	***	
A	PROTECTION & INDEMNITY (Includes Crew, Excess Collision & Towers Liability)	х	X	B5JH03034		07/19/2015	07/19/2016	Limit: \$1,000,000		
D	VESSEL POLITION LIABILITY	Х	х	48-27062		07/19/2015	07/19/2016	Limit: \$1,000,000		
DE	SCRIPTION OF OPERATIONS / LOCATIONS / VEH	HICLE	S (At	ach ACORD 10	1, Addit	tional Remarks	Schedule, if mo	re space is required)		
0 -	: Permit No: B-40-15NF Park: Paerdegat mmercial General Liability, Marine Pollution L	iobilit	h, C,	ontractore Poll	ution Li	iahility and Ma	rine Profection	n and indemnity policies inc	ude City of New York,	
tog	ether with its officials and employees, as ar	n Add	lition	al insured and	d all po	olicies grant a	waiver of sub	progation and are primary a	ind noncontributory as	
req	together with its officials and employees, as an Additional Insured and all policies grant a waiver of subrogation and are primary and noncontributory as required by written contract.									

CERTIFIC	ATE	HOL	DER

The Brooklyn Union Gas Company d/b/a National Grid NY Legal Department

175 East Old Country Road Hicksville, NY 11801

#### CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

### **CERTIFICATION BY BROKER**

The undersigned insurance broker or agent represents to the City of New York that the attached Certificate of Insurance is accurate in all material respects.

Frenkel & Company [Name of broker (typewritten)]
[Name of broker (typewritten)]
-
'
350 Hudson Street, 4 <sup>th</sup> Floor, New York, NY 10014
[Address of broker (typewritten)]
and and
[Signature of authorized officer of broker]
/ Joseph Bandieramonte
[Name of authorized officer (typewritten)]
Account Executive
[Title of authorized officer (typewritten)]
212-488-1852
[Contact Phone Number for Broker (typewritten)]
jbandieramonte@frenkel.com
[Email Address of Broker (typewritten)]

Sworn to before me this


5th day of January


, 2016


NOTARY PUBLIC

EILEEN RISI Notary Public, State of New York No. 01RI6167981 Qualified in Nassau County Commission Expires June 4, 2019

# SCHEDULE A









J.T. Cleary Inc. 100 Red Schoolhouse Rd. Suite A-12 Chestnet Ridge, NY 10977


National Grid - Paerdegat Basin Midget Squadron Layout


Size	Fscm No.	Dwg No.		Rev.
11x17		SK-02 - Midget Squad Layout	juad Layout	0
Scale: NTS	NTS	Date: September 28, 2015 S	Sheet: 2 of 2	





C2:0







# nationalgrid

August 6, 2015

Ms. Denise Shanks-Brown
Construction Permits Department
City of New York Parks & Recreation
Capital Projects
Olmstead Center
Flushing Meadows-Corona Park
Flushing, New York 11368

Re: Request for Permit to Perform Work on Park Property 1310 Paerdegat Avenue North Reconstruction of the Paerdegat Basin Dock

Dear Ms. Shanks-Brown:

I am writing in response to your Facsimile Memorandum (copy attached). The responses to the memorandum are as follows:

- 1) The scope of work is the replacement of floating docks as per plans filed herewith. National Grid is requesting permission to utilize the property located at 1310 Paerdegat Ave. North as a staging area for the larger project throughout Paerdegat Basin. See Attachment A.
- 2) The lead contact personnel for this project are listed below. In summary, National Grid is completing this work under an approved scope of work from the New York State Department of Environmental Conservation (NYSDEC) on NYC Parks Property and JT Cleary is National Grid's contractor. H2M Engineers have been retained by National Grid to design and oversee the removal and construction of the new docks.

William J. Ryan
National Grid
Project Manager
Site Investigation and Remediation Department
175 East Old Country Road;
Hicksville, NY 11801
T: (516)545-2586

C: (516)790-1660

Email: william.ryan@nationalgrid.com

Nate Grove NYC Parks Senior Manager of Citywide Marina Operations

T: 718.478.0480 C: 347.386.5877 F: 917.849.6640

Email: nate.grove@parks.nyc.gov

Joseph S. Giordano
National Grid – Legal Dept.
Program Manager, Environmental
175 East Old Country Road
Hicksville, NY 11801
T: 516-545-4790
joseph.giordano@nationalgrid.com

Peter Ladouceur
Chief Operating Officer
JT Cleary, Inc.
100 Red Schoolhouse Rd, Ste A-12
Chestnut Ridge, NY 10977
Office: 845-352-1099 x 151

Fax: 845-352-1098 Cell: 347-672-2109 p.ladouceur@itcleary.com

Michael W. Keffer, P.E., LEED AP
Deputy Division Director-Civil Engineering
H2M architects + engineers
538 Broad Hollow Road, 4th Floor East, Melville, NY 11747
iai 631.756.8000 x1714 | mobile 631.332.9484 | fax 631.694.4122
Email: mkeffer@H2M.com

- 3) Attachment B contains a site plan that depicts the project's location.
- 4) Attachment C contains photographs that depict the existing conditions of the dock and marina.
- 5) Attachment D contains a list of all subcontractors that will work on this project.
- 6) Attachment E contains the insurance certificates as specified on the memorandum.

Please call me should you have any questions or comments.

Sincerely.

William J. Ryan

Project Manager


Cc: N. Grove (NYC Parks)

J. Giordano (National Grid)

P. Ladouceur (J.T. Cleary)

M. Keffer (H2M Engineers)

Attachment C



## P-P PERMI

### To plant or perform work on or near all street and park trees

Parks <u>will not</u> issue a permit without an application.

An associated Tree Permit Work Order(s) must accompany this Permit at all times.

Type of tree   DREMOVE TREE # TREES   DON-SITE PLANTING # TREES   DOFF-SITE PLANTING # TREES   DOFF-SIT
PERMIT NO. Z-501 DATE VALID 12/15/15 DATE EXPIRES 6/15/16  APPLICATION NO. N/A PROJECT / DOB BIS NO N/A  # PAGES ATTACHED 2 PERMIT APPROVED BY BOROUGH FORESTRY MANAGER / SENIOR FORESTER
THIS PERMIT IS ISSUED TO:  NAME: WILLIAM RYAN_TEL NO. 516-545-2586 FAX. 516-545-2582  COMPANY NAME/AGENCY: NATIONAL GRID  MAILING ADDRESS_ 175 EAST OLD COUNTRY ROAD, HICKSVILLE, NY_ ZIP CODE11801_EMAIL_WILLIAM RYAN@NATIONALGRID.COM TO PLANT AND / OR PERFORM WORK ON OR NEAR STREET / PARK TREES BY:
TREE WORK ENTITY NAME TEL, NO
TREE WORK ENTITY ADDRESS ZIP CODE
WORK LOCATION:
STREET ADDRESS 1310 PAERDEGAT AVE NORTH
CROSS STREETS PAERDEGAT 7 ST / PAERDEGAT 12 ST BOROUGH BROOKLYN
DEPARTMENT OF BUILDINGS BIS NUMBER (N/A if not applicable) N/A PROJECT NAME STAGING FOR DOCK REPLACEMENT
Time frame. This Permit is valid for the time period specified above. Trees can only be planted between March 1st and May 31st or October 1st and December 31st. If the Permit termisses the time frame, she must reapply. This Permit may be revoked at any time.  Notification. The relevant forestry office must be notified at least 24 hours prior to the start of tree work (see phone numbers below).  Proof of permission, The original Permit and attached Tree Permit Work Order(s) must be present on site when the approved work is being performed—no copies are accepted.  Standards. Work under this Permit—described on the attached Tree Permit Work Order(s)—must be done in accordance with Parks Department Standards. Work under this Permit—described on the attached Tree Permit Work Order(s)—must be done in accordance with Parks Department Standards. Standards. Work under this Permit—described on the attached Tree Permit Work Order(s)—must be done in accordance with Parks Department Standards which are summarized on the reverse page. Complete Parks Standards are available from the forestry offices. It is the responsibility of the Permittee to read any understand the complete description of Parks Standards.  Parks reserves the right to deny a Permit to any contractor or entity in poor standing with the Agency. In order to stay in good standing our standards must be followed or the landscaping company (tree work entity) will be denied any Agency permits for a period of 12 months.  Planting Guarantee. Applicants for tree planting permits are responsible for the trees for a 2 year guarantee period if 10 tree work entity information is given Parks inspects after 2 years and all trees must be in excellent condition at this time. If trees are not in excellent condition you will be required to complete a puncle list.  Liability. All tree work shall be performed without cost to Parks. The holder of this Permit agrees to hold the City of New York and the Department of Parks from all liability for damage to persons or property, howeve
Denial. If you have applied to plant one or more trees and you have not received permission to plant all of them, please see the box below for the reason.
Due to zoning regulations,tree(s) must still be planted. You are required to reapply for a tree planting permit in an alternate location. Parks will issue you an off-site permit within 30 days of receipt of a valid application.
Tree planting was DENIED because one or more of the following obstructions were found upon inspection based on New York City Department of Parks and Recreation Planting Standards:  □ Water valve □ Gas valve □ Street light □ Driveway □ Electric line □ Narrow sidewalk □ Existing tree □ Fire hydrant □ Bus stop □ Subway □ Building entrance □ Stop sign / intersection
Other CENTRAL (749) 760 876

#### NYC DEPARTMENT OF PARKS & RECREATION - SUMMARY OF TREE WORK STANDARDS\*

#### PRUNE

The Permittee shall prune trees in accordance with accepted arboricultural practices, to the satisfaction of Parks. Due to the Asian longhorned beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in state and federal quarantine regulations. In order to reduce susceptibility to Dutch elm disease, all elm trees shall only be pruned between November 1st and March 31st, except if so directed by Parks. Where appropriate, the Permittee shall lower any branch using ropes that would otherwise injure the tree or other property when falling. Where there is restricted access, or where trees are taller than the working height of a bucket, it may be necessary for trees to be pruned using ropes and saddles. The use of hydraulic limb loppers or climbing spikes is prohibited. The Permittee shall be liable for any and all damage to trees, plants, and other growth, as well as real property and vehicles.

As directed by the Borough Forestry Manager or the designated representative, pruning shall consist of the removal of dead, broken, damaged (storm- or otherwise), fungus-or insect-infected limbs; dead or decaying stubs; suckers; and all other undestrable growth. Any structurally weak, decayed trunk or branch, or split crotch or branch, shall be removed. The Permittee shall remove all crossed or rubbing branches where practicable so that the removal will not leave large holes in the general outline of the tree. Prune all branches six to twelve feet (6°-12') from buildings, or as directed by the Borough Forestry Manager. Excessive pruning is prohibited. All pruning shall be done to a lateral branch or branch or branch attachment point where possible. All timbs one inch (1") in diameter (the size of a quarter) and over must be gre-cut to prevent splitting and / or bark rips. All cuts shall be made to the top of the branch collar so that healing can readily start under normal conditions. Do not leave stubs or make flush cuts. Injured areas where healing is not taking place properly may be bark traced in accordance with accepted arboncultural practices, it directed. Cuts that may prevent normal sap flow are not to be made. In lifting bottom branches of trees for under clearance, care should be given to the symmetrical appearance of the tree.

Extreme care must be exercised in removing concrete or apphalt within the tree protection zone, and paving pieces must be lifted rather than dragged. Any excavation shall be done by hand, pneumatic excavation, or micro-tunneling. Trenching shall not occur within the tree protection zone. Roots over one inch (1") in diameter shall not be cut without the written permission of Parks, either inside or outside of the tree protection zone. The excavated area shall be backfilled immediately, or the roots shall be kept constantly moist with burlap covered with white plastic until backfill is complete, up to a maximum of forty-eight (48) hours. Burlap shall be checked a minimum of two (2) times a day, at least once in the morning and once in the afternoon. If directed, soaker hoses shall be installed to facilitate properly moist conditions of excavated areas. Planting beds that are installed within tree protection zones can only be done with the written permission of Parks and the presence of an Arborist. Other plants shall not be placed within three (3) feet of an existing tree trunk.

#### MANAGE PESTS

Pesticide applications shall be done only for the control of specific diseases or insects, with the proper materials in the necessary strength, and applied at the proper time to obtain the desired control. All spraying practices shall conform to State and Federal regulations. A professional possessing the State pesticide applicator license must perform the application, The Department of Environmental Conservation (DEC) can provide the most up-to-date guidelines and requirements on pesticide application, storage, and disposal. Suitable precautions shall be taken to warn the public that spraying is being done and to protect them.

#### INSTALL DECORATIONS

Decorations may only be affixed between November and February, and they must be removed by the beginning of March. In addition, they must not be attached by drilling or hammering into the bark.

#### PROTECT / WORK ADJACENT TO

To protect trees during construction, all work must follow Parks provisions for tree protection. This includes guidelines for soil protection, erosion control, overhead clearance, excavation and trenching, irrigation, and water runoff. In addition, the following tree protective barriers must be implemented: a twelve-inch (12') layer of mulch covered by interlocking high-density polyethylene mats under the tree canopy, tree guards with tree trunk wraps, fencing along the perimeter of tree protection zones, and signage clearly indicating protected areas. No encroachment of the designated free protection zones shall occur without the written permission of Parks, and without the on-site presence of a Parks representative or an approved arborist, if encroachment is permitted, preventative measures must be employed to minimize damage. At the completion of the construction project and in response to field conditions, several site restoration / mitigation measures may be required by the contractor as specified in the tree protection plan or by Parks directly. These measures shall be assumed at the expense of the Permittee and shall not be done without the approval of Parks.

Parks expects the Permittee to propose the largest pits possible appropriate to the sites, and Parks has the right to increase the size of the pits. The permitted work consists of excavating all tree pits, planting, and maintaining new trees of the type and size designated on the approved list. Tree diameter shall be at least two and a half inches (2.5") measured at six inches (6") from the ground and no larger than three and a half inches (3.5") in diameter, unless otherwise authorized by Parks. They shall have normal, well developed branches and a fibrous root system. They shall be sound, healthy, vigorous trees, free from defects. No nylon builde or rope shall be permitted around the root ball. No tree trunks shall be wrapped. All nursery tags and protective wrapping must be removed prior to planting. Crowns of young trees shall not be cut back to compensate for root loss. At the time of planting, the root collar shall not be buried and the soll around each tree shall be thoroughly saturated with at least twenty (20) gallons of water. A threeinch (3") bark mulch layer shall be applied as a ground cover to the surface of all planting beds at the time of planting, except directly around the root faire. The Permittee shall be liable for any damages to property due to planting operations, and all areas disturbed shall be restored to their original condition. All trees shall be guaranteed for 2 years. The Parks Department no longer issues permits to plant Flowering Pear, Pyrus calleryana. For a complete list of species restrictions, please visit the Parks Department website at www.nyc.gov/parks. Please refer to Parks' Tree Planting Standards for complete guidelines: http://www.rr/cparks.org/permits/trees/planting.pdf.

#### REMOVE STUMP

See Parks Standards for tree removal below.

All trees must be topped and limbed prior to felling. The Permittee must carefully protect against damage to all existing frees (including live roots), plants, curbs, sidewalks, utilities, and other features to remain. Stumps and all surface roots shall be removed or ground to a minimum depth of twenty four inches (24") below grade. During stump utilities, and other features to remain. Stumps and all surface roots shall be removed or ground to a minimum deput of welly four inches (24) delow grade. During stump grinding operations, plywood must be used to protect adjacent vehicles, real property, and pedestrians. The excavated area must be filled only with topsoil backfill material that meets Parks specifications. The topsoil shall be firmly tamped every six inches (6") in the backfill process and mounded to no more than three inches (3") above the existing grade to account for further setting. All paved areas, parking areas, lawns, and sidewalks that have been disturbed by tree removal must be cleared of fallen branches and restored to original condition. Due to the Asian longhorned beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in State and Federal quarantine regulations.

#### TRANSPLANT / RELOCATE

Unless officewise specified, all materials, workmanship, and requirements shall conform with applicable provisions of Parks' Street Tree Planting Guidelines (see Planting Specifications, above). No transplanting shall be done except in the presence of the Borough Forestry Manager or a representative. The Permittee shall transplant trees only up to four-inch (4\*) caliper unless otherwise directed by Parks. All precautions customary in good trade practice shall be taken in preparing plants for moving, and workmanship that fails to meet the highest standards will be rejected. All plants shall be dug immediately before moving unless otherwise directed. All plants shall be dug to retain as many fibrous roots as possible. Plants shall be bailed and burlapped, having a solid ball of earth of minimum specified size according to the most recent American Association of Nurserymen Standards and securely held in place by burlap and sisal twine. All rejected material shall be immediately removed from the site and replaced with acceptable material at no additional cost to Parks.

All other work on or around City tree(s) must be done in accordance with Parks Department Standards, including, but not limited to, air-spading, injecting pressurized water, applying anti-transplants, mulching / vertical mulching / radial trenching, fertilizing, modifying soil, implanting / micro-injecting, free cabling / bracing, affixing tree guards / lightning protection rods, applying plant growth regulators, and investigating decay / root collar. The appropriate forestry office must be notified at least 24 hours prior to the start of tree work.




### P-W Tree Permit Work Order

To accompany any permit for tree planting or tree work

esamppeta prisv	VORK O	RUMERSIEN	ALID WITHOU	TANASSS	OPANELIE	EE WORK HERN	M. T. C.		
OR THE INSPECTOR ompleted as soon as				ior to issuin	g a permit. T	he Inspector's Re	port must be		
Type of tree	OFF-SITE P	LANTING: TREE CITY.	*						
	D PRUNE;	TREE OTY DE	EXCAVATE: QTY	_ I⊠ PROTEC	T: TREE QTY <u>see f</u>	LAN DITRANSPLANT	TOTREE QTY:		
	C OTHER_	www.	TREE/OTY	_ D EXISTIN	G TREE: QTY		· · · · · · · · · · · · · · · · · · ·		
PPLICATION NO.	N/A		DATE VAL	ID: <u>N/A</u> I	DATE EXPIRES:	6/15/15			
ERVICE REQUEST NO.: N			DATE VALID: N/A DATE EXPIRES: 6/15/15  PROJECT / DOB JOB NO.: N/A						
NSPECTED BY: BENJAN	IIN OSBOR	NE	PAGE 1	OF 1 PAG	ES				
NSPECTION DATE: 11/24/	WORK ORDER APPROVED BY:  BOROUGH FORESTRY MANAGER								
rk Type Codes: Please refer to rune; 2. excavate; 3. manage pe other (specify in description belo e Condition Codes; E. excellent son Codes: Sp. Spring (March	sts, 4. install ( w) f G. good F.	decorations; 5. protect	t / work adjacent to; 6. p	ilant; 7. remové st	st – December 15 <sup>th</sup>	; W. Winter (January 1st. F	ľ		
LOCATION: 1310 PARDEGAT AVE NORTH  DESCRIPTION OF WORK NEEDED BELOW: SPECIES: VARIOUS			na annantanika dikin danggi tanggi tangga kangan dangga mentangga palah dangga kangan dangga menangga menangga		WORK TYPE: 5	TREE CONDITION. VARIOUS	SEASON: N/A		
			Caliper/ DBH: VARIOUS	WIRES: NA	PIT SIZE: N/A	PAVERS: NO			
FOR ALL TREES: Plant 1 2.5-3" caliper tree(s). Remove top 2/3 of the burlap & wire basket. Expose root flare level to sidewalk. Add 20 gallons of water to each tree when planting. Use approved materials for planting, staking, and mulch. Excavate entire tree pit to size noted and replace with new soil to specifications.									
LOCATION	per resident Communication Communication Communication Communication Communication Communication Communication	ayayahada <del>iya ya karaiya karana a daga a daga</del>	Topi dinagandi di kamani kamani di manani di kamani	WORK TYPE:	TREE CONDITION	SEASON;			
DESCRIPTION OF WORK NEEDED	BELOW:	SPECIES	ustigistylykis <u>tyknys symfilitäty</u> y e <del>n magyaj ja min se men in manish mi</del>	DBH:	WIRES:	PIT SIZE	PAVERS:		
ક્ષ્માં મુખ્યત્વે કરવા કરવા કરવા હતા. તેમને ક્ષ્માં કૃષ્ણ કર્યું કહ્યું કરતાં કૃષ્ણ કરી તેને જુઓ કર્યો હતા કરવ તેમને કર્યું કર્યા કરતાં હતાં કરતાં કરતાં કર	elik dariguri eri emmerin dagarini jagar	and the state of t	vil mente kindigerjadalitiste etakulit de depente vidas ya yangunun mente			mining	······································		
LOCATION:	مارسیان داستان و مساحات مساحات	२२६-१५५८ चेत्र चेत्रस्यात्र्यसम्बद्धाः चार्यास्य च प्रदेशे न प्रदेशकारमञ्जालसम्बद्धाः सम्बद्धाः सम्बद्धाः सम्ब	مارا المراجعة والمراجعة والمراجعة المراجعة المراجعة المراجعة المراجعة والمراجعة والمراجعة والمراجعة والمراجعة	= 	WORK TYPE:	TREE CONDITION:	SEASON:		
DESCRIPTION OF WORK NEEDED	BELOW	SPECIES:	त् निर्मात स्वितिस्थान्त्र (इस्पर्येस्सारं अन्तर्गत स्वीत्त्र अविद्वाप्तियोग्यायोग्ने क प्रस्ते - त्यान सामग्रा	Caliper/ DBH:	WIRES:	PITSIZE	PAVERS:		
							taltania di di di di sanga di september di seria se		
and the start of the start and additional optional dispersion registration and a second							-		
LOCATION:	ndini kadamin shi ya gapanga ga a say sa 4	سهده بازد ترخد درخد درخ الوار بريد درس بين مداد و درس و	and the second state of the second state of the second second second second second second second second second	hadradassa est	WORK TYPE:	TREE CONDITION:	SEASON:		
LOCATION: DESCRIPTION OF WORK NEEDED	BELOW	SPECIES:	manning of a state of the state	Caliper/ DBH:	WORK TYPE:	TREE CONDITION:	SEASON: PAVERS		

STAGING AREA FOR DOCK/DISPOSAL

MAL



## P-P PERMIT

To plant or perform work on or near all street and park trees

Parks <u>will not</u> issue a permit without an application.

An associated Tree Permit Work Order(s) must accompany this Permit at all times.

Type of tree  work permitted:  □ PRUNING # TREES □ ON-SITE PLANTING # TREES □ OFF-SITE PLANTING # TREES □ PRUNING # TREES □ Excavate # TREES □ PROTECT # TREES see plan □ Transplant # TREES □ Other # TREES □
PERMIT NO. Z-501 DATE VALID 12/15/15 DATE EXPIRES 6/15/16  APPLICATION NO. N/A PROJECT / DOB BIS NO. N/A  # PAGES ATTACHED 2 PERMIT APPROVED BY  **ROPROUGH FORESTRY MANAGER / SENIOR FORESTER**
THIS PERMIT IS ISSUED TO:
NAME: WILLIAM RYAN TEL. NO. 516-545-2586 FAX. 516-545-2582
COMPANY NAME/AGENCY: NATIONAL GRID
MAILING ADDRESS 175 EAST OLD COUNTRY ROAD, HICKSVILLE, NY ZIP CODE 11801 EMAIL WILLIAM RYAN@NATIONALGRID.COM
O PLANT AND / OR PERFORM WORK ON OR NEAR STREET / PARK TREES BY:
TREE WORK ENTITY NAME TEL NO
REE WORK ENTITY ADDRESS ZIP CODE
WORK LOCATION:
STREET ADDRESS1310 PAERDEGAT AVE NORTH
CROSS STREETS PAERDEGAT 7 ST / PAERDEGAT 12 ST BOROUGH BROOKLYN
DEPARTMENT OF BUILDINGS BIS NUMBER (N/A if not applicable) N/A PROJECT NAME STAGING FOR DOCK REPLACEMEN
Time frame. This Permit is valid for the time period specified above. Trees can only be planted between March 1st and May 31st or October 1st and Decemb 31st. If the Permittee misses the time frame, s/he must reapply. This Permit may be revoked at any time.  Notification. The relevant forestry office must be notified at least 24 hours prior to the start of tree work (see phone numbers below).  Proof of permission. The original Permit and attached Tree Permit Work Order(s) must be present on site when the approved work is being performed—copies are accepted.  Standards. Work under this Permit—described on the attached Tree Permit Work Order(s)—must be done in accordance with Parks Department Standards which are summarized on the reverse page. Complete Parks Standards are available from the forestry offices. If is the responsibility of the Permittee to read a understand the complete description of Parks Standards.  Parks reserves the right to dony a Permit to any contractor or entity in poor standing with the Agency. In order to stay in good standing our standards must be followed or the landscaping company (tree work entity) will be denied any Agency permits for a period of 12 months.  Planting Guarantee. Applicants for tree planting permits are responsible for the trees for a 2 year guarantee period if no tree work entity information is give Parks inspects after 2 years and all trees must be in excellent condition at this time. If trees are not in excellent condition you will be required to complete a punilist.  Liability, All tree work shall be performed without cost to Parks. The holder of this Permit agrees to hold the City of New York and the Department of Parks for mall liability for damage to persons or property, however caused, through the exercise of this Permit.  Restitution. Any tree work improperty performed or otherwise not in accordance with Parks Standards and Specifications will be subject to restitution and pena at the direction of the Department of Parks and at the expense of all legally respon
Denial. If you have applied to plant one or more trees and you have not received permission to plant all of them, please see the bobelow for the reason.
Due to zoning regulations,tree(s) must still be planted. You are required to reapply for a tree planting permit in an alternate location. Parks will issue you an off-site permit within 30 days of receipt of a valid application.
Tree planting was DENIED because one or more of the following obstructions were found upon inspection based on New York City Department of
Parks and Recreation Planting Standards: □ Water valve □ Gas valve □ Street light □ Driveway □ Electric line □ Narrow sidewalk □ Existing tree □ Fire hydrant □ Bus stop □ Subway □ Building entrance □ Stop sign / intersection
Other
OUFFINS (718) 699-4700 STATEN ISLAND (718) 816-5180 CENTRAL (718) 760-67

#### NYC DEPARTMENT OF PARKS & REGREATION - SUMMARY OF TREE WORK STANDARDS\*

#### 1. PRUNE

The Permittee shall prune trees in accordance with accepted arboricultural practices, to the satisfaction of Parks. Due to the Asian longhomed beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in state and federal quarantine regulations. In order to reduce susceptibility to Dutch elm disease, all elm trees shall only be pruned between November 1<sup>st</sup> and March 31<sup>st</sup>, except if so directed by Parks. Where appropriate, the Permittee shall lower any branch using ropes that would otherwise injure the tree or other property when falling. Where there is restricted access, or where trees are taller than the working height of a bucket, it may be necessary for trees to be pruned using ropes and saddles. The use of hydraulic limb loppers or climbing spikes is prohibited. The Permittee shall be liable for any and all damage to trees, plants, and other growth, as well as real property and vehicles.

As directed by the Borough Forestry Manager or the designated representative, pruning shall consist of the removal of dead, broken, damaged (storm- or otherwise), fungus-or insect-infected limbs; dead or decaying stubs; suckers; and all other undesirable growth. Any structurally weak, decayed trunk or branch, or split crotch or or branch, shall be removed. The Permittee shall remove all crossed or rubbing branches where practicable so that the removal will not leave large holes in the general outline of the tree. Prune all branches six to twelve feet (6'-12') from buildings, or as directed by the Borough Forestry Manager. Excessive pruning is prohibited. All pruning shall be done to a lateral branch or branch attachment point where possible. All limbs one inch (1") in diameter (the size of a quarter) and over must be pre-cut to prevent splitting and / or bark rips. All cuts shall be made to the top of the branch collar so that healing can readify start under normal conditions. Do not leave stubs or make flush cuts. Injured areas where healing is not taking place properly may be bark traced in accordance with accepted arboricultural practices, if directed. Cuts that may prevent normal sap flow are not to be made. In lifting bottom branches of trees for under clearance, care should be given to the symmetrical appearance of the tree.

#### 2 EXCAVATE

Extreme care must be exercised in removing concrete or asphalt within the tree protection zone, and paving pieces must be lifted rather than dragged. Any excavation shall be done by hand, pneumatic excavation, or micro-tunneling. Trenching shall not occur within the tree protection zone. Roots over one inch (1") in diameter shall not be cut without the written permission of Parks, either inside or outside of the tree protection zone. The excavated area shall be backfilled immediately, or the roots shall be kept constantly moist with burlap covered with white plastic until backfill is complete, up to a maximum of forty-eight (48) hours. Burlap shall be checked a minimum of two (2) times a day, at least once in the morning and once in the afternoon. If directed, soaker hoses shall be installed to facilitate properly moist conditions of excavated areas. Planting beds that are installed within tree protection zones can only be done with the written permission of Parks and the presence of an Arborist. Other plants shall not be placed within three (3) feet of an existing tree trunk.

#### 3. MANAGE PESTS

Pesticide applications shall be done only for the control of specific diseases or insects, with the proper materials in the necessary strength, and applied at the proper time to obtain the desired control. All spraying practices shall conform to State and Federal regulations. A professional possessing the State pesticide applicator license must perform the application. The Department of Environmental Conservation (DEC) can provide the most up-to-date guidelines and requirements on pesticide application, storage, and disposal. Suitable precautions shall be taken to warm the public that spraying is being done and to protect them.

#### 4. INSTALL DECORATIONS

Decorations may only be affixed between November and February, and they must be removed by the beginning of March. In addition, they must not be attached by drilling or hammering into the bark,

#### 5. PROTECT / WORK ADJACENT TO

To protect trees during construction, all work must follow Parks provisions for tree protection. This includes guidelines for soil protection, erosion control, overhead clearance, excavation and trenching, irrigation, and water runoif. In addition, the following tree protective barriers must be implemented: a twelve-inch (12") layer of mulch covered by interlocking high-density polyethylene mats under the tree canopy, tree guards with tree trunk wraps, fencing along the perimeter of tree protection zones, and signage clearly indicating protected areas. No encroachment of the designated tree protection zones shall occur without the written permission of Parks, and without the on-site presence of a Parks representative or an approved arborist. If encroachment is permitted, preventative measures must be employed to minimize damage. At the completion of the construction project and in response to field conditions, several site restoration / mitigation measures may be required by the confractor as specified in the free protection plan or by Parks directly. These measures shall be assured at the expense of the Permittee and shall not be done without the approval of Parks.

#### 6. PLANT

Parks expects the Permittee to propose the largest pits possible appropriate to the sites, and Parks has the right to increase the size of the pits, The permitted work consists of excavating all tree pits, planting, and maintaining new trees of the type and size designated on the approved list. Tree diameter shall be at least two and a half inches (2.5") measured at six inches (6") from the ground and no larger than three and a half inches (3.5") in diameter, unless otherwise authorized by Parks. They shall have normal, well developed branches and a fibrous root system. They shall be sound, healthy vigorous trees, free from defects. No rylon burdap or rope shall be permitted around the root ball. No tree trunks shall be wrapped. All nursery tags and protective wrapping must be removed prior to planting. Growns of young trees shall not be cut back to compensate for root loss. At the time of planting, the root collar shall not be buried and the soil around each tree shall be thoroughly saturated with at least twenty (20) gallons of water. A three-inch (3") bark mulch layer shall be applied as a ground cover to the surface of all planting beds at the time of planting, except directly around the root flare. The Permittee shall be liable for any damages to property due to planting operations, and all areas disturbed shall be restored to their original condition. All trees shall be guaranteed for 2 years. The Parks Department no longer issues permits to plant Flowering Pear, Pyrus calleryane. For a complete list of species restrictions, please visit the Parks Department website at www.nyc.gov/parks. Please refer to Parks' Tree Planting Standards for complete guidelines: http://www.nyc.gov/parks.Please refer to Parks' Tree Planting Standards for complete guidelines:

#### 7. REMOVE STUMP

See Parks Standards for tree removal below.

#### 8. REMOVE TREE

All trees must be topped and limbed prior to felling. The Permittee must carefully protect against damage to all existing frees (including live roots), plants, curbs, sidewalks, utilities, and other features to remain. Stumps and all surface roots shall be removed or ground to a minimum depth of twenty four inches (24") below grade. During stump grinding operations, plywood must be used to protect adjacent vehicles, real property, and pedestrians. The excavated area must be filled only with topsoil backfill material that meets Parks specifications. The topsoil shall be firmly tamped every six inches (6") in the backfill process and mounded to no more than three inches (3") above the existing grade to account for further setting. All paved areas, parking areas, lawns, and sidewalks that have been disturbed by tree removal must be cleared of fallen branches and restored to original condition. Due to the Asian longitomed beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in State and Federal quarantine regulations.

#### 9. TRANSPLANT/RELOCATE

Unless otherwise specified, all materials, workmanship, and requirements shall conform with applicable provisions of Parks' Street Tree Planting Guidelines (see Planting Specifications, above). No transplanting shall be done except in the presence of the Borough Forestry Manager or a representative. The Permittee shall transplant trees only up to four-inch (4\*) caliper unless otherwise directed by Parks. All precautions customary in good trade practice shall be taken in preparing plants for moving, and workmanship that fails to meet the highest standards will be rejected. All plants shall be dug immediately before moving unless otherwise directed. All plants shall be dug to retain as many fibrous roots as possible. Plants shall be balled and burlapped, having a solid ball of earth of minimum specified size according to the most recent American Association of Nurserymen Standards and securely held in place by burlap and sisal twine. All rejected material shall be immediately removed from the site and replaced with acceptable material at no additional cost to Parks.

#### 10. OTHER

All other work on or around City tree(s) must be done in accordance with Parks Department Standards, including, but not limited to, air-spading, injecting pressurized water, applying anti-transplants, mulching / vertical mulching / radial trenching, fertilizing, modifying soil, implanting / micro-injecting, tree cabling / bracing , affixing tree guards / lightning protection rods, applying plant growth regulators, and investigating decay / root collar. The appropriate forestry office must be notified at least 24 hours prior to the start of tree work.



### P-W Tree Permit Work Order

To accompany any permit for tree planting or tree work

PERMITTEE: THIS WORK ORDER IS INVALID WITHOUT AN ASSOCIATED TREE WORK PERMIT

ype of tree vork permitted:		TREE OTY DO	JUSITE PLANTING TREE OTY			NAME OF TAXABLE PARTY.			
- August - A			AVATE: OTY IN EXIST	ECT: TREE QTY SEE P					
PPLICATION NO.:	N/A		DATE VALID: N/A	DATE EXPIRES:	6/15/15	-			
ERVICE REQUEST NO.:1	WA-		PROJECT / DOB JOB NO.: N/A						
SPECTED BY: BENJA	MIN OSBOR	NE							
ISPECTION DATE: _11/24	<u>1/15</u>		WORK ORDER APPI		ROUGH FORESTRY MANAGE	ER-			
k Type Codes: Please refer to une; 2. excavate; 3. manage p other (specify in description bel Condition Codes: E. excelle	the accompaniests; 4. install low)	nying Permit for a summa decorations; 5. protect / w fair P. poor: D. dead: S.	/sub_permits_and_applicati y of Parks' Tree Work Standards. ork adjacent to; 6, plant; 7, remove stump —September 30th ); F. Fall (Octobe	e stump; 8. remove tree;	9. transplant,				
LOCATION: 1310 PARDEGAT AVE	NORTH			WORK TYPE: 5	TREE CONDITION: VARIOUS	season: N/			
DESCRIPTION OF WORK NEEDE	D BELOW:	SPECIES: VARIOUS	Caliper/ DB VARIOUS	H: Wires: NA	PIT SIZE: N/A	PAVERS: NO			
FOR ALL TREES: Plant 1 2.5-3" caliper tree(s). Remove top 2/3 of the buriap & wire basket. Expose root flare level to sidewalk. Add 20 gallons of water to each tree when planting. Use approved materials for planting, staking, and mulch. Excavate entire tree pit to size noted and replace with new soil to specifications.						each s.			
Appealant a data and the general control of the control of the polarity result resident and the control of the			alianing in an annual annua	WORK TYPE:	TREE CONDITION:	SEASON:			
DESCRIPTION OF WORK NEEDEL	D BELOW:	SPECIES:	DBH:	wires:	PIT SIZE	PAVERS:			
and angere come company and the desire and desired desired and an experience of the second community and an experi	اجرة الإدارة الكافئية في الإسلام الدورانية المستسبعة و	ika jigai ja ja jagani menemen jeura jeura menemen napun menempi menempi meninga katabah n	g. Till stade for all all the stade commences on the same browning in the first stade on a separation	managang sikanggang kinagang menangkang menanggang menanggang menangkang menangkang menangkang menangkang mena		2000 <b>- 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 -</b> Tananananananananananananananananananan			
LOCATION:	تستد سر دانسته خشانه وسواقا و داره هی	aranan marana ka marana arana ar	- And the state of	WORKTYPE	TREE CONDITION:	SEASON:			
DESCRIPTION OF WORK NEEDE	D BELOW:	SPECIES:	Galiper/ DB	H: WIRES:	PIT SIZE:	PAVERS:			
	aan oo	Topic and the second se	ettir operijanija adminimi manija ausminimi seti saudi davidišta diki di seti tip store timi	and an angular Theorem is a second and a second and a second and a second as a second as a second as a second		ng (pang Bindahaha) na pagkanan na katanan na			
LOCATION:	B (SERVICE) in the confidence of the service of the	en personal de la companya de la co		WORK TYPE:	TREE CONDITION:	SEASON:			

Attachment D

### ATTACHMENT D: LIST OF SUBCONTRACTORS

### **General Contractor:**

JT Cleary, Inc. 100 Red Schoolhouse Rd, Ste A-12 Chestnut Ridge, NY 10977 Office: (845)352-1099

### **Demolition Subcontractor:**

Hudson Valley Environmental 1622 Beaver Dam Road Point Pleasant, NJ 08742 Office: (845) 249-1987

### **Mechanical Subcontractor:**

F&G Mechanical, Inc. 24-37 46th St. Long Island City, NY 11103 Office: (201)864-3580

### **Electrical Subcontractor:**

Welsbach Electric Corp. 111-01 14th Avenue College Point, NY 11356 Office: (718)670-7900

# MUNICIPAL BUILDING CONSULTANTS, INC.

BUILDING CODE

ZONING

August 18, 2015

Ms. Denise Shanks-Brown
Construction Permits Department
City of New York Parks & Recreation
Capital Projects
Olmsted Center
Flushing Meadows-Corona Park
Flushing, NY 11368

Re: Request for Permit to Perform Work on Park Property

1310 Paerdegat Avenue North

Reconstruction of the Paerdegat Basin Dock


Dear Mr. Shanks-Brown:

Please find the attached correspondence in response to your request for additional information regarding the above referenced project.

Sincerely,

Brittany Micheline Project Manager

attachments



# **P-P PERMIT**

To plant or perform work on or near all street and park trees

Parks <u>will not</u> issue a permit without an application.

An associated Tree Permit Work Order(s) must accompany this Permit at all times.

Type of tree							
work permitted: ☐ PRUNING # TREES ☐ Excavate # TREES ☐ ☑ PROTECT # TREES <u>see plan</u> ☐ Transplant # TREES							
Other #TREES							
PERMIT NO.         Z-501         DATE VALID 12/15/15         DATE EXPIRES 6/15/16           APPLICATION NO.         N/A         PROJECT / DOB BIS NO.         N/A           # PAGES ATTACHED         2         PERMIT APPROVED BY         BOROUGH FORESTER MANAGER / SEMIOR FORESTER							
THIS PERMIT IS ISSUED TO:							
NAME: WILLIAM RYAN TEL. NO. 516-545-2586 FAX. 516-545-2582  COMPANY NAME/AGENCY: NATIONAL GRID							
MAILING ADDRESS 175 EAST OLD COUNTRY ROAD, HICKSVILLE, NY ZIP CODE 11801 EMAIL WILLIAM.RYAN@NATIONALGRID.COM							
TO PLANT AND / OR PERFORM WORK ON OR NEAR STREET / PARK TREES BY:							
TREE WORK ENTITY NAME TEL NO							
TREE WORK ENTITY ADDRESS ZIP CODE							
WORK LOCATION:							
STREET ADDRESS 1310 PAERDEGAT AVE NORTH							
CROSS STREETS PAERDEGAT 7 ST / PAERDEGAT 12 ST BOROUGH BROOKLYN							
DEPARTMENT OF BUILDINGS BIS NUMBER (N/A if not applicable) N/A PROJECT NAME STAGING FOR DOCK REPLACEMENT							
TROSECT NAME STAGING FOR DUCK REPLACEMENT							
<ul> <li>Time frame. This Permit is valid for the time period specified above. Trees can only be planted between March 1st and May 31st or October 1st and December 31st. If the Permittee misses the time frame, s/he must reapply. This Permit may be revoked at any time.</li> <li>Notification. The relevant forestry office must be notified at least 24 hours prior to the start of tree work (see phone numbers below).</li> <li>Proof of permission. The original Permit and attached Tree Permit Work Order(s) must be present on site when the approved work is being performed—no copies are accepted.</li> <li>Standards. Work under this Permit—described on the attached Tree Permit Work Order(s)—must be done in accordance with Parks Department Standards, which are summarized on the reverse page. Complete Parks Standards are available from the forestry offices. It is the responsibility of the Permittee to read and understand the complete description of Parks Standards.</li> <li>Parks reserves the right to deny a Permit to any contractor or entity in poor standing with the Agency. In order to stay in good standing our standards must be followed or the landscaping company (tree work entity) will be denied any Agency permits for a period of 12 months.</li> <li>Planting Guarantee. Applicants for Iree planting permits are responsible for the trees for a 2 year guarantee period if no tree work entity information is given. Parks Inspects after 2 years and all trees must be in excellent condition at this time. If trees are not in excellent condition you will be required to complete a punch list.</li> <li>Liability. All tree work shall be performed without cost to Parks. The holder of this Permit agrees to hold the City of New York and the Department of Parks free from all liability for damage to persons or property, however caused, through the exercise of this Permit.</li> <li>Restitution. Any tree work improperty performed or otherwise not in accordance with Parks Standards and Specifications will be su</li></ul>							
below for the reason.							
Due to zoning regulations,tree(s) must still be planted. You are required to reapply for a tree planting permit in an alternate location. Parks will issue you an off-site permit within 30 days of receipt of a valid application.							
Tree planting was DENIED because one or more of the following obstructions were found upon inspection based on New York City Department of Parks and Recreation Planting Standards:    Water valve							
Other							

#### NYC DEPARTMENT OF PARKS & RECREATION - SUMMARY OF TREE WORK STANDARDS\*

#### PRUNE

The Permittee shall prune trees in accordance with accepted arboricultural practices, to the satisfaction of Parks. Due to the Asian longhorned beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in state and federal quarantine regulations. In order to reduce susceptibility to Dutch elm disease, all elm trees shall only be pruned between November 1st and March 31st, except if so directed by Parks. Where appropriate, the Permittee shall lower any branch using ropes that would otherwise injure the tree or other property when falling. Where there is restricted access, or where trees are taller than the working height of a bucket, it may be necessary for trees to be pruned using ropes and saddles. The use of hydraulic limb loppers or climbing spikes is prohibited. The Permittee shall be liable for any and all damage to trees, plants, and other growth, as well as real property and vehicles.

As directed by the Borough Forestry Manager or the designated representative, pruning shall consist of the removal of dead, broken, damaged (storm- or otherwise), fungus-or insect-infected limbs; dead or decaying stubs; suckers; and all other undesirable growth. Any structurally weak, decayed trunk or branch, or split crotch or branch, shall be removed. The Permittee shall remove all crossed or rubbing branches where practicable so that the removal will not leave large holes in the general outline of the tree. Prune all branches six to twelve feet (6'-12') from buildings, or as directed by the Borough Forestry Manager. Excessive pruning is prohibited. All pruning shall be done to a lateral branch or branch attachment point where possible. All limbs one inch (1") in diameter (the size of a quarter) and over must be pre-cut to prevent splitting and / or bark rips. All cuts shall be made to the top of the branch collar so that healing can readily start under normal conditions. Do not leave stubs or make flush cuts. Injured areas where healing is not taking place properly may be bark traced in accordance with accepted arboricultural practices, if directed. Cuts that may prevent normal sap flow are not to be made. In lifting bottom branches of trees for under clearance, care should be given to the symmetrical appearance of the tree.

#### 2. EXCAVATE

Extreme care must be exercised in removing concrete or asphalt within the tree protection zone, and paving pieces must be lifted rather than dragged. Any excavation shall be done by hand, pneumatic excavation, or micro-tunneling. Trenching shall not occur within the tree protection zone. Roots over one inch (1") in diameter shall not be cut without the written permission of Parks, either inside or outside of the tree protection zone. The excavated area shall be backfilled immediately, or the roots shall be kept constantly moist with burdap covered with white plastic until backfill is complete, up to a maximum of forty-eight (48) hours. Burdap shall be checked a minimum of two (2) times a day, at least once in the morning and once in the afternoon. If directed, soaker hoses shall be installed to facilitate properly moist conditions of excavated areas. Planting beds that are installed within tree protection zones can only be done with the written permission of Parks and the presence of an Arborist. Other plants shall not be placed within three (3) feet of an existing tree trunk.

#### 3. MANAGE PESTS

Pesticide applications shall be done only for the control of specific diseases or insects, with the proper materials in the necessary strength, and applied at the proper time to obtain the desired control. All spraying practices shall conform to State and Federal regulations. A professional possessing the State pesticide applicator license must perform the application. The Department of Environmental Conservation (DEC) can provide the most up-to-date guidelines and requirements on pesticide application, storage, and disposal. Suitable precautions shall be taken to warm the public that spraying is being done and to protect them.

#### 4. INSTALL DECORATIONS

Decorations may only be affixed between November and February, and they must be removed by the beginning of March. In addition, they must not be attached by drilling or hammering into the bark.

#### 5. PROTECT / WORK ADJACENT TO

To protect trees during construction, all work must follow Parks provisions for tree protection. This includes guidelines for soil protection, erosion control, overhead clearance, excavation and trenching, irrigation, and water runoff. In addition, the following tree protective barriers must be implemented: a twelve-inch (12") layer of mulch covered by interlocking high-density polyethylene mats under the tree canopy, tree guards with tree trunk wraps, fencing along the perimeter of tree protection zones, and signage clearly indicating protected areas. No encroachment of the designated tree protection zones shall occur without the written permission of Parks, and without the on-site presence of a Parks representative or an approved arborist. If encroachment is permitted, preventative measures must be employed to minimize damage. At the completion of the construction project and in response to field conditions, several site restoration / ritigation measures may be required by the contractor as specified in the tree protection plan or by Parks directly. These measures shall be assumed at the expense of the Permittee and shall not be done without the approval of Parks.

#### 6. PLANT

Parks expects the Permittee to propose the largest pits possible appropriate to the sites, and Parks has the right to increase the size of the pits. The permitted work consists of excavating all tree pits, planting, and maintaining new trees of the type and size designated on the approved fist. Tree diameter shall be at least two and a half inches (2.5') measured at six inches (6') from the ground and no larger than three and a half inches (3.5') in diameter, unless otherwise authorized by Parks. They shall have normal, well developed branches and a fibrous root system. They shall be sound, healthy, vigorous trees, free from defects. No nylon burlap or rope shall be permitted around the root ball. No tree trunks shall be wrapped. All nursery tags and protective wrapping must be removed prior to planting. Crowns of young trees shall not be cut back to compensate for root loss. At the time of planting, the root collar shall not be burled and the soil around each tree shall be thoroughly saturated with at least twenty (20) gallons of water. A three-inch (3') bark mulch layer shall be applied as a ground cover to the surface of all planting beds at the time of planting, except directly around the root flare. The Permittee shall be liable for any damages to property due to planting operations, and all areas disturbed shall be restored to their original condition. All trees shall be guaranteed for 2 years. The Parks Department no longer Issues permits to plant Flowering Pear, *Pyrus calieryana*. For a complete list of species restrictions, please visit the Parks Department which is the parks Department butto://www.nyc.gov/parks.Please refer to Parks' Tree Planting Standards for complete guidelines: http://www.nyc.gov/parks.Please refer to Parks' Tree Planting Standards for complete guidelines:

#### 7. REMOVE STUMP

See Parks Standards for tree removal below.

#### 8. REMOVE TREE

All trees must be topped and timbed prior to felling. The Permittee must carefully protect against damage to all existing trees (including live roots), plants, curbs, sidewalks, utilities, and other features to remain. Stumps and all surface roots shall be removed or ground to a minimum depth of twenty four inches (24") below grade. During stump grinding operations, plywood must be used to protect adjacent vehicles, real property, and pedestrians. The excavated area must be filled only with topsoil backfill material that meets Parks specifications. The topsoil shall be firmly tamped every six inches (6") in the backfill process and mounded to no more than three inches (3") above the existing grade to account for further setting. All paved areas, parking areas, lawns, and sidewalks that have been disturbed by tree removal must be cleared of fallen branches and restored to original condition. Due to the Asian longhorned beetle (ALB) infestation, the contractor must be certified to work in the ALB quarantine zone and will be required to chip all debris generated in the course of tree removal as set forth in State and Federal quarantine regulations.

#### 9. TRANSPLANT / RELOCATE

Unless otherwise specified, all materials, workmanship, and requirements shall conform with applicable provisions of Parks' Street Tree Ptanting Guidelines (see Planting Specifications, above). No transplanting shall be done except in the presence of the Borough Forestry Manager or a representative. The Permittee shall transplant trees only up to four-inch (4") caliper unless otherwise directed by Parks. All precautions customary in good trade practice shall be taken in preparing plants for moving, and workmanship that fails to meet the highest standards will be rejected. All plants shall be dug immediately before moving unless otherwise directed. All plants shall be dug to retain as many fibrous roots as possible. Plants shall be balled and burlapped, having a solid ball of earth of minimum specified size according to the most recent American Association of Nurserymen Standards and securely held in place by burlap and sisal twine. All rejected material shall be immediately removed from the site and replaced with acceptable material at no additional cost to Parks.

#### 10. OTHER


All other work on or around City tree(s) must be done in accordance with Parks Department Standards, including, but not limited to, air-spading, injecting pressurized water, applying anti-transplants, mulching / vertical mulching / radial trenching, fertilizing, modifying soil, implanting / micro-injecting, tree cabling / bracing, affixing tree guards / lightning protection rods, applying plant growth regulators, and investigating decay / root collar. The appropriate forestry office must be notified at least 24 hours prior to the start of tree work.



## **P-W Tree Permit Work Order**

To accompany any permit for tree planting or tree work

PERMITTEE: THIS	WORK O	RDER IS INVALID WITHOU	JT AN ASSC	CIATED TRI	EE WORK PERM	IT			
		ork order must be prepared p nitted work is finished.	orior to issuir	g a permit. Th	ie Inspector's Rep	oort must be			
Type of tree	☐ REMOVE	TREE QTY, DON-SITE PLANTI	NG: TREE QTY.	OFF-SITE PL	ANTING: TREE QTY.				
work permitted:	☐ PRUNE:	TREE QTY D EXCAVATE: QTY	■ PROTEC	T: TREE QTY. <u>SEE P</u>	LAN TRANSPLANT	TREE QTY.			
		: TREE/QTY.							
		, medu,							
APPLICATION NO.:	N/A	DATE VA	LID: <u>N/A</u>	DATE EXPIRES:	6/15/15				
SERVICE REQUEST NO.: N/A PROJECT / DOB JOB NO.: N/A									
INSPECTED BY: BENJAMIN OSBORNE PAGE 1 OF 1 PAGES									
INSPECTION DATE: _11/2	24/15	WORK	ORDER APPRO		ROUGH FORESTRY MANAGE	R			
		ch tree that requires work. Make su							
Nork Type Codes: Please refer 1. prune; 2. excavate; 3. manage 10. other (specify in description but Free Condition Codes: E. excell	ons: http://w to the accompar pests; 4. install elow) ent; G. good; F.	ww.nycgovparks.org/sub_permits_ nying Permit for a summary of Parks' Tree Note decorations; 5. protect / work adjacent to; 6 fair; P. poor; D. dead; S. stump *); Sm. Summer (May 1st –September 30th	Vork Standards, . plant; 7. remove st	ump; 8. remove tree;	9. transplant				
LOCATION: 1310 PARDEGAT AV		WORK TYPE: 5	TREE CONDITION: VARIOUS	SEASON N/A					
DESCRIPTION OF WORK NEED	ESCRIPTION OF WORK NEEDED BELOW: SPECIES; VARIOUS			WIRES: N/A	PIT SIZE:	PAVERS: NO			
	OR ALL TREES: Plant 1 2.5-3" caliper tree(s). Remove top 2/3 of the burlap & wire basket. Expose root flare level to sidewalk. Add 20 gallons of water to each ee when planting. Use approved materials for planting, staking, and mulch. Excavate entire tree pit to size noted and replace with new soil to specifications.								
LOCATION:				WORK TYPE:	TREE CONDITION:	SEASON:			
DESCRIPTION OF WORK NEED	ED BELOW;	SPECIES:	DBH:	WIRES	PIT SIZE	PAVERS;			
LOCATION: WORK TYPE: TREE CONDITION: SEASON									
DESCRIPTION OF WORK NEED	ED BELOW	SPECIES:	Caliper/ DBH:	WIRES:	PIT SIZE:	PAVERS:			
LOCATION		Parities and Parit	waternoon to the control of the cont	WORK TYPE	TREE CONDITION:	SEASON			
DESCRIPTION OF WORK NEED	ED BELOW:	SPECIES:	Caliper/ DBH:	WIRES:	PIT SIZE:	PAVERS:			
					20				



# **Appendix C**

**Community Air Monitoring Plan Reports** 

Borough of Brookyn, New York, NY

Date	2/17/2016						
Weather	40s-50s rainy, east wind						
GEI staff onsite		Steve Nyczak					
Dust moni	toring equip	ment zero checked? Yes					
Site Activit	ties	cutting and removing floating dock material with dust controlled reciprocatir					
floating do	cks to launch	pad, where excavator could pick them up and carry them to dry pad					
	Poch	once Level: $100  \text{ug/m}^3$					

150 ug/m<sup>3</sup>

**Action Level:** 

Date	Start	End	15-min average	Remarks	Unit Serial number
2/17/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )		
1	8:01	8:15	0.043	downwind	8530113614
	8:06	8:20	0.042	upwind	8530095308
2	9:00	9:15	0.024	downwind	8530113614
	9:03	9:18	0.023	upwind	8530095308
3	10:01	10:15	0.029	downwind	8530113614
	10:03	10:17	0.026	upwind	8530095308
4	12:23	12:37	0.02	downwind	8530113614
	12:26	12:40	0.021	upwind	8530095308
5	13:02	13:16	0.016	downwind	8530113614
	13:05	13:19	0.018	upwind	8530095308
6	14:02	14:16	0.017	downwind	8530113614
	14:04	14:18	0.018	upwind	8530095308
7	15:00	15:15	0.017	downwind	8530113614
	15:03	15:17	0.019	upwind	8530095308

Date	2/18/2016					
Weather	40s, sunny, clear, NW wind 0-10 mph					
GEI staff onsite		Steve Nyczak				
Dust monito	nent zero checked? Yes					
Site Activiti	es	cutting and removing floating dock material with dust controlled reciprocating				
floating doc	ks to launch	pad, where excavator could pick them up and carry them to dry pad				
set up turbi	dity curtain,	began pulling wood posts with crane on barge				

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number
2/18/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )		
1	8:04	8:18	0.012	downwind	8530113614
	8:09	8:23	0.008	upwind	8530095308
2	8:59	9:13	0.014	downwind	8530113614
	9:02	9:16	0.009	upwind	8530095308
3	10:01	10:15	0.014	downwind	8530113614
	10:04	10:18	0.007	upwind	8530095308
4	11:03	11:17	0.01	downwind	8530113614
	11:06	11:17	0.008	upwind	8530095308
5	12:04	12:18	0.008	downwind	8530113614
	12:06	12:20	0.005	upwind	8530095308
6	13:01	13:15	0.006	downwind	8530113614
	13:03	13:19	0.006	upwind	8530095308
7	13:59	14:13	0.006	downwind	8530113614
	14:01	14:15	0.006	upwind	8530095308
8	14:58	15:12	0.006	downwind	8530113614
	15:01	15:15	0.005	upwind	8530095308

Date	2/19/2016					
Weather	30s, sunny, clear, SE wind 0-10 mph					
GEI staff onsite		teve Nyczak				
Dust monit	toring equipr	ment zero checked? Yes				
Site Activit	ies	cutting and removing floating dock material with dust controlled reciprocatin				
floating do	cks to launch	pad, where excavator could pick them up and carry them to dry pad				
set up turbidity curtain,		pulled wood posts with crane on barge, repositioned crane as necessary				
_						

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number
2/19/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )		
1	7:35	7:49	0.015	South-14	8530113614
	7:40	7:54	0.012	North-08	8530095308
2	8:36	8:50	0.01	South-14	8530113614
	8:39	8:53	0.01	North-08	8530095308
3	9:28	9:42	0.01	South-14	8530113614
	9:30	9:44	0.013	North-08	8530095308
4	10:21	10:35	0.005	South-14	8530113614
	10:24	10:38	0.011	North-08	8530095308
5	11:28	11:42	0.002	South-14	8530113614
	11:31	11:45	0.009	North-08	8530095308
6	12:39	12:53	0	South-14	8530113614
	12:42	12:56	0.01	North-08	8530095308
7	13:29	13:43	0.012	South-14	8530113614
	13:31	13:45	0.007	North-08	8530095308
8	14:49	15:03	0.011	South-14	8530113614
	14:51	15:05	0.008	North-08	8530095308

Date	2/22/2016						
Weather	50s, sunny,	50s, sunny, clear, SE wind (AM) NW wind (PM) 0-10 mph					
GEI staff onsite		Steve Nyczak					
Dust monit	oring equipr	nent zero checked? Yes					
Site Activiti	es	cutting and removing floating dock material with dust controlled reciprocating sa					
floating doc	loating docks to launch pad, where excavator could pick them up and carry them to dry pad						
set up turbidity curtain, pulled wood posts with crane on barge, repositioned crane as necessary							

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
2/22/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	8:27	8:41	0.01	South-14	8530113614	
	8:32	8:46	0.08	North-08	8530095308	
2	9:13	9:29	0.01	South-14	8530113614	
	9:15	9:29	0.006	North-08	8530095308	
3	9:48	10:04	0.013	South-14	8530113614	
	9:53	10:07	0.009	North-08	8530095308	
4	11:05	11:19	0.019	South-14	8530113614	
	11:08	11:22	0.012	North-08	8530095308	
5	12:02	12:16	0.015	South-14	8530113614	
	12:06	12:20	0.012	North-08	8530095308	
6	13:14	13:28	0.019	South-14	8530113614	
	13:16	13:30	0.017	North-08	8530095308	
7	14:03	14:17	0.019	South-14	8530113614	
	14:05	14:19	0.025	North-08	8530095308	spike at 0.047
8	14:45	14:59	0.021	South-14	8530113614	
	14:48	15:02	0.018	North-08	8530095308	

Date						
Weather						
GEI staff onsite		Steve Nyczak				
Dust moni	toring equip	ment zero checked? Yes				
Site Activities		cutting and removing floating dock material with dust controlled reciprocating sav				
floating do	cks to launcl	pad, where excavator could pick them up and carry them to dry pad				
set up turb	idity curtain	, pulled wood posts with crane on barge, repositioned crane as necessary				

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
2/23/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:51	8:05	0.021	South-14	8530113614	
	7:56	8:10	0.017	North-08	8530095308	
2	9:05	9:19	0.008	South-14	8530113614	
	9:08	9:22	0.014	North-08	8530095308	
3	10:03	10:17	0.007	South-14	8530113614	
	10:05	10:19	0.013	North-08	8530095308	
4	11:11	11:25	0.006	South-14	8530113614	
	11:14	11:28	0.011	North-08	8530095308	
5	12:25	12:39	0.008	South-14	8530113614	
	12:28	12:42	0.018	North-08	8530095308	
6	13:09	13:23	0.009	South-14	8530113614	
	13:11	13:27	0.014	North-08	8530095308	
7	14:01	14:16	0.01	South-14	8530113614	
	14:04	14:20	0.016	North-08	8530095308	
8	14:43	14:57	0.008	South-14	8530113614	
	14:44	14:59	0.013	North-08	8530095308	
					-	
					-	
					-	
					3	

Date	2/24/2016						
Weather	40s, cloudy, rainy, E and SE wind 5-20 mph						
GEI staff on	site	Steve Nyczak					
<b>Dust monit</b>	oring equipr	ment zero checked? Yes					
Site Activiti	ies	cutting and removing floating dock material with dust controlled reciprocating sa					
floating dod	cks to launch	pad, where excavator could pick them up and carry them to dry pad					
set up turbi	dity curtain,	pulled wood posts with crane on barge, repositioned crane as necessary					
truck is load	dad with was	te material to be halued to landfill					

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial numb	er
2/24/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:13	7:27	0.02	South-14	8530113614	
	7:16	7:30	0.014	North-08	8530095308	
2	8:09	8:24	0.031	South-14	8530113614	
	8:07	8:22	0.022	North-08	8530095308	
3	9:06	9:21	0.031	South-14	8530113614	
	9:09	9:24	0.025	North-08	8530095308	
4	10:08	10:23	0.037	South-14	8530113614	
	10:11	10:26	0.028	North-08	8530095308	
5	11:32	11:47	0.017	South-14	8530113614	
	11:34	11:49	0.012	North-08	8530095308	
6	12:38	12:53	0.021	South-14	8530113614	
	12:41	12:56	0.018	North-08	8530095308	
7	13:38	13:53	0.021	South-14	8530113614	deconstruction
	13:38	13:53	0.017	North-08	8530095308	activity
				South-14	8530113614	stopped early
				North-08	8530095308	for bad weather

Date	2/25/2016				
Weather 50s/ clear and sunny					
GEI staff onsite		Steve Nyczak			
Dust moni	toring equip	ment zero checked? Yes			
Site Activi	ties	cutting and removing floating dock material with dust controlled reciprocating sav			
floating do	cks to launch	pad, where excavator could pick them up and carry them to dry pad			
set up turk	oidity curtain	, pulled wood posts with crane on barge, repositioned crane as necessary			
·	·				

Respo	onse Level:	100 ug/m <sup>3</sup>
Ac	tion Level:	150 ug/m <sup>3</sup>

Date	Start	End	15-min average	Remarks	Unit Serial number	
2/25/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:26	7:41	0.047	South-14	8530113614	
	7:31	7:46	0.041	North-08	8530095308	
2	8:17	8:32	0.021	South-14	8530113614	
	8:20	8:35	0.021	North-08	8530095308	
3	8:52	9:07	0.009	South-14	8530113614	
	8:54	9:09	0.012	North-08	8530095308	
4	10:00	10:15	0.006	South-14	8530113614	
	10:02	10:17	0.004	North-08	8530095308	
5	10:54	11:09	0.007	South-14	8530113614	
	10:56	11:11	0.005	North-08	8530095308	
6	11:59	12:14	0.006	South-14	8530113614	construction break
	12:01	12:16	0.005	North-08	8530095308	lunch
7	12:56	1:11	0.008	South-14	8530113614	
	12:58	1:13	0.005	North-08	8530095308	
8	2:01	2:16	0.011	South-14	8530113614	
	2:03	2:18	0.008	North-08	8530095308	
9	2:44	2:59	0.008	South-14	8530113614	
	2:46	3:01	0.007	North-08	8530095308	

Date	2/26/2016 30-40s/ clear and sunny/ NW wind 5-25 mph						
Weather							
GEI staff onsite		Steve Nyczak					
Dust moni	toring equi	oment zero checked? Yes					
Site Activit	ties	no activity water today due to higher winds and waves					
moving wa	iste dock m	aterial to dry pad and loading dump trucks for off site disposal					
•	Ros	nonse Level: 100 ug/m³					

Response Level:	$100 \text{ ug/m}^3$
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number
2/26/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )		
1	7:54	8:09	0.014	South-14	8530113614
	7:52	8:07	0.006	North-08	8530095308
2	9:04	9:19	0.016	South-14	8530113614
	9:06	9:21	0.004	North-08	8530095308
3	10:05	10:20	0.013	South-14	8530113614
	10:05	10:20	0.005	North-08	8530095308
4	11:05	11:20	0.013	South-14	8530113614
	11:07	11:22	0.003	North-08	8530095308
5	12:06	12:21	0.01	South-14	8530113614
	12:08	12:23	0.004	North-08	8530095308
6	13:01	13:16	0.007	South-14	8530113614
	13:04	13:19		North-08	8530095308
7	14:07	14:22	0.01	South-14	8530113614
	14:09	14:24	0.004	North-08	8530095308

Date	2/29/2016	
Weather	50s/ clear a	and sunny /some rain/ NW and W wind 5-20 mph
GEI staff onsite		Steve Nyczak
Dust moni	toring equip	ment zero checked? Yes
Site Activities		dock deconstruction, piling waste material on dry pad

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
2/29/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:25	7:40	0.037	South-14	8530113614	
_	7:31	7:46	0.026	North-08	8530095308	
2	8:50	9:05	0.031	South-14	8530113614	
	8:50	9:05	0.023	North-08	8530095308	
3	9:54	10:09	0.034	South-14	8530113614	
	9:56	10:11	0.022	North-08	8530095308	
4	11:47	12:02	0.038	South-14	8530113614	
	11:47	12:02	0.024	North-08	8530095308	
5	12:16	12:31	0.035	South-14	8530113614	
	12:18	12:33	0.025	North-08	8530095308	
6	13:08	13:23	0.037	South-14	8530113614	
	13:09	13:24	0.023	North-08	8530095308	
7	13:57	14:12	0.025	South-14	8530113614	
	13:57	14:12	0.016	North-08	8530095308	
8	14:50	15:05	0.016	South-14	8530113614	
	14:52	15:07	0.009	North-08	8530095308	

Date	3/1/20	016	
Weather	40s-50/ d	clear and sunny/ 5-15 mph E and NE	
GEI staff onsite		Steve Nyczak	
Dust moni	toring equ	uipment zero checked? Yes	
Site Activities		dock deconstruction, piling waste material on dry pad	
		. 2	

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial numbe	r
3/1/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:20	7:35	0.033	South-14	8530113614	
	7:26	7:41	0.02	North-08	8530095308	
2	8:25	8:40	0.024	South-14	8530113614	
	8:25	8:40	0.021	North-08	8530095308	
3	9:25	9:40	0.019	South-14	8530113614	
	9:27	9:42	0.018	North-08	8530095308	
4	10:13	10:28	0.015	South-14	8530113614	
	10:14	10:29	0.016	North-08	8530095308	
5	11:15	11:30	0.01	South-14	8530113614	
	11:17	11:32	0.012	North-08	8530095308	
6	12:18	12:33	0.008	South-14	8530113614	
	12:20	12:35	0.011	North-08	8530095308	
7	13:28	13:43	0.003	South-14	8530113614	
	13:30	13:45	0.018	North-08	8530095308	
8	14:13	14:28	0.003	South-14	8530113614	
	14:15	14:30	0.014	North-08	8530095308	
9	14:45	15:00	0.003	South-14	8530113614	
	14:47	15:02	0.023	North-08	8530095308	

Date	3/2/2	016
Weather	40s-50/	clear-sunny-cloudy/ W and NW wind 10-30 mph
GEI staff o	nsite	Steve Nyczak
Dust moni	itoring eq	uipment zero checked? Yes
Site Activities		piling waste material on dry pad, too windy for work in water
	R	esponse Level: 100 ug/m <sup>3</sup>

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number
3/2/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )		
1	11:53	12:08	0.006	South-14	8530113614
•	11:50	12:05	0.006	North-08	8530095308
2	12:24	12:39	0.009	South-14	8530113614
	12:26	12:41	0.006	North-08	8530095308
3	13:11	13:26	0.007	South-14	8530113614
	13:13	13:28	0.005	North-08	8530095308
4	13:44	13:59	0.015	South-14	8530113614
	13:46	14:01	0.005	North-08	8530095308
5	14:23	14:38	0.01	South-14	8530113614
	14:25	14:40	0.005	North-08	8530095308
6	14:48	15:03	0.011	South-14	8530113614
	14:50	15:05	0.006	North-08	8530095308

Date	3/3/20	016	
Weather	20s-30/	clear-sunny-cloudy/ W and NW wind 5-15 mph	
GEI staff onsite		Steve Nyczak	
Dust moni	toring equ	uipment zero checked? Yes	
C' A	•		
Site Activities <u>p</u>		piling waste material on dry pad	
stacking pi	lings on la	nd from barge, removing the last of the pilings	
	-		

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/3/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:41	7:56	0.043	South-14	8530113614	
	7:39	7:54	0.007	North-08	8530095308	
2	8:26	8:41	0.051	South-14	8530113614	
	8:28	8:43	0.009	North-08	8530095308	
3	9:38	9:53	0.046	South-14	8530113614	
	9:40	9:55	0.008	North-08	8530095308	
4	10:34	10:49	0.043	South-14	8530113614	
	10:36	10:51	0.007	North-08	8530095308	
5	12:00	12:15	0.041	South-14	8530113614	
	12:02	12:17	0.006	North-08	8530095308	
6	12:26	12:41	0.039	South-14	8530113614	
	12:28	12:43	0.006	North-08	8530095308	
7	13:37	13:52	0.04	South-14	8530113614	
	13:39	13:54	0.006	North-08	8530095308	
8	14:33	14:48	0.04	South-14	8530113614	
	14:36	14:51	0.007	North-08	8530095308	

Date	3/4/20	16	
Weather	20s-30/s	snowing and cloudy/ W and NW wind 5-15 mph	
GEI staff onsite		Steve Nyczak	
Dust moni	toring equ	ripment zero checked? Yes	
Site Activi	ties	consolidating waste material on dry pad	
loading tru	icks with w	vaste docks for transportaion to haz-waste landfill	
		·	

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/4/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:10	7:25	0.044	South-14	8530113614	loading trucks
	7:17	7:32	0.034	North-08	8530095308	
2	8:25	8:40	0.036	South-14	8530113614	loading trucks
	8:27	8:42	0.031	North-08	8530095308	
3	9:32	9:47	0.045	South-14	8530113614	loading trucks
	9:34	9:49	0.03	North-08	8530095308	
4	10:46	11:01	0.02	South-14	8530113614	loading trucks
	10:48	11:03	0.023	North-08	8530095308	
5	11:40	11:55	0.025	South-14	8530113614	
	11:42	11:57	0.024	North-08	8530095308	
6	12:34	12:49	0.02	South-14	8530113614	crew on lunch break
	12:36	12:51	0.021	North-08	8530095308	
7	13:33	13:48	0.013	South-14	8530113614	
	13:35	13:50	0.011	North-08	8530095308	
8	14:27	14:42	0.011	South-14	8530113614	
	14:29	14:44	0.015	North-08	8530095308	
		_				
		_				
		_				

Date	3/7/2016	
Weather	40s-50s/cle	ear and sunny/ SW and W wind 5-15 mph
GEI staff onsite		Steve Nyczak
Dust moni	itoring equip	ment zero checked? Yes
Site Activities		consolidating waste material on dry pad

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	s Unit Serial number	
3/7/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:25	7:40	0.08	South-14	8530113614	
	7:29	7:44	0.068	North-08	8530095308	
2	8:32	8:47	0.1	South-14	8530113614	
	8:35	8:50	0.078	North-08	8530095308	
3	9:37	9:52	0.097	South-14	8530113614	
	9:39	9:54	0.078	North-08	8530095308	
4	10:21	10:36	0.081	South-14	8530113614	
	10:23	10:38	0.065	North-08	8530095308	
5	11:36	11:51	0.07	South-14	8530113614	
	11:43	11:58	0.061	North-08	8530095308	
6	12:49	13:04	0.044	South-14	8530113614	
	12:51	13:06	0.036	North-08	8530095308	
7	13:27	13:42	0.039	South-14	8530113614	
	13:30	13:45	0.031	North-08	8530095308	
8	14:47	15:02	0.044	South-14	8530113614	
	14:49	15:04	0.032	North-08	8530095308	

Date	3/8/20	016	
Weather	50s/ clea	ar and sunny/ S wind 0-5 mph	
GEI staff o	nsite	Steve Nyczak	
Dust moni	toring equ	uipment zero checked? Yes	
Site Activit	ties	consolidating waste material on dry pad	
loading tru	cks with v	waste docks for transportaion to haz-waste landfill	

Response Level:	100 ug/m <sup>3</sup>
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial num	ber
3/8/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:18	7:33	0.027	South-14	8530113614	loading trucks
	7:24	7:39	0.056	North-08	8530095308	
2	8:38	8:53	0.025	South-14	8530113614	loading trucks
	8:40	8:55	0.063	North-08	8530095308	
3	9:36	9:51	0.053	South-14	8530113614	loading trucks
	9:38	9:53	0.092	North-08	8530095308	
4	10:40	10:55	0.029	South-14	8530113614	
	10:36	10:51	0.09	North-08	8530095308	
5	11:08	11:23	0	South-14	8530113614	
	11:07	11:22	0.052	North-08	8530095308	
6	12:27	12:42	0.007	South-14	8530113614	crew on lunch break
	12:30	12:45	0.058	North-08	8530095308	
7	13:30	13:35	0.006	South-14	8530113614	
	13:33	13:38	0.057	North-08	8530095308	
8	14:41	14:56	0.009	South-14	8530113614	
	14:43	14:58	0.056	North-08	8530095308	

Date	3/9/201	5
Weather	70s/ clear	and sunny/ SW wind 0-10 mph
GEI staff onsite		Steve Nyczak
Dust moni	toring equi	oment zero checked? Yes
Site Activities		consolidating waste material on dry pad
	•	. 2

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/9/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	8:57		0.097	South-14	8530113614	
-	8:59		0.075	North-08	8530095308	
2	9:57		0.065	South-14	8530113614	coffee break
	9:59		0.055	North-08	8530095308	
3	10:59		0.085	South-14	8530113614	
	11:08		0.071	North-08	8530095308	
4	11:56		0.079	South-14	8530113614	
	11:58		0.069	North-08	8530095308	
5	13:00		0.035	South-14	8530113614	
	13:01		0.036	North-08	8530095308	
6	13:56		0.034	South-14	8530113614	
	13:58		0.036	North-08	8530095308	
7	14:34		0.038	South-14	8530113614	machine off-mainter
	14:36		0.037	North-08	8530095308	

Date	3/10/20	16	
Weather	70s/ clea		
GEI staff o	nsite	Steve Nyczak	_
Dust monit	toring equ	ripment zero checked? Yes	
Site Activit	ies	consolidating waste material on dry pad	
loading wa	ste mater	ial on trucks for offsite disposal	

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/10/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:47	8:02	0.061	South-14	8530113614	loading trucks
	7:50	8:05	0.048	North-08	8530095308	
2	8:48	9:03	0.05	South-14	8530113614	loading trucks
	8:49	9:04	0.041	North-08	8530095308	
3	9:19	9:34	0.048	South-14	8530113614	loading trucks
	9:21	9:36	0.041	North-08	8530095308	
4	10:14	10:29	0.046	South-14	8530113614	
	10:16	10:31	0.037	North-08	8530095308	
5	12:22	12:37	0.031	South-14	8530113614	lunch break
	12:24	12:39	0.034	North-08	8530095308	
6	13:16	13:31	0.031	South-14	8530113614	
	13:17	13:32	0.033	North-08	8530095308	
7	13:46	14:01	0.029	South-14	8530113614	
	13:47	14:02	0.032	North-08	8530095308	
8	14:31	14:46	0.025	South-14	8530113614	
	14:33	14:48	0.031	North-08	8530095308	

Borough of Brookyn, New York, NY

Date	3/11/2016	
Weather	60s/ clear a	nd sunny/ Nw and N wind 10-20 mph
GEI staff o	nsite	Steve Nyczak
Dust moni	toring equipr	nent zero checked? Yes
Site Activities		consolidating waste material on dry pad
	Respo	onse Level: 100 ug/m <sup>3</sup>

150 ug/m<sup>3</sup>

**Action Level:** 

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/11/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	8:09	8:24	0.012	South-14	8530113614	
	8:15	8:30	0.008	North-08	8530095308	
2	8:55	9:10	0.009	South-14	8530113614	
	8:58	9:13	0.005	North-08	8530095308	
3	10:02	10:17	0.013	South-14	8530113614	
	10:04	10:19	0.005	North-08	8530095308	
4	10:53	11:08	0.009	South-14	8530113614	
	10:55	11:10	0.005	North-08	8530095308	
5	12:03	12:18	0.009	South-14	8530113614	lunch break
	12:06	12:21	0.006	North-08	8530095308	
6	12:39	12:54	0.008	South-14	8530113614	
	12:43	12:58	0.007	North-08	8530095308	


Date	3/14/2016								
Weather	40s/ clear and sunny/ SE and E wind 10-20 mph								
GEI staff or	site	Steve Nyczak							
Dust monit	oring equip	ment zero checked? Yes							
Site Activiti	ies	consolidating waste material on dry pad							
loading was	ste material	on trucks for offsite disposal							
cleaning up	waste mate	rial from construction area							

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/14/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1				South-14	8530113614	loading trucks
-	8:26	8:41	0.014	North-08	8530095308	
2	9:07	9:22	0.013	South-14	8530113614	loading trucks
	9:09	9:24	0.014	North-08	8530095308	
3	10:21	10:36	0.016	South-14	8530113614	loading trucks
	10:21	10:36	0.017	North-08	8530095308	
4	11:06	11:21	0.014	South-14	8530113614	
	11:08	11:23	0.014	North-08	8530095308	
5	12:07	12:22	0.012	South-14	8530113614	lunch break
	12:09	12:24	0.012	North-08	8530095308	
6	13:01	13:16	0.009	South-14	8530113614	
	13:03	13:18	0.01	North-08	8530095308	
				South-14	8530113614	
				North-08	8530095308	
				South-14	8530113614	
				North-08	8530095308	

# Community Air Monitoring Plan Daily Data Sheet Paerdegat Basin Marinas and Docks Interim Remedial Measure National Grid Borough of Brookyn, New York, NY

#### Date



Remarks:

Date	3/14/2016								
Weather	40s/ clear and sunny/ SE and E wind 10-20 mph								
GEI staff or	site	Steve Nyczak							
Dust monit	oring equip	ment zero checked? Yes							
Site Activiti	ies	consolidating waste material on dry pad							
loading was	ste material	on trucks for offsite disposal							
cleaning up	waste mate	rial from construction area							

Response Level:	100 ug/m³
Action Level:	150 ug/m³

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/14/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1				South-14	8530113614	loading trucks
-	8:26	8:41	0.014	North-08	8530095308	
2	9:07	9:22	0.013	South-14	8530113614	loading trucks
	9:09	9:24	0.014	North-08	8530095308	
3	10:21	10:36	0.016	South-14	8530113614	loading trucks
	10:21	10:36	0.017	North-08	8530095308	
4	11:06	11:21	0.014	South-14	8530113614	
	11:08	11:23	0.014	North-08	8530095308	
5	12:07	12:22	0.012	South-14	8530113614	lunch break
	12:09	12:24	0.012	North-08	8530095308	
6	13:01	13:16	0.009	South-14	8530113614	
	13:03	13:18	0.01	North-08	8530095308	
				South-14	8530113614	
				North-08	8530095308	
				South-14	8530113614	
				North-08	8530095308	

Date	3/18/2016				
Weather 50s/ cloudy to s		to sunny/ N	W wind 5-20 mph		
GEI staff onsite		Steve Nycza	ak		
Dust monitoring equipment ze		nent zero ch	necked?	Yes	
Site Activit	ies	consolidati	ng waste material o		
loading was	ste material d	n trucks for	offsite disposal		
cleaning up	waste mater	rial from cor	nstruction area		
demolition	of old marina	a building			
construction of new docks and pilings			gs		
	Respo	nse Level:	100 ug/m³		
	Ac	tion Level:	150 ug/m <sup>3</sup>		

Date	Start	End	15-min average	Remarks	Unit Serial number	
3/18/2016	Time	Time	PM-10 (ug/m <sup>3</sup> )			
1	7:33	7:48	0.033	South-14	8530113614	loading trucks
-	7:37	7:52	0.008	North-08	8530095308	
2	8:03	8:18	0.022	South-14	8530113614	loading trucks
	8:05	8:20	0.008	North-08	8530095308	
3	8:36	8:51	0.007	South-14	8530113614	loading trucks
				North-08	8530095308	
4	9:28	9:43	0.003	South-14	8530113614	loading trucks
	9:27	9:42	0.007	North-08	8530095308	
5	10:02	10:17	0.002	South-14	8530113614	cleaning scraps
	10:04	10:19	0.006	North-08	8530095308	
						_
				_		
				_		

# **Appendix D**

**Turbidity Monitoring Reports** 



## Paerdegat Basin

# **Turbidity Monitoring Daily Testing Record**

Date: 2/16/2016

Monitoring Point	Location in water column	Depth	NTUs	Average	Additional Notes
800 AM	Upper	1 ft			
	Mid-column				
	Lower				
10:00AM	Upper	1 ft			
	Mid-column	3 ft	0	0	Total Depth of test point: 5 ft
	Lower				Measurement only for testing purposes
12:30PM	Upper	1 foot			
	Mid-column				
	Lower				
2:30PM	Upper	1 foot			
	Mid-column				
	Lower				

Reference	Location in	Depth	NTUs	Average	Additional Notes
Point	water column				
800 AM	Upper	1 foot			
	Mid-column				
	Lower				
10:00AM	Upper	1 foot			
	Mid-column				
	Lower				
12:30PM	Upper	1 foot			
	Mid-column				
	Lower				
2:30PM	Upper	1 foot			
	Mid-column				
	Lower				



## Paerdegat Basin

# **Turbidity Monitoring Daily Testing Record**

Date: 2/18/2016

Monitoring	Location in	Depth	NTUs	Average	Additional Notes
Point	water column				
9:45 AM	Upper	1 foot	0		Total depth of test point 10.5 feet
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
11:15 AM	Upper	1 foot	0		
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
1:30 PM	Upper	1 foot	0		
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
2:30 PM	Upper	1 foot	3.1		recalibrated
	Mid-column	5 foot	2.9		
	Lower	9 foot	3.0	3.0	

Reference	Location in	Depth	NTUs	Average	Additional Notes
Point	water column				
9:45 AM	Upper	1 foot	0		Depth of survey point 10.5 feet
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
11:15 AM	Upper	1 foot	0		
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
1:30PM	Upper	1 foot	0		
	Mid-column	5 foot	0		
	Lower	9 foot	0	0	
2:30PM	Upper	1 foot	3.1		recalibrated
	Mid-column	5 foot	2.2		
	Lower	9 foot	3.3	3.2	



Date: 2/19/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	2.0	1 foot	Sample 1	1.6	1 foot	
8:00AM	2.1	5 foot	8:00AM	2.1	5 foot	
10.5 ft.	2.2	9 foot	10.5 ft.	2.6	9 foot	
	Avg. 2.1			Avg. 2.1		
Sample 2	1.6	1 foot	Sample 2	1.8	1 foot	
10:00AM	2.4	5 foot	10:00AM	2.0	5 foot	
10.5 ft.	2.2	9 foot	10.5 ft.	2.2	9 foot	
	Avg. 2.066			Avg. 2.0		
Sample 3	2.5	1 foot	Sample 3	1.7	1 foot	
11:45 AM	2.8	5 foot	11:45 AM	2.3	5 foot	
10.5 ft.	2.8	9 foot	10.5 ft.	2.5	9 foot	
	Avg. 2.7			Avg. 2.166		
Sample 4	1.8	1 foot	Sample 4	2.1	1 foot	Mid channel
2:00 PM	1.3	5 foot	2:00 PM	2.0	6 foot	Barge repositioning
10.5 ft.	2.0	9 foot	12 ft.	1.9	10 foot	in progress
	Avg. 1.7			Avg. 2.0		
			Sample 5	1.8	1 foot	Upstream of work
			2:15 PM	2.1	6 foot	
			12 ft.	2.0	10 foot	
				Avg. 1.966		

Sample Number	Monitoring Point Average Value	Reference Point Average Value	Difference in Values	Exceeds Permissible Value?
1	2.1	2.1	0	No
2	2.066	2	0.066	No
3	2.7	2.166	0.534	No
4	1.7	2	-0.3	No

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)		
<10	Reference plus 20 NTUs		
11-20	Reference plus 15 NTUs		
>21	Reference plus 30% of reference		



Date: 2/22/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	1.0	1 ft.	Sample 1	1.3	1 ft.	
9:15AM	1.6	6 ft.	9:30AM	2.1	8 ft.	
12 ft.	1.9	10 ft.	17 ft.	2.2	15 ft.	
	Avg. 1.5			Avg. 1.93		
Sample 2	1.3	1 ft.	Sample 2	0.9	1 foot	
11:45 AM	1.3	5 ft.	11:50 AM	1.1	7 foot	
12 ft.	1.4	10 ft.	16 ft.	2.1	12 foot	
	Avg. 1.333			Avg. 1.366		Low tide
Sample 3	0.9	1 foot	Sample 3	0.4	1 foot	
1:40 AM	1.6	4 foot	1:45 AM	0.6	5 foot	Re-calibrated
8 ft.	2.1	7 foot	11 ft.	1.1	10 foot	Lowest water level
	Avg. 1.533			Avg. 0.7		Tide coming in
Sample 4			Sample 4	0.3	1 foot	
			2:30 PM	0.4	6 foot	Barge repositioning
			11 ft.	1.2	10 foot	No post work.
	Avg.			Avg. 0.633		No curtain.

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	1.5	1.93	-0.43	No
2	1.333	1.366	-0.033	No
3	1.533	0.7	0.833	No
4		0.633		N/A

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)		
<10	Reference plus 20 NTUs		
11-20	Reference plus 15 NTUs		
>21	Reference plus 30% of reference		



Date: 2/23/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	1.3	1 ft.	Sample 1	0.7	1 ft.	High tide
8:10AM	1.3	6 ft.	8:15AM	1.2	7 ft.	
12 ft.	2.0	10 ft.	18 ft.	1.2	16 ft.	
	Avg. 1.533			Avg. 1.366		
Sample 2	0.6	1 ft.	Sample 2	0.7	1 foot	
10:15 AM	0.7	5 ft.	10:20 AM	1.0	6 foot	
12 ft.	1.1	10 ft.	17 ft.	1.1	13 foot	
	Avg. 0.8			Avg. 0.933		
Sample 3	1.1	1 ft.	Sample 3	0.6	1 foot	Rainfall-runoff
12:40 AM	0.7	6 ft.	12:45 AM	0.7	6 foot	
11 ft.	0.7	10 ft.	17 ft.	1.0	13 foot	
	Avg. 0.833			Avg. 0.766		
Sample 4			Sample 4			Crane work stopped
						Because of weather
						No sample necessary
	Avg.			Avg.		

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	1.533	1.366	0.167	No
2	0.8	0.933	-0.133	No
3	0.833	0.766	0.067	No
4	-	-	-	N/A

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference



Date: 2/24/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	0.5	1 ft.	Sample 1	0.5	1 ft.	
10:30AM	0.6	6 ft.	10:35AM	0.5	7 ft.	
13 ft.	0.7	10 ft.	15 ft.	0.5	13 ft.	
	Avg. 0.6			Avg. 0.5		
Sample 2	0.7	1 ft.	Sample 2	1.0	1 foot	Break in rain
2:15 PM	1.1	5 ft.	2:20 PM	0.7	5 foot	
10 ft.	0.7	9 ft.	11 ft.	1.0	10 foot	
	Avg. 0.833			Avg. 0.9		
Sample 3	0.6	1 foot	Sample 3	2.5	1 foot	
3:00 PM	0.6	3 foot	3:05 AM	0.6	5 foot	
6 ft.	0.8	5 foot	11 ft.	0.6	10 foot	
	Avg. 0.677			Avg. 1.233		
Sample 4			Sample 4			Only 3 tests
						Because of gap in
						PM for bad weather
	Avg.			Avg.		

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	0.6	0.5	0.1	No
2	0.833	0.9	-0.067	No
3	0.677	1.233	-0.556	No
4				

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference



Date: 2/25/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	2.1	1 ft.	Sample 1	1.8	1 ft.	
8:30AM	2.1	5 ft.	8:35AM	1.8	6 ft.	
12 ft.	1.8	11 ft.	15 ft.	2.0	13 ft.	
	Avg. 2.0			Avg. 1.866		
Sample 2	3.1	1 ft.	Sample 2	1.8	1 foot	
1:05 PM	3.0	3 ft.	1:10 PM	2.1	5 foot	
6 ft.	2.7	5 ft.	11 ft.	2.0	9 foot	
	Avg. 2.933			Avg. 1.966		
Sample 3	4.5	1 foot	Sample 3	1.6	1 foot	
2:10 AM	2.0	5 foot	2:15 AM	1.6	6 foot	
9 ft.	1.4	8 foot	12 ft.	1.1	10 foot	
	Avg. 2.633			Avg. 1.433		
Sample 4	4.4	1 foot	Sample 4	2.2	1 foot	
3:00	2.0	5 foot	3:05 PM	1.5	6 foot	
9 ft.	1.9	8 foot	12 ft.	1.2	10 foot	
	Avg. 2.766			Avg. 1.633		

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	2.0	1.866	0.134	No
2	2.933	1.966	0.967	No
3	2.633	1.433	1.2	No
4	2.766	1.633	1.133	No

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference



Date: 2/29/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	2.0	1 ft.	Sample 1	1.1	1 ft.	
9:00AM	1.6	5 ft.	9:05AM	1.0	7 ft.	
10 ft.	1.5	8 ft.	16 ft.	1.1	15 ft.	
	Avg. 1.7			Avg. 1.066		
Sample 2	1.1	1 ft.	Sample 2	1.0	1 foot	
12:15 PM	1.0	7 ft.	12:20 PM	0.5	6 foot	
15 ft.	0.9	13 ft.	13 ft.	0.9	11 foot	
	Avg. 1.0			Avg. 0.8		
Sample 3	1.6	1 ft.	Sample 3	1.4	1 foot	
1:20 PM	1.4	6 ft.	1:25 PM	1.3	8 foot	
12 ft.	1.9	11 ft.	16 ft.	1.1	15 foot	
	Avg. 1.633			Avg. 1.266		
Sample 4	2.0	1 ft.	Sample 4	1.0	1 foot	
2:05 PM	1.5	8 ft.	2:10 PM	0.7	6 foot	
14 ft	1.7	13 ft.	16 ft.	1.1	10 foot	
	Avg. 1.733			Avg. 0.933		

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	1.7	1.066	0.633	No
2	1.0	0.8	0.2	No
3	1.633	1.266	0.367	No
4	1.733	0.933	0.8	No

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference



Date: 3/1/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	2.1	1 ft.	Sample 1	1.9	1 ft.	
8:10AM	2.1	6 ft.	8:15AM	1.7	8 ft.	
15 ft.	1.8	13 ft.	17 ft.	1.2	15 ft.	
	Avg. 2.0			Avg. 1.6		
Sample 2	2.1	1 ft.	Sample 2	1.7	1 ft.	
10:15 AM	1.8	8 ft.	10:20 AM	1.9	9 ft.	
18 ft.	1.8	16 ft.	19 ft.	1.7	17 ft.	
	Avg. 1.9			Avg. 1.766		
Sample 3	1.9	1 ft.	Sample 3	1.4	1 ft.	
12:20 PM	1.4	4 ft.	12:25 AM	1.4	8 ft.	
9 ft.	1.8	8 ft.	17 ft.	1.9	16 ft.	
	Avg. 1.7			Avg. 1.566		
Sample 4	3.3	1 ft.	Sample 4	1.2	1 ft.	
2:30PM	3.3	3 ft.	2:35 PM	1.2	8 ft.	
6 ft.	4.2	5 ft.	17 ft.	1.7	16 ft.	
	Avg. 3.6			Avg. 1.366		

Sample	Monitoring Point	Reference Point	Monitoring –	Exceeds
Number	Average Value	Average Value	Reference	Permissible Value?
1	2.0	1.6	0.4	No
2	1.9	1.766	0.134	No
3	1.7	1.566	0.134	No
4	3.6	1.366	2.234	No

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference



Date: 3/3/2016

Time	Monitoring pt. 15ft/curtain (NTU's)	Depth	Time	Reference pt. >200ft/curtain (NTU's)	Depth	Additional Notes
Sample 1	3.3	1 ft.	Sample 1	2.7	1 ft.	
8:35AM	3.4	5 ft.	8:40AM	2.7	8 ft.	
9 ft.	3.0	8 ft.	15 ft.	2.6	14 ft.	
	Avg. 3.233			Avg. 2.677		Long break from
Sample 2	4.2	1 ft.	Sample 2	3.3	1 ft.	Decon until 2pm
10:15 AM	4.0	5 ft.	10:20 AM	2.7	8 ft.	
9 ft.	3.7	8 ft.	17 ft.	2.4	15 ft.	Last pilings pulled
	Avg. 3.966			Avg. 2.8		

Sample Number	Monitoring Point Average Value	Reference Point Average Value	Monitoring – Reference	Exceeds Permissible Value?
1	3.233	2.677	0.556	No
2	3.966	2.8	1.166	No

Reference Location Turbidity (NTUs)	Permissible Turbidity Increase for the Monitoring Location (NTU)
<10	Reference plus 20 NTUs
11-20	Reference plus 15 NTUs
>21	Reference plus 30% of reference

# **Appendix E**

**Daily Reports** 

#### FIELD OBSERVATION REPORT

**Date:** Tues. Feb 16, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:10 a.m. **Departure:** 1:30 p.m. **Weather:** 40s-50s cloudy and rainy

#### **GEI Representatives**

Steve Nyczak

Brian Skelly

#### **Persons Contacted, Company**

Martin Camilleri H2M

• Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

#### 1. Air Monitoring

The two dust trak monitors were set up, calibrated, and tested today. No construction/demolition work took place today because of weather and delayed equipment delivery. Since no contaminated dock material was removed or repositioned, there was no need to monitor dust all day. We used the day to make sure our equipment was functioning well.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X
Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Since no work was done on the contaminated docks or any work in the water for that matter, no turbidity testing was necessary today. We used the day to make sure the sonde-sensor was calibrated and working. We set it up and took a preliminary test in shallow water near the docks adjacent to the construction staging area. Our equipment is ready for daily monitoring.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Tues. Feb 16, 2016 Date: Project: Paerdegat Basin

Report No.

Client : National Grid Page: Page 2 of 3 129600 GEI Proj. No. Contractor: JT Cleary / H2M

# 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

Launched boat

Planning meeting for week's work





Project : Paerdegat Basin Client : National Grid

Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Tues. Feb 16, 2016

Report No.

Page: Page 3 of 3 GEI Proj. No. 129600

H:\TECH\project\National Grid\Paerdegat Basin\IRM Work Plan\IRM Implementation\Field Observation Report.doc



**Date:** Wed. Feb 17, 2016

Project: Paerdegat Basin Report No. 1

Client :National GridPage:Page 1 of 4Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 40s cloudy and sunny, east wind

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. No contaminated dock material was being moved today, but we took the opportunity to get a full day's worth of measurements for future comparison.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X
Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

No work was done on contaminated dock posts today. We are still waiting for the barge and turbidity curtain to be set up. Until that time, full turbidity monitoring is not required.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No N/A Sheens Observed: Yes No N/A Samples Collected: Yes No N/A

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:



Project: Paerdegat Basin Date: Wed. Feb 17, 2016
Report No. 1

Client:National GridPage:Page 2 of 4Contractor:JT Cleary / H2MGEI Proj. No.129600

• Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.

Waste dock material was picked up with an excavator and left on the drying pad.



Photo 1: Downwind Dust Trak Monitor Facing SW



Project : Paerdegat Basin Client : National Grid

Contractor: National Grid

Contractor: JT Cleary / H2M

**Date:** Wed. Feb 17, 2016

Report No. 1

Page: Page 3 of 4 GEI Proj. No. 129600



Photo 2: Excavator Carrying Floating Dock Material to Drying Pad Facing NE



Project: Paerdegat Basin Client : National Grid

JT Cleary / H2M Contractor:

Date: Wed. Feb 17, 2016

Report No.

Page 4 of 4 Page: GEI Proj. No. 129600



Floating Dock Material on Drying Pad Facing SW Photo 3:

 $H:\ TECH\ project\ National\ Grid\ Paerdegat\ Basin\ IRM\ Work\ Plan\ Implementation\ Field\ Observation\ Report. doc$ 



**Date:** Thu. Feb 18, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 4Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 40s clear and sunny, NW wind

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. There was little activity at the construction site. Waste dock material was periodically picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

The barge was delivered and Turbidity Curtain set up from the barge to the shore (surrounding the downstream border of the work area. Using access to adjacent docks, turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken) (If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities



Project: Paerdegat Basin

Report No. Client: National Grid Page 2 of 4 Page: 129600 Contractor: JT Cleary / H2M GEI Proj. No.

Demolition and disposal activities completed include the following:

Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.

Date:

Thu. Feb 18, 2016

- Turbidity Curtain was set up downstream of the barge and work area.
- Crane began pulling posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad.



Photo 1: **Downwind Dust Trak Monitor Facing N** 



Project : Paerdegat Basin Client : National Grid

Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Thu. Feb 18, 2016

Report No.

Page: Page 3 of 4 GEI Proj. No. 129600




Photo 2: Turbidity Curtain and Barge Facing SW



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

Date: Thu. Feb 18, 2016 Report No. 1

Page: Page 4 of 4 GEI Proj. No. 129600



Photo 3: Barge and Crane Facing W

 $H:\ \ He Ch\ \ Plan\ \ Implementation\ \ Field\ \ Observation\ \ Report. doc$ 



**Date:** Fri. Feb 19, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 4Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 30s clear/sunny, SE wind 0-10mph

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. There was little activity at the construction site. Waste dock material was periodically picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Readings at both Dust Traks were low today. Measurements stayed below 0.020 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X
Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-4 at each depth and point all day.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Project: Paerdegat Basin Date: Fri. Feb 19, 2016
Report No. 1

Client :National GridPage:Page 2 of 4Contractor:JT Cleary / H2MGEI Proj. No.129600

# 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work upstream.




Photo 1: Barge and Crane from Kayak NW



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Fri. Feb 19, 2016

Report No. 1

Page: Page 3 of 4 GEI Proj. No. 129600



Photo 2: North Dust Trak (08) W



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Fri. Feb 19, 2016

Report No. 1

Page: Page 4 of 4 GEI Proj. No. 129600



Photo 3: Posts on Drying Pad W

 $H: \label{thm:linear} H: \label{thm:linear$ 



**Date:** Mon. Feb 22, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 50s clear/sunny, NW wind 0-10mph

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Readings at both Dust Traks were below 0.050 ug/m³ all day. The averages were below 0.02 all day, but there was one outlier reading of 0.047 at 14:05. Today the particulate matter in the air was well below action levels, but the slight increase in measurements could be due to warmer weather and increased workload at the construction area.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

### 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-4 at each depth and point all day.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X



Project: Paerdegat Basin Date: Mon. Feb 22, 2016
Report No. 1

Client :National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken) (If samples collected describe and attach COC)

# 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- · Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.



Photo 1: Barge and Crane from Kayak NW



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Mon. Feb 22, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600



Photo 2: Turbidity Sonde SE

 $H: \label{thm:linear} H: \label{thm:linear$ 



**Date:** Tue. Feb 23, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:15 a.m. **Departure:** 3:30 p.m. **Weather:** 40s cloudy/rainy, SE wind 5-15mph

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Readings at both Dust Traks were below 0.030 ug/m³ all day. The averages were below 0.025 all day. Rain likely helped moderate any dust caused from deconstruction.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

### 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-4 at each depth and point all day. There were only 3 tests today because the crane work stopped early for bad weather.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)



Tue. Feb 23, 2016 Date: Project: Paerdegat Basin

Report No.

Client: National Grid Page: Page 2 of 2 Contractor: JT Cleary / H2M GEI Proj. No. 129600

(If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.

# **Relevant Photos**



Photo 1: Barge and Crane from Kayak NW

H:\TECH\project\National Grid\Paerdegat Basin\IRM Work Plan\IRM Implementation\Field Observation Report.doc



**Date:** Wed. Feb 24, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:00 a.m. Departure: 3:30 p.m. Weather: 40s cloudy/rainy, E and SE wind 5-

15mph

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Readings at both Dust Traks were below 0.050 ug/m³ all day. Rain likely helped moderate any dust caused from deconstruction. However the higher than normal measurements today were probably a result of the first dump truck being filled with waste material. The south Dusttrak was close to the truck and excavator which was breaking up the waste material with each load for the truck. This extra disturbance likely caused the jump in particulate matter in the air. Measurements stopped an hour early today because the construction crew stopped for bad weather.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

## 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-4 at each depth and point all day. There were only three measurements today because of the dump truck being at the construction site in the morning, and the gap in the afternoon that there was no activity in the water due to bad weather.



Wed. Feb 24, 2016 Date: Paerdegat Basin Project:

Report No.

Client: National Grid Page: Page 2 of 3 GEI Proj. No. JT Cleary / H2M 129600 Contractor:

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken) (If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Truck was here at 7:00am to take waste material to landfill
- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.





Project : Paerdegat Basin

Client : National Grid
Contractor: JT Cleary / H2M

**Date:** Wed. Feb 24, 2016

Report No.

Page: Page 3 of 3 GEI Proj. No. 129600

# Photo 1: Dump Truck with Waste Dock Material SE



Photo 1: Barge and Crane NW

 $H: \label{thm:linear} H: \label{thm:linear$ 



**Date:** Thu. Feb 25, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 50s cloudy/clear/sunny, W and NW

wind 5-20mp

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

# 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-5 at each depth and point all day.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Date: Thu. Feb 25, 2016 Project: Paerdegat Basin

Report No.

Client: National Grid Page: Page 2 of 3 129600 Contractor: JT Cleary / H2M GEI Proj. No.

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.



Photo 1: **Barge and Turbidity Curtain S** 



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Thu. Feb 25, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600



Photo 2: South Dust Trak W



**Date:** Fri. Feb 26, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 30-40s clear/sunny, NW wind 20mph

### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

No work was done from the barge today due to poor weather conditions. The waves and wind were too hazardous to operate the crane or boats. No turbidity testing was needed.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No N/A Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:



Project: Paerdegat Basin Date: Fri. Feb 26, 2016
Report No. 1

Client:National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Excavator broke up pieces of waste dock material on the dry pad.

 Excavator loaded waste dock material into dump trucks to be taken to hazardous waste landfill in Michigan.

• Crane work suspended today for bad weather.



Photo 1: Waste Dock Material N



Project : Client : Paerdegat Basin National Grid

JT Cleary / H2M Contractor:

Fri. Feb 26, 2016 Date:

Report No.

Page 3 of 3 129600 Page: GEI Proj. No.



Photo 2: **North Dust Trak SW** 

H:\TECH\project\National Grid\Paerdegat Basin\IRM Work Plan\IRM Implementation\Field Observation Report.doc



**Date:** Mon. Feb 29, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:45 p.m. Weather: 50s cloudy/clear/sunny, NW and W

wind 5-20mph

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

# 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-3 at each depth and point all day.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Date: Mon. Feb 29, 2016 Project: Paerdegat Basin

Report No.

Client: National Grid Page: Page 2 of 2 Contractor: JT Cleary / H2M GEI Proj. No. 129600

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.

# **Relevant Photos**



Photo 1: **Barge and Crane NE** 

H:\TECH\project\National Grid\Paerdegat Basin\IRM Work Plan\IRM Implementation\Field Observation Report.doc



**Date:** Tues. Mar 1, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:10 a.m. Departure: 3:30 p.m. Weather: 40s-50 cloudy/clear/sunny, E and NE

wind 5-15mph

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.080 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

# 2. Turbidity Monitoring

Work continued on cutting floating docks and towing them to the construction yard boat ramp. The crane and barge continued pulling wood posts and floating them. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It is removed and reattached when the barge is repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-5 at each depth and point all day.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Project: Paerdegat Basin Date: Tues. Mar 1, 2016
Report No. 1

Client:National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.



Photo 1: Barge and Curtain NW



Project : Client : Paerdegat Basin National Grid Contractor:

Report No. Page 3 of 3 129600 Page: JT Cleary / H2M GEI Proj. No.

Date:

Tues. Mar 1, 2016



Photo 2: **South Dust Trak E** 

H:\TECH\project\National Grid\Paerdegat Basin\IRM Work Plan\IRM Implementation\Field Observation Report.doc



**Date:** Wed. Mar 2, 2016

Project: Paerdegat Basin Report No. 1

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 8:30 a.m. Departure: 3:30 p.m. Weather: 40s-50s cloudy/clear/sunny, W and

NW wind 10-25mph

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

### **Observations**

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Wind and waves were too high for work on the water. No turbidity monitoring necessary today.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:



Project: Paerdegat Basin Date: Wed. Mar 2, 2016
Report No. 1

Client :National GridPage:Page 2 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

• Waste dock material was picked up with an excavator and left on the drying pad

# **Relevant Photos**



Photo 1: Waste Dock Material NW

 $H: \label{thm:linear} H: \label{thm:linear$ 



Date: Thurs. Mar 3, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 5:00 p.m. Weather: 20s-30 cloudy/clear/sunny, N and

NW wind 5-15mph

#### **GEI Representatives**

Steve Nyczak

# Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: dust monitoring and turbidity monitoring

**Observations** 

### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was regularly picked up at the boat ramp and taken to the drying pad. Most of the work crew was near the barge and crane. Average readings at both Dust Traks were below 0.080 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

# 2. Turbidity Monitoring

This was the last day of deconstruction work on the old docks. The crane barge worked on removing the last floating docks in the morning, moved pilings from the barge to land in the afternoon, and finished pulling the last pilings once the tide came up. The turbidity curtain was set up from the barge edge to the shore on the downstream edge of the work area. It was removed and reattached as the barge was repositioned. Turbidity measurements were taken 15 ft from the curtain and 200 ft for reference. Data from both points was consistent all day. There was no evidence of extra turbidity due to construction activity. NTU readings were between 0-5 at each depth and point all day. Testing was suspended during the middle of the day since no pilings were removed until after 2 pm.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No X Sheens Observed: Yes No X Samples Collected: Yes No X



Project: Paerdegat Basin Date: Thurs. Mar 3, 2016
Report No. 1

Client :National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken) (If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Existing floating docks were cut and floated to construction/staging area with an 18 ft. boat.
- Turbidity Curtain was set up downstream of the barge and work area.
- Crane pulled posts out of the ground, and sent to construction area boat ramp.
- Waste dock material was picked up with an excavator and left on the drying pad
- Barge was repositioned as needed to continue work up the basin.
- Crane moved pilings from barge to land.
- Construction meeting took place at 11 am with JT Cleary, H2M, NYDEC, Parks Dept, and National Grid.

#### **Relevant Photos**



Photo 1: Barge and Curtain SE



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

Date: Thurs. Mar 3, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600



Photo 2: North Dust Trak NE

 $H: \verb|TECH|| project \verb|National Grid|| Paerdegat Basin \verb|IRM Work Plan|| Implementation \verb|Field Observation Report.doc|| Continued to the project of the pr$ 



**Date:** Fri. Mar 4, 2016

Project: Paerdegat Basin Report No. 1

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:00 a.m. Departure: 3:30 p.m. Weather: 20s-30 cloudy/snowing, N and NW

wind 5-15mph

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was loaded in to dump trucks to be taken off site. Waste dock material was picked up at the boat ramp and taken to the drying pad. Average readings at both Dust Traks were below 0.080 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities



**Date:** Fri. Mar 4, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Demolition and disposal activities completed include the following:

• 7-11AM waste dock material was loaded into dump trucks and taken off site.

- Remaining waste dock material was picked up with an excavator and left on the drying pad, staged for the next outgoing truckload.
- The construction crew cut pilings with a chainsaw to ensure they fit in the dump trucks

 The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.

#### **Hazardous Waste Manifest Information**

Left site at 11 am

Manifest Number: 009318390 Weight: 2700 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318392 Weight: 2700 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318393 Weight: 2700 KG Transporter: Michael P Poff

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



Project : Paerdegat Basin Client : National Grid

Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Fri. Mar 4, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600

## **Relevant Photos**



Photo 1: Truck Loaded with Waste Dock Material SE



**Date:** Mon. Mar 7, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:15 a.m. Departure: 3:30 p.m. Weather: 40-50s clear/sunny W and SW wind

5-15mph

#### **GEI Representatives**

Steve Nyczak

## **Persons Contacted, Company**

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was loaded in to dump trucks to be taken off site. Waste dock material was picked up at the boat ramp and taken to the drying pad. Average readings at both Dust Traks were below 0.100 ug/m³ all day. These were the highest measurements observed yet. The North Dust Trak was running acceptable yet higher averages consistently all day. The South Dust Trak fluctuated up to 0.100 in the early afternoon likely because of the chainsaw work being done near that monitor. Measurements were watched closely all day to ensure dust wasn't migrating and particulates were below action levels.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Date: Mon. Mar 7, 2016 Project: Paerdegat Basin

Report No.

Client: National Grid Page: Page 2 of 2 Contractor: JT Cleary / H2M GEI Proj. No. 129600

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- Remaining waste dock material was picked up with an excavator and left on the drying pad, staged for the next outgoing truckload.
- The construction crew cut pilings with a chainsaw to ensure they fit in the dump trucks
- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.

## **Hazardous Waste Manifest Information**

No trucks left the site today.

#### **Relevant Photos**



Photo 1: **North Dust Trak E** 



**Date:** Tue. Mar 8, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:10 a.m. **Departure:** 3:30 p.m. **Weather:** 50s clear and sunny, S wind 0-5 mph

#### **GEI Representatives**

Steve Nyczak

#### Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was loaded in to dump trucks to be taken off site. Waste dock material was picked up at the boat ramp and taken to the drying pad. Average readings at both Dust Traks were below 0.100 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

#### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:



Tue. Mar 8, 2016 Date: Project:

Paerdegat Basin Report No.

Client: National Grid Page: Page 2 of 3 JT Cleary / H2M 129600 Contractor: GEI Proj. No.

7-9:30AM waste dock material was loaded into dump trucks and taken off site.

- Remaining waste dock material was picked up with an excavator and left on the drying pad, staged for the next outgoing truckload.
- The construction crew cut pilings with a chainsaw to ensure they fit in the dump trucks
- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.
- The crane barge was prepared for travel and taken offsite.

## **Hazardous Waste Manifest Information**

Left site at 9:30 am

Manifest Number: 009318394 Weight: 12,700 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 010283696 Weight: 12,700 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 010283700 Weight: 12.700 KG Michael P Poff Transporter:

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



Project : Paerdegat Basin Client : National Grid

Contractor: National Grid

Contractor: JT Cleary / H2M

**Date:** Tue. Mar 8, 2016

Report No.

Page: Page 3 of 3 GEI Proj. No. 129600

## **Relevant Photos**



Photo 1: North Dust Trak and Waste Dock Material E



**Date:** Wed. Mar 9, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:20 a.m. **Departure:** 3:30 p.m. **Weather:** 60-70sclear and sunny, no wind AM,

0-10 mph SW PM

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was picked up at the boat ramp and taken to the drying pad. Scraps were cleaned up from the excavator path between the ramp and the staging pad. Average readings at both Dust Traks were below 0.100 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

#### 3. Demolition and Disposal Activities



Wed. Mar 9, 2016 Date: Project: Paerdegat Basin

Report No.

Client: National Grid Page 2 of 2 Page: JT Cleary / H2M 129600 Contractor: GEI Proj. No.

Demolition and disposal activities completed include the following:

Remaining waste dock material was picked up with an excavator and left on the drying pad, staged for the next outgoing truckload.

- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.
- The path of the excavator was cleaned up and dock scraps were consolidated to the staging pad.

## **Relevant Photos**



Photo 1: **South Dust Trak and Waste Dock Material NW** 



**Date:** Thu. Mar 10, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 5Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:20 a.m. **Departure:** 3:30 p.m. **Weather:** 70s clear and sunny, SW wind 0-10

mph

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

**Observations** 

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was loaded in to dump trucks to be taken off site. Remaining waste dock material was consolidated from the site and left in the staging pile. Average readings at both Dust Traks were below 0.100 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



**Date:** Thu. Mar 10, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 2 of 5Contractor:JT Cleary / H2MGEI Proj. No.129600

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

• 7-9:30AM waste dock material was loaded into dump trucks and taken off site.

- Scraps and smaller pieces of waste dock material were consolidated by HVE crew and left in staging pile.
- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.

•

## **Hazardous Waste Manifest Information**

Left site at 9:30 am

Manifest Number: 009318397 Weight: 12,700 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318396 Weight: 12,700 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318485 Weight: 12,700 KG Transporter: Michael P Poff

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



Project: Paerdegat Basin Client : National Grid

Contractor: JT Cleary / H2M

Thu. Mar 10, 2016 Date:

Report No.

Page 3 of 5 Page: GEI Proj. No. 129600

## **Relevant Photos**



Deconstruction Site (after clean-up) N Photo 1:



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Thu. Mar 10, 2016

Report No.

**Page:** Page 4 of 5 **GEI Proj. No.** 129600



Photo 2: Deconstruction Site (after clean-up) NW



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Thu. Mar 10, 2016

Report No.

Page: Page 5 of 5 GEI Proj. No. 129600



Photo 3: Waste Dock Material W



**Date:** Fri. Mar 11, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:20 a.m. Departure: 3:30 p.m. Weather: 60s clear and sunny, NW wind 10-20

mph

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste Dock Material Scraps were cleaned up from the excavator path between the ramp and the staging pad. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction is complete. No work was done with contaminated material in Paerdegat Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

## 3. Demolition and Disposal Activities



Project: Paerdegat Basin Date: Fri. Mar 11, 2016
Report No. 1

Client :National GridPage:Page 2 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Demolition and disposal activities completed include the following:

• Remaining waste dock material was picked up with an excavator and left on the drying pad, staged for the next outgoing truckload.

- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.
- The path of the excavator was cleaned up and dock scraps were consolidated to the staging pad.

#### **Relevant Photos**



Photo 1: North Dust Trak and Cleaned Excavator Path N



**Date:** Mon. Mar 14, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:30 a.m. Departure: 3:30 p.m. Weather: 50s rainy and cloudy, E and SE wind

10-20 mph

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

• Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the site. Waste dock material was loaded in to dump trucks to be taken off site. Remaining waste dock material was consolidated from the site and left in the staging pile. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



**Date:** Mon. Mar 14, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

## 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

• 7-9:30AM waste dock material was loaded into dump trucks and taken off site.

- Scraps and smaller pieces of waste dock material were consolidated by HVE crew and left in staging pile.
- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.

•

## **Hazardous Waste Manifest Information**

Left site at 9:30 am

Manifest Number: 009318481 Weight: 12,700 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318470 Weight: 12,700 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318480
Weight: est. 20,000 KG
Transporter: James M Sargrit

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



Project : Paerdegat Basin Client : National Grid

Contractor: JT Cleary / H2M

**Date:** Mon. Mar 14, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600

## **Relevant Photos**



Photo 1: Waste Dock Material Staging Pile NW



**Date:** Tue. Mar 15, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 2Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:30 a.m. Departure: 3:30 p.m. Weather: 50s cloudy, N wind 5-15 mph

#### **GEI Representatives**

Steve Nyczak

#### Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

No work was done cleaning or consolidating the waste dock material pile. No particulate dust monitoring required.

Daily data collection report is attached.

Action Levels Exceeded: Yes No NA Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction is complete. No work was done with contaminated material in Paerdegat Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

#### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

Construction crew awaited the arrival of post construction material.



Tue. Mar 15, 2016 Date: Project: Paerdegat Basin

Report No.

Client: National Grid Page 2 of 2 Page: Contractor: JT Cleary / H2M 129600 GEI Proj. No.

Implements were unloaded and moved across site by machine.

Small pieces of waste dock material were picked up by hand and put into staging pile

## **Relevant Photos**



Waste Dock Material Staging Pile N Photo 1:



**Date:** Wed. Mar 16, 2016

Project: Paerdegat Basin Report No.

Client:National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:00 a.m. Departure: 3:30 p.m. Weather: 50s sunny, clear, calm, S and SW

wind 0-10 mph PM

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

**Observations** 

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the waste dock material staging pile. This location makes the most sense, since the only remaining work with hazardous waste material is at this pile. Waste dock material was loaded in to dump trucks to be taken off site. Remaining waste dock material was consolidated from the site and left in the staging pile. Average readings at both Dust Traks were below 0.100 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Wed. Mar 16, 2016 Date: Project:

Paerdegat Basin Report No.

Client: National Grid Page: Page 2 of 3 JT Cleary / H2M Contractor: GEI Proj. No. 129600

#### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- 7-11:00AM waste dock material was loaded into dump trucks and taken off site.
- Scraps and smaller pieces of waste dock material were consolidated by HVE crew and left in staging pile.
- The construction crew kept the yard clean and assisted the excavator operator in consolidating waste piles.

#### **Hazardous Waste Manifest Information**

Left site at 11:00 am

Manifest Number: 009318479 Weight: 14,000 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318484 Weight: 13,800 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318482 Weight: est. 13,000 KG Transporter: James M Sargent

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



Project : Paerdegat Basin Client : National Grid

Contractor: JT Cleary / H2M

**Date:** Wed. Mar 16, 2016

Report No. 1

Page: Page 3 of 3 GEI Proj. No. 129600

## **Relevant Photos**



Photo 1: Remaining Waste Dock Material on Staging Pile SW

 $\label{thm:linear} \mbox{H:\TECH\project\National Grid\Paerdegat Basin\NRM\ Work\ Plan\NRM\ Implementation\Field\ Observation\ Report.doc} \label{thm:linear}$ 



**Date:** Thu. Mar 17, 2016

Project: Paerdegat Basin Report No.

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

**Time of Arrival:** 7:30 a.m. **Departure:** 3:00 p.m. **Weather:** 50s cloudy to clear, SW wind 0-10

mph

#### **GEI Representatives**

Steve Nyczak

## Persons Contacted, Company

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

#### **Observations**

#### 1. Air Monitoring

No work was done cleaning or consolidating the waste dock material pile. No particulate dust monitoring required.

Daily data collection report is attached.

Action Levels Exceeded: Yes No NA Objection Odors Observed: Yes No X

(If any values exceeded indicate persons notified, time notified and corrective actions taken)

## 2. Turbidity Monitoring

Dock deconstruction is complete. No work was done with contaminated material in Paerdegat Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)

#### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:



Thu. Mar 17, 2016 Date: Project: Paerdegat Basin

Report No.

Client: National Grid Page: Page 2 of 3 GEI Proj. No. 129600 Contractor: JT Cleary / H2M

Construction crew began installing pilings from crane barge

HVE Demolition crew began removing the old marina building on the construction yard property

No work was done with the hazardous waste materal

## **Relevant Photos**



**Waste Dock Material Staging Pile NW** Photo 1:



Project: Paerdegat Basin
Client: National Grid
Contractor: JT Cleary / H2M

**Date:** Thu. Mar 17, 2016

Report No.

Page: Page 3 of 3 GEI Proj. No. 129600



Photo 2: Demolition of Old Marina Building N



Date:

Fri. Mar 18, 2016

Project: Paerdegat Basin Report No. 1

Client :National GridPage:Page 1 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

Time of Arrival: 7:30 a.m. Departure: 11:30 p.m. Weather: 50s sunny, cloudy, NW wind 5-20

mph

#### **GEI Representatives**

Steve Nyczak

#### **Persons Contacted, Company**

Martin Camilleri H2M

Chris Wygant JT Cleary

Purpose of Site Visit: Fugitive Dust Particle Monitoring

Observations

#### 1. Air Monitoring

Both Dust Trak monitors were set up at upwind and downwind ends of the waste dock material staging pile. This location makes the most sense, since the only remaining work with hazardous waste material is at this pile. Waste dock material was loaded in to dump trucks to be taken off site. Remaining waste dock material was consolidated from the site and left in the staging pile. Average readings at both Dust Traks were below 0.050 ug/m³ all day.

Daily data collection report is attached.

Action Levels Exceeded: Yes No X

Objection Odors Observed: Yes No X (only exhaust from excavator) (If any values exceeded indicate persons notified, time notified and corrective actions taken)

#### 2. Turbidity Monitoring

Dock deconstruction was completed. No work was done with contaminated material in the Basin, and therefore no turbidity monitoring was necessary.

Daily data collection report is attached.

Turbidity Standards Exceeded: Yes No NA Sheens Observed: Yes No NA Samples Collected: Yes No NA

(If standards exceeded or sheens observed indicate persons notified, time notified and corrective actions taken)

(If samples collected describe and attach COC)



Date:

Fri. Mar 18, 2016

Project: Paerdegat Basin Report No. 1

Client :National GridPage:Page 2 of 3Contractor:JT Cleary / H2MGEI Proj. No.129600

#### 3. Demolition and Disposal Activities

Demolition and disposal activities completed include the following:

- 7-9:00AM waste dock material was loaded into dump trucks.
- Scraps and smaller pieces of waste dock material were consolidated by HVE crew and loaded into the last truck.
- The construction crew began the installation process for the new docks and pilings.
- The deconstruction crew spent the rest of the day demolishing the old marina building at the construction yard.

#### **Hazardous Waste Manifest Information**

Left site at 10:00 am

Manifest Number: 009318478 Weight: 12,700 KG Transporter: Jerry Blair

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111

Manifest Number: 009318483 Weight: 16,800 KG

Transporter: William J Schaffer

Destination: Wayne Disposal Inc. Site 2 Landfill, 49350 N I-94 Service Dr. Belleville, MI 48111



National Grid

Paerdegat Basin

JT Cleary / H2M

Date:

Fri. Mar 18, 2016

Report No. 1

Page 3 of 3

Page: GEI Proj. No.

129600

## **Relevant Photos**

Project:

Contractor:

Client:



Photo 1: Clean Space Where Waste Docks Were Piled NW



## **Appendix F**

**Manifests** 

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)										
1	UNIFORM HAZARDOUS 1.	Generator ID Number	2. Page 1 of	3. Emergency Resp	onse Phone	4. Manifes	t Tracking N	lumber		
Ш		NPACK968875		1-800-424	1-9300	UU	1931	8380	JJK	
П	5. Generator's Name and Mailing A		C21121	Generator's Site Addr	ess (if different	than mailing addr	ess)			
Ш	MATINIAL	CRID HICKSVILLE, NY 118	HKY KU	HIS EAC	于一00	> COUR	Pletz	<b>表</b> D.		
Н	MYILOWING	CINID HILLSVILLE, NY 118	201	1416 P 5 111	14-1. K	17	049-1	1310 PAER	DEGATAVE	
П	Construed Phone: 57/4-1	EU5-2586	1		377	d-7/-	T T	3266KLIN	NY 11236	
Ш	Generator's Phone: 57(p-16. Transporter 1 Company Name	342 23 00		AN TO MUTAT	1-11-13	U.S. EPA ID		Profes		
Н								7515		
7. Transporter 2 Company Name						PAD 987347515  U.S. EPA ID Number				
The state of the s						U.S. EPAID	Number			
8. Designated Facility Name and Site Address										
П	WAYNE DISTUSAL INC SITE HZ LANDFILL									
П	WAYNE DISKSHEITING. STREET DE BELLEVILLE MI. 48111 MID048090033								3	
Ш										
Ш	Facility's Phone: 800-592-5489									
Ш	9a. 9b. U.S. DOT Description (	ntainers	11. Total	12. Unit	40.144					
Ш	HM and Packing Group (if any))			No.	Quantity	Wt./Vol.	13. Waste Codes			
11	1.00 UN3437	7, POLYCHLORINATED BIP	11-1111	-			1	BILL	120	
5	ra la sar	T, POLYCHLOKINATED BY	TEN YES	>1	13	12,700	K	Abl		
12	SND 9.8	PG111, ERG # 171				7,				
GENERATOR	2.	- THI CICCIAL III						-		
뜅					967					
П				3 8			1			
Ш	3.			2 22	_		-			
Ш	0.									
Н										
Ш	4.						ļ			
Ш	4-						1 1			
Ш										
Ш										
Ш	14. Special Handling Instructions ar	nd Additional Information								
П	010									
Ш							-11			
STORAGE:										
Ш	15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the						ed, packaged,			
Ш	Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent.							the Primary		
Ш	I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.									
Ш	Generator's/Offeror's Printed/Typed		Sign	ature	/_	148		Month	Day Year	
L¥.	Steve	Nyersh	1/	12000	h			12	124/1	
INTL	16. International Shipments	Import to U.S.	Export from U.	S Port of	entry/exit:					
Z	Transporter signature (for exports o		Export iioiii o.		aving U.S.:					
出	17. Transporter Acknowledgment of Receipt of Materials									
TRANSPORTER	Transporter 1 Printed/Typed Name	71	Signa	ature		7/	-	Month	Day Year	
2	-Jerry	B/:/		(/_	1	4		12	1741/	
S	Transporter 2 Printed/Typed Name		Signa	ature	)		-	Month	Day Year	
			1	/	500				1 1	
듡	18. Discrepancy		-							
П		TT B			_					
Ш	18a. Discrepancy Indication Space	Quantity Type		Residue		Partial Re	jection		Full Rejection	
actual werent 10531/ of in Pan Amont w Marites Reference Number 34 Marites Reference N							0.0			
-	18b. Alternate Facility (or Generator)	+1553/10/01/101/AN	10 Met. W	Manifest Refere	nce Number:		50	1/70/	4	
峼	Tob. Allemate Facility (or Generalor,			1		U.S. EPA ID I	Number		20	
FACILITY										
E	Facility's Phone:									
旧	18c. Signature of Alternate Facility (	or Generator)						Month	Day Year	
DESIGNATED										
SE	9. Hazardous Waste Report Management Method Codes (Le., codes for hazardous waste treatment, disposal, and recycling systems)									
出	1. OrB	2.	3.			4.	100			
1									53.65	
	20. Designated Facility Owner or 🕬	erator: Certification of receipt of hazardous materials covere	d by the manife	st except as noted in	tom 18a		)			
	Printed/Typed Name Y	1 16/4	Signa		2	/	77.77	Month	Day Year	
[+	1	wille		//	/	-		1/	125116	
===			740		-					

## FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest # 60931838000 L, Line Item 1 has been landfilled on
7/25, 2016 in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

Authorized Signature:



NATE READIFIEST   NYP COO 946 975   BC0-424-7500   OO9318388		ned for use on elite (12-pitch) typewriter.)			4		Form	Approved. OM	B No. 2050-
Senseator's harms and Making Addissas  HATINIAL GR.D Generator's harms and sensesson  TS EAST OLD COUNTRY RD  BROOKUM, N.Y. 11236  U.S. ERIO Number   UNIFORM HAZARDOUS	1. Generator ID Number							JJK	
ITS EAST OLD COUNTRY RD  BROOKLYN, N.Y. 12-346  LINDROVER Company Name  LINS, BULK TRAILSFORT, N.K.  TOMOGRAPH Name  LINS, BULK TRAILSFORT, N.K.  TOMOGRAPH Name and Site Address  NAYNE DIS PASAL INC.  SITE # 7. LANDRILL M. 1911  HISSON N-1-44 SERVICE DEVICE  Facility's Prome 200-591-5-108  BELLEVILLE, M. 1911  BROOKLYN, N.Y.  U.S. EPA O Number  U.S. EPA								0500	JUK
Contrator's Phone Sile - SIS- SILEN  RECORD REPORT I Contray Name  U.S. FRANCH INC.  PARAS PRINT INC.  I Transcriter 2 Company Name  U.S. EPA ID Number  U.S. EPA ID N		175 EAST OLD	COUNTRY RD.	1310	PAEP	NOEGAT	AUE .	NORTH	
S. Transporter I Company Name  U.S. FRA D Number  U.S. EPA D SPECIAL IN C.  PARA 9 PR 347515  1. Transporter 2 Company Name  S. Designated Facility frame and Site Address  NAYNE DIS PASAL IN C.  SITE # 2 LANNET LIV.  Facilitys Proce 800 - 691 - 5140	1000	June me of W	110 01	_					
## Committed Comment Supremental Regulation of Secretary Properties and an analysis of Secretary Properties and Additional Properties and Secretary Properties and Additional Properties and Addit	Generator's Phône: 316 - 2	245 - 5484	11001	UNUC	KUND,				
S. Designator & Company Name   U.S. EPA D Number								10515	- 6
Facility's Priorie 200 -542 - 5480   SPLE-STANDELLE   NA YOUR   SPLEILLE   SPL	7. Transporter 2 Company Nam	10						1010	
Facility's Priorie 200 -542 - 5480   SPLE-STAND   SPLESS   PRIORIE   PRIORIES   PRIORIES	1/4 W		1012/15 17.			7			10
### Process Dot - Sett - SUB ### Sett - Sub ### Sett - Sub Bett -	8. Designated Facility Name an	SITE #2 LANDFIL	- 1			U.S. EPA ID	Number		
Ba. B. U. S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number,  No. 7ppa							1.		
Institution   Packing Group (instructions and Additional Information   Packing   Pac						WIL	>6480	90633	
TRA _ ILL N 3 U 3 _ POW L HLORI NATED BIPHENYLS , SOUTD, 9 ,   DT	100 11 00 05		Number,					13. Waste	2 Codes
PG TITL, ERG # 171  14. Special Handling Instructions and Additional Information  5 155 171 WD1 PCB IMPROTED MARINE DOCKS, GANKNAYS AND PIERS  15. GENERATOR'SIOFFEROR'S CERTIFICATION: I heritry decident that the contents of this consignment an fully and accurately described done by the proper shipping name, and are classifled, podd marked and fabelefolysicaristis, and are in all respects in proper condition for transport according to applicable international and national governmental regulations, if export adjament and I am the Prim Exporter I centrify that the contents of this consignment conform to the learned of EPR Advisor/decignment of Conseen.  15. GENERATOR'SIOFFEROR'S CERTIFICATION: I heritry decident that the contents of this consignment and national government and respects allowed according to applicable international and national governmental regulations, if export adjament and I am the Prim Exporter I centrify that the contents of this consignment conform to the learned of EPR Advisor/decignment of Conseen.  16. International Symptoms  17. Immagnator Printed Types Name  Signature  Month Day  Transporter I Printing/Types Name  Signature  Month Day  Transporter I Printing/Types Name  Signature  Month Day  Transporter Printing/Types Name  Month Day  Transporter Printing/Types Name  Signature  Month Da	1	***	VC Son O	No.	lype	Quantity		0 - 1	
14. Special Handling Irentuctions and Additional Information  15.55 I'N WDI PCB IMPLACED MARINE DOCKS, GANAWAYS AND PIERS  15. GENERATOR'SIOFFERON'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper chipping name, and are classified, packment and labeled/placerated, and are in all respects in proper condition for transport according to applicable intermational and malerial and subeled/placerated, and are in all respects in proper condition to the terms of the according to applicable intermational and malerial regulations, if export chipment and i am the Print Exporter. Constitution to the terms of the stander EPA According to applicable intermational and malerial regulations, if export chipment and i am the Print Exporter. Consent. I control that the contents of this consignment are fully applicable intermational and malerial greaters of the stander EPA According to the Consent. I control that the contents of the stander EPA According to applicable intermational and malerial greaters of the stander EPA According to the Signature of the entrylexit.  17. Transporter Acknowledgment of Recipit of Materials  17. Transporter Printing Typed Name  Signature  Signature  Month Day  Transporter Printing Typed Name  Signature  Month Day  According to the stander EPA According to	Y KU, UN343,		3715, 3045, 4,		DT	-	11/ fee 15	KB1	
14. Special Handling instructions and Additional Information  J 155 171 WDI PCB IMPLATED MARINE DUKS, GANAWAYS AND PIERS  15 GENERATOR'SIOFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper displaying name, and are classified, pack marked and labeled/placarded, and are in all respects in proper codification to applicable informational and national governmental regulations. If export shipment and i am the Prim Exporter Locardity that the contents of this consignment according to applicable informational and national governmental regulations. If export shipment and i am the Prim Exporter Incompletely ship the contents of this consignment of the standard EPA Actional department and in the Prim Exporter Incompletely ship the contents of this consideration of the standard EPA Actional department and in the Prim Exporter Primiting Shipped Name  16. International Shipments of primiting Shipped Name  17. Transporter Actional department of exports only:  18. Discrepancy Indication Space  19. Alternate Facility (or Generator)  20. Designated Tackity Owner or Operator Certification of receipt of hazardous waste treatment, disposal, and recycling systems)  21. Alternate Facility (or Generator)  22. Designated Tackity Owner or Operator Certification of receipt of hazardous waste treatment, disposal, and recycling systems)	1 PG III , E	RG 共171			יע	12,700	Inc.		
14. Special Handling Instructions and Additional Information    14. Special Handling Instructions and Additional Information	2.	1 2							
15 GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Prime Exporter I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am's small quantity generator) is true.  Generator's/Offeror's Printed/Typed Name  Generator's Printed/Typed Name  International Shipments Import to U.S.  Foot of entrylexit:  Date leaving U.S.:  17. Transporter 2 Printed/Typed Name  Signature  Month Day  Transporter 2 Printed/Typed Name  Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Space Signature  Month Day  18. Discrepancy Indication Space  Remainder Space Signature  Month Day  19. Beach of Alternate Facility (or Generator)  Month Day  19. Beach of Alternate Facility (or Generator)  Month Day  20. Designated Facility Owner or Operator Certification of receipt of hazardous materials covered by the manifest except as noted in term 18a					100		-		
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations, if export shipment and I am the Prime Exports. Locatify that the ownsies of mismizcation statement identified in 40 CFR 252.27(a) (if I am a large quantity generator) or (b) (if I am's small quantity generator) is true.  Generator's/Offeror's Printed/Typed Name  Generator's Printed/Typed Name  International Shipments  Import to U.S.  Export from U.S.  Fort of entry/exit:  Date feaving U.S.:  17. Transporter 2 Printed/Typed Name  Signature  Month Day  Transporter 2 Printed/Typed Name  Signature  Month Day  18. Discrepancy Indication Space  Reference Number:  Month Day  Manifest Reference Number:  U.S. EPAID Number  Facility (or Generator)  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Pacility's Phone:  18. Signature of Alternate Facility (or Generator)  Month Day  20. Designater Facility Owner or Operator Certification of receipt of hazardous materials covered by the manifest except as noted, in term 16a.	3.		4				-		
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable infernational and national governmental regulations, if export shipment and I am the Prime Exporter. Lordrify that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable infernational and national governmental regulations, if export shipment and I am the Prime Exporter. Lordrify that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transporter EAP Active Medicine and Content of the Primed P	1000								
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations, if export shipment and I am the Prime Exporter. Controlly that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport applicable international and national governmental regulations, if export shipment and I am the Prime Exporter cloth that the waste minimization statement identified in 40 CFR 282.27(a) (if I am a large quantity generator) or (6) (if I am a small quantity generator) is true.  Generator's Offeror's Printed Typed Name    Signature	1								717
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable infernational and national governmental regulations, if export shipment and I am the Prime Exporter. Lordrify that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable infernational and national governmental regulations, if export shipment and I am the Prime Exporter. Lordrify that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transporter EAP Active Medicine and Content of the Primed P	4.							3	
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations, if export shipment and I am the Prime Exporter. Controlly that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport applicable international and national governmental regulations, if export shipment and I am the Prime Exporter cloth that the waste minimization statement identified in 40 CFR 282.27(a) (if I am a large quantity generator) or (6) (if I am a small quantity generator) is true.  Generator's Offeror's Printed Typed Name    Signature					- 31		-		
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations, if export shipment and I am the Prime Exporter. Controlly that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, pack marked and labeled/placarded, and are in all respects in proper condition for transport applicable international and national governmental regulations, if export shipment and I am the Prime Exporter cloth that the waste minimization statement identified in 40 CFR 282.27(a) (if I am a large quantity generator) or (6) (if I am a small quantity generator) is true.  Generator's Offeror's Printed Typed Name    Signature	100		100				100		
16. International Shipments   Import to U.S.   Export from U.S.   Port of entry/exit:   Date leaving U.S.    marked and labeled/placar Exporter, I certify that the of I certify that the waste mini	rded, and are in all respects in proper condition for trans contents of this consignment conform to the terms of the imization statement identified in 40 CFR 262.27(a) (if I a cod Name	sport according to applicable interestant according to applicable interestant at a large quantity generator) or Signature /	national and nat of Consent. (b) (if Lant a sma	ional governm	nerator) is true.	. If export shipr	ment and I am the	Primary	
16. International Shipments   Import to U.S.   Export from U.S.   Date leaving U.S.:  17. Transporter signature (for exports only):  18. Discrepancy   Date leaving U.S.:  18. Discrepancy   Date leaving U.S.:  18. Discrepancy   Date leaving U.S.:  18. Discrepancy Indication Space   Month   Day    18. Discrepancy Indication Space   Quantity   Type   Residue   Partial Rejection   Full Rejection   Residue   Partial Rejection   Residue   Partial Rejection   Partial Rejection   Day    18. Alternate Facility (or Generator)   U.S. EPA ID Number   Day    19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)   Date   Day   Day    19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous materials covered by the manifest except as noted in Nem 18a    20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Nem 18a    21.   Day   D	1 - 1 - 1 - 1 - 1 - 1	I NATIFICAL O		X	7/2	H Ble	n. g. Reje	131	1 1/
17. Transporter Acknowledgment of Receipt of Materials  Transporter 1 Printed Typed Name  Signature  Month Day  18. Discrepancy  18. Discrepancy Indication Space  Residue  Residue  Partial Rejection  Full Rejection  And Clapate Weight  Manifest Reference Number:  18b. Alternate Facility (or Generator)  Wonth Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  2. 3. 4.  20. Designature of Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in them 18a			Export from U.S.	Port of en	try/exit:		2		1
Transporter 1 PrintedTyped Name  Signature  Signature  Month Day  18. Discrepancy  18a. Discrepancy Indication Space  Month Day  Type  Residue  Res									
Transporter 2 Printed/Typed Name  Signature  Signature  Month Day  18. Discrepancy  18a. Discrepancy Indication Space  Residue  R			Signature		7	,			
Transporter 2 Printed/Typed Name  Signature  Signature  Month Day  18. Discrepancy Indication Space  Residue  Partial Rejection  Full Rejection  Amount of Alternate Facility (or Generator)  Wanifest Reference Number:  U.S. EPA ID Number  Worth Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Partial Rejection  Wonth Day  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Partial Rejection  Wonth Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Partial Rejection  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Partial Rejection  And Classification of Residue  An		* * /	Signature		1	1		Month	Day Ye
18a. Discrepancy Indication Space Quantity Type Residue 700 k and clippules weight Sport on Enymomental indicates 12 700 k and clippules weight Manifest Reference Number.  18b. Alternate Facility (or Generator)  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Proposition of receipt of hazardous materials covered by the manifest except as noted in item 18a		ne ne	Signature	7	5/10			Month	Day Yo
18a. Discrepancy Indication Space  Residue  Resi									1
Manifest Reference Number:  18b. Alternate Facility (or Generator)  U.S. EPA ID Number  Facility's Phone:  18c. Signature of Alternate Facility (or Generator)  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. P. P. D. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a	18. Discrepancy		- 6						
Manifest Reference Number:  18b. Alternate Facility (or Generator)  U.S. EPA ID Number  Facility's Phone:  18c. Signature of Alternate Facility (or Generator)  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. P. P. D. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a	18a. Discrepancy Indication Spa Ron Amanti w	Ce Quantity DT.	tal indicate	Residue 7	rik a	Partial Rej	ection	weight	ell Rejection
Facility's Phone:  18c. Signature of Alternate Facility (or Generator)  Month Day  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  2. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a	climer of a deal	の 10 11 8 k - 18 h 3 な 1 1 l a - 1				(X-			
18c. Signature of Alternate Facility (or Generator)  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  2. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a	18b. Alternate Facility (or General	itor)				U.S. EPA ID N	lumber	V	
18c. Signature of Alternate Facility (or Generator)  19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  2. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a	586/- Ph								
19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)  1. Proph 2. 3. 4.  20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in item 18a		ty (or Generator)						Month	Day
1. Properties 2. 3. 4. 20 Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a	A	, , ,						Monus	Day 1
1. Properties 2. 3. 4. 20 Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a	19. Hazardous Wasle Report Ma	inagement Method Codes (i.e., codes for hazardous wa	iste treatment, disposal, and recv	cling systems)					
	1.	2.	3.	and alamino)		4.		-	
	Ar As					1111			
		Operator: Certification of receipt of hazardous material	s covered by the manifest except	as noted in Item	n 18a	,			
Printed/Typed Name Signature Month Day	Printed/Typed Name		Signature	Ky	//		7	Month	Day Y
Form 8700 22 (Play 2 05) Denvisus deliberary appealate	1,10	)7111	()/		-	/	4	3	21

This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest # 669318388, Line Item 1 has been landfilled on
3/2, 2016 in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



1/129

Please print or type. (Form designed for use on elite (12-pitch) typewriter.) Form Approved. OMB No. 2050-0039 UNIFORM HAZARDOUS 1. Generator ID Number 2. Page 1 of 3. Emergency Response Phone 4. Manifest Tracking Number NYP DOD 948 875 200-424-9300 009318344 **WASTE MANIFEST** 5. Generator's Name and Mailing Address Generator's Site Address (if different than mailing address) NATIONAL GRID 1310 PAERDEGAT ANE. NORTH 175 EAST OLD COUNTRY RD. BROOKLYN, N.Y. HUKSVILLE, N.Y Generator's Phone: 516-515-5181 6. Transporter 1 Company Name 11.S. BULK TRANSPORT PAD987347515 7. Transporter 2 Company Name 8, Designated Facility Name and Site Address WAYNE DISPOSAL INC SITE \$ 2 LANDFILL 49550 N 1-94 SERVILE PRIVE Facility's Phone: 800 - 591 - 5480 M1004B090635 BELLEVILLE, MI 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, 10. Containers 12. Unit and Packing Group (if any)) 13. Waste Codes НМ Quantity Wt./Vol RA, UN3432 POLYCHLORINHTED BIPHENYLS, SOLID, 9, EST. PLB 1 KG DI 20.000 26III. ERG#171 139 14. Special Handling Instructions and Additional Information IMPACTED MAKINE DOCKS, GANGWAYS AND PIERS 15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and a methe Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true William J. Ryan Month Year lational Grid 16. International Shipments Export from U.S. Port of entry/exit: Transporter signature (for exports only): Date leaving U.S. 17. Transporter Acknowledgment of Receipt of Materials rapeparter 1 Printed/Typed Name Month Day Year AMED IN 01 Transporter 2 Printed/Typed Name 18. Discrepancy 18a. Discrepancy Indication Space Ron Annanti with Sparaton Envice Partial Rejection Full Rejection Facility's Phone: 18c. Signature of Alternate Facility (or Generator) Day Month 19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) 20. Designated Facility Owner or Operator-Certification of receipt of hazardous materials covered by the manifest except as noted in Item-18a Printed/Typed Name Month Day

This certificate is to verify the wastes identified as Pch Solid
and specified on Manifest #, Line Item has been landfilled on
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official
having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Pk	ease print or type. (Form designed for use						For	m Approved	OMB No.	2050-003
I	UNIFORM HAZARDOUS 1. Generator WASTE MANIFEST NYPO	DOO 968 875	2. Page 1 of	3. Emergency Respons	1300	4. Manifest	Tracking I		120	JK
	Generator's Name and Mailing Address	NATIONAL GRID 175 EAST OLD COUNT	ey Ro.	Generator's Site Address		than mailing addre	ss) ,			
	Generator's Phone: 516-545-5484	all a defeated and last	1801	BROOKL	N, NY					
	6. Transporter 1 Company Name U. S. BULK TRANSPO	RT, INC.				U.S. EPAID		7515		
	7. Transporter 2 Company Name	12.01	His.	1.73	13	U.S. EPAID	Number	3 .		
	Designated Facility Name and Site Address	SITE# 2 LANDFILL 49350 N. T-94 SERI	VILE DR.			U.S. EPA ID	Number	,	1	PO S
П	Facility's Phone: 800-591-5489	BELLEVILLE, MI 4	18111		F	MIDO	4809	0633		
		Proper Shipping Name, Hazard Class, ID Numb	_	10. Contai	ners Type	11. Total Quantity	12. Unit Wt./Vol.	13.	Waste Code	s
GENERATOR -	X RO, UN3432 POLYC PGIII, ERG #171	HLORIHATED BIPHENYLS	SOLID	9 1	DT	12,700	KG	PCB1		
- GENE	2.		1					101		
	3.		II Folky							
100	4.		-		n m					
	14: Special Handling Instructions and Addition	al Information				135			E PI	
8/18	3155171 WDI	PCB IMPACTED MI	ARINE DO	CKS, 64 NIN	2PAL	AND P	iers.		e inter	
						03/0	1/	16		
	marked and labeled/placarded, and are in Exporter, I certify that the contents of this	CATION: I hereby declare that the contents of n all respects in proper condition for transport a consignment conform to the terms of the attac ment identified in 40 CFR 262.27(a) (if I am a I	according to applica ched EPA Acknowle	able international and nati edgment of Consent.	onal governn	nental regulations.	ipping name If export sh	a, and are clas ipment and I a	sified, packa am the Prima	iged iry
1		lan - National Grid	Sign	Villian g. 1	lya				th Day 3   0	
INT	16. International Shipments Imp Transporter signature (for exports only):	ort to U.S.	Export from U.	S. Port of ent Date leavi				- Al-	9 3	18.
TRANSPORTER INTL	17. Transporter Acknowledgment of Receipt of I Transporter 1 Printed/Typed Name		Signa	ature	1-1	7	-	Mon	th Day	Year
RANSP	Transporter 2 Printed Typed Name	SCHAFFNER	Signa	ature /	811	14		- Mon	th Day	Year
<u>岸</u>	18. Discrepancy									
	18a Discrepancy Indication Space REN AMANTI WITE Spa WEIGHT LISC ELANCY	Quantity Type	ndicate			, 🖳 Parjiaj Reje	etion/15	ou tes	Full Reje	ction
XIIIX	18b. Alternate Facility (or Generator)	1 1 1022 100 3131	160	Manifest Reference	Number:	U.S. EPA ID N	umber	100		
ED FAC	Facility's Phone:  18c. Signature of Atternate Facility (or Generate	or)				1		Mor	th Day	Year
DESIGNATED FACILITY	19. Hazardous Waste Report Management Met		animant diament					Wide	l bay	Logi
- DESI	1. Ch	2.	eatment, disposal	and recycling systems)		4.				
40	20. Designated Facility Owner or Operator: Cer Prihted/Typed Name	tification of receipt of hazardous materials cov	ered by the manife		18a			Mon	th Day	Year
Į.	Form 8700-22 (Rev. 3-05). Previous edition	JeW,1+		11	12	_		13	12	1/6

This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest #
3/2 , 2016 in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Ple	se-print or type. (Form designed for use on elite (12-pitch) typewriter.)					Form	Approved.	OMB No.	2050-0039
Ī	WASTE MANIFEST NY D COO 9104. 675	2. Page 1 of	3. Emergency Respon	se Phone /-93()		Tracking No		8 J	JK
Ш	5. Generator's Name and Mailing Address		Generator's Site Addres	s (if different	than mailing addre	ss)			
П	NATIONAL GRID		13/0	PAEI	2 DE GAT	AVE	N.		
	Generator's Phone: 516-545-2586 HELKSVELL 6. Transporter 1 Company Name	E Ny 11801	BRO	OKLY	N Ny		36		
Ш					U.S. EPA ID		247 =	-,-	
	7. Transporter 2 Company Name				U.S. EPA ID	Number	19/7	/ 7	
П	Designated Facility Name and Site Address	3 P. ly	1 50 6	111	U.S. EPA ID	Non-base		9	
	WANGE DISPOSAL, INC. Site 49350 N I-94 SERVICE	DRIVE BE	DFILL LEVALUE 48111	MI			48 09	i i0 6.	33
	Facility's Phone: 5 9 2 - 5 4 5 4 G  9a. 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID and Packing Group (if any))	Number,	10. Conta	ainers Type	11. Total Quantity	12, Unit WL/Vol.	13, \	Waste Code	S
GENERATOR -	RQ, UN 3432 , POLYCHECRINAT	ED BIPHEN	4/25	D	EST 12,700	K	PC82		
哥	SOLID, 9, PhIII (ERUHI	71	- /	-	14/100				
- GE	(A) RECEIVED TO THE RESTORATION OF THE RESTORATION								
Н	3.					211_1	1		
П					100		1		
Ш						* 1700		3 00	
Ш	4.								
Ш			62						
	7.14. Special Handling Instructions and Additional Information	1271191	est in a	TE (SI)	ISTO	RAGE	12:	20-11	High Balls
	01271710001							200,000	
	15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the conte	ents of this consignment an	fully and accurately de	escribed abov	re by the proper sh	ipping name,	and are class	sified, packa	aged,
	marked and labeled/placarded, and are in all respects in proper condition for tran  Exporter, I certify that the contents of this consignment conform to the terms of th  I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I	ne attached EPA Acknowled	Igment of Consent.			If export ship	oment and I a	m the Prima	ary
Ш	Generator's/Offeror's Printed/Typed Name	Signa			12	211		th Day	
<b>*</b>	36: International Shipments		1000		-			176	64
IEN	Transporter signature (for exports only):	Export from U.S	Port of each						_
品	17. Transporter Acknowledgment of Receipt of Materials		1						
SOR.	Transporter 1 Printed Typed Name	Signal	ure	2	/		Mont	h Day	Year
TRANSPORTER	Transporter 2 Printed Typed Name	Signa	pure	0			Mont	h Day	Year
$\overline{}$									
1	18. Discrepancy  18a. Discrepancy Indication Space			10.00					
	Ron A Manticul Spartan Environment	Type and indicate	Residue 5 12 700/C	ship	Partial Reje	ection d	Sperty	_  Full Reje r ≤	ction
_	18b. Alternate Facility (or Generator)	2/14/01	Manifest Reference			- 1	4		
등	Too. Augmate I admit to Generally	7			U.S. EPAID N	umber			
) FA(	Facility's Phone:	133							
DESIGNATED FACILITY	18c. Signature of Alternate Facility (or Generator)						Mon	ith Day	Year
SIGN	19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous w	vaste treatment, disposal, a	nd recycling systems)						-
ű	1. 0(1)	3.			4.				
	20. Designated Facility Owner or Operator: Certification of receipt of hazardous materia	als covered by the manifes	excent as noted in the	n 18a					
94	Printed/Typed Name	Signal		n Iud			Mont	th Day	Year
$\downarrow_q$	Maries DoWith		11	1			12	129	111
EPA	Form 8700-22 (Rev. 3-05) Previous editions are obsolete.			1	DESIGNATE	D FACI	LITY TO	GENE	RATOR

ARREST CALL CO.

This certificate is to verify the wastes identified as	_
and specified on Manifest # 01028371833K , Line Item _/ has been landfilled on	

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Ple	ase print or type. (Form design	gned for use on eli	e (12-pitch) typewriter.)			1 0 11		For	n Approved	OMB No.	2050-003
7	UNIFORM HAZARDOUS WASTE MANIFEST		mber 0968875	2. Page 1 of	3. Emergency Respons		4. Manifest	Tracking N	umber		JK
	5. Generator's Name and Maili	ing Address			Generator's Site Addres	s (if different th	an mailing addre	ss)			
	175 F	AST OU	CAUNTRY RO.		1310 Br. 641						
	Generator's Phone: 6. Transporter 1 Company Nan	545-2586 ne	HECKSVELLE	Ny 11801	BROOKL	-91	U.S. EPA ID	Number			
П	7. Transporter 2 Company Nam		FRAINSPORT				PAD U.S. EPAID	9873	475	15	
			and the site	1 44	1 . 1 . 1 .		1 1 1 1 1 1	e des	2	3	
	8. Designated Facility Name an		LINC. SITE	E#2 LAN	DEILL		U.S. EPA ID				×
	49350 Facility's Phone: 800				LEVILLE.	MI	MI	D 04	5090	633	
		ion (including Proper !	Shipping Name, Hazard Class, ID		10. Conta	iners Type	11. Total Quantity	12. Unit Wt./Vol.	13.	Waste Code	s
유 	RO, UN 3	432, Poly	CHLORINATED	BIPHENYL		- Ching	14,500	4.4	PCB1	2.	
GENERATOR	SOLID 9	7. PU111	(ERG#171		/	2	: -	K		2	
- GEN	2.5						Maria Maria			C	
	3.	- 12			T MISSON	* · ·	in the second				
	4.										
į	•					80 h					
in a	14. Special Handling Instruction	s and Additional Infor	mation		Geo. art Silvi Dec. High			one all t		V/9/2 4/19/40	9-1900 E.H.
	J153	51711	mation VDI				2	MZIOI	OF , 2	4 - GB	Jb.
	15. GENERATOR'S/OFFERO	R'S CERTIFICATION	: I hereby declare that the conte	nts of this consignment an	fully and accurately de	scribed above	by the proper sh	poino name	and are clas	sified, packa	noed
	marked and labeled/placar Exporter, I certify that the o	rded, and are in all re: contents of this consig	spects in proper condition for tran inment conform to the terms of the lentified in 40 CFR 262.27(a) (if I	sport according to applicat e attached EPA Acknowled	ole international and nat doment of Consent.	ional governme	ental regulations.	If export ship	oment and I a	m the Prima	ry
	Generator's/Offeror's Printed/Ty	ped Name	Nycrak	Signa		an quantity gen	erator) is use.			th Day	DO CHELL THE STATE OF
INTL	16. International Shipments	Import to U		Export from U.S	. Port of en	try/exit:			1 4		13.00
	Fransporter signature (for exportant and a signature) 17. Transporter Acknowledgment	t of Receipt of Materia	ls	4	Date leavi	ng U.S.:			7530	_	
PORT	Transporter 1 Printed/Typed Nam		. ScHaffin	Signa	ally	All	2		Mont	h Day	Year
TRANSPORTER	Transporter 2 Printed/Typed Nam		1011710	Signa	ture	11			Mont	h Day	Year
E 1	18. Discrepancy			1	725	-		-25		1	
	18a. Discrepancy Indication Spa	Cuantil	Environme ata	ype Oraclass for	Residue 1455045h	224 A	Partial Reje	ection		Full Reje	ction
Т,	18b. Alternate Fácility (or Genera	4 12 155/ ator)	Environmenta		Manifest Reference	Number:	U.S. EPA ID N	8 7.1	13		
ACILI	FacTi 4: Pl										
<b>DESIGNATED FACILITY</b>	Facility's Phone: 18c. Signature of Afternate Facility	ity (or Generator)							Mon	th Day	Year
SIGNA	19. Hazardous Waste Report Ma	anagement Method Co	odes (Le., codes for hazardous wa	aste treatment, disposal, a	nd recycling systems)			_		_	
- DE	1. (0)	2	- "	3.	المثار		4.			11.5	
200	20 Designated Facility Owner or	r Operator: Certification	n of receipt of hazardous materia	THE RESERVE THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I		1 18a	IK = 1	Miller IV	T. C.		Alike.
1	The Types Harris	arles	Dellitt	Signat	1/	12		100	Mon	Day 129	Year 16

This certificate is to verify the wastes identified as PcB Solid
and specified on Manifest # 0102837/9JJh , Line Item / has been landfilled on
Z/29, 2016 in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest # 669318388, Line Item 1 has been landfilled on
3/2, 2016 in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as Pch Solid
and specified on Manifest #, Line Item has been landfilled on
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official
having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest #
3/2 , 2016 in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as	_
and specified on Manifest # 01028371833K , Line Item _/ has been landfilled on	

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as PcB Solid
and specified on Manifest # 0102837/9JJh , Line Item / has been landfilled on
Z/29, 2016 in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



Pie	ase print or type. (Form designed for use on elite (12-pitch) typewriter.)							MB No. 2050-00
1	UNIFORM HAZARDOUS NYP 000 968 875	1 800	ency Response -+24-		4. Manifest	Tracking No. 931	<sup>Imber</sup> 8392	JJK
	5. Generator's Name and Mailing Address NATIONAL GILLD 860 3 C - 5 300 175 EAST DLD CALLY HILKSVILLE NY 118 Generator's Phone: 516545-445-5450-500	Generato Ry Ro	's Site Address	(if different the	an mailing address PAER DE	S)	NOF	STH
	Generator's Phone: 516545-200-5480-5480-5480-5M	,01				- 1		
	M.S. BULK TRANSPORT, INC.				U.S. EPAID N		73475	515
	7. Transporter 2 Company Name				U.S. EPAID N	'umber		
	8. Designated Facility Name and Site Address WAYNE DISPOSAL, LIGHT	140 - SITE 94 SERV	#2LAr	DEIVE		-		
	Facility's Phone: 800 592 548 BELLEVILLE MI	48111			T IAIII	0 0	18 091	0 633
	9a. HM 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))		10. Contain No.	ers Type	11. Total Quantity	12. Unit Wt./Vol.	13, Wa	ste Codes
GENERATOR -	X SOLID, 9, PhIII, ERG# 171	PHENYLS,	1	DT	12,700	K69	1281	
- GENE	2.			5	1			
	3.						38 0	
	4.			Maria II				
	14. Special Handling Instructions and Additional Information  15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this marked and labeled/placarded, and are in all respects in proper condition for transport acc Exporter, I certify that the contents of this consignment conform to the terms of the attache I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a larg Generator's/Offeror's Printed/Typed Name	consignment are fully and ording to applicable Internet Dept.	accurately desertional and nation	cribed above	3 / 04/// by the proper ship ental regulations. I	6 poing name	and are classifi	ed, packaged, the Primary
<u>↓</u>	5 leve Nyer Wall below and sull some for No.	ional Parit	9 7/4	116	1/1			4 16
INTL	Transporter signature (for exports only):	Expert from U.S.	Port of entr		****			
TER	17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name	Signature	3		(PS)		Month	Day Year
TRANSPORTER	Transporter 2 Printed/Typed Name		Iffen ,	18/	21		13	14/16
TRA	transporter 2 Francow types traine	Signature		110			Month	Day Year
$\uparrow$	18. Discrepancy 18a. Discrepancy Indication Space							
	Type Quantity Undication Space Quantity		Residue		Partial Reject	tion	Ш	Full Rejection
È	18b. Alternate Facility (or Generator)	Mani	est Reference N	lumber:	U.S. EPA ID Nu	mber		
FACII	Facility's Phone:				1			
DESIGNATED FACILITY	18c. Signature of Alternate Facility (or Generator)						Month	Day Year
SIGN	19. Hazardous Waste Report Management Method Codes (I.e., codes for hazardous waste treat	ment, disposal, and recycl	ing systems)		*			
삐	1. P(B) 2.	3.			4.			
	20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covere		s,nated in Item '	18a				
↓ DA	Form 8700-22 (Rev 3-05) Previous editions are obsolete	Signature	16		_	71	Month 3	Day Year

This certificate is to verify the wastes identified as Cb Solid
and specified on Manifest # 6093 18 39205 , Line Item has been landfilled on
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. At to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



Ple		print or type. (Form design			:)					For	m Approved	. OMB No	. 2050-003
1	1 1	NIFORM HAZARDOUS WASTE MANIFEST	NVP OC	A 962 071	5	2. Page 1 of 3. Eme	ergency Respons	_	4. Manifest		1839 Number	4 J	JK
	5. 0	Generator's Name and Mailing	Address NA	EAST OU	SID INC	Genera Py Ro	tor's Site Addres	1310	PAER!	PEGA	AT AV	EN	DIETT
	Ge	enerator's Phone: 516-5	494. +110	SUL SA	HY 118	301		BR	POKLY	1 1	1/ 11	236	
		Transporter 1 Company Name	1170	SPORT	110	107 12 010		7	U.S. EPAID		7347	516	=
	7.1	Transporter 2 Company Name	IC I REV	DPDPI	174				U.S. EPA ID		13.1		
	8, [	Designated Facility Name and	Site Address W	AYNE DISP	DSAL	NC SITE	+21A	NDFILL	U.S. EPA ID I	Number		Eq.	
		Designated Facility Name and	49:	350 NORTH	H 1-94	SERVIL	£ D	ZIVE					
		cility's Phone: 800 59	14 5483			1 48111			I MI	DO	48 09	06	33
	9a HN	M and Packing Group (if an	y))	97100000	1,000		10. Conta No.	Type	11, Total Quantity	12. Unit Wt./Vol.	13,	Waste Code	es
GENERATOR -	X	1. RQ, UN 34:	Pa III,	HLDRINAT ERG# 1	ED BY	PHENYLS,		DT	EST 12,700	KG	PZBI		
- GENE		2.	D 10		Ų.								
	-	3.		-									
	191												
		4.											
										2		74.	
ŀ		Special Handling Instructions  155171 WD			D M	ARINA D	OCKS, &	DAHL	WAYS A	HID	PIE	₹5.	
											3-8-11		
	15.	marked and labeled/placarde	ed, and are in all resp	ects in proper condition	for transport acco	ording to applicable Inter	mational and nati	scribed above	by the proper shi	ionino namo	and are clas	sified, pack im the Prim	aged,
	Con	Exporter, I certify that the cor I certify that the waste minim perator's/Offeror's Printed/Type	ization statement ide	ment conform to the ten ntified in 40 CFR 262.27	ms of the attached 7(a) (if I am a large	e quantity generator) or	of Consent. (b) (if I am a sma	all quantity gen	erator) is true.				
Į.	5	lec /verel		1	yella 7	Signature	161	1	5,6	1/	Mon	th Day	
INTL		International Shipments Insporter signature (for exports	Import to U.			Export from U.S.	Port of en Date leavi	_					
TER		Transporter Acknowledgment on sporter 1 Printed/Typed Name				Signature	1				Mont	h Day	Year
TRANSPORTER	Tear	nsporter 2 Printed/Typed Name	, Rb.			14	18	/			13	18	116
TRAI		ispoits 2 Printed Types trains				Signature					Mon	th Day	Year
<b>†</b>	-	Discrepancy  Discrepancy Indication Space	D Quantity		П-		7						
			Quantity		Туре		Residue		Partial Reje	ection		Full Reje	ection
LITY	18b.	. Alternate Facility (or Generato	or)			Ma	nifest Reference	Number:	U.S. EPAID N	umber			
FACI	Faci	ility's Phone:							1				
DESIGNATED FACILITY	18c.	. Signature of Alternate Facility	(or Generator)						No.		Mon	th Day	Year
ESIGI	19. H	Hazardous Waste Report Mana	agement Method Coo	des (l.e., codes for hazar	dous waste treatr	ment, disposal, and recy	ding systems)		- Li				
		Per				J.			4.	70 III			
23	20. E	Designated Facility Owner or Otted/Typed Name			materials covered	d by the manifest excep Signature	as noted in Item	18a		1,000	Mon	th Day	Year
¥		CN	arlel	Delitt			11	-11			13	19	116

This certificate is to verify the wastes identified as Och Salid
and specified on Manifest # OD93183940Jh, Line Item _ has been landfilled on
3/9, 2016 in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Pie	ise p	rint or type. (Form design			ewriter.)					1 140 140 14	For	m Approved	. OMB No.	2050-003	
WASTE MANIFEST NY P 000 968 875 1 1-800-424-9300								00	4: Manifest Tracking Number 009318396 JJK						
	5. G	enerator's Name and Mailin	g Address	NATIONAL	GRID	UNITRITA		s Site Address	o (if different to	han mailing address	AVE	, NORTH	+		
	Gen	erator's Phone 516-915-	1586	HICKSUIL	LE, NY	11801				11 14,1					
	6. Transporter 1 Company Name U.S. EPA ID Number U.S. EPA ID Number I PAD 987347515														
	7. Tr	ansporter 2 Company Name	8						1	U.S, EPAID N	-				
Ш	8. D	esignated Facility Name and	d Site Address	VALANUE	DI SONS	I day	SITE * 2 L	AUNCU	,	U.S. EPAID N	lumber				
	Ci	lity's Phone: & - \$12	- 519.9	49350	N T.C		NIKE D			M	1D OL	18 090	) 63	3	
	9a. HM	9b. U.S. DOT Description	n (including Proper					10. Conta		11. Total Quantity	12, Unit	13.	Waste Code	es	
۳ ا	. /	120, UNI343Z		RINATED	BIPHENN	LS, SOLI	0,9,	No.	Туре	(1) have		PCB1			
GENERATOR	Х	FAIL E						1	DT	12,700	4				
- GEN	-8	2.													
		3.										1			
		4.	<u> </u>						11/2			_ 3	Ц., Ц.,		
		Special Handling Instructions									118				
		155 171 Wi		-							03/	10/16		kyls.	
	No.	GENERATOR'S/OFFEROR marked and labeled/placard Exporter, I certify that the or I certify that the waste mining	ded, and are in all re ontents of this consi mization statement	espects in proper co ignment conform to	endition for transp the terms of the	oort according to attached EPA Ac	applicable interna knowledgment of generator) or (b)	tional and nati Consent.	ional governm	nental regulations.	pping nam If export si	hipment and I	am the Prima	ary	
Ų.	5	erator's/Offeror's Printed/Typ		1 4 5 w 11 0	went for	, 1610	Signature		11	zin 1	-	Mon			
INT	Trans	nternational Stripments sporter signature (for export				Export fi	rom U.S.	Port of en Date leavi	,	And the					
TER		ransporter Acknowledgment	•	als			<b>O</b> 1 4			The same	EAL				
POR	Пана	sporter 1 Printed/Typed Nam	Aus	T J.	HARA	572	Signature	1/1	11/			Mon 1 *	th Day	Year	
TRANSPORTER	Trans	sporter 2 Printed/Typed Nam	ne			00/	Signature	/			, IVV	Mon	th Day	Year	
<u>⊢</u>	18. D	iscrepancy			_							100			
	18a.1	Discrepancy Indication Space	por lo 4	Employee	en taly	pe molica f	15 12	Residue St	he pro	Partial Reje	ction	ulas !	Full Reje	ection	
_ <u></u>	-/10	Alternaté Facility (or Genera	D(15 K 1942	LANA 33	3/11/14	-		est Reference	Number:	U.S. EPA ID No	ımber				
FACIL	Facili	ity's Phone:								1					
DESIGNATED FACILITY	18c. 5	Signature of Alternate Facilit	y (or Generator)					III.				Mor	nth Day	Year	
Sign	19. H	azardous Waste Report Mar	nagement Method (	Codes (i.e., codes fo	or hazardous was	ste treatment, dis	posal, and recycli	ng systems)	BU KEY						
씸	1.	PCB		2.			3.			4.					
		esignated Facility Owner or	Operator: Certificat	ion of receipt of haz	ardous materials	covered by the r		s noted in Item	18a	2 330	<u> </u>				
Į.		ed/Typed Name	arlos	Del	11,14		Signature	L	0		m).	Mon 13	ith Day	Year	
사비러	HORES	1 8700-22 (Rev. 3.05). Pr	ravioue aditione s	ro obeolojo					-					-	

This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest # 00931839601K, Line Item 1 has been landfilled on
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



1		1. Generator ID Number  N Y P 000 968 875		3. Emergency Respons	4-9300		128		) JJK	
	5. Generator's Name and Mailin  Generator's Phone: 5/4 ~ 5	National Gaid 175 East OLD o Hicksvillé 45- 7586		Generator's Site Address	310 PA	er dé á Klyn	NY		ź	
	6. Transporter 1 Company Name	S. RULK TRANSPO	IRT SNL	800 642	8910	U.S. EPAID N		73473	515	
	7. Transporter 2 Company Name	0			8	U.S. EPA ID N	umber			
	8. Designated Facility Name and	MAYNE DI	sposal inc si		AFILL	U.S. EPA ID N	umber			
	Facility's Phone: 0-10 5	49350 N 92-5489 BELLEV	1-94 SERVICE			M	10	148 0 9	70 633	
	9a. 9b. U.S. DOT Description	on (including Proper Shipping Name, Hazard (		10. Conta	iners	11. Total	12. Unit	13 W	/aste Codes	
	HM and Packing Group (if a	***		No.	Type	Quantity	Wt./Vol.		asie Coues	
GENERATOR		L Palychlot.wid 8.19	भ्रह्मार्थ), इन्ह्रांग, न, दि स्ट्रा	"171	DT	12,790	K	PCB	122.00	
- GEN	2.									_
	3.									
	4.				4					
	14. Special Handling Instructions	s and Additional Information			17					
	1, 31557	s and Additional Information 7 (LD) ACB TIMPACTED	MARINA BOCK	4, GANGW	AYS, Amp	PIEAL SIG		- 8-16		
	marked and labeled/placard Exporter, I certify that the co I certify that the waste mini	R'S CERTIFICATION: I hereby declare that it ded, and are in all respects in proper condition ontents of this consignment conform to the tel mization statement identified in 40 CFR 262.2	n for transport according to applications of the attached EPA Acknowle	able international and nat edgment of Consent.	ional government	al regulations. I	oping name, If export ship	and are classi oment and I an	fied, packaged, n the Primary	
Ų.	Generator's/Offeror's Printed/Typ	ned Name		hature	11/1	In		Month	Day Year	<
INTI	Transporter signature (for export	import to 0.5.	Export from U.	.S. Port of en Date leavi						-
TER	17. Transporter Acknowledgment Transporter 1.Printed/Typed Nam		Sion	ature		0 //	1100	Month	Day Year	
TRANSPORTER	17:Ch	all P-Port	.5	//m	4/1	11		03		,
IRAN	Transporter 2 Printed/Typed Nan	ne /	Sign	ature				Month 	Day Year	
1	18. Discrepancy				1.0		No.			
	18a. Discrepancy Indication Space	Ce Quantity	Туре	Residue		Partial Rejec	ction		Full Rejection	
·Δ	18b. Alternate Facility (or General	ator)	20	Manifest Reference		U.S. EPA ID No	ımber	_		-
ACIL	F-104 4- FA				1					
DESIGNATED FACILITY	Facility's Phone: 18c. Signature of Alternale Facility	ty (or Generator)						Monti	h Day Yea	ır
SIGN	19. Hazardous Waste Report Ma	nagement Method Codes (i.e., codes for haza	ardous waste treatment, disposal,	and recycling systems)		HEVE				$\exists$
- DE	1. PLP	2.	3.		1116	4.				
		Operator: Certification of receipt of hazardou			n 18a	191 . F	4			
$\downarrow$	Printed/Typed Name	des Dollita	Sign	ature	2			Month 13	Day Year	

This certificate is to verify the wastes identified as pcbSolid
and specified on Manifest # Oloz83 76001k , Line Item has been landfilled on

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Signature /

Printed/Typed Name

Year

This certificate is to verify the wastes identified as Dcb Solid	
and specified on Manifest # 009318390 JJL , Line Item / has been landfilled on	

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest #
3/7 , 2016 in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which Leannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



ease print or type. (Form design					-31	2		m Approved.	OMB No	. 2050-00
UNIFORM HAZARDOUS WASTE MANIFEST	NYP DOD	968 875	2. Page 1 of	3. Emergency Respoi 1-800 - 424	nse Phone  - 9300	4. Manifest		L839	7 J	JK
5. Generator's Name and Maili		VATIONAL GRI 175 EAST OLI	> COULIDAY RD	_	310 P	FRUEGAT	AVE		TIT	pt.
Generator's Phone: 51 91.	ne	HICKSVILLE, NY	11801		RUXLY	U.S.EPAID				1
7. Transporter 2 Company Nan		PORT, INC.	4					347 5	1/5	
7. Hanaporter 2 company Han						U.S. EPAID I	vumber			
8. Designated Facility Name and Facility's Phone: 900-592	. 5189	NAYNE DISPOSA 1935D N. I.	MI 48	DRIVE	LL-	U.S. EPAID		18 091	0 63	3
9a. 9b, U.S. DOT Descripti HM and Packing Group (if a	ion (including Proper S any))	hipping Name, Hazard Class, II	O Number,	10. Cont	tainers Type	11, Total Quantity	12. Unit Wt./Vol.	13.	Waste Cod	es
X 1 RQ, UN343 9, PG 11,		DRINATED BIR	TENYLS, SOLI		DT	EST	K	12B1	N I	
2.						12,100				
3.	1=	HA.								
4.										
marked and labeled/placar Exporter, I certify that the o	PCB IN  R'S CERTIFICATION: rded, and are in all res- contents of this consig- imization statement ide ped Name		ents of this consignment are nsport according to applical ne attached EPA Acknowled am a large quantity general Signa	fully and accurately do the international and na digment of Consent. ator) or (b) (if I am a sn	lescribed abov	ve by the proper shi mental regulations.	pping name If export sh	a, and are clas aipment and I a	m the Prim	nary
16. International Shipments  Transporter signature (for expor	Import to U		Export from U.S		entry/exit:			1 48	Party.	7.0
Transporter signature (for export 17, Transporter Acknowledgment		s -	200	Date lea	ving U.S.:	100				
17. Transporter Acknowledgment Transporter 1 Printed/Typed Nar Transporter 2 Printed/Typed Nar	Bair		Signal Signal	LR	1		- 7	Mont Mont	110	116
18. Discrepancy  18a. Discrepancy Indication Spa	m #1(17)	2			4 94			*		
Leight disere	parie crof	12 Locuk	Type , chilly thes	Residue  Manifest Reference	3 4 1 00 ce Number:	Partial Reje	ection_/_	pul	Full Rej	ection
18b. Alternate Facility (or General Facility's Phone: 18c. Signature of Alternate Facility. 19. Hazardous Waste Report Ma					-	U.S. EPA ID N	umber	Mon	th Day	y Year
40 Hannadaus Maste December	184.0 10	dead as set of the state of			4.6				10	
19. Hazardous Waste Report Ma	anagement Method Co	des (l.e., codes for hazardous v	vaste treatment, disposal, a	nd recycling systems)	To Victory	4.			123	
20. Designated Facility Owner or Printed/Typed Name	Operator: Certification	n of receipt of hazardous materi	als covered by the manifes					Moni	h Day	Year

This certificate is to verify the wastes identified as Pcb Salid
and specified on Manifest # _ OD9 318 397 JJK, Line Item _ ( has been landfilled on
3/11, 2016_ in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. At to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



155

Me:				Hite (12-pitch) typewriter.		110 38440						DMB No. 2050-0
1	٧	IFORM HAZARDOUS NASTE MANIFEST	NYY OO	100 Bab (			00 474-	4300	00	Tracking No.		5 JJK
		Senerator's Name and Maili		NATIONAL 175 FAST OF	D COUNTRY	RD.			than mailing addres		NORTH	
	Gen	nerator's Phone: 516-5	45.3189	HCKSVILLE,	10811 YM		BROOK	LYN,	41			4
		ransporter 1 Company Nam U.S. Bull		PORT, INC.				V	PAD PAD	Number 487 3	147 51	5.
		ransporter 2 Company Nam		and the property of the second					U.S. EPAID	Number		M + F T + T   P 2 + P   T   P
	8. D	esignated Facility Name ar	nd Site Address	WAYNE DIS				FILL	U.S, EPA ID			
	Facil	lity's Phone: 800 - 592	- 5489	BELLEVILLE			-1 0/1		MID	0480	90 63	3
	9a, HM			r Shipping Name, Hazard Cla	ass, ID Number,		10, Conta	iners Type	11. Total Quantity	12, Unit Wt_/Vol.	13, W	aste Codes
GENERATOR -	X	180, UN3432 PG II, E		DRINATED BIP	TENYLS, 50	40,9,		DT	12. TO	KG	PCB1	
- GENE		2.					N.					
		3.										
	W	1			39							
	Ĺ	4.								100		
	Annual Control	Special Handling Instruction	Acres and the second second	CONTRACT AND RESIDENCE OF LAND ASSESSMENT AND ADDRESS.						~ # ··· ·		
	7	155171 WDI	PCB IM	PACTED MARIN	JA POLKS	, GANGU	VAYS A	ND Y	IERS		- 1.1	
	15.	GENERATOR'S/OFFERO	R'S CERTIFICATIO	ON: I hereby declare that the	contents of this consi	ignment are fully a	nd accurately de	ascribed above	e by the proper sh	3// sipping name,	O//O	fied, packaged,
	11.40	Exporter, I certify that the o	contents of this cons	respects in proper condition f signment conform to the term identified in 40 CFR 262.27(	s of the attached EPA	Acknowledgment	of Consent.			. If export ship	oment and I am	the Primary
		erator's/Offeror's Printed/Typ	ped Name	(familiasing		Signature		In h	14		Month	Day Year
L		nternational Shipments sporter signature (for expo	Import to			ort from U.S.	Port of en		8 E = **			
		ransporter Acknowledgmen		rials						7.5	3 Call 10	
TRANSPORTER	Trans	Sporter 1 Printed/Typed Nar	PA	BFF		Signature	1/he	111	1		Month	Day Year /6
TRAN	Trans	sporter 2 Printed/Typed Nar	ne			Signature			I II X		Month	Day Year
1		iscrepancy										
	18a. [	Discrepancy Indication Spa	Ce Quan	ntity	Туре		Residue		Partial Reje	ection		Full Rejection
	185. /	Alternate Facility (or General	ator)	1 1 1/2		Nic	nifest Reference	ridinger.	U.S. EPA ID N	lumber		
Œ[		ly's Phone:										
DESIGNATED FACILITY	18c. 5	Signature of Alternate Facili	ty (or Generator)								Month	Day Yea
98		azardous Waste Report Ma	nagement Method	Codes (i.e., codes for hazard	ous waste treatment,	disposal, and recy	rcling systems)				1	1
i i	1.	PC	B	2.		3.			4.			
		esignated Facility Oyana or ed/Typed Name	Operator: Certifica	tion of seceipt of hazardous r	naterials covered by the	he manifest excep Signature	l as noted in Itag	K(8a /	6	7	Month	Day Year
1	.37	1/0	M)//	11			100		6		1 3	11/16

This certificate is to verify the wastes identified as Pcb Solid
and specified on Manifest # 009318485 JJK, Line Item / has been landfilled on

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Ple	ase print or typ	pe. (Form design	ed for use on elig	(12-pitch) typew	miter.)	The state of			17. 24	and the same	For	m Approved	I. OMB No.	2050-003			
Ī	The second secon	HAZARDOUS MANIFEST	NYP d	nber 00 968	975	2. Page 1 of 3				4. Manifest			6 J	JK			
П	5. Generator's Name and Malling Address							1-800-424-5306   010283696 JJK   Generator's Site Address (if different than mailing address)									
MATIONAL GRID 175 EAST OLD COUNTRY ROAD 1310 PAER DE GAT Generality Phone:  BROOKIN NY											TH						
П	6. Transporter	1 Company Name				35	120							- 10			
7. Transporter 2 Company Name.  U.S. EPA ID Number  U.S. EPA ID Number											7513						
П			1	्रिक्त निवस्त	en la	200	T. Section 1	A CHE		1	1071	2		1.124			
П	B. Designated	Facility Name and	Site Address						6	U.S. EPA ID N	lumber		-				
	Facility's Phon	e: \$44 59:	2-5489	4935	Disposa ON 1-94	SERVICE	DRIVE	CIMA	Fill	MID	048	090	633				
Ш	4.		Charles Control of the Control of th	The state of the s	ard Class, ID Number			Contain	orc	44 75101	40.41.7						
П		acking Group (if an				1	No		Type	11, Total Quantity	12, Unit Wt./Vol.	13.	Waste Code	es .			
1	G#0 1.			15 6	The Street		1,000	707		THE REAL PROPERTY.			1,0	100000			
GENERATOR	X UI	N 3432	Palye HLO	CINATED	B.PHENY/S,	salio, 7, 16	11,		DT	12,700	K	PCBI					
밀	2.	1000			5.85		2 22 24		Service of		10 Y 10 1	CONTRACTOR OF THE PERSON OF TH	100	- 1190 ta			
뜅		4.		Katha J													
1	10 H H		Shritten.					12.3		P* gall		6 75	Sec. 15.				
П	3.	- M. M. D.D.		7 8			114		Mary Property of	W. 475.00 14.00	11,000	707, 600	PARTICIPATE AND ADDRESS.				
Ш				3 1					11 1	0.0							
											2						
	4.		SIGHT II	3 1		CONT. IN			11	DELET RATE							
		GV. C															
				Ball.	P. Landing				100								
4	14. Special Har	ndling Instructions	and Additional Infor	nation	planta production of the	activation and a	-	2007 636	Series Esta	TERROPOSION CO	ela-enen	- Selection	Name of the	in a land			
	1. J	155 17ha	V PCB INC	ACTED MA	HEINA Dock	S. CANG	a Auge	4.0	PIEN	25		The Walter	10.11				
	V-11						047.721,	770									
		1100	1	A Line	- mar					550 - 3-		NICK 12		-			
	marked ar	nd labeled/placarde	ed, and are in all res	pects in proper cond	nat the contents of thi dilion for transport ac	cording to applicable	e international a	nd nation	cribed above nal governm	by the proper shi ental regulations.	pping name If export sh	e, and are classipment and I	ssified, pack am the Prim	aged, ary			
П	Exporter,	I certify that the cor at the waste minim	itents of this consignation statement id-	nment conform to the entified in 40 CFR 20	e terms of the attach 62.27(a) (if I am a lar	ed EPA Acknowledg oe quantity generati	ment of Conse	it. I a small	quantity cer	nerator) is true							
П		eror's Printed/Type		13.0		Signatu		ta orritari	quarius gor	A data	7	Mor	nth Day	Year			
1	Sievel	Versil 1	J. Link		ch / N	Stat Bak			7	16	6		318				
Ė	16. Internationa		TO - Palottern	Christian States		Te de un			SAME OF THE	Lebelle years	S. Same	971	S PRO	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
N-	TransportElizin	pature (for exports	Import to U only):	.5.		Export from U.S.		t of entry e leaving			154			VISTO.			
	17. Transporter	Acknowledgment of	Receipt of Material	100			+11		4.7.4		US SU	700	71579				
TRANSPORTER	YROL	rinted/Typed Name			la de la companya de	Signatu	re					Mon	th Day	Year			
SPC	W	illip m	S. Sch	MFFNER		1 -	My	1	16			1.3	18	16			
AN	Transporter 2 P.	rinted/Typed Name			1	Signatu	re	10	1			Mon	ith Day	Year			
<u> </u>					3 1												
1	18. Discrepancy	Y							3								
	18a. Discrepano	cy Indication Space	, Quantity		Type	11	Residu	,		Partial Reie	ction		Full Reje	ection			
П	Ko 1 AM	Mantyino	luates	12701K 5	ship resola	nd chis je	1451	vere	9HFC	Tigoreso	2-16-6	4 01,10	669	Ik,			
1	14/500	1-127411	YMMY	ne le		44	Manifest Ref	-				A	33/1	1/16			
5	18b. Alternate F	acility (or Generato	r) == =			-			W . W . T	-U.S. EPA ID No	ımber	N 1000 100	a retailment	44			
ACII	B 2						A										
<u> </u>	Facility's Phone		(as Connected)				-47		10					4			
H	roc. Signature c	of Alternate Facility	(or Generator)		-							Moi	nth Day	Year			
DESIGNATED FACILITY	40 11	Market Process		44													
S	19. Hazardous \	waste Report Mana	gement Method Co	des (i.e., codes for h	nazardous waste trea	tment, disposal, and	recycling syst	ems)		- 12							
Õ	-0	(0)	2			3.				4.				W. W.			
1	Townson I	-				0.1			05.		300		11 10 16	F 1 2			
+	20. Designated Printed/Typed N		perator; Certificatio	n of receipt of hazan	dous materials cover		-	in Item 1	18a	1.4/2.31		13/0		V			
	risited/typed N	//		111	11	Signatu	( A		V			Mon	ith Day	Year			
*	3 - 1	27.00	vious editions are	PW	11.3			-	16	with the same	1	2		1/6			

This certificate is to verify the wastes identified as Dob Solid
and specified on Manifest # 610283696 JJK , Line Item / has been landfilled on
3/9, 2016_ in accordance with all local, state and federal regulations by:
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.  Authorized Signature:



#129

Please print or type. (Form designed for use on elite (12-pitch) typewriter.) Form Approved. OMB No. 2050-0039 4. Manifest Tracking Number 009318480 1. Generator ID Number 2. Page 1 of 3. Emergency Response Phone **UNIFORM HAZARDOUS WASTE MANIFEST** 5. Generator's Name and Mailing Address Generator's Site Address (if different than mailing address), 7. Transporter 2 Company Name 8. Designated Facility Name and Site Address SUNGER HISG BELLEVILLE, EN 48111 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number 9a 11. Total 12. Unit 13. Waste Codes and Packing Group (if any)) HM Quantity Wt./Vol. Type GENERATOR 2000 KG EST. 14. Special Handling Instructions and Additional Information CB impacted making docks, ganginarys and SSD - S-14-16 SSD - 3-14-16

15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true Generator's/Offeror's Printed/Typed Name 16. International Shipments Port of entry/exit: Transporter signature (for exports only): Date leaving U.S. 17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name Signature Transporter 2 Printed/Typed Name 18. Discrepancy Roy Amanti IVI Standard Grants

We get the established of 973/16 Partial Rejection Full Rejection U.S. EPA ID Number Facility's Phone: DESIGNATED 18c. Signature of Alternate Facility (or Generator) Month 19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) 20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a Printed/Typed Name\_\_ Signature

This certificate is to verify the wastes identified as	
and specified on Manifest #	

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Ple		gned for use on elite (12-pitch) typewriter.)			4.00				B No. 2050-003
	WASTE MANIFEST	1. Generator ID Number NYP UOO 91/8 975	2. Page 1 of 3. Em	800 45	24-93	(A) 00	Tracking Num 9318		JJK
	5. Generator's Name and Mailin	ng Address NCHICIXA I HIND 175 East Old Co		ator's Site Address	(if different the	an mailing addres	CITCKT	1 AVE	, NOTI
1	Generator's Phone:	4 545-2584 Hicksvill				XIVIN		1123	10
	6. Transporter 1 Company Nam	ne		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		U.S. EPA D		(-1/1-	766
	7. Transporter 2 Company Nam	101/2 1/41/5/0/1 11/12	(960) L	Lring 80	110	U.S. EPAID N	Umber	177	(101)
	8. Designated Facility Name an	nd Sita Addrese   D.1/ a u/Ox   D.C. OxCC				1			
	o. Designated Pacinty Hame Bit	49350 N. 1-94	I Inc. SHO	Draw	andti	JU.S. EPAID N	lumber		
	Facility's Phone: 100 E	92-5489 Pt	HEVILLE N	1115	11	1	MIN	04/80	CINIA
	ga, 9b, U.S. DOT Description	ion (including Proper Shipping Name, Hazard Class, ID Num	nber,	10. Contain	ners	11. Total	12. Unit	13. Waste	Sodon
	HM and Packing Group (if a		+ HIJEWS	No.	Туре	Quantity	Wt./Vol.	13, Wasie	Codes
ATOF	I V	-1614 CKG 171 = =			DI	1700	kg -	(121	
GENERATOR	2.	CHAY CHUIT	tagama tagata 🔭 gi 14	THE STATE OF THE PROPERTY OF T	The Control of the Co	CS.74	MAC T		
9	A STATE OF				a mil	na H			
	3.				1 6				
	16								
	4.			TVE	10.00				
				1 38 17					1
	14. Special Handling Instruction	s and Additional Information	Gal Maria	29 01	ala.	0010 =1	A . OL. IC	0.0	1
	MICGIL	is and Additional Information  ND I PCB IMPAC	ica muni	KI (II	, را ال	Gurigi	KIND	UINC	PICIS.
	15. GENERATOR'S/OFFERO	R'S CERTIFICATION: I hereby declare that the contents of	of this consignment are fully	and accurately des	cribed above	by the proper shi	poing name, ar	d are classified	nackaged
	marked and labeled/placar Exporter, I certify that the c	rded, and are in all respects in proper condition for transport contents of this consignment conform to the terms of the att	t according to applicable into ached EPA Acknowledgmen	emational and national of Consent.	nal góvernme	ntal regulations.	f export shipm	ent and I am the	Primary
	Generator's/Offeror's Printed/Typ		a large quantity generator) o Signature	r (b) (if I am a smai		/ /	2	Month	Day Year
<u></u>	16. International Shipments	as lated -t sildes in 1914 (6)	( m)	esd		-z (	12	2   3	14/16
Z	Transporter signature (for expor	**	Export from U.S.	Port of enti Date leavin				-	
RTER	17. Transporter Acknowledgment Transporter 1 Printed/Typed Nam	·	Signature	7 -1	7			Month,	Day Year
TRANSPORTER INT	Transporter 2 Printed/Typed Na	Dair	Signature	de		A 9 494 1-74	S	13:1	4 VL
TRA	The state of the s		Signature					Month	Day Year
1	18. Discrepancy  18a. Discrepancy Indication Spa-								- 10/10
	Kon Amauticu	146 Soctan GIV I MILLED	fort motivat	Residue 700	k 31	Partial Reje	ction of a	115 NU C	Il Rejection
_	18b. Alternate Facility (or General	Jane 1 + 1 173 K 65 3/18/1	<u>V</u>	anifest Reference	Number:	U.S. EPA ID No	mber		
ACIL	Facilità Shaas		2			6			
面	Facility's Phone: 18c. Signature of Alternate Facili	ity (or Generator)				TIME OF		Month	Day Year
DESIGNATED FACILITY	19. Hazardous Waste Report Ma	anagement Method Codes (l.e., codes for hazardous waste	treatment disposal and rev	wring systems)		9 1		11	
DES	1. OCK	2.	3.	James ataremat		4.	v A		
	20. Designated Facility Owner or	perator: Certification of receipt of hazardous materials co	overed by the manifest exce	pt agricled in Item	18a	)	X		
1	Point of Upont Name	MUMAN	Signature	1//	1	X		1902	Day Yay
PA	Frm 8700-22 (Rev. 3-05) P	Previous editions are obsolete.			CDI	SIGNATE	D FACILI	TY TO GE	NERATOR

### FOR MANIFESTED PCB WASTE

This certificate is to verify the wastes identified as
Wayne Disposal, Inc
(EPA I.D. # MID048090633)
49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)
Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. A to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.
Authorized Signature:



Ple	_	print or type. (Form designed for use on elite					21.00			B No. 2050-0039
1		NIFORM HAZARDOUS 1. Generator ID Number WASTE MANIFEST 1. Generator ID Number 1. Generator	09108875	1 1.81	rgency Response	430C	4. Manifest 7	9318	3470	JJK
	5,0	Generator's Name and Mailing Address	Ford Garciant		or's Site Address	of different that	mailing address	WE,	NORTI	)
П	Ge	merator's Phone: - 5111 515	SIE HICKSVILLE N	V 11861	Erock!	MO.	NY 11	236		
П		Transporter 1 Company Name	vansport han	(80) 114		The second	U.S. EPA ID N	umber	12117	GK
	7.1	Transporter 2 Company Name	FULL DIOL 1 > U.S.C.	. RAWING	12-891		U.S. EPA ID N	imber	1 2-1 1	21)
	8.0	Designated Facility Name and Site Address	KNINE DISPOSAT	TI VICE D	Zicure rive	<del>  f    </del>	U.S. EPA IQ N	umber		
	Fac	cility's Phone: (8(1)5)7-7+180	2 EHEVILL, M	11184 11				MIS	3048	(MOUS
	9a HM	1.00 11 00 117 11	nipping Name, Hazard Class, ID Number,		10. Contain	ers .	11. Total Quantity	12. Unit Wt./Vol.	13. Was	e Codes
GENERATOR -	X	LAC'NN TRY BON		naixis.	many for the	Yest	12,700	19.0	(B)	10.40 - 17.600 14.40
- GEN	A THE STREET	2.				Te		a		
	100	3.	4.		The same of the sa	Marie L				
	100	4.		100 200 m/s	W 123					
	15.	GENERATOR'S/OFFEROR'S CERTIFICATION: marked and labeled/placarded, and are in all resp Exporter, I certify that the contents of this consign I certify that the waste minimization statement identerator's/Offeror's Printed/Typed Name	I hereby declare that the contents of this exist in proper condition for transport accoment conform to the terms of the attacher online in 40 CFR 262.27(a) (if I am a large	consignment are fully a ording to applicable inte d EPA Acknowledgment le quantity generator) or Signature	nd accurately des mational and natio of Consent.	cribed above b nal governmen quantity gener	y the proper ship tal regulations. I	ping name, a	and are classified nent and I am the	d, packaged, te Primary  Day Year
INTL	100	International Shipments Import to U.S.		Export from U.S.	Port of entr	y/exit:				
	17. 1	nsporter signature (for exports only): Transporter Acknowledgment of Receipt of Materials			Date leavin	y U.S.:				
PORT	Trail	sporter 1 Printed/Typed Name	Je HATTENER	Signature	les.	151	1. 6		Month	Day Year 14/16
TRANSPORTER	Tran	nsporter 2 Printed/Typed Name		Signature	1	01			Month	Day Year
<u>⊢</u>	18. [	Discrepancy								
DESIGNATED FACILITY	18b. Facil 18c.	Discrepancy Indication Space Quantity  A M Au fr w/ Spar Com  Alternate Facility (or Generator)  Alternate Facility (or Generator)  Hazardous Waste Report Management Method Coc  2.	10615 K BB 3/18	2//co Ma	nifest Reference I	Number:	Partial Rejection of the Control of	10	Month	ull Rejection
1	20. (	Designated Facility Owner or Operator: Certification (ed Typed Name)	of receipt of hazardous materials covere	d by the manifest excep Signature	as noted in liab	18a	1		Manura	gay Yygy
# EPA	For	m 8700-22 (Rev. 3-05) Previous editions are	obsolete.	- 1	1	DE	SIGNATE	) FACIL	ITY TO GI	NERATOR

### FOR MANIFESTED PCB WASTE

J.S.C te. As fficial nation
ĺ



# 129

Please print or type. (Form designed for use on elite (12-pitch) typewriter.) Form Approved, OMB No. 2050-0039 UNIFORM HAZARDOUS 1. Generator ID Number 2. Page 1 of 3. Emergency Response Phone 4. Manifest Tracking Number 1-800-424-9300 009318482 JJK NYP 000 968 875 WASTE MANIFEST NATIONAL GRID Generator's Site Address (if different than mailing address) 5. Generator's Name and Mailing Address 175 EAST OLD COUNTRY PD. 1310 PAEPDERAT AVE NORTH HICKSUILLE, MY 11801 BROOKLYN, NY 11236
U.S. EPAID Number
I PAD 987 347515
U.S. EPAID Number
U.S. EPAID Number Generator's Phone: 6. Transporter 1 Company Name LI.S. BULK TRANSPORT, INC. 7. Transporter 2 Company Name 8. Designated Facility Name and Site Address WAYNE DISPOSAL, INC SITE# & LANDFILL U.S. EPA ID Number 49300 N I 94 SERVLE DRIVE MID DUR 090 633 BELLEVILLE, MI 48111 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, 9a 10. Containers 12, Unit 13. Waste Codes and Packing Group (if any)) НМ Type Quantity Wt./Vol. ROLUNBUBZ, POLYCHLORINATED BIPHENYLS, SOLID, £5T. SENERATOR 13,000 9, PAII, ERG#171 14. Special Handling Instructions and Additional Information JISS 171 WDI / PCB IMPACTED MARINA DOCKS, GANGWAYS AND PIERS 15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true. Generator's/Offeror's Printed/Typed Name 16. International Shipments Export from U.S. Port of entry/exit: Transporter signature (for exports only): Date leaving U.S. 17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name Signature Dav Transporter 2 Printed/Typed Nan 18. Discrepancy 18a. Discrepancy Indication Space Residue Partial Rejection Full Rejection Manifest Reference Number: 18b. Alternate Facility (or Generator) U.S. EPA ID Number Facility's Phone: 18c. Signature of Alternate Facility (or Generator) Month Day 19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems) 20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a Printed/Typed Name Signature

This certificate is to verify the wastes identified as Och Solid
and specified on Manifest # 609318482512, Line Item / has been landfilled on
3/17, $2016$ in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



198.1 63,300

- 1	4	NIFORM HAZARDOUS WASTE MANIFEST	1. G	enerator ID N	umber	488	15	2. Page 1 of	1. 7/	n 436	1-012	4. Manifest	Tracking N		9 J.	JK
	5. 0	Generator's Name and Ma	iling Add	iress N(	Hichail 5 East	Old C	Cutin	4 Kd.	Generator	Site Address	s (if different	than mailing addre	ss) ( ,	Noell		
	Gei	nerator's Phone:	-الما	15-115	cksyll 135gl	HINY	1. 11801	7. (\$7)		P1001	KINI	NY 1	1234			
	6, 1	Fransporter 1 Company N	ame UV	- Tre	INSPOR	t, inc	2 6	700):Lil	-12-	8710		U.S. EPA ID	Number D G	734	7515	5
		ransporter 2 Company N		4.		6 . I.		4			100	U.S. EPAID (	Number		186	
	8. E	Designated Facility Name	and Site	Address	V VOID Y	1350	N.	-64 5	Ervi	CE DI	TIVE	U.S. EPA ID I	Number			
	Fac	sility's Phone: (SCC)	5	7.548		Ktlki	VIIH, I	MILL	dH				CITA	048	090	1130
ļ	9a. HM	9b. U.S. DOT Descri	ption (inc if any))	duding Prope	r Shipping Nan					10. Conta	iners Type	11. Total Quantity	12. Unit		Waste Code	
OR I	1	1.40, UN :								1	KT	14,000	1	KIRI		
GENERATOR	prip.	50/10/. 0	+	9117	EXAM	<b>非河湖</b>	apath mith 1 th 1	÷ 1,500	6 E 0 m	-	el-l-l-	ASTE	Ĩ,	4	100	7000
B -												8 J II				
		3.		12.	- 1				1							
		4.			- 300						8,1				l III	
	b	**									5		2		1 1 SEX	RS TO
	14.	Special Handling Instructi	ons and	Additional Inf	ormation		124	anorio	VCI (	IrveYe		00100	C 0 6		A.0	
	83	J 155 17	IN	DIII	CB		1(()		() ()	03	2 GCII	GNUN	7011	KI PI	Crs	
	15.	GENERATOR'S/OFFER marked and labeled/place	OR'S Carded, a	ERTIFICATIO	N: I hereby de	eclare that the	contents of this	s consignment ar	e fully and	accurately de	scribed abov	e by the proper shi	pping name	, and are clas	sified, packa	ged,
		Exporter, I certify that the certify that the waste m	conteni inimizati	ts of this cons on statement	ignment confo	rm to the terms	s of the attache	d EPA Acknowle re quantity gener	dgment of ator) or (b)	Consent.			n export an	prilont and 1 s	iiii uic i (iiiio	"1
1		erator's/Offeror's Printed/			fritz.	-11-1	1. July	Signa Ver A		16.	1	1/1	5.1	Mon	770	Year / /
INT	1.89	nternational Shipments resporter signature (for exp	orts only	Import to	U.S.			Export from U.	S.	Port of en Date leavi		TEMPE	120			
RTER		Fransporter Acknowledgme sporter 1 Printed/Typed N		ceipt of Mater	ials	171.32		Signa	iture	7	521		nut alternation is	Mont	h Day	Year
TRANSPORTER	Tran	sporter 2 Printed/Typed N	ame	101/				Signa	ature	8		A person		Mont	3 / 6 h Day	Year
<u>∓</u>	18. C	Discrepancy				V										-11
-		Discrepancy Indication S	pace	Quan	tity		Туре	100		Residue		Partial Reje	ction		Full Rejec	ction
_ <u>⊢</u>		Alternate Facility (or Gen	erator)						Manif	est Reference	Number:	U.S. EPA ID N	umber			JIV.
FACIL	Facil	lity's Phone:														
DESIGNATED FACILITY	18c.	Signature of Alternate Fa	cility (or (	Generator)	48 7 7	4. 1		Tiffe		3);				Mon	th Day	Year
DESIG	19. H	lazardous Waste Report	Vanagen	nent Method	Codes (i.e., cod	des for hazardo	ous waste treat	tment, disposal, a	and recyclic	g systems)	A-TEL	4.		yla IV		31
П	20 E	Designated Facility Owner	or Opera	ator: Certifica	tion of receipt of	of hazardous m	naterials covere	ed by the manifes	st except as	noted in Item	18a				-	77 B
		ed/Typed Name	21	Bu				Signa		h	6			Mon'	h Day	Year

This certificate is to verify the wastes identified as Och Solid
and specified on Manifest # 009318479331., Line Item / has been landfilled on

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



This certificate is to verify the wastes identified as Och Sold
and specified on Manifest # 009318484 J) //Line Item _ / has been landfilled on
3/17, 2016 in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



Ple	3	rint or type. (Form designed for use on elite (12-pitch) typewriter.)							OMB No. 2050-	-003
1		IFORM HAZARDOUS 1. Generator ID Number NYP 000 968 875	2. Page 1 of	3. Emergency Response 1-800- U 24-	Phone 4300	- 4. Manifest		848	3 JJK	
	5. G	enerator's Name and Mailing Address NATIONAL GRID 175 EAST OLID COUNTY		Generator's Site Address	(if different th	on mailing addrag	1		NORTH	-
		erator's Phone: 5/6-945-2586 MCK3VILLE, NY				YU, WY				
H	6. Tr	ansporter 1 Company Name U.S. BULK TRANSPORT INC.	11001		1100100	U.S. EPAID I				<u> </u>
		ansporter 2 Company Name		real ba		U.S. EPAID N		1213		
	8. De	esignated Facility Name and Site Address	C			U.S. EPA ID N	lumbas			
	F	49350 N. I.94 SE	RUICE					8090	633	
П	Facil 9a.	ity's Phone: 900-592-9489 BELLEVILLE MI  9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number	48111	10, Contai	ners	11, Total	12, Unit			-
	HM	and Packing Group (if any))		No.	Туре	Quantity	Wt./Vol.		Naste Codes	
TOR	X	Pri , ERR # 171	DOLID, 4	1	DT	10,254	ka	7681		
GENERATOR	-	2.			i co	<i>es</i> -1.			E 5	
199										_
		3.				100				
		4.				-				
				- 50						
		special Handling Instructions and Additional Information	Suice	CAMBINAC	1.10	Dicol				
	7	15571 WDI PEB IMPACTED MARINA	DOCE>,	TARGRINAYS		SP 3/1		ρ		
		GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of the marked and labeled/placarded, and are in all respects in proper condition for transport at Exporter, I certify that the contents of this consignment conform to the terms of the attact	ccording to applica	able international and nati	scribed above onal governme	by the proper shi ental regulations.	pping name If export shi	, and are class pment and I a	sified, packaged, m the Primary	
	Gene	I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a la rator's/Offeror's Printed/Typed Name	rge quantity gene Sign:	rator) or (b) (if I am a sma ature	Il quantity gen	erator) is true.		Mont	h Day Ye	ear
1	16 In	If ye light he shall year of 11d = hth lef	Nell on	ul Gold (	15	16	-	0	3 18 1	6
INT		Import to U.S. sporter signature (for exports only):	Export from U.	S. Port of en						
RTER	l .	ransporter Acknowledgment of Receipt of Materials porter 1 Printed/Typed Name	Signa	ature				Mont	h Day Ye	ar
TRANSPORTER	Trans	William T. ScHAFFAR  porter 2 Printed Typed Name	Cian	reth 1	Spen				118/1	6
TRA	ITalia	porter 2 r mitew rypeu reeme	Sign	ature				Mont	h Day Ye	ear
1	18, D	iscrepancy								
	7.0	Discrepancy Indication Space Quantity OF Type 1 Type 1 Type 1 Standard Do 254K BB 3 Alternale Facility (or Generator)	afinal	Residue/6	Suka	Partial Reje	ction 5	utes	Full Rejection	
<u>_</u>	18b./	Alternale Facility (or Generator)	9187116	Manifest Reference	Number:	U.S. EPA ID N	umber	_		-
ACIL		ty's Phone:								
TED I		sys Frione. Signature of Alternate Facility (or Generator)		70				Mon	th Day Y	'ear
ESIGNATED FACILITY	19.H	azardous Waste Report Management Method Codes (i.e., codes for hazardous waste tre	atment, disposal,	and recycling systems)						_
DES	1.	₽ L S 2.	3.		8	4-2				
		esignated Facility Owner or Operator: Certification of receipt of hazardous materials cove	-		18a					
	Printe	artyped Name Swain	Signa	ature				Mon	Day Y	ar
504	_								44. 1	

This certificate is to verify the wastes identified as Dcb Solid	
and specified on Manifest # 60931848352 , Line Item 1 has been landfilled on	

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.



1	UNI	IFORM HAZARDOUS	1, Generator ID Number		2, Page 1 of 3, Eme			4. Manifest	Tracking No			
		VASTE MANIFEST enerator's Name and Mailin	NYP 000 968		-	00 - 424 -	100	an mailing addre		847	8 J.	JK_
	137	100	NUTTON	K GRID					100			-
Generator's Phone: 516 545: 2586 IMCKSVILLE, NY 11801 BROOKU/N, NY 11236  6. Transporter 1 Company Name U.S. BULK TRANSPORT, INC.  7. Transporter 2 Company Name U.S. EPAID Number U.S. EPAID Number U.S. EPAID Number												
	8, D∈	esignated Facility Name and	d Site Address WAYN	E DISPOSAL, IN	IC SITE #2	LANDFI	LL	U.S. EPAID	lumber	174 3		
49350 N I 94 SERVICE DRIVE MID 048 090 633												
	Facil	lity's Phone: (800) 912		VIKE, MI	48111			MID	040 6	706		
	9a. HM	1	on (including Proper Shipping Nam any))	ne, Hazard Class, ID Number,		10. Contai No.	Type	11, Total Quantity	12. Unit Wt./Vol.	13. V	Waste Codes	š
뽔	1	1R0, UN3432	1, POLYCHLORINATE	ED BIPHENILS,	50LID, 9,			12,700	7	PLB1		- 10
RAT	X	PGII, ER	公共171	F. F. T.			DT	85+	K9		T'EST	-55
GENERATOR		2.										
Ĭ										84		
		3.										
								- 1				
	1	4.			7.							
	ď	. 1										
		pecial Handling Instructions										
	1	155171WD	1 PLB IMPACI	ED MARINA	DOCKS, GAI	JKWH/-	S AND	PIER	2.5			
						220.	- 5/	18/16	)			
		marked and labeled/placard	R'S CERTIFICATION: I hereby de ded, and are in all respects in prop	per condition for transport acc	ording to applicable inter	national and nati-	scribed above onal governme	by the proper shi ental regulations.	pping name, If export ship	and are class oment and I a	ified, packag m the Prima	ged, ry
		I certify that the waste minir	ontents of this consignment confo mization statement identified in 40	rm to the terms of the attached CFR 262.27(a) (if I am a larg	d EPA Acknowledgment e quantity generator) or	of Consent. (b) (if I am a sma	Il quantity gen	erator) Is true.				
		rator's/Offeror's Printed/Typ	ned Name	ما ما ما ما	Signature	6.1		712	1	Mont	,	Year
INTL		itemational Shipments	Import to U.S.	39 111 Jene 4	Export from U.S.	Port of ent	ry/exit:	/31 /		0:	3   18	10
$\overline{}$	-	sporter signature (for export ransporter Acknowledgment	ts only):			Date leavi						
TRANSPORTER		porter 1 Printed/Typed Nam			Signature	//			2011	Month	h Day	Year
NSPC	Trans	porter 2 Printed/Typed Nam	13/air		Signature	-	13/			13	18	16
TRA			·· <del>··</del>		Jighatule					Monti	h Day	Year
$\uparrow$		iscrepancy										
	18a. C	Discrepancy Indication Space	Ce Quantity	Туре		Residue		Partial Reje	ction		Full Rejec	tion
  -	405 4				Ma	nifest Reference	Number:					
틾	18D. A	Alternate Facility (or Genera	itor)					U.S. EPA ID Ni	imber			
FA		ly's Phone:				147						
ATE	18c. S	Signature of Alternate Facility	ty (or Generator)							Mont	th Day	Year
DESIGNATED FACILITY	19. Ha	azardous Waste Report Mai	nagement Method Codes (i.e., cod	des for hazardous waste treati	ment, disposal, and recy	cling systems)						
삐	1.	PLB	2-		3.			4.	0.00			
			Operator: Certification of receipt of	of hazardous materials covere	d by the manifest except	as noted in Item	18a					
		d/Typed Name	2		Signature	7/ -		L		Mont	Day	Year
Ψ   PΔ	Form	8700-22 (Rev. 3-05) Pr	revious editions are obsolete.	~				7	10		04/	16

This certificate is to verify the wastes identified as Och Sold
and specified on Manifest # 0093/8478 JJK, Line Item / has been landfilled on
3/21, $2016$ in accordance with all local, state and federal regulations by:

# Wayne Disposal, Inc

(EPA I.D. # MID048090633)

49350 N. I-94 Service Drive, Belleville, Michigan 48111 Telephone: 1-800-KWALITY (592-5489) Fax: 1-800-KWALFAX (592-5329)

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy. I certify as the company official having supervisory responsibility for the persons who are acting under my direct instructions made the verification that this information is true accurate and complete.

