

# MTA Long Island Rail Road East Side Access Project

## Environmental Status and Construction Plan for the

### Queens Alignment

#### Addendum No.1

**June 2007**

This Addendum provides an update of the Environmental Status and Construction Plan for the Queens Alignment, January 2002 (hereinafter referred to as “the Report”), which was submitted to the New York State Department of Environmental Conservation (NYSDEC) in support of the environmental approvals that are required to implement the MTA Long Island Rail Road (LIRR) East Side Access project (ESA). Since 2002, the design of the Queens Alignment has progressed to reflect an agreement that was reached in January 2006 between Amtrak and MTA. The design changes minimize impacts to Amtrak operations that would result from increased LIRR service and improve operational flexibility for LIRR. In addition, the modifications reflect new standards that were issued by the National Fire Protection Association (NFPA) in 2003 for ventilation system design for commuter rail service operating in tunnels.

This Addendum provides the following:

- An update Section 2.0 “Project Description” of the Report to reflect the modifications to the design of the project in Queens and to report on a number of contracts that have been completed or are in progress since the Report was issued.
- Summary of the results of supplemental environmental site investigations (ESIs) completed in Sunnyside Yard conducted to reflect the design changes in Queens and additional sampling since issuance of the Report.
- Brief description of the interim remediation measures (IRMs) undertaken by Amtrak to address OU-3 of Sunnyside Yard. OU-3 encompasses approximately eight acres in the north central portion of Sunnyside Yard and consists of unsaturated and saturated soil and separate-phase petroleum hydrocarbon (SPH) above the water table.
- Confirmation that the design changes in Queens and results of the supplemental sampling performed to date do not change the conclusions presented in the Report – namely that the Project is not expected to cause contaminant plume migration, nor will it prevent or interfere significantly with any proposed, ongoing or completed remedial program in Sunnyside Yard. Furthermore, construction activities will not expose the public health or the environment to a significantly increased threat of harm or damage.

### Project Description Update and Status of Construction Activities

Figure 1 illustrates the current contract packaging plan for the East Side Access project and reflects the latest design for the Queens Alignment via a color-coded description of work in each contract package. As indicated on the map, a number of contract packages have already been completed in Queens outside the confines of Sunnyside Yard (see Figure 2). These include:

- **CQ025 Demolition of Superior Reed Building and Yard A Preparation** - This contract included site preparatory work on MTA property, including the demolition of a warehouse complex between Northern Boulevard and Yard A, removal of the superstructures and foundations of the buildings on the site, construction of a vehicular access ramp from Dutch Kills Street into Yard A, and clearing of Yard A. Most of the 24 Areas of Concern in Soils and Structures (AOCs) that were identified in the Report were disposed of in accordance with NYSDEC requirements. This site is being used as a construction staging area and will be a launch pad for the soft-ground tunnels.
- **CQ026 Queens Open-Cut Excavation at the Existing Bellmouth** - This contract completed the open-cut excavation and construction of a slurry wall at the existing bellmouth of the 63<sup>rd</sup> Street Tunnel, on MTA property (the block north of Northern Boulevard). Work was performed in compliance with a Long Island Well Permit (DEC Permit #2 – 6304-00394/00004). Ongoing water quality testing performed in accordance with the special conditions of the permit continues to indicate that dewatering activities have not had any influence on the groundwater plumes in Yard A or Sunnyside Yard.
- **CQ027 Arch Street Yard & Shop Facility** – A new facility for LIRR was constructed west of Thomson Avenue on MTA property.

Currently, one contract is underway with two additional contracts scheduled to be awarded later this year:

- **CQ028 Queens Open-Cut Excavation & Tunnel Under Northern Blvd.** – When completed this contract will extend the CQ026 cut-and-cover tunnel beneath Northern Boulevard and through MTA's Yard A into Amtrak's property. This excavation area will provide a critical starting point for the project's tunnel excavation (Contract CQ031). NYSDEC recently issued a Long Island Well Permit (DEC # 2-6304-00394/00005) for this work, which includes a comprehensive ground water sampling and water elevation measurement plan to monitor the environmental and hydrogeologic effects of dewatering at this site. The contractor is expected to begin excavating in Yard A shortly and will commence excavating in Sunnyside Yard upon written approval from NYSDEC.
- **CH053 Harold Structures Stage 1** –CH053 will involve civil works along Harold Interlocking, which is located adjacent to Sunnyside Yard on what is commonly referred to as the Main Line embankment. The interlocking is an approximately 1.5-mile-long segment of tracks, switches and crossovers that allow connections between the East River tunnel tracks and LIRR's Main Line and Port Washington Branch and Amtrak's Northeast Corridor tracks through Queens. Some of the work under CH053 will extend

**EAST SIDE ACCESS  
QUEENS ALIGNMENT REV 14-4M  
PACKAGING PLAN REVISION ^6.0  
MARCH 21, 2006  
DRAFT CONTRACT PACKAGING**

LEGEND	
<b>COMPLETED CONTRACTS</b>	
<b>2008 CONTRACTS</b>	CH054 Loop CL-Procure
<b>2010 CONTRACTS</b>	C0025 C0026 C0027
<b>2006 CONTRACTS</b>	C0028
<b>2007 CONTRACTS</b>	C0031 CH053
<b>Point</b>	W001 W002 F Q
<b>Horold</b>	W001 W002 CL-Procure W004 W005 CL-Procure
<b>Q INTER</b>	F0A64

**C0032** - Plaza Substation, Tunnel and Ventilation Structures  
 - Plaza Tunnel Structure from Sta 1174+80 to Sta 1176+90  
 - Tunnel / Yard Tracation & Bulk Facility Power Substations  
 - Above grade Structure for Plaza Vent System  
 - Construct remaining Tunnels and Ventilation Facilities  
 - Waterproof and Backfill Tunnels  
 - Facility for Yard Services Bldg.

**C0026** - Queens Open-Cut Excavation of the Existing Baltimore  
 - Construct Noise Barrier at Lot 1 Block 403  
 - Performer Slurry Wall, Soil and Rock Excavation  
 - Demolish Existing Slurry Walls of Existing Structure

**C0028** - Queens Open-Cut Excavation  
 - Northern Building and Excavation (Roll Yard)  
 - Slurry Walls including Soil and Rock Excavation  
 - Excavate and construct tunnel under Northern Blvd  
 - Excavation of Yard Lead Invert  
 - Underpinning NYCT Tracks under Northern Blvd  
 - Construct bypass tracks  
 - Construct TBM launch shaft  
 - Demolition of Amtrak Bldgs 3 and 4 (w/opt)  
 - Temp and final alignments of North Runner, Engine  
 - Lead and MT access w/Final support structure (w/opt)  
 - Build yard access roadway over TBM/Tunnel(w/opt)  
 FQA28 - Amtrak modifications required due to the temporary relocation of the North Runner and Motor Lead

**C0031** - Queens Bored Tunnels, Structures and Trackwork  
 - Emergency Exit Structures including 400' length (w/100' to 70'100)  
 - Bridge Piers and Building Ground Stabilization  
 - Benches and Invert Slab  
 - Construct roof over Track A, D and Yard Lead reception pits  
 - Including associated trackbed preparation  
 - Construction of 3rd St Bridge (existing CH053 work)  
 - Construction of 3rd St BM Piers  
 - Prefab Substation CO8 and associated civil construction including  
 - Temporary power lighting, plumbing and embedded conduits  
 - Relocation of 43rd St Utilities  
 - Construction of yard access roadway over TBM/Tunnel  
 - Construct Track A, D and Yard Lead Interior walls, equipment rooms  
 - Modifications for Yard Lead (if Required)  
 - GM Bridge/Loop Track/43rd Street Abutment/Pier  
 - Construct Invert, DF track and 3rd Rail for bored tunnels & approaches

**C0034** - Sunnyside Passenger Station  
 - Sunnyside Station  
 - Platforms and Headhouse  
 - Associated Systems

**CH057** - Harold Structures - Part 3, Eastbound Reroute  
 - Construct Eastbound Bypass Structures  
 - Demolish G02 Substation  
 - Demolish Westbound Bypass Structure  
 - Install Westbound Bypass Track, Invert, Bench, Lighting and Systems


**C0033** - Mid-Dry Storage Yard Facility  
 - MDS Yard including Sub-ballast Car Washer, Ties  
 - Rati, Lighting, Controls, outfit Yards Services Bldg  
 - Yard Systems including Lighting, Signal  
 - Procurement, testing and Commissioning  
 - Demolish Traction Lead and NYAR Shop  
 - Connect to Yard Lead DF Track/System

**C0040** - Amtrak Buildings Demolition  
 - Demolish remaining Amtrak facilities (as required)  
 - Including utility relocation excluding Bldgs 3 & 4

**C0025** - Demolition of Superior Reed Building  
 - Superior Reed Building  
 - Demolish Superior Reed Bldg  
 - Associated Abatement  
 - Remove Tracks, Signals and Utilities in Yard  
 - NYAR Relocation Track

**CH053** - Harold Structures - Part 1 and G02 Substation  
 - North Retaining Walls east of Harold CIL  
 - Track A Pier/Approach/attainment control Walls, Maint. Exit  
 - North side of Harold access Bridge and associated road/utility  
 - North side of Harold 43rd St South  
 - Bridge for Temporary M2 and Relocated M2 and bridge)  
 - Demolition of Matura Building (southern building)  
 - Harold microtunnels/manholes for signal cables  
 - Chlorpin, 39th St Pier 85 and abutment  
 - Enclosures, North Harold and CIL Foundations Inc.  
 - Embedded conduits temporary power, lighting, plumbing  
 - Three Tunnel Emergency Exit Substation microtunnels  
 - Relocated G02 including walls, foundation, micro-tunnels,  
 - manholes, conduits, ductbanks, cables, and Pre-Fab Substation

**CH059** - Harold Structures - Part 4  
 - Track B/C Approach line underlain 39th St Pier 65/75) incl. eastern retaining wall  
 - Trackwork/Embankment/Grading/Associated Systems  
 - Demolition of Existing Amtrak Train Washer  
 - Amtrak Train Washer Inc. utilities, associated Retaining Walls, and track sub-ballast  
 - Track/Sub-base including LM (direct Fixation)  
 - Construct Penn Lead grading, sub-base, etc.  
 - Sunnyside Connector grading, sub-base, etc.  
 - Install Reroute Track DF, invert, bench, lighting, systems etc.



**C0003** - MDS Yard including Sub-ballast Car Washer, Ties, Rati, Lighting, Controls, outfit Yards Services Bldg, Yard Systems including Lighting, Signal and Procurement, testing and Commissioning, Demolish Traction Lead and NYAR Shop, Connect to Yard Lead DF Track/System

**C0025** - Demolition of Superior Reed Building, Superior Reed Building, Demolish Superior Reed Bldg, Associated Abatement, Remove Tracks, Signals and Utilities in Yard, NYAR Relocation Track

**CH053** - Harold Structures - Part 1 and G02 Substation, North Retaining Walls east of Harold CIL, Track A Pier/Approach/attainment control Walls, Maint. Exit, North side of Harold access Bridge and associated road/utility, North side of Harold 43rd St South, Bridge for Temporary M2 and Relocated M2 and bridge, Demolition of Matura Building (southern building), Harold microtunnels/manholes for signal cables, Chlorpin, 39th St Pier 85 and abutment, Enclosures, North Harold and CIL Foundations Inc., Embedded conduits temporary power, lighting, plumbing, Three Tunnel Emergency Exit Substation microtunnels, Relocated G02 including walls, foundation, micro-tunnels, manholes, conduits, ductbanks, cables, and Pre-Fab Substation

**CH059** - Harold Structures - Part 4, Track B/C Approach line underlain 39th St Pier 65/75) incl. eastern retaining wall, Trackwork/Embankment/Grading/Associated Systems, Demolition of Existing Amtrak Train Washer, Amtrak Train Washer Inc. utilities, associated Retaining Walls, and track sub-ballast, Track/Sub-base including LM (direct Fixation), Construct Penn Lead grading, sub-base, etc., Sunnyside Connector grading, sub-base, etc., Install Reroute Track DF, invert, bench, lighting, systems etc.

**CH054** - Harold Structures - Part 2, GM retaining wall adjacent to relocated M4, Trackwork/Associated Systems, Track D and Approach including Cut and Cover Section, Extend existing utility modifications and storm sewers, Inc associated utility modifications and storm sewers, Extend existing Trackbridge over Loop 2 (near Honeywell), Main Line 4 and Temporary track sub-base/drainage installation, Track Earthwork/Sub-base as req. Main Line 4, Loop 1B etc., 48th Street Existing Bridge Demo and Permanent Bridge Inc., Retaining wall east of 48th St

**C0040** - Amtrak Buildings Demolition, Demolish remaining Amtrak facilities (as required), Including utility relocation excluding Bldgs 3 & 4

**C0032** - Plaza Substation, Tunnel and Ventilation Structures, Plaza Tunnel Structure from Sta 1174+80 to Sta 1176+90, Tunnel / Yard Tracation & Bulk Facility Power Substations, Above grade Structure for Plaza Vent System, Construct remaining Tunnels and Ventilation Facilities, Waterproof and Backfill Tunnels, Facility for Yard Services Bldg.

**C0026** - Queens Open-Cut Excavation of the Existing Baltimore, Construct Noise Barrier at Lot 1 Block 403, Performer Slurry Wall, Soil and Rock Excavation, Demolish Existing Slurry Walls of Existing Structure

**C0028** - Queens Open-Cut Excavation, Northern Building and Excavation (Roll Yard), Slurry Walls including Soil and Rock Excavation, Excavate and construct tunnel under Northern Blvd, Excavation of Yard Lead Invert, Underpinning NYCT Tracks under Northern Blvd, Construct bypass tracks, Construct TBM launch shaft, Demolition of Amtrak Bldgs 3 and 4 (w/opt), Temp and final alignments of North Runner, Engine, Lead and MT access w/Final support structure (w/opt), Build yard access roadway over TBM/Tunnel(w/opt), FQA28 - Amtrak modifications required due to the temporary relocation of the North Runner and Motor Lead

**C0031** - Queens Bored Tunnels, Structures and Trackwork, Emergency Exit Structures including 400' length (w/100' to 70'100), Bridge Piers and Building Ground Stabilization, Benches and Invert Slab, Construct roof over Track A, D and Yard Lead reception pits, Including associated trackbed preparation, Construction of 3rd St Bridge (existing CH053 work), Construction of 3rd St BM Piers, Prefab Substation CO8 and associated civil construction including, Temporary power lighting, plumbing and embedded conduits, Relocation of 43rd St Utilities, Construction of yard access roadway over TBM/Tunnel, Construct Track A, D and Yard Lead Interior walls, equipment rooms, Modifications for Yard Lead (if Required), GM Bridge/Loop Track/43rd Street Abutment/Pier, Construct Invert, DF track and 3rd Rail for bored tunnels & approaches

**C0034** - Sunnyside Passenger Station, Sunnyside Station, Platforms and Headhouse, Associated Systems

**CH057** - Harold Structures - Part 3, Eastbound Reroute, Construct Eastbound Bypass Structures, Demolish G02 Substation, Demolish Westbound Bypass Structure, Install Westbound Bypass Track, Invert, Bench, Lighting and Systems

**C0027** - Arch Street Yard and Shop Facility, Arch Street Yard and Shop Facility, Yard Track and Associated Traction Power, Track MU Maintenance Shop, Engineering and Storage Bldgs, EIC Platform and Yard Power Substation

**C0003** - Mid-Dry Storage Yard Facility, MDS Yard including Sub-ballast Car Washer, Ties, Rati, Lighting, Controls, outfit Yards Services Bldg, Yard Systems including Lighting, Signal and Procurement, testing and Commissioning, Demolish Traction Lead and NYAR Shop, Connect to Yard Lead DF Track/System

**C0040** - Amtrak Buildings Demolition, Demolish remaining Amtrak facilities (as required), Including utility relocation excluding Bldgs 3 & 4

**C0025** - Demolition of Superior Reed Building, Superior Reed Building, Demolish Superior Reed Bldg, Associated Abatement, Remove Tracks, Signals and Utilities in Yard, NYAR Relocation Track

**CH053** - Harold Structures - Part 1 and G02 Substation, North Retaining Walls east of Harold CIL, Track A Pier/Approach/attainment control Walls, Maint. Exit, North side of Harold access Bridge and associated road/utility, North side of Harold 43rd St South, Bridge for Temporary M2 and Relocated M2 and bridge, Demolition of Matura Building (southern building), Harold microtunnels/manholes for signal cables, Chlorpin, 39th St Pier 85 and abutment, Enclosures, North Harold and CIL Foundations Inc., Embedded conduits temporary power, lighting, plumbing, Three Tunnel Emergency Exit Substation microtunnels, Relocated G02 including walls, foundation, micro-tunnels, manholes, conduits, ductbanks, cables, and Pre-Fab Substation

**CH059** - Harold Structures - Part 4, Track B/C Approach line underlain 39th St Pier 65/75) incl. eastern retaining wall, Trackwork/Embankment/Grading/Associated Systems, Demolition of Existing Amtrak Train Washer, Amtrak Train Washer Inc. utilities, associated Retaining Walls, and track sub-ballast, Track/Sub-base including LM (direct Fixation), Construct Penn Lead grading, sub-base, etc., Sunnyside Connector grading, sub-base, etc., Install Reroute Track DF, invert, bench, lighting, systems etc.



into Sunnyside Yard, in particular: An access bridge from Skillman Avenue over Harold Interlocking and into Sunnyside Yard, a substation located between Skillman Avenue and Harold Interlocking, retaining walls supporting the north side of the Main Line embankment, an 18" sewer running adjacent to 39<sup>th</sup> Street, and work in and near bridge piers at 43<sup>rd</sup> and 39<sup>th</sup> Streets.

- **CQ031 Queens Bored Tunnels and Structures** --CQ031 will excavate soft-ground tunnels for Track A, B/C and D for revenue service linking to Harold Interlocking and a fourth non-revenue service tunnels linking to the Mid-Day Storage Yard. The buildings on 43<sup>rd</sup> Street will be demolished and the Yard Lead TBM reception pit (north of the mainline) in the northwest area of Sunnyside Yard will be constructed. The 43<sup>rd</sup> Street utilities will be relocated and an access road to Amtrak's S&I Facility will be constructed. Emergency exits/ventilation structures will be constructed at Track A, YL and B/C at Honeywell Street, Track D at Honeywell Street, and at 39<sup>th</sup> Street for the Yard Lead.

Other contracts that will be awarded in 2008 or later include:

- **CH054, CH057 and CH059 Harold Structures Part 2, 3 and 4** -- Similar to CH053, contracts CH054, CH057 and CH059 (representing staged work defined to minimize to service disruptions) will include work within Sunnyside Yard, principally: modification of the existing track underpass box structure between Queens Boulevard and Honeywell Street, new retaining walls close to the loop track and on the south side of the Main Line embankment, a train wash facility for Amtrak immediately east of Honeywell Street, and underpinning of bridge piers.
- **CQ040 Amtrak Building Demolition** – Six buildings will be demolished and utilities relocated in the northwest portion of Sunnyside Yard.
- **CQ034 Sunnyside Passenger Station** – MTA is committed to building a new passenger station beneath the Queens Boulevard Bridge, with access to Skillman Avenue and the bridge. New platforms for the Main Line tracks into Penn Station and a headhouse will be constructed requiring some work within the confines of Sunnyside Yard.

Additionally, there are a series of contracts shown on Figure 1 (beginning with the letter V) that are procurement contracts, and a series of contracts (beginning with the letter F and CS) that are either force account or systems contracts that will install infrastructure or equipment only after the site has been prepared/disturbed in an earlier contract described above. Other contracts such as **CQ033 Mid-Day Storage Yard Facility** and **CQ042 Plaza Tunnel and Ventilation Structure** will be built in areas previously prepared/disturbed as part of earlier contracts.

#### **Supplemental Environmental Site Investigations (ESIs) at Sunnyside Yard**

Supplemental ESIs were conducted by MTA for the CH053 and CQ031 construction contract packages in 2006 (GEC, 2007a; 2007b). CQ031 is the "Queens Bored-Tunnels, Structures and Trackwork" contract package and CH053 is the "Harold Structures – Part 1 and G.O.2

Substation” contract package (MTA, 2007). The Supplemental ESIs provided further quantification of the extent and levels of soil and groundwater contamination within the proposed footprints prior to construction. The supplemental ESIs were completed in accordance with guidance and protocols established by the New York Department of Environmental Conservation (NYSDEC).

ESI findings for soil and groundwater are summarized below for each package. Soil sample results were compared to the site-specific NYSDEC Record of Decision (ROD) soil cleanup objectives established for OU-1 of Sunnyside Yard (NYSDEC, 1997; 1998a), the NYSDEC recommended soil cleanup objectives (RSCOs) as per the NYSDEC Consolidation Memo (NYSDEC, 2000), the NYSDEC Technical and Administrative Guidance Values Memorandum (TAGM): 94-4046 (NYSDEC, 1994), and the USEPA hazardous waste RCRA regulatory levels for metals in soil by toxicity characteristic leaching procedure (TCLP). The results of the soil sampling programs indicate that none of the samples exceed the site-specific ROD values and the RCRA regulatory levels for TCLP metals. As such, pre-construction remedial action is not warranted. However, the supplemental ESIs identified areas within the proposed construction where soil exceeded the NYSDEC RSCOs and any soil excavated from such areas would be handled as directed in the Contract drawings and specifications.

Groundwater results for volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), and metals (dissolved and total) were compared to NYSDEC Division of Water, Technical and Operational Guidance Series (1.1.1) (TOGS): Ambient Water Quality Standards and Guidance Values and Groundwater Effluent Limitations (NYSDEC, 1998b) and New York City Department of Environmental Protection (NYCDEP) limitations for effluent to storm, combined or sanitary sewers as found in Title 15, Chapter 19 of the Rules of the City of New York. In the event that exceedances of NYCDEP Limitations for Effluent to Sanitary or Combined Sewers are encountered in groundwater, the contractor is to proceed as directed in contract specifications. Construction for these two contract packages are situated in the same area as the Central Yard and Skillman/39<sup>th</sup> Street plumes. No significant changes in these plumes were observed as a result of the supplemental ESIs since the first status plan was issued (PB/STV, 2002).

### **Supplemental ESI Findings for Contract CH053**

A Supplemental ESI Findings Report has been prepared, which presents the information relevant to the construction activities proposed under Contract CQ053. In summary, twenty-eight (28) hand-augered borings and 5 drilled borings were advanced with the collection of 34 soil samples. Six monitoring wells were sampled for groundwater samples.

The site specific NYSDEC ROD soil cleanup values for total lead and total carcinogenic polycyclic aromatic hydrocarbons (cPAHs) were not exceeded in any of the soil samples. The hazardous waste RCRA regulatory levels for TCLP metals were not exceeded as well.

The following metals were detected at levels exceeding the NYSDEC RSCOs: arsenic, cadmium, chromium, mercury and silver. The following five (5) cPAHs were detected at levels exceeding the NYSDEC RSCOs: benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, and chrysene.

Soil was found to exceed the NYSDEC RSCOs at the following proposed structures: Retaining Wall HON-N1 between Honeywell and 39<sup>th</sup> Street (cPAHs and heavy metals); Retaining Wall 39-S1, 39-S2, 39-S3 west of 39<sup>th</sup> Street (cPAHs and metals); Retaining Wall 43-S2 west of 43<sup>rd</sup> Street (metals only); Retaining Wall 43-N2 east of 43<sup>rd</sup> Street (cPAH only); Retaining Wall 48-S1 east of 48<sup>th</sup> Street (cPAHs and metals); 39<sup>th</sup> Street Bridge Pier Replacement (cPAHs and metals); 43<sup>rd</sup> Street Pier Modification for Yard Lead Tunnel (cPAH and metals); TBM Reception Pit A (cPAHs and metals); 18-Inch Storm Sewer West of 39<sup>th</sup> Street (cPAHs and metals); 12kV Ductbank (cPAHs and metals); and G02 Substations (metals only).

There were several metals, one VOC and three SVOCs which exceeded the NYSDEC Class GA Groundwater standards in the wells sampled including antimony, barium, chromium, copper, iron, lead, manganese, nickel, selenium, sodium, thallium, tetrachloroethene, benz(a)anthracene, benzo(b)fluoranthene, and chrysene. Since there were no exceedances of VOCs, SVOCs or target analyte list (TAL) metals pursuant to NYCDEP Limitations for Effluent to Sanitary or Combined Sewers, these do not pose any environmental concerns related to construction dewatering discharge.

#### **Supplemental ESI Findings for Contract CQ031**

A Supplemental ESI Findings Report was prepared, which presents the information relevant to the construction activities proposed under Contract CQ031. In summary, two (2) hand-augered borings and six (6) drilled borings were advanced with the collection of eighteen (18) soil samples. Four (4) monitoring wells were sampled for groundwater samples.

The site specific NYSDEC ROD soil cleanup values for total lead and total carcinogenic polycyclic aromatic hydrocarbons (cPAHs) were not exceeded in any of the soil samples. The RCRA regulatory levels for TCLP metals were not exceeded as well.

The following RCRA metals were detected at levels exceeding the NYSDEC RSCOs: arsenic, barium, chromium, lead, mercury and silver. The following additional TAL metals were detected at levels exceeding the NYSDEC RSCOs: aluminum, antimony, beryllium, calcium, copper, iron, magnesium, manganese, nickel, potassium, sodium and zinc. The following five (5) cPAHs were detected at levels exceeding the NYSDEC RSCOs: benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, and chrysene. Acetone was a VOC that was detected a level exceeding the NYSDEC RSCO. The RSCO for the volatile organic compound (VOC) acetone was exceeded in one soil sample (and is attributed as a laboratory artifact).

Soil was found to exceed the NYSDEC RSCOs at the following proposed structures: the Emergency Exit at 39<sup>th</sup> Street for the Yard (VOC, cPAHs and metals), Pier #6 at Honeywell Bridge (cPAHs and metals), Pier 1S at 39<sup>th</sup> Street (cPAHs and metals), Mainline Bridges at 43<sup>rd</sup> Street (cPAHs and metals), Westbound Bypass Retaining Wall (metals), Three Tunnel Emergency Exit (metals), Underpin of 43<sup>rd</sup> Street Mainline Bridge, (metals), and LIRR Yard Lead TBM Reception Pit and Approach Structure (metals).

There were several metals and one SVOC which exceeded the NYSDEC Class GA Groundwater standards in the wells sampled including: antimony, iron, lead, sodium, thallium manganese, magnesium and benzo(b)fluoranthene. Since there are no exceedances of VOCs, SVOCs or

TAL Metals pursuant to NYCDEP Limitations for Effluent to Sanitary or Combined Sewers, these do not pose any environmental concerns related to construction dewatering discharge.

### **Interim Remedial Measures Completed by Amtrak at OU-3**

Amtrak has made significant progress in recovery of SPH at OU-3. Three phases of IRMs have been implemented, starting in 1990. The historic outer boundary of the SPH plume was conservatively defined by the absence of a visible sheen, and encompassed an area of approximately three acres, when delineated in 1990.

Since 1990, Amtrak has installed collection trenches and recovery wells that have been operated and collected over 11,500 gallons of SPH. The core of the plume, consisting of mobile SPH, is defined by the 0.5-foot apparent SPH thickness contour. Because of the IRMs undertaken by Amtrak, the mobile SPH plume is much smaller and now occupies only 0.5 acres. Amtrak will be undertaking additional remedial activities at OU-3 to further remediate the area.

### **Conclusion**

This addendum provides an update to the Report submitted in 2002. Environmental findings in areas affected by upcoming construction activities have been completed and reports are available for review. Supplemental sampling will be performed as final design progresses for the later-phase construction activities.

MTA's ongoing sampling program, both for groundwater quality during dewatering activities and soil sampling to characterize the soils that will be disturbed as a result of the design changes in Queens for near-future construction packages, support the conclusions presented in the Report. The Project's design incorporates measures to prevent movement of groundwater contamination by minimizing drawdown of the water table. Dewatering activities within slurry/jet-grout walls at each open-cut excavation area have been and will be conducted in accordance with NYSDEC requirements as specified in Long Island Well permits obtained for each contract, where required. Ongoing monitoring and treatment of water removed during excavation, water quality testing in the vicinity of the contaminated plumes, and, if necessary, contingency activity such as groundwater recharging will be conducted to verify that the contaminated plumes remain unaffected throughout groundwater dewatering operations.

Based on prior experience, the construction techniques proposed to be utilized, and results from a two-dimensional steady state model, the Project is not expected to cause contaminant plume migration, nor will it prevent or interfere significantly with any proposed, ongoing or completed remedial program in Sunnyside Yard. Further, construction activities will not expose the public health or the environment to a significantly increased threat of harm or damage.



## BIBLIOGRAPHY

### Additional Sunnyside Yard Reports and Related References

GEC, 2007a. Supplemental Environmental Site Investigation Findings Report Summary – Contract CH053 Harold Structures – Part 1 (100% Submittal), Prepared for MTA – Capital Construction, MTA/LITT East Side Access Project, February 9, 2007.

GEC, 2007b. Supplemental Environmental Site Investigation Findings Report Summary – Contract CQ031 Queens Bored-Tunnels and Structures (100% Submittal), Prepared for MTA – Capital Construction, MTA/LITT East Side Access Project, February 13, 2007.

MTA Capital Construction, 2006. Harold Interlocking Agreement (Amtrak MOU) MTA/LIRR East Side Access Project. Rev 6.1, Memorandum dated January 12, 2007.

MTA Capital Construction, 2007. Contract Packaging Plan. MTA/LIRR East Side Access Project. Rev 6.1 January 2007.

NYSDEC, 1994. Division Technical and Administrative Guidance Memorandum (TAGM): 94-4046, Determination of Soil Cleanup Objectives and Cleanup Levels. NYSDEC Division of Hazardous Waste Remediation, January 1994.

NYSDEC, 1997. NYSDEC Record of Decision (ROD) – Amtrak, Sunnyside Yard Operable Unit 1 (OU-1): Proposed High Speed Transit Facility (HSTF) Building. Queens, N.Y. Site No. 241006, August 1997.

NYSDEC, 1998a. Supplement to Record of Decision, Amtrak, Sunnyside Yard Operable Unit 1: Proposed High Speed Train Facility (HSTF) Building, Queens, New York, Site Number 241006; Letter from NYSDEC to Amtrak, dated March 1998.

PB/STV, 2002. East Side Access Project Environmental Status Report and Construction Plan for the Queens Alignment, January 2002.

NYSDEC, 1998b. Division of Water Technical and Operational Guidance Series (1.1.1) (TOGS): Ambient Water Quality Standards and Guidance Values and Groundwater Effluent Limitations. NYSDEC, June 1998.

NYSDEC, 2000. NYSDEC Consolidation Memo, Determination of Soil Cleanup Levels, from Michael J. O’Toole, Jr., Director, Division of Environmental Remediation. December 20, 2000.

Tunnel Engineering Consultant, 2002. Environmental Status and Construction Plan for the Queens Alignment. Prepared for the MTA/LIRR East Side Access Project. January, 2002