

Project	Former Port Mobil Terminal – IRM #1	Report No.	26
NYSDEC Site	#243016	Date	10/28/2024
Location	4101 Arthur Kill Road Staten Island, NY	File No.	0208988
Client	NP Staten Island Industrial, LLC	Temperature	39-64°F
Contractor	Entact, Haley & Aldrich	Wind Direction	SE to NW up to 6 mph
Weather	Sunny	Personnel on Site	S. Sotomayor, K. O'Connor
Humidity	54%	Time on Site	6:45 am to 5:00 pm

H&A of New York Engineering and Geology, LLP (Haley & Aldrich) was present to document the implementation of the August 2024 NYSDEC-approved Interim Remedial Measures 1 Work Plan (IRM 1 Work Plan) prepared by Haley & Aldrich for the Former Port Mobil Terminal, located at 4101 Arthur Kill Road, Staten Island, NY. Site Observations are summarized below.

Daily Observations:

- Haley & Aldrich field personnel performed community air monitoring during the implementation of the activities in the approved IRM 1 Work Plan.
- Entact loaded tri-axle trucks with Excavation 1 soil for off-Site transport and waste disposal.
- Entact continued excavation and stockpiling of soil in Excavations 1 and 9, stockpiled soil staged on tarp pad and covered at end of the workday.
- Entact used absorbent socks to collect LNAPL in Excavation 1 and used Hydo-vac truck to extract LNAPL from the excavation.
- Background PID Reading for Excavation 1: 0.0 ppm
- Stockpile PID Reading for Excavation 1: 79.9 ppm
- Background PID Reading for Excavation 9: 0.0 ppm
- Stockpile PID Reading for Excavation 9: 509.6 ppm

Waste Disposal/Backfill Import Tracking:

Material Export:

• Soil/Fill disposal is summarized below:

Facility	Pure Soil Technologies Jackson, NJ						То	tal
Today:	Loads 18	Tons 360	Loads 0	Tons 0	Loads 0	Tons 0	Loads 18	Tons 360
<u>Total:</u>	<u>107</u>	<u>2,300</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>107</u>	<u>2,300</u>

Note: Tonnage is approximate, executed tonnages to be included in the Construction Completion Report.



Material Import:

• Fill import is summarized below:

Facility	Mount Ho ASTM #57		То	tal
Today:	Loads 0	CY 0	Loads 0	CY 0
<u>Total: 54</u>		<u>1,334.48</u>	<u>54</u>	<u>1,334.48</u>

Note: 1 truckload estimated at 20 cubic yards. Quantities to be included in the Construction Completion Report.

Samples Collected:

• None.

CAMP Activities:

- Background air monitoring was performed at three locations, one at the western boundary of the IRM 1 work area, one at the central location of the IRM 1 work area, and one at the eastern boundary of the IRM 1 work area, from 6:45 AM to 4:15 PM.
- No 15-minute average concentrations of VOCs or particulate matter smaller than 10 microns in diameter (PM10) exceeded the action levels. No visible dust was observed leaving the site perimeter.

Activities Planned for Coming Week:

- Entact will begin support of excavation (SOE) installation.
- Entact will continue excavating and stockpiling C&D debris for disposal.
- Entact will continue excavating soil for off-site transport and disposal.



Site Staff							
Company	Individual	Title					
Haley & Aldrich	Sebastian Sotomayor	Field Manager					
Haley & Aldrich	Kassidy O'Connor	Field Staff					
Entact	Wyatt Seel	Field Engineer					
Entact	Austin Farmerie	Field Engineer					
Entact	Brent Hayes	Field Project Manager					
Entact	Tariq Smith	SSHO					
Entact	Jeramy Leibrant	Operator					
Entact	Ross Deambrogo	Field Manager					
EA Engineering	Thomas Irvine	Site Inspector					
EA Engineering	Joe Kowalski	Site Inspector					
	Site Equipment						
Name	Contractor	Quantity					
Komatsu WA 380	Entact	1					
Caterpillar 289D	Entact	1					
Skid Steer	Elitaci	±					
Chicago Pneumatic	Entact	1					
Generator (CPG)							
Caterpillar 336E Excavator	Entact	2					
Pavement Saw	Entact	1					
Light Tower	Entact	1					
Godwin Pumps	Entact	2					
Water Truck	Entact	1					
Long Stick Caterpillar	Entact	1					
Excavator 336E							
Hydro Vac Truck	Entact	1					
Caterpillar Dozer D6	Entact	1					
Caterpillar Rock Truck 740	Entact	1					
Caterpillar Excavator 314	Entact	1					
United Rental Frac Tank	United Rental	1					
Rusmar Foam Machine	Entact	1					
Caterpillar Compactor 950	Entact	1					



Site Photographs:




Photo 1: View of truck washing station in IRM 1 Central Area, facing west.



Photo 2: View of LNAPL collection using absorbent sock in Excavation 1, IRM 1 Western Area, facing north.





Reference: Interim Remedial Measures 1 Work Plan Figure 7B IRM-1 Central Area Proposed Excavation Area, prepared by Haley & Aldrich of New York, dated May 2024



4101 Arthur Kill Rd, Staten Island, New York, 10309

Air Monitoring Log

Date: 2024-10-28

Personnel :	S. Sotomayor, K. O'Connor
Weather :	Sunny, 39-64°F
Humidity :	54%
Wind Direction :	SE to NW, 6 mph

Particulate Background (ug/m3) : 18.585 PID Background (ppm) : 0.0

Action Levels : <u>Downwind perimeter of work area above background levels</u>

PID (ppm) :< 5 ppm for the 15-min average</th>

Dust (ug/m3) : > 150 for the 15-min average

Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. PM10 (Station3)	Avg. VOC(Station1)	Avg. VOC(Station2)	Avg. VOC(Station3)	Odors	Notes Activities/ Additional Monitoring
06:45		18.585			0.0			
07:00	19.602	10.468	4.811	0.0	0.0	0.0		
07:15	9.203	5.954	4.785	0.0	0.0	0.0		
07:30	11.267	8.080	7.985	0.0	0.0	0.0		
07:45	8.215	7.343	5.893	0.0	0.0	0.0		
08:00	5.883	5.857	5.543	0.0	0.0	0.0		
08:15	6.673	6.842	6.727	0.0	0.1	0.1		
08:30	5.274	6.487	5.621	0.0	0.1	0.1		
08:45	4.641	7.291	5.467	0.0	0.1	0.1		
09:00	4.052	24.393	5.569	0.0	0.2	0.1		
09:15	4.245	5.824	5.517	0.0	0.1	0.0		
09:30	5.057	13.914	4.739	0.0	0.1	0.0		
09:45	5.679	5.401	5.170	0.1	0.1	0.2		
10:00	5.787	5.972	5.249	0.1	0.2	0.2		
10:15	4.526	6.486	5.592	0.1	0.1	0.1		
10:30	6.768	5.116	5.421	0.1	0.1	0.1		
10:45	6.575	7.295	5.059	0.0	0.0	0.1		

4101 Arthur Kill Rd, Staten Island, New York, 10309

Air Monitoring Log

Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. PM10 (Station3)	Avg. VOC(Station1)	Avg. VOC(Station2)	Avg. VOC(Station3)	Odors	Notes Activities/ Additional Monitoring
11:00	5.762	6.215	6.290	0.0	0.0	0.1		
11:15	6.948	6.237	5.970	0.0	0.0	0.0		
11:30	4.263	7.843	5.653	0.0	0.0	0.0		
11:45	3.745	5.173	5.515	0.0	0.0	0.0		
12:00	3.103	3.284	3.944	0.0	0.0	0.0		
12:15	3.884	2.969	3.620	0.0	0.0	0.0		
12:30	3.060	2.946	3.472	0.0	0.0	0.0		
12:45	2.455	3.540	3.645	0.0	0.0	0.0		
13:00	3.286	3.966	4.296	0.0	0.0	0.0		
13:15	5.449	4.347	6.863	0.0	0.0	0.0		
13:30	3.909	4.243	5.083	0.0	0.0	0.0		
13:45	3.188	3.529	4.161	0.0	0.0	0.0		
14:00	2.370	3.051	3.293	0.0	0.0	0.0		
14:15	1.777	2.397	2.789	0.0	0.0	0.0		
14:30	1.507	1.811	2.501	0.0	0.0	0.0		
14:45	1.453	1.444	2.250	0.0	0.0	0.0		
15:00	1.097	1.205	2.121	0.0	0.0	0.0		
15:15	0.965	1.046	2.115	0.0	0.0	0.0		
15:30	0.913	13.261	2.005	0.0	0.0	0.0		
15:45	0.705	6.557	1.859	0.0	0.0	0.0		
16:00	0.724	3.148	1.955	0.0	0.0	0.0		
16:15	0.660	3.079	2.569	0.0	0.0	0.0		